



30423 Canwood Street, Suite 215, Agoura Hills, CA 91301-4316
Tel. 818-597-3407, Fax 818-597-8001, www.aspeneg.com

**PROJECT MEMORANDUM
SCE TRANSMISSION PROJECTS, SEGMENTS 1 - 11**

To: John Boccio, Project Manager, CPUC
From: Vida Strong, Aspen Project Manager
Date: July 13, 2010
Subject: Weekly Reports 127-128 — June 20 to July 2, 2010

INTRODUCTION

This report provides a summary of the construction and compliance activities associated with the following SCE transmission projects:

- Antelope-Pardee 500 kV Transmission Project, Segment 1, including Antelope Substation expansion;
- Antelope Transmission Project, Segments 2, 3A and 3B, including the Windhub and Highwind Substations; and
- Tehachapi Renewable Transmission Project, Segments 4 through 11, including Whirlwind Substation and the expansion of Vincent Substation.

A summary of the Notices to Proceed with construction and Variance Request activity are also provided (see Tables 1 and 2, respectively, near the end of this report). Finally, a summary of Temporary Extra Workspace and non-compliance activity are provided in Tables 3 and 4, respectively.

CPUC/Aspen Environmental Monitors (EM): Jenny Slaughter and Allison Roth

SEGMENT 1: ANTELOPE-PARDEE

Summary of Activity:

1. Grading of the Antelope Substation expansion area continued. Crews worked on the AA banks in the middle of the grading area, and a crew worked on the circuit breaker foundation of one of the switchracks.
2. The Sagebrush 220 kV transmission line crew finished pulling wire from Towers 168 through 172, outside of the Antelope Substation (see Figure 1).
3. The 66 kV crew pulled cable to vaults near Towers 169 and 171, outside of the Antelope Substation.
4. Erosion problems have been identified at several locations in Segment 1 including Towers 9 and 99. Repairs have been made at Tower 99, subject to SCE review, and have yet to be conducted at Tower 9 in the City of Santa Clarita.
5. Habitat restoration continued in Segment 1. ECORP and Nature's Image are conducting maintenance activities including weeding in areas previously seeded. Areas still requiring treatment in Segment 1 include Wire Stringing Site 3 and Tower 9.

Environmental Compliance:

1. Erosion repairs are taking place by both ECORP/Nature's Image and PAR construction as needed.

No Non-Compliance Reports or Project Memoranda were issued during the subject period for Segment 1 construction activities. Non-Compliance activities for the project to date are summarized in Table 4.



Agency Representatives:

None

SEGMENT 2: ANTELOPE-VINCENT

Summary of Activity:

The Notice to Proceed for Segment 2 construction (NTP #14) was issued by the CPUC on September 30, 2008. Segment 2 involves the construction of a new 21.0-mile single-circuit 500 kV transmission line initially to be energized at 220 kV and 0.6 miles of a new 220 kV transmission line connecting SCE's Antelope Substation in the City of Lancaster to the Vincent Substation in incorporated Los Angeles County. Segment 2 construction activities have been completed and the Segment 2 transmission line was energized on December 17th.

Environmental Compliance:

1. On May 10, the CPUC EM was notified that a recorded cultural resource near Tower 21 could not be located and that the area had been graded. SCE provided a report documenting the finding to the CPUC indicating that the cultural monitors had moved the site artifacts during construction of Segment 2 and a report of evaluation has been submitted to the CPUC as part of Segment 5 investigations.

No Non-Compliance Reports or Project Memoranda were issued for Segment 2 construction activities during the subject period. Non-Compliance activities for the project to date are summarized in Table 4.

Agency Representatives during Construction (other than CPUC EMs):

None

SEGMENT 3: ANTELOPE-WINDHUB/WINDHUB-HIGHWIND

The NTP for Segment 3A (NTP #17) was issued by the CPUC on October 22, 2008. Segment 3A involves the construction of a new 25.6-mile 500 kV transmission line initially energized at 220 kV connecting SCE's Antelope Substation in the City of Lancaster to the new Windhub Substation on Oak Creek Road in the Tehachapi area of Kern County. The NTP for the new Windhub Substation (NTP #19) was issued by the CPUC on December 1, 2008. Construction of the Segment 3A transmission line has been completed and energization has not been scheduled. Construction of Segment 3B is expected to begin in the fall of 2010.

Summary of Activity

1. Construction began on the Highwind Yard which is near the site of the future Highwind Substation. Grubbing and grading of the area took place on the yard site (see Figure 2).
2. Construction continued at the Windhub Substation with some trenching activity.

Environmental Compliance:

1. Trenching work within an active nest buffer was approved by CDFG and monitored for disturbance by project biologists.
2. SCE is working to develop a solution for the channel incision that occurred immediately downstream of the rip-rapped stream channel at the Windhub Substation site. Once a plan is developed, it will be submitted to the CPUC. SCE is also pursuing the acquisition of the stream channel property.

No Non-Compliance Reports or Project Memoranda were issued for Segment 3 construction activities during the subject period. Non-Compliance activities for the project to date are summarized in Table 4.

Agency Representatives during Construction (other than CPUC EMs):

None

TRTP SEGMENTS 4–11

The SCE Tehachapi Renewable Transmission Project was evaluated in accordance with the California Environmental Quality Act and a Certification of Public Convenience and Necessity (CPCN) was granted by the CPUC on December 17, 2009. Construction activities include the establishment of yards and Vincent Substation expansion, as well as Segment 7 telecom work.

Summary of Activity

1. Activities continued under CPUC NTP #2 for the expansion of the Vincent Substation within the existing substation disturbance area. Grading of the 550 kV expansion area is expected to begin in mid-July. Activities within the existing substation disturbance area included finishing of concrete forms in the west portion of the site, construction of trailers and installation of fencing in the northeast corner, trenching, and the installation of a manhole vault.
2. The Rancho Vista Yard in Rancho Cucamonga continued to receive materials. Materials were off-loaded in the northeast portion of the yard and then covered with netting and shrink wrap to minimize the potential of birds utilizing the materials for nesting. Orange fencing in the yard clearly demarcated the 50-foot buffer for Delhi sands flower-loving fly; no construction activity occurred within the sensitive area.
3. Yard 28 in Lancaster has been constructed and has received several material deliveries.

Environmental Compliance:

1. The SWPPP was updated at Vincent Substation, effective July 1, 2010. The SWPPP binder on site was updated with all applicable amendments and changes.
2. One new nest, a mourning dove, was discovered within the perimeter of Vincent Substation and in the vicinity of another nest. The nests are downslope from the substation, and the road that leads to the nests was marked with an “Environmentally Sensitive Area: Restricted TRTP Entry” sign.
3. On June 22, 2010, a biological monitor from Burns and McDonnell drove his truck through an exclusion buffer zone for a house finch nest in Yard 28. The monitoring biologists reported no biological impacts associated with the incident.
4. SCE reported that on June 24, 2010, a Verizon truck parked within an exclusion buffer zone (the same as mentioned above). The Verizon employee was informed about the exclusion area and immediately moved out of the area. The monitoring biologists reported no biological impacts associated with the incident and no one else entered the exclusion area.
5. A northern mockingbird nest was discovered in Rancho Vista Material Storage Yard on June 28, 2010. SCE received CDFG concurrence for a buffer reduction to 25 feet for the nest on July 2, 2010. The nest is expected to fledge on July 22, 2010.
6. While touring the Segment 8 West yard, the CPUC EMs discovered that recent mowing had occurred. This is the third documented vegetation clearing activity within the TRTP right-of-way during the bird nesting season of 2010. No preconstruction biological or clearance surveys were submitted for these vegetation removal activities and it is unknown if the areas contained active nests. A Project Memorandum was issued on June 23, 2010.

No Non-Compliance Reports or Project Memoranda were issued during the subject period for TRTP construction activities. Non-Compliance activities for the project to date are summarized in Table 4.

Agency Representatives during Construction (other than CPUC EMs):

None

CONTRACTOR YARDS: ALL SEGMENTS

Contractor Yards are listed below along with a summary of current status.

- Racetrack Yard - Final clean-up completed
- Pumpkin Yard - Final clean-up completed
- Pottery Yard - Final clean-up completed
- Hydrant Yard - Final clean-up completed
- 10 Acre Yard - Final clean-up and decompaction completed; has not been reseeded.
- Avenue I Yard, Segments 2 & 3A: In use
- Mojave Yard, Segments 3B: In use.
- Highwind Yard, Segment 3B: Under construction for Segment 3B.
- Avenue J Yard, Segments 4-11: In use.
- Yard 28, Segments 4-11: Established. Minimal material storage at present.
- Rodeo Yard, Segments 6 & 11: In use for geotechnical work on ANF
- Huntington Drive Yard, Segments 6 & 11: In use for geotechnical work on ANF
- Rancho Vista Yard, Segments 4-11: Established. Minimal material storage at present.

CPUC NOTICES TO PROCEED (NTPS) & ANF PERMITTING

Table 1 summarizes the CPUC Notice to Proceed and ANF permitting activity for the Antelope-Pardee Transmission Project, Segments 1, 2, and 3, to date.

TABLE 1
CPUC NTPs & ANF PERMITTING
(Updated 07/13/2010)

NTP #/ Permit	Date Requested	Date Issued	Segment #	Description
CPUC NTPs, Segments 1-3				
<i>For CPUC NTP and Addendum activity on Segments 1-3 prior to 2010, please see Table 1 in Weekly Reports 106-107.</i>				
#26	12/18/09	01/05/10	1	Expansion of Antelope Substation.
CPUC Addendum	12/21/09	01/19/10	1	Permanent AR 19 and access road to Const 34A.
CPUC Addendum	12/21/09	01/19/10	1	Permanent refueling basin at Hydrant Yard.
#27	12/23/09	01/05/10	3B	Oak Peak Communication Site
CPUC Addendum	01/25/10	02/01/10	2	Reclassification of two temporary roads to permanent and relocation of transposition poles.
Revised CPUC Addendum	02/10/10	02/19/10	2	Relocate two previously approved transposition towers from Const 110 to Const 105.
#28	02/10/10	02/18/10	3B	Highwind Marshalling Yard
#29	02/10/10	03/02/10	1	Relocation of the Sagebrush Transmission Line at the Antelope Substation expansion area.

NTP #/ Permit	Date Requested	Date Issued	Segment #	Description
CPUC Addendum	03/17/10	03/26/10	3A	Vertical mulching, capping of a portion of the existing roadway, and making this overland route a permanent access for SCE operations and maintenance to Const 43.
CPUC Addendum	04/06/10	04/27/10	3B	Elimination of transposition towers in Segment 3B.
CPUC Addendum	04/16/10	04/22/10	1	Installation of fiber optics surrounding the Antelope Expansion.
CPUC Addendum	05/25/10	06/04/10	1	Permanent overland travel routes for Operation and Maintenance inspections.
CPUC Addendum	05/25/10	06/04/10	2	Permanent overland travel routes for Operation and Maintenance inspections.
CPUC NTPs Segments 4-11				
#1	01/13/10	02/11/10	4, 5, 10	Yard 28
#2	01/28/10	03/10/10	9	Vincent Substation Expansion
#3	03/09/10	04/01/10	7,8	Rancho Vista Yard
CPUC Addendum	04/09/10	04/19/10	9	Changes to Substation components.
#4	01/27/10	04/26/10	7, 8	Segment 7 and 8 Cell Sites
#5	01/27/10	04/30/10	7	Segment 7 Telecom
#6	03/29/10	05/12/10	7,8	Mesa Materials Storage Yard
#7	05/12/10	05/28/10	8	Segment 8 telecommunications.
#8	04/27/10	06/04/10	8	Segment 8 Contractor Yards
	04/08/10	Under review	7, 8	66 kV re-route and relocation
	05/08/10	Under review	8	Segment 8 Transmission Line, Chino Hills, Phase I
	06/22/10	Under review	9	Whirlwind Substation
ANF PERMTTING – Segments 1, 6 & 11				
	11/29/07	12/14/07	1	Radio Repeater – installation of a temporary radio repeater site on Sierra Pelona Ridge to provide communication during construction activities tied to the project. Improvement installation began Jan. 11
	09/27/07	12/14/07	1	Geotechnical testing – 23 geotechnical borings are authorized on National Forest lands to provide additional information that will be used in the design of the transmission towers. Notice to proceed was signed Jan 31 to begin work the week of Feb. 3
		07/14/08	1	Removal of the 66 kV conductor within the ANF, from tower 7-3 (near southern Forest boundary) to 16-3 (near Bouquet Reservoir) Phase I.
		09/23/08	1	Removal of the 66 kV conductor within the ANF, Phase II
		10/23/08	1	Construction of the 500 kV transmission line and wreck-out of the 66 kV towers in the ANF, Section 2.

VARIANCE & TEMPORARY EXTRA WORKSPACE REQUESTS

Variance Requests and Temporary Extra Workspace (TEWS) Requests submitted to date are summarized in Tables 2 and 3, respectively.

TABLE 2
VARIANCE REQUESTS
(Updated 07/13/2010)

Variance Request	Date Requested	Date Issued	Segment #	Description
Variance Requests, Segments 1-3				
<i>For Variance Request activity on Segments 1-3 prior to 2010, please see Table 2 in Weekly Reports 106-107.</i>				
VR #66	01/11/10	01/19/10	1	Modify the requirements of Mitigation Measure B-1a (Provide Restoration/Compensation for Impacts to Native Vegetation Communities) to fulfill a request from the property owner.
VR #67	01/15/10	01/19/10	3A	Modify requirements of Mitigation Measure B-27b and APMs BIO-2 and BIO-7 to preserve cut Joshua trees onsite instead of off-site disposal to the extent possible for habitat creation purposes.
VR #68	04/09/10	04/12/10	1	Release restoration requirements on road to wreck-out tower 20-4 in Section 3.
VR #69	05/04/10	05/07/10	1	Contractor Yards surrounding Antelope Substation.
VR #70	06/02/10	06/04/10	1	Additional disturbance areas adjacent to the pole erections for the 220 kV Sagebrush relocation work around the Antelope Substation.
VR #71	06/22/10	06/23/10	1	Change in construction work hours for work on the Sagebrush 220 kV transmission line.
VR #71 MOD #1	06/24/10	06/25/10	1	Expansion of construction hours for Sagebrush 220 kV T/L and foundation installation work at Antelope Substation.
VR #71 MOD #2	07/08/10	07/09/10	1	Further expansion of construction hours for Antelope Substation construction.
Variance Requests, Segments 4-11				
VR #1	03/25/10	03/26/10	9-Vincent	Expand grading area of Vincent substation by 15-feet for temporary turn around areas for equipment.
VR #2	05/25/10	05/27/10	7	Relocation of helicopter landing zone for Segment 7 telecommunications work.
VR #3	06/08/10	06/10/10	7	Clarification of Segment 7 Telecom construction operating hours and to work the weekend dates of June 12, 13, 19, and 20, within the City of Irwindale

TABLE 3
TEMPORARY EXTRA WORKSPACE (TEWS) REQUESTS
(Updated 07/13/2010)

TEWS Request	Date Requested	Date Approved	Segment #	Description
TEWS, Segments 1-3				
<i>For TEWS activity on Segments 1-3 prior to 2010, please see Table 3 in Weekly Reports 106-107.</i>				
TEWS, Segments 4-11				
None to date				

NON-COMPLIANCES & INCIDENTS

A summary of Project Memorandum, Non-Compliance Reports, and other incidents to date is provided in Table 4.

TABLE 4
NON-COMPLIANCES, PROJECT MEMORANDA, AND OTHER INCIDENTS
(Updated 07/13/2010)

Type	Date	Location	Description
Non-Compliances, Project Memoranda & Other Incidents, Segments 1-3			
<i>For Non-Compliances, Project Memoranda & Other Incidents activity on Segments 1-3 prior to 2010, please see Table 4 in Weekly Reports 106-107.</i>			
Project Memorandum	04/27/10	3A	Delivery of equipment to Tower 43 within an ESA without monitors present.
Incident	05/10/10	2	Relocation of artifacts from archaeological site near Tower 21 during Segment 2 construction.
Incident	05/12/10	Antelope Substation	Fugitive dust leaving grading area.
Non-Compliances, Project Memoranda, & Other Incidents, Segments 4-11			
Incident/Level 1 SCE NCR	03/24/10	Vincent Substation	Construction encroachment into California Thrasher nest buffer.
Incident	04/20/10	Rancho Vista Yard	Equipment mobilized to site before resource fencing was verified by CPUC EM.
Incident/Level 1 SCE NCR	05/12/10	Vincent Substation	Resource buffer encroachment, construction within nesting bird buffers along Rockyford road.
Incident/Level 1 SCE NCR	05/13/10	Vincent Substation	Resource buffer for common raven encroachment within substation.
Incident	05/28/10	Windhub Substation	1 gallon fuel spill outside of Windhub substation.
Incident	06/02/10	Antelope Substation	Active nest disappeared from inside the engine compartment of a water truck at the expansion area over the holiday weekend.
Incident	06/03/10	Antelope Substation	Construction activities taking place without biological clearance surveys taking place. Resource buffer staking were in place.
Incident	06/04/10	Antelope Substation	Resource buffer encroachment in the expansion area. Vehicle entered a nest buffer area, nest was not found.
Incident/Level 2 SCE NCR	06/13/10	Segment 7 Telecom	Helicopter unloaded personnel and equipment in an unauthorized area.

Type	Date	Location	Description
Incident/Level 2 SCE NCR	06/17/10	Vincent Substation	Cement truck stopped within nesting bird buffer along Rockford road.
Incident/Level 2 SCE NCR	6/22/2010	Yard 28 Materials Yard	Vehicle drove through bird buffer exclusion zone.
Project Memorandum	06/23/10	Segment 8 West Contractor Yard	Vegetation clearing without preconstruction biological or clearance surveys within TRTP right-of-way.
Incident/Level 1 SCE NCR	06/24/10	Yard 28 Materials Yard	Verizon employee pared within a bird buffer exclusion zone.

PROJECT PHOTOGRAPHS



Figure 1: Stringing of the relocated Sagebrush 220 kV line surrounding the Antelope Substation expansion area.



Figure 2: Construction of the new Highwind Material Yard near the site of the future Highwind Substation in Tehachapi.