



30423 Canwood Street, Suite 215, Agoura Hills, CA 91301-4316
Tel. 818-597-3407, Fax 818-597-8001, www.aspeneg.com

**PROJECT MEMORANDUM
SCE TRANSMISSION PROJECTS, SEGMENTS 1 - 11**

To: John Boccio, Project Manager, CPUC
From: Vida Strong, Aspen Project Manager
Date: August 16, 2010
Subject: Weekly Reports 131-132: July 17–30, 2010

INTRODUCTION

This report provides a summary of the construction and compliance activities associated with the following SCE transmission projects:

- Antelope-Pardee 500 kV Transmission Project, Segment 1, including Antelope Substation expansion;
- Antelope Transmission Project, Segments 2, 3A and 3B, including the Windhub and Highwind Substations; and
- Tehachapi Renewable Transmission Project, Segments 4 through 11, including Whirlwind Substation and the expansion of Vincent Substation.

A summary of the Notices to Proceed with construction and Variance Request activity are also provided (see Tables 1 and 2, respectively, near the end of this report). Finally, a summary of Temporary Extra Workspace and non-compliance activity are provided in Tables 3 and 4, respectively.

CPUC/Aspen Environmental Monitors (EM): Stephanie Jayne, Jenny Slaughter and Allison Roth

SEGMENT 1: ANTELOPE-PARDEE

Summary of Activity:

1. Grading of the Antelope Substation expansion area was completed on July 9. Crews continued work on the AA banks in the middle of the grading area, and a crew worked on the circuit breaker foundation of one of the switchracks. Telecom installed anchor poles on July 15th.
2. The 66 kV crew pulled cable to vaults on the south side of the Antelope Substation.
3. Erosion repair work was completed at Tower 9 on July 22, 2010.
4. Habitat restoration has not been completed in Segment 1. ECORP and Nature's Image are conducting maintenance activities including weeding in areas previously seeded. Areas still requiring treatment in Segment 1 include Wire Stringing Site 3 and Tower 9.

Environmental Compliance:

1. Erosion repairs are taking place by both ECORP/Nature's Image and PAR construction as needed.

No Non-Compliance Reports or Project Memoranda were issued during the subject period for Segment 1 construction activities. Non-Compliance activities for the project to date are summarized in Table 4.

Agency Representatives:

None



SEGMENT 2: ANTELOPE-VINCENT

The Notice to Proceed for Segment 2 construction (NTP #14) was issued by the CPUC on September 30, 2008. Segment 2 involves the construction of a new 21.0-mile single-circuit 500 kV transmission line initially to be energized at 220 kV and 0.6 miles of a new 220 kV transmission line connecting SCE's Antelope Substation in the City of Lancaster to the Vincent Substation in incorporated Los Angeles County. Segment 2 construction activities have been completed and the Segment 2 transmission line was energized on December 17th.

Summary of Activity:

Construction of Segment 2 is complete and the line was energized on December 17th, 2009. Erosion inspections are ongoing and revegetation is scheduled for Fall 2010.

Environmental Compliance:

No Non-Compliance Reports or Project Memoranda were issued for Segment 2 construction activities during the subject period. Non-Compliance activities for the project to date are summarized in Table 4.

Agency Representatives during Construction (other than CPUC EMs):

None

SEGMENT 3: ANTELOPE-WINDHUB/WINDHUB-HIGHWIND

The NTP for Segment 3A (NTP #17) was issued by the CPUC on October 22, 2008. Segment 3A involves the construction of a new 25.6-mile 500 kV transmission line initially energized at 220 kV connecting SCE's Antelope Substation in the City of Lancaster to the new Windhub Substation on Oak Creek Road in the Tehachapi area of Kern County. The NTP for the new Windhub Substation (NTP #19) was issued by the CPUC on December 1, 2008. Construction of the Segment 3A transmission line has been completed and energization has not been scheduled. Construction of Segment 3B is expected to begin in the fall of 2010.

Summary of Activity

1. Material was relocated from the Mojave Yard and Windhub Substation to the Highwind Yard.
2. Construction continued at the Windhub Substation with some trenching activity.
3. Crew continued work on the switchrack foundations in Quad C of the Windhub Substation.

Environmental Compliance:

1. Nest sweeps were conducted and tortoise fence was inspected at Windhub Substation. No issues were noted.
2. SCE is working to develop a solution for the channel incision that occurred immediately downstream of the rip-rapped stream channel at the Windhub Substation site. Once a plan is developed, it will be submitted to the CPUC. SCE is also pursuing the acquisition of the stream channel property.

No Non-Compliance Reports or Project Memoranda were issued for Segment 3 construction activities during the subject period. Non-Compliance activities for the project to date are summarized in Table 4.

Agency Representatives during Construction (other than CPUC EMs):

None

TRTP SEGMENTS 4-11

The SCE Tehachapi Renewable Transmission Project was evaluated in accordance with the California Environmental Quality Act and a Certification of Public Convenience and Necessity (CPCN) was granted by the CPUC on December 17, 2009. Construction activities include the establishment of yards, the Vincent Substation expansion, and Segment 7 telecom work.

Summary of Activity

1. Activities continued under CPUC NTP #2 for the expansion of the Vincent Substation within the existing substation disturbance area. WEAP training for the 550 kV expansion area is expected to take place on August 16, 2010. Water storage tank installation, grubbing, and grading activities are to follow. Activities within the existing substation disturbance area included concrete pouring at tower foundations, installing rebar cages in boreholes, expansion of rock construction entrance by KGC, stripping forms from cured foundations, and drilling boreholes for tower foundations at the north area of the substation.
2. The Rancho Vista Yard in Rancho Cucamonga continued to receive materials. Materials were off-loaded in the southern portion of the yard and then covered with netting and shrink wrap to minimize the potential of birds utilizing the materials for nesting. Orange fencing in the yard clearly demarcated the 50-foot buffer for Delhi sands flower-loving fly; no construction activity occurred within the sensitive area. Materials delivered to the yard in the subject period included: steel poles, dumpsters, trailers and lumber.
3. Material Yard 28 in Lancaster has been constructed and has received several material deliveries. Installation of communication cable to the office trailers was conducted. Secondary containment was built around the wastewater tanks at the office trailers. Installation of above ground electrical conduit along the fence at the western boundary for security lighting.

Environmental Compliance:

1. On July 27, 2010, mourning dove nest 3422 was found to be inactive due to fledging. Currently, there are no active nests or biological constraints at the Vincent Substation or buffer area.
2. SCE biologists performed a 14-day preconstruction survey in the Vincent Substation expansion area. Biologists evaluated the biological resources within a 500-foot buffer around the expansion area. Biologists indentified several burrows suitable for burrowing owl, but none had signs of use.
3. A total of three northern mockingbird nests were identified in Rancho Vista Yard. SCE received a buffer reduction concurrence from CDFG on July 8. All three buffers were reduced to 50 feet. As of July 30, one nest is active and the other two nests are inactive. The third nest had contained two nestlings in the previous week; however the nestlings and adults are no longer present.
4. On July 22, 2010, a dead snake was found approximately 25 feet south of Avenue I and 100 feet from the entrance gate outside of Material Yard 28. It was believed to be a Mojave Green rattlesnake.
5. Two active nests were identified at the Mesa Material Yard. One active house finch nest was found to be actively incubating two eggs on July 9, 2010. On July 25, 2010, the nest sweep resulted in one egg and one hatchling. A northern mockingbird nest was found to be active on July 19, 2010. Two eggs were observed in the nest; however, a young nestling observed during previous visits was not observed during the nest sweep. The nest was found to have failed on July 26, 2010. Failure of the nest was not due to SCE project components.

No Non-Compliance Reports or Project Memoranda were issued during the subject period for TRTP construction activities. Non-Compliance activities for the project to date are summarized in Table 4.

Agency Representatives during Construction (other than CPUC EMs):

None

CONTRACTOR YARDS: ALL SEGMENTS

Contractor Yards are listed below along with a summary of current status.

- Racetrack Yard - Final clean-up completed
- Pumpkin Yard - Final clean-up completed
- Pottery Yard - Final clean-up completed
- Hydrant Yard - Final clean-up completed
- 10 Acre Yard - Final clean-up and decompaction completed; has not been reseeded.
- Avenue I Yard, Segments 2 & 3A: In use
- Mojave Yard, Segments 3B: In use.
- Highwind Yard, Segment 3B: Established. Minimal material storage at present.
- Avenue J Yard, Segments 4-11: In use.
- Yard 28, Segments 4-11: Established. Minimal material storage at present.
- Rodeo Yard, Segments 6 & 11: Proposed under Segments 4, 5, and 10.
- Huntington Drive Yard, Segments 6 & 11: Proposed under Segment 7
- Rancho Vista Yard, Segments 4-11: Established. Minimal material storage at present.

CPUC NOTICES TO PROCEED (NTPS) & ANF PERMITTING

Table 1 summarizes the CPUC Notice to Proceed and ANF permitting activity for the Antelope-Pardee Transmission Project, Segments 1, 2, and 3, to date.

TABLE 1
CPUC NTPs & ANF PERMITTING
(Updated 08/16/2010)

NTP #/ Permit	Date Requested	Date Issued	Segment #	Description
CPUC NTPs, Segments 1-3				
<i>For CPUC NTP and Addendum activity on Segments 1-3 prior to 2010, please see Table 1 in Weekly Reports 106-107.</i>				
#26	12/18/09	01/05/10	1	Expansion of Antelope Substation.
CPUC Addendum	12/21/09	01/19/10	1	Permanent AR 19 and access road to Const 34A.
CPUC Addendum	12/21/09	01/19/10	1	Permanent refueling basin at Hydrant Yard.
#27	12/23/09	01/05/10	3B	Oak Peak Communication Site
CPUC Addendum	01/25/10	02/01/10	2	Reclassification of two temporary roads to permanent and relocation of transposition poles.
Revised CPUC Addendum	02/10/10	02/19/10	2	Relocate two previously approved transposition towers from Const 110 to Const 105.
#28	02/10/10	02/18/10	3B	Highwind Marshalling Yard
#29	02/10/10	03/02/10	1	Relocation of the Sagebrush Transmission Line at the Antelope Substation expansion area.
CPUC Addendum	03/17/10	03/26/10	3A	Vertical mulching, capping of a portion of the existing roadway, and making this overland route a permanent access for SCE operations and maintenance to Const 43.
CPUC Addendum	04/06/10	04/27/10	3B	Elimination of transposition towers in Segment 3B.

NTP #/ Permit	Date Requested	Date Issued	Segment #	Description
CPUC Addendum	04/16/10	04/22/10	1	Installation of fiber optics surrounding the Antelope Expansion.
CPUC Addendum	05/25/10	06/04/10	1	Permanent overland travel routes for Operation and Maintenance inspections.
CPUC Addendum	05/25/10	06/04/10	2	Permanent overland travel routes for Operation and Maintenance inspections.
CPUC NTPs Segments 4-11				
#1	01/13/10	02/11/10	4, 5, 10	Yard 28
#2	01/28/10	03/10/10	9	Vincent Substation Expansion
#3	03/09/10	04/01/10	7,8	Rancho Vista Yard
CPUC Addendum	04/09/10	04/19/10	9	Changes to Substation components.
#4	01/27/10	04/26/10	7, 8	Segment 7 and 8 Cell Sites
#5	01/27/10	04/30/10	7	Segment 7 Telecom
#6	03/29/10	05/12/10	7,8	Mesa Materials Storage Yard
#7	05/12/10	05/28/10	8	Segment 8 telecommunications.
#8	04/27/10	06/04/10	8	Segment 8 Contractor Yards
#9	07/21/10	07/29/10	7	Segment 7 Contractor Yards
#10	04/08/10	08/03/10	7, 8	66 kV re-route and relocation
#11	05/08/10	08/12/10	8	Segment 8 Transmission Line, Chino Hills, Phase I
	06/22/10	Under review	9	Whirlwind Substation
	07/19/10	Under review	8	Segment 8 Transmission Line, Phase 2 and 3
	07/28/10	Under review	4, 5, 10	Segment 4, 5, 10 Contractor Yards
	08/10/10	Under review	7	Segment 7 transmission line.
ANF PERMITTING – Segments 1, 6 & 11				
	11/29/07	12/14/07	1	Radio Repeater – installation of a temporary radio repeater site on Sierra Pelona Ridge to provide communication during construction activities tied to the project. Improvement installation began Jan. 11
	09/27/07	12/14/07	1	Geotechnical testing – 23 geotechnical borings are authorized on National Forest lands to provide additional information that will be used in the design of the transmission towers. Notice to proceed was signed Jan 31 to begin work the week of Feb. 3
		07/14/08	1	Removal of the 66 kV conductor within the ANF, from tower 7-3 (near southern Forest boundary) to 16-3 (near Bouquet Reservoir) Phase I.
		09/23/08	1	Removal of the 66 kV conductor within the ANF, Phase II
		10/23/08	1	Construction of the 500 kV transmission line and wreck-out of the 66 kV towers in the ANF, Section 2.

VARIANCE & TEMPORARY EXTRA WORKSPACE REQUESTS

Variance Requests and Temporary Extra Workspace (TEWS) Requests submitted to date are summarized in Tables 2 and 3, respectively.

TABLE 2
VARIANCE REQUESTS
(Updated 08/16/2010)

Variance Request	Date Requested	Date Issued	Segment #	Description
Variance Requests, Segments 1-3				
<i>For Variance Request activity on Segments 1-3 prior to 2010, please see Table 2 in Weekly Reports 106-107.</i>				
VR #66	01/11/10	01/19/10	1	Modify the requirements of Mitigation Measure B-1a (Provide Restoration/Compensation for Impacts to Native Vegetation Communities) to fulfill a request from the property owner.
VR #67	01/15/10	01/19/10	3A	Modify requirements of Mitigation Measure B-27b and APMs BIO-2 and BIO-7 to preserve cut Joshua trees onsite instead of off-site disposal to the extent possible for habitat creation purposes.
VR #68	04/09/10	04/12/10	1	Release restoration requirements on road to wreck-out tower 20-4 in Section 3.
VR #69	05/04/10	05/07/10	1	Contractor Yards surrounding Antelope Substation.
VR #69 MOD	07/29/10	08/02/10	1	Additional space for storage at Antelope Substation for material being delivered for Antelope, Vincent and Whirlwind substations.
VR #70	06/02/10	06/04/10	1	Additional disturbance areas adjacent to the pole erections for the 220 kV Sagebrush relocation work around the Antelope Substation.
VR #71	06/22/10	06/23/10	1	Change in construction work hours for work on the Sagebrush 220 kV transmission line.
VR #71 MOD #1	06/24/10	06/25/10	1	Expansion of construction hours for Sagebrush 220 kV T/L and foundation installation work at Antelope Substation.
VR #71 MOD #2	07/08/10	07/09/10	1	Further expansion of construction hours for Antelope Substation construction.
Variance Requests, Segments 4-11				
VR #1	03/25/10	03/26/10	9-Vincent	Expand grading area of Vincent substation by 15-feet for temporary turn around areas for equipment.
VR #2	05/25/10	05/27/10	7	Relocation of helicopter landing zone for Segment 7 telecommunications work.
VR #3	06/08/10	06/10/10	7	Clarification of Segment 7 Telecom construction operating hours and to work the weekend dates of June 12, 13, 19, and 20, within the City of Irwindale
VR #4	08/12/10	08/13/10	Vincent Substation	Use of off site water hydrant and installation of two water storage tanks.

TABLE 3
TEMPORARY EXTRA WORKSPACE (TEWS) REQUESTS
(Updated 08/16/2010)

TEWS Request	Date Requested	Date Approved	Segment #	Description
TEWS, Segments 1-3				
<i>For TEWS activity on Segments 1-3 prior to 2010, please see Table 3 in Weekly Reports 106-107.</i>				
TEWS, Segments 4-11				
None to date				

NON-COMPLIANCES & INCIDENTS

A summary of Project Memorandum, Non-Compliance Reports, and other incidents to date is provided in Table 4.

TABLE 4
NON-COMPLIANCES, PROJECT MEMORANDA, AND OTHER INCIDENTS
(Updated 08/16/2010)

Type	Date	Location	Description
Non-Compliances, Project Memoranda & Other Incidents, Segments 1-3			
<i>For Non-Compliances, Project Memoranda & Other Incidents activity on Segments 1-3 prior to 2010, please see Table 4 in Weekly Reports 106-107.</i>			
Project Memorandum	04/27/10	3A	Delivery of equipment to Tower 43 within an ESA without monitors present.
Incident	05/10/10	2	Relocation of artifacts from archaeological site near Tower 21 during Segment 2 construction.
Incident	05/12/10	Antelope Substation	Fugitive dust leaving grading area.
Non-Compliances, Project Memoranda, & Other Incidents, Segments 4-11			
Incident/Level 1 SCE NCR	03/24/10	Vincent Substation	Construction encroachment into California Thrasher nest buffer.
Incident	04/20/10	Rancho Vista Yard	Equipment mobilized to site before resource fencing was verified by CPUC EM.
Incident/Level 1 SCE NCR	05/12/10	Vincent Substation	Resource buffer encroachment, construction within nesting bird buffers along Rockyford road.
Incident/Level 1 SCE NCR	05/13/10	Vincent Substation	Resource buffer for common raven encroachment within substation.
Incident	05/28/10	Windhub Substation	1 gallon fuel spill outside of Windhub substation.
Incident	06/02/10	Antelope Substation	Active nest disappeared from inside the engine compartment of a water truck at the expansion area over the holiday weekend.
Incident	06/03/10	Antelope Substation	Construction activities taking place without biological clearance surveys taking place. Resource buffer staking were in place.
Incident	06/04/10	Antelope Substation	Resource buffer encroachment in the expansion area. Vehicle entered a nest buffer area, nest was not found.

Type	Date	Location	Description
Incident/Level 2 SCE NCR	06/13/10	Segment 7 Telecom	Helicopter unloaded personnel and equipment in an unauthorized area.
Incident/Level 2 SCE NCR	06/17/10	Vincent Substation	Cement truck stopped within nesting bird buffer along Rockford road.
Incident/Level 2 SCE NCR	6/22/2010	Yard 28 Materials Yard	Vehicle drove through bird buffer exclusion zone.
Project Memorandum	06/23/10	Segment 8 West CY	Vegetation clearing without preconstruction biological or clearance surveys within TRTP right-of-way.
Incident/Level 1 SCE NCR	06/24/10	Yard 28 Materials Yard	Verizon employee parked within a bird buffer exclusion zone.
Incident/Level 1 SCE NCR	7/6/10	Yard 28 Materials Yard	All Day Electric employee drove through a bird buffer exclusion zone.