



30423 Canwood Street, Suite 215, Agoura Hills, CA 91301-4316
Tel. 818-597-3407, Fax 818-597-8001, www.aspeneg.com

**PROJECT MEMORANDUM
SCE TRANSMISSION PROJECTS, SEGMENTS 1 - 11**

To: John Boccio, Project Manager, CPUC
From: Vida Strong, Aspen Project Manager
Date: October 12, 2010
Subject: Weekly Report 139 – September 19 to September 25, 2010

INTRODUCTION

This report provides a summary of the construction and compliance activities associated with the following SCE transmission projects:

- Antelope-Pardee 500 kV Transmission Project, Segment 1, including Antelope Substation expansion;
- Antelope Transmission Project, Segments 2, 3A and 3B, including the Windhub and Highwind Substations; and
- Tehachapi Renewable Transmission Project, Segments 4 through 11, including Whirlwind Substation and the expansion of Vincent Substation.

A summary of the Notices to Proceed with construction and Variance Request activity are also provided (see Tables 1 and 2, respectively, near the end of this report). Finally, a summary of Temporary Extra Workspace and non-compliance activity are provided in Tables 3 and 4, respectively.

CPUC/Aspen Environmental Monitors (EM): Stephanie Jayne, Jenny Slaughter and Allison Roth

SEGMENTS 1-3: ANTELOPE-PARDEE AND ANTELOPE TRANSMISSION PROJECT

Summary of Activity:

1. Construction of Segments 1, 2, and 3A have been completed. Segment 3B, from Windhub Substation to and including Highwind Substation has not been constructed.
2. Construction activities in the Antelope Substation expansion consisted of groundwork being conducted for the 500 kV switchrack, forms being placed in the cable basins of the AA banks, a 66 kV crew worked on the riser poles, construction of the MEER building, and the installation of perimeter fence around the substation expansion continued.
3. Habitat restoration has not been completed in Segment 1. ECORP and Nature's Image are conducting maintenance activities including weeding in areas previously seeded. Areas still requiring treatment in Segment 1 include Wire Stringing Site 3 and Tower 9.
4. Revegetation for Segments 2 and 3A is scheduled for Fall 2010.
5. Material for Segment 3B and the future Whirlwind Substation is being stored at the Highwind Yard (Figure 1).
6. Construction activities at the Windhub Substation included ground grid work for the 500 kV. ABB is to mobilize in October to set the transformers. Material storage for the future Whirlwind Substation is also occurring at the Windhub Substations site.



Environmental Compliance:

1. SCE is working to develop a solution for the channel incision that occurred immediately downstream of the rip-rapped stream channel at the Windhub Substation site. Once a plan is developed, it will be submitted to the CPUC. SCE is also pursuing the acquisition of the stream channel property.

No Non-Compliance Reports or Project Memoranda were issued for Segment 3 construction activities during the subject period. Non-Compliance activities for the project to date are summarized in Table 4.

Agency Representatives during Construction (other than CPUC EMs):

None

TECHAPI RENEWABLE TRANSMISSION PROJECT (TRTP) SEGMENTS 4-11

The SCE Tehachapi Renewable Transmission Project was evaluated in accordance with the California Environmental Quality Act and a Certification of Public Convenience and Necessity (CPCN) was granted by the CPUC on December 17, 2009.

SEGMENTS 4, 5, AND 10 - ANTELOPE VALLEY

Summary of Activity

1. Final grading of the Vincent Substation expansion has been put on hold for approximately one month due to engineering changes. The water tanks at the off-site hydrant were removed on Wednesday, September 22. Electrical and 220 kV work continued within the substation.
2. The concrete pour at Tower 35, Segment 4, was completed during the subject period. Assembly and erection of Tower 34 began (Figure 2). Tower materials were also delivered to Tower 35.
3. Trailers were installed and electrical work conducted at the Racetrack Yard. Material delivery continued at Material Yard 28.
4. Work commenced on Segment 5 at Towers 58A to 62. Foundation drilling began at Tower 61 during the subject period.

Environmental Compliance:

1. Straw wattles were installed at Towers 58A to 62 on Segment 5.
2. All potential bat roost trees were grubbed from Towers 58A to 62 (Figure 3). A qualified bat biologist was onsite to inspect the trees and monitor the removal.
3. SCE and the contractor are ensuring that all vehicles and equipment arrive to the work site in a clean manner to prevent the spread of noxious weeds.

No Non-Compliance Reports or Project Memoranda were issued during the subject period for TRTP construction activities. Non-Compliance activities for the project to date are summarized in Table 4.

Agency Representatives during Construction (other than CPUC EMs):

None

SEGMENTS 6 AND 11 - ANGELES NATIONAL FOREST

Summary of Activity

1. The Final EIS was released by the Angeles National Forest (ANF) on September 14, 2010. The ANF Record of Decision was issued on October 4, 2010, and the Special Use Permit is anticipated for release in early December. Construction is expected to begin in late 2010 or early 2011.

SEGMENTS 7 AND 8 - LOS ANGELES AND SAN BERNARDINO COUNTIES

Summary of Activity

1. During the subject period, SCE crews continued work on the Chino Substation 66 kV Relocation in the City of Chino. Work included the framing and setting of lightweight steel poles between Eucalyptus Avenue and Chino Hills Parkway.
2. Work on Segment 8 Telecom occurred along Peyton Drive in Chino Hills. The work along Peyton Drive consisted of underground work, which included trenching, placing conduit in the trench and then backfilling the conduit with dirt, concrete slurry and asphalt.
3. Construction of the new Mira Loma–Vincent DC 500 kV transmission line continued in the City of Industry in Tonner Canyon, Segment 8, Phase I. Crews began preparing wire for removal at Tower M56-T4.
4. On September 21, while preparing de-energized 220 kV wire for removal at Tower M57-T2, Segment 8 – Phase I, the wire slipped out of a guard sleeve and dropped to the ground. The falling wire hit a distribution line and a moving vehicle along Tonner Canyon Road, and also started a fire (see Figures 4 and 5). Work was on a stand-down until Monday, September 27. New safety precautions were instituted after the incident, including the color-coding of grips, placing guard structures above distribution lines, and increased communication between biologists on-site in Tonner Canyon and construction crews.
5. Contractor activity at the Mesa Yard during the subject period included the installation of a perimeter fence, some vegetation removal, and the delivery of rock in preparation for material delivery.
6. Work at Rancho Vista Yard primarily consisted of the delivery and off-loading of equipment and materials.
7. Work at Mira Loma Peaker Yard consisted of yard maintenance, the delivery and off-loading of equipment and materials, and the delivery and spreading of gravel onsite.

Environmental Compliance:

1. An incident report including any resource damage that occurred during the wire drop at Tower M57-T2 in Segment 8, Phase I, has been requested by the CPUC.
2. On September 22, an SCE Level 1 Non-Compliance was issued when the foreman at Mesa Yard came onto the site before the biological sweep had been completed.

No Non-Compliance Reports or Project Memoranda were issued during the subject period for TRTP construction activities. Non-Compliance activities for the project to date are summarized in Table 4.

Agency Representatives during Construction (other than CPUC EMs):

None

CPUC NOTICES TO PROCEED (NTPS) & ANF PERMITTING

Table 1 summarizes the CPUC Notice to Proceed and ANF permitting activity for the Antelope-Pardee Transmission Project, Segments 1, 2, and 3, to date.

TABLE 1
CPUC NTPs & ANF PERMITTING
(Updated 10/12/2010)

NTP #/ Permit	Date Requested	Date Issued	Segment #	Description
CPUC NTPs, Segments 1-3				
<i>For CPUC NTP and Addendum activity on Segments 1-3 prior to 2010, please see Table 1 in Weekly Reports 106-107.</i>				
#26	12/18/09	01/05/10	1	Expansion of Antelope Substation.
CPUC Addendum	12/21/09	01/19/10	1	Permanent AR 19 and access road to Const 34A.
CPUC Addendum	12/21/09	01/19/10	1	Permanent refueling basin at Hydrant Yard.
#27	12/23/09	01/05/10	3B	Oak Peak Communication Site
CPUC Addendum	01/25/10	02/01/10	2	Reclassification of two temporary roads to permanent and relocation of transposition poles.
Revised CPUC Addendum	02/10/10	02/19/10	2	Relocate two previously approved transposition towers from Const 110 to Const 105.
#28	02/10/10	02/18/10	3B	Highwind Marshalling Yard
#29	02/10/10	03/02/10	1	Relocation of the Sagebrush Transmission Line at the Antelope Substation expansion area.
CPUC Addendum	03/17/10	03/26/10	3A	Vertical mulching, capping of a portion of the existing roadway, and making this overland route a permanent access for SCE operations and maintenance to Const 43.
CPUC Addendum	04/06/10	04/27/10	3B	Elimination of transposition towers in Segment 3B.
CPUC Addendum	04/16/10	04/22/10	1	Installation of fiber optics surrounding the Antelope Expansion.
CPUC Addendum	05/25/10	06/04/10	1	Permanent overland travel routes for Operation and Maintenance inspections.
CPUC Addendum	05/25/10	06/04/10	2	Permanent overland travel routes for Operation and Maintenance inspections.
CPUC NTPs Segments 4-11				
#1	01/13/10	02/11/10	4, 5, 10	Yard 28
#2	01/28/10	03/10/10	9	Vincent Substation Expansion
#3	03/09/10	04/01/10	7,8	Rancho Vista Yard
CPUC Addendum	04/09/10	04/19/10	9	Changes to Substation components.
#4	01/27/10	04/26/10	7, 8	Segment 7 and 8 Cell Sites
#5	01/27/10	04/30/10	7	Segment 7 Telecom
#6	03/29/10	05/12/10	7,8	Mesa Materials Storage Yard
#7	05/12/10	05/28/10	8	Segment 8 telecommunications.
#7 Mod	08/20/10	08/20/10	8	Minor re-routes to Segment 8 Telecom
#8	04/27/10	06/04/10	8	Segment 8 Contractor Yards
#9	07/21/10	07/29/10	7	Segment 7 Contractor Yards
#10	04/08/10	08/03/10	7, 8	66 kV re-route and relocation
#11	05/08/10	08/12/10	8	Segment 8 Transmission Line, Chino Hills, Phase I
#12	07/28/10	08/20/10	4, 5, 10	Segment 4, 5, 10 Contractor Yards

NTP #/ Permit	Date Requested	Date Issued	Segment #	Description
#13	07/19/10	08/24/10	8	Segment 8 Transmission Line, Phase 2 and 3
#14	08/25/10	09/03/10	4	Partial Transmission Line work associated with an LADWP outage
#15	08/13/10	09/10/10	5	Segment 5 Transmission Line
#16	08/30/10	09/13/10	4	Segment 4 Transmission Line
#17	08/10/10	09/24/10	7	Segment 7 Transmission Line
	06/22/10	Under review	9	Whirlwind Substation
	10/08/10	Under review	10	Segment 10 Telecom.
ANF PERMITTING – Segments 1, 6 & 11				
	11/29/07	12/14/07	1	Radio Repeater – installation of a temporary radio repeater site on Sierra Pelona Ridge to provide communication during construction activities tied to the project. Improvement installation began Jan. 11
	09/27/07	12/14/07	1	Geotechnical testing – 23 geotechnical borings are authorized on National Forest lands to provide additional information that will be used in the design of the transmission towers. Notice to proceed was signed Jan 31 to begin work the week of Feb. 3
		07/14/08	1	Removal of the 66 kV conductor within the ANF, from tower 7-3 (near southern Forest boundary) to 16-3 (near Bouquet Reservoir) Phase I.
		09/23/08	1	Removal of the 66 kV conductor within the ANF, Phase II
		10/23/08	1	Construction of the 500 kV transmission line and wreck-out of the 66 kV towers in the ANF, Section 2.

VARIANCE & TEMPORARY EXTRA WORKSPACE REQUESTS

Variance Requests and Temporary Extra Workspace (TEWS) Requests submitted to date are summarized in Tables 2 and 3, respectively.

TABLE 2
VARIANCE REQUESTS
(Updated 10/12/2010)

Variance Request	Date Requested	Date Issued	Segment #	Description
Variance Requests, Segments 1-3				
<i>For Variance Request activity on Segments 1-3 prior to 2010, please see Table 2 in Weekly Reports 106-107.</i>				
VR #66	01/11/10	01/19/10	1	Modify the requirements of Mitigation Measure B-1a (Provide Restoration/Compensation for Impacts to Native Vegetation Communities) to fulfill a request from the property owner.
VR #67	01/15/10	01/19/10	3A	Modify requirements of Mitigation Measure B-27b and APMs BIO-2 and BIO-7 to preserve cut Joshua trees onsite instead of off-site disposal to the extent possible for habitat creation purposes.
VR #68	04/09/10	04/12/10	1	Release restoration requirements on road to wreck-out tower 20-4 in Section 3.
VR #69	05/04/10	05/07/10	1	Contractor Yards surrounding Antelope Substation.
VR #69 MOD	07/29/10	08/02/10	1	Additional space for storage at Antelope Substation for material being delivered for Antelope, Vincent and Whirlwind substations.
VR #70	06/02/10	06/04/10	1	Additional disturbance areas adjacent to the pole erections for the 220 kV Sagebrush relocation work around the Antelope Substation.
VR #71	06/22/10	06/23/10	1	Change in construction work hours for work on the Sagebrush 220 kV transmission line.
VR #71 MOD #1	06/24/10	06/25/10	1	Expansion of construction hours for Sagebrush 220 kV T/L and foundation installation work at Antelope Substation.
VR #71 MOD #2	07/08/10	07/09/10	1	Further expansion of construction hours for Antelope Substation construction.
Variance Requests, Segments 4-11				
VR #1	03/25/10	03/26/10	9-Vincent	Expand grading area of Vincent substation by 15-feet for temporary turn around areas for equipment.
VR #2	05/25/10	05/27/10	7	Relocation of helicopter landing zone for Segment 7 telecommunications work.
VR #3	06/08/10	06/10/10	7	Clarification of Segment 7 Telecom construction operating hours and to work the weekend dates of June 12, 13, 19, and 20, within the City of Irwindale
VR #4	08/11/10	08/13/10	9-Vincent	Utilize a fire hydrant along an unpaved spur road and also place two 10,000-gallon elevated water storage tanks adjacent to the hydrant.
VR #5	08/20/10	08/20/10	7	Night work for Segment 7 Telecom
VR #6	08/26/10	08/26/10	8	Work on weekends for Segment 8 Telecom.
VR #7	09/10/10	09/16/10	8	New wire setup and pull sites for Segment 8 Phase 1
VR#8	09/16/10	09/16/10	8	Clarification of construction hours for Segment 8 Phase 1
VR #9	09/14/10	09/20/10	Yard 28 & Rancho Vista Yard	Hotwork (welding and cutting) at Yard 28 and Rancho Vista Yard.
verbal	10/08/10	10/08/10	8, Phases 2&3	Wire sites for construction on Sunday, October 10.

TABLE 3
TEMPORARY EXTRA WORKSPACE (TEWS) REQUESTS
(Updated 10/12/2010)

TEWS Request	Date Requested	Date Approved	Segment #	Description
TEWS, Segments 1-3				
<i>For TEWS activity on Segments 1-3 prior to 2010, please see Table 3 in Weekly Reports 106-107.</i>				
TEWS, Segments 4-11				
#1	9/30/10	9/30/10	7	Re-phasing work at a tower not previously identified on Rio Hondo-Amador-Jose-Mesa 66 kV

NON-COMPLIANCES & INCIDENTS

A summary of Project Memorandum, Non-Compliance Reports, and other incidents to date is provided in Table 4.

TABLE 4
NON-COMPLIANCES, PROJECT MEMORANDA, AND OTHER INCIDENTS
(Updated 10/12/2010)

Type	Date	Location	Description
Non-Compliances, Project Memoranda & Other Incidents, Segments 1-3			
<i>For Non-Compliances, Project Memoranda & Other Incidents activity on Segments 1-3 prior to 2010, please see Table 4 in Weekly Reports 106-107.</i>			
Project Memorandum	04/27/10	3A	Delivery of equipment to Tower 43 within an ESA without monitors present.
Incident	05/10/10	2	Relocation of artifacts from archaeological site near Tower 21 during Segment 2 construction.
Incident	05/12/10	Antelope Substation	Fugitive dust leaving grading area.
Non-Compliances, Project Memoranda, & Other Incidents, Segments 4-11			
Incident/Level 1 SCE NCR	03/24/10	Vincent Substation	Construction encroachment into California Thrasher nest buffer.
Incident	04/20/10	Rancho Vista Yard	Equipment mobilized to site before resource fencing was verified by CPUC EM.
Incident/Level 1 SCE NCR	05/12/10	Vincent Substation	Resource buffer encroachment, construction within nesting bird buffers along Rockyford road.
Incident/Level 1 SCE NCR	05/13/10	Vincent Substation	Resource buffer for common raven encroachment within substation.
Incident	05/28/10	Windhub Substation	1 gallon fuel spill outside of Windhub substation.
Incident	06/02/10	Antelope Substation	Active nest disappeared from inside the engine compartment of a water truck at the expansion area over the holiday weekend.
Incident	06/03/10	Antelope Substation	Construction activities taking place without biological clearance surveys taking place. Resource buffer staking were in place.
Incident	06/04/10	Antelope Substation	Resource buffer encroachment in the expansion area. Vehicle entered a nest buffer area, nest was not found.
Incident/Level 2 SCE NCR	06/13/10	Segment 7 Telecom	Helicopter unloaded personnel and equipment in an unauthorized area.

Type	Date	Location	Description
Incident/Level 2 SCE NCR	06/17/10	Vincent Substation	Cement truck stopped within nesting bird buffer along Rockford road.
Incident/Level 2 SCE NCR	6/22/2010	Yard 28 Materials Yard	Vehicle drove through bird buffer exclusion zone.
Project Memorandum	06/23/10	Segment 8 West CY	Vegetation clearing without preconstruction biological or clearance surveys within TRTP right-of-way.
Incident/Level 1 SCE NCR	06/24/10	Yard 28 Materials Yard	Verizon employee parked within a bird buffer exclusion zone.
Incident/Level 1 SCE NCR	7/6/10	Yard 28 Materials Yard	All Day Electric employee drove through a bird buffer exclusion zone.
Incident/Level 1 SCE NCR	8/3/10	Segment 7 Telecom	Crews began work without a monitor present.
Incident/ Level 1 SCE NCR	09/9/10	Mesa Material Storage Yard	Water truck spraying water into jurisdictional drainage.
Incident/Level 1 SCE NCR	9/21/10	Mesa Material Storage Yard	SCE contractor on-site before biological sweep was completed.

PROJECT PHOTOGRAPHS



Figure 1: Material storage at the Highwind Yard, Segment 3B.



Figure 2: Segment 4, Tower 34 assembly.



Figure 3: Tree removal at Tower 61 on Segment 5. The Juniper trees were evaluated for potential bat roosts prior to removal.



Figure 4: Unintentional 220 kV (de-energized) wire drop in Tonner Canyon.



Figure 5: Area that burned during September 21st wire drop incident on Segment 8, Phase 1.