



30423 Canwood Street, Suite 215, Agoura Hills, CA 91301-4316
Tel. 818-597-3407, Fax 818-597-8001, www.aspeneg.com

**PROJECT MEMORANDUM
SCE TRANSMISSION PROJECTS, SEGMENTS 1 - 11**

To: John Boccio, Project Manager, CPUC
From: Vida Strong, Aspen Project Manager
Date: June 6, 2011
Subject: Weekly Report 174, May 22 to May 28, 2011

INTRODUCTION

This report provides a summary of the construction and compliance activities associated with the following SCE transmission projects:

1. Antelope-Pardee 500 kV Transmission Project, Segment 1, including Antelope Substation expansion;
2. Antelope Transmission Project, Segments 2, 3A and 3B, including the Windhub and Highwind Substations; and
3. Tehachapi Renewable Transmission Project, Segments 4 through 11, including Whirlwind Substation and the expansion of Vincent Substation.

A summary of the Notices to Proceed with construction and Variance Request activity are also provided (see Tables 1 and 2, respectively, near the end of this report). Finally, a summary of Temporary Extra Workspace and non-compliance activity are provided in Tables 3 and 4 & 5, respectively.

CPUC/Aspen Environmental Monitors (EMs): Jenny Slaughter, Stephanie Jayne, and Allison Roth

SEGMENTS 1-3: ANTELOPE-PARDEE AND ANTELOPE TRANSMISSION PROJECTS

Summary of Activity:

1. Construction of Segments 1, 2, and 3A have been completed. Construction of Segment 3B, from Windhub Substation to and including Highwind Substation, has not started and no schedule has been developed by SCE. Focused surveys for desert tortoise and Mohave ground squirrel are underway.
2. Construction activities at the Antelope Substation included installation of underground PVC into the reactors and cable pulling inside the MEER building. Filling oil in the transformers will begin this upcoming week.
3. No materials were stored in the laydown yard at the Antelope Substation during this reporting period. The spoil pile in front of the Antelope construction trailers remains active (i.e., soil from the expansion is being added to the pile) and is now being partially used to backfill the tower footing removal work on Segment 5. It may be potentially used as fill in the new Whirlwind Substation. An SCE office trailer for TRTP 4-11 has been installed adjacent to the spoil pile.
4. Construction activities at the Windhub Substation focused on steel and conductoring work. The 220 kV steel erection is almost complete. Transportation of materials to Whirlwind Substation is ongoing. Construction of the Coram Brody 66 kV project that is connecting into the substation will begin in June.
5. Material for Segment 3B and the future Whirlwind Substation is being stored at the Highwind Yard.
6. Restoration on Segment 1 has been recently completed, and is still being maintained. Quarterly reports for the activity are expected this year.
7. Revegetation for Segments 2 and 3A started in mid-February and was completed in April. Ongoing maintenance activities will be documented in Quarterly reports to the CPUC.



Environmental Compliance:

1. SCE received CDFG concurrence to implement buffer reductions for non-listed passerine nests discovered within 300 feet of re-vegetation sites on Segments 2 and 3A through the end of the maintenance period, expected to be 2016.
2. SCE has developed a solution for the channel incision that occurred immediately downstream of the riprapped stream channel at the Windhub Substation site for which an Addendum was approved by the CPUC. SCE is also reviewing the need for a modified Streambed Alteration Agreement for the effort.

No Non-Compliance Reports or Project Memoranda were issued for Segment 1-3 construction activities during the subject period. Non-Compliance activities for the project to date are summarized in Table 4.

AGENCY REPRESENTATIVES DURING CONSTRUCTION (OTHER THAN CPUC EMS):

None

TEHACHAPI RENEWABLE TRANSMISSION PROJECT (TRTP) SEGMENTS 4-11

The SCE Tehachapi Renewable Transmission Project was evaluated in accordance with the California Environmental Quality Act and a Certification of Public Convenience and Necessity (CPCN) was granted by the CPUC on December 17, 2009.

SEGMENTS 4, 5, AND 10 - ANTELOPE VALLEY

Summary of Activity

1. In the Vincent Substation expansion area, 98% of the civil and below grade work is complete. Union is working to complete the gate at the Foreston Road and Rockyford Road intersection (see Figure 1). Inside the Substation, future foundation work will occur. The Midway to Vincent No. 2 outage began this week for the 1X and 2X line relocation. The Midway to Vincent No. 1 outage will occur in October.
2. Segment 4: KV Structures (drilling contractor) continued drilling, setting rebar cages using a spider jig for stub angle placement, and concrete pouring at Towers 15, 17, and M74-T1X. H&M steel crews continued tower assembly and erection work at various locations throughout the Segment. BMPs were maintained at various locations.
3. Segment 5: Woodward Brothers (drilling contractor) continued drilling, setting rebar cages, and concrete pouring at Tower 20, 21, 23, 24, 35, and 53. H&M steel crews continued tower assembly and erection work at various locations throughout the Segment (see Figure 2). Tower pad re-contouring occurred at Towers 17, 35, and 50. Wreck-outs of the existing 220 kV towers continued between Elizabeth Lake Road and Godde Hill Road, Towers 25 through 29. Removal of old steel from the 220 kV towers continued.
4. Segment 10: Moore Fence Company continued tortoise fence installation and grading along General Petroleum Road and tower disturbance sites heading north toward Tower 61. BMP's were installed along spur roads and tower disturbance sites. H&H Grading is grubbing all disturbance sites and chipping the vegetation in the wire setup sites.
5. Segment 10 Telecom: Work commenced on the 12 kV portion of the Segment from Whirlwind Substation to Gaskell Road. KGC installed tortoise fence along the underground portion on the west side of 170th Street, just outside Whirlwind Substation and the 2081 Incidental Take Permit (ITP) survey was conducted. An SCE crew set a wood pole on the west side of 170th Street (see Figure 3). Tidwell Excavation started excavating the vault on the east side of 170th Street (near Tower 5 on Segment 4). Due to unstable soils, the crew backfilled the trench and will bring shoring to the site next week.
6. Whirlwind Substation: Work included drilling disconnects and bus supports, laying out the ground grid, and grading in the 500 kV area. The 220 kV steel dead ends and disconnect switches are being erected by PAR crews (see Figure 4). Conductor stringing occurred in the 220 kV area. Cattracts continued rip rap placement in the trap channel and spreader. Work continued on the MEER building.

Environmental Compliance:

1. The CPUC EM and Burns & McDonnell Environmental Coordinator (EC) verified re-staking of the disturbance site at Tower 27 for the additional 17 feet that was approved under Variance #54.
2. The CPUC EM's verified disturbance staking for the 12 kV work that will be conducted outside Whirlwind Substation and along 170th Street on Segment 10 Telecom.
3. The CPUC EM attempted to verify disturbance staking along Oak Creek Road (outside Windhub Substation) for upcoming 10 Telecom work. SCE was notified that there was no disturbance staking present.
4. During the weekly construction meeting, there was much discussion about KV Structures (drilling contractor on Segments 4 and 10) using a polymer called Revert for foundation drilling due to unstable soil conditions. The MSDS information for this product was provided to the CPUC.
5. SCE received CDFG concurrence to implement the weekend/holiday automatic buffer reduction for bird nests that are discovered from Wednesday, the 25th through Tuesday, the 31st due to the Memorial Day holiday. SCE will follow-up with CDFG on June 1st for all bird nest buffers that were reduced during this time.
6. SCE notified CDFG that a partially built, inactive raven nest would be removed from Tower 33 on Segment 4.
7. SCE submitted a woodrat relocation report for four middens that were moved from Tower 20 on Segment 5.
8. On May 18th, SCE reported that a starling was discovered within the bird netting in the Rodeo Yard. The bird was safely released and the gap repaired.
9. Also on May 18th, SCE reported that a house finch was trapped under bird netting in the Racetrack Yard. The bird was safely released and the gap repaired.
10. On May 24th, 2 gallons of portable water spilled on the ground at both Towers 3 and M74-T1 on Segment 4.
11. SCE is to submit a memorandum to the CPUC explaining the need for a night patrolman in non-ITP areas of the project due to theft of steel parts from the right-of-way. The majority of Tower 34 on Segment 5 was stolen from the disturbance site. Patrols in areas covered under the ITP or Biological Opinion will be requested to both resource agencies since night work was not authorized under both permits.
12. The CPUC received a memorandum from SCE on April 11th in regards to topsoil salvage from temporary disturbance sites for restoration and visual requirements for Segments 4, 5 and 10. So far, there has been no salvaging of topsoil in project areas. In response to the memorandum, CPUC has requested that SCE document their topsoil salvaging plans by Project segment. In addition, in response to a May 26th site visit on Segments 7 & 8 regarding top soil salvaging, the HMMP for Segments 4, 5 & 10 will be revised to reflect the top soil salvaging protocols discussed during the site visit.
13. Special-status species observed during the subject period by Biological Monitors included loggerhead shrike, desert kit fox, Swainson's hawk, long-eared owl, Northern harrier, and burrowing owl.
14. Thirty-four new nests discovered during the subject period included ravens, starlings, house finches, barn owls, California Towhee and California Thrasher. SCE received CDFG concurrence on buffer reductions for two nests.

One Level 1 SCE NCRs were issued during the subject period for TRTP Segment 4, 5 and 10 construction activities (see Table 4). No CPUC Project Memoranda or NCR's were issued for Segments 4, 5, and 10 during this reporting period. Non-Compliance activities for the project to date are summarized in Tables 4 and 5.

Agency Representatives during Construction (other than CPUC EMs):

None.

SEGMENTS 6 AND 11 - ANGELES NATIONAL FOREST

Summary of Activity

1. The Final EIS was released by the Angeles National Forest (ANF) on September 14, 2010. The ANF Record of Decision was issued on October 4, 2010, and the Special Use Permit is anticipated for release in September 2011. Subsequently, construction is expected to begin in September/October 2011.
2. Vincent North and South Material Yards: During the subject period, material delivery occurred.
3. Site preparation work continued at Material Yard 75 South. Gravel and fencing was added during the subject period.
4. Weed abatement activities continued on Segments 6 and 11. Approximately 25 acres of weed abatement has occurred to date.

Environmental Compliance

1. Watering for dust control occurred at the Vincent North and South Material Yards.

No SCE non-compliances were issued during the subject period for TRTP Segment 6 and 11 construction activities. No CPUC Project Memoranda or NCR's were issued for Segments 6 and 11 during this reporting period. Non-Compliance activities for the project date are summarized in Tables 4 and 5.

SEGMENTS 7 AND 8 - LOS ANGELES AND SAN BERNARDINO COUNTIES

Summary of Activity

During the subject period, Wilson, DCX, Tri-State and SCE crews were on vacation starting Wednesday, May 25th and ending Wednesday, June 1st.

1. Segments 7 & 8, 66 kV: During the subject period, Wilson crews continued work on the overhead portion of the Rio Hondo–Amador-Jose-Mesa line. Crews continued transferring the 12 kV circuits and set the tops. Additionally, Wilson continued the underground portion of the Rio Hondo–Anita No. 2 line from the Rio Hondo Substation under Interstate 605, trenching. The trench line is now 50% complete. SCE crews strung wire over Valley Boulevard on the Rio Hondo–Amador-Jose-Mesa line (see Figure 5).
2. Segment 7: During the subject period, Wilson removed conductor and wrecked out towers across Valley Boulevard, a Los Angeles County Flood Control District channel, and within the Duck Farm in the City of South El Monte (see Figures 6 and 7). Additionally, Wilson continued assembly at three towers. DCX continued drilling at Tower M29-T2 within the Huntington Contractor Yard. Additionally, Wilson crews mowed tower sites and wire setup sites to keep environmental surveys active.
3. Segment 8, Phase 1: Wilson, DCX and Tri-State crews continued to work within the City of Chino Hills. Crews worked on three foundations and continued setting tubular steel poles (TSPs) for the new double circuit 500 kV Mira Loma–Vincent line (see Figure 8). Additionally, Wilson crews mowed tower sites and wire setup sites to keep environmental surveys active and applied hydroseed to the Tonner Canyon shoo-fly. No tower construction occurred in Tonner Canyon, City of Industry due to biological resource restrictions (see #4 below).
4. Segment 8, Phase 2: Wilson crews continued to remove guard structures from portions of the segment where wire stringing has been completed.

5. Segment 8, Phase 3: No work occurred during the subject period.
6. Segment 8, Phase 4: Crews continued drilling a foundation on the new double circuit 500 kV Mira Loma–Vincent line within the Puente Hills Landfill Native Habitat Authority land in the City of Hacienda Heights. Additionally, an American Construction crew re-connected irrigation in Pathfinder Park in the City of Rowland Heights that had been turned off during wire stringing at Tower M29-T1B. Also, Wilson crews delivered poles to the 605 shoo-fly.

Environmental Compliance:

1. There was a 64 ounce diesel spill at Tower M62-T2, Segment 8, Phase 1 on May 24th. The spill was cleaned up immediately and the SCE EIH was notified.
2. SCE received concurrence from CDFG On May 24th for nest removal and Environmentally Sensitive Area (ESA) buffer reductions to be done at the discretion of the SCE Biologists while the CDFG Project Manager was on vacation.
3. A site visit was held, with representatives from Aspen, ICF and SCE, on May 25th to discuss topsoil salvage and storage on Segments 7 and 8. Items discussed during the visit included where and how to salvage topsoil on both segments as well as revisions to the current Habitat Mitigation and Monitoring Plan (HMMP).
4. The use of Tonner Canyon Road within Tonner Canyon, City of Industry (Segment 8, Phase 1), continues to be restricted for project access due to biological survey requirements in project permits conflicting with property rights and access constraints.
5. ICF Biologists continue to collapse California ground squirrel burrows along Edison Avenue in the City of Chino as part of the CDFG approved burrowing owl relocation program that commenced on February 1st.
6. The CPUC EMs received three preconstruction surveys and sweeps for construction on both Segments 7 and 8 during the subject period. All sites were approved for construction to commence once buffer reductions received concurrence from CDFG allowing access to work sites and tower disturbance areas were staked.
7. Special-status species observed during the week by Biological Monitors included coastal California gnatcatcher, yellow warbler and yellow-breasted chat.
8. Bird nesting clearance surveys are being conducted in advance of construction as required by adopted mitigation measures. Fifty-one new nests discovered during the subject period on Segments 7 and 8 included: Cassin’s kingbird nests, mallard nests, black-necked stilt nests, house finch nests, cliff swallow nests, Bullock’s oriole nests. CDFG provided concurrence of buffer reductions for all of the nests.

No SCE non-Compliance Reports were issued during the subject period (see Table 4). No CPUC Non-Compliances or Project Memoranda were issued during the subject period for Segment 7 and 8 construction activities. Non-Compliance activities for the project to date are summarized in Tables 4 and 5.

Agency Representatives during Construction (other than CPUC EMs):

None.

CPUC NOTICES TO PROCEED (NTPS) & ANF PERMITTING

Table 1 summarizes the CPUC Notice to Proceed and ANF permitting activity for the Antelope Transmission Projects, Segments 1-3, and TRTP, Segments 4-11, to date.

TABLE 1
CPUC NTPs & ANF PERMITTING
(Updated 06/08/11)

NTP #/ Permit	Date Requested	Date Issued	Segment #	Description
CPUC NTPs, Segments 1-3				
<i>For CPUC NTP and Addendum activity on Segments 1-3 prior to 2010, please see Table 1 in Weekly Reports 106-107.</i>				
#26	12/18/09	01/05/10	1	Expansion of Antelope Substation.
CPUC Addendum	12/21/09	01/19/10	1	Permanent AR 19 and access road to Const 34A.
CPUC Addendum	12/21/09	01/19/10	1	Permanent refueling basin at Hydrant Yard.
#27	12/23/09	01/05/10	3B	Oak Peak Communication Site
CPUC Addendum	01/25/10	02/01/10	2	Reclassification of two temporary roads to permanent and relocation of transposition poles.
Revised CPUC Addendum	02/10/10	02/19/10	2	Relocate two previously approved transposition towers from Const 110 to Const 105.
#28	02/10/10	02/18/10	3B	Highwind Marshalling Yard
#29	02/10/10	03/02/10	1	Relocation of the Sagebrush Transmission Line at the Antelope Substation expansion area.
CPUC Addendum	03/17/10	03/26/10	3A	Vertical mulching, capping of a portion of the existing roadway, and making this overland route a permanent access for SCE operations and maintenance to Const 43.
CPUC Addendum	04/06/10	04/27/10	3B	Elimination of transposition towers in Segment 3B.
CPUC Addendum	04/16/10	04/22/10	1	Installation of fiber optics surrounding the Antelope Expansion.
CPUC Addendum	05/25/10	06/04/10	1	Permanent overland travel routes for Operation and Maintenance inspections.
CPUC Addendum	05/25/10	06/04/10	2	Permanent overland travel routes for Operation and Maintenance inspections.
CPUC Addendum	11/23/10	12/14/10	Windhub Substation	Place additional riprap at the channel outlet at Windhub Substation, to mitigate for downstream erosion resulting from 2009/2010 rains.
CPUC NTPs Segments 4-11				
#1	01/13/10	02/11/10	4, 5, 10	Yard 28
#2	01/28/10	03/10/10	9	Vincent Substation Expansion
#3	03/09/10	04/01/10	7, 8	Rancho Vista Yard
CPUC Addendum	04/09/10	04/19/10	9	Changes to Substation components.
#4	01/27/10	04/26/10	7, 8	Segment 7 and 8 Cell Sites
#5	01/27/10	04/30/10	7	Segment 7 Telecom
#6	03/29/10	05/12/10	7,8	Mesa Materials Storage Yard
#7	05/12/10	05/28/10	8	Segment 8 telecommunications.
#7 Mod	08/20/10	08/20/10	8	Minor re-routes to Segment 8 Telecom

NTP #/ Permit	Date Requested	Date Issued	Segment #	Description
#8	04/27/10	06/04/10	8	Segment 8 Contractor Yards
#9	07/21/10	07/29/10	7	Segment 7 Contractor Yards
#10	04/08/10	08/03/10	7, 8	66 kV re-route and relocation
#10 Mod	01/28/11	02/04/11	7	Replace 14 existing wooden H-frames poles with steel H-frame poles in order to support the double 66 kV circuit..
#10 Mod	12/03/10	Retracted by SCE	8	Change the design of the 66 kV line entry into the Chino Substation from underground to overhead. Visual simulation pending.
#10 Mod	03/15/11	03/22/11	7	Removal and replacement of 21 wood poles with lightweight steel poles within Rio Hondo Substation.
#10 Mod	04/22/11	04/29/11	7/8 66 kV	Underground telecom.
#10 Mod	04/22/11	05/03/11	7/8 66 kV	Chino pole removals.
#10 Mod	05/23/11	06/02/11	7/8 66 kV	Realignment of approximately 500 feet of 66 kV underground transmission line.
#11	05/08/10	08/12/10	8	Segment 8 Transmission Line, Chino Hills, Phase I
#12	07/28/10	08/20/10	4, 5, 10	Segment 4, 5, 10 Contractor Yards
#13	07/19/10	08/24/10	8	Segment 8 Transmission Line, Phase 2 and 3
#14	08/25/10	09/03/10	4	Partial Transmission Line work associated with an LADWP outage
#15	08/13/10	09/10/10	5	Segment 5 Transmission Line
#15 Mod	03/08/11	03/14/11	5	Modification of FOC alignment
#16	08/30/10	09/13/10	4	Segment 4 Transmission Line
#17	08/10/10	09/24/10	7	Segment 7 Transmission Line
#17 Mod	01/13/11	02/25/11	7	Segment 7 66 kV wreck-outs.
#18	10/13/10	10/15/10	7	Potrero Grande Contractor Yard
#19	10/29/10	11/12/10	4, 5, 10	Avenue F Contractor Yard
#20	10/08/10	11/30/10	10	Segment 10 Telecom
#20 Mod	04/19/11	05/06/11	10 Telecom	Changes to telecom route. ITP/BO acreage confirmation pending.
#21	11/18/10	12/09/10	6 & 11	Vincent North Material Yard.
#22	11/18/10	12/09/10	6 & 11	Vincent South Material Yard.
CPUC Addendum	11/22/10	12/14/10	Vincent Substation	Section of road widening and riprap extension for the Vincent Substation expansion.
#23	12/22/10	1/11/11	6 & 11	Material Yard 75
#24	11/10/10	1/13/11	8	Segment 8 West, Phase 4 Transmission Line.
#25	11/19/10	1/13/11	8	Fullerton (1) and Tonner Canyon (2) Contractor Yards. USFWS/CDFG survey requirements for Tonner CYs required. Only Fullerton CY approved under NTP #25.
#26	06/22/10	1/14/11	9	Whirlwind Substation.
#27	01/03/11	03/08/11	10	Segment 10 Transmission Line.
CPUC Addendum	03/01/11	03/17/11	9	Bridge construction to access Whirlwind Substation.
#28	04/22/11	5/6/11	6, 11	Construction Yard 58.

NTP #/ Permit	Date Requested	Date Issued	Segment #	Description
#29	05/06/11	05/13/11	6, 11	San Gabriel Yard.
#30	05/16/11	06/07/11	4, 5	Modifications to the Midway Vincent #3 T/L.
ANF PERMITTING – Segment 1, 6 & 11				
	11/29/07	12/14/07	1	Radio Repeater – installation of a temporary radio repeater site on Sierra Pelona Ridge to provide communication during construction activities tied to the project. Improvement installation began Jan. 11
	09/27/07	12/14/07	1	Geotechnical testing – 23 geotechnical borings are authorized on National Forest lands to provide additional information that will be used in the design of the transmission towers. Notice to proceed was signed Jan 31 to begin work the week of Feb. 3
		07/14/08	1	Removal of the 66 kV conductor within the ANF, from tower 7-3 (near southern Forest boundary) to 16-3 (near Bouquet Reservoir) Phase I.
		09/23/08	1	Removal of the 66 kV conductor within the ANF, Phase II
		10/23/08	1	Construction of the 500 kV transmission line and wreck-out of the 66 kV towers in the ANF, Section 2.

VARIANCE & TEMPORARY EXTRA WORKSPACE REQUESTS

Variance Requests and Temporary Extra Workspace (TEWS) Requests submitted to date are summarized in Tables 2 and 3, respectively.

TABLE 2
VARIANCE REQUESTS
(Updated 06/08/11)

Variance Request	Date Requested	Date Issued	Segment #	Description
Variance Requests, Segments 1-3				
<i>For Variance Request activity on Segments 1-3 prior to 2010, please see Table 2 in Weekly Reports 106-107.</i>				
VR #66	01/11/10	01/19/10	1	Modify the requirements of Mitigation Measure B-1a (Provide Restoration/Compensation for Impacts to Native Vegetation Communities) to fulfill a request from the property owner.
VR #67	01/15/10	01/19/10	3A	Modify requirements of Mitigation Measure B-27b and APMs BIO-2 and BIO-7 to preserve cut Joshua trees onsite instead of off-site disposal to the extent possible for habitat creation purposes.
VR #68	04/09/10	04/12/10	1	Release restoration requirements on road to wreck-out tower 20-4 in Section 3.
VR #69	05/04/10	05/07/10	1	Contractor Yards surrounding Antelope Substation.
VR #69 MOD	07/29/10	08/02/10	1	Additional space for storage at Antelope Substation for material being delivered for Antelope, Vincent and Whirlwind substations.
VR #70	06/02/10	06/04/10	1	Additional disturbance areas adjacent to the pole erections for the 220 kV Sagebrush relocation work around the Antelope Substation.
VR #71	06/22/10	06/23/10	1	Change in construction work hours for work on the Sagebrush 220 kV transmission line.
VR #71 MOD #1	06/24/10	06/25/10	1	Expansion of construction hours for Sagebrush 220 kV T/L and foundation installation work at Antelope Substation.
VR #71 MOD #2	07/08/10	07/09/10	1	Further expansion of construction hours for Antelope Substation construction.
VR #71 MOD #3	11/18/10	11/19/10	1	Further expansion of construction hours for Antelope Substation construction.
Variance Requests, Segments 4-11				
VR #1	03/25/10	03/26/10	9-Vincent	Expand grading area of Vincent substation by 15 feet for temporary turnaround areas for equipment.
VR #2	05/25/10	05/27/10	7	Relocation of helicopter landing zone for Segment 7 telecommunications work.
VR #3	06/08/10	06/10/10	7	Clarification of Segment 7 Telecom construction operating hours and to work the weekend dates of June 12, 13, 19, and 20, within the City of Irwindale
VR #4	08/11/10	08/13/10	9-Vincent	Utilize a fire hydrant along an unpaved spur road and also place two 10,000-gallon elevated water storage tanks adjacent to the hydrant.

Variance Request	Date Requested	Date Issued	Segment #	Description
VR #5	08/20/10	08/20/10	7	Night work for Segment 7 Telecom
VR #6	08/26/10	08/26/10	8	Work on weekends for Segment 8 Telecom.
VR #7	09/10/10	09/16/10	8	New wire setup and pull sites for Segment 8 Phase 1
VR#8	09/16/10	09/16/10	8	Clarification of construction hours for Segment 8 Phase 1
VR #9	09/14/10	09/20/10	Yard 28 & Rancho Vista Yard	Hotwork (welding and cutting) at Yard 28 and Rancho Vista Yard.
Verbal	10/08/10	10/08/10	8, Phases 2 & 3	Wire sites for construction on Sunday, October 10.
VR #10	10/08/10	10/13/10	8	Additional Phase 2 & 3 wire sites.
VR #11	10/01/10	10/15/10	8	Relief from focused biological survey requirements because of restricted property access, Phase I.
VR #12	10/06/10	10/15/10	8	Additional Phase I wire sites.
VR #13	11/09/10	11/17/10	5	Additional wire stringing sites.
VR #14	11/17/10	11/19/10	8	Additional Shoofly pole in Tonner Canyon, Segment 8, Phase 1
VR #15	11/18/10	11/19/10	5	Additional guard poles between Highway 14 and Sierra Highway.
VR #16	11/12/10	11/19/10	5	Realign an existing access road at the southeastern corner of the Vincent Substation 500 kV expansion area to allow for the construction of the Segment 5 T/L.
VR #17	Revised 11/17/10	11/22/10	8	Additional 66 kV material storage near Rio Hondo and Chino Substations
VR #18	11/24/10	12/01/10	5	Continue use of two existing access roads that are approved under a TEWS
VR #19	Revised 11/23/10	12/01/10	5	Additional wire stringing sites.
VR #20	11/30/10	12/02/10	8	Revised alignment of an access road for safer access to tower sites.
VR #21	12/3/10	12/03/10	7/8	Remove fabric on chain-link fence surrounding Mesa MY because of graffiti
VR#22	11/22/10	12/07/10	7	Additional wire stringing sites.
VR #23	12/03/10	12/09/10	7	Ten additional access roads.
VR #24	12/17/10	12/20/10	8	Use of an existing concrete parking area/pad in Tonner Canyon as a helicopter landing zone and equipment staging and parking area, Segment 8, Phase I.
VR #25	12/17/10	12/20/10	8	Revision to the Structure Work Area for Tower M73-T2, Segment 8, East (Phase III).
VR #26	1/6/11	1/6/11	7	Revised disturbance areas in Montebello Hills
VR #27	1/12/11	1/13/11	7	Relocation of interset tower M54-T3a
VR #28	01/14/11	1/19/11	Yard	Grading at Vincent South Material Yard.
VR # 29	01/14/11	1/19/11	Yard	Additional parking areas at Rodeo North and South Contractor Yards.

Variance Request	Date Requested	Date Issued	Segment #	Description
VR #30	01/28/11	01/28/11	Yard	Grading at Vincent North Material Yard.
VR #31	02/04/11	02/04/11	7, 8	Revised 66 kV underground alignment along Edison Avenue in the City of Chino
VR #32	02/04/11	02/07/11	Whirlwind	Temporary offsite equipment loading/unloading and parking area.
VR #33	02/08/11	02/10/11	8	Access route to Tower M0-T6.
VR #34		02/11/11	Whirlwind	Temporary concrete slab within work area (VR #32).
#35	2/14/11	2/14/11	8	Access to additional wire setup sites between Oaks Avenue and Tower M46-T7b.
#36	2/14/11	2/15/11	10 Telecom	Move two wood poles approximately 5 feet out of the drainage along Oak Creek Road.
#37	2/19/11	2/24/11	6	Modification to Yard 75 boundaries.
#38	2/23/11	2/25/11	8	Expansion of wire site for Phase 4 work.
#39	03/01/11	03/03/11	All Yards	Replace fence fabric screening with slats for safety reasons during high wind events.
#40	03/02/11	03/03/11	5	Additional access road to Construct 29.
#41	03/04/11	03/08/11	5	Additional access road improvements.
#42	03/04/11	03/08/11	4	Additional access road improvements.
#43	03/03/11	03/10/11	8	Additional access to Tower M2-T2.
#44	03/16/11	03/18/11	8	Tower M2-T5 and access road shift within SCE ROW
#45	03/22/11	03/25/11	5	Soil Stockpile areas at three locations
#46	03/25/11	04/04/11	7	Temporary disturbance areas for underground disturbance, 66 kV
#47	04/05/11	04/06/11	8	Wire Setup Sites for Tower M2-T2.
#48	04/6/11	04/08/11	5,8	Start of construction prior to Los Angeles County Public Works grading permit issuance.
#49	04/06/11	04/08/11	8	Extended work hours on Segment 8, Phase 2
#50	04/05/11	04/13/11	8	Turnouts along Sanome Mountain Way.
#51	03/29/11	04/13/11	8	Water bar repair and construction.
#52	04/11/11	04/14/11	7	Additional access to Intersect M54-T3A
#53	04/05/11	04/15/11	5, 8	Permission to build slope stabilization Towers prior to L.A. County Public Works Permit
#54	04/14/11	04/18/11	5	Soil stockpile area near Tower 27
#55	04/12/11	04/20/11	4	Relocate two towers and associated access roads and disturbance areas within ROW.
#56	04/13/11	04/20/11	Yards	Installation of temporary power poles to provide power to Vincent North and Vincent South Material Yards.
#57	04/07/11	04/25/11	7	Additional improvements to Van Tassel Motorway.
#58	05/02/11	05/05/11	8	Tower M48-T4 access road.
#59	05/06/11	05/09/11	8	Segment 8 Phase 1, M49-T1 and M59-T2 additional parking, staging and turn-around areas.
#60	04/25/11	05/13/11	7	Wire Setup Site expansions.

Variance Request	Date Requested	Date Issued	Segment #	Description
#60 Mod	04/25/11	06/06/11	7	Additional Wire Setup Site 7.1a.
#61	05/11/11	05/13/11	5	Additional access off Godde Hill Road
#62	05/12/11	05/18/11	7	Soil stockpile area near M27-T3
#63	05/19/11	05/23/11	8	Change to previously approved access road at M61-T1, Segment 8 Phase 1.
#64	05/23/11	06/06/11	8	Extra work space to accommodate wire tagging areas.
#65	05/25/11	06/06/11	8	Extra parking, staging and turnaround at Tower M48-T3.
#66	05/26/11	06/06/11	5	Elizabeth Lake access road.
#67	05/27/11	06/06/11	8	Additional workspace near M23-T2A in Segment 8 phase 1.
	05/10/11	Under Review	All	Allow continued use of approved TEWS access roads if nesting birds subsequently move in. VR being revised by SCE.
	06/01/11	Under Review	10	Shift in Tower 43 Wire Setup Site. CDFG/USFWS concurrence pending.

TABLE 3
TEMPORARY EXTRA WORKSPACE (TEWS) REQUESTS
(Updated 06/08/11)

TEWS Request	Date Requested	Date Approved	Segment #	Description
TEWS, Segments 1-3				
<i>For TEWS activity on Segments 1-3 prior to 2010, please see Table 3 in Weekly Reports 106-107.</i>				
TEWS, Segments 4-11				
#1	09/30/10	09/30/10	7	Re-phasing work at a tower not previously identified on Rio Hondo–Amador-Jose-Mesa 66 kV
#2	10/08/10	10/08/10	4	Park a boom truck on LADWP access road during the outage
#3	10/12/10	10/12/10	8	Use a wire setup site not previously identified on Chino–Mira Loma No. 1
#4	10/20/10	10/20/10	5	Extra space from wire truck parking near Vincent Substation.
#5	10/21/10	10/21/10	7	Use a site not previously identified for staging of equipment and materials at Tower M54-T3a.
#6	11/01/10	11/01/10	5	Use of an existing SCE access road.
#7	11/01/10	11/03/10	5	Use of an existing road (Parkwood Drive).
#8	11/02/10	11/02/10	8	Use a site not previously identified for vehicle parking and as a helicopter landing zone.
#9	11/30/10	12/01/10	5	Use 8 existing spur roads as extra parking and turnaround areas
#10	12/02/10	12/02/10	7	Additional access road for on Rio Hondo–Anita No. 2 66 kV.
#11	12/08/10	12/08/10	5	Use an existing spur road near Tower 29, north of Elizabeth Lake Road.
#12	12/09/10	12/09/10	7	Additional access road near Towers M41-T1 through M41-T3
#13	12/14/10	12/14/10	8	Access road to Tower M0-T6.
#14	01/10/11	01/10/11	8	Access road to Tower M2-T5
#15	01/11/11	01/11/11	8	Additional parking area in Tonner Canyon.
#16	01/17/11	01/17/11	5	Additional parking and turnaround area near Tower 54.
#17	01/18/11	01/18/11	7	Use of a dirt road for access to M41-T4 wire sites.
#18	02/04/11	02/04/11	7	Additional access road to Tower M54-T3a.
#19	02/11/11	02/11/11	5	Extension for use of mudpit road north of Elizabeth Lake Road.
#20	02/15/11	02/25/11	7	Crane parking on Brookridge Road in the City of Duarte.
#21	03/02/11	03/02/11	8	Additional parking within Tonner Canyon adjacent to M57-T1
#22	03/03/11	03/03/11	8	Additional parking within Tonner Canyon adjacent to M57-T3

TEWS Request	Date Requested	Date Approved	Segment #	Description
#23	03/03/11	03/03/11	7	Additional parking for a crane along Greenbank and Brookridge Roads in the City of Duarte
#24	03/25/11	03/25/11	8	Additional space within Chino Sub for wire stringing.
#25	03/31/11	03/31/11	5	Additional parking on SCE roads near tower 50.
#26	04/11/11	04/11/11	8	Additional access within Pathfinder Park to Tower M9-T1B.
#27	04/12/11	04/14/11	8	Mid-span access between M3-T5 and M4-T1 to install sleeves.
#28	04/07/11	04/07/11	5	Additional parking/staging area adjacent to Tower 54; original TEWS had expired.
#29	04/07/11	04/07/11	5	Use of private dirt road so that Woodward Brothers could remove their drill; cannot cross Amargosa Creek due to flow.
#30	05/22/11	05/26/11	5	Mat placement to protect drainage pipes along access road at Parkwood Drive.

NON-COMPLIANCES & INCIDENTS

Table 4 provides a summary of CPUC and SCE reported compliance incidents. A summary of CPUC Non-Compliance Reports and Project Memorandum is provided in Table 5.

TABLE 4
OTHER COMPLIANCE INCIDENTS
 (Updated 05/28/11)

Description	Type ¹	Date	Location
OTHER COMPLIANCE INCIDENTS, SEGMENTS 1-3			
<i>For Other Compliance Incident activity on Segments 1-3 prior to 2010, please see Table 4 in Weekly Reports 106-107.</i>			
OTHER COMPLIANCE INCIDENTS, SEGMENTS 1-11 (January 2010 thru the present)			
Approved work areas & pre-construction surveys/sweeps: Entry prior to CPUC approval, entry prior to CPUC EM clearance (appropriate flagging/fencing in place), equipment/materials or parking outside of approved disturbance areas,	CPUC	04/20/10 06/03/10 10/19/10 11/15/10 01/26/11	Rancho Vista CY Antelope Seg 7/8, 66 kV Segment 8 Segment 8
	Level 0		
	Level 1	09/21/10 10/01/10 10/09/10 12/06/10 01/07/11 01/12/11 02/11/11 02/12/11 02/12/11 02/14/11 03/07/11 03/11/11 03/15/11 03/15/11 03/16/11 03/29/11 04/02/11 04/25/11 04/25/11 04/27/11 04/28/11 05/05/11 05/06/11	Mesa Yard Racetrack CY Segment 4 (2) Segment 8 Segment 5 Segment 4 66 kV Segment 8 Segment 8 Segment 8 Segment 8(2) Whirlwind Segment 8 Whirlwind Racetrack Segment 4 Segment 5 Segment 5 Segment 5 Whirlwind Vincent N MY Segment 8 Segment 5 Segment 4

Description	Type ¹	Date	Location
	Level 2	06/13/10 01/12/11 02/16/11 02/17/11 02/18/11 02/18/11 02/19/11 02/21/11 02/21/11 02/25/11 02/25/11 02/25/11 02/25/11 03/09/11 03/10/11 03/15/11 03/16/11 04/01/11 04/06/11 05/04/11 05/14/11	Seg 7, Telecom Segment 4 Segment 7 Segment 7 Segment 7 Segment 7 66 kV Segment 7 Segment 4 Segment 4 Segment 4 Segment 4 Segment 4 Segment 4 Segment 5 Segment 5 Segment 4 Segment 4 Segment 4 Segment 8 Segment 4 Segment 4
	Level 3	03/16/11	Segment 4
Biological Resource ESA (non-nesting) & Disturbance Areas: ESA buffer encroachment, work with no biological monitor present, work starting prior to daily biological sweep	CPUC	09/21/10 04/26/11	Seg 8, Phase 1 66 kV
	Level 0		
	Level 1	08/03/10 12/06/10 02/07/11 02/14/11 02/16/11 02/23/11 03/09/11 03/15/11 04/02/11 04/07/11 05/16/11 05/19/11	Seg 7, Telecom Segment 8 Segment 8 Segment 7 Segment 8 Segment 8 Segment 5 Whirlwind Segment 4 Segment 8 Segment 8 Segment 8
	Level 2	03/05/11 03/15/11	Segment 8 Segment 5
	Level 3		
Nesting: Buffer encroachment, unauthorized nest removal, inadequate notifications,	CPUC	06/02/10 06/04/10 01/26/11	Antelope Antelope Vincent
	Level 0		
	Level 1	03/24/10 05/12/10 05/13/10 06/24/20 07/06/10 01/28/11 02/23/11	Vincent Vincent Vincent Yard 28 Yard 28 Segment 5 10 Telecom

Description	Type ¹	Date	Location
	Level 2	06/17/10 06/22/10 03/29/11 04/16/11 05/09/11	Vincent Yard 28 Segment 8 Segment 8 Racetrack CY
	Level 3	04/29/11	Segment 8
Biological Resource Endangerment: Foundation holes not covered @ the end of the day, micro-trash, improper bird netting installation/gaps in netting, road improvement in tortoise habitat,	CPUC		
	Level 0		
	Level 1	10/11/10 10/12/10 10/13/10 11/05/10 01/09/11 01/12/11 02/02/11 02/08/11 02/09/11 02/12/11 02/16/11 02/14/11 02/15/11 02/15/11 03/08/11 03/10/11 03/18/11 03/23/11 04/01/11 03/29/11 03/29/11 03/31/11 04/01/11 04/06/11 04/11/11 04/18/11 04/27/11(3) 04/30/11 05/03/11 05/06/11 05/07/11 05/18/11 05/20/11 05/21/11 05/25/11	Vincent Vincent Racetrack CY Racetrack CY Segment 8 Segment 5 Segment 8 Segment 8 Whirlwind Whirlwind Rancho Vista MY Whirlwind Whirlwind Segment 5 Rodeo Rodeo Segment 4 Material Yard 28 Segment 8 Vincent N MY Material Yard 28 Material Yard 28 Segment 5 Segment 4 Whirlwind Racetrack CY Vincent N MY Vincent S MY Segment 4 Whirlwind Vincent N MY Material Yard 28 Racetrack CY Vincent N MY Racetrack CY
	Level 2	03/08/11	Whirlwind
	Level 3		

Description	Type ¹	Date	Location
Cultural/Paleontological Resources: Site damage, no monitor present, inadequate notification, unauthorized artifact relocation,	CPUC	05/10/10	Segment 2
	Level 0	12/01/10 12/02/10 12/03/10 12/07/10 12/10/10 02/02/10	Segment 8 Segment 8 Vincent Segment 8 Seg 7/8, 66 kV Segment 8 Whirlwind 03/30/11
	Level 1	09/24/10 02/01/11 03/22/11	Segment 5 Whirlwind Segment 4
	Level 2		
	Level 3		
Hydrological Resources: Inadequate BMPs, jurisdictional drainage encroachment, track-out	CPUC	05/12/11	Segment 8
	Level 0		
	Level 1	09/09/10 01/31/11 02/01/11 02/07/11 02/10/11 02/10/11 02/11/11 02/17/11 02/23/11 03/01/11 03/01/11 03/01/11 03/08/11 03/09/11 03/22/11(2) 03/23/11 03/25/11 04/06/11 04/07/11 04/07/11 04/13/11 04/14/11 04/05/11 04/18/11 04/20/11 04/26/11 05/02/11 05/03/11 05/04/11 05/12/11 05/09/11	Mesa Yard Segment 8 Segment 8 Mira Loma CY Vincent 66 kV Racetrack CY Segment 5 Segments 6 & 11 Segment 4 Segment 4 Segment 4 Racetrack Segment 5 Segment 8 Segment 8 Segment 4 Segment 8 Segment 8 Segment 7 Segment 8 Segment 8 Racetrack CY Mira Loma CY Segment 5 Segment 7 Segment 8 Segment 8 Segment 8 Racetrack CY
	Level 2	04/21/11	Segment 8
	Level 3		

Description	Type ¹	Date	Location
Fuel/Hazardous Materials: Spills, no/inadequate secondary containment and labeling,	CPUC	05/28/10	Windhub
	Level 0		
	Level 1	12/10/10 02/03/11 02/09/11 03/07/11	Racetrack CY Segment 7 Mira Loma CY Whirlwind
	Level 2		
	Level 3		
Public/Worker Safety: No monitoring at contaminated sites, traffic control not in compliance with TMP, no guard poles in place at roadways,	CPUC		
	Level 0	12/15/10 12/28/10	Seg 7/8, 66 kV Seg 7/8, 66 kV
	Level 1		
	Level 2	01/20/11	Segment 7
	Level 3		
Air Quality: Fugitive dust, non-CA licensed equipment, dust generation from speeding, soil piles	CPUC	05/12/10 05/04/11	Antelope Whirlwind
	Level 0		
	Level 1	10/18- 22/10 02/02/11 02/09/11 02/09/11 02/10/11 02/11/11 02/19/11 03/03/11 03/07/11 03/14/11 03/15/11 03/28/11 03/28/11 04/13/11 04/22/11 04/26/11 05/02/11 05/09/11	Segment 5 Segment 8 Segment 8 Segment 8 Whirlwind Whirlwind Whirlwind Vincent N. Yard Whirlwind Whirlwind Whirlwind Segment 8 Whirlwind Segment 5 Segment 4 MY 75 Segment 5 Whirlwind
	Level 2		
	Level 3		

1. Incident Type Definitions

- CPUC: Incident document by CPUC EM.
- Level 0: Unanticipated Discovery; documented by SCE Monitors.
- Level 1: Minor; documented by SCE Monitors.
- Level 2: Moderate; documented by SCE Monitors.
- Level 3: Significant; documented by SCE Monitors.

TABLE 5
CPUC NON-COMPLIANCE REPORTS & PROJECT MEMORANDA
(Updated 06/08/11)

Type	Date	Location	Description
NON-COMPLIANCE REPORTS & PROJECT MEMORANDA, SEGMENTS 1-3			
<i>For CPUC Non-Compliance Reports & Project Memoranda activity on Segments 1-3 prior to 2010, please see Table 4 in Weekly Reports 106-107.</i>			
NON-COMPLIANCE REPORTS & PROJECT MEMORANDA, SEGMENTS 1-11 (January 2010 thru the present)			
CPUC Non-Compliance Reports (NCR): None Issued to Date			
NCR	Issued 02/24/11 Withdrawn 03/24/11	Project-wide	No notification of wildlife entrapment/mortality from bird deterrent netting.
CPUC Project Memoranda (PM)			
PM	04/27/10	Segment 3A	Delivery of equipment to Tower 43 within an ESA without monitors present.
PM	06/23/10	Segment 8 West CY	Vegetation clearing without preconstruction biological or clearance surveys within TRTP right-of-way.
PM	02/16/11	Project-wide	No notification provided on 10 separate Level 0 incidences.
PM	02/16/11	Segment 7	Construction crews entered area prior to sweep being field validated by CPUC EM.

PROJECT PHOTOGRAPHS



Figure 1: Gate installation at the perimeter fence around the Vincent Substation Expansion, Segment 9.



Figure 2: H&M steel crew erecting Tower 43, Segment 5.



Figure 3: SCE crew preparing to set a wood pole outside Whirlwind Substation on the west side of 170th Street, Segment 10 Telecom.



Figure 4: Steel erection in the 220 kV area of Whirlwind Substation, Segment 9.



Figure 5: SCE crews string wire on the overhead Rio Hondo–Amador-Jose-Mesa line, Segment 7, 66 kV.



Figure 6: Crews remove conductor, Segment 7.



Figure 7: Crews remove conductor across a flood channel, Segment 7.



Figure 8: Crews set a TSP, Segment 8, Phase 1.