



30423 Canwood Street, Suite 215, Agoura Hills, CA 91301-4316
Tel. 818-597-3407, Fax 818-597-8001, www.aspeneg.com

**PROJECT MEMORANDUM
SCE TRANSMISSION PROJECTS, SEGMENTS 1 - 11**

To: John Boccio, Project Manager, CPUC
From: Vida Strong, Aspen Project Manager
Date: August 11, 2011
Subject: Weekly Report 183, July 24 to July 30, 2011

INTRODUCTION

This report provides a summary of the construction and compliance activities associated with the following SCE transmission projects:

1. Antelope-Pardee 500 kV Transmission Project, Segment 1, including Antelope Substation expansion;
2. Antelope Transmission Project, Segments 2, 3A and 3B, including the Windhub and Highwind Substations; and
3. Tehachapi Renewable Transmission Project, Segments 4 through 11, including Whirlwind Substation and the expansion of Vincent Substation.

A summary of the Notices to Proceed with construction and Variance Request activity are also provided (see Tables 1 and 2, respectively, near the end of this report). Finally, a summary of Temporary Extra Workspace and non-compliance activity are provided in Tables 3 and 4 & 5, respectively.

CPUC/Aspen Environmental Monitors (EM): Jenny Slaughter, Stephanie Jayne, and Allison Roth

SEGMENTS 1-3: ANTELOPE-PARDEE AND ANTELOPE TRANSMISSION PROJECTS

Summary of Activity:

1. Construction of Segments 1, 2, and 3A have been completed. Construction of Segment 3B, from Windhub Substation to and including Highwind Substation, has not started and no schedule has been developed by SCE. Focused surveys for desert tortoise and Mohave ground squirrel were conducted in the spring.
2. Construction activities at the Antelope Substation included conductoring and shunt capacitor assembly. Testing of transformers (AA banks) is complete and crews are bringing conductor into the transformers (see Figure 1).
3. No materials were stored in the laydown yard at the Antelope Substation during this reporting period. The spoil pile in front of the Antelope construction trailers is being leveled and will be covered and stabilized for potential future use. An SCE office trailer for TRTP 4-11 has been installed adjacent to the spoil pile.
4. Construction activities at the Windhub Substation included final adjustments on disconnects, pulling conductor for bus extensions, and filling the transformers with oil. Capacitor below-grade foundations and conduit is 99% complete. Transportation of materials to Whirlwind Substation is ongoing. Bird netting installation over materials and steel continued. The Coram Brody project is underway inside the substation.
5. Material for Segment 3B and the future Whirlwind Substation is being stored at the Highwind Yard.



6. Restoration on Segment 1 has been recently completed, and is still being maintained. The annual report for Segment 1 has been submitted. Quarterly report #2 for the activity was submitted August 8th.
7. Revegetation for Segments 2 and 3A started in mid-February and was completed in April. Ongoing maintenance activities will be documented in Quarterly reports to the CPUC.

Environmental Compliance:

1. BMPs installed during construction of Segment 1 were observed to be in disrepair. SCE has been notified of the location of the damaged silt fencing.
2. SCE has developed a solution for the channel incision that occurred immediately downstream of the ripped stream channel at the Windhub Substation site for which an Addendum was approved by the CPUC. SCE is also reviewing the need for a modified Streambed Alteration Agreement for the effort.

No SCE NCR's were issued during the reporting period. No Project Memoranda were issued for Segment 1-3 construction activities during the subject period. Non-Compliance activities for the project to date are summarized in Table 4.

AGENCY REPRESENTATIVES DURING CONSTRUCTION (OTHER THAN CPUC EMS):

None

TEHACHAPI RENEWABLE TRANSMISSION PROJECT (TRTP) SEGMENTS 4-11

The SCE Tehachapi Renewable Transmission Project was evaluated in accordance with the California Environmental Quality Act and a Certification of Public Convenience and Necessity (CPCN) was granted by the CPUC on December 17, 2009.

SEGMENTS 4, 5, AND 10 - ANTELOPE VALLEY

Summary of Activity

1. In the Vincent Substation expansion area, testing continued on the circuit breakers. The large soil stockpile remains active and is scheduled for removal in September. Inside the Substation, upgrade work in Position 1 continued. A civil contractor will soon be onsite to work on some of the foundations in the Midway to Vincent No. 1 outage area.
2. Segment 4: KV Structures (drilling contractor) continued drilling, setting rebar cages using a spider jig for stub angle placement, and concrete pouring at Tower M73-T3C (inside Whirlwind Substation). H&M steel crews continued tower assembly and erection at Towers 1, 2, M74-T1X, M74-T1A, 17, and 18. All foundations for Segment 4 tower foundations will be completed once Tower M73-T3C has been finished. Steel assembly and wire stringing installation activities will occur in the next several weeks.
3. Segment 5: Woodward Brothers (drilling contractor) continued drilling, setting rebar cages, and concrete pouring at Tower 28A. H&M steel crews continued tower assembly and erection at Towers 18, 20, 21, 22, 33, 51, and 53. H&H Grading conducted removal of old steel and existing foundations from the 220 kV towers. Maintenance access road grading also occurred throughout the segment. BMP maintenance occurred at several locations throughout the segment.
4. Segment 10: KV Structures (drilling contractor) continued drilling, setting rebar cages using a spider jig for stub angle placement, and concrete pouring at Towers 54 thru 61, 87, and 88. H&M steel crews continued tower assembly and erection at Towers 69 thru 72, and 91 (see Figure 2). Moore Fence Company continued temporary tortoise fence installation along General Petroleum Road

heading northeast from Tower 52. The permanent fence installation crew continued work in the tower disturbance sites (see Figure 3). BMP's were installed along spur roads and tower disturbance sites. H&H Grading continued grubbing of disturbance sites and road improvement work along General Petroleum Road between Towers 57 and 52. Cut vegetation from General Petroleum Road is being removed from the road.

5. Segment 10 Telecom: No work occurred during the reporting period. SCE will be submitting an updated biological preconstruction survey report for additional work that needs to be conducted throughout the segment.
6. Whirlwind Substation: Below-grade construction, civil foundations and conduits are 100% complete. The 500 kV foundations and setting of transformers are 100% complete. Work in the 500 kV area included cable trenches, pulling pits, and assembling disconnects. Work in the 220 kV area included conductor installation, disconnect switches, ground grid, and switchrack work. Conductor is being pulled into the 220 kV area and into the MEER building. Watering for fugitive dust continued. Construction of the substation wall is scheduled to begin next week and will take approximately two months to complete.

Environmental Compliance:

1. The CPUC EM verified ESA flagging and disturbance staking for the wire setup site (WSS) at Tower 43 on Segment 10. The WSS shift was approved under Variance # 73. No concerns were noted.
2. The CPUC EM's observed BMP's in disrepair around the soil stockpile near Tower 41 on Segment 5 (see Figure 4). SCE and Burns & McDonnell were informed of this issue.
3. On July 28th and 29th, SCE Environmental Coordinator accompanied the State Water Resources Control Board (SWRCB) on a site visit of Segments 4, 5, and 10. Several drainages were inspected for avoidance and BMP installation.
4. On July 28th, a Level 2 SCE non-compliance was issued on Segment 10 because equipment was observed driving outside the approved access road limits at Tower 74. Two shrubs were crushed, but no sensitive or listed species were affected.
5. On July 29th, a concrete truck that was delivering concrete to Segment 10, collided into another vehicle while traveling west on Rosamond Boulevard. CHP was called to the scene and Rosamond Boulevard was blocked off. No major injuries were sustained. The concrete truck company cleaned up the spilled concrete, antifreeze, and diesel.
6. The Revert polymer mixture of soil and water was cleaned up, stockpiled on plastic sheeting and covered at Tower M74-T1X on Segment 4. Ninyo and Moore took soil samples from the polymer/soil stockpile for testing to determine appropriate disposal methods. ETIC, the SWPPP contractor, is reviewing results and re-testing may occur.
7. The CPUC received a memorandum from SCE on April 11th in regards to topsoil salvage from temporary disturbance sites for restoration and visual requirements for Segments 4, 5 and 10. So far, there has been no salvaging of topsoil in project areas. In response to the memorandum, CPUC has requested that SCE document their topsoil salvaging plans by Project segment. In addition, in response to a May 26th site visit on Segments 7 & 8 regarding top soil salvaging, the HMMP for Segments 4, 5 & 10 will be revised to reflect the top soil salvaging protocols discussed during the site visit.
8. Special-status species observed during the subject period by Biological Monitors included desert kit fox, loggerhead shrike, burrowing owl, prairie falcon, Northern harrier, Swainson's hawk, Western patchnose snake, and LeConte's thrasher.

9. Six new nests discovered during the subject period included cactus wren, Northern mockingbird, house finch, and Phainopepla.

One SCE Level 2 NCR was issued during the subject period for TRTP Segment 4, 5 and 10 construction activities (see Table 4). No CPUC Project Memoranda or NCR's were issued for Segments 4, 5, and 10 during this reporting period. Non-Compliance activities for the project to date are summarized in Tables 4 and 5.

Agency Representatives during Construction (other than CPUC EMs):

None.

SEGMENTS 6 AND 11 - ANGELES NATIONAL FOREST

Summary of Activity

1. The Final EIS was released by the Angeles National Forest (ANF) on September 14, 2010. The ANF Record of Decision was issued on October 4, 2010, and the Special Use Permit is anticipated for release in September 2011. Subsequently, construction is expected to begin in September/October 2011.
2. Vincent North and South Material Yards: During the subject period, material delivery occurred.
3. Material Yard 75 South: During the subject period, minimal material delivery occurred due to an established nesting bird buffer for least Bell's vireo.
4. Site preparation work continued at San Gabriel Yard with the delivery of some materials.
5. Weed abatement activities have been completed on Segments 6 and 11 for the season. Approximately 35 acres of weed abatement has occurred to date.

Environmental Compliance

1. During a pre-construction field tour of Segment 11A, the CPUC EMs noted that recent vegetation mowing had recently occurred within the TRTP right-of-way. Established ESA signs for TRTP were present delineating nesting bird buffers, but both the signs and vegetation containing the nests had been mowed over. The CPUC EM contacted SCE and learned that recent Operation & Maintenance activity had occurred in the area. SCE notified CDFG of the mowing activity.
2. Watering for dust control occurred at the Vincent North and South Material Yards.
3. No new nests were identified at the subject yards during the reporting period.
4. The CPUC EMs received two preconstruction surveys and sweeps during the subject period. Approval was provided to SCE.
5. A kick-off meeting was held for Segment 11A on July 29th in the San Gabriel Yard.
6. No special-status species were observed during the subject period.

No SCE NCR's were issued during the subject period for TRTP Segment 6 and 11 construction activities. No CPUC Project Memoranda or NCR's were issued for Segments 6 and 11 during this reporting period. Non-Compliance activities for the project date are summarized in Tables 4 and 5.

SEGMENTS 7 AND 8 - LOS ANGELES AND SAN BERNARDINO COUNTIES

Summary of Activity

1. Segments 7 & 8, 66 kV: During the subject period, Wilson crews continued worked on the overhead portion of the Rio Hondo-Bradbury line. Crews continued transferring 66 kV wire to poles along

Arrow Highway. SCE crews continued pulling conduit on the Rio Hondo–Anita No. 2/Rio Hondo–Amador lines west and east of Interstate 605 (I-605). Additionally, SCE crews continued setting tubular steel poles (TSPs) and stringing wire on various 66 kV lines behind Mesa Substation.

2. Segment 7: On July 27th, H&M crews began installing underground ducts and approximately 0.2 miles of all-dielectric self-supporting (ADSS) fiber optic cable from M55-T1 to M55-T1A on the overhead ground wire (OPGW) and skywrap replacement with fiber optical ground wire (OPGW). Wilson continued assembly of towers in the City of Duarte. Tri-State continued drilling two tower foundations (see Figure 5). Additionally, Wilson crews mowed tower sites and wire setup sites to keep environmental surveys active. To date, 72% of the conductor of the existing 220 kV Antelope-Mesa line has been removed, and 56% of the structures have been removed. Of the 78 new double circuit 500 kV structures on the Mira Loma–Vincent line, a total of 22% of the foundations are complete, and 16% of the structures have been erected.
3. Segment 8, Phase 1: Wilson crews mowed and installed BMPs at tower sites and wire setup sites to keep environmental surveys active. Wilson crews continued assembly at a tower and erected one TSP in the City of Chino Hills (see Figure 6). Tri-State continued drilling at one tower location and one pole location. No tower construction occurred in Tonner Canyon, City of Industry, due to biological resource restrictions (see #1 below). To date, 89% of the conductor and structures have been removed of the existing 220 kV Chino-Mesa and Mira Loma–Walnut and Mira Loma–Olinda lines. Of a total 43 new structures on the double circuit 500 kV Mira Loma–Vincent line, a total 79% of the foundations are complete and 21% of the towers are complete.
4. Segment 8, Phase 2: Wilson crews mowed and installed BMPs at tower sites and wire setup sites to keep environmental surveys active. Both 220 kV circuits (Chino–Mira Loma #1 and #2) were energized in June 2011.
5. Segment 8, Phase 3: No work occurred during the subject period.
6. Segment 8, Phase 4: DCX began drilling at one tower location and finished the foundation at another. Additionally, Wilson crews removed wire from M52-T3 to M54-T2 and began wreck-out on the towers. To date, 61% of the conductor and 45% of the structures on the existing 220 kV Chino-Mesa line have been removed. In total, one structure on the new double circuit 500 kV Mira Loma–Vincent line has been erected, and two structures on the 220 kV Chino-Mesa line have been erected.

Environmental Compliance:

1. The use of Tonner Canyon Road within Tonner Canyon, City of Industry (Segment 8, Phase 1), continues to be restricted for project access due to biological survey requirements in project permits conflicting with property rights and access constraints.
2. A specimen of a probable rare plant was discovered within the Segments 7 and 8 66 kV right-of-way. An SCE contractor from the Rancho Santa Ana Botanic Garden (RSABG) took rhizome and stem cuttings of the plant on July 25th (see Figure 7). The cuttings will be grown at the RSABG nursery; a location for future outplanting of the cuttings has not been determined. SCE is avoiding the plant via directional drill for the 66 kV underground installation.
3. An SCE Level 1 non-compliance was issued on July 25th when a Wilson crew continued to work during a one-hour hold for a bird nest. The one-hour hold was issued to determine whether the 25-foot buffer for a hooded oriole nest was large enough, given that the adults were not feeding the chicks at the nest during the operation of a v-groove machine during conductor removal. The Wilson crew continued to operate the v-groove machine during the hold, but later moved the machine to reduce the noise impact on the nest.
4. The CPUC EM observed trackout longer than 25 feet extending from the I-605 Shoofly onto Pellisier Place. This trackout was confirmed to be non-TRTP related, and is attributed to a separate construc-

tion project using the same access point from Pellisier Place. Wilson continues to sweep Pellisier Place at the beginning and end of each day (see Figure 8).

5. The CPUC EM received a preconstruction survey for pole 1556552E on the Rio Hondo–Amador/Rio Hondo–Anita No. 2 line on July 25th and found that the pole already had hardware and grounds installed prior to verification of the survey. The CPUC EM issued a verbal warning to the SCE crew doing the work, reminding them to check with a biological monitor before proceeding to new sites to make sure it has current and approved biological surveys as required in the Mitigation Measures and conditions of the NTP. No resources were harmed.
6. ICF Biologists continue to monitor construction noise adjacent to least Bell’s vireo and coastal California gnatcatcher nests. Per the USFWS Biological Opinion, construction noise shall not exceed 60 decibels. The ICF Biologists also monitor the birds for signs of distress and harassment caused by construction activity.
7. SCE provided a Special-Status *Calochortus* Species Mitigation Assessment Report on July 21st and conducted a follow-up phone call with the CPUC on July 22nd to discuss salvage of *Calochortus* bulbs within Tonner Canyon. Salvage was conducted at one tower site on July 28th. A total of 38 bulbs were salvaged from beneath the tower slated for removal (see Figure 9). Additional bulbs, also within tower disturbance areas, but in areas that could be avoided, were not salvaged. These bulbs were flagged/staked for avoidance.
8. ICF Biologists continue to collapse California ground squirrel burrows along Edison Avenue in the City of Chino as part of the CDFG approved burrowing owl relocation program that commenced on February 1st.
9. The CPUC EM received a total of four new and updated preconstruction survey reports for 66 kV, Segment 7 T/L (skywrap), Segment 8 Phase 1 and Segment 8 Phase 4. Approval was provided to SCE.
10. Special-status species observed during the week by Biological Monitors included sharp-shinned hawk, peregrine falcon, merlin, San Diego black-tailed jackrabbit and least Bell’s vireo.
11. Bird nesting clearance surveys are being conducted in advance of construction as required by adopted mitigation measures. Nineteen new nests discovered during the subject period on Segments 7 and 8 included: Cassin’s kingbird nests, northern mockingbird nests, hooded oriole nests, lesser goldfinch nests, mourning dove nests, barn swallow nests, killdeer nests. Buffer reductions were implemented for all of the nests.

Four SCE Level 1 non-Compliance Reports were issued during the subject period (see Table 4). No CPUC Non-Compliances or Project Memoranda were issued during the subject period for Segment 7 and 8 construction activities. Non-Compliance activities for the project to date are summarized in Tables 4 and 5.

Agency Representatives during Construction (other than CPUC EMs):

None.

CPUC NOTICES TO PROCEED (NTPS) & ANF PERMITTING

Table 1 summarizes the CPUC Notice to Proceed and ANF permitting activity for the Antelope Transmission Projects, Segments 1-3, and TRTP, Segments 4-11, to date.

TABLE 1
CPUC NTPs & ANF PERMITTING

(Updated 08/11/11)

NTP #/ Permit	Date Requested	Date Issued	Segment #	Description
CPUC NTPs, Segments 1-3				
<i>For CPUC NTP and Addendum activity on Segments 1-3 prior to 2010, please see Table 1 in Weekly Reports 106-107.</i>				
#26	12/18/09	01/05/10	1	Expansion of Antelope Substation.
CPUC Addendum	12/21/09	01/19/10	1	Permanent AR 19 and access road to Const 34A.
CPUC Addendum	12/21/09	01/19/10	1	Permanent refueling basin at Hydrant Yard.
#27	12/23/09	01/05/10	3B	Oak Peak Communication Site
CPUC Addendum	01/25/10	02/01/10	2	Reclassification of two temporary roads to permanent and relocation of transposition poles.
Revised CPUC Addendum	02/10/10	02/19/10	2	Relocate two previously approved transposition towers from Const 110 to Const 105.
#28	02/10/10	02/18/10	3B	Highwind Marshalling Yard
#29	02/10/10	03/02/10	1	Relocation of the Sagebrush Transmission Line at the Antelope Substation expansion area.
CPUC Addendum	03/17/10	03/26/10	3A	Vertical mulching, capping of a portion of the existing roadway, and making this overland route a permanent access for SCE operations and maintenance to Const 43.
CPUC Addendum	04/06/10	04/27/10	3B	Elimination of transposition towers in Segment 3B.
CPUC Addendum	04/16/10	04/22/10	1	Installation of fiber optics surrounding the Antelope Expansion.
CPUC Addendum	05/25/10	06/04/10	1	Permanent overland travel routes for Operation and Maintenance inspections.
CPUC Addendum	05/25/10	06/04/10	2	Permanent overland travel routes for Operation and Maintenance inspections.
CPUC Addendum	11/23/10	12/14/10	Windhub Substation	Place additional riprap at the channel outlet at Windhub Substation, to mitigate for downstream erosion resulting from 2009/2010 rains.
CPUC NTPs Segments 4-11				
#1	01/13/10	02/11/10	4, 5, 10	Yard 28
#2	01/28/10	03/10/10	9	Vincent Substation Expansion
#3	03/09/10	04/01/10	7,8	Rancho Vista Yard
CPUC Addendum	04/09/10	04/19/10	9	Changes to Substation components.
#4	01/27/10	04/26/10	7, 8	Segment 7 and 8 Cell Sites
#5	01/27/10	04/30/10	7	Segment 7 Telecom
#6	03/29/10	05/12/10	7,8	Mesa Materials Storage Yard
#7	05/12/10	05/28/10	8	Segment 8 telecommunications.

NTP #/ Permit	Date Requested	Date Issued	Segment #	Description
#7 Mod	08/20/10	08/20/10	8	Minor re-routes to Segment 8 Telecom
#8	04/27/10	06/04/10	8	Segment 8 Contractor Yards
#9	07/21/10	07/29/10	7	Segment 7 Contractor Yards
#10	04/08/10	08/03/10	7, 8	66 kV re-route and relocation
#10 Mod	01/28/11	02/04/11	7/8 66 kV	Replace 14 existing wooden H-frames poles with steel H-frame poles in order to support the double 66 kV circuit..
#10 Mod	12/03/10	Retracted by SCE	7/8 66 kV	Change the design of the 66 kV line entry into the Chino Substation from underground to overhead. Visual simulation pending.
#10 Mod	03/15/11	03/22/11	7/8 66 kV	Removal and replacement of 21 wood poles with lightweight steel poles within Rio Hondo Substation.
#10 Mod	04/22/11	04/29/11	7/8 66 kV	Underground telecom.
#10 Mod	04/22/11	05/03/11	7/8 66 kV	Chino pole removals.
#10 Mod	05/23/11	06/02/11	7/8 66 kV	Realignment of approximately 500 feet of 66 kV underground transmission line.
#10 Mod	07/20/11	07/25/11	7/8 66 kV	Dusty underground connection.
#11	05/08/10	08/12/10	8	Segment 8 Transmission Line, Chino Hills, Phase I
#12	07/28/10	08/20/10	4, 5, 10	Segment 4, 5, 10 Contractor Yards
#13	07/19/10	08/24/10	8	Segment 8 Transmission Line, Phase 2 and 3
#14	08/25/10	09/03/10	4	Partial Transmission Line work associated with an LADWP outage
#15	08/13/10	09/10/10	5	Segment 5 Transmission Line
#15 Mod	03/08/11	03/14/11	5	Modification of FOC alignment
#15 Mod	06/16/11	06/21/11	5	Additional disturbance areas for grading limits in 5 locations.
#15 Mod	06/16/11	06/24/11	5	Temporary additional workspace near Tower 20.
#16	08/30/10	09/13/10	4	Segment 4 Transmission Line
#17	08/10/10	09/24/10	7	Segment 7 Transmission Line
#17 Mod	01/13/11	02/25/11	7	Segment 7 66 kV wreck-outs.
#17 Mod	07/06/11	07/19/11	7	Access road additions, modifications, grading limit modifications, and OPGW splice sites.
#17 Mod	07/15/11	07/19/11	7	Removal of existing overhead ground wire and skywrap and replacement with fiber optical ground wire.
#18	10/13/10	10/15/10	7	Potrero Grande Contractor Yard
#19	10/29/10	11/12/10	4, 5, 10	Avenue F Contractor Yard
#20	10/08/10	11/30/10	10	Segment 10 Telecom
#20 Mod	04/19/11	05/06/11	10 Telecom	Changes to telecom route. ITP/BO acreage confirmation pending.
#20 Mod	06/17/11	06/24/11	10 Telecom	Additional trenching and vault placement along Oak Creek Road.
#21	11/18/10	12/09/10	6 & 11	Vincent North Material Yard.
#21 Mod	06/10/11	06/24/11	Vincent North MY	Telephone and IT installation at Vincent North Material Yard.

NTP #/ Permit	Date Requested	Date Issued	Segment #	Description
#22	11/18/10	12/09/10	6 & 11	Vincent South Material Yard.
CPUC Addendum	11/22/10	12/14/10	Vincent Substation	Section of road widening and riprap extension for the Vincent Substation expansion.
#23	12/22/10	1/11/11	6 & 11	Material Yard 75
#24	11/10/10	1/13/11	8	Segment 8 West, Phase 4 Transmission Line.
#24 Mod	06/15/11	06/20/11	8	Access road to M3-T3A and M48-T1, Segment 8 Phase 4.
#25	11/19/10	1/13/11	8	Fullerton (1) and Tonner Canyon (2) Contractor Yards. USFWS/CDFG survey requirements for Tonner Cys required. Only Fullerton CY approved under NTP #25.
#26	06/22/10	1/14/11	9	Whirlwind Substation.
#27	01/03/11	03/08/11	10	Segment 10 Transmission Line.
CPUC Addendum	03/01/11	03/17/11	9	Bridge construction to access Whirlwind Substation.
#28	04/22/11	5/6/11	6, 11	Construction Yard 58.
#29	05/06/11	05/13/11	6, 11	San Gabriel Yard.
#30	05/16/11	06/07/11	4, 5	Modifications to the Midway Vincent #3 T/L.
#31	06/24/11	06/30/11	11A	Segment 11A Transmission Line Goodrich to Mesa (off ANF)
ANF PERMTING – Segment 1, 6 & 11				
	11/29/07	12/14/07	1	Radio Repeater – installation of a temporary radio repeater site on Sierra Pelona Ridge to provide communication during construction activities tied to the project. Improvement installation began Jan. 11
	09/27/07	12/14/07	1	Geotechnical testing – 23 geotechnical borings are authorized on National Forest lands to provide additional information that will be used in the design of the transmission towers. Notice to proceed was signed Jan 31 to begin work the week of Feb. 3
		07/14/08	1	Removal of the 66 kV conductor within the ANF, from tower 7-3 (near southern Forest boundary) to 16-3 (near Bouquet Reservoir) Phase I.
		09/23/08	1	Removal of the 66 kV conductor within the ANF, Phase II
		10/23/08	1	Construction of the 500 kV transmission line and wreck-out of the 66 kV towers in the ANF, Section 2.

VARIANCE & TEMPORARY EXTRA WORKSPACE REQUESTS

Variance Requests and Temporary Extra Workspace (TEWS) Requests submitted to date are summarized in Tables 2 and 3, respectively.

TABLE 2
VARIANCE REQUESTS
 (Updated 08/11/11)

Variance Request	Date Requested	Date Issued	Segment #	Description
Variance Requests, Segments 1-3				
<i>For Variance Request activity on Segments 1-3 prior to 2010, please see Table 2 in Weekly Reports 106-107.</i>				
VR #66	01/11/10	01/19/10	1	Modify the requirements of Mitigation Measure B-1a (Provide Restoration/Compensation for Impacts to Native Vegetation Communities) to fulfill a request from the property owner.
VR #67	01/15/10	01/19/10	3A	Modify requirements of Mitigation Measure B-27b and APMs BIO-2 and BIO-7 to preserve cut Joshua trees onsite instead of off-site disposal to the extent possible for habitat creation purposes.
VR #68	04/09/10	04/12/10	1	Release restoration requirements on road to wreck-out tower 20-4 in Section 3.
VR #69	05/04/10	05/07/10	1	Contractor Yards surrounding Antelope Substation.
VR #69 MOD	07/29/10	08/02/10	1	Additional space for storage at Antelope Substation for material being delivered for Antelope, Vincent and Whirlwind substations.
VR #70	06/02/10	06/04/10	1	Additional disturbance areas adjacent to the pole erections for the 220 kV Sagebrush relocation work around the Antelope Substation.
VR #71	06/22/10	06/23/10	1	Change in construction work hours for work on the Sagebrush 220 kV transmission line.
VR #71 MOD #1	06/24/10	06/25/10	1	Expansion of construction hours for Sagebrush 220 kV T/L and foundation installation work at Antelope Substation.
VR #71 MOD #2	07/08/10	07/09/10	1	Further expansion of construction hours for Antelope Substation construction.
VR #71 MOD #3	11/18/10	11/19/10	1	Further expansion of construction hours for Antelope Substation construction.
Variance Requests, Segments 4-11				
VR #1	03/25/10	03/26/10	9-Vincent	Expand grading area of Vincent substation by 15 feet for temporary turnaround areas for equipment.
VR #2	05/25/10	05/27/10	7	Relocation of helicopter landing zone for Segment 7 telecommunications work.
VR #3	06/08/10	06/10/10	7	Clarification of Segment 7 Telecom construction operating hours and to work the weekend dates of June 12, 13, 19, and 20, within the City of Irwindale
VR #4	08/11/10	08/13/10	9-Vincent	Utilize a fire hydrant along an unpaved spur road and also place two 10,000-gallon elevated water storage tanks adjacent to the hydrant.
VR #5	08/20/10	08/20/10	7	Night work for Segment 7 Telecom

Variance Request	Date Requested	Date Issued	Segment #	Description
VR #6	08/26/10	08/26/10	8	Work on weekends for Segment 8 Telecom.
VR #7	09/10/10	09/16/10	8	New wire setup and pull sites for Segment 8 Phase 1
VR#8	09/16/10	09/16/10	8	Clarification of construction hours for Segment 8 Phase 1
VR #9	09/14/10	09/20/10	Yard 28 & Rancho Vista Yard	Hotwork (welding and cutting) at Yard 28 and Rancho Vista Yard.
Verbal	10/08/10	10/08/10	8, Phases 2 & 3	Wire sites for construction on Sunday, October 10.
VR #10	10/08/10	10/13/10	8	Additional Phase 2 & 3 wire sites.
VR #11	10/01/10	10/15/10	8	Relief from focused biological survey requirements because of restricted property access, Phase I.
VR #12	10/06/10	10/15/10	8	Additional Phase I wire sites.
VR #13	11/09/10	11/17/10	5	Additional wire stringing sites.
VR #14	11/17/10	11/19/10	8	Additional Shoofly pole in Tonner Canyon, Segment 8, Phase 1
VR #15	11/18/10	11/19/10	5	Additional guard poles between Highway 14 and Sierra Highway.
VR #16	11/12/10	11/19/10	5	Realign an existing access road at the southeastern corner of the Vincent Substation 500 kV expansion area to allow for the construction of the Segment 5 T/L.
VR #17	Revised 11/17/10	11/22/10	8	Additional 66 kV material storage near Rio Hondo and Chino Substations
VR #18	11/24/10	12/01/10	5	Continue use of two existing access roads that are approved under a TEWS
VR #19	Revised 11/23/10	12/01/10	5	Additional wire stringing sites.
VR #20	11/30/10	12/02/10	8	Revised alignment of an access road for safer access to tower sites.
VR #21	12/3/10	12/03/10	7/8	Remove fabric on chain-link fence surrounding Mesa MY because of graffiti
VR#22	11/22/10	12/07/10	7	Additional wire stringing sites.
VR #23	12/03/10	12/09/10	7	Ten additional access roads.
VR #24	12/17/10	12/20/10	8	Use of an existing concrete parking area/pad in Tonner Canyon as a helicopter landing zone and equipment staging and parking area, Segment 8, Phase I.
VR #25	12/17/10	12/20/10	8	Revision to the Structure Work Area for Tower M73-T2, Segment 8, East (Phase III).
VR #26	1/6/11	1/6/11	7	Revised disturbance areas in Montebello Hills
VR #27	1/12/11	1/13/11	7	Relocation of interset tower M54-T3a
VR #28	01/14/11	1/19/11	Yard	Grading at Vincent South Material Yard.
VR # 29	01/14/11	1/19/11	Yard	Additional parking areas at Rodeo North and South Contractor Yards.
VR #30	01/28/11	01/28/11	Yard	Grading at Vincent North Material Yard.

Variance Request	Date Requested	Date Issued	Segment #	Description
VR #31	02/04/11	02/04/11	7, 8	Revised 66 kV underground alignment along Edison Avenue in the City of Chino
VR #32	02/04/11	02/07/11	Whirlwind	Temporary offsite equipment loading/unloading and parking area.
VR #33	02/08/11	02/10/11	8	Access route to Tower M0-T6.
VR #34		02/11/11	Whirlwind	Temporary concrete slab within work area (VR #32).
#35	2/14/11	2/14/11	8	Access to additional wire setup sites between Oaks Avenue and Tower M46-T7b.
#36	2/14/11	2/15/11	10 Telecom	Move two wood poles approximately 5 feet out of the drainage along Oak Creek Road.
#37	2/19/11	2/24/11	6	Modification to Yard 75 boundaries.
#38	2/23/11	2/25/11	8	Expansion of wire site for Phase 4 work.
#39	03/01/11	03/03/11	All Yards	Replace fence fabric screening with slats for safety reasons during high wind events.
#40	03/02/11	03/03/11	5	Additional access road to Construct 29.
#41	03/04/11	03/08/11	5	Additional access road improvements.
#42	03/04/11	03/08/11	4	Additional access road improvements.
#43	03/03/11	03/10/11	8	Additional access to Tower M2-T2.
#44	03/16/11	03/18/11	8	Tower M2-T5 and access road shift within SCE ROW
#45	03/22/11	03/25/11	5	Soil Stockpile areas at three locations
#46	03/25/11	04/04/11	7	Temporary disturbance areas for underground disturbance, 66 kV
#47	04/05/11	04/06/11	8	Wire Setup Sites for Tower M2-T2.
#48	04/6/11	04/08/11	5,8	Start of construction prior to Los Angeles County Public Works grading permit issuance.
#49	04/06/11	04/08/11	8	Extended work hours on Segment 8, Phase 2
#50	04/05/11	04/13/11	8	Turnouts along Sanome Mountain Way.
#51	03/29/11	04/13/11	8	Water bar repair and construction.
#52	04/11/11	04/14/11	7	Additional access to Interset M54-T3A
#53	04/5/11	04/15/11	5, 8	Permission to build slope stabilization Towers prior to L.A. County Public Works Permit
#54	04/14/11	04/18/11	5	Soil stockpile area near Tower 27
#55	04/12/11	04/20/11	4	Relocate two towers and associated access roads and disturbance areas within ROW.
#56	04/13/11	04/20/11	Yards	Installation of temporary power poles to provide power to Vincent North and Vincent South Material Yards.
#57	04/07/11	04/25/11	7	Additional improvements to Van Tassel Motorway.
#58	05/02/11	05/05/11	8	Tower M48-T4 access road.
#59	05/06/11	05/09/11	8	Segment 8 Phase 1, M49-T1 and M59-T2 additional parking, staging and turn-around areas.
#60	04/25/11	05/13/11	7	Wire Setup Site expansions.
#60 Mod	04/25/11	06/06/11	7	Additional Wire Setup Site 7.1a.

Variance Request	Date Requested	Date Issued	Segment #	Description
#61	05/11/11	05/13/11	5	Additional access off Godde Hill Road
#62	05/12/11	05/18/11	7	Soil stockpile area near M27-T3
#63	05/19/11	05/23/11	8	Change to previously approved access road at M61-T1, Segment 8 Phase 1.
#64	05/23/11	06/06/11	8	Extra work space to accommodate wire tagging areas.
#65	05/25/11	06/06/11	8	Extra parking, staging and turnaround at Tower M48-T3.
#66	05/26/11	06/06/11	5	Elizabeth Lake access road.
#67	05/27/11	06/06/11	8	Additional workspace near M23-T2A in Segment 8 phase 1.
#68	05/10/11 Revised 06/14/11	06/24/11	All	Allow continued use of approved TEWS access roads if nesting birds subsequently move in.
#69	06/14/11	CPUC Review	All	Variance to MM AQ-1d
#70	06/14/11	06/30/11	5	Change in pulling site locations at CT 22, 43, 51a & 57.
#71	06/27/11	07/06/11	8	Extra workspace at M57-T2 and M57-T3.
#72	07/01/11	07/08/11	8	Additional workspace at the I-605 Shoofly area
#73	06/01/11	07/08/11	10	Shift in Tower 43 Wire Setup Site. Additional information provided 07/07.
#74	07/22/11	07/28/11	11A	Modification of guard pole sites along Segment 11A.
#75	07/25/11	08/03/11	11A	Equipment AQ-1d compliance.
#76	07/18/11 Revised 07/25/11	08/03/11	5	Relocation of a Wire Stringing Site near Tower 34. Inquiry sent 07/27.
#77	07/27/11	08/03/11	4	Two additional Wire Stringing Sites near Towers 35 and 51. Inquiry sent 08/01.
#78	08/03/11	08/04/11	8	Relief from focused biological survey requirements because of restricted property access, Phase I. CDFG approval provided.
#79	08/06/11	08/11/11	4	Guard pole site near Tower 52.
#80	08/10/11	Under Review	10	Roadway reclassification and modifications near Tower 83.
	07/15/11	Under Review	8	Additional guard structure sites at Fullerton Road and WSS at M51-T2, M51-T3, M50-T1, M45-T4 and M6-T2. Pending gnatcatcher update.
	07/26/11	Under Review	8	MA1-T2 and MA1-T4 access road. Inquiry sent 07/27; pending gnatcatcher update.

TABLE 3
TEMPORARY EXTRA WORKSPACE (TEWS) REQUESTS
(Updated 08/11/11)

TEWS Request	Date Requested	Date Approved	Segment #	Description
TEWS, Segments 1-3				
<i>For TEWS activity on Segments 1-3 prior to 2010, please see Table 3 in Weekly Reports 106-107.</i>				
TEWS, Segments 4-11				
#1	09/30/10	09/30/10	7	Re-phasing work at a tower not previously identified on Rio Hondo–Amador-Jose-Mesa 66 kV
#2	10/8/10	10/8/10	4	Park a boom truck on LADWP access road during the outage
#3	10/12/10	10/12/10	8	Use a wire setup site not previously identified on Chino–Mira Loma No. 1
#4	10/20/10	10/20/10	5	Extra space from wire truck parking near Vincent Substation.
#5	10/21/10	10/21/10	7	Use a site not previously identified for staging of equipment and materials at Tower M54-T3a.
#6	11/1/10	11/1/10	5	Use of an existing SCE access road.
#7	11/1/10	11/3/10	5	Use of an existing road (Parkwood Drive).
#8	11/2/10	11/2/10	8	Use a site not previously identified for vehicle parking and as a helicopter landing zone.
#9	11/30/10	12/1/10	5	Use 8 existing spur roads as extra parking and turnaround areas
#10	12/2/10	12/2/10	7	Additional access road for on Rio Hondo–Anita No. 2 66 kV.
#11	12/8/10	12/8/10	5	Use an existing spur road near Tower 29, north of Elizabeth Lake Road.
#12	12/9/10	12/9/10	7	Additional access road near Towers M41-T1 through M41-T3
#13	12/14/10	12/14/10	8	Access road to Tower M0-T6.
#14	1/10/11	1/10/11	8	Access road to Tower M2-T5
#15	1/11/11	1/11/11	8	Additional parking area in Tonner Canyon.
#16	1/17/11	1/17/11	5	Additional parking and turnaround area near Tower 54.
#17	1/18/11	1/18/11	7	Use of a dirt road for access to M41-T4 wire sites.
#18	2/4/11	2/4/11	7	Additional access road to Tower M54-T3a.
#19	2/11/11	2/11/11	5	Extension for use of mudpit road north of Elizabeth Lake Road.
#20	2/15/11	2/25/11	7	Crane parking on Brookridge Road in the City of Duarte.
#21	3/2/11	3/2/11	8	Additional parking within Tonner Canyon adjacent to M57-T1
#22	3/3/11	3/3/11	8	Additional parking within Tonner Canyon adjacent to M57-T3
#23	3/3/11	3/3/11	7	Additional parking for a crane along Greenbank and Brookridge Roads in the City of Duarte

TEWS Request	Date Requested	Date Approved	Segment #	Description
#24	03/25/11	03/25/11	8	Additional space within Chino Sub for wire stringing.
#25	3/31/11	3/31/11	5	Additional parking on SCE roads near tower 50.
#26	04/11/11	04/11/11	8	Additional access within Pathfinder Park to Tower M9-T1B.
#27	04/12/11	04/14/11	8	Mid-span access between M3-T5 and M4-T1 to install sleeves.
#28	04/07/11	04/07/11	5	Additional parking/staging area adjacent to Tower 54; original TEWS had expired.
#29	04/07/11	04/07/11	5	Use of private dirt road so that Woodward Brothers could remove their drill; cannot cross Amargosa Creek due to flow.
#30	05/22/11	05/26/11	5	Mat placement to protect drainage pipes along access road at Parkwood Drive.
#31	06/08/11	06/09/11	8	Additional access at the 605 Shoofly.
#32	05/23/11	06/06/11	5	Use of spur road near Tower 26.
#33	06/07/11	06/09/11	5	Extended original TEWS for spur road near Tower 54.
#34	06/13/11	06/14/11	11	Additional parking outside of San Gabriel Yard
#35	06/28/11	06/28/11	5	Additional staging near Tower 44.
#36	07/08/11	07/11/11	5	Additional staging area near Tower 51.
#37	07/20/11	07/20/11	8	Additional access at Rooks Road
#38	07/20/11	07/20/11	8	Additional stage area at M60-T1
#39	07/27/11	07/27/11	8	Additional staging and turnaround between M54-T1 and M54-T2.
#40	08/01/11	08/01/11	5	Use of spur road for additional parking and staging near Tower 52.

NON-COMPLIANCES & INCIDENTS

Table 4 provides a summary of CPUC and SCE reported compliance incidents. A summary of CPUC Non-Compliance Reports and Project Memorandum is provided in Table 5.

TABLE 4
OTHER COMPLIANCE INCIDENTS
 (Updated 07/30/11)

Description	Type ¹	Date	Location
OTHER COMPLIANCE INCIDENTS, SEGMENTS 1-3			
<i>For Other Compliance Incident activity on Segments 1-3 prior to 2010, please see Table 4 in Weekly Reports 106-107.</i>			
OTHER COMPLIANCE INCIDENTS, SEGMENTS 1-11 (January 2010 thru the present)			
Approved work areas & pre-construction surveys/sweeps: Entry prior to CPUC approval, entry prior to CPUC EM clearance (appropriate flagging/fencing in place), equipment/materials or parking outside of approved disturbance areas,	CPUC	04/20/10 06/03/10 10/19/10 11/15/10 01/26/11 07/25/11	Rancho Vista CY Antelope Seg 7/8, 66 kV Segment 8 Segment 8 Segment 7
	Level 0		
	Level 1	09/21/10 10/01/10 10/09/10 12/06/10 01/07/11 01/12/11 02/11/11 02/12/11 02/12/11 02/14/11 03/07/11 03/11/11 03/15/11 03/15/11 03/16/11 03/29/11 04/02/11 04/25/11 04/25/11 04/27/11 04/28/11 05/05/11 05/06/11 06/02/11 06/09/11 06/13/11 06/16/11 06/16/11 06/16/11 06/20/11 07/25/11 07/28/11	Mesa Yard Racetrack CY Segment 4 (2) Segment 8 Segment 5 Segment 4 66 kV Segment 8 Segment 8 Segment 8(2) Whirlwind Segment 8 Whirlwind Racetrack Segment 4 Segment 5 Segment 5 Segment 5 Whirlwind Vincent N MY Segment 8 Segment 5 Segment 4 Segment 5 (2) Segment 7 Segment 5 (2) 10 Telecom Segment 7 Segment 8 Segment 5 Segment 8 (2) Segment 8

Description	Type ¹	Date	Location
	Level 2	06/13/10 01/12/11 02/16/11 02/17/11 02/18/11 02/18/11 02/19/11 02/21/11 02/21/11 02/25/11 02/25/11 02/25/11 02/25/11 03/09/11 03/10/11 03/15/11 03/16/11 04/01/11 04/06/11 05/04/11 05/14/11 06/01/11 06/02/11 07/05/11(3) 07/06/11 07/12/11 07/14/11 07/28/11	Seg 7, Telecom Segment 4 Segment 7 Segment 7 Segment 7 Segment 7 66 kV Segment 7 Segment 4 Segment 4 Segment 4 Segment 4 Segment 4 Segment 4 Segment 5 Segment 5 Segment 4 Segment 4 Segment 4 Segment 8 Segment 4 Segment 4 Segment 10 Segment 10 Segment 4 Segment 4 Segment 4 Segment 10 Segment 10
	Level 3	03/16/11	Segment 4
Biological Resource ESA (non-nesting) & Disturbance Areas: ESA buffer encroachment, work with no biological monitor present, work starting prior to daily biological sweep	CPUC	09/21/10 04/26/11	Seg 8, Phase 1 66 kV
	Level 0	06/30/11	Segment 8 (3)
	Level 1	08/03/10 12/06/10 02/07/11 02/14/11 02/16/11 02/23/11 03/09/11 03/15/11 04/02/11 04/07/11 05/16/11 05/19/11 06/07/11 06/15/11 06/15/11 06/20/11 06/24/11 07/18/11 07/19/11 07/21/11	Seg 7, Telecom Segment 8 Segment 8 Segment 7 Segment 8 Segment 8 Segment 5 Whirlwind Segment 4 Segment 8 Segment 8 Segment 8 Segment 4 Segment 10 Segment 5 San Gabriel CY Segment 8 Segment 4(2) 10 Telecom Segment 8
	Level 2	03/05/11 03/15/11	Segment 8 Segment 5
	Level 3		

Description	Type ¹	Date	Location
Nesting: Buffer encroachment, unauthorized nest removal, inadequate notifications,	CPUC	06/02/10 06/04/10 01/26/11	Antelope Antelope Vincent
	Level 0		
	Level 1	03/24/10 05/12/10 05/13/10 06/24/20 07/06/10 01/28/11 02/23/11	Vincent Vincent Vincent Yard 28 Yard 28 Segment 5 10 Telecom
	Level 2	06/17/10 06/22/10 03/29/11 04/16/11 05/09/11 06/02/11 06/17/11 06/21/11 07/11/11	Vincent Yard 28 Segment 8 Segment 8 Racetrack CY Segment 5 Segment 5 Segment 10 Segment 4
	Level 3	04/29/11	Segment 8

Description	Type ¹	Date	Location
Biological Resource Endangerment: Foundation holes not covered @ the end of the day, micro-trash, improper bird netting installation/gaps in netting, road improvement in tortoise habitat, tortoise gates left open/gaps in fence	CPUC		
	Level 0		
	Level 1	10/11/10	Vincent
		10/12/10	Vincent
		10/13/10	Racetrack CY
		11/05/10	Racetrack CY
		01/09/11	Segment 8
		01/12/11	Segment 5
		02/02/11	Segment 8
		02/08/11	Segment 8
		02/09/11	Whirlwind
		02/12/11	Whirlwind
		02/16/11	Rancho Vista MY
		02/14/11	Whirlwind
		02/15/11	Whirlwind
		02/15/11	Segment 5
		03/08/11	Rodeo
		03/10/11	Rodeo
		03/18/11	Segment 4
		03/23/11	Material Yard 28
		04/01/11	Segment 8
		03/29/11	Vincent N MY
		03/29/11	Material Yard 28
		03/31/11	Material Yard 28
		04/01/11	Segment 5
		04/06/11	Segment 4
		04/11/11	Whirlwind
		04/18/11	Racetrack CY
		04/27/11(3)	Vincent N MY
		04/30/11	Vincent S MY
		05/03/11	Segment 4
		05/06/11	Whirlwind
		05/07/11	Vincent N MY
		05/18/11	Material Yard 28
		05/20/11	Racetrack CY
		05/21/11	Vincent N MY
		05/25/11	Racetrack CY
		05/31/11	Segment 5
		06/01/11	Vincent S MY
		06/03/11	Segment 4
06/04/11	Vincent N MY		
06/07/11	Vincent S MY		
06/08/11	Racetrack CY		
06/08/11	Vincent S MY		
06/08/11	Vincent N MY		
06/13/11	Segment 5		
06/14/11	Whirlwind		
06/16/11	Segment 7		
06/20/11	Segment 7		
06/21/11	Racetrack CY		
06/23/11	Racetrack CY		
06/28/11	Vincent N MY		
07/14/11	Segment 10		
07/18/11	Segment 8		

Description	Type ¹	Date	Location
	Level 2	03/08/11 06/07/11 06/09/11	Whirlwind Whirlwind Segment 10
	Level 3	05/31/11	Vincent S MY
Cultural/Paleontological Resources: Site damage, no monitor present, inadequate notification, unauthorized artifact relocation,	CPUC	05/10/10	Segment 2
	Level 0	12/01/10 12/02/10 12/03/10 12/07/10 12/10/10 02/02/10	Segment 8 Segment 8 Vincent Segment 8 Seg 7/8, 66 kV Segment 8 Whirlwind 03/30/11
	Level 1	09/24/10 02/01/11 03/22/11	Segment 5 Whirlwind Segment 4
	Level 2		
	Level 3		
	Hydrological Resources: Inadequate BMPs, jurisdictional drainage encroachment, track-out	CPUC	05/12/11
Level 0			

Description	Type ¹	Date	Location
	Level 1	09/09/10	Mesa Yard
		01/31/11	Segment 8
		02/01/11	Segment 8
		02/07/11	Mira Loma CY
		02/10/11	Vincent
		02/10/11	66 kV
		02/11/11	Racetrack CY
		02/17/11	Segment 5
		02/23/11	Segments 6 & 11
		03/01/11	Segment 4
		03/01/11	Segment 4
		03/01/11	Segment 4
		03/08/11	Racetrack
		03/09/11	Segment 5
		03/22/11(2)	Segment 8
		03/23/11	Segment 8
		03/25/11	Segment 4
		04/06/11	Segment 8
		04/07/11	Segment 8
		04/07/11	Segment 7
		04/13/11	Segment 8
		04/14/11	Segment 8
		04/05/11	Racetrack CY
		04/18/11	Mira Loma CY
		04/20/11	Segment 5
		04/26/11	Segment 7
		05/02/11	Segment 8
		05/03/11	Segment 8
		05/04/11	Segment 8
		05/12/11	Segment 8
		05/09/11	Racetrack CY
		06/09/11	Rodeo CY
		06/14/11	Segment 8
06/24/11	Rio Hondo Yard		
07/12/11	Whirlwind		
07/14/11	Racetrack CY		
07/22/11	Segment 8		
07/26/11	Segment 8		
	Level 2	04/21/11	Segment 8
	Level 3		

Description	Type ¹	Date	Location
Fuel/Hazardous Materials: Spills, no/inadequate secondary containment and labeling, drilling polymer disposed onsite	CPUC	05/28/10 07/19/11	Windhub Whirlwind
	Level 0		
	Level 1	12/10/10 02/03/11 02/09/11 03/07/11 06/10/11 07/12/11	Racetrack CY Segment 7 Mira Loma CY Whirlwind Segment 4 Segment 8
	Level 2		
	Level 3		
	Public/Worker Safety: No monitoring at contaminated sites, traffic control not in compliance with TMP, no guard poles in place at roadways,	CPUC	
Level 0		12/15/10 12/28/10	Seg 7/8, 66 kV Seg 7/8, 66 kV
Level 1			
Level 2		01/20/11	Segment 7
Level 3			
Air Quality: Fugitive dust, non-CA licensed equipment, dust generation from speeding, soil piles, exceeding idling time	CPUC	05/12/10 05/04/11	Antelope Whirlwind
	Level 0		
	Level 1	10/18-22/10 02/02/11 02/09/11 02/09/11 02/10/11 02/11/11 02/19/11 03/03/11 03/07/11 03/14/11 03/15/11 03/28/11 03/28/11 04/13/11 04/22/11 04/26/11 05/02/11 05/09/11 06/07/11 07/12/11 07/18/11 07/20/11	Segment 5 Segment 8 Segment 8 Segment 8 Whirlwind Whirlwind Whirlwind Vincent N. Yard Whirlwind Whirlwind Whirlwind Segment 8 Whirlwind Segment 5 Segment 4 MY 75 Segment 5 Whirlwind Racetrack CY Whirlwind Segment 10 Segment 4
	Level 2		
	Level 3		

1. Incident Type Definitions

CPUC: Incident document by CPUC EM.

Level 0: Unanticipated Discovery; documented by SCE Monitors.

Level 1: Minor; documented by SCE Monitors.

Level 2: Moderate; documented by SCE Monitors.

Level 3: Significant; documented by SCE Monitors.

TABLE 5
CPUC NON-COMPLIANCE REPORTS & PROJECT MEMORANDA
(Updated 08/10/11)

Type	Date	Location	Description
NON-COMPLIANCE REPORTS & PROJECT MEMORANDA, SEGMENTS 1-3			
<i>For CPUC Non-Compliance Reports & Project Memoranda activity on Segments 1-3 prior to 2010, please see Table 4 in Weekly Reports 106-107.</i>			
NON-COMPLIANCE REPORTS & PROJECT MEMORANDA, SEGMENTS 1-11 (January 2010 thru the present)			
CPUC Non-Compliance Reports (NCR): None Issued to Date			
NCR	Issued 02/24/11 Withdrawn 03/24/11	Project-wide	No notification of wildlife entrapment/mortality from bird deterrent netting.
CPUC Project Memoranda (PM)			
PM	04/27/10	Segment 3A	Delivery of equipment to Tower 43 within an ESA without monitors present.
PM	06/23/10	Segment 8 West CY	Vegetation clearing without preconstruction biological or clearance surveys within TRTP right-of-way.
PM	02/16/11	Project-wide	No notification provided on 10 separate Level 0 incidences.
PM	02/16/11	Segment 7	Construction crews entered area prior to sweep being field validated by CPUC EM.

PROJECT PHOTOGRAPHS



Figure 1: Conductor pulling into the transformers inside the Antelope Substation, Segments 1-3.



Figure 2: H&M steel crew erecting Tower 91 (just outside Whirlwind Substation), Segment 10.



Figure 3: Moore Fence crew using a ditch witch to install tortoise fence at Tower 42, Segment 10.



Figure 4: BMP's in disrepair around soil stockpile near Tower 41, Segment 5.



Figure 5: A Tri-State crew drills a foundation within USACE land, Segment 7.



Figure 6: A crew sets a TSP within Chino Hills, Segment 8 Phase 1.



Figure 7: A RSABG employee salvages a rhizome, Segment 8 66 kV.



Figure 8: A Wilson employee sweeps Pellisier Place to remove trackout, Segment 8 Phase 4



Figure 9: A crew salvages mariposa lily bulbs, Segment 8 Phase 1.