



5020 Chesebro Road, Suite 200, Agoura Hills, CA 91301-2285
Tel. 818-597-3407, Fax 818-597-8001, www.aspeneg.com

PROJECT MEMORANDUM

PG&E EMBARCADERO-POTRERO 230 kV TRANSMISSION PROJECT

To: Billie Blanchard, Project Manager, CPUC
From: Vida Strong, Aspen Project Manager
Date: May 9, 2016
Subject: Monitoring Report #84 – April 25, 2016 to May 1, 2016

This report provides a summary of the construction and compliance activities associated with the PG&E Embarcadero-Potrero (E-P) 230 kV Transmission Project.

A summary of the Notices to Proceed (NTPs) for construction and Minor Project Change (MPC) activities are provided in Tables 1 and 2, respectively (below).

CPUC Environmental Monitor (EM): Jody Fessler

CPUC NTPs

E-P Potrero Switchyard Site Preparation

NTP #1 was issued on August 21, 2014 for the site preparation of the Potrero Switchyard on 23rd Street adjacent to the existing Potrero Substation on the corner of 23rd Street and Illinois Street in San Francisco. NTP #1 included conditions that had to be satisfied prior to the start of construction.

Summary of Activity:

1. Site preparation activities have been completed and all work is now being conducted for the GIS building and cable tie-in work approved by the CPUC under NTP #5 (see below).

Environmental Compliance:

1. All environmental compliance monitoring will be reported below for the GIS building and cable tie-in work.

E-P Horizontal Directional Drill (HDD) Construction

NTP #2 was issued on August 28, 2014 for the HDD Construction on Spear Street, at the northern end of the project, and 23rd Street, at the southern end of the project, in San Francisco. Both HDDs would terminate within the San Francisco Bay and will be tied together in the future via a subsea cable. NTP #2 included conditions that had to be satisfied prior to the start of construction, as well as prior to the start of any work in the Bay.

Summary of Activity at the Northern Bore (Spear Street):

1. The HDD work is complete and HDD Company demobilized from the site during Week #26.

Summary of Activity at the Southern Bore (23rd Street):

1. The HDD work is complete and HDD Company demobilized from the site during Week #26.

E-P Underground Duct Bank Construction

NTP #3 was issued on October 9, 2014 for the underground duct bank and vault installation component of the Embarcadero-Potrero 230 kV Transmission Project between the horizontal directional drill (HDD) transition on Spear Street to the Embarcadero Substation on Folsom Street in the northern section, and between the HDD transition on 23rd Street to the Potrero Switchyard in the southern section, in the City of San Francisco. NTP #3 included conditions that had to be satisfied prior to the start of construction.

Summary of Activity for the Duct Bank North (Folsom St. and Spear St.):

Folsom Street

1. All work activities have been completed at this location.

Spear Street, Duct Bank and Vault (between Folsom St and Harrison St)

1. Sumitomo and New River conducted racking in the transition vault on Spear Street Wednesday through Friday (see Figure 1).
2. All work activities have been completed at this location except pulling of conductor cable, which is scheduled to start in June or July 2016 after the conductor pulling is completed from 23rd Street.

Environmental Compliance:

1. The PG&E Environmental Inspector noted no compliance concerns.

Summary of Activity for the Duct Bank South (23rd Street):

23rd Street, Duct Bank and Vault

1. Sumitomo and New River conducted racking in the transition vault on Monday and Tuesday.
2. All work activities have been completed at this location except the pulling of conductor cable, which is scheduled to start in June or July 2016.

Environmental Compliance:

1. The PG&E Environmental Inspector noted no compliance concerns.

E-P Submarine Rock and Debris Removal

NTP #4 was issued on November 21, 2014 for the rock removal obstructing the path of the submarine cable component of the Embarcadero-Potrero 230 kV Transmission Project along the submarine cable line and off shore of Pier 50 in the San Francisco Bay. NTP #4 included conditions that had to be satisfied prior to the start of construction.

Summary of Activity:

1. All work activities related to NTP #4 have been completed.

Environmental Compliance:

1. No compliance monitoring was necessary at this location.

E-P Potrero GIS Building and Cable Tie-in

NTP #5 was issued on March 27, 2015 for construction of the 230 kV Potrero gas-insulated switchgear (GIS) building and cable tie-in component of the Embarcadero-Potrero 230 kV Transmission Project at the Potrero Switchyard site, in the City San Francisco. NTP #5 included conditions that had to be satisfied prior to the start of construction.

Summary of Activity:

Potrero Switchyard

1. Office trailer use occurred Monday through Sunday.
2. Overaa conducted housekeeping and dust control activities Monday through Sunday.
3. Overaa aided other work crews Monday through Sunday.
4. APEC backfilled and compacted backfill around the reactor pad and the GIS building Monday through Saturday (see Figure 2).
5. MEI conducted electrical layout in the GIS building Monday through Sunday.
6. CER installed infrastructure in and around the GIS building Monday through Thursday.
7. Shooter and Butts conducted landscaping work on the roof Monday through Thursday (see Figure 3).
8. ERS conducted waterproofing in the GIS building on Monday.
9. Penhall conducted flashing work in the GIS building Monday through Wednesday.
10. Omni installed sheeting in the GIS building on Monday.
11. CCE conducted electrical work on Bank 6 north of the GIS building Monday through Sunday.
12. CCE conducted electrical work in the control building Monday through Sunday.
13. E. Mitchell worked on drains in the GIS building on Thursday.
14. Clean Harbors replaced roll-off bins Monday through Sunday.

Substation Adjacent to Potrero Switchyard

1. CCE QEW monitored work in the substation Monday through Saturday.
2. APEC conducted housekeeping and dust control activities Monday through Saturday.
3. APEC excavated and installed rebar, cable trays, and conduit in the trenches in the substation Monday through Saturday (see Figure 4).
4. CCE worked in the control building Monday through Saturday.

Environmental Compliance:

1. Cultural monitoring was conducted by Far Western Monday through Sunday and cultural constituents were observed, documented, and some collected.
2. Air quality monitoring was conducted by ERM Monday through Sunday.
3. PG&E's Environmental Inspector (EI) conducted monitoring of this area Monday through Friday, including SWPPP inspections and nesting bird sweeps.
4. PG&E's EI noted two housekeeping and compliance issues at this location:
 - On April 25th, a trash can with overflowing trash surrounded by open buckets with trash inside was observed between the Overaa trailer and Station A in the Potrero Switchyard. On April 26th, the PG&E EI noted that the trash can had been emptied and all surrounding trash had been cleaned up.

- On April 28th, a buildup of cigarette butts on the ground underneath the control room stairs was observed. The PG&E EI recommended that these be cleaned up and a cigarette disposal bin be placed in the area since this is a reoccurring problem.

E-P Submarine Cable Installation

NTP #6 was issued on April 7, 2015 for the submarine cable installation component of the Embarcadero-Potrero 230 kV Transmission Project in the San Francisco Bay. NTP #6 included conditions that had to be satisfied prior to the start of construction.

Summary of Activity:

1. All work activities for the submarine cable installation were completed during Week #50.

Amador Staging and Laydown Yard

A Minor Project Change #1 was issued on July 23, 2014 for the use of the Amador Staging and Laydown Yard on Amador Street, San Francisco. The Minor Project Change #1 included conditions that had to be satisfied prior to the staging of equipment and materials at the yard.

Summary of Activity:

1. All remaining materials were removed on December 7th and the yard has been turned back over to the Port of San Francisco.

Environmental Compliance:

1. No compliance monitoring was necessary at this location.

Notices to Proceed

Table 1 summarizes the Notices to Proceed (NTP) for the Embarcadero-Potrero Project.

Table 1
Notice to Proceeds (NTPs)
(Updated 05/09/16)

NTP #	Date Requested	Date Issued	Phase	Description
NTP #1	6/23/14	8/21/14	Potrero Site Preparation	Site preparation and excavation of the 230 kV Potrero Switchyard site on 23 rd St., SF.
NTP #2	7/31/14	8/28/14	HDD	Horizontal directional drilling on Spear St. and 23 rd St. connecting to the SF Bay.
NTP #3	9/18/14	10/09/14	Underground Duct Bank and Vaults	Underground duct bank and vault installation between the HDD transition on Spear St. to the Embarcadero Substation on Folsom St. in the northern section, and between the HDD transition on 23 rd St. to the Potrero Switchyard in the southern section, SF.
NTP #3 MOD	11/13/14	11/14/14	Underground Duct Bank and Vaults	Trench from the new Potrero Switchyard to the existing switchyard for the 230 kV/115 kV connections across the Trans Bay Cable.
NTP #4	11/19/14	11/21/14	Subsea Cable	Rock and debris removal along subsea cable route.

NTP #	Date Requested	Date Issued	Phase	Description
NTP #5	2/19/15	3/27/15	Potrero GIS Switchgear Building	Construction of 230 kV Potrero gas-insulated switchgear (GIS) building and cable tie-in component at Potrero Switchyard.

Minor Project Changes

Table 2 summarizes the Minor Project Changes submitted for the Embarcadero-Potrero Project.

Table 2
Minor Project Changes (MPCs)
 (Updated 05/09/16)

MPC #	Date Requested	Date Issued	Phase	Description
MPC #1	7/16/14	7/23/14	Amador Staging and Laydown Yard	Use of an existing staging and laydown yard adjacent to Alternate Staging Area #3 (as identified in the IS/MND) on Amador St., SF.
MPC #2	12/31/14	1/5/15	Staging and Laydown Yard	Use of an existing paved staging and laydown yard at 1215 Michigan Street, SF, two blocks from the Potrero Switchyard.

PROJECT PHOTOS



Figure 1 – Sumitomo conducting racking in transition vault on Spear St. View east, April 27, 2016. Photo courtesy of PG&E.



Figure 2 – APEC compacting backfill around reactor pad in the Potrero Switchyard. View west, April 25, 2016. Photo courtesy of PG&E.



Figure 3 – Shooter and Butts conducting landscaping on the roof of the GIS building. View south, April 26, 2016. Photo courtesy of PG&E.



Figure 4 – APEC excavating trench in the substation. View east, April 25, 2016. Photo courtesy of PG&E.