

APPENDIX F

**PROPOSED SCHEDULE FOR CONSTRUCTION FOR
TALEGA-ESCONDIDO/VALLEY-SERRANO 500 KV INTERCONNECT
PROJECT**

APPENDIX F PROPOSED SCHEDULE FOR CONSTRUCTION

The chart below is the “proposed schedule for ... construction and commencement of operation of the facilities” required by GO 131-D §IX-A-1-a.¹

On “Day 0”, the day that the Commission issues the CPCN for TE/VS, this chart assumes that all other permits and approvals required for TE/VS have been obtained and that the Engineering, Procurement, and Construction (“EPC”) Contract has been executed.

Project Segment	Commencement (Days after Approval)	Duration (Days)
Phase I - Execution	0	474
Phase I - Commissioning & Testing	475	505
Limited Commercial Operation - No Phase Shifters	505	0
Phase II - Execution (Installation of Phase Shifters)	506	150
Phase II - Commissioning & Testing	656	20
Commercial Operation	676	

¹ The “proposed schedule for certification” required by GO 131-D §IX-A-1-a and the “schedule showing the program of right-of-way acquisition and construction” required by GO 131-D §IX-A-1-f are in the body of the application at §VI.