

2011 Cornerstone - Rural Reliability Work Unit Progress

| | Target | Engineered Units | % | Estimated Units | % | Constructed Units | % |
|--|---------------|-----------------------------|----------|----------------------------|----------|------------------------------|----------|
| Overhead Line Fuses | 5000 | 3120 | 62% | 501 | 10% | 0 | 0% |
| Line Reclosers * | 500 | 0 | 0% | 0 | 0% | 0 | 0% |
| <i>* To be initiated in January 2011</i> | | | | | | | |