

2011 Cornerstone - Substation Reliability Project Status

Division - Location	On-Site Project Kickoff Meeting	Project Scope Finalized	EPC Contractor On-Board	Substation Bank Ordered	Estimated Construction Start Date	Tentative Operational Date
Sacramento - Install Jameson Bank #2	Complete	12/15/2010	YES	YES	8/1/2011	12/10/2011
Yosemite - Install Merced Bank #4	12/18/2010	TBD	YES	YES	8/1/2011	12/5/2011
Stockton - Install Weber Bank #6	Complete	12/13/2010	YES	YES	9/1/2011	12/20/2011
Kern - Install Kern Oil Bank #3	12/10/2010	TBD	YES	YES	8/1/2011	12/15/2011
North Bay - Replace Highway Bank #1	12/18/2010	TBD	YES	YES	8/1/2011	12/10/2011
San Jose - Install 2-12KV Stone Ckts.	Complete	1/18/2011	N/A	N/A	6/1/2011	11/30/2011
Sierra - Replace Horseshoe Bank #1	Complete	12/15/2010	YES	YES	9/1/2011	12/15/2011
North Valley - Install Cottonwood Bank #7	12/13/2010	TBD	YES	YES	8/1/2011	12/15/2011
North Valley - Replace Wyandotte Bank #1	12/15/2010	TBD	YES	YES	9/1/2011	12/31/2011