



RCP, Inc

801 Louisiana, Ste.200
Houston, Texas 77002
(713)655-8080
idecker@rcp.com

8/24/2011

Pacific Gas and Electric Company
350 N. Wiget
Walnut Creek, CA 94598
Attention: Scott Clapp

Test Contractor:	Milbar hydro-test inc -- FY12-112
Asset Owner:	Pacific Gas and Electric Company -- 414197338-T82
Construction Contractor:	Snelson -- 41474005 -T82
Test Section:	PG&E T-82 L-300B, MP 263.46 - 264.64
Test Date:	8/23/2011
Certificate Number:	RCP 61362 - T-82, L-300B, MP 263.46 - 264.64

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by Milbar hydro-test inc met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 1).

The test segment was subjected to a spike pressure test of 1030 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.38 hour test duration period.

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 8.38 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 971 psig and the established MAOP is 882 psig.

Pressure decreased 54 psi during the test. 12,480.00 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 4,935.43 ounces, loss, which is equivalent to a 0.92 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric loss is attributed to the error characteristic of the temperature measurement instrumentation utilized.

Sincerely,

Redacted

Redacted

cc. file

C:\Documents and Settings\sgilliam\My Documents\SGilliam\PG&E Hydrotest Project\Hydro-Test T-82\
Hydrostatic Test Plan Test T-82Flashdrive.xlsm
Letter



Hydrostatic Test Certification

Company	Pacific Gas and Electric Company	Job Number	414197338-T82
Construction Co.	Snelson	Job Number	41474005-T82
Hydro. Test Co.	Milbar hydro-test inc	Project No.	FY12-112
Test Section	PG&E T-82 L-300B, MP 263.46 - 264.64		
File Name	RCP 61362 - T-82, L-300B, MP 263.46 - 264.64		

Hydrostatic Test Pressure

APPLICABLE CODE FOR CERTIFICATION:	Test Date:	23-Aug-11
Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 1)		

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

Pipeline:	PG&E T-82 L-300B, MP 263.46 - 264.64		
From:	61+95	To:	0+00

Pipe Data

Segment	Length	Diameter	Wall Thickness	Specification	100% SMYS
1	61 ft	34.000 in.	0.505 in.	API5L-X60, DSAW, Arc Weld, Steel	1,782 psi
2	35 ft	34.000 in.	0.375 in.	API5L-X65, DSAW, Arc Weld, Steel	1,434 psi
3	6,210 ft	34.000 in.	0.344 in.	API5L-X62, DSAW, Arc Weld, Steel	1,052 psi
4	40 ft	34.000 in.	0.500 in.	API5L-X65, DSAW, Arc Weld, Steel	1,912 psi
5	5 ft	34.000 in.	0.500 in.	API5L-X65, DSAW, Arc Weld, Steel	1,912 psi

Initial Test Conditions

Pressure at Test Point:	1,030 psig	Date/Time:	10:52:26 AM	Pipe Temperature	
Ambient Temperature:	80.0 °F	Elevation @ Test Point:	352.0 ft	Unrestrained:	85.0 °F
Pressure @ High Point (Cal/Measure):	1,025 psig	Elevation @ High Point:	363.0 ft	Restrained:	89.0 °F
Pressure @ Low Point (Cal/Measure):	1,030 psig	Elevation @ Low Point:	352.0 ft	Location:	61+95
				Location:	0+00
				Location:	61+95

Final Test Conditions

Pressure at Test Point:	976 psig	Date/Time:	7:15:26 PM	Pipe Temperature	
Ambient Temperature:	92.0 °F	Elevation @ Test Point:	352.0 ft	Unrestrained:	87.0 °F
Pressure @ High Point (Cal/Measure):	971 psig	Elevation @ High Point:	363.0 ft	Restrained:	90.0 °F
Pressure @ Low Point (Cal/Measure):	976 psig	Elevation @ Low Point:	352.0 ft	Location:	61+95
				Location:	0+00
				Location:	61+95
Total Fluid Injected:			Volume loss		
Total Fluid Withdrawn:	12480.00 fluid ounces				
Net Change in Volume of the Test Section ± (+ Gain, - Loss):	(4,935.43) oz	loss	(0.0134)%	(0.924) °F equivalent	

Test Duration: 8.38 hours

Minimum Test Pressure:	965 psig	960 psig	965 psig	
Maximum Test Pressure:	1,030 psig	1,025 psig	1,030 psig	
% SMYS :		53.6%	97.9%	
Test Segment Observed % SMYS :	Minimum	53.6%	Maximum	97.9%

Minimum Test Pressure (Calculated/Measured): 971 psig

Maximum Allowable Operating Pressure:	DOT Part 192	Test Factor= 1.10	882 psig
---------------------------------------	--------------	-------------------	----------

Were leaks observed?	No	Explain:
Acceptable Hydrostatic Test?	Yes	The test segment was subjected to a spike pressure test of 1030 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.38 hour test duration period.
		No leaks were observed during the test period. The test section included 6,210 feet of buried and 141 feet of exposed pipe. Pressure lost 54 psi during the test. The buried pipe segment gained 1°F fluid temperature and the exposed pipe segment gained 2°F.
		12,480.00 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 4,935.43 ounces, loss, which is equivalent to a 0.92 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.
Test pressure did not remain steady even though no leaks were observed. The volumetric loss is attributed to the error characteristic of the temperature measurement instrumentation utilized.		

Remarks

Redacted

Redacted

8/24/2011



Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	414197338-T82
Construction Co.	Snelson	Job Number	41474005 -T82
Testing Co.	Milbar hydro-test inc	Project No.	FY12-112
Test Section	PG&E T-82 L-300B, MP 263.46 - 264.64		
File Name	RCP 61362 - T-82, L-300B, MP 263.46 - 264.64		

Date	8/23/2011	Test Log
------	-----------	-----------------

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
1	8/23/11	10:20 AM	714 psig	77 °F	84 °F	88 °F	Start Spike		
2	8/23/11	10:21 AM	724 psig	77 °F	84 °F	88 °F	Inject		2,256 oz.
3	8/23/11	10:22 AM	734 psig	77 °F	84 °F	88 °F	Inject		2,397 oz.
4	8/23/11	10:23 AM	744 psig	77 °F	84 °F	88 °F	Inject		2,397 oz.
5	8/23/11	10:24 AM	754 psig	77 °F	84 °F	88 °F	Inject		2,538 oz.
6	8/23/11	10:25 AM	764 psig	77 °F	84 °F	88 °F	Inject		2,397 oz.
7	8/23/11	10:26 AM	774 psig	77 °F	84 °F	88 °F	Inject		2,397 oz.
8	8/23/11	10:27 AM	784 psig	77 °F	84 °F	88 °F	Inject		2,468 oz.
9	8/23/11	10:28 AM	794 psig	77 °F	84 °F	88 °F	Inject		2,327 oz.
10	8/23/11	10:29 AM	804 psig	77 °F	84 °F	88 °F	Inject		2,538 oz.
11	8/23/11	10:30 AM	814 psig	77 °F	84 °F	88 °F	Inject		2,397 oz.
12	8/23/11	10:31 AM	824 psig	77 °F	84 °F	88 °F	Inject		2,397 oz.
13	8/23/11	10:32 AM	834 psig	77 °F	84 °F	88 °F	Inject		2,397 oz.
14	8/23/11	10:33 AM	844 psig	77 °F	84 °F	88 °F	Inject		2,538 oz.
15	8/23/11	10:34 AM	854 psig	77 °F	84 °F	88 °F	Inject		2,397 oz.
16	8/23/11	10:35 AM	864 psig	77 °F	84 °F	88 °F	Inject		2,397 oz.
17	8/23/11	10:36 AM	874 psig	77 °F	84 °F	88 °F	Inject		2,397 oz.
18	8/23/11	10:37 AM	884 psig	77 °F	84 °F	88 °F	Inject		2,468 oz.
19	8/23/11	10:38 AM	894 psig	77 °F	84 °F	88 °F	Inject		2,468 oz.
20	8/23/11	10:39 AM	904 psig	77 °F	84 °F	88 °F	Inject		2,327 oz.
21	8/23/11	10:40 AM	914 psig	77 °F	84 °F	88 °F	Inject		2,468 oz.
22	8/23/11	10:41 AM	924 psig	77 °F	84 °F	88 °F	Inject		2,468 oz.
23	8/23/11	10:42 AM	934 psig	77 °F	84 °F	88 °F	Inject		2,397 oz.
24	8/23/11	10:43 AM	944 psig	77 °F	84 °F	88 °F	Inject		2,468 oz.
25	8/23/11	10:44 AM	954 psig	77 °F	84 °F	88 °F	Inject		2,397 oz.
26	8/23/11	10:45 AM	964 psig	77 °F	84 °F	88 °F	Inject		2,397 oz.
27	8/23/11	10:46 AM	974 psig	77 °F	84 °F	88 °F	Inject		2,468 oz.
28	8/23/11	10:47 AM	984 psig	77 °F	84 °F	88 °F	Inject		2,468 oz.
29	8/23/11	10:48 AM	994 psig	77 °F	84 °F	88 °F	Inject		2,397 oz.
30	8/23/11	10:49 AM	1,004 psig	77 °F	84 °F	88 °F	Inject		2,468 oz.
31	8/23/11	10:49 AM	1,014 psig	77 °F	84 °F	88 °F	Inject		2,397 oz.
32	8/23/11	10:50 AM	1,024 psig	77 °F	84 °F	88 °F	Inject		2,468 oz.
33	8/23/11	10:51 AM	1,030 psig	77 °F	84 °F	88 °F	Inject		1,410 oz.
34	8/23/11	10:52 AM	1,030 psig	80 °F	85 °F	89 °F	On Test		
35	8/23/11	11:02 AM	1,030 psig	80 °F	85 °F	89 °F			
36	8/23/11	11:12 AM	1,030 psig	81 °F	85 °F	89 °F			
37	8/23/11	11:22 AM	1,030 psig	82 °F	85 °F	89 °F	End Spike		
38	8/23/11	11:23 AM	1,020 psig	82 °F	85 °F	89 °F	Bleed	1,920 oz.	
39	8/23/11	11:24 AM	1,010 psig	83 °F	85 °F	89 °F	Bleed	1,920 oz.	
40	8/23/11	11:25 AM	1,000 psig	83 °F	85 °F	89 °F	Bleed	1,920 oz.	
41	8/23/11	11:26 AM	990 psig	83 °F	85 °F	89 °F	Bleed	1,920 oz.	
42	8/23/11	11:27 AM	980 psig	83 °F	85 °F	89 °F	Bleed	1,920 oz.	
43	8/23/11	11:28 AM	970 psig	83 °F	85 °F	89 °F	Bleed	1,920 oz.	



Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	414197338-T82
Construction Co.	Snelson	Job Number	41474005 -T82
Testing Co.	Milbar hydro-test inc	Project No.	FY12-112
Test Section	PG&E T-82 L-300B, MP 263.46 - 264.64		
File Name	RCP 61362 - T-82, L-300B, MP 263.46 - 264.64		

Date 8/23/2011

Test Log

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
44	8/23/11	11:30 AM	965 psig	83 °F	86 °F	89 °F	Bleed	960 oz.	
45	8/23/11	11:45 AM	965 psig	84 °F	86 °F	89 °F			
46	8/23/11	12:00 PM	966 psig	86 °F	87 °F	89 °F			
47	8/23/11	12:15 PM	966 psig	86 °F	87 °F	90 °F			
48	8/23/11	12:30 PM	967 psig	88 °F	87 °F	90 °F			
49	8/23/11	12:45 PM	968 psig	89 °F	87 °F	90 °F			
50	8/23/11	1:00 PM	968 psig	90 °F	87 °F	90 °F			
51	8/23/11	1:15 PM	969 psig	92 °F	88 °F	89 °F			
52	8/23/11	1:30 PM	969 psig	92 °F	88 °F	89 °F			
53	8/23/11	1:45 PM	969 psig	94 °F	88 °F	89 °F			
54	8/23/11	2:00 PM	970 psig	95 °F	88 °F	89 °F			
55	8/23/11	2:15 PM	970 psig	95 °F	88 °F	89 °F			
56	8/23/11	2:30 PM	971 psig	97 °F	88 °F	90 °F			
57	8/23/11	2:45 PM	971 psig	97 °F	88 °F	90 °F			
58	8/23/11	3:00 PM	972 psig	97 °F	88 °F	90 °F			
59	8/23/11	3:15 PM	972 psig	98 °F	88 °F	90 °F			
60	8/23/11	3:30 PM	973 psig	99 °F	88 °F	90 °F			
61	8/23/11	3:45 PM	973 psig	100 °F	88 °F	90 °F			
62	8/23/11	4:00 PM	974 psig	102 °F	88 °F	90 °F			
63	8/23/11	4:15 PM	974 psig	102 °F	88 °F	90 °F			
64	8/23/11	4:30 PM	974 psig	102 °F	88 °F	90 °F			
65	8/23/11	4:45 PM	975 psig	102 °F	88 °F	90 °F			
66	8/23/11	5:00 PM	975 psig	102 °F	88 °F	90 °F			
67	8/23/11	5:15 PM	975 psig	101 °F	87 °F	90 °F			
68	8/23/11	5:30 PM	976 psig	100 °F	87 °F	90 °F			
69	8/23/11	5:45 PM	976 psig	100 °F	87 °F	90 °F			
70	8/23/11	6:00 PM	976 psig	100 °F	87 °F	90 °F			
71	8/23/11	6:15 PM	976 psig	100 °F	87 °F	90 °F			
72	8/23/11	6:30 PM	976 psig	98 °F	87 °F	90 °F			
73	8/23/11	6:45 PM	976 psig	96 °F	87 °F	90 °F			
74	8/23/11	7:00 PM	976 psig	94 °F	87 °F	90 °F			
75	8/23/11	7:15 PM	976 psig	92 °F	87 °F	90 °F	End of Test		
							Spike Test		76,565.4 oz.
							Hydrostatic Test	12,480.0 oz.	
Were leaks observed during the test period?				Exposed and buried pipe, no leaks observed.			High Test Pressure: 1,030 psig		
							Low Test Pressure: 965 psig		



Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company	Job Number	414197338-T82
Construction Co.	Snelson	Job Number	41474005 -T82
Hydro. Test Co.	Milbar hydro-test inc	Project No.	FY12-112
Test Section	PG&E T-82 L-300B, MP 263.46 - 264.64	WATER	
File Name	RCP 61362 - T-82, L-300B, MP 263.46 - 264.64		

General Pipe Data

Description	Segment				
	1	2	3	4	5
Restrained or Unrestrained?	Unrestrained	Unrestrained	Restrained	Unrestrained	Unrestrained
Outside Diameter	34.000 in.	34.000 in.	34.000 in.	34.000 in.	34.000 in.
Wall Thickness	0.505 in.	0.375 in.	0.344 in.	0.500 in.	0.500 in.
Inside Diameter	32.990 in.	33.250 in.	33.312 in.	33.000 in.	33.000 in.
Spec./Grade	API5L-X60	API5L-X65	API5L-X52	API5L-X65	API5L-X65
Length Unrestrained	61 ft	35 ft		40 ft	5 ft
Length Restrained			6,210 ft		
Temperature -- On Test	85 °F	85 °F	89.0 °F	85.0 °F	85.0 °F
Temperature -- End of Test	87 °F	87 °F	90.0 °F	87.0 °F	87.0 °F
Pressure -- On Test	1,030 psig	1,030 psig	1,030 psig	1,030 psig	1,030 psig
Pressure -- End of Test	976 psig	976 psig	976 psig	976 psig	976 psig

Unrestrained Pipe

Sum:	Vo	6,286.79 gal 804,710 oz.		Vtp1	6,308.71 gal 807,514 oz.		Vtp2	6,304.58 gal 806,987 oz.	
Vo Unrestrained	2,709 gal	1,579 gal		1,777 gal	222 gal				
Fwp 1	1.003157	1.003157		1.003157	1.003157				
Fpp 1	1.002804	1.003805		1.002833	1.002833				
Fpt 1	1.000455	1.000455		1.000455	1.000455				
Fwt 1	1.003192	1.003192		1.003192	1.003192				
Fpwt 1 = Fpt/Fwt	0.997272	0.997272		0.997272	0.997272				
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	2,717.39 gal	1,585.41 gal		1,783.03 gal	222.88 gal				
Fwp 2	1.002991	1.002991		1.002991	1.002991				
Fpp 2	1.002657	1.003606		1.002684	1.002684				
Fpt 2	1.000491	1.000491		1.000491	1.000491				
Fwt 2	1.003557	1.003557		1.003557	1.003557				
Fpwt = Fpt/Fwt	0.996945	0.996945		0.996945	0.996945				
Vtp = Vo(Fwp)(Fpp)(Fpwt)	2,715.65 gal	1,584.32 gal		1,781.88 gal	222.74 gal				

Restrained Pipe

Sum:	Vo	281,159.11 gal 35,988,366 oz.		Vtp1	281,928.20 gal 36,086,809 oz.		Vtp2	281,796.26 gal 36,069,921 oz.	
Vo Unrestrained			281,159 gal						
Fwp 1			1.003157						
Fpp 1			1.003130						
Fpt 1			1.000351						
Fwt 1			1.003903						
Fpwt 1 = Fpt/Fwt			0.996461						
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)			281,928 gal						
Fwp 2			1.002991						
Fpp 2			1.002975						
Fpt 2			1.000363						
Fwt 2			1.004064						
Fpwt = Fpt/Fwt			0.996314						
Vtp = Vo(Fwp)(Fpp)(Fpwt)			281,796 gal						

Combined Pipe

Sum:	Vo	287,445.91 gal 36,793,076 oz.		Vtp1	288,236.90 gal 36,894,323 oz.		Vtp2	288,100.84 gal 36,876,908 oz.	
------	----	----------------------------------	--	------	----------------------------------	--	------	----------------------------------	--



Pipe Segment Volume Allowance Calculations

Company	Pacific Gas and Electric Company	Job Number	414197338-T82
Construction Co.	Snelson	Job Number	41474005 -T82
Hydro. Test Co.	Milbar hydro-test inc	Project No.	FY12-112
Test Section	PG&E T-82 L-300B, MP 263.46 - 264.64	WATER	
File Name	RCP 61362 - T-82, L-300B, MP 263.46 - 264.64		

General Pipe Data						
Description	Segment					Segment
	1	2	3	4	5	
Restrained or Unrestrained?	Unrestrained	Unrestrained	Restrained	Unrestrained	Unrestrained	
Outside Diameter	34.000 in.	34.000 in.	34.000 in.	34.000 in.	34.000 in.	
Wall Thickness	0.505 in.	0.375 in.	0.344 in.	0.500 in.	0.500 in.	
Inside Diameter	32.990 in.	33.250 in.	33.312 in.	33.000 in.	33.000 in.	
Spec./Grade	API5L-X60	API5L-X65	API5L-X52	API5L-X65	API5L-X65	
Length Unstrained	61.00 ft	35.00 ft		40 ft	5 ft	
Length Restrained			6,210 ft			
Temperature – On Test	85 °F	85 °F	89 °F	85 °F	85 °F	
Temperature – End of Test	86 °F	86 °F	90 °F	86 °F	86 °F	
Pressure – On Test	1,003 psig	1,003 psig	1,003 psig	1,003 psig	1,003 psig	
Pressure – End of Test	1,003 psig	1,003 psig	1,003 psig	1,003 psig	1,003 psig	
Unrestrained Pipe						
Sum:	Vo	6,286.79 gal 804,710 oz.		Vtp1	6,307.68 gal 807,383 oz.	
Vo Unrestrained	2,709 gal	1,579 gal		1,777 gal	222 gal	
Fwp 1	1.003074	1.003074		1.003074	1.003074	
Fpp 1	1.002730	1.003706		1.002758	1.002758	
Fpt 1	1.000455	1.000455		1.000455	1.000455	
Fwt 1	1.003192	1.003192		1.003192	1.003192	
Fpwt 1 = Fpt/Fwt	0.997272	0.997272		0.997272	0.997272	
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	2,716.96 gal	1,585.12 gal		1,782.75 gal	222.84 gal	
Fwp 2	1.003074	1.003074		1.003074	1.003074	
Fpp 2	1.002730	1.003706		1.002758	1.002758	
Fpt 2	1.000473	1.000473		1.000473	1.000473	
Fwt 2	1.003373	1.003373		1.003373	1.003373	
Fpwt = Fpt/Fwt	0.997110	0.997110		0.997110	0.997110	
Vtp = Vo(Fwp)(Fpp)(Fpwt)	2,716.52 gal	1,584.87 gal		1,782.46 gal	222.81 gal	
Restrained Pipe						
Sum:	Vo	281,159.11 gal 35,988,366 oz.		Vtp1	281,882.58 gal 36,080,970 oz.	
Vo Restrained		281,159 gal				
Fwp 1		1.003074				
Fpp 1		1.003051				
Fpt 1		1.000351				
Fwt 1		1.003903				
Fpwt 1 = Fpt/Fwt		0.996461				
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)		281,883 gal				
Fwp 2		1.003074				
Fpp 2		1.003054				
Fpt 2		1.000363				
Fwt 2		1.004064				
Fpwt = Fpt/Fwt		0.996314				
Vtp = Vo(Fwp)(Fpp)(Fpwt)		281,842 gal				
Combined Pipe						
Sum:	Vo	287,445.91 gal 36,793,076 oz.		Vtp1	288,190.26 gal 36,888,353 oz.	
1 °F Change	41.75 gal	5,343.54 oz.				



Hydrostatic Test Pipe Data Table


Pipe Type	Length	Restrained / Unrestrained	Outside Diameter	Wall Thickness	Specification & Grade	Pipe Yield Pressure	Material	Joint Type	Seam Type
1	61 ft	Unrestrained	34.000 in.	0.5050 in.	API5L-X60	1,782 psig	Steel	Arc Weld	DSAW
2	35 ft	Unrestrained	34.000 in.	0.3750 in.	API5L-X65	1,434 psig	Steel	Arc Weld	DSAW
3	6,210 ft	Restrained	34.000 in.	0.3440 in.	API5L-X52	1,052 psig	Steel	Arc Weld	DSAW
4	40 ft	Unrestrained	34.000 in.	0.5000 in.	API5L-X65	1,912 psig	Steel	Arc Weld	DSAW
5	5 ft	Unrestrained	34.000 in.	0.5000 in.	API5L-X65	1,912 psig	Steel	Arc Weld	DSAW

Hydrostatic Test Project Owner & Participants


Owner Company	Pacific Gas and Electric Company	Job Number	
Address	350 N. Wiget Walnut Creek, CA 94598 Attention: Scott Clapp		414197338-T82
Construction Company	Snelson	Job Number	
Address	601 West State Street Sedro-Wooley, WA 98284 Attention: Jeff Elliot		41474005 -T82
Hydrostatic Test Co.	Milbar hydro-test inc	Project No.	
Address	P O Box 7701 Shreveport, La. 71137-7701		FY12-112
Test Section	PG&E T-82 L-300B, MP 263.46 - 264.64 From: 61+95 To: 0+00		
File Name	RCP 61362 - T-82, L-300B, MP 263.46 - 264.64		

Part II – Test Data (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)				Note: Minimum test pressure and duration are not to be charged without written approval.			
Time and Date Test Pressure Reached	8/23/11 10:52 AM	Elevation at Test Point	352 ft	Min. Required Test Press At Test Point (1)	951.77 psig	Max. Allowable Test Press at Test Point (4)	1,035.00 psig
Time and Date Test Ended	8/23/11 7:15 PM	Max. Elevation in Test Section	363 ft	Min. Indicated Test Pressure (2)	965.00 psig	Max. Indicated Test Pressure (5)	1,030.00 psig
Actual Duration of Test	8 hours 23 minutes	Min. Elevation in Test Section	352 ft	Min. Test Pressure at Max. Elevation (3)	960.23 psig	Max. Test Pressure at Min. Elevation (6)	1,030.00 psig

PG&E T-82 L-300B, MP 263.46 - 264.64



Spike Pressure Test
Stress Strain Curve -- PG&E T-82 L-300B, MP 263.46 - 264.64



Actual Pressure Volume Plot Data			Predicted Pressure Volume Plot Data	Slope		Spike Pressure Test Stress Strain Curve -- PG&E T-82 L-300B, MP 263.46 - 264.64	
Pressure	Strokes	Gallons	Gallons	Actual	Predicted		
714 psig		0.00 gal			0.000	Pump gal per stroke	0.551 gal/stroke
724 psig	32	17.63 gal	17.30 gal	1.763	1.730	Pump Piston Diameter	3.000 in
734 psig	66	36.35 gal	34.60 gal	1.873	1.730	Pump Piston Stroke	6.00 in
744 psig	100	55.08 gal	51.91 gal	1.873	1.730	Pump Cylinders	3 ea
754 psig	136	74.91 gal	69.21 gal	1.983	1.731	Volume check gal per stroke	0.436 gal/stroke
764 psig	170	93.84 gal	86.52 gal	1.873	1.731	Volume Released (gallons)	15.00 gal
774 psig	204	112.36 gal	103.83 gal	1.873	1.731	Pressure Reduced (psi)	10 psi
784 psig	239	131.64 gal	121.14 gal	1.928	1.731	Maximum2	630 gal
794 psig	272	149.82 gal	138.45 gal	1.818	1.731	Minimum2	0 gal
804 psig	308	169.65 gal	155.76 gal	1.983	1.731	Maximum1	1,153 psig
814 psig	342	188.37 gal	173.07 gal	1.873	1.731	Minimum1	600 psig
824 psig	376	207.10 gal	190.38 gal	1.873	1.731	Gallons/Stroke Used	0.551 gal/stroke
834 psig	410	225.83 gal	207.69 gal	1.873	1.731	Predicted Gallons/Stroke	0.504 gal/stroke
844 psig	446	245.66 gal	225.01 gal	1.983	1.731	Pressure Increment	10 psi
854 psig	480	264.38 gal	242.32 gal	1.873	1.732	Max Pressure	1,030 psig
864 psig	514	283.11 gal	259.64 gal	1.873	1.732	Buried Pipe Temperature	89 °F
874 psig	548	301.84 gal	276.96 gal	1.873	1.732	Exposed Pipe Temperature	85 °F
884 psig	583	321.12 gal	294.28 gal	1.928	1.732	ASME B31.8 Appendix N-5	
894 psig	618	340.39 gal	311.60 gal	1.928	1.732		
904 psig	651	358.57 gal	328.92 gal	1.818	1.732	Average Actual Elastic Slope	1.892
914 psig	686	377.85 gal	346.24 gal	1.928	1.732	Average Predicted Elastic Slope	1.732
924 psig	721	397.13 gal	363.56 gal	1.928	1.732	Code Prescribed Minimum Yield Slope (less 10%) B31.8 N-5 (c)(2)	3.595
934 psig	755	415.85 gal	380.89 gal	1.873	1.732	Established Minimum Yield Pressure B31.8 N-5 (c)(2)	1,030 psig
944 psig	790	435.13 gal	398.21 gal	1.928	1.733	Maximum Allowed Volume (After Slope Deviation) B31.8 N-5 (c)(2)	418 gal
954 psig	824	453.86 gal	415.54 gal	1.873	1.733	Volume (After Slope Deviation) B31.8 N-5 (c)(2)	0 gal
964 psig	858	472.59 gal	432.87 gal	1.873	1.733	<div style="border: 1px solid black; padding: 5px; display: inline-block;">Redacted</div> <div style="margin-left: 20px;">8-24-11</div> <div style="border: 1px solid black; padding: 5px; display: inline-block; margin-left: 20px;">Redacted</div> <div style="margin-left: 20px;">Date</div>	
974 psig	893	491.86 gal	450.19 gal	1.928	1.733		
984 psig	928	511.14 gal	467.52 gal	1.928	1.733		
994 psig	962	529.87 gal	484.85 gal	1.873	1.733		
1,004 psig	997	549.15 gal	502.19 gal	1.928	1.733		
1,014 psig	1031	567.87 gal	519.52 gal	1.873	1.733		
1,024 psig	1066	587.15 gal	536.85 gal	1.928	1.733		
1,030 psig	1086	598.17 gal	547.25 gal	1.836	1.733		
1,030 psig		598.17 gal	547.25 gal	0.000	0.000		
1,030 psig		598.17 gal	547.25 gal	0.000	0.000		
1,030 psig		598.17 gal	547.25 gal	0.000	0.000		
1,030 psig		598.17 gal	547.25 gal	0.000	0.000		
1,030 psig		598.17 gal	547.25 gal	0.000	0.000		
1,030 psig		598.17 gal	547.25 gal	0.000	0.000		
1,030 psig		598.17 gal	547.25 gal	0.000	0.000		
1,030 psig		598.17 gal	547.25 gal	0.000	0.000		
1,030 psig		598.17 gal	547.25 gal	0.000	0.000		
1,030 psig		598.17 gal	547.25 gal	0.000	0.000		



T-82 Test Head



T-82 Test Head



T-82 Unrestrained & Alt Rest. Temp



T-82 Restrained Temp



Hydrostatic Test Log Sheet

Owner Company	Pacific Gas & Electric Co.	Job Number	414197338-T82
Construction Co.	SNELSON	Job Number	41474005-T82
Testing Co.	MILBAR HYDRO-TEST INC	Job Number	FY12-112

Test Section	Name		
		Station (0+00)	Elevation (Feet)
	Test Location	61+95	352 ft.
	Begin	61+95	352 ft.
	End	0+00	363 ft.
	High Elevation	0+00	363 ft.
	Low Elevation	61+95	352 ft.

Pipe Data	Section	Length (ft.)	O. D. (in.)	W.T. (in.)	Restrained (ft.)	Unrestricted (ft.)	Grade	Seam/Joint Type
	1	61 ft	34	.505		61 ft	X-60	DSAW / Arc Weld
	2	35 ft	34	.375		35 ft	X-65	DSAW / Arc Weld
	3	6210 ft.	34	.344	6210		X-52	DSAW / Arc Weld
	4	40 ft	34	.500		40 ft	X-65	DSAW / Arc Weld
	5	5 ft	34	.500		5 ft	X-65	DSAW / Arc Weld
	6							
	7							
	8							
	9							
	10							
	11							
	12							

Test Period	Date	8/23/11	Time	10:52 AM	Test Medium	Water	<input checked="" type="checkbox"/>
	Begin					Nitrogen	<input type="checkbox"/>
	End					Other	<input type="checkbox"/>

Test Instrumentation	Description	Calibration Checked	Serial Number	Date Calibrated/Certified	Installation Correct
	Dead Weight Pressure Tester		5198	6/17/11	<input checked="" type="checkbox"/> Yes
	Pressure Recorder	<input type="checkbox"/> Yes		6/17/11	<input checked="" type="checkbox"/> Yes
	Ambient Temperature Recorder	<input type="checkbox"/> Yes	624085	6/17/11	<input checked="" type="checkbox"/> Yes
	Restrained Pipe Temperature Recorder	<input type="checkbox"/> Yes			<input checked="" type="checkbox"/> Yes
	Unrestricted Pipe Temperature Recorder	<input type="checkbox"/> Yes			<input type="checkbox"/> Yes

Hydrostatic Test Log

Log No.	Time	Test Pressure (psig)	Temperature (°F)			Volume		Comments	Model Check: Is test good?
			Ambient	Pipe		<input type="checkbox"/> Ounces	<input type="checkbox"/> Gallons		
				Restrained	Unrestricted	Bleed	Inject		
1	8:45 AM	138	72	88	82				
2	9:18	714	73	85	82			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
3	9:33	714	74	88	83			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
4	9:48	714	75	88	83			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
5	10:03	714	76	85	84			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
6	10:18	714	77	85	84			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
7	10:20	714	77	88	84			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
8	10:52	1030	80	89	85			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
9	11:02	1030	80	89	85			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
10	11:12	1030	81	89	85			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	

COPY
 AUG 23 2011
 PG & E



Hydrostatic Test Log


Log No.	Time	Test Pressure (psig)	Temperature (°F)			Volume		Comments	Model Check: Is test good?
			Ambient	Pipe		<input checked="" type="checkbox"/> Ounces	<input type="checkbox"/> Gallons		
				Restrained	Unrestricted	Bleed	Inject		
11	11:22	1030	82	89	85			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
12	11:24	1030	83	89	85	12,480		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
13	11:45	965	84	89	86			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
14	12:00 PM	966	86	89	87			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
15	12:15	966	87	90	87			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
16	12:30	967	88	90	87			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
17	12:45	968	89	90	87			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
18	1:00	968	90	90	88			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
19	1:15	969	92	89	88			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
20	1:30	969	93	89	88			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
21	1:45	969	94	89	88			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
22	2:00	970	95	89	88			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
23	2:15	970	95	90	88			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
24	2:30	971	97	90	88			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
25	2:45	971	97	90	88			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
26	3:00	972	97	90	88			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
27	3:15	972	98	90	88			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
28	3:30	973	99	90	88			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
29	3:45	973	100	90	88			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
30	4:00	974	102	90	88			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
31	4:15	974	102	90	88			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
32	4:30	974	102	90	88			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
33	4:45	975	102	90	88			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
34	5:00	975	102	90	88			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
35	5:15	975	101	90	87			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
36	5:30	976	100	90	87			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
37	5:45	976	100	90	87			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
38	6:00	976	100	90	87			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
39	6:15	976	99	90	87			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
40	6:30	976	98	90	87			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
41	6:45	976	96	90	87			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
42	7:00	976	94	90	86			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
43	7:15	976	92	90	84			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
44								<input type="checkbox"/> Yes <input type="checkbox"/> No	
45								<input type="checkbox"/> Yes <input type="checkbox"/> No	
46								<input type="checkbox"/> Yes <input type="checkbox"/> No	
47								<input type="checkbox"/> Yes <input type="checkbox"/> No	
48								<input type="checkbox"/> Yes <input type="checkbox"/> No	

COPY
AUG 28 2011
PG & E

Was a leak observed during test Period? Yes No

If "Yes", Explain: _____
 High Test Pressure: 1030
 Low Test Pressure: 965

Certification:
 Test Supervisor: Redacted Signature
 Company Representative: Redacted Signature
 Date: 8-23-11



Redacted

START 8-23-11
SE (mi-BW?)

UNIFORM

782

PG 8/E
AUG 23 2011
COPY

PRINTED IN U.S.A.