



RCP, Inc

Redacted

May 30, 2011

Pacific Gas and Electric Company
3600 Adobe Rd
Petaluma, Ca 94954
Attention: Jool Mannie
Attention:

Test Contractor: Contra Costa Inspection Company – PG&E 5-21-11
Asset Owner: Pacific Gas and Electric Company -- 41474079
Construction Contractor: ARB -- 0629-53-3500-96
Test Section: PG&E Line SP-5 T-96B (West) Retest
Test Date: May 21, 2011
Certificate Number: RCP 61362 - 96B (West) Retest

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by Contra Costa Inspection Company met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3).

On May 19th, this pipe segment was subjected to a spike pressure of 645 psig for 30 minutes, without observed leakage or yielding of the pipe segment. An 8 hour hydrostatic test was initiated immediately following the spike test. That test was terminated when the buried pipe temperature recorder appeared to be unstable and did not track with ground temperature. The recorder and probe was relocated to ensure an accurate plot of buried pipe temperature. The re-test began at 3:45 AM on May 21, 2011.


12:45 AM PSL QA
This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 8 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 604 psig and the established MAOP is 402 psig.

Pressure decreased 1 psi during the test. No fluid was intentionally injected or released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 62.27 ounces, gain, which is equivalent to a 0.03 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure remained steady and no leaks were observed. The volumetric gain is attributed to the error characteristic of the temperature measurement instrumentation utilized.

Sincerely,

Redacted

Corrections per QA review
by  *6/23/11*
John / Chris

cc. file

C:\Redac\Excel\RCP, Inc. Projects\PG&E\ RCP 61362-96B West retest(2).xlsm
Letter



Hydrostatic Test Certification

Company	Pacific Gas and Electric Company	Job Number	414/4079
Construction Co.	AKB	Job Number	0829-53-3500-68
Hydro. Test Co.	Contra Costa Inspection Company	Project No.	PG&E 5 21 11
Test Section	PG&E Line SP-5 T-90B (West) Retest		
File Name	RCP 61382 - 90B (West) Retest		

Hydrostatic Test Pressure

APPLICABLE CODE FOR CERTIFICATION:	Test Date:	21-May-11
Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3)		

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

Pipeline:	PG&E Line SP-5 T-90B (West) Retest
From:	127+70
To:	206+00

Pipe Data

Segment	Length	Diameter	Wall Thickness	Specification	100% SMYS
1	105.00 ft	24.000 in.	0.375 in.	API5L X60, 5M, Arc Weld, Steel	1,675 psi
2	3,423.00 ft	24.000 in.	0.313 in.	API5L X42, DRAW, Arc Weld, Steel	1,094 psi
3	16.00 ft	24.000 in.	0.313 in.	API5L X42, DRAW, Arc Weld, Steel	1,094 psi
4	78 ft	24.000 in.	0.344 in.	API5L X42, DRAW, Arc Weld, Steel	1,204 psi
5	4,228 ft	24.000 in.	0.271 in.	API5L X42, DSAW, Arc Weld, Steel	849 psi
6	22 ft	24.000 in.	0.500 in.	API5L X52, 5M, Arc Weld, Steel	2,167 psi

Initial Test Conditions

Pressure at Test Point:	613 psig	Date/Time:	5/21/11 12:45 AM	Pipe Temperature	
Ambient Temperature:	57.0 °F	Elevation @ Test Point:	49.0 ft	Unrestrained:	69.0 °F
Pressure @ High Point (Cal/Measure):	605 psig	Elevation @ High Point:	67.0 ft	Restrained:	65.0 °F
Pressure @ Low Point (Cal/Measure):	620 psig	Elevation @ Low Point:	19.0 ft	Location:	127+70
				Location:	206+00
				Location:	138+00

Final Test Conditions

Pressure at Test Point:	612 psig	Date/Time:	5/21/11 8:45 AM	Pipe Temperature	
Ambient Temperature:	66.0 °F	Elevation @ Test Point:	49.0 ft	Unrestrained:	64.0 °F
Pressure @ High Point (Cal/Measure):	604 psig	Elevation @ High Point:	67.0 ft	Restrained:	66.0 °F
Pressure @ Low Point (Cal/Measure):	625 psig	Elevation @ Low Point:	19.0 ft	Location:	127+70
				Location:	206+00
				Location:	138+00
Total Fluid Injected:		Volume gain			
Total Fluid Withdrawn:					
Net Change in Volume of the Test Section ± (± Gain, - Loss):	62.27 cc	gain	0.0003%	0.028 °F equivalent	

Test Duration: 8 hours

Maximum Test Pressure:	613 psig		
% SMYS @:	64.6% Test Point	63.8% High Point	66.0% Low Point
Minimum Test Pressure (Calculated/Measured): 604 psig			
Maximum Allowable Operating Pressure:	DOT Part 192	Test Factor: 1.50	402 psig

Were leaks observed?	No	Explain:
Acceptable Hydrostatic Test?	Yes	<p>Prior to initiation of the hydrostatic test period, the test segment was subjected to a spike pressure of 645 psig for 30 minutes, without observed leakage or yielding of the pipe segment.</p> <p>No leaks were observed during the test period. The test section included 7,729 feet of buried and 143 feet of exposed pipe. Pressure lost 1 psi during the test. The buried pipe segment fluid temperature remained steady and the exposed pipe segment lost 6°F.</p> <p>No fluid was intentionally injected or released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 62.27 cubic gain, which is equivalent to a 0.03 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.</p> <p>Test pressure remained steady and no leaks were observed. The volumetric gain is attributed to the error characteristic of the temperature measurement instrumentation utilized.</p>

Remarks

Redacted



Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41474079
Construction Co.	ARB	Job Number	0620-53-3500-06
Testing Co.	Contra Costa Inspection Company	Project No.	PG&E 5-21-11
Test Section	PG&E Line SP-5 T-96B (West) Retest		
File Name	RCP 61362 - 96B (West) Retest		

Date: 21-May-11

Test Log

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
1	5/21/11	12:45 AM	613 psig	57 °F	69 °F	66 °F	On Test		
2	5/21/11	12:55 AM	613 psig	57 °F	69 °F	66 °F			
3	5/21/11	1:05 AM	613 psig	57 °F	69 °F	66 °F			
4	5/21/11	1:15 AM	613 psig	57 °F	68 °F	66 °F			
5	5/21/11	1:25 AM	613 psig	57 °F	68 °F	66 °F			
6	5/21/11	1:35 AM	613 psig	57 °F	68 °F	66 °F			
7	5/21/11	1:45 AM	613 psig	57 °F	67 °F	66 °F			
8	5/21/11	2:00 AM	613 psig	57 °F	67 °F	66 °F			
9	5/21/11	2:15 AM	613 psig	57 °F	66 °F	66 °F			
10	5/21/11	2:30 AM	613 psig	56 °F	66 °F	66 °F			
11	5/21/11	2:45 AM	613 psig	56 °F	66 °F	66 °F			
12	5/21/11	3:00 AM	613 psig	56 °F	66 °F	66 °F			
13	5/21/11	3:15 AM	613 psig	56 °F	66 °F	66 °F			
14	5/21/11	3:30 AM	613 psig	56 °F	66 °F	66 °F			
15	5/21/11	3:45 AM	613 psig	56 °F	66 °F	66 °F			
16	5/21/11	4:00 AM	612 psig	56 °F	65 °F	66 °F			
17	5/21/11	4:15 AM	612 psig	56 °F	65 °F	66 °F			
18	5/21/11	4:30 AM	612 psig	57 °F	65 °F	66 °F			
19	5/21/11	4:45 AM	612 psig	56 °F	65 °F	66 °F			
20	5/21/11	5:00 AM	612 psig	56 °F	65 °F	66 °F			
21	5/21/11	5:15 AM	612 psig	57 °F	65 °F	66 °F			
22	5/21/11	5:30 AM	612 psig	57 °F	64 °F	66 °F			
23	5/21/11	5:45 AM	612 psig	56 °F	64 °F	66 °F			
24	5/21/11	6:00 AM	612 psig	55 °F	64 °F	66 °F			
25	5/21/11	6:15 AM	612 psig	55 °F	64 °F	66 °F			
26	5/21/11	6:30 AM	612 psig	55 °F	64 °F	66 °F			
27	5/21/11	6:45 AM	612 psig	55 °F	64 °F	66 °F			
28	5/21/11	7:00 AM	612 psig	58 °F	64 °F	66 °F			
29	5/21/11	7:15 AM	612 psig	61 °F	64 °F	66 °F			
30	5/21/11	7:30 AM	612 psig	61 °F	64 °F	66 °F			
31	5/21/11	7:45 AM	612 psig	64 °F	64 °F	66 °F			
32	5/21/11	8:00 AM	612 psig	64 °F	64 °F	66 °F			
33	5/21/11	8:15 AM	612 psig	65 °F	64 °F	66 °F			
34	5/21/11	8:30 AM	612 psig	68 °F	64 °F	66 °F			
35	5/21/11	8:45 AM	612 psig	66 °F	64 °F	66 °F	End of Test		

Spiko Test

Hydrostatic Test

Were leaks observed during the test period?

Exposed and buried pipe,
no leaks observed.

High Test Pressure: 613 psig

Low Test Pressure: 612 psig



Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company	Job Number	41474079
Construction Co.	ARB	Job Number	0629-53-3500-86
Hydro. Test Co.	Central Costs Inspection Company	Project No.	I'U&L 5-21-11
Test Section	PG&E Line SP-5 T-96B (West) Retest	WATER	
File Name	RCP 81362_96B (West) Retest		

General Pipe Data

Description	Segment					
	1	2	3	4	5	6
Restrained or Unrestrained?	Unrestrained	Restrained	Unrestrained	Restrained	Restrained	Unrestrained
Outside Diameter	24.000 in.	24.000 in.	24.000 in.	24.000 in.	24.000 in.	24.000 in.
Wall Thickness	0.375 in.	0.313 in.	0.313 in.	0.544 in.	0.271 in.	0.550 in.
Inside Diameter	23.250 in.	23.375 in.	23.375 in.	23.312 in.	23.458 in.	23.000 in.
Spec./Grade	API5L X60	API5L X42	API5L X42	API5L X42	API5L X42	API5L X52
Length Unrestrained	105 ft		18 ft			77 ft
Length Restrained		3,423 ft		78 ft	4,228 ft	
Temperature - On Test	69 °F	68 °F	69.0 °F	66.0 °F	66.0 °F	69.0 °F
Temperature - End of Test	64 °F	65 °F	64.0 °F	66.0 °F	66.0 °F	64.0 °F
Pressure - On Test	613 psig	613 psig	613 psig	613 psig	613 psig	613 psig
Pressure - End of Test	612 psig	612 psig	612 psig	612 psig	612 psig	612 psig

Unrestrained Pipe

Sum:	Vo	Vp1	Vp2
	3,147.24 gal 402,061 oz.	3,155.66 gal 403,927 oz.	3,157.13 gal 404,112 oz.
Vo Unrestrained	2,316 gal	357 gal	475 gal
Fwp 1	1.001876	1.001876	1.001876
Fpp 1	1.001584	1.001911	1.001179
Fpt 1	1.000164	1.000164	1.000164
Fwt 1	1.000929	1.000929	1.000929
Fpwt 1 = Fpt/Fwt	0.999236	0.999236	
Vp 1 = Vo(Fwp)(Fpp)(Fpwt)	2,322.01 gal	357.78 gal	476.91 gal
Fwp 2	1.001873	1.001873	1.001873
Fpp 2	1.001581	1.001907	1.001173
Fpt 2	1.000073	1.000073	1.000073
Fwt 2	1.000375	1.000375	1.000375
Fpwt = Fpt/Fwt	0.999698	0.999698	0.999698
Vp 2 = Vo(Fwp)(Fpp)(Fpwt)	2,323.07 gal	357.92 gal	476.13 gal

Restrained Pipe

Sum:	Vo	Vp1	Vp2
	172,961.34 gal 22,139,052 oz.	173,467.78 gal 22,203,236 oz.	173,461.82 gal 22,203,113 oz.
Vo Restrained	76,308 gal	1,728 gal	94,924 gal
Fwp 1	1.001878	1.001876	1.001876
Fpp 1	1.001412	1.001282	1.001631
Fpt 1	1.000073	1.000073	1.000073
Fwt 1	1.000502	1.000592	1.000592
Fpwt 1 = Fpt/Fwt	0.999491	0.999491	0.999491
Vp 1 = Vo(Fwp)(Fpp)(Fpwt)	76,520 gal	1,724 gal	95,209 gal
Fwp 2	1.001873	1.001873	1.001873
Fpp 2	1.001410	1.001280	1.001629
Fpt 2	1.000073	1.000073	1.000073
Fwt 2	1.000502	1.000592	1.000592
Fpwt = Fpt/Fwt	0.999491	0.999491	0.999491
Vp 2 = Vo(Fwp)(Fpp)(Fpwt)	76,520 gal	1,734 gal	95,208 gal

Combined Pipe

Sum:	Vo	Vp1	Vp2
	176,108.62 gal 22,541,903 oz.	176,618.48 gal 22,607,163 oz.	176,618.95 gal 22,607,228 oz.



Pipe Segment Volume Allowance Calculations

Company	Pacific Gas and Electric Company	Job Number	41474079
Construction Co.	ARR	Job Number	0828-53-3500-95
Hydro Test Co.	Costra Costa Inspection Company	Project No.	PG&E 6-21-11
Test Section	PG&E Line SP-5 T-06B (West) Retest		
File Name	RCP 61362 - 00B (West) Retest		WATER

General Pipe Data

Description	Segment					
	1	2	3	4	5	6
Restrained or Unrestrained?	Unrestrained	Restrained	Unrestrained	Restrained	Restrained	Unrestrained
Outside Diameter	24.000 in.	24.000 in.	24.000 in.	24.000 in.	24.000 in.	24.000 in.
Wall Thickness	0.375 in.	0.313 in.	0.313 in.	0.344 in.	0.271 in.	0.500 in.
Inside Diameter	23.250 in.	23.375 in.	23.375 in.	23.312 in.	23.458 in.	23.000 in.
Spec. Grade	API5L-X60	API5L-X42	API5L-X42	API5L-X42	API5L-X42	API5L-X52
Length Unrestrained	105.00 ft		18.00 ft			22 ft
Length Restrained		3,423 ft		78 ft	4,228 ft	
Temperature - On Test	66 °F	65 °F	65 °F	65 °F	65 °F	65 °F
Temperature - End of Test	67 °F	66 °F	67 °F	65 °F	66 °F	67 °F
Pressure - On Test						
Pressure - End of Test						

Unrestrained Pipe

Sum:	Vo	3,147.28 gal 402,651 oz.	Vp1	3,145.79 gal 402,681 oz.	Vp2	3,145.54 gal 402,628 oz.
Vo Unrestrained	2,310 gal		357 gal		475 gal	
Fwp 1	1.000000		1.000000		1.000000	
Fpp 1	1.000000		1.000000		1.000000	
Fpl 1	1.000109		1.000109		1.000109	
Fwt 1	1.000582		1.000582		1.000582	
Fpwt 1 = Fwp/Fwt	0.999527		0.999527		0.999527	
Vp1 = Vo(Fwp)(Fpp)(Fpl)(Fwt)	2,314.67 gal		358.51 gal		474.60 gal	
Fwp 2	1.000000		1.000000		1.000000	
Fpp 2	1.000000		1.000000		1.000000	
Fpl 2	1.000127		1.000127		1.000127	
Fwt 2	1.000681		1.000681		1.000681	
Fpwt 2 = Fpl/Fwt	0.999447		0.999447		0.999447	
Vp1 = Vo(Fwp)(Fpp)(Fpwt)	2,314.49 gal		358.49 gal		474.57 gal	

Restrained Pipe

Sum:	Vo	172,951.34 gal 22,159,652 oz.	Vp1	172,894.11 gal 22,130,446 oz.	Vp2	172,076.97 gal 22,120,252 oz.
Vo Restrained	76,308 gal		1,729 gal	94,924 gal		
Fwp 1	1.000000		1.000000	1.000000		
Fpp 1	1.000018		1.000018	1.000018		
Fpl 1	1.000061		1.000061	1.000061		
Fwt 1	1.000467		1.000467	1.000467		
Fpwt 1 = Fpp/Fwt	0.999593		0.999593	0.999593		
Vp1 = Vo(Fwp)(Fpp)(Fpwt)	76,276 gal		1,729 gal	94,887 gal		
Fwp 2	1.000000		1.000000	1.000000		
Fpp 2	1.000022		1.000022	1.000022		
Fpl 2	1.000073		1.000073	1.000073		
Fwt 2	1.000582		1.000582	1.000582		
Fpwt 2 = Fpl/Fwt	0.999491		0.999491	0.999491		
Vp1 = Vo(Fwp)(Fpp)(Fpwt)	76,271 gal		1,729 gal	94,878 gal		

Combined Pipe

Sum:	Vo	176,103.62 gal 22,541,903 oz.	Vp1	178,039.93 gal 22,533,107 oz.	Vp2	178,022.51 gal 22,530,631 oz.
1 °F Change	17.39 gal		2,226.35 oz.			



Hydrostatic Test Pipe Data Table


Pipe Type	Length	Restrained / Unrestrained	Outside Diameter	Wall Thickness	Specification & Grade	Pipe Yield Pressure	Material	Joint Type	Seam Type
1	105 ft	Unrestrained	24.000 in.	0.3750 in.	API5L-X60	1,875 psig	Steel	Arc Weld	SM
2	3,423 ft	Restrained	24.000 in.	0.3125 in.	API5L-X42	1,094 psig	Steel	Arc Weld	DSAW
3	16 ft	Unrestrained	24.000 in.	0.3125 in.	API5L-X42	1,094 psig	Steel	Arc Weld	DSAW
4	78 ft	Restrained	24.000 in.	0.3440 in.	API5L-X42	1,204 psig	Steel	Arc Weld	DSAW
5	4,228 ft	Restrained	24.000 in.	0.2710 in.	API5L-X42	949 psig	Steel	Arc Weld	DSAW
6	22 ft	Unrestrained	24.000 in.	0.5000 in.	API5L-X52	2,167 psig	Steel	Arc Weld	SM

Hydrostatic Test Project Owner & Participants

Owner Company	Pacific Gas and Electric Company	Job Number
Address	3600 Adobe Rd Petaluma, Ca 94954 Attention: Joel Mannie	41474079
Construction Company	ARB	Job Number
Address	1875 Lovetidge Road Pittsburg, CA 94565 Attention: Redacted	0629-53-3500-96
Hydrostatic Test Co.	Contra Costa Inspection Company	Project No.
Address	2820 La Jolla Drive Antioch, California 94531 Attention: Redacted	PG&E 5-21-11
Test Section	PG&E Line SP-5 T-96B (West) Retest From: 127+76 To: 206+00	
File Name	RCP 61362 - 96B (West) Retest	




PG&E Line SP-5 T-96B (West) Retest



SB_GT&S_0496417

Spike Pressure Test
Stress Strain Curve – PG&E Line SP-5 T-96B (West) Retest





Actual Pressure Volume Plot Data			Predicted Pressure Volume Plot Data	Slope		Spike Pressure Test Stress Strain Curve -- PG&E Line SP-5 T-96B (West) Retest	
Pressure	Strokes	Gallons	Gallons	Actual	Predicted		
440 psig	0	0.00 gal		0	0.00 gal	Pump gal per stroke	0.000 gal/stroke
450 psig	77	10.13 gal	9.75 gal	1.013	0.975	Pump Piston Diameter	1.375 in
460 psig	150	19.74 gal	19.49 gal	0.981	0.975	Pump Piston Stroke	4.15 in
470 psig	226	29.74 gal	29.24 gal	1.000	0.975	Pump Cylinders	3 ea
480 psig	302	39.74 gal	38.98 gal	1.000	0.975	Volume check gal per stroke	0.132 gal/stroke
490 psig	384	50.53 gal	48.73 gal	1.079	0.975	Volume Released (gallons)	10.00 gal
500 psig	455	59.87 gal	58.48 gal	0.934	0.975	Pressure Reduced (psi)	10 psi
510 psig	535	70.39 gal	68.23 gal	1.053	0.975	Maximum2	220 gal
520 psig	608	80.00 gal	77.98 gal	0.961	0.975	Minimum2	0 gal
530 psig	689	90.86 gal	87.73 gal	1.088	0.975	Maximum1	1,049 psig
540 psig	764	100.53 gal	97.48 gal	0.987	0.975	Minimum1	400 psig
550 psig	839	110.39 gal	107.23 gal	0.987	0.975	Gallons/Stroke Used	0.132 gal/stroke
560 psig	910	119.74 gal	116.88 gal	0.934	0.975	Predicted Gallons/Stroke	0.128 gal/stroke
570 psig	992	130.53 gal	126.73 gal	1.079	0.975	Pressure Increment	10 psi
580 psig	1071	140.92 gal	136.48 gal	1.039	0.975	Max Pressure	645 psig
590 psig	1145	150.66 gal	148.24 gal	0.974	0.975	Ground Temperature	58 °F
600 psig	1220	160.53 gal	156.00 gal	0.987	0.975	Ambient Temperature	55 °F
610 psig	1293	170.13 gal	165.75 gal	0.981	0.975	ASME B31.8 Appendix N-5	
620 psig	1372	180.53 gal	175.51 gal	1.039	0.976	Average Actual Elastic Slope	0.995
630 psig	1447	190.39 gal	185.26 gal	0.987	0.978	Average Predicted Elastic Slope	0.975
640 psig	1527	200.92 gal	195.02 gal	1.053	0.978	Code Prescribed Minimum Yield Slope (less 10%) B31.8 N-5 (c)(2)	1.891
645 psig	1558	205.00 gal	199.90 gal	0.818	0.978	Established Minimum Yield Pressure (B31.8 N-5 (c)(2))	645 psig
645 psig		205.00 gal	199.90 gal	0.000	0.000	Maximum Allowed Volume (After Slope Deviation) B31.8 N-5 (c)(2)	418 gal
645 psig		205.00 gal	199.90 gal	0.000	0.000	Volume (After Slope Deviation) B31.8 N-5 (c)(2)	0 gal
645 psig		205.00 gal	199.90 gal	0.000	0.000	<div style="border: 1px solid black; padding: 10px; display: inline-block;"> Redacted </div> <div style="margin-left: 20px; text-align: right;"> <u>5/30/2011</u> Date </div>	
645 psig		205.00 gal	199.90 gal	0.000	0.000		
645 psig		205.00 gal	199.90 gal	0.000	0.000		
645 psig		205.00 gal	199.90 gal	0.000	0.000		
645 psig		205.00 gal	199.90 gal	0.000	0.000		
645 psig		205.00 gal	199.90 gal	0.000	0.000		
645 psig		205.00 gal	199.90 gal	0.000	0.000		
645 psig		205.00 gal	199.90 gal	0.000	0.000		
645 psig		205.00 gal	199.90 gal	0.000	0.000		
645 psig		205.00 gal	199.90 gal	0.000	0.000		

Redacted

Redacted

Redacted



Hydrostatic Test Log Sheet

Owner Company	PG+E	Job Number	41474079
Construction Co.	ARB	Job Number	0629-53-3500-916
Testing Co.	CONTRA COSTA INSPECTION	Job Number	5-21-11

Test Section	Name	T96-SP5-B	
		Station (0+00)	Elevation (Feet)
	Test Location	SP-5 from 0.00-2.40, 127+26 49'	
	Begin	127+26	49
	End	206+00	67
	High Elevation	206+00	67
Low Elevation	19+138+00	19	

Pipe Data	Section	Length (ft.)	O.D. (in.)	W.T. (in.)	Restrained (ft.)	Unrestrained (ft.)	Grade	Seam/Joint Type
	1	105	24	.375		105	X-60	SM / ARC WELDS
	2	3423	24	.312	3423		X-42	DSAW / ARC WELDS
	3	16	24	.312		16	X-42	DSAW / ARC WELDS
	4	78	24	.344	78		X-42	DSAW / ARC WELDS
	5	4228	24	.271	4228		X-42	DSAW / ARC WELDS
	6	22	24	.500		22	X-52	SM / ARC WELDS
	7							
	8							
	9							
	10							
	11							

Test Period	Date	Time	Test Medium	Water	<input checked="" type="checkbox"/>	
	Begin	5/21/11		12:45 A.M.	Nitrogen	<input type="checkbox"/>
	End	5/21/11		8:45 A.M.	Other	<input type="checkbox"/>

Test Instrumentation	Description	Calibration Checked	Serial Number	Date Calibrated/Certified	Installation Correct
	Dead Weight Pressure Tester		S/N 2845	11-29-10	<input checked="" type="checkbox"/> Yes
	Pressure Recorder	<input checked="" type="checkbox"/> Yes	S/N 1703	5-2-11	<input checked="" type="checkbox"/> Yes
	Ambient Temperature Recorder	<input checked="" type="checkbox"/> Yes	FLUKE 54	SELF CAL.	<input checked="" type="checkbox"/> Yes
	Restrained Pipe Temperature Recorder	<input checked="" type="checkbox"/> Yes	S/N 1701	5-2-11	<input checked="" type="checkbox"/> Yes
	Unrestrained Pipe Temperature Recorder	<input checked="" type="checkbox"/> Yes	S/N 5959	3-2-11	<input checked="" type="checkbox"/> Yes

Hydrostatic Test Log

Log No.	Time	Test Pressure (psig)	Temperature (F)			Volume		Comments	Model Check: Is test good?
			Ambient	Pipe		Bleed	Inject		
				Restrained	Unrestrained				
1	0045	613	57	66	70				
2	0055	613	57	66	69			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
3	0105	613	57	66	69			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
4	0115	613	57	66	68			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
5	0125	613	57	66	68			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
6	0135	613	57	66	68			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
7	0145	613	57	66	67			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
8	0200	613	57	66	67			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
9	0215	613	57	66	66			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
10	0230	613	56	66	66			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
11	0245	613	56	66	66			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	

Log No.	Time	Test Pressure (psig)	Temperature (°F)			Volume		Comments	Model Check: Is test good?
			Ambient	Pipe		<input type="checkbox"/> Ounces	<input type="checkbox"/> Gallons		
				Restrained	Unrestricted	Bleed	Inject		
12	0300	613	56	66	66			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
13	0315	613	56	66	66			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
14	0330	613	56	66	66			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
15	0345	613	56	66	66			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
16	0400	612	56	66	65			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
17	0415	612	56	66	65			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
18	0430	612	57	66	65			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
19	0445	612	56	66	65			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
20	0500	612	56	66	65			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
21	0515	612	57	66	65			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
22	0530	612	57	66	64			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
23	0545	612	56	66	64			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
24	0600	612	55	66	64			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
25	0615	612	55	66	64			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
26	0630	612	55	66	64			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
27	0645	612	55	66	64			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
28	0700	612	58	66	64			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
29	0715	612	61	66	64			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
30	0730	612	61	66	64			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
31	0745	612	64	66	64			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
32	0800	612	64	66	64			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
33	0815	612	65	66	64			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
34	0830	612	66	66	64			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
35	0845	612	66	66	64			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
36								<input type="checkbox"/> Yes <input type="checkbox"/> No	
37								<input type="checkbox"/> Yes <input type="checkbox"/> No	
38								<input type="checkbox"/> Yes <input type="checkbox"/> No	
39								<input type="checkbox"/> Yes <input type="checkbox"/> No	
40								<input type="checkbox"/> Yes <input type="checkbox"/> No	
41								<input type="checkbox"/> Yes <input type="checkbox"/> No	
42								<input type="checkbox"/> Yes <input type="checkbox"/> No	
43								<input type="checkbox"/> Yes <input type="checkbox"/> No	
44								<input type="checkbox"/> Yes <input type="checkbox"/> No	
45								<input type="checkbox"/> Yes <input type="checkbox"/> No	
46								<input type="checkbox"/> Yes <input type="checkbox"/> No	
47								<input type="checkbox"/> Yes <input type="checkbox"/> No	
48								<input type="checkbox"/> Yes <input type="checkbox"/> No	
49								<input type="checkbox"/> Yes <input type="checkbox"/> No	
50								<input type="checkbox"/> Yes <input type="checkbox"/> No	

Was a leak observed during test Period? Yes No

If "Yes", Explain: _____ High Test Pressure: 613
 Low Test Pressure: 612

Certification: _____ Date: 5-21-11
 Test Supervisor: *[Signature]* Test Witness: Redacted *REP*
Joel Mervin Park

OD	WT	Grade and Long Seam	Length	Exposed (included in total length)
24	0.375	API 5L, GR X-60, DSAW	104.6	104.6
24	0.3125	API 5L, Gr X-42, DSAW	3430	15.5
24	0.344	API 5L, Gr X-42, DSAW	78	
24	0.271	API 5L, Gr X-42, DSAW	4228	

Vertical
→

24 0.500 API 5L, Gr X-52 S m 22 22

Test Head 8



RE-TEST SEQUENCE OF OPERATIONS (WEST)

11.	Upon PG&E approval, pressuring shall begin to a pressure 20 psi above the minimum test pressure (613 psig at the test location). Isolate the test pump and plug/blind the valves on the test head. Upon notification from RCP the line will be considered on test.		
12.	The pipeline is on test and will be held until RCP certifies that the test has successfully passed (minimum of 8 hours). Test readings of pressure, temperature, and added/subtracted volume must be documented at 10 minute intervals for the first hour and at 15 minute intervals for the remainder of the test.		

HYDROSTATIC TEST CERTIFICATION

16.	Pressure, temperature, and volume readings to be provided to the test certification company for test certification.		
-----	---	--	--

HOLD POINT

TEST DOES NOT PROCEED UNTIL SUPERVISOR APPROVAL

SUPERVISOR HAS VERIFIED THAT PRESSURE, TEMPERATURE, AND VOLUME READINGS HAVE BEEN PROVIDED TO RCP FOR TEST CERTIFICATION.

TEST SUPERVISOR SIGNS NAME HERE FOR APPROVAL: _____

NOTE: Upon receiving the Test Supervisor Signature above, resume operations on Page 18 of 20 of PG&E Line SP-5 T-96 Hydrostatic Test Form.