



RCP, Inc

801 Louisiana, Ste.200  
Houston, Texas 77002

Redacted

June 29, 2011

Pacific Gas and Electric Company  
3600 Adobe Rd  
Petaluma, Ca 94954  
Attention: Joel Mannie  
Attention:

Test Contractor: Contra Costa Inspection Co. -- T# 6/29/2011  
Asset Owner: Pacific Gas and Electric Company -- 41474085  
Construction Contractor: ARB -- 0629-53-3500  
Test Section: PG&E T-45 Line 153, MP 9.02-13.61  
Test Date: June 29, 2011  
Certificate Number: RCP 61362 - T-45, L-153

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by Contra Costa Inspection Co. met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3).

The test segment was subjected to a spike pressure test of 793 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8 hour test duration period.

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 8 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 736 psig and the established MAOP is 491 psig.

Pressure decreased 50 psi during the test. 35,481.60 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 6,741.05 ounces, gain, which is equivalent to a 1.17 °F change in pipe temperature and larger than the anticipated error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the inherent error associated with physically attempting to measure the average temperature of 23,198 feet of buried and 172 feet of exposed pipe from a single point on the line.

Sincerely,

Redacted

C:\Users\Redact\Documents\PG&E Pressure tests\T-45\  
RCP 61362, T-45, L-153 b  
Letter

Page 1 of 2



COPY

6/29/2011

SB\_GT&S\_0502619



## Hydrostatic Test Certification

Company Construction Co.	Pacific Gas and Electric Company ARB	Job Number Job Number	41474085 0629-53-3500
Hydro. Test Co.	Contra Costa Inspection Co.	Project No.	T# 6/29/2011
Test Section File Name	PG&E T-45 Line 153, MP 9.02-13.61 RCP 61362-T-45, L-153		

### Hydrostatic Test Pressure

APPLICABLE CODE FOR CERTIFICATION: Test Date: 29-Jun-11

Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3)

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

Pipeline: PG&E T-45 Line 153, MP 9.02-13.61

From: 233+11

To: 00+00

#### Pipe Data

Segment	Length	Diameter	Wall Thickness	Specification	100% SMYS
1	138 ft	30.000 in.	0.375 in.	API5L-X65, DSAW, Arc Weld, Steel	1,625 psi
2	143 ft	30.000 in.	0.424 in.	API5L-X65, DSAW, Arc Weld, Steel	1,637 psi
3	2,469 ft	30.000 in.	0.375 in.	API5L-X60, DSAW, Arc Weld, Steel	1,500 psi
4	20,596 ft	30.000 in.	0.375 in.	API5L-X52, DSAW, Arc Weld, Steel	1,300 psi

#### Initial Test Conditions

Pressure at Test Point:	793 psig	Date/Time:	6/29/11 10:45 AM	Pipe Temperature
Ambient Temperature:	62.0 °F	Elevation @ Test Point:		Unrestrained: 67.0 °F Restrained: 58.0 °F
Pressure @ High Point (Cal/Measure):	787 psig	Elevation @ High Point:	10.0 ft	Location: 233+11
Pressure @ Low Point (Cal/Measure):	800 psig	Elevation @ Low Point:	34.0 ft	Location: 158+00
				Location: 20+00

#### Final Test Conditions

Pressure at Test Point:	743 psig	Date/Time:	6/29/11 7:00 PM	Pipe Temperature
Ambient Temperature:	64.0 °F	Elevation @ Test Point:		Unrestrained: 71.0 °F Restrained: 58.0 °F
Pressure @ High Point (Cal/Measure):	737 psig	Elevation @ High Point:	10.0 ft	Location: 233+11
Pressure @ Low Point (Cal/Measure):	750 psig	Elevation @ Low Point:	34.0 ft	Location: 158+00
Total Fluid Injected:	35481.60 fluid ounces			Location: 20+00
Total Fluid Withdrawn:	35481.60 fluid ounces			Volume gain
Net Change in Volume of the Test Section ± (Gain, - Loss):	6,741.05 oz	gain	0.0034%	-1.17 °F equivalent

Test Duration: 8 hours

Minimum Test Pressure:	737 psig	Max Elevation	731 psig	Min Elevation	744 psig
Maximum Test Pressure:	793 psig		787 psig		800 psig
% SMYS:	61.0%		60.5%		61.5%

Minimum Test Pressure (Calculated/Measured): 737 psig

Maximum Allowable Operating Pressure: DOT Part 192 Test Factor= 1.50 491 psig

Were leaks observed?	No	Explain:
Acceptable Hydrostatic Test?	Yes	The test segment was subjected to a spike pressure test of 793 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8 hour test duration period.  No leaks were observed during the test period. The test section included 23,198 feet of buried and 172 feet of exposed pipe. Pressure lost 50 psi during the test. The buried pipe segment fluid temperature remained steady and the exposed pipe segment gained 4°F.  35,481.60 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 6,741.05 ounces, gain, which is equivalent to a 1.17 °F change in pipe temperature and larger than the anticipated error attributed to the temperature measurement instrumentation utilized.  Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the inherent error associated with physically attempting to measure the average temperature of 23,198 feet of buried and 172 feet of exposed pipe from a single point on the line.
Remarks		

Redacted

29-Jun-11



COPY

RCP

## Dead Weight Log Sheet


Owner Company	Pacific Gas and Electric Company	Job Number	41474085
Construction Co.	ARB	Job Number	0829-53-3500
Testing Co.	Contra Costa Inspection Co.	Project No.	T# 6/29/2011
Test Section	PG&E T-45 Line 153, MP 9.02-13.61		
File Name	RCP 61302 - T-45, L-153		

Date:

29-Jun-11

## Test Log

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
1	6/29/11 9:50 AM		541 psig	56 °F	65 °F	58 °F	Start Spike		
2	6/29/11 9:52 AM		551 psig	56 °F	65 °F	58 °F	Inject		6,908 oz.
3	6/29/11 9:54 AM		561 psig	56 °F	65 °F	58 °F	Inject		6,296 oz.
4	6/29/11 9:56 AM		571 psig	56 °F	66 °F	58 °F	Inject		7,152 oz.
5	6/29/11 9:58 AM		581 psig	56 °F	65 °F	58 °F	Inject		6,541 oz.
6	6/29/11 10:00 AM		591 psig	56 °F	65 °F	58 °F	Inject		6,724 oz.
7	6/29/11 10:02 AM		601 psig	56 °F	65 °F	58 °F	Inject		6,419 oz.
8	6/29/11 10:04 AM		611 psig	56 °F	65 °F	58 °F	Inject		6,724 oz.
9	6/29/11 10:06 AM		621 psig	56 °F	65 °F	58 °F	Inject		6,683 oz.
10	6/29/11 10:08 AM		631 psig	56 °F	65 °F	58 °F	Inject		6,480 oz.
11	6/29/11 10:10 AM		641 psig	56 °F	65 °F	58 °F	Inject		6,419 oz.
12	6/29/11 10:12 AM		651 psig	56 °F	65 °F	58 °F	Inject		6,602 oz.
13	6/29/11 10:14 AM		661 psig	56 °F	65 °F	58 °F	Inject		6,235 oz.
14	6/29/11 10:16 AM		671 psig	56 °F	65 °F	58 °F	Inject		6,480 oz.
15	6/29/11 10:18 AM		681 psig	56 °F	65 °F	58 °F	Inject		6,296 oz.
16	6/29/11 10:20 AM		691 psig	56 °F	65 °F	58 °F	Inject		6,235 oz.
17	6/29/11 10:28 AM		701 psig	56 °F	65 °F	58 °F	Inject		6,296 oz.
18	6/29/11 10:30 AM		711 psig	56 °F	65 °F	58 °F	Inject		6,358 oz.
19	6/29/11 10:32 AM		721 psig	56 °F	65 °F	58 °F	Inject		5,807 oz.
20	6/29/11 10:34 AM		731 psig	56 °F	65 °F	58 °F	Inject		6,358 oz.
21	6/29/11 10:36 AM		741 psig	56 °F	65 °F	58 °F	Inject		5,930 oz.
22	6/29/11 10:38 AM		751 psig	56 °F	65 °F	58 °F	Inject		6,062 oz.
23	6/29/11 10:40 AM		761 psig	56 °F	65 °F	58 °F	Inject		5,930 oz.
24	6/29/11 10:41 AM		771 psig	56 °F	65 °F	58 °F	Inject		5,930 oz.
25	6/29/11 10:42 AM		781 psig	56 °F	65 °F	58 °F	Inject		5,869 oz.
26	6/29/11 10:44 AM		793 psig	56 °F	67 °F	58 °F	Inject		5,746 oz.
27	6/29/11 10:44 AM		793 psig	62 °F	67 °F	58 °F	Inject		1,217 oz.
28	6/29/11 10:45 AM		793 psig	62 °F	67 °F	58 °F	On Test		
29	6/29/11 10:55 AM		793 psig	62 °F	67 °F	58 °F			
30	6/29/11 11:05 AM		793 psig	63 °F	67 °F	58 °F			
31	6/29/11 11:15 AM		793 psig	64 °F	67 °F	58 °F	End Spike		
32	6/29/11 11:25 AM		792 psig	64 °F	67 °F	58 °F	Bleed		634 oz.
33	6/29/11 11:35 AM		777 psig	64 °F	67 °F	58 °F			9,504 oz.
34	6/29/11 11:45 AM		745 psig	64 °F	67 °F	58 °F			20,275 oz.
35	6/29/11 11:55 AM		740 psig	64 °F	67 °F	58 °F			3,168 oz.
36	6/29/11 12:01 PM		737 psig	64 °F	67 °F	58 °F			1,901 oz.
37	6/29/11 12:15 PM		737 psig	64 °F	68 °F	58 °F			
38	6/29/11 12:30 PM		737 psig	64 °F	68 °F	58 °F			
39	6/29/11 12:45 PM		737 psig	65 °F	68 °F	58 °F			
40	6/29/11 1:00 PM		737 psig	66 °F	69 °F	58 °F			
41	6/29/11 1:15 PM		737 psig	66 °F	69 °F	58 °F			
42	6/29/11 1:30 PM		737 psig	67 °F	69 °F	58 °F			
43	6/29/11 1:45 PM		737 psig	67 °F	69 °F	58 °F			



COPY



## Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41474085
Construction Co.	ARB	Job Number	0629-53-3500
Testing Co.	Contra Costa Inspection Co.	Project No.	T# B/29/2011
Test Section	PG&E T-45 Line 153, MP 0.02-13.61		
File Name	RCP 61362 - T-45, L-153		

Log No.	Test Period		Test Pressure	Temperature °F			Remarks						
	Date	Time		Ambient	Pipe								
				Unrestrained	Restrained		Comment	Bleed	Inject				
44	6/29/11 2:00 PM		738 psig	67 °F	69 °F	58 °F							
45	6/29/11 2:15 PM		739 psig	68 °F	69 °F	58 °F							
46	6/29/11 2:30 PM		739 psig	68 °F	69 °F	58 °F							
47	6/29/11 2:45 PM		740 psig	67 °F	69 °F	58 °F							
48	6/29/11 3:00 PM		740 psig	69 °F	70 °F	58 °F							
49	6/29/11 3:15 PM		740 psig	69 °F	70 °F	58 °F							
50	6/29/11 3:30 PM		740 psig	71 °F	70 °F	58 °F							
51	6/29/11 3:45 PM		741 psig	71 °F	70 °F	58 °F							
52	6/29/11 4:00 PM		741 psig	69 °F	70 °F	58 °F							
53	6/29/11 4:15 PM		741 psig	70 °F	70 °F	58 °F							
54	6/29/11 4:30 PM		741 psig	70 °F	70 °F	58 °F							
55	6/29/11 4:45 PM		741 psig	70 °F	70 °F	58 °F							
56	6/29/11 5:00 PM		742 psig	72 °F	70 °F	58 °F							
57	6/29/11 5:15 PM		742 psig	69 °F	70 °F	58 °F							
58	6/29/11 5:30 PM		742 psig	68 °F	70 °F	58 °F							
59	6/29/11 5:45 PM		742 psig	68 °F	70 °F	58 °F							
60	6/29/11 6:00 PM		742 psig	65 °F	70 °F	58 °F							
61	6/29/11 6:15 PM		743 psig	65 °F	70 °F	58 °F							
62	6/29/11 6:30 PM		743 psig	65 °F	71 °F	58 °F							
63	6/29/11 6:45 PM		743 psig	64 °F	71 °F	58 °F							
64	6/29/11 7:00 PM		743 psig	64 °F	71 °F	58 °F	End of Test						
							Spike Test		169,687.2 oz.				
							Hydrostatic Test	35,481.6 oz.					
Were leaks observed during the test period?			Exposed and buried pipe, no leaks observed.			<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="padding: 2px;">High Test Pressure:</td> <td style="padding: 2px;">793 psig</td> </tr> <tr> <td style="padding: 2px;">Low Test Pressure:</td> <td style="padding: 2px;">737 psig</td> </tr> </table>				High Test Pressure:	793 psig	Low Test Pressure:	737 psig
High Test Pressure:	793 psig												
Low Test Pressure:	737 psig												



COPY



## Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company	Job Number	41474005
Construction Co.	ARB	Job Number	0929-53-3500
Hydro. Test Co.	Contra Costa Inspection Co	Project No.	T# 6/29/2011
Test Section	PG&E T-45 Line 153, MI: B.02-13.61		
File Name	RCP 61362 - T-45, L-153		WATER

### General Pipe Data

Description	Segment							
	1	2	3	4	5	6	7	8
Restrained or Unrestrained?	Unrestrained	Restrained	Restrained	Restrained	Unrestrained	Unrestrained	Unrestrained	Unrestrained
Outside Diameter	30.000 in.	30.000 in.	30.000 in.	30.000 in.	4.600 in.	3.500 in.	4.600 in.	30.000 in.
Wall Thickness	0.375 in.	0.424 in.	0.375 in.	0.375 in.	0.337 in.	0.216 in.	0.237 in.	0.500 in.
Inside Diameter	29.250 in.	29.152 in.	29.250 in.	29.250 in.	3.828 in.	3.068 in.	4.026 in.	29.000 in.
Spec./Grade	API5L-X85	API5L-X85	API5L-X60	API5L-X52	API5L-Grade B	API5L-Grade B	API5L-Grade B	API5L-X60
Length Unrestrained	130 ft				1 ft	1 ft	10 ft	22 ft
Length Restrained		143 ft	2,469 ft	20,566 ft				
Temperature - On Test	67 °F	68 °F	58.0 °F	59.0 °F	67.0 °F	67.0 °F	67.0 °F	67.0 °F
Temperature - End of Test	71 °F	58 °F	59.0 °F	58.0 °F	71.0 °F	71.0 °F	71.0 °F	71.0 °F
Pressure - On Test	793 psig	793 psig	793 psig	793 psig	793 psig	793 psig	793 psig	793 psig
Pressure - End of Test	743 psig	743 psig	743 psig	743 psig	743 psig	743 psig	743 psig	743 psig

### Unrestrained Pipe


Sum:	Vo	5,579.02 gal 714,182 oz	Vtp1	5,003.97 gal	Vtp2	5,509.01 gal 716,788 oz
				717,300 oz		
Vo Unrestrained	4,817 gal			1 gal	0 gal	7 gal
Fwp 1	1.002428			1.002428	1.002428	1.002428
Fpp 1	1.002577			1.000375	1.000469	1.000581
Fpt 1	1.000127			1.000127	1.000127	1.000127
Fwt 1	1.000681			1.000681	1.000681	1.000681
Fpwt 1 = Fpt/Fwt	0.999447			0.999447	0.999447	0.999447
Vtp 1 = Vo(Fwp)(Fpp)(Fpt)	4,838.61 gal			0.60 gal	0.38 gal	6.63 gal
Fwp 2	1.002275			1.002275	1.002275	1.002275
Fpp 2	1.002415			1.000351	1.000440	1.000526
Fpt 2	1.000200			1.000200	1.000200	1.000200
Fwt 2	1.001170			1.001170	1.001170	1.001170
Fpwt 2 = Fpt/Fwt	0.999032			0.999032	0.999032	0.999032
Vtp = Vo(Fwp)(Fpp)(Fpwt)	4,835.08 gal			0.60 gal	0.38 gal	6.03 gal

### Restrained Pipe

Sum:	Vo	809,736.14 gal 103,646,228 oz	Vtp1	813,346.03 gal	Vtp2	813,125.55 gal 104,080,071 oz
				104,108,292 oz		
Vo Unrestrained	4,958 gal	86,185 gal	718,693 gal			
Fwp 1	1.002428	1.002428	1.002428			
Fpp 1	1.001647	1.001669	1.001869			
Fpt 1	0.999976	0.999976	0.999976			
Fwt 1	0.999819	0.999819	0.999819			
Fpwt 1 = Fpt/Fwt	1.000157	1.000157	1.000157			
Vtp 1 = Vo(Fwp)(Fpp)(Fpt)	4,979 gal	86,559 gal	721,797 gal			
Fwp 2	1.002275	1.002275	1.002275			
Fpp 2	1.001542	1.001751	1.001751			
Fpt 2	0.999976	0.999976	0.999976			
Fwt 2	0.999819	0.999819	0.999819			
Fpwt 2 = Fpt/Fwt	1.000157	1.000157	1.000157			
Vtp = Vo(Fwp)(Fpp)(Fpwt)	4,978 gal	86,546 gal	721,602 gal			

### Combined Pipe

Sum:	Vo	815,315.76 gal	Vtp1	818,950.00 gal	Vtp2	818,725.46 gal
		104,380,418 oz		104,825,600 oz		104,798,859 oz





## Pipe Segment Volume Allowance Calculations

Company	Pacific Gas and Electric Company						Job Number	41474085		
Construction Co.	ARB						Job Number	0629-53-3500		
Hydm. Test Co.	Contra Costa Inspection Co.						Project No.	T# 6129/2011		
Test Section	PG&E T-45 Line 153, MP 9.02-13.81							WATER		
File Name	RCP 01362 - T-45, L-153									
General Pipe Data										
Description	Segment									
	1	2	3	4	5	6	7	8		
Restrained or Unrestrained?	Unrestrained	Restrained	Restrained	Restrained	Unrestrained	Unrestrained	Unrestrained	Unrestrained		
Outside Diameter	30,000 in.	30,000 in.	30,000 in.	30,000 in.	4,500 in.	3,600 in.	4,500 in.	30,000 in.		
Wall Thickness	0.375 in.	0.424 in.	0.375 in.	0.375 in.	0.337 in.	0.216 in.	0.237 in.	0.500 in.		
Inside Diameter	29,250 in.	29,152 in.	29,250 in.	29,250 in.	3,826 in.	3,058 in.	4,026 in.	29,000 in.		
Spec./Grade	API5L-X65	API5L-X65	API5L-X65	API5L-X65	API5L-Grade B	API5L-Grade B	API5L-Grade B	API5L-X65		
Length Unrestrained	138,00 ft				1 ft	1 ft	10 ft	22 ft		
Length Restrained		143 ft	2,459 ft	20,686 ft						
Temperature – On Test	60 °F	57 °F	57 °F	68 °F	68 °F	68 °F	68 °F	69 °F		
Temperature – End of Test	60 °F	58 °F	58 °F	58 °F	69 °F	69 °F	69 °F	69 °F		
Pressure – On Test	768 psig	768 psig	768 psig	768 psig	768 psig	768 psig	768 psig	768 psig		
Pressure – End of Test	768 psig	768 psig	768 psig	768 psig	768 psig	768 psig	768 psig	768 psig		
Unrestrained Pipe										
Sum:	Vo	5,579.82 gal		5,802.52 gal		5,601.92 gal				
		714,192 oz.	Vlp1	717,123 oz.	Vlp2	717,048 oz.				
Vo Unrestrained	4,817 gal			1 gal	0 gal	7 gal	755 gal			
Fvp 1	1.002352			1.002352	1.002352	1.002352	1.002352			
Fpp 1	1.002493			1.000363	1.000455	1.000544	1.001856			
Fpt 1	1.000146			1.000146	1.000146	1.000146	1.000146			
Fwt 1	1.000803			1.000803	1.000803	1.000803	1.000803			
Fpwl 1 = Fpt1/Fwt1	0.999343			0.999343	0.999343	0.999343	0.999343			
Vlp 1 = Vo(Fvp1)(Fpp1)(Fwt1)	4,837.35 gal			0.60 gal	0.38 gal	6.63 gal	758 gal			
Fvp 2	1.002352			1.002352	1.002352	1.002352	1.002352			
Fpp 2	1.002493			1.000363	1.000455	1.000544	1.001856			
Fpt 2	1.000146			1.000146	1.000146	1.000146	1.000146			
Fwt 2	1.000929			1.000929	1.000929	1.000929	1.000929			
Fpwl = Fpt2/Fwt2	0.999236			0.999236	0.999236	0.999236	0.999236			
Vlp = Vo(Fvp2)(Fpp2)(Fwt2)	4,836.83 gal			0.60 gal	0.38 gal	6.63 gal	757 gal			
Restrained Pipe										
Sum:	Vo	609,733.14 gal		613,280.20 gal		613,235.76 gal				
		103,646,228 oz.	Vlp1	104,098,888 oz.	Vlp2	104,094,180 oz.				
Vo Restrained	4,953 gal	86,105 gal	718,503 gal							
Fvp 1	1.002352	1.002352	1.002352							
Fpp 1	1.001591	1.001806	1.001806							
Fpt 1	0.999064	0.999964	0.999964							
Fwt 1	0.999749	0.999749	0.999749							
Fpwl 1 = Fpt1/Fwt1	1.000215	1.000215	1.000215							
Vlp 1 = Vo(Fvp1)(Fpp1)(Fwt1)	4,976 gal	66,562 gal	721,739 gal							
Fvp 2	1.002352	1.002352	1.002352							
Fpp 2	1.001595	1.001810	1.001810							
Fpt 2	0.999070	0.999976	0.999976							
Fwt 2	0.999819	0.999819	0.999819							
Fpwl = Fpt2/Fwt2	1.000157	1.000157	1.000157							
Vlp = Vo(Fvp2)(Fpp2)(Fwt2)	4,979 gal	66,556 gal	721,699 gal							
Combined Pipe										
Sum:	Vo	615,315.76 gal		618,882.72 gal		618,837.70 gal				
		104,300,418 oz.	Vlp1	104,816,939 oz.	Vlp2	104,811,226 oz.				
1 °F Change	45.02 gal	5,763.07 oz.								



## Hydrostatic Test Pipe Data Table

Pipe Type	Length	Restrained / Unrestrained	Outside Diameter	Wall Thickness	Specification & Grade	Pipe Yield Pressure	Material	Joint Type	Seam Type
1	138 ft	Unrestrained	30.000 in.	0.3750 in.	API5L-X65	1,625 psig	Steel	Arc Weld	DSAW
2	143 ft	Restrained	30.000 in.	0.4240 in.	API5L-X65	1,837 psig	Steel	Arc Weld	DSAW
3	2,469 ft	Restrained	30.000 in.	0.3750 in.	API5L-X60	1,500 psig	Steel	Arc Weld	DSAW
4	20,586 ft	Restrained	30.000 in.	0.3750 in.	API5L-X52	1,300 psig	Steel	Arc Weld	DSAW
5	1 ft	Unrestrained	4.500 in.	0.3370 in.	API5L-Grade B	5,242 psig	Steel	Arc Weld	SM
6	1 ft	Unrestrained	3.500 in.	0.2160 in.	API5L-Grade B	4,320 psig	Steel	Arc Weld	SM
7	10 ft	Unrestrained	4.500 in.	0.2370 in.	API5L-Grade B	3,687 psig	Steel	Arc Weld	SM
8	22 ft	Unrestrained	30.000 in.	0.5000 in.	API5L-X60	2,000 psig	Steel	Arc Weld	DSAW

### Hydrostatic Test Project Owner & Participants

Owner Company	Pacific Gas and Electric Company	Job Number
Address	3600 Adobe Rd	
	Petaluma, Ca 94954	41474085
	Attention: Joel Mannie	
Construction Company	ARB	Job Number
Address	1875 Loveridge Road	
	Pittsburg, CA 94565	0629-53-3500
	Attention: T. Barnes	
Hydrostatic Test Co.	Contra Costa Inspection Co.	Project No.
Address	2820 LaJolla Drive	
	Antioch, Ca 94531	T# 6/29/2011
	Attention: Redacted	
Test Section	PG&E T-45 Line 153, MP 9.02-13.61	
	From: 233+11	
	To: 00+00	
File Name	RCP 61362 - T-45, L-153	

C:\Users\Redact\Documents\PG&E Pressure tests\T-45\

RCP 61362, T-45, L-153 b

Pipe

Page 7 of 12


6/29/2011



COPY

SB\_GT&S\_0502625


## PG&amp;E T-45 Line 153, MP 9.02-13.61



COPY

C:\Users\g\Documents\PG&E Pressure tests\T-45\  
RCP 61362, T-45, L-153.b  
Plot

**Spike Pressure Test**  
**Stress Strain Curve -- PG&E T-45 Line 153, MP 9.02-13.61**



COPY



## Spike Pressure Test Stress Strain Curve -- PG&E T-45 Line 153, MP 902-13.61


四百




Pump Data




Restrained Temp. Probe




Location A Test head




Location A Test Head




Location A Test Head



3.5" and 2" Included in Test



Unrestrained Tem. Probe



Test Instrumentation

Pressure Pump



## Hydrostatic Test Log Sheet

Owner Company	PG&E			Job Number	41474085-45			
Construction Co.	ARB			Job Number	0629-53-3500			
Testing Co.	CCI			Job Number	T# 612912011			
Test Section	Name							
		Station (0+00)			Elevation (Feet)			
	Test Location	233+11			19'			
	Begin	233+11			19'			
	End	116+00			5'			
	High Elevation	158+00			34'			
Low Elevation	20+00			3'				
Pipe Data	Section	Length (ft.)	O.D. (in.)	W.T. (in.)	Restrained (ft.)	Unrestrained (ft.)	Grade	Seam/Joint Type
	1	138	30.00	.375		138	X-65	DSAW, Arc Weld
	2	143	30.00	.424	143		X-65	DSAW, Arc Weld
	3	2469	30.00	.375	2469		X-65	DSAW, Arc Weld
	4	20,586	30.00	.375	20,586		V-52	DSAW, Arc Weld
	5	1	4.50	.337		1	60-B	SML, Arc Weld
	6	1	3.50	.216		1	60-B	SML, Arc Weld
	7	10'	4.50	.237		10	60-B	SML, Arc Weld
	8	22'	30.00	.500		22	X-65	DSAW, Arc Weld
	9							
	10							
	11							
Test Period	Date	Time			Test Medium	Water	<input checked="" type="checkbox"/>	
	Begin	10:45 AM				Nitrogen	<input type="checkbox"/>	
	End	7:00 P				Other	<input type="checkbox"/>	
	Description	Calibration Checked	Serial Number		Date Calibrated/Certified	Installation Correct		
Test Instrumentation	Dead Weight Pressure Tester		HL-6301		6-7-11	<input checked="" type="checkbox"/> Yes		
	Pressure Recorder	<input checked="" type="checkbox"/> Yes	1720		6-10-11	<input checked="" type="checkbox"/> Yes		
	Ambient Temperature Recorder	<input checked="" type="checkbox"/> Yes	FLUKE		Daily	<input checked="" type="checkbox"/> Yes		
	Restrained Pipe Temperature Recorder	<input checked="" type="checkbox"/> Yes	782406		3-2-11	<input checked="" type="checkbox"/> Yes		
	Unrestrained Pipe Temperature Recorder	<input checked="" type="checkbox"/> Yes	1701		5-2-11	<input checked="" type="checkbox"/> Yes		

## Hydrostatic Test Log

Log No.	Time	Test Pressure (psig)	Temperature (°F)		Volume		Comments	Model Check: Is test good?	
			Ambient	Pipe		<input type="checkbox"/> Ounces	<input checked="" type="checkbox"/> Gallons		
				Restrained	Unrestrained	Bleed			
1	1045	793	62	58	67			START	
2	1055	793	62	58	67			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
3	1105	793	63	58	67			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
4	1115	793	64	58	67			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
5	1130	792	63	58	67			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
6	1145	777	64	58	67			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
7	1200	745	64	58	67	-277.2 gal.		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
8	1215	737	64	58	68			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
9	1230	737	64	58	68			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
10	1245	737	65	58	68			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
11	1300	737	66	58	69			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	



COPY

Log No.	Time	Test Pressure (psig)	Temperature (°F)			Volume		Comments	Model Check: Is test good?
			Ambient	Pipe		<input type="checkbox"/> Ounces	<input type="checkbox"/> Gallons		
				Restrained	Unrestrained	Blood	Inject		
12	1315	737	66	58	69			<input type="checkbox"/>	Yes <input type="checkbox"/> No
13	1330	737	67	58	69			<input checked="" type="checkbox"/>	Yes <input type="checkbox"/> No
14	1345	737	67	58	69			<input type="checkbox"/>	Yes <input type="checkbox"/> No
15	1400	738	67	58	69			<input checked="" type="checkbox"/>	Yes <input type="checkbox"/> No
16	1415	739	68	58	69			<input checked="" type="checkbox"/>	Yes <input type="checkbox"/> No
17	1430	739	68	58	69			<input checked="" type="checkbox"/>	Yes <input type="checkbox"/> No
18	1445	740	67	58	69			<input checked="" type="checkbox"/>	Yes <input type="checkbox"/> No
19	1500	740	69	58	70			<input checked="" type="checkbox"/>	Yes <input type="checkbox"/> No
20	1515	740	69	58	70			<input checked="" type="checkbox"/>	Yes <input type="checkbox"/> No
21	1530	740	71	58	70			<input type="checkbox"/>	Yes <input type="checkbox"/> No
22	1545	741	71	58	70			<input checked="" type="checkbox"/>	Yes <input type="checkbox"/> No
23	1600	741	69	58	70			<input checked="" type="checkbox"/>	Yes <input type="checkbox"/> No
24	1615	741	70	58	70			<input checked="" type="checkbox"/>	Yes <input type="checkbox"/> No
25	1630	741	70	58	70			<input checked="" type="checkbox"/>	Yes <input type="checkbox"/> No
26	1645	741	70	58	70			<input checked="" type="checkbox"/>	Yes <input type="checkbox"/> No
27	1700	742	72	58	70			<input checked="" type="checkbox"/>	Yes <input type="checkbox"/> No
28	1715	742	69	58	70			<input checked="" type="checkbox"/>	Yes <input type="checkbox"/> No
29	1730	742	68	58	70			<input type="checkbox"/>	Yes <input type="checkbox"/> No
30	1745	742	66	58	70			<input checked="" type="checkbox"/>	Yes <input type="checkbox"/> No
31	1800	742	65	58	70			<input checked="" type="checkbox"/>	Yes <input type="checkbox"/> No
32	1815	743	65	58	70			<input checked="" type="checkbox"/>	Yes <input type="checkbox"/> No
33	1830	743	65	58	71			<input type="checkbox"/>	Yes <input type="checkbox"/> No
34	1845	743	64	58	71			<input checked="" type="checkbox"/>	Yes <input type="checkbox"/> No
35	1900	743	64	58	71			<input type="checkbox"/>	Yes <input type="checkbox"/> No
36								<input type="checkbox"/>	Yes <input type="checkbox"/> No
37								<input type="checkbox"/>	Yes <input type="checkbox"/> No
38								<input type="checkbox"/>	Yes <input type="checkbox"/> No
39								<input type="checkbox"/>	Yes <input type="checkbox"/> No
40								<input type="checkbox"/>	Yes <input type="checkbox"/> No
41								<input type="checkbox"/>	Yes <input type="checkbox"/> No
42								<input type="checkbox"/>	Yes <input type="checkbox"/> No
43								<input type="checkbox"/>	Yes <input type="checkbox"/> No
44								<input type="checkbox"/>	Yes <input type="checkbox"/> No
45								<input type="checkbox"/>	Yes <input type="checkbox"/> No
46								<input type="checkbox"/>	Yes <input type="checkbox"/> No
47								<input type="checkbox"/>	Yes <input type="checkbox"/> No
48								<input type="checkbox"/>	Yes <input type="checkbox"/> No

Was a leak observed during test Period?  Yes  No 

If "Yes", Explain:	High Test Pressure: 793
	Low Test Pressure: 737

Certification: Redacted

Company Representative:

Date: 6/29/2011

Redacted

Test Supervisor:

Signature: CC1

Signature:

RCP, Inc.




COPY

# STAGE 1 PACKAGE, TRANSMITTAL

T- 45 LINE # 153

DIVISION/DEPARTMENT: CONSTRUCTION MANAGEMENT	DATE: <u>7-6-11</u>	Job Number: <u>4147 4035</u>
ADDRESS	SUBJECT: <u>STAGE 1 PACKAGE</u>	
RECIPIENT Redacted		RECIPIENT Redacted
COPIES	DESCRIPTION	CIRCLE ONE OR BOTH
<u>1</u> Ea.	STPR's <u>4</u> OF <u>4</u>	Copies <input checked="" type="radio"/> Originals <input type="radio"/>
<u>1</u> Ea.	PRESSURE CHARTS	Copies <input checked="" type="radio"/> Originals <input type="radio"/>
<u>3</u> Ea.	TEMPATURE CHARTS	Copies <input checked="" type="radio"/> Originals <input type="radio"/>
<u>2</u> Sets.	DEAD WEIGHT LOGS	Copies <input checked="" type="radio"/> Originals <input type="radio"/>
<u>1</u> Sets.	RCP CERTIFICATION PACKAGE	Copies <input checked="" type="radio"/> Originals <input type="radio"/>
<u>1</u> Ea.	PROFILE / SKETCH OF TESTED PIPE	Copies <input checked="" type="radio"/> Originals <input type="radio"/>
Ea.	FLASH DRIVE COPIES	
Ea.		
Ea.		
Ea.		

SIGNITUR Redacted LAN ID: Redacted DATE: 7/6/2011



COPY