



RCP, Inc

801 Louisiana, Ste.200  
Houston, Texas 77002  
(713)655-8080

Redacted

October 25, 2011

Pacific Gas and Electric Company  
350 N. Wiget  
Walnut Creek, CA 94598  
Attention: Redacted

Test Contractor: Milbar -- T-109E 10/25/11  
Asset Owner: Pacific Gas and Electric Company -- 41474082  
Construction Contractor: Snelson -- 41474802 T-109E  
Test Section: PG&E T-109E, L-148, MP 14.60 - 17.63  
Test Date: October 25, 2011  
Certificate Number: RCP 61362 - T-109E, L-148, MP 14.60 - 17.63

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by Milbar met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3).

The test segment was subjected to a spike pressure test of 1114 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.35 hour test duration period.

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 8.35 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 1034 psig and the MAOP per 49 CFR Part 192, Subpart J can be as high as 689 psig. The MAOP established by this test is sufficient to qualify for Pacific Gas and Electric Company's desired MAOP of 675 psig.

Pressure decreased 80 psi during the test. 294.91 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 136.67 ounces, gain, which is equivalent to a 1.32 °F change in pipe temperature and larger than the anticipated error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the inherent error associated with physically attempting to measure the average temperature of 2,609 feet of buried and 58 feet of exposed pipe from a single point on the line.

Sincerely,

Redacted

cc. file



## Hydrostatic Test Certification

Company	Pacific Gas and Electric Company	Job Number	41474082
Construction Co.	Snelson	Job Number	41474802 T-109E
Hydro. Test Co.	Milbar	Project No.	T-109E 10/25/11
Test Section	PG&E T-109E, L-148, MP 14.60 - 17.63		
File Name	RCP 61362 - T-109E, L-148, MP 14.60 - 17.63		

### Hydrostatic Test Pressure

APPLICABLE CODE FOR CERTIFICATION:	Test Date:	25-Oct-11
<b>Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3)</b>		

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

Pipeline:	PG&E T-109E, L-148, MP 14.60 - 17.63		
From:	158+27	To:	132+47
<b>Pipe Data</b>			
Segment	Length	Diameter	Wall Thickness
1	40 ft	8.625 in.	0.188 in.
2	2,543 ft	8.625 in.	0.277 in.
3 <i>Test head</i>	18 ft	8.625 in.	0.322 in.
4	66 ft	1.315 in.	0.113 in.

### Initial Test Conditions

Pressure at Test Point:	1,114 psig	Date/Time:	10/25/11 1:53 PM	Pipe Temperature
Ambient Temperature:	72.0 °F	Elevation @ Test Point:		Unrestrained: 74.0 °F Restrained: 79.0 °F
Pressure @ High Point (Cal/Measure):	1,114 psig	Elevation @ High Point:	90.0 ft	Location: 158+27
Pressure @ Low Point (Cal/Measure):	1,115 psig	Elevation @ Low Point:	88.0 ft	Location: 132+47

### Final Test Conditions

Pressure at Test Point:	1,034 psig	Date/Time:	10/25/11 10:14 PM	Pipe Temperature
Ambient Temperature:	61.0 °F	Elevation @ Test Point:		Unrestrained: 63.0 °F Restrained: 78.0 °F
Pressure @ High Point (Cal/Measure):	1,034 psig	Elevation @ High Point:	90.0 ft	Location: 158+27
Pressure @ Low Point (Cal/Measure):	1,035 psig	Elevation @ Low Point:	88.0 ft	Location: 132+47
Total Fluid Injected: Total Fluid Withdrawn: 294.91 fluid ounces				
Net Change in Volume of the Test Section ± (+ Gain, - Loss):	136.67 oz	gain	0.0154%	1.318 °F equivalent
Test Duration:	8.35 hours			

Minimum Test Pressure:	Test Point	1,034 psig	Max Elevation	1,034 psig	Min Elevation	1,035 psig
Maximum Test Pressure:		1,114 psig		1,114 psig		1,115 psig
% SMYS:				42.6%		49.6%
Test Segment Observed % SMYS:		Minimum	18.5%	Maximum	49.6%	

Minimum Test Pressure (Calculated/Measured): 1,034 psig

Maximum Allowable Operating Pressure: DOT Part 192 Test Factor= 1.50 689 psig

The MAOP established by this test is sufficient to qualify for Pacific Gas and Electric Company's desired MAOP of 675 psig.

Were leaks observed?	No	Explain:
Acceptable Hydrostatic Test?	Yes	<p>The test segment was subjected to a spike pressure test of 1114 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.35 hour test duration period.</p> <p>No leaks were observed during the test period. The test section included 2,609 feet of buried and 58 feet of exposed pipe. Pressure lost 80 psi during the test. The buried pipe segment lost 1°F fluid temperature and the exposed pipe segment lost 11°F.</p> <p>294.91 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 136.67 ounces, gain, which is equivalent to a 1.32 °F change in pipe temperature and larger than the anticipated error attributed to the temperature measurement instrumentation utilized.</p> <p>Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the inherent error associated with physically attempting to measure the average temperature of 2,609 feet of buried and 58 feet of exposed pipe from a single point on the line.</p>
Remarks		
Redacted		

25-Oct-11



# Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41474082
Construction Co.	Snelson	Job Number	41474082 T-109E
Testing Co.	Milbar	Project No.	T-109E 10/25/11
Test Section	PG&E T-109E, L-148, MP 14.60 - 17.63		
File Name	RCP 61362 - T-109E, L-148, MP 14.60 - 17.63		

Date            25-Oct-11

## Test Log

Log No.	Test Period		Test Pressure	Temperature °F		Remarks			
	Date	Time		Ambient	Pipe	Unrestrained	Restrained	Comment	Bleed
1	10/25/11	1:30 PM	760 psig	71 °F	74 °F	79 °F	Start Spike		
2	10/25/11	1:30 PM	770 psig	71 °F	74 °F	79 °F	Inject		29 oz.
3	10/25/11	1:30 PM	780 psig	71 °F	74 °F	79 °F	Inject		47 oz.
4	10/25/11	1:30 PM	790 psig	71 °F	74 °F	79 °F	Inject		41 oz.
5	10/25/11	1:31 PM	800 psig	71 °F	74 °F	79 °F	Inject		35 oz.
6	10/25/11	1:31 PM	810 psig	71 °F	74 °F	79 °F	Inject		47 oz.
7	10/25/11	1:31 PM	820 psig	71 °F	74 °F	79 °F	Inject		41 oz.
8	10/25/11	1:31 PM	830 psig	71 °F	74 °F	79 °F	Inject		41 oz.
9	10/25/11	1:32 PM	840 psig	71 °F	74 °F	79 °F	Inject		41 oz.
10	10/25/11	1:33 PM	850 psig	71 °F	74 °F	79 °F	Inject		41 oz.
11	10/25/11	1:34 PM	860 psig	71 °F	74 °F	79 °F	Inject		41 oz.
12	10/25/11	1:35 PM	870 psig	71 °F	74 °F	79 °F	Inject		41 oz.
13	10/25/11	1:36 PM	880 psig	71 °F	74 °F	79 °F	Inject		41 oz.
14	10/25/11	1:37 PM	890 psig	71 °F	74 °F	79 °F	Inject		35 oz.
15	10/25/11	1:38 PM	900 psig	71 °F	74 °F	79 °F	Inject		47 oz.
16	10/25/11	1:39 PM	910 psig	71 °F	74 °F	79 °F	Inject		41 oz.
17	10/25/11	1:40 PM	920 psig	71 °F	74 °F	79 °F	Inject		41 oz.
18	10/25/11	1:41 PM	930 psig	71 °F	74 °F	79 °F	Inject		41 oz.
19	10/25/11	1:41 PM	940 psig	71 °F	74 °F	79 °F	Inject		41 oz.
20	10/25/11	1:41 PM	950 psig	71 °F	74 °F	79 °F	Inject		41 oz.
21	10/25/11	1:42 PM	960 psig	71 °F	74 °F	79 °F	Inject		41 oz.
22	10/25/11	1:43 PM	970 psig	71 °F	74 °F	79 °F	Inject		35 oz.
23	10/25/11	1:43 PM	980 psig	71 °F	74 °F	79 °F	Inject		41 oz.
24	10/25/11	1:43 PM	990 psig	71 °F	74 °F	79 °F	Inject		47 oz.
25	10/25/11	1:44 PM	1,000 psig	71 °F	74 °F	79 °F	Inject		35 oz.
26	10/25/11	1:44 PM	1,010 psig	71 °F	74 °F	79 °F	Inject		41 oz.
27	10/25/11	1:44 PM	1,020 psig	71 °F	74 °F	79 °F	Inject		41 oz.
28	10/25/11	1:45 PM	1,030 psig	71 °F	74 °F	79 °F	Inject		41 oz.
29	10/25/11	1:46 PM	1,040 psig	71 °F	74 °F	79 °F	Inject		47 oz.
30	10/25/11	1:47 PM	1,050 psig	71 °F	74 °F	79 °F	Inject		35 oz.
31	10/25/11	1:48 PM	1,060 psig	71 °F	74 °F	79 °F	Inject		41 oz.
32	10/25/11	1:49 PM	1,070 psig	71 °F	74 °F	79 °F	Inject		41 oz.
33	10/25/11	1:50 PM	1,080 psig	71 °F	74 °F	79 °F	Inject		41 oz.
34	10/25/11	1:50 PM	1,090 psig	71 °F	74 °F	79 °F	Inject		41 oz.
35	10/25/11	1:50 PM	1,100 psig	71 °F	74 °F	79 °F	Inject		41 oz.
36	10/25/11	1:51 PM	1,110 psig	71 °F	74 °F	79 °F	Inject		41 oz.
37	10/25/11	1:51 PM	1,114 psig	72 °F	74 °F	79 °F	Inject		18 oz.
38	10/25/11	1:53 PM	1,114 psig	72 °F	74 °F	79 °F	On Test		
39	10/25/11	2:03 PM	1,113 psig	72 °F	76 °F	79 °F			
40	10/25/11	2:13 PM	1,112 psig	73 °F	76 °F	79 °F			
41	10/25/11	2:23 PM	1,111 psig	73 °F	76 °F	79 °F	End Spike		
42	10/25/11	2:25 PM	1,101 psig	73 °F	77 °F	79 °F	Bleed		41 oz.
43	10/25/11	2:27 PM	1,091 psig	73 °F	76 °F	79 °F	Bleed		41 oz.
44	10/25/11	2:32 PM	1,081 psig	73 °F	76 °F	79 °F	Bleed		41 oz.
45	10/25/11	2:35 PM	1,071 psig	73 °F	76 °F	79 °F	Bleed		41 oz.
46	10/25/11	2:38 PM	1,061 psig	73 °F	76 °F	79 °F	Bleed		41 oz.
47	10/25/11	2:40 PM	1,051 psig	73 °F	76 °F	79 °F	Bleed		41 oz.
48	10/25/11	2:42 PM	1,041 psig	73 °F	76 °F	79 °F	Bleed		41 oz.



# Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company					Job Number	41474082				
Construction Co.	Snelson					Job Number	41474082 T-109E				
Testing Co.	Milbar					Project No.	T-109E 10/25/11				
Test Section	PG&E T-109E, L-148, MP 14.60 - 17.63										
File Name	RCP 61362 - T-109E, L-148, MP 14.60 - 17.63										
Date	25-Oct-11		<b>Test Log</b>								
Log No.	Test Period		Test Pressure	Temperature °F		Remarks					
	Date	Time		Ambient	Pipe				Unrestrained	Restrained	
49	10/25/11 2:44 PM	1,039 psig	73 °F	76 °F	79 °F	Bleed	8 oz.				
50	10/25/11 2:59 PM	1,040 psig	73 °F	77 °F	79 °F						
51	10/25/11 3:14 PM	1,040 psig	73 °F	77 °F	79 °F	Sun Shine					
52	10/25/11 3:29 PM	1,041 psig	73 °F	77 °F	79 °F						
53	10/25/11 3:44 PM	1,041 psig	74 °F	77 °F	79 °F						
54	10/25/11 3:59 PM	1,041 psig	75 °F	78 °F	79 °F						
55	10/25/11 4:14 PM	1,041 psig	75 °F	78 °F	79 °F						
56	10/25/11 4:29 PM	1,041 psig	75 °F	78 °F	79 °F						
57	10/25/11 4:44 PM	1,041 psig	75 °F	78 °F	79 °F						
58	10/25/11 4:59 PM	1,041 psig	74 °F	78 °F	79 °F						
59	10/25/11 5:14 PM	1,041 psig	74 °F	78 °F	79 °F						
60	10/25/11 5:29 PM	1,041 psig	73 °F	77 °F	79 °F						
61	10/25/11 5:44 PM	1,041 psig	73 °F	73 °F	79 °F						
62	10/25/11 5:59 PM	1,041 psig	73 °F	73 °F	79 °F						
63	10/25/11 6:14 PM	1,040 psig	71 °F	73 °F	79 °F						
64	10/25/11 6:29 PM	1,040 psig	70 °F	72 °F	79 °F						
65	10/25/11 6:44 PM	1,039 psig	70 °F	71 °F	79 °F						
66	10/25/11 6:59 PM	1,039 psig	68 °F	71 °F	79 °F						
67	10/25/11 7:14 PM	1,039 psig	68 °F	71 °F	79 °F						
68	10/25/11 7:29 PM	1,038 psig	67 °F	70 °F	79 °F						
69	10/25/11 7:44 PM	1,038 psig	67 °F	70 °F	79 °F						
70	10/25/11 7:59 PM	1,037 psig	65 °F	68 °F	79 °F						
71	10/25/11 8:14 PM	1,037 psig	65 °F	67 °F	79 °F						
72	10/25/11 8:29 PM	1,037 psig	65 °F	67 °F	79 °F						
73	10/25/11 8:44 PM	1,037 psig	64 °F	65 °F	79 °F						
74	10/25/11 8:59 PM	1,036 psig	63 °F	65 °F	79 °F						
75	10/25/11 9:14 PM	1,036 psig	63 °F	65 °F	78 °F						
76	10/25/11 9:29 PM	1,035 psig	63 °F	64 °F	78 °F						
77	10/25/11 9:44 PM	1,035 psig	62 °F	63 °F	78 °F						
78	10/25/11 9:59 PM	1,034 psig	61 °F	63 °F	78 °F						
79	10/25/11 10:14 PM	1,034 psig	61 °F	63 °F	78 °F	End of Test					
						Spike Test	1,445.3 oz.				
						Hydrostatic Test	294.9 oz.				
Were leaks observed during the test period?	Exposed and buried pipe, no leaks observed.				<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="padding: 2px;">High Test Pressure:</td> <td style="padding: 2px;">1,114 psig</td> </tr> <tr> <td style="padding: 2px;">Low Test Pressure:</td> <td style="padding: 2px;">1,034 psig</td> </tr> </table>			High Test Pressure:	1,114 psig	Low Test Pressure:	1,034 psig
High Test Pressure:	1,114 psig										
Low Test Pressure:	1,034 psig										



## Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company			Job Number	41474082		
Construction Co.	Snelson			Job Number	41474802 T-109E		
Hydro. Test Co.	Milbar			Project No.	T-109E 10/25/11		
Test Section	PG&E T-109E, L-148, MP 14.60 - 17.63						
File Name	RCP 61362 - T-109E, L-148, MP 14.60 - 17.63				WATER		
General Pipe Data							
Description	Segment						
	1	2	3	4			
Restrained or Unrestrained?	Unrestrained	Restrained	Unrestrained	Restrained			
Outside Diameter	8.625 in.	8.625 in.	8.625 in.	8.625 in.			
Wall Thickness	0.188 in.	0.277 in.	0.322 in.	0.113 in.			
Inside Diameter	8.249 in.	8.071 in.	7.981 in.	1.089 in.			
Spec./Grade	API5L-X52	API5L-Grade B	API5L-Grade B	API5L-Grade B			
Length Unrestrained	40 ft		18 ft				
Length Restrained		2,543 ft		66 ft			
Temperature -- On Test	74 °F	79 °F	74.0 °F	79.0 °F			
Temperature -- End of Test	63 °F	78 °F	63.0 °F	78.0 °F			
Pressure -- On Test	1,114 psig	1,114 psig	1,114 psig	1,114 psig			
Pressure -- End of Test	1,034 psig	1,034 psig	1,034 psig	1,034 psig			
Unrestrained Pipe							
Vo	157.83 gal		Vtp1	158.45 gal		Vtp2	
	20,202 oz.			20,281 oz.			158.56 gal
Vo Unrestrained	111 gal	47 gal					
Fwp 1	1.003415	1.003415					
Fpp 1	1.002037	1.001150					
Fpt 1	1.000255	1.000255					
Fwt 1	1.001542	1.001542					
Fpwt 1 = Fpt/Fwt	0.998715	0.998715					
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	111.51 gal	46.93 gal					
Fwp 2	1.003169	1.003169					
Fpp 2	1.001890	1.001068					
Fpt 2	1.000055	1.000055					
Fwt 2	1.000267	1.000267					
Fpwt 2 = Fpt/Fwt	0.999788	0.999788					
Vtp = Vo(Fwp)(Fpp)(Fpwt)	111.59 gal	46.97 gal					
Restrained Pipe							
Vo	6,761.85 gal		Vtp1	6,778.36 gal		Vtp2	
	865,516 oz.			867,629 oz.			6,777.01 gal
Vo Unrestrained		6,759 gal		3 gal			
Fwp 1		1.003415		1.003415			
Fpp 1		1.001053		1.000394			
Fpt 1		1.000230		1.000230			
Fwt 1		1.002255		1.002255			
Fpwt 1 = Fpt/Fwt		0.997979		0.997979			
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)		6,775 gal		3 gal			
Fwp 2		1.003169		1.003169			
Fpp 2		1.000979		1.000367			
Fpt 2		1.000218		1.000218			
Fwt 2		1.002122		1.002122			
Fpwt 2 = Fpt/Fwt		0.998100		0.998100			
Vtp = Vo(Fwp)(Fpp)(Fpwt)		6,774 gal		3 gal			
Combined Pipe							
Vo	6,919.68 gal		Vtp1	6,936.80 gal		Vtp2	
	885,719 oz.			887,910 oz.			6,935.56 gal
						887,752 oz.	



## Pipe Segment Volume Allowance Calculations

Company Construction Co. Hydro. Test Co. Test Section File Name	Pacific Gas and Electric Company Snelson Milbar PG&E T-109E, L-148, MP 14.60 - 17.63 RCP 61362 - T-109E, L-148, MP 14.60 - 17.63	Job Number Job Number Project No.	41474082 41474802 T-109E T-109E 10/25/11	
General Pipe Data				
Segment				
Description	1	2	3	4
Restrained or Unrestrained?	Unrestrained	Restrained	Unrestrained	Restrained
Outside Diameter	8.625 in.	8.625 in.	8.625 in.	1.315 in.
Wall Thickness	0.188 in.	0.277 in.	0.322 in.	0.113 in.
Inside Diameter	8.249 in.	8.071 in.	7.981 in.	1.089 in.
Spec./Grade	API5L-X52	API5L-Grade B	API5L-Grade B	API5L-Grade B
Length Unstrained	40 ft		18 ft	
Length Restrained		2,543 ft		66 ft
Temperature -- On Test	68 °F	78 °F	68 °F	78 °F
Temperature -- End of Test	69 °F	79 °F	69 °F	79 °F
Pressure -- On Test	1,074 psig	1,074 psig	1,074 psig	1,074 psig
Pressure -- End of Test	1,074 psig	1,074 psig	1,074 psig	1,074 psig
Unrestrained Pipe				
Vo	157.83 gal	Vtp1	158.52 gal	Vtp2
	20,202 oz.		20,290 oz.	
Vo Unrestrained	111 gal	47 gal		
Fwp 1	1.003292	1.003292		
Fpp 1	1.001964	1.001109		
Fpt 1	1.000146	1.000146		
Fwt 1	1.0000803	1.000803		
Fpwt 1 = Fpt/Fwt	0.999343	0.998343		
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	111.56 gal	46.95 gal		
Fwp 2	1.003292	1.003292		
Fpp 2	1.001964	1.001109		
Fpt 2	1.000164	1.000164		
Fwt 2	1.0000929	1.000929		
Fpwt 2 = Fpt/Fwt	0.999236	0.999236		
Vtp 2 = Vo(Fwp)(Fpp)(Fpwt)	111.55 gal	46.95 gal		
Restrained Pipe				
Vo	6,761.85 gal	Vtp1	6,778.08 gal	Vtp2
	865,516 oz.		867,594 oz.	
Vo Restrained	6,759 gal		3 gal	
Fwp 1	1.003292	1.003292		
Fpp 1	1.001014	1.000379		
Fpt 1	1.000218	1.000218		
Fwt 1	1.002122	1.002122		
Fpwt 1 = Fpt/Fwt	0.998100	0.998100		
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	6,775 gal	3 gal		
Fwp 2	1.003292	1.003292		
Fpp 2	1.001018	1.000382		
Fpt 2	1.000230	1.000230		
Fwt 2	1.002255	1.002255		
Fpwt 2 = Fpt/Fwt	0.997979	0.997979		
Vtp 2 = Vo(Fwp)(Fpp)(Fpwt)	6,774 gal	3 gal		
Combined Pipe				
Vo	6,919.68 gal	Vtp1	6,936.59 gal	Vtp2
	885,719 oz.		887,884 oz.	
1 °F Change	0.81 gal	103.70 oz.		



## Hydrostatic Test Pipe Data Table

## **Hydrostatic Test Project Owner & Participants**

Owner Company	Pacific Gas and Electric Company	Job Number
Address	350 N. Wiget Walnut Creek, CA 94598 Attention: Redacted	41474082
Construction Company	Snelson	Job Number
Address	601 West State Street Sedro-Wooley, WA Attention: Redacted	41474802 T-109E
Hydrostatic Test Co.	Milbar	Project No.
Address	P.O. Box 7701 Shreveport, LA 71137	T-109E 10/25/11
Test Section	PG&E T-109E, L-148, MP 14.60 - 17.63 From: 158+27 To: 132+47	
File Name	RCP 61362 - T-109E, L-148, MP 14.60 - 17.63	


**Part II – Test Data (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)**

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached	10/25/11 1:53 PM	Elevation at Test Point	90 ft	Min. Required Test Press At Test Point (1)	1,013.00 psig	Max. Allowable Test Press at Test Point (4)	1,124.13 psig
Time and Date Test Ended	10/25/11 10:14 PM	Max. Elevation in Test Section	90 ft	Min. Indicated Test Pressure (2)	1,034.00 psig	Max. Indicated Test Pressure (5)	1,114.00 psig
Actual Duration of Test	8 hours 21 minutes	Min. Elevation in Test Section	88 ft	Min. Test Pressure at Max. Elevation (3)	1,034.00 psig	Max. Test Pressure at Min. Elevation (6)	1,114.87 psig


RCP

PG&E T-109E, L-148, MP 14.60 - 17.63



C:\1\PG&E FILES\TESTS\Test T-109\  
Test 109 East  
PlotT


**Spike Pressure Test**  
**Stress Strain Curve -- PG&E T-109E, L-148, MP 14.60 - 17.63**





**Redacted**

10/25/2011




T 109E Test End




Restrained Temp Recorder Test End



Test Head



Tie In Pipe Test Head



Restrained Temp Recorder






Chart Temp and Pressure Recorders



Pressure Pump



Dead Weight Test Equipment