



Schedule Summary Table for Pipe Replacement and ILI Projects

Dates from P6.
Updated: 11/01/12

printed: 27-Nov-12 06:41 PM

Legend: *Dates with "A" after the data date are Actual Dates.

Line	PSRS Order	ID	Project	OP year Type	Region District	Repl-sec Instl-dia	PM Contractor	WBS 1	WBS 2	WBS 3	WBS 4-CONSTRUCTION					WBS 5 - CLOSE OUT		
								ENGR	Environ.	Land	PG&E Final Est Approved	All Permits Received	Complete Land Acquisition (target)	RTC (Final)	Long Lead Material Received	Bid Package posted to PA-for GC=Assign	Construction NTP (Initial)	Start Clearance
24	23366 30847128	R-29	L-109 REPL 0.61 MI MP 9.27-9.89 Spread 6	2012 REPL	Ctr Cst De Anza	3209-1 3809-24	C Richins Snelson	09-Feb-11 A	14-Aug-12 A	11-Jul-12 A	15-Aug-12 A	21-Nov-11 A	14-May-12 A	29-Jun-12 A	30-Nov-12	03-Dec-12	28-Jun-13	23-Dec-13
25	26019 30842212	R-30	L-109_3A REPL 1.61mi MP 17.01-18.61 PH1	2012 REPL	Ctr Cst De Anza	8400-1 8448-1	B Kimball US Pipeline	31-Jul-12 A	31-Aug-12 A	01-Aug-12 A	14-Sep-12 A	04-Sep-12 A	20-Jun-12 A	13-Aug-12 A	07-Dec-12	08-Dec-12	14-Dec-12	23-Apr-13
26	25727 30842248	R-22	L-109_2A REPL 3.26mi MP 13.65-16.93 PH1	2012 REPL	Ctr Cst De Anza	17200-1 17280-24	B Kimball US Pipeline	03-Aug-12 A	29-Aug-12 A	27-Jun-12 A	04-Sep-12 A	29-Aug-12 A	20-Jun-12 A	28-Aug-12 A	07-Dec-12	08-Dec-12	14-Dec-12	23-Apr-13
27	26045 30841472	R-18	L-114_2 REPL 1.72MI MP 9.03-10.52 PH1	2012 REPL	Bay Diablo	27065-1 27086-24	E Stark Rockford	23-Aug-12 A	04-Sep-12 A	31-Aug-12 A	10-Sep-12 A	04-May-12 A	05-Jul-12 A	19-Sep-12 A	07-Dec-12	09-Dec-12	04-Jan-13	18-Jul-13
28	23807 30842178	R-41	DFM-1020-01 REPL 2.69mi MP 0.00-2.69 PH1 8" Dist.	2012 REPL	North N Valle	14735-14 14500-8	T Gerber GC	20-Apr-12 A	17-Apr-12 A	30-Mar-12 A	23-May-12 A	18-May-12 A	17-Apr-12 A	17-May-12 A	10-Dec-12	14-Dec-12	20-Dec-12	30-Jul-13
29	23862 30842187	R-71	DFM-1502-08 REPL 0.52MI MP 0.01-0.52 PH1	2012 REPL	North Sierra	1320-1	T Gerber GT/GC	12-Sep-12 A	31-Aug-12 A	29-Aug-12 A	17-Oct-12 A	25-Oct-12 A	06-Sep-12 A	18-Oct-12 A	13-Dec-12	14-Dec-12	19-Dec-12	29-Jul-13
30	26029 30842215	R-06	L-111A REPL 8.83MI MP 18.70-27.54 PH1	2012 REPL	Ctr Vly Fresno	34900-7 50129-16/24	K Furlani Snelson	26-Jul-12 A	09-Aug-12 A	16-Nov-12	09-Aug-12 A	17-Dec-12	30-May-12 A	08-Aug-12 A	08-Dec-12	12-Jan-13	16-Jan-13	22-Aug-13
32	26014 30842201	R-03	DFM-7221-10 REPL 4.05mi MP 12.07-16.13 PH1	2013 REPL	Ctr Vly Yosem	21402-1 21436-16	E Candanoza Underground	12-Jul-12 A	30-Nov-12	01-Feb-12 A	30-Nov-12	27-Apr-12 A	09-May-12 A	09-Oct-12 A	18-Mar-13	01-Apr-13	14-May-13	03-Jan-14

Denotes projects with IM replacement segments



Schedule Summary Table for Valve Projects

Dates from PG, Updated: 11/01/12

printed: 27-Nov-12 06:41 PM

Legend: *Dates with "A" after the data date are Actual Dates.

Line	PSRS Order	ID	Project	OP year Type	Region District	Number Valves	Total Valves	PM Contractor	WBS 1 ENGR		WBS 2 Environmental	WBS 3 LAND	WBS 4 CONSTRUCTION				WBS 5 CLOSE OUT				
									IFC Package Complete	PG&E Final Est Approved	All Permits Received	Complete Land Acquisition (target)	Bid Package Posted to PA	Construction NTP	Clearance 1	Dur 1	Clearance 2	Dur 2	EDRO / Commissioning	Site Restoration	Final Mapping
16	23970 30842289	V-28	Valve Auto - Half Moon Bay Tap, 2V, Ph. 1	2012 VA	Ctr Cst Peninsu	2	42	S Kommidis Pipeline	07-Jun-12 A	29-Oct-12 A	31-Oct-12 A	30-Apr-12 A	23-Jul-12 A	29-Oct-12 A					11-Dec-12	11-Dec-12	04-Apr-13
17	24286 30847353	V-36	Valve Auto - "C" Street Station, 3V, Ph. 1	2012 VA	Bay L.Medan	3	45	J Mackanic H&M	25-Oct-12 A	01-Nov-12	15-Oct-12 A	19-Oct-12 A	11-Oct-12 A	01-Nov-12					17-Dec-12	17-Dec-12	06-Jun-13
18	24287 30847364	V-37	Valve Auto - Franklin Canyon, 4V, Ph 1	2012 VA	Bay L.Medan	4	49	P Chan GT/GC	09-Nov-12	09-Nov-12	12-Sep-12 A	12-Sep-12 A	10-Oct-12 A	14-Nov-12					21-Dec-12	21-Dec-12	12-Jun-13
19	24284 30847366	V-32	Valve Auto - SP3-Line 191 Mtr Sta, 4V, Ph. 1	2012 VA	Bay L.Medan	4	53	P Chan GT/GC	15-Nov-12	15-Nov-12	12-Sep-12 A	12-Sep-12 A	10-Oct-12 A	20-Nov-12					21-Dec-12	21-Dec-12	12-Jun-13
20	23605 30842303	V-19	Valve Auto - Martin Station, 4V, Ph. 1	2012 VA	Bay Peninsu	4	57	P Chan Snelson	03-Aug-12 A	11-Oct-12 A	29-Aug-12 A	02-May-12 A	18-Jul-12 A	10-Aug-12 A					22-Dec-12	19-Dec-12	15-Apr-13
21	23604 30842319	V-17	Valve Auto - Sullivan Ave, 1V, Ph. 1	2012 VA	Bay Peninsu	1	58	P Chan ARB	10-Aug-12 A	11-Oct-12 A	19-Apr-12 A	19-Apr-12 A	02-Aug-12 A	30-Aug-12 A					28-Dec-12	28-Dec-12	22-Apr-13