

From: Yura, Jane  
Sent: 10/17/2013 5:02:58 PM  
To: Malashenko, Elizaveta I. (elizaveta.malashenko@cpuc.ca.gov)  
Cc: Doll, Laura (/O=PG&E/OU=CORPORATE/CN=RECIPIENTS/CN=LRDD); Solis, Maria (Maria.Solis@cpuc.ca.gov); Podoreanu, Alin (alin.podoreanu@cpuc.ca.gov);  
Redacted Johnson,  
Kirk (/O=PG&E/OU=CORPORATE/CN=RECIPIENTS/CN=MKJ2); Kenny, Peter E. (/O=PG&E/OU=Corporate/cn=Recipients/cn=PXKZ); Redacted  
Redacted  
Bcc:  
Subject: RE: Next Steps for L-114

Liza, here is the detailed shut-down and restoration clearance procedure for Line 114 in Brentwood.

Step 178 (on page 17) will begin tomorrow (10/17/13) at approximately 7:00 am:

- Redacted Safety tailboard will begin at 7:00am.
- Redacted Clearance supervisor will confirm the team and system is ready to bring the line into service.
- Redacted Start introducing gas around 8:30. The line will need to be purged and pressurized, and soap testing will occur about 9:00- 9:30.
- Redacted The clearance procedure will be followed to bring the line safely into service.

Evan Stark is contacting Alin to coordinate that SED can be present for the remaining field work.

We appreciate the clear guidance provided by SED through this process.

Thank you,

Jane

**From:** Malashenko, Elizaveta I. [mailto:[elizaveta.malashenko@cpuc.ca.gov](mailto:elizaveta.malashenko@cpuc.ca.gov)]  
**Sent:** Thursday, October 17, 2013 4:24 PM  
**To:** Yura, Jane  
**Cc:** Doll, Laura; Podoreanu, Alin; Solis, Maria; [Redacted] Kenny, Peter E.;  
Johnson, Kirk  
**Subject:** RE: Next Steps for L-114

Jane,

At this point, SED has no outstanding safety concerns for L-114. PG&E may proceed to put L-114 in service, provided that the line is operated in a safe manner and in compliance with state and federal laws and regulations.

Please let SED know your plan for putting L-114 in service and make sure to coordinate with SED staff to ensure that an inspector can be present for any remaining field work.

Regards,

Elizaveta

---

***Elizaveta Malashenko***

Deputy Director

Office of Utility Safety and Reliability

Safety and Enforcement Division

California Public Utilities Commission

Phone: 415-703-2274

E-mail: [elizaveta.malashenko@cpuc.ca.gov](mailto:elizaveta.malashenko@cpuc.ca.gov)

**From:** Yura, Jane [mailto:JKY1@pge.com]  
**Sent:** Wednesday, October 16, 2013 5:21 PM  
**To:** Malashenko, Elizaveta I.  
**Cc:** Doll, Laura; Podoreanu, Alin; Solis, Maria; [Redacted] Kenny, Peter E.; Johnson, Kirk  
**Subject:** RE: Next Steps for L-114

Liza, I just received an update from the field. The reviews for the final 2 welds are in progress. Once they are reviewed and signed off, we will be sending you the summary documents and supporting detail. I may have to send in several emails, depending on their size.

Let me know if you have any questions,

Jane

**From:** Malashenko, Elizaveta I. [mailto:elizaveta.malashenko@cpuc.ca.gov]  
**Sent:** Tuesday, October 15, 2013 6:29 PM  
**To:** Yura, Jane  
**Cc:** Doll, Laura; Podoreanu, Alin; Solis, Maria; [Redacted] Kenny, Peter E.; Johnson, Kirk  
**Subject:** RE: Next Steps for L-114

Jane,

Thank you! I will get back to you on the next steps tomorrow morning. Everything looks on track so far.

Regards,

Liza

---

**Elizaveta Malashenko**

Deputy Director

Office of Utility Safety and Reliability

Safety and Enforcement Division

California Public Utilities Commission

Phone: 415-703-2274

E-mail: [elizaveta.malashenko@cpuc.ca.gov](mailto:elizaveta.malashenko@cpuc.ca.gov)

**From:** Yura, Jane [<mailto:JKY1@pge.com>]

**Sent:** Tuesday, October 15, 2013 4:53 PM

**To:** Malashenko, Elizaveta I.

**Cc:** Doll, Laura; Podoreanu, Alin; Solis, Maria; [Redacted] Kenny, Peter E.; Johnson, Kirk

**Subject:** FW: Next Steps for L-114

Liza, the team had done some additional work with Alin to refine our steps. We are on track to have the documentation submitted to you tomorrow.

Thank you,

Jane

**From:** [Redacted]

**Sent:** Tuesday, October 15, 2013 4:49 PM

**To:** Yura, Jane

**Subject:** RE: Next Steps for L-114

I was in the field meeting with our ATS team and Alin. The following changes were made to the form on Alin's suggestions and ATS concurrence. The final column of the attached form is now used to show we have provided the daily weld inspection visual report as well as the reader sheet for the weld to the CPUC. I have also attached the email form [Redacted] with ATS. Additionally I changed the steps below. I will follow up with a call.

[Redacted]

**From:** Yura, Jane  
**Sent:** Tuesday, October 15, 2013 3:43 PM  
**To:** Malashenko, Elizaveta I.  
**Cc:** Doll, Laura; Podoreanu, Alin; Solis, Maria; [Redacted]; Kenny, Peter E.; Johnson, Kirk  
**Subject:** RE: Next Steps for L-114

Liza, when L-114 is returned to service this year, the operating pressure for L-114 is planned as 464 psig. (MAOP of 720 psig); when phase 3 of the project is completed next year, the entire line is planned to operate at 497 psig.

Also, here is an update on the field work process:

- [Redacted] CPUC inspector (Alin) is onsite.
- [Redacted] We are working with Alin on the plan to request permission to put gas in the line – following steps 3-5 from your earlier email.
- [Redacted] We must staff air movers 24/7 starting today
- [Redacted] ATS Level 3 inspector will be onsite for all weld work today and tomorrow. The attached sheet will be ~~initialed~~ filled out in the field to track the progress for all tie-in welds performed today and tomorrow.
- [Redacted] When the final weld ~~sheet is signed off~~ documentation is given to Alin in the field, we will send it to you (the plan is tomorrow, Wednesday).
- [Redacted] When your approval is received, we can begin to purge and pressurize the line in preparation for soap testing and ultimately returning the line to service --- if all proceeds according to plan, we hope to begin the last steps on Thursday/Friday of this week.

Please let me know if you have any questions, or need additional information.

Jane

**From:** Malashenko, Elizaveta I. [<mailto:elizaveta.malashenko@cpuc.ca.gov>]  
**Sent:** Tuesday, October 15, 2013 10:16 AM  
**To:** Yura, Jane  
**Cc:** Doll, Laura; Podoreanu, Alin; Solis, Maria; [Redacted]; Kenny, Peter E.; Johnson, Kirk

**Subject:** RE: Next Steps for L-114

Jane,

Thank you for the update. Can you please confirm the operating pressure that you have planned for L-114 for when you put it in service?

Thanks,

Liza

---

***Elizaveta Malashenko***

Deputy Director

Office of Utility Safety and Reliability

Safety and Enforcement Division

California Public Utilities Commission

Phone: 415-703-2274

E-mail: [elizaveta.malashenko@cpuc.ca.gov](mailto:elizaveta.malashenko@cpuc.ca.gov)

**From:** Yura, Jane [<mailto:JKY1@pge.com>]

**Sent:** Monday, October 14, 2013 5:53 PM

**To:** Malashenko, Elizaveta I.

**Cc:** Doll, Laura; Podoreanu, Alin; Solis, Maria; Redacted; Kenny, Peter E.; Johnson, Kirk

**Subject:** RE: Next Steps for L-114

Liza, I received an update from the construction team for the first set of questions, and we will continue

to work through the process that you've outlined below, for SED approval of the line for tie-in this week, if all is found satisfactory.

Here is the information as of now:

**(1) For the weld with the external undercut, can you summarize the final PG&E determination (what record was used; the measurements of the undercut; applicable criteria).**

a. W-738 (External Undercut Indication)

i. All measurements were made using a v-wac gauge with a tolerance of 1/64".

ii. API 1104 20<sup>th</sup> Edition Section 9.7.2 was utilized for acceptance criteria.

iii. There were 5 areas of external undercut at the 6:00 o'clock position of the weld.

1. The depth for 4 out of the 5 undercut areas ranged from .020" to .025" deep x 1/4" to 1/2" long. These areas were found to be acceptable per API 1104 Section 9.7.2 (table 4).

2. 1 area of undercut was found to be approximately 0.045" deep x 3/8" long. This imperfection, was approximately 1/64" over allowable depth tolerance and found to be unacceptable by mechanical measurement. In a conservative effort, this weld was removed from the line and replaced with a new segment.

3. New hydro tested pipe was used as the replacement spool piece.

4. The new welds (TI-972R and TI-973) were visually inspected, radiographically tested and reviewed by PG&E RT Level III. Welds were found to be acceptable.

iv. For all 5 areas of undercut the combined length of undercut was less than 2" in a continuous 12" length of weld. Which would deem the weld acceptable per API 1104 Section 9.3.11 by radiography.

**(2) For the 4 welds that were cutout and re-done, please summarize how the welds were validated (NDE method, NDE contractor & PG&E validation). In particular, I would like a confirmation that all X-rays were validated and signed off by a Level 3 X-ray specialist.**

- a. W-760, W-770, W-771 and W-781 were removed from the system as directed by CPUC.
- b. New hydro tested pipe was used as the replacement spool pieces.
- c. All Radiographic Testing was performed by Western Industrial X-ray (WIX).
- d. PG&E RT Level III was onsite and reviewed radiographic images for acceptance to API 1104 Section 9.3 for final disposition of welds.
- e. Replacement welds were made and inspected as follows:

<b>No</b>	<b>Weld # (New &amp; Old)</b>	<b>Visual Inspection</b>	<b>WIX RT Inspection</b>	<b>PG&amp;E RT Level III</b>	<b>Comments</b>
1.	TI-970 – Replacement of W-781	Accept	Accept	Accept (10/11/13)	
2.	TI-971 – Replacement of W-781	Accept	Accept	Accept (10/11/13)	
3.	TI-972 – Replacement of W-738	Accept	Rejected	Rejected (10/11/13)	
4.	TI-972R - Replacement of W-738	Accept	Accept	Accept (10/11/13)	
5.	TI-973 – Replacement of W-738	Accept	Accept	Accept (10/11/13)	
6.	TI-974 – Replacement of W-770	Accept	Rejected	Rejected (10/11/13)	Removed from system (10/14/13) – Replaced with TI-978. RT will be completed 10/14/13
7.	TI-975 – Replacement of W-771	Accept	Rejected	Rejected (10/11/13)	Removed from system (10/14/13) – Replaced with TI-979. RT will be completed 10/14/13.
8.	TI-976 – Replacement of W-760	Accept	Accept	Accept (10/11/13)	
9.	TI-977 – Replacement of W-760	Accept	Accept	Accept (10/11/13)	
10	TI-978 -- Replacement of TI-974	TBD	TBD	TBD	– Replaced with TI-978. RT will be completed 10/14/13 in evening.
11	TI-979 -- Replacement of TI-975	TBD	TBD	TBD	Replaced with TI-979. RT will be completed 10/14/13 in evening.

We will continue to respond to your inspector Alin for any additional information needed.



Thank you,

Jane

**From:** Yura, Jane  
**Sent:** Monday, October 14, 2013 12:59 PM  
**To:** 'Malashenko, Elizaveta I.'  
**Cc:** Doll, Laura; Podoreanu, Alin; Solis, Maria; [Redacted]  
**Subject:** RE: Next Steps for L-114

Liza, thank you. this is a very clear process, and we will be providing all the info requested,

Jane

**From:** Malashenko, Elizaveta I. [<mailto:elizaveta.malashenko@cpuc.ca.gov>]  
**Sent:** Monday, October 14, 2013 12:55 PM  
**To:** Yura, Jane  
**Cc:** Doll, Laura; Podoreanu, Alin; Solis, Maria; [Redacted]  
**Subject:** RE: Next Steps for L-114

Hi,

I just spoke with Alin, who is in the field performing the auditing work on L-114 for CPUC, and here is how I'd like to update my previous guidance:

- (1) Please provide the copy of the documents for the weld with the external undercut to Alin and walk him through why PG&E has determined the weld to be acceptable.
- (2) I understand that a Level 3 is signing off on all the welds that are being re-done. Please have the Level 3 available to Alin to ask any questions and provide the copies of documentation related to the welds to Alin. Specifically, Alin will need the copies of the reader sheets.
- (3) When performing the tie-in, please also have a Level 3 review and sign-off on all the tie-

in welds. Also, please provide the copies of the reader sheets to Alin.

(4) Please make any other information that Alin request available.

Here is how I see the approval process for putting L-114 in service.

(1) After the final weld rework has been completed, I will wait for my team (Alin and others) to provide me with the technical findings.

(2) Assuming that CPUC technical team finds the work on all 5 welds acceptable, I currently don't foresee a reason why the line would need to be kept out of service.

(3) In addition to the 5 welds that are being re-validated, I'm also going to look for confirmation that the tie-in welds were all properly inspected and are acceptable.

(4) Once PG&E has completed the work on the 5 welds that needed re-validation, PG&E can begin the tie-in work.

(5) PG&E is not to put gas into the line until receiving a final approval from the CPUC.

Please let me know if you have any questions or if you anticipate any scheduling issues due to the steps laid out above.

Thanks,

Liza

---

***Elizaveta Malashenko***

Deputy Director

Office of Utility Safety and Reliability

Safety and Enforcement Division

California Public Utilities Commission

Phone: 415-703-2274

E-mail: [elizaveta.malashenko@cpuc.ca.gov](mailto:elizaveta.malashenko@cpuc.ca.gov)

PG&E is committed to protecting our customers' privacy.

To learn more, please visit <http://www.pge.com/about/company/privacy/customer/>

PG&E is committed to protecting our customers' privacy.

To learn more, please visit <http://www.pge.com/about/company/privacy/customer/>

PG&E is committed to protecting our customers' privacy.

To learn more, please visit <http://www.pge.com/about/company/privacy/customer/>