

Appendix 6

Mitigation Monitoring Plan

6. Mitigation Monitoring Plan

Southern California Edison (SCE) proposes to construct and operate the Valley South Subtransmission Project (“Project”). An Environmental Impact Report (EIR) was prepared to assess the Project’s potential environmental effects. The EIR was prepared based on information in the Proponent’s Environmental Assessment (PEA), project site visits, and supplemental research. The majority of the Project’s impacts would occur during construction. Within SCE’s application, Applicant Proposed Measures (APMs) were proposed to reduce potentially significant adverse impacts related to construction and operation.

The purpose of this Mitigation Monitoring Plan is to ensure effective implementation of each APM and mitigation measures identified by the EIR and imposed by the California Public Utilities Commission (CPUC) as part of Project approval. This plan includes:

- The Applicant Proposed Measures and mitigation measures that SCE must implement;
- The actions required to implement these measures;
- The monitoring requirements; and
- The timing of implementation for each measure.

A CPUC-designated environmental monitor will carry out all construction field monitoring to ensure full implementation of all measures. If a non-compliance were to occur, the CPUC will issue a warning to SCE’s contract administrator or lead environmental monitor and SCE’s project manager. Continued non-compliance shall be reported to the CPUC’s designated project manager. Any decisions to halt work due to non-compliance will be made by the CPUC. The CPUC’s designated environmental monitor will keep a record of any incidents of non-compliance with mitigation measures, APMs, or other conditions of Project approval. Copies of these documents shall be supplied to SCE and the CPUC.

Minor Project Changes or Variances. The CPUC along with its environmental monitors will ensure that any minor project change that may be necessary due to final engineering or Project variance or deviation from the procedures identified under the monitoring program is consistent with CEQA requirements; no minor Project changes or variances will be approved by the CPUC if they are located outside of the geographic boundary of the Project study area or create new or substantially more severe significant impacts. A variance should be strictly limited to minor Project changes that will not trigger other permit requirements, unless the appropriate agency has approved the change, that it does not increase the severity of an impact or create a new impact without appropriate agency approval, and that it clearly and strictly complies with the intent of the mitigation measure or applicable law or policy. SCE shall seek any other Project refinements by a Petition to Modify (PTM).

If a proposed change to the Project has the potential for creating significant environmental effects, it will be evaluated to determine whether a PTM and/or supplemental CEQA review is required. Any proposed deviation from the approved Project, adopted mitigation measures, and APMs, and correction of such deviation, shall be reported immediately to the CPUC and the environmental monitor assigned to the construction spread for their review and approval. The CPUC and the environmental monitor will review the variance request to ensure that all of the information required to process the minor Project change is included. The CPUC may request a site visit, or may need additional information to process the variance. In some cases, Project refinements may also require approval by another agency. Requests for staff approval of a refinement must be made in writing and should include the following:

- A detailed description of the proposed refinements, including an explanation of why the refinements are necessary.

- Identification of the mitigation measures, APMs, Project parameter, or other stipulation for which the refinements are being requested, and a reference to the approved documents.
- Photos, maps, and other supporting documentation illustrating the difference between: the existing conditions in the area, the approved Project, and the proposed refinements.
- The potential impacts of the proposed refinements, including a discussion of each environmental issue area that could be affected by the refinements with accompanying verification that there will be no substantial increase in significant impacts to resources affected by the Project and no new significant impacts, after application of previously adopted mitigation.
- Whether the refinements conflict with any APMs or mitigation measures.
- Whether the refinements conflict with any applicable guideline, ordinance, code, rule, regulation, order, decision, statute or policy.
- Water/wetland/storm water related resource information if the refinements would result in any additional land disturbance, road distance or width, changes to impacts on jurisdictional waters, or changes to water protection best management practices.
- Date of expected construction at the refined Project area.

Dispute Resolution. It is expected that the Mitigation Monitoring Plan will reduce or eliminate many potential disputes. However, even with the best preparation, disputes may occur.

Issues should be first addressed at the field level informally between the CPUC-designated environmental monitor(s) and SCE's environmental monitor(s) at the regular progress meetings. Questions may be raised to the SCE Project Environmental Manager or SCE Project Construction Manager. Should the issue persist or not be resolved at these levels, the following procedure will be observed:

- **Step 1.** Disputes unresolved in the field and complaints (including those from the public) should be directed first to the CPUC-designated Project Manager for resolution. The Project Manager will attempt to resolve the dispute informally. Prior to initiating Step 2, the CPUC Project Manager will inform SCE should this informal process fail.
- **Step 2.** Should the informal process fail (Step 1), the CPUC Project Manager may initiate enforcement or compliance action to address deviations from the approved Project or adopted Mitigation Monitoring Plan.
- **Step 3.** If a dispute or complaint regarding the implementation or evaluation of the Mitigation Monitoring Plan cannot be resolved informally or through enforcement or compliance action by the CPUC, any affected participant in the dispute or complaint may file a written "notice of dispute" with the CPUC Executive Director. This notice should be filed in order to resolve the dispute in a timely manner, with copies concurrently served on other affected participants. Within 10 days of receipt, the Executive Director or designee(s) shall meet or confer with the filer and other affected participants for purposes of resolving the dispute. The Executive Director shall issue an Executive Resolution describing his/her decision, and serve it on the filer and other affected participants.
- **Step 4.** If one or more of the affected parties is not satisfied with the decision as described in the Resolution, such party(ies) may appeal it to the Commission via a procedure to be specified by the Commission.

Parties may also seek review by the Commission through existing procedures specified in the CPUC Rules of Practice and Procedure for formal and expedited dispute resolution, although a good faith effort should first be made to use the foregoing procedure.

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
Aesthetics			
Construction-Phase Visual Effects	AES-1 Screen Construction Activities from View. Construction yards, staging areas, and material and equipment storage areas, including storage sites for excavated materials, shall be visually screened using temporary screening fencing. Fencing will be of an appropriate structure, material, and color for each specific location. This requirement shall not apply if Southern California Edison (SCE) can demonstrate that construction yards and facilities are located away from areas of high public visibility including public roads, residential areas, and public recreational facilities. For any site that SCE proposes to exempt from the screening requirement, SCE shall define the site on a detailed map demonstrating its visibility from nearby roads, residences, or recreational facilities and submit the map to the California Public Utilities Commission (CPUC) for review and approval at least 60 days prior to the start of construction at that site.	Perform on-site monitoring during construction to ensure measures are properly implemented, or if SCE proposes exempting sites, review map to ensure agreement with proposed exemptions.	Submit map of exempt area(s) at least 60 days prior to construction at that site; Implement during construction
Construction-Phase Visual Effects	AES-2 Minimize Vegetation Removal and Ground Disturbance. Only the minimum amount of vegetation necessary for the construction of structures and facilities shall be removed during construction. In particular, vegetation within the right-of-way and ground clearing at the foot of each pole and between poles shall be limited to the clearing necessary to comply with all regulatory requirements.	Perform on-site monitoring during construction to ensure disturbance areas are minimized.	During construction
Establishment of Gravel Surfaces	AES-3 Reduce Color Contrast of Graveled Surfaces. If construction unavoidably introduces gravelled surfaces that cause substantial visual contrast visible from sensitive public viewing locations, the gravelled surfaces shall be treated with an appropriate color or material (e.g., Natina Rock, Eonite, or Permeon, or similar). The colorant material shall be approved by the CPUC, and the intent shall be to reduce the visual contrast created by placing the lighter-colored rock adjacent to darker soil and vegetated surroundings. SCE shall consult with the CPUC and/or their authorized representative(s) on a site-by-site basis and obtain written approval prior to the use of any colorants.	Review colorant recommendations and ensure appropriate field implementation.	During construction
Construction-Phase Visual Effects	AES-4 Prohibit Construction Marking of Natural Features. SCE shall not apply paint or permanent discoloring agents to rocks or vegetation to indicate survey or construction activity limits or for any other purpose.	Perform on-site monitoring during construction to ensure markings are made in appropriate locations.	During construction
Night Lighting and Reflective Surfaces	AES-5 Minimize Night Lighting at Construction Sites and Project Facilities. SCE shall avoid night lighting where possible and minimize its use under all circumstances. To ensure this, SCE shall prepare a Night Lighting Management Plan for both construction and O&M. The Plan shall specify the following: <ul style="list-style-type: none"> • Use of portable truck-mounted lighting. • Emphasis on use of low-pressure sodium (LPS) or amber light-emitting diode (LED) lighting. • White lighting (metal halide) would: a) only be used when necessitated by specific work tasks; b) would not be used for dusk-to-dawn lighting; and c) would be less than 3,500 Kelvin color temperature. • All lamp locations, orientations, and intensities including security, roadway, and task 	Review Night Lighting Management Plan and perform on-site monitoring during construction to ensure appropriate implementation.	Submit draft Night Lighting Management Plan at least 60 days prior to construction; Submit final Night Lighting 15 days prior to construction; Implement during construction.

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>lighting.</p> <ul style="list-style-type: none"> • Each light fixture and each light shield. • Total estimated outdoor lighting footprint expressed as lumens or lumens per acre. • Detailed list of anticipated circumstances and activities that would require night lighting including the expected frequency of the activity, the duration of the activity, and the expected amount of lighting that would be necessary for that activity. • Light fixtures that could be visible from beyond Project facility boundaries shall have cutoff angles sufficient to prevent lamps and reflectors from being visible beyond the Project facility boundary, including security lighting. • Motion sensors and other controls to be used, especially for security lighting such that lights operate only when the area is occupied. • Surface treatment specification that will be employed to minimize glare and sky glow. <p>The Night Lighting Management Plan shall also consider the following factors:</p> <ul style="list-style-type: none"> • All temporary construction lighting and permanent exterior lighting shall include: (a) lamps and reflectors that are not visible from beyond the construction site or facility including any off-site security buffer areas; (b) lighting that shall not cause excessive reflected glare; (c) direct lighting that shall not illuminate the nighttime sky, except for required Federal Aviation Administration aircraft safety lighting (which, if required, shall be an on-demand, audio-visual warning system that is triggered by radar technology); (d) minimization of illumination of the Project and its immediate vicinity; (e) avoidance of sky glow caused by Project lighting will be avoided; and (f) compliance with local policies and ordinances to be outlined in the Night Lighting Management Plan. All permanent light sources shall be below 3,500 Kelvin color temperature (warm white) and shall be full cutoff fixtures. • Always-on security lighting is to be limited to one low-wattage, fully shielded, full cutoff light fixture at the main entrance to facilities. All other security lighting is to be motion activated only through the use of passive infrared sensors and controlled as specific zones such that only targeted areas are illuminated. No other lighting is to be utilized on a nightly basis when a facility is not occupied. • Lighted nighttime maintenance is to be minimized or avoided as a routine practice and should occur only during emergencies. <p>The draft Night Lighting Management Plan shall be submitted to the CPUC at least 60 days prior to the start of construction. Following the CPUC's review of the draft plan, and at least 15 days prior to the start of construction, SCE shall submit to the CPUC for review and approval, a final Night Lighting Management Plan. Construction activities shall not start until CPUC's approvals of the plan have been received.</p>		
Operations Visual Effects	AES-6 Treat Structure Surfaces. SCE shall treat the surfaces of all structures visible to the public such that: a) their colors minimize visual contrast by blending with the characteristic landscape colors; and b) their colors and finishes do not create excessive	Review Surface Treatment Plan and perform on-site monitoring during construction to ensure appropriate	Submit Surface Treatment Plan to CPUC for review and approval at least 60

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>glare. SCE should consult with applicable city and county agencies regarding the colors and finishes used on project structures. The subtransmission facilities and conductors shall be non-specular and non-reflective, and the insulators shall be non-reflective and non-refractive (SCE has stated in their project description that they will use non-specular 954 SAC conductors). SCE shall use appropriate colors that blend effectively with the surrounding land-scape. SCE has stated in their project description that the TSPs will have a “dulled galvanized finish.”</p> <p>SCE shall provide to the CPUC for review, a Surface Treatment Plan describing the materials and dulling treatment proposed along with samples of treated material. The plan shall also describe the application of any post-manufacture colors and textures to new facility structures, and explain how the overall Project design will reduce glare and minimize visual intrusion and contrast by blending the facilities with the landscape. The plan shall be submitted to CPUC at least 60 days prior to ordering the first structures that are to be color-treated during manufacture or prior to construction of any of the facility components, whichever comes first. If the CPUC notifies SCE that revisions to the plan are needed before the plan can be approved, within 30 days of receiving that notification, SCE shall prepare and submit for review and approval a revised plan. The Surface Treatment Plan shall include the following components and specifications.</p> <ul style="list-style-type: none"> • Specification, and 11” x 17” color simulations at life-size scale, of the treatment proposed for use on structures, including structures treated during manufacture. • A list of each major structure and/or pole specifying the color(s) and finish(es) proposed for each (colors must be identified by name and by vendor brand or a universal designation). • Two sets of brochures and/or color chips for each proposed color. • A detailed schedule for completion of the treatment. • A procedure to ensure proper treatment maintenance for the life of the Project. • Until SCE receives notification of approval of the Surface Treatment Plan by the CPUC, SCE shall not specify to the vendors the treatment of structures for manufacture and shall not perform the final treatment on structures treated on site. Additionally, construction activities shall not start until approval of the plan from the CPUC has been received. Within 14 days following the completion of treatment on any facility component, SCE shall notify the CPUC that the component (e.g., structure) is ready for inspection. 	implementation.	days prior to ordering structures that are to be color-treated during manufacturing; Submit revised plan within 30 days of receiving revisions. Implement during construction.
Alternative 1 (ONLY) Aesthetics	AES-7 Relocate Subtransmission Line Along Scott Road. SCE shall relocate the Alternative 1 alignment to the south side of Scott Road and incorporate the existing distribution line as an underbuild on the Alternative 1 wood poles.	Review and approve change in alignment	Prior to construction

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
Agricultural Resources			
Construction-Phase Agricultural Resources	<p>AG-1 Coordinate with Agricultural Landowners. SCE shall coordinate with potentially affected property owners of Farmland (Prime Farmland, Farmland of Statewide Importance, Farmland of Local Importance, and Unique Farmland) and Agricultural Preserve lands to reduce disruption to agricultural operations during construction of the Project. This coordination shall include:</p> <ul style="list-style-type: none"> Scheduling construction activities at a location and time when conflict with agricultural operations will be minimized, and avoiding construction during peak planting, growing, and harvest seasons, if feasible, based on outage limitations; and SCE shall use best efforts to schedule construction activities to avoid peak planting, growing and harvest season as feasible and in coordination with the property owner. Ensuring that any damaged or disturbed Farmland is restored to a condition that closely approximates conditions that existed prior to construction-related disturbance, and/or as agreed upon between SCE and the property owner and also in accordance with the existing easement language, to the extent practicable. This could include activities such as soil preparation, regrading, and reseeding. <p>SCE shall document its coordination efforts with affected agricultural landowners regarding the continued use of Farmland and Agricultural Preserves, and shall submit this documentation to the CPUC at least 30 days prior to the start of any construction activities on the affected agricultural parcels.</p>	<p>Review documentation of coordination efforts with affected agricultural land owners 30 days prior to construction activities on the affected agricultural parcels.</p> <p>Perform on-site monitoring during construction to ensure coordination efforts are implemented and restoration of any damaged or disturbed Farmlands is implemented.</p>	During construction.
Air Quality			
APM AIR-1	Construction crew vehicle speeds on non-public unpaved roadways would be restricted to 15 miles per hour. (see MM AQ-1)	Perform on-site monitoring.	During construction
APM AIR-2	Dust suppression would be implemented on all active nonpublic unpaved access roadways (e.g. using water or chemical suppressant). (see MM AQ-1)	Perform on-site monitoring.	During construction
APM AIR-3	Off-road diesel construction equipment with a rating between 100 and 750 horsepower would be required to use engines compliant with U.S. Environmental Protection Agency Tier 3 non-road engine standards. In the event a Tier 3 engine is not available, that engine would be equipped with a Tier 2 engine and documentation would be provided from a local rental company stating that the rental company does not currently have the required diesel-fueled off-road construction equipment or that the vehicle is specialized and is not available to rent. Similarly, if a Tier 2 engine is not available, that engine would be equipped with a Tier 1 engine and documentation would be provided. (see MM AQ-2)	Perform on-site monitoring to ensure proper equipment provided.	During construction
Construction-Phase Air Quality Emissions	AQ-1 Fugitive Dust Control. A fugitive dust control plan shall be prepared, submitted, and approved by the CPUC prior to initiation of Project construction. The Fugitive Dust Control Plan shall include the following measures or requirements, or others as required or allowed by South Coast Air Quality Management District (SCAQMD) Rule 403, where	Review Fugitive Dust Plan and perform on-site monitoring during construction to ensure control measures are properly	Submit Fugitive Dust Control Plan at least 30 days prior to construction to CPUC for review and

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>determined to be more appropriate:</p> <ul style="list-style-type: none"> • Vehicle speeds on private unpaved roads shall be limited to 15 miles per hour, with the exception of the marshalling yards on which vehicle speeds shall be limited to 10 miles per hour. • Vehicle speeds on public unpaved roads shall be limited to 25 miles per hour. • Marshalling yards shall be paved or graveled. • Track-out onto paved public roads shall be controlled using wheel washing system, wheel shaker/wheel spreading device, a washed gravel pad that is 30 feet long and 50 feet long, or equivalent means. • Unpaved roads (including the portions of unpaved public roads in use by Project vehicles) when being used by Project vehicles, active construction areas, storage piles, and other disturbed areas shall be watered or chemical/organic stabilizers/suppressants applied at least three times per day as necessary to limit visible dust emissions. • Vegetation shall be cut but maintained in areas that do not require removal of vegetation and to control dust from disturbed areas. • When wind speeds exceed 25 miles per hour the sources of visible dust emissions shall temporarily halt operations or additional control measures shall be applied to eliminate the visible dust emissions, and in the case of dust emission from inactive disturbed areas during high winds additional watering or dust suppressants shall be applied to reduce the visible dust emissions. • Bulk material storage piles shall be covered, or stored in areas with wind barriers and water/dust suppressants applied to reduce dust emissions. • Bulk materials shall be transported in trucks with covers, or using a minimum freeboard of 12 inches. • Other mitigation measures as necessary to comply with the requirements of SCAQMD Rule 403 shall be implemented during Project construction. <p>The ongoing compliance of these control measures shall be ensured by a qualified Construction Mitigation Manager (CMM). The CMM shall have the authority to require the implementation of additional dust control measures if conditions warrant.</p>	implemented.	approval; Implement during construction
Construction-Phase Air Quality	<p>AQ-2 Off-Road Equipment Emissions Control. Off-road equipment with engines larger than 50 horsepower shall have engines that meet or exceed US Environmental Protection Agency/California Air Resources Board (CARB) Tier 3 Emissions Standards. Exceptions may be allowed only on a case by case basis for three specific situations: (1) an off-road equipment item that is a specialty, or unique, piece of equipment that cannot be found with a Tier 3 or better engine after a due diligence search; and/or (2) an off-road equipment item that would be used for a total of no more than 5 days; and/or (3) the off-road equipment is registered under CARB's Statewide Portable Equipment Registration Program. Additionally, all off-road equipment engines shall be maintained in good operating condition and in tune per manufacturers' specification, and equipment idling</p>	Perform on-site monitoring during construction to ensure control measures are properly implemented.	During construction

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	shall be limited to no more than five minutes unless needed for proper operation.		
Biological Resources			
APM BIO-1	Preconstruction Surveys and Construction Monitoring. Preconstruction biological clearance surveys shall be performed at specific construction and other work sites where potential biological resources are located to minimize impacts on special status wildlife and plant species. If special status species are present, biological monitors shall be onsite, as needed, and shall aid crews in implementing avoidance measures during construction. Special status species observations and avoidance measures will be reported to the appropriate wildlife agencies prior to construction in that area. In addition, appropriate agencies will be provided a monthly report summarizing all special status species observations and avoidance measures.	Perform on-site monitoring during construction to ensure avoidance measures are properly implemented. Review monthly reports.	Prior and during to construction
APM BIO-2	Nesting Bird Preconstruction Surveys. SCE would conduct preconstruction clearance surveys no more than 7 days prior to construction to determine the location of nesting birds and territories. Nesting survey results and avoidance measures, if applicable, will be reported to the appropriate wildlife agencies prior to construction in that area. An avian biologist would establish a buffer area around active nest(s) and would monitor construction activities. The buffer would be established based on construction activities, potential noise disturbance levels, and behavior of the species. A monthly report summarizing all active nest observations and avoidance measures will be provided to the appropriate agencies on a monthly basis, during the nesting season, or until all active nests have been determined to be inactive.	Perform on-site monitoring during construction to ensure avoidance measures and buffer areas are properly implemented. Review monthly reports.	During construction
APM BIO-3	Nesting Bird Management Plan. SCE shall develop a Nesting Bird Management Plan with input from CDFW. The plan shall include (1) nest management and avoidance; (2) field approach (survey methodology, reporting, and monitoring), including information related to areas of occupied habitat for coastal California gnatcatcher; and (3) avian biologist qualifications. Avian biologist(s) shall be subject to review and approval by CDFW, and shall be responsible for determining the buffer area around active nest(s). Biological monitors shall monitor nests and construction activities.	Review Nesting Bird Management Plan and perform on-site monitoring during construction to ensure control measures are properly implemented.	Submit Nesting Bird Management at least 30 days prior to construction to CPUC for review and approval; Implement during construction
APM BIO-4	Avian Safe Design. The 115 kV subtransmission structures would be designed consistent with the Suggested Practices for Avian Protection on Power Lines: the State of the Art in 2006 (Avian Power Line Interaction Committee, 2006).	Perform on-site monitoring during construction to ensure proper implementation.	During construction
APM BIO-5	Stephens' Kangaroo Rat and Los Angeles Pocket Mouse Mitigation and Avoidance. An SCE qualified biologist shall conduct preconstruction surveys (see APM BIO-1) in suitable habitat for Stephens' kangaroo rat and Los Angeles pocket mouse at specific work areas along the Project for impact avoidance and minimization. To address impacts to Stephens' kangaroo rat, within the boundaries of the Stephens' Kangaroo Rat Habitat Conservation Plan (HCP), SCE shall apply to participate in the plan through an agreement with the Riverside County Habitat Conservation Agency (Riverside County, 1996). To	Confirm participation in the Riverside County Habitat Conservation Agency and the WRCMSHCP. Perform on-site monitoring during construction to ensure avoidance measures are properly implemented. Review	Prior to and during construction

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	address impacts to Los Angeles pocket mouse, within the boundaries of the Western Riverside County Multiple Species Habitat Conservation Plan (WRCMSHCP) Plan Area, SCE shall apply to participate in the WRCMSHCP and shall follow provisions of the WRCMSHCP as they apply to this species. Stephens' kangaroo rat and Los Angeles pocket mouse observations and avoidance measures will be reported to the appropriate wildlife agencies prior to construction in that area. In addition, appropriate agencies will be provided a monthly report summarizing all special status species observations and avoidance measures.	monthly reports.	
APM BIO-6	Special Status Wildlife and Plant Species Preconstruction Surveys and Monitoring. SCE's participation, as a PSE, shall include but is not limited to the following provisions and measures outlined in the WRCMSHCP. This includes avoidance and mitigation measures for species such as Coastal California Gnatcatcher, Burrowing Owl, Quino checkerspot butterfly, riparian bird species, vernal pool fairy shrimp, and special status plants. All CPUC reporting requirements would be conducted as described in APMs BIO-1 and BIO-2.	Confirm participation in the WRCMSHCP. Perform on-site monitoring during construction to ensure avoidance measures and buffer areas are properly implemented.	Prior to and during construction
APM BIO-7	Coastal California Gnatcatcher Impact Minimization and Mitigation. Avoidance of active nests shall be accomplished through APMs BIO-2 and BIO-3, described above. In areas of occupied habitat for the coastal California gnatcatcher, a buffer area around active nest(s) would be established by the SCE biologist and provided to USFWS and CDFW for concurrence. The buffer would be established based on construction activities, potential noise disturbance levels, and behavior of the species. Construction activities in occupied habitat/suitable habitat for the coastal California gnatcatcher will be monitored by a qualified biologist. SCE shall apply to participate in the WRCMSHCP and shall follow provisions of the WRCMSHCP as they apply to coastal California gnatcatcher. Where Project design allows, SCE shall avoid or minimize impacts to Diegan and coastal sage scrub vegetation. All reporting requirements would be conducted as described in APMs BIO-1 and BIO-2.	Confirm participation in the WRCMSHCP. Perform on-site monitoring during construction to ensure avoidance measures and buffer areas are properly implemented.	Prior to and during construction
APM BIO-8	Listed Riparian Birds Impact Minimization. Based on current design, SCE shall avoid direct construction impacts to riparian and other wetland habitats suitable for listed riparian bird species (least Bell's vireo, southwestern willow flycatcher). Avoidance of active nests shall be accomplished through APMs BIO-2 and BIO-3, described above. All reporting requirements would be conducted as described in APMs BIO-1 and BIO-2.	Perform on-site monitoring during construction to ensure avoidance measures are properly implemented. Review monthly construction monitoring reports.	During construction
APM BIO-9	Quino Checkerspot Butterfly Impact Minimization and Mitigation. To address impacts to Quino checkerspot butterfly, within the boundaries of the WRCMSHCP Plan Area, SCE shall apply to participate in the WRCMSHCP and shall follow the provisions of the WRCMSHCP as they apply to this species. All reporting requirements would be conducted as described in APMs BIO-1 and BIO-2.	Confirm participation in the WRCMSHCP. Perform on-site monitoring during construction to ensure avoidance measures and buffer areas are properly implemented.	During construction

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
APM BIO-10	<p>Vernal Pool Resources. A qualified biologist shall conduct preconstruction marking of previously mapped basins suitable to support vernal pool species within the potential Proposed Project Impact Corridor and depict them on construction plans with specifications for avoidance. Facts about the vernal pool habitat and potential impacts from construction and O&M activities shall be included in the WEAP materials. Wet season protocol level surveys for special status vernal pool resources will be conducted prior to construction. If special status species are detected, SCE shall follow the provisions of the WRCMSHCP as they apply to these species. All reporting requirements would be conducted as described in APMs BIO-1 and BIO-2.</p>	Perform on-site monitoring during construction to ensure control measures are properly implemented. Review monthly construction monitoring reports.	Prior to and during construction
Construction-Phase Biological Resources	<p>BIO-1 Implement a Worker Environmental Awareness Program. Prior to any Project activities on the site (i.e., surveying, mobilization, fencing, grading, or construction), a Worker Environmental Awareness Program (WEAP) shall be prepared and implemented by a qualified biologist(s). The WEAP shall be approved by the CPUC and finalized prior to issuance of construction permits, and implemented throughout the duration of the construction activities. The WEAP shall be put into action prior to the beginning of any site related activities, including but not limited to those activities listed above, and implemented throughout the duration of VSSP construction.</p> <ul style="list-style-type: none"> • The WEAP, shall include, at a minimum, the following items: <ul style="list-style-type: none"> – Training materials and briefings shall include but not be limited to: a discussion of the Federal and State Endangered Species Acts, Bald and Golden Eagle Protection Act, and the Migratory Bird Treaty Act; the consequences of non-compliance with these acts; identification and values of plant and wildlife species and significant natural plant community habitats; hazardous substance spill prevention and containment measures; a contact person and phone number in the event of the discovery of dead or injured wildlife; and a review of mitigation requirements. – A discussion of measures to be implemented for avoidance of the sensitive resources discussed above and the identification of an onsite contact in the event of the discovery of sensitive species on the site; this will include a discussion on microtrash. – Protocols to be followed when road kill is encountered in the work area or along access roads and the identification of an onsite representative to whom the road kill will be reported. Road kill shall be reported to the appropriate local animal control agency within 24 hours. – Maps showing the known locations of special-status wildlife, populations of rare plants and sensitive vegetation communities, seasonal depressions and known waterbodies, wetland habitat, exclusion areas, and other construction limitations (e.g. limited operating periods, etc.). These features shall be included on the VSSP plans and specifications drawings. – Literature and photographs or illustrations of potentially occurring special-status plant and/or wildlife species will be provided to all VSSP contractors and heavy equipment operators. 	Review, approve, implement and enforce WEAP. Review log showing all onsite construction and security personnel have completed the WEAP prior to site mobilization. Review bulletin board or binder to ensure conditions are up-to-date. Perform on-site monitoring during construction to ensure compliance.	Prior to and during construction

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<ul style="list-style-type: none"> Evidence that all onsite construction and security personnel have completed the WEAP prior to the start of site mobilization. A special hardhat sticker or wallet size card shall be issued to all personnel completing the training, which shall be carried with the trained personnel at all times while on the VSSP site. All new personnel shall receive this training and may work in the field for no more than 5 days without participating in the WEAP. A log of all personnel who have completed the WEAP training shall be kept on site. A weather protected bulletin board or binder shall be centrally placed or kept on site (e.g., in the break room, construction foreman's vehicle, construction trailer, etc.) for the duration of the construction. This board or binder will provide key provisions of regulations or VSSP conditions as they relate to biological resources or as they apply to grading activities. This information shall be easily accessible for personnel in all active work areas. Develop a standalone version of the WEAP, that covers all previously discussed items above, and that can be used as a reference for maintenance personnel during VSSP operations. An environmental monitor, approved by the CPUC, will be retained during construction of the VSSP and will be directly involved with the implementation and enforcement of the WEAP. A log of all personnel who have completed the WEAP training shall be kept on site. 		
Construction-Phase Biological Resources	<p>BIO-2 Implement Best Management Practices (BMPs). BMPs will be implemented as standard operating procedures during all ground disturbance and construction related activities to avoid or minimize VSSP impacts on biological resources. These BMPs will include but are not limited to the following:</p> <ul style="list-style-type: none"> Compliance with BMPs will be documented and provided in a written report on an annual basis. The report shall include a summary of the construction activities completed, a review of the sensitive plants and wildlife encountered, a list of compliance actions and any remedial actions taken to correct the actions, and the status of ongoing mitigation efforts. Prior to ground disturbance of any kind the VSSP work areas shall be clearly delineated by stakes, flags, or other clearly identifiable system. Vehicles and equipment shall be parked on pavement, existing roads, previously disturbed areas, and areas permanently or temporarily disturbed as part of the VSSP to the extent practicable. Speed limit signs, imposing a speed limit of 15 miles per hour, will be installed where construction vehicles would travel on unpaved public and private roads (without existing posted limits) throughout the VSSP site prior to initiation of site disturbance and/or construction. To minimize disturbance of areas outside of the construction zone, all VSSP related vehicle traffic shall be restricted to established roads, construction areas, and other designated areas. These areas will be included in preconstruction surveys and 	Perform on-site monitoring during construction to ensure control measures are properly implemented.	During construction

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>to the extent possible, should be established in locations disturbed by previous activities to prevent further impacts. Off-road traffic outside of designated VSSP areas will be prohibited.</p> <ul style="list-style-type: none"> • No vehicles or equipment shall be refueled within 100 feet of an ephemeral drainage or wetland unless a bermed and lined refueling area is constructed. Spill kits shall be maintained on site in sufficient quantity to accommodate at least three complete vehicle tank failures of 50 gallons each. Any vehicles driven and/or operated within or adjacent to drainages or wetlands shall be checked and maintained daily to prevent leaks of materials. • All general trash, food-related trash items (e.g., wrappers, cans, bottles, food scraps, cigarettes, etc.) and other human-generated debris will be stored in animal proof containers and/or removed from the site each day. No deliberate feeding of wildlife will be allowed. • All pipes and culverts with a diameter of greater than 4 inches shall be capped or taped closed. Prior to capping or taping the pipe/culvert shall be inspected for the presence of wildlife. If encountered the wildlife shall be allowed to escape unimpeded. • No firearms will be allowed on the VSSP site, unless otherwise approved for security personnel. • To prevent harassment or mortality of listed, special-status species and common wildlife, or destruction of their habitats no domesticated animals of any kind shall be permitted in any VSSP area. • Use of chemicals, fuels, lubricants, or biocides will be in compliance with all local, State and federal regulations. All uses of such compounds shall observe label and other restrictions mandated by the U.S. Environmental Protection Agency, California Department of Food and Agriculture, and other State and federal legislation, as well as additional VSSP related restrictions deemed necessary by the USFWS and CDFW. Use of rodenticides is restricted in areas that may support special status wildlife. • Any contractor or employee that inadvertently kills or injures a special-status animal, or finds one either dead, injured, or entrapped, will immediately report the incident to the onsite representative identified in the WEAP. The representative will contact the USFWS, CDFW, and CPUC by telephone by the end of the day, or at the beginning of the next working day if the agency office is closed. In addition, formal notification shall be provided in writing within three working days of the incident or finding. Notification will include the date, time, location and circumstances of the incident. Any threatened or endangered species found dead or injured will be turned over immediately to CDFW for care, analysis, or disposition. • During the site disturbance and/or construction phase, grading and construction activities before dawn and after dusk, is prohibited. • Avoidance and minimization of vegetation removal within active construction areas, including the flagging of sensitive vegetation communities or plants with appropriate colored materials that indicate a sensitive biological resource. Prior to the start of 		

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>construction, a color of flagging shall be chosen, that does not conflict with those used during construction, to represent sensitive biological resources.</p> <ul style="list-style-type: none"> • Avoidance and minimization of construction activities resulting in impacts to streambeds and banks of any ephemeral drainage. • All excavation, steep-walled holes or trenches in excess of 6 inches in depth shall will be covered at the close of each working day by plywood or similar materials, or provided with one or more escape ramps constructed of earth dirt fill or wooden planks. Trenches will also be inspected for entrapped wildlife each morning prior to onset of construction activities and immediately prior to covering with plywood at the end of each working day. Before such holes or trenches are filled, they will be thoroughly inspected for entrapped wildlife. Any wildlife discovered will be allowed to escape before construction activities are allowed to resume, or removed from the trench or hole by a qualified biologist holding the appropriate permits (if required). • The VSSP shall be designed consistent with the most current Avian Power Line Interaction Committee's practices. 		
Permanent Biological Resources Impacts	<p>BIO-3 Compensation for Permanent Impacts to Sensitive Vegetation Communities. To compensate for impacts to sensitive vegetation communities from the construction of the VSSP, SCE shall restore all temporary impact areas; restoration shall be completed as described in the Habitat Restoration and Monitoring Plan outlined below under Mitigation Measure BIO-4. Prior to disturbance, SCE shall have a qualified biologist, approved by the CPUC, verify the community type and acreage of vegetation that would be subject to VSSP disturbance. Impacts to all native trees with a diameter at breast height (DBH) greater than 3 inches would be documented by identifying the species, number, location, and DBH. All protection and replacement measures shall be consistent with applicable local jurisdiction requirements.</p> <p>The creation or restoration of habitat shall be required for all permanent impacts to sensitive vegetation communities. The replacement ratios for permanent impacts to riparian vegetation are 3:1; a ratio of 1:1 shall be applied to all other sensitive communities (including non-native annual grassland). All created or restored habitats shall be monitored per the requirements in the Habitat Restoration and Monitoring Plan (see Mitigation Measure BIO-4). If SCE becomes a PSE with the MSHCP, compensation for impacts to sensitive vegetation communities may be accomplished through participation and implementation of the MSHCP requirements. Documentation of participation (i.e., Certificate of Inclusion) and compliance with the MSHCP, including mitigation fee payment confirmation, shall be submitted to the CPUC prior to site mobilization activities.</p> <p>Compensation Land Selection Criteria. Criteria for the acquisition, initial protection and habitat improvement, and long-term maintenance and management of compensation lands would include all of the following:</p> <ul style="list-style-type: none"> • Compensation lands will provide habitat value that is equal to or better than the quality and function of the habitat impacted by the VSSP, taking into consideration soils, 	Review biologist qualifications; CPUC to approve. Review documentation of disturbance areas. Confirm participation in the WRCMSHCP. Review and approve easement holder to ensure they are qualified. Perform on-site monitoring to ensure restoration measures are properly implemented.	Prior to and during construction

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>vegetation, topography, human-related disturbance, wildlife movement opportunity, proximity to other protected lands, management feasibility, and other habitat values.</p> <ul style="list-style-type: none"> • To the extent that proposed compensation habitat may have been degraded by previous uses or activities, the site quality and nature of degradation must support the expectation that it will regenerate naturally when disturbances are removed; • Be near larger blocks of lands that are either already protected or planned for protection, or which could feasibly be protected long-term by a public resource agency or a non-governmental organization dedicated to habitat preservation; • Not have a history of intensive recreational use or other disturbance that might cause future erosion or other habitat damage, and make habitat recovery and restoration infeasible; • Not be characterized by high densities of invasive species, either on or immediately adjacent to the parcels under consideration, that might jeopardize habitat recovery and restoration; • Not contain hazardous wastes that cannot be removed to the extent that the site could not provide suitable habitat; • Must provide wildlife movement value equal to that on the project site, based on topography, presence and nature of movement barriers or crossing points, location in relationship to other habitat areas, management feasibility, and other habitat values; and <p>SCE shall either donate open space/conservation easements or provide funds for the acquisition of such easements to a “qualified easement holder” (defined below). The CDFW is a qualified easement holder. To qualify as a “qualified easement holder” a private land trust must have:</p> <ul style="list-style-type: none"> • Substantial experience managing open space/conservation easements that are created to meet mitigation requirements for impacts to special-status species; • Adopted the Land Trust Alliance’s Standards and Practices; and • A stewardship endowment fund to pay for its perpetual stewardship obligations. <p>The CPUC will determine whether a proposed easement holder meets these requirements.</p> <p>SCE shall also be responsible for providing to the qualified easement holder fees sufficient to cover: (1) Administrative costs incurred in the creation of the easement (appraisal, documenting baseline conditions, etc.) and (2) Funds in the form of a non-wasting endowment to cover the cost of monitoring and enforcing the terms of the easement in perpetuity.</p>		
Loss of Habitat	<p>BIO-4 Develop a Habitat Restoration and Monitoring Plan. The intent of this mitigation measure is to require SCE to restore temporarily disturbed areas to pre-construction conditions or better and provide for habitat creation/restoration resulting from permanent impacts to sensitive vegetation communities (refer to Mitigation Measure BIO-3 above). Prior to the site mobilization activities and removal of any vegetation, SCE shall retain a qualified biologist (approved by the CPUC) knowledgeable in the area(s) of restoration as</p>	Review and approve Habitat Restoration and Monitoring Plan and perform on-site monitoring to ensure proper implementation and that established success criteria is met. Review quarterly and annual	Prior to, during, and following construction

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>they pertain to the on-site vegetation communities, to prepare a Habitat Restoration and Monitoring Plan (HRMP); the plan must be approved by the CPUC prior to the start of site mobilization activities. This biologist will also be responsible for monitoring the implementation of the plan as well as the progress on achieving the established success criteria.</p> <p>The purpose of the HRMP will be to explicitly identify the process by which all temporarily disturbed areas shall be restored to pre-construction conditions. The plan will also address restoration and revegetation related to permanent impacts to sensitive vegetation communities from construction. The plan shall include, at a minimum, the following items:</p> <ul style="list-style-type: none"> • Figures depicting areas proposed for temporary disturbance – The HRMP shall include detailed figures indicating the locations and vegetation types of areas proposed for temporary disturbance. These figures shall be updated, as necessary, to reflect current site conditions should they change. • Proposed species for restoration/revegetation – The species palette proposed for restoration/revegetation shall include an appropriate native seed mix representative of the current species composition in the restoration/revegetation areas, and shall not contain non-native invasive species. Seed must be from genetic stock appropriate to Western Riverside County. • Planting methodology – A description of the preferred methods proposed for seeding shall be provided (e.g., hydroseeding, drill seeding, broadcast seeding, etc.). Additionally, a discussion on timing of seeding, type of irrigation system proposed (as needed), type and duration of irrigation, and erosion controls proposed for revegetation activities shall be included. • Schedule – A proposed schedule for all restoration and/or habitat creation shall be provided. When applicable restoration or habitat creation activities shall occur once construction activities are complete within a specific area; the Project area should be broken up into sections based on the required construction activities. Once construction is complete within a defined section, restoration and/or habitat creations should commence. Restoration and/or creation of habitat should occur within an appropriate window for each specific community and species makeup (i.e., impacts to habitat during the summer months may not be initiated until the fall to promote native seed germination). • Success criteria – A description of the success criteria for the restoration/revegetation efforts, and supplemental activities to be conducted to ensure success criteria are met. • Monitoring program – Areas subject to restoration/revegetation shall be monitored to assess progress and to make recommendations for successful habitat establishment. Monitoring will be performed by a qualified biologist(s) knowledgeable in the area of habitat restoration specific to the on-site vegetation communities. Monitoring should include, at a minimum: 	status reports.	

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<ul style="list-style-type: none"> - Qualitative Monitoring – Qualitative monitoring surveys will be performed monthly in all restored/revegetated areas for the first year following planting in any phase of the VSSP. Qualitative monitoring will be on a quarterly schedule thereafter, until final completion and approval by the appropriate regulatory agencies. Qualitative surveys will assess native plant species performance, including growth and survival, germination success, reproduction, and plant fitness and health as well as pest or invasive plant problems. - Monitoring at this stage will indicate need for remediation or maintenance work well in advance of final success/failure determination. The monitoring reports will describe site progress toward achieving success criteria, conditions, and all observations pertinent to eventual success, and make recommendations as appropriate regarding remedial work, maintenance, etc. - Quantitative Monitoring – Quantitative monitoring will occur annually for years one to five or until the success criteria are met. Within each revegetation area, the biologist will collect data in a series of 1 m2 quadrats to estimate cover and density of each plant species within the restored/revegetated areas. In year 2 or 3, depending on the growth within the restoration area, the qualitative monitoring methods may deviate from the quadrat methodology to toepoint transects based on methods described by Evans and Love (1957). Data will be used to measure native species growth performance, to estimate native and non-native species coverage, seed mix germination, native species recruitment and reproduction, and species diversity. Based on these results, the biologist will make recommendations for maintenance or remedial work on the site and for adjustments to the approved seed mix. • Reporting – Reporting will include progress reports summarizing site status and recommended remedial measures that will be submitted by the biologist on a quarterly basis, with the exception of the site visits immediately preceding the development of each annual status report (see below). Each progress report will list estimated species coverage and diversity, species health and overall vigor, the establishment of volunteer native species, topographical/soils conditions, problem weed species, the use of the site by wildlife, significant drought stress, and any recommended remedial measures deemed necessary to ensure compliance with specified success criteria. <p>One annual site status report that summarizes site conditions will be forwarded by the biologist to the appropriate regulatory agencies (i.e., USACE, CDFW, and CPUC) at the end of each year following implementation of this plan until the established success criteria have been met. Each annual report will list plant species coverage and diversity measured during yearly quantitative surveys, compliance/non-compliance with required success criteria, species health and overall vigor, the establishment of volunteer native species, hydrological and topographical conditions, use of the site by wildlife, and the presence of invasive weed species. In the event of substantial non-compliance with the required</p>		

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>success criteria, the reports will include remedial measures deemed necessary to ensure future compliance with specified performance criteria. Each annual report will include, at the minimum:</p> <ul style="list-style-type: none"> • The name, title, and company of all persons involved in restoration monitoring and report preparation; • Maps or aerials showing restoration areas, transect locations, and photo documentation locations; • An explanation of the methods used to perform the work, including the number of acres treated for removal of non-native plants; and • An assessment of the treatment success. 		
Construction-Phase Biological Resources	<p>BIO-5 Implement Biological Construction Monitoring. No more than 30 days prior to the commencement of ground disturbance or site mobilization activities, SCE shall retain a qualified biologist(s), approved by the CPUC, to monitor VSSP construction. The biologist will have demonstrated expertise with special-status plants, terrestrial mammals, reptiles, and birds. Monitoring will occur during initial ground disturbance for each phase of construction. Once initial ground disturbance is complete, monitoring will occur periodically during all construction activities. The qualified biologist(s) shall be present at all times during ground-disturbing activities immediately adjacent to, or within, habitat that supports populations of listed or special-status species. Any special-status plants shall be flagged for avoidance. Any special-status terrestrial species found within a VSSP impact area shall be relocated by the authorized biologist to suitable habitat outside the impact area (permits and/or MOU's may be required for some species). Clearance surveys for special-status species shall be conducted by the authorized biologist prior to the initiation of construction each day during initial ground disturbance, and weekly thereafter. If nesting birds are found during the pre-construction surveys appropriate buffers shall be installed (as prescribed in Mitigation Measure BIO-6 [Conduct pre-construction surveys for nesting and breeding birds and implement avoidance measures]).</p> <p>If, during construction, the biological monitor observes a dead or injured special-status wildlife species on the construction site, a written report shall be sent to the CPUC, CDFW and/or USFWS (as appropriate) within five calendar days. The report will include the date, time of the finding or incident (if known), and location of the carcass or injured animal and circumstances of its death or injury (if known). Injured animals will be taken immediately to the nearest appropriate veterinary or wildlife rehabilitation facility. The biological monitor shall, immediately upon finding the remains or injured animal, coordinate with the onsite construction foreman to discuss the events that caused the mortality or injury, if known, and implement measures to prevent future incidents. Details of these measures shall be included with the report. Species remains shall be collected and frozen as soon as possible, and CDFW and USFWS, as appropriate, shall be contacted regarding ultimate disposal of the remains.</p>	Review biologist qualifications; CPUC to approve. Perform on-site monitoring during construction to ensure control measures are properly implemented.	During construction

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
Nesting and Breeding Birds	<p>BIO-6 Conduct Pre-construction Surveys for Nesting and Breeding Birds and Implement Avoidance Measures. Prior to construction activities (i.e., mobilization, staging, grading, or construction) SCE shall retain a qualified avian biologist, approved by the CPUC, to conduct pre-construction surveys for nesting birds within the recognized breeding season in all areas within 500 feet of all VSSP components (i.e., staging areas, tower/pole sites, and access road locations). Surveys for raptors shall be conducted for all areas from January 1 to August 15. The required survey dates may be modified based on local conditions, as determined by the qualified avian biologist, with the approval of the CDFW and/or USFWS (where applicable). Measures intended to exclude nesting birds shall not be implemented without prior approval by the CDFW and/or USFWS.</p> <p>If breeding birds with active nests are found prior to or during construction, the qualified avian biologist shall establish a minimum 300-foot buffer (500 foot for raptors) around the nest and no activities will be allowed within the buffer(s) until the young have fledged from the nest or the nest fails.</p> <p>The prescribed buffers may be adjusted by the qualified avian biologist based on existing conditions around the nest, planned construction activities, tolerance of the species, and other pertinent factors. Buffer reductions for listed or special-status species may require coordination with the USFWS and/or CDFW. The qualified avian biologist shall conduct regular monitoring of the nest to determine success/failure and to ensure that VSSP activities are not conducted within the buffer(s) until the nesting cycle is complete or the nest fails. The avian biologist shall be responsible for documenting the results of the surveys, nest buffers implemented, and the results of ongoing monitoring and will provide a copy of the monitoring reports for impact areas to the appropriate resource agencies (i.e., USFWS and CDFW).</p> <p>Surveys shall be conducted to include all impact areas on the VSSP site as well as all construction equipment. If birds are found to be nesting in facility structures or construction equipment and the nests contain eggs or young, buffers as described above shall be implemented.</p> <p>If trees with nests are to be removed as part of VSSP construction activities, they will be done so outside of the nesting season to avoid additional impacts to nesting raptors. If removal during the nesting season cannot be avoided all trees will be inspected for active nests by the avian biologist. If nests are found within these trees and contain eggs or young no activities within a 300-foot buffer for nesting birds and/or a 500-foot buffer for raptors shall occur until the young have fledged the nest.</p>	Review biologist qualifications; CPUC to approve. Perform on-site monitoring during construction to ensure avoidance measures and buffer areas are properly implemented.	During construction
Nesting Birds	<p>BIO-7 Prepare and Implement a Nesting Bird Management Plan. SCE shall prepare a Nesting Bird Management Plan (NBMP) in coordination with the CPUC, CDFW, and USFWS. The NBMP shall describe methods to minimize potential project effects to nesting birds, and avoid any potential for unauthorized take. Project-related disturbance including construction and pre-construction activities shall not proceed until approval of the NBMP</p>	Review and approve Nesting Bird Management Plan. Perform on-site monitoring during construction to ensure avoidance measures, buffer areas, and noise monitoring are	Prior to and during construction

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>by CPUC in consultation with CDFW and USFWS. The NBMP shall be implemented over the entire VSSP site regardless of SCE's PSE status with the MSHCP.</p> <p>The NBMP shall include: (1) definitions of standard nest buffers for each species or group of species, depending on characteristics and conservation status for each species; (2) a notification procedure for buffer distance reductions should they become necessary under special circumstances; (3) a rigorous monitoring protocol including qualifications of monitors, monitoring schedule, and field methods, to ensure that any project-related effects to nesting birds will be minimized; and (4) a protocol for documenting and reporting any inadvertent contact or effects to birds or nests.</p> <p>The background section of the NBMP shall include the following:</p> <ul style="list-style-type: none"> • A summary of applicable State and federal laws and regulations, including definition of what constitutes a nest or active nest under state and federal law. This section shall describe SCE's proposed applicability of the NBMP in the event that state or federal regulations affecting nesting birds may be revised before project implementation. • A list of bird species potentially nesting on or near the ROW or other work areas, indicating approximate nesting seasons, nesting habitat, typical nest locations (e.g., ground, vegetation, structures, etc.), tolerance to disturbance (if known) and any conservation status for each species. This section will also note any species that do not require avoidance measures (e.g., rock pigeons). • A list of the types of project activities (construction, operation, and maintenance) that may occur during nesting season, with a short description of the noise, physical disturbance, and lighting resulting from each activity. • A discussion of project activity scheduling, to avoid or minimize project impacts to nesting birds. Clearing of any vegetation, site preparation in open or barren areas, or other project-related activities that may adversely affect breeding birds shall be scheduled outside the nesting season, as feasible. <p>The NBMP shall describe the proposed field methods, survey timing, and qualifications of field biologists for pre-construction surveys following the guidelines outlined in Mitigation Measure BIO-6 (Conduct pre-construction surveys for nesting and breeding birds and implement avoidance measures).</p> <p>Nest Buffer Modification or Reduction. At times, SCE or its contractor may propose buffer distances different from those approved in the NBMP. Buffer adjustments for special-status species shall be reviewed and recommended by a qualified avian biologist, approved by CPUC in consultation with the CDFW and/or USFWS. For non-sensitive species, a qualified avian biologist will assess and implement buffer reductions in the field; a notification of the reduction(s) will be sent to the CPUC, CDFW, and USFWS. The NBMP shall provide a procedure and timing requirements for notifying CPUC, CDFW, and USFWS of any planned adjustments to nest buffers. Separate and distinct procedures will be provided for special-status birds. The NBMP will list the information to be included in buffer reduction notifications in a standardized format.</p>	properly implemented. Review daily logs and annual NBMP reports.	

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<ul style="list-style-type: none"> • Nest deterrents. The NBMP shall describe any proposed measures or deterrents to prevent or reduce bird nesting activity on project equipment or facilities, such as buoys, visual or auditory hazing devices, bird repellents, securing of materials, and netting of materials, vehicles, and equipment. It shall also include timing for installation of nest deterrents and field confirmation to prevent effects to any active nest; guidance and training for the contractor to properly install, maintain, and use nest deterrents; and daily monitoring of nest deterrents to ensure proper installation and functioning and prevent injury or entrapment of birds or other animals. In the event that an active nest is located on project facilities, materials or equipment, SCE will either (1) avoid disturbance or use of the facilities, materials or equipment (e.g., by red-tag) until the nest is no longer active, or (2) coordinate with the CPUC, CDFW, and USFWS to obtain authorization to remove the nest. The NBMP shall describe the proposed procedure for removal of nests, including wildlife rehabilitation options. • Communication. The NBMP shall specify the responsibilities of construction monitors in regards to nests and nest issues, and specify a direct communication protocol to ensure that nest information and potential adverse impacts to nesting birds can be promptly communicated from nest monitors to construction monitors, so that any needed actions can be taken immediately. The NBMP shall specify a procedure to be implemented following accidental disturbance of nests or project-related premature fledging, including wildlife rehabilitation options. It also shall describe any proposed measures, and applicable circumstances, to prevent take of precocial young of ground-nesting birds such as killdeer or quail. For example, chick fences may be used to prevent them from entering work areas and access roads. Finally, the NBMP will specify a procedure for removal of inactive nests, including verification that the nest is inactive and notification and approval process prior to removal. • Monitoring. SCE shall be responsible for monitoring the implementation, conformance, and efficacy of the avoidance measures (above). The NBMP shall include specific monitoring measures to track any active bird nest within or adjacent to project work areas, bird nesting activity, project-related disturbance, and outcome of each nest. SCE shall monitor each nest until nestlings have fledged and dispersed or until the nest becomes inactive. In addition, monitoring shall include pre-construction surveys, daily sweeps of work areas and equipment, and any special monitoring requirements for particular activities (tree trimming, vegetation removal, etc.) or particular species (noise monitoring, etc.). Nest monitoring shall continue throughout the breeding season during each year of the VSSP's construction activities. • Reporting. Throughout the construction phase of the VSSP, nest locations, project activities in the vicinity of nests (including helicopter traces), and any adjustments to buffer areas shall be updated and available to CPUC monitors on a daily basis. All buffer reduction notifications and prompt notifications of nest-related non-compliance and corrective actions will be made via email to CPUC monitors. The draft NBMP shall 		

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>include a proposed format for daily reporting (e.g., spreadsheet available online, tracking each nest). In addition, the NBMP shall specify the format and content of nest data to be provided in regular monitoring and compliance reports. At the end of each year's nest season, SCE will submit an annual NBMP report to the CPUC, CDFW, and USFWS. The annual report shall describe all preconstruction survey work, monitoring data (including names of monitors, activities and sites visited throughout the season), all reductions from standard buffer distances, buffer incursions and nest disturbance, project-related take of nesting birds, injury or entrapment of birds or other animals due to nest deterrents, and nest outcomes for all nests documented throughout the year.</p> <p>Noise Monitoring Component. If an active breeding territory or nest for a special-status species is confirmed within 500 feet of any project activity site, SCE shall prepare and implement noise monitoring throughout construction and/or VSSP related activities taking place while listed birds occupy the nesting territory. Sound levels at the nest sites shall not exceed 8 dBA above ambient levels or 70 dBA (hourly average Leq), whichever is greater. Ambient levels will be established prior to initiation of construction and demolition, using the same methodology that will be used to take noise measurements during monitoring.</p> <p>If the hourly average noise threshold is exceeded, or if the qualified biological monitor or qualified avian biologist determines that construction activities are disturbing nesting birds, additional noise reduction techniques shall be implemented to reduce project noise below the thresholds. Noise monitoring will be conducted to verify the reduction of noise levels below the thresholds. Noise reduction techniques can include, but are not limited to:</p> <ul style="list-style-type: none"> • Temporary noise barriers or sound walls • Noise pads or dampers • Replace and update noisy equipment • Moveable task noise barriers • Queue construction vehicles to distribute idling noise • Locate vehicle access points and loading and shipping facilities away from the nest site • Reduce the number of noisy activities that occur simultaneously • Relocate noisy stationary equipment away from the nest sites 		
Least Bell's Vireo, Southwestern Willow Flycatcher, and Willow Flycatcher	<p>BIO-8 Conduct Protocol Surveys for Least Bell's Vireo, Southwestern Willow Flycatcher, and Willow Flycatcher; Avoid Occupied Habitat. Construction activities shall avoid suitable habitat for listed riparian birds and occur outside of the recognized breeding season to the extent feasible. If suitable habitat cannot be avoided, SCE shall consult with CDFW and USFWS and obtain the appropriate take authorizations or permits prior to site mobilization activities. SCE shall also implement any conservation measures contained within these permits. Mitigation Measure BIO-3 (Compensation for Permanent Impacts to Sensitive Vegetation Communities) will compensate for impacts to Least Bell's Vireo (LBV), Southwestern Willow Flycatcher (SWFL), and Willow Flycatcher (WFL) habitat by requiring the restoration, creation, or acquisition of lands containing riparian habitat; no further compensation is required. Take of LBV, SWFL, and WFL habitat and incidental take</p>	<p>Confirm participation in the WRCMSHCP. Review take authorization or permits, if required. Review avian biologist qualifications; CPUC to approve. Review pre-construction survey data. Perform on-site monitoring during construction to ensure avoidance measures and buffer areas are properly implemented.</p>	<p>Prior to and during construction</p>

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>of individual LBV, SWFL, and/or WFL may be covered by the MSHCP if SCE becomes a PSE and implements the requirements of the MSHCP. Documentation of participation and compliance with the MSHCP (i.e., Certificate of Inclusion), including mitigation fee payment confirmation, shall be provided to the CPUC prior to site mobilization activities.</p> <p>If VSSP-related activities are scheduled to occur during the breeding season (February through September), SCE shall have a qualified and permitted avian biologist, approved by the CPUC, conduct protocol surveys in suitable habitat within 500 feet of disturbance areas. In known occupied habitat for listed riparian birds, SCE shall conduct focused protocol surveys of the VSSP and adjacent areas within 500 feet. The surveys shall be of adequate duration to verify potential nest sites if work is scheduled to occur during the breeding season.</p> <p>Prior to construction, SCE shall submit documentation providing the results of the pre-construction focused surveys for LBV, SWFL, and WFL to the CPUC for review and approval in consultation with USFWS and CDFW. Protocol or focused nest location surveys, as appropriate, shall be conducted within one year prior to the start of construction and shall continue annually until completion of construction and restoration activities.</p> <p>If an active breeding territory or nest is confirmed, the CPUC, USFWS, and CDFW shall be notified immediately. All active nests shall be monitored on a weekly basis until the nestlings fledge or the nest becomes inactive. SCE shall provide monitoring reports to the CPUC for review on a weekly basis. In coordination with the USFWS and CDFW, a minimum 300-foot disturbance-free ground buffer shall be established around the active nest and demarcated by fencing or flagging. No construction or vehicle traffic shall occur within nest buffers.</p> <p>The qualified biologist shall have the authority to halt construction activities and shall devise methods to reduce the noise and/or disturbance in the vicinity. This may include methods such as, but not limited to, turning off vehicle engines and other equipment whenever possible to reduce noise, installing a protective noise barrier between the nest site and the construction activities, and working in other areas until the young have fledged. All active nests shall be monitored on a weekly basis until the nestlings fledge.</p>		
Coastal California Gnatcatcher	<p>BIO-9 Conduct Protocol Surveys for Coastal California Gnatcatcher (CAGN) and Avoid Occupied Habitat. Construction activities shall avoid suitable habitat for CAGN and occur outside of the recognized breeding season to the extent feasible. If suitable habitat cannot be avoided, SCE shall consult with CDFW and USFWS and obtain the appropriate take authorizations or permits prior to site mobilization activities. SCE shall also implement any conservation measures contained within these permits. Mitigation Measure BIO-3 (Compensation for Permanent Impacts to Sensitive Vegetation Communities) will compensate for impacts to CAGN habitat by requiring the restoration, creation, or acquisition of lands containing coastal sage scrub habitat; no further compensation is</p>	<p>Confirm participation in the WRCMSHCP, including mitigation fee payment confirmation. Review take authorization or permits, if required. Review avian biologist qualifications; CPUC to approve. Perform on-site monitoring during construction to ensure avoidance measures and buffer areas are</p>	<p>Prior to and during construction</p>

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>required. Take of CAGN habitat and incidental take of individual CAGN may be covered by the MSHCP if SCE becomes a PSE and implements the requirements of the MSHCP. Documentation of participation and compliance (i.e., Certificate of Inclusion) with the MSHCP, including mitigation fee payment confirmation, shall be provided to the CPUC prior site mobilization activities.</p> <p>SCE shall have a qualified and permitted avian biologist, approved by the CPUC, conduct protocol surveys for CAGN in all areas of coastal sage scrub habitat that may be affected by the Project. Survey areas will include a 500-foot buffer around proposed Project disturbance areas. Presence or absence of CAGN shall be determined prior to construction activities. In occupied habitat, SCE shall conduct additional focused nest location surveys to determine the locations of nests and territories; survey areas shall include a 500-foot buffer around VSSP disturbance areas.</p> <p>Surveys shall be of adequate duration to verify potential nest sites if work is scheduled to occur during the breeding season. Prior to construction, SCE shall submit documentation providing the results of the pre-construction focused surveys for coastal California gnatcatchers to the CPUC for review and approval in consultation with USFWS and CDFW. Protocol or focused nest location surveys, as appropriate, shall be conducted within one year prior to the start of construction and shall continue annually until completion of construction and restoration activities.</p> <p>If an active breeding territory or nest is confirmed, the CPUC, USFWS, and CDFW shall be notified immediately. All active nests shall be monitored on a weekly basis until the nestlings fledge or the nest becomes inactive. SCE shall provide monitoring reports to the CPUC for review on a weekly basis. In coordination with the USFWS and CDFW, a minimum 300-foot disturbance-free ground buffer shall be established around the active nest and demarcated by fencing or flagging. No construction or vehicle traffic shall occur within nest buffers.</p> <p>The qualified biologist shall have the authority to halt construction activities and shall devise methods to reduce the noise and/or disturbance in the vicinity. This may include methods such as, but not limited to, turning off vehicle engines and other equipment whenever possible to reduce noise, installing a protective noise barrier between the nest site and the construction activities, and working in other areas until the young have fledged. All active nests shall be monitored on a weekly basis until the nestlings fledge.</p>	properly implemented. Review weekly monitoring reports.	
Quino Checkerspot	<p>BIO-10 Protocol Surveys for Quino Checkerspot and Avoidance of Suitable/Occupied Habitat. Construction of the VSSP will avoid and minimize, to the extent possible, impacts to coastal sage scrub and grassland vegetation communities. These habitat types are known to support the larval host (i.e., dot-seed plantain) and adult food plants (i.e., dot-seed plantain, <i>Lasthenia</i> sp., and <i>Cryptantha</i> sp.) for the Quino checkerspot. If suitable habitat cannot be avoided, SCE shall consult with the USFWS and obtain the appropriate take authorizations or permits. SCE shall also implement any</p>	Confirm participation in the WRCMSHCP, including mitigation fee payment confirmation. Review take authorization or permits, if required. Review biologist qualifications; CPUC to approve. Review and approve results of pre-	Prior to and during construction

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>conservation measures contained within these permits. Take of Quino checkerspot habitat and incidental take of individual Quino checkerspot may be covered by the MSHCP if SCE becomes a PSE and implements the requirements of the MSHCP. Documentation (i.e., Certificate of Inclusion) of participation with the MSHCP, including mitigation fee payment confirmation, shall be provided to the CPUC prior to any take of this species.</p> <p>SCE will conduct protocol surveys, following current USFWS guidelines, for the Quino checkerspot; any deviations from the most up to date guidelines must be approved by the USFWS. Surveys will be conducted by a qualified and permitted biologist approved by the CPUC. Protocols require an initial site habitat assessment, prior to the first survey, to determine the location of areas with suitable habitat. Subsequent surveys are not to be conducted concurrently with any other survey effort. Prior to construction, SCE shall submit documentation providing the results of the pre-construction focused surveys for Quino checkerspot to the CPUC for review and approval in consultation with the USFWS.</p>	<p>construction focused surveys. Perform on-site monitoring during construction to ensure avoidance measures are properly implemented.</p>	
Quino Checkerspot	<p>BIO-11 Compensation for Impacts to Quino Checkerspot Suitable Habitat. SCE will provide compensation for impacts to suitable habitat containing the larval host plant for this species; the larval host plant is dot-seed plantain. Mitigation Measure BIO-3 (Compensation for Permanent Impacts to Sensitive Vegetation Communities) will compensate for impacts to habitat by requiring the restoration, creation, or acquisition of lands containing riparian habitat, coastal sage scrub habitat, annual grassland, or other sensitive habitats. However, this measure does not require compensation for common and/or non-native plant communities other than annual grassland. Dot-seed plantain often occurs in native and non-native communities in which compensation for impacts is not required. Therefore, the creation or restoration of habitat shall be required at a 1:1 ratio for all permanent impacts to habitats within the VSSP site, found to support populations of the host plant, that do not require compensation under Mitigation Measure BIO-3. The compensation land criteria presented in Mitigation Measure BIO-3 will also apply to lands obtained for impacts to Quino checkerspot.</p> <p>If SCE becomes a PSE with the MSHCP, compensation for impacts to Quino checkerspot may be accomplished through participation and implementation of the MSHCP requirements. Documentation of participation (i.e., Certificate of Inclusion) and compliance with the MSHCP, including mitigation fee payment confirmation, shall be submitted to the CPUC prior to site mobilization activities.</p>	<p>Confirm participation in the WRCMSHCP, including mitigation fee payment confirmation. Perform on-site monitoring to ensure restoration measures are properly implemented.</p>	<p>Prior to and during construction</p>
Vernal Pool and Riverside Fairy Shrimp	<p>BIO-12 Complete Protocol-level Surveys for Vernal Pool and Riverside Fairy Shrimp. SCE will conduct protocol surveys for the federally threatened vernal pool fairy shrimp and the federally endangered Riverside fairy shrimp each year of construction, in areas subject to Project disturbance, that have not been surveyed within the last three years. Surveys can only be suspended upon written authorization from the USFWS/CDFG and the CPUC. SCE shall retain a CPUC approved biologist holding the required 10(a)(1)(A) recovery permit from the USFWS to conduct surveys within all potential fairy shrimp habitat found</p>	<p>Review biologist qualifications; CPUC to approve. Review survey report(s) to be submitted within 90 days of completion.</p>	<p>During construction – Repeat each year in areas subject to project disturbance</p>

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	within the project footprint including, but not limited to, seasonal/ephemeral wetlands, swales, large road ruts and known vernal pool habitat. Surveys shall follow the guidelines set forth by the USFWS in the Interim Survey Guidelines to Permittees for Recovery Permits under Section 10(a)(1)(A) of the Endangered Species Act (ESA) for Listed Vernal Pool Branchiopods. Within 90 days of the completion of surveys, a report shall be submitted to the CPUC detailing the results of each survey event.		
Vernal Pool and Riverside Fairy Shrimp	<p>BIO-13 Avoid Seasonal Depressions and Known Waterbodies. All known seasonal/ephemeral depressions, vernal pools and known water bodies (refer to EIR Figures C.5-2a to C.5-2g) that have been verified or have the potential to be occupied by listed fairy shrimp shall be shown on all applicable construction plans. SCE shall avoid all seasonal/ephemeral depressions, vernal pools and known waterbodies that occur within the project site to minimize impacts to listed fairy shrimp. A 100-foot buffer shall be placed around all seasonal/ephemeral depressions, vernal pools and known waterbodies that have the potential to, but do not presently support listed fairy shrimp, to prevent equipment from entering these areas. If, after conducting surveys according to the methods described above under Mitigation Measure BIO-12, areas identified as potential habitat have been verified to not contain listed fairy shrimp, the 100-foot buffer can be removed. All vernal pools, seasonal depressions and known waterbodies containing documented populations of listed fairy shrimp shall require a 250-foot buffer. These buffers shall be shown on all applicable construction plans (with a highly visible method easily identifiable by construction workers in the field). On-site delineation of this buffer shall be in place prior to the commencement of construction activities. The method used for delineation shall be kept in good working order for the duration of the construction period.</p> <p>If avoidance of known populations of listed fairy shrimp is not possible, consultation with the USFWS regarding the potential impacts to the species will be necessary.</p>	Review construction plans to ensure buffer areas identified. Perform on-site monitoring during construction to ensure avoidance measures and buffer areas are properly implemented.	During construction
Vernal Pool and Riverside Fairy Shrimp	<p>BIO-14 Compensate for Impacts to Vernal Pool or Riverside Fairy Shrimp Habitat. If VSSP impacts will result in impacts to habitat for, or result in the loss of, vernal pool or Riverside fairy shrimp SCE, as indicated above, will be required to consult with the USFWS. If suitable or occupied habitat cannot be avoided, SCE shall consult the USFWS and obtain the appropriate take authorizations or permits prior to site mobilization activities. SCE shall also implement any conservation measures contained within these permits. To compensate for impacts, the USFWS will require both a preservation and creation component for compensation as follows:</p> <p>Preservation component – For every acre of habitat directly or indirectly affected, at least two vernal pool credits will be dedicated within a USFWS approved ecosystem preservation bank, or, based on USFWS evaluation of site-specific conservation values, three acres of vernal pool habitat may be preserved on the project site or on another non-bank site as approved by the USFWS.</p>	Confirm participation in the WRCMSHCP, including mitigation fee payment confirmation. Review take authorization or permits, if required. Perform on-site monitoring during construction to ensure conservation measures are properly implemented.	Prior to and during construction

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>Creation component – For every acre of habitat directly affected, at least one vernal pool creation credit will be dedicated within a USFWS approved habitat mitigation bank, or, based on USFWS evaluation of site-specific conservation values, two acres of vernal pool habitat will be created and monitored on the project site or on another non-bank site as approved by the USFWS.</p> <p>Take of suitable or occupied habitat may be covered by the MSHCP if SCE becomes a PSE and implements the requirements of the MSHCP. Documentation of participation (i.e., Certificate of Inclusion) and compliance with the MSHCP, including mitigation fee payment confirmation, shall be provided to the CPUC prior site mobilization activities.</p>		
Stephens' Kangaroo Rat	<p>BIO-15 Complete Focused Pre-construction Stephens' Kangaroo Rat (SKR) Burrow/Precinct Surveys and Implement Avoidance Measures. No more than 30 days prior to commencement of ground disturbing activities, SCE shall retain a qualified and permitted biologist, approved by the CPUC, to conduct pre-construction surveys for SKR. If active SKR burrows/precincts are present, they shall be flagged, with ground-disturbing activities to be setback a minimum of 100 feet from each active burrow/precinct. The setback shall be delineated in the field in such a method that it is easily visible by all construction personnel and no work will be allowed within the setback areas (for the duration of the VSSP) until authorized by the USFWS, CDFW, and the CPUC. The biological monitor shall periodically field check the mapped burrows/precincts to buffer delineation and that flagging are all in good working order. All active burrows/precincts shall be mapped and incorporated into a GIS based figure for use by the on-site monitors and construction crews. Figures shall include each mapped burrow/precinct and buffer utilizing a highly visible method easily identifiable by construction workers and monitors in the field. Prior to the completion of the VSSP a final monitoring report shall be submitted to the CPUC, CDFW and USFWS.</p> <p>Avoidance of burrows/precincts is mandatory. If SCE determines that construction activities will require work within the setback areas noted above, they must provide documentation of a take permit and biological opinion from the CDFW and USFWS respectively. Take of individual SKR may be covered by the MSHCP if SCE becomes a PSE and implements the requirements of the MSHCP and/or is an approved participant in the Riverside County Habitat Conservation Agency (RCHCA) HCP for SKR. Documentation of participation (i.e., Certificate of Inclusion) with either the MSHCP or SKR HCP shall be provided to the CPUC prior to any take of this species.</p>	Confirm participation in the WRCMSHCP or RCHCA HCP for SKR, including mitigation fee payment confirmation. Review take permit and biological opinion from the CDFW and USFWS, respectively, if required. Review biologist qualifications; CPUC to approve. Review and approve results of pre-construction SKR surveys. Perform on-site monitoring during construction to ensure avoidance measures are properly implemented.	Prior to and during construction
Stephens' Kangaroo Rat	<p>BIO-16 Compensate for Permanent Impacts to Stephens' Kangaroo Rat. Based on the results of the SKR surveys (refer to Mitigation Measure BIO-15) SCE may be required to compensate for impacts to occupied habitat or individual species. If SCE determines that construction activities must occur within occupied habitat, and they have obtained the required take permit and biological opinion (as noted above under Mitigation Measure BIO-15), they shall be required to compensate for impacts to SKR. To compensate for</p>	Confirm participation in the WRCMSHCP or RCHCA HCP for SKR, including mitigation fee payment confirmation. Review and approve locations of all lands proposed as mitigation lands prior to	Prior to construction.

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>permanent impacts to this species SCE shall acquire parcels of land at the ratios described below.</p> <p>Parcels shall be acquired at a 4:1 ratio for impacts to SKR that support existing populations of SKR or that provide suitable habitat for SKR. If the acquired lands for other species, such as burrowing owl or coastal California gnatcatcher, can be managed to support SKR the proposed mitigation lands could be aggregated so the purchase of mitigation lands for one species could cover a portion of the mitigation requirements for the remaining species. Mitigation lands must not already be public land and shall be located within the Western Riverside County.</p> <p>A conservation easement would need to be recorded on all property associated with the mitigation lands as to protect the existing biological resources in perpetuity. A conservation easement could be held by CDFW or an approved land management entity and shall be recorded immediately upon the dedication or acquisition of the land. Preserved or acquired mitigation lands will be monitored and maintained per the requirements set forth in the Habitat Mitigation and Monitoring Plan prepared for the project and discussed below under Mitigation Measure BIO-17. The location of all lands proposed for mitigation land must be submitted to the CPUC, for review and approval, prior to start of construction mobilization activities.</p> <p>If SCE becomes a PSE and implements the requirements of the MSHCP and/or is an approved participant in the RCHCA HCP for SKR compensation for impacts to SKR may be accomplished through participation and implementation of the MSHCP and Riverside County Habitat Conservation Agency HCP requirements. Documentation of participation (i.e., Certificate of Inclusion) and compliance with these plans, including mitigation fee payment confirmation, shall be submitted to the CPUC prior to site mobilization activities.</p>	construction mobilization.	
Permanent Impacts to Vegetation Communities, Listed or Special-Status Plants and Wildlife	<p>BIO-17 Preparation of a Habitat Mitigation and Monitoring Plan. To ensure the success of on-site preserved land and acquired mitigation lands, required for compensation of permanent impacts to vegetative communities and listed or Special-Status plants and wildlife, SCE shall retain a CPUC approved/qualified biologist to prepare a Habitat Mitigation and Monitoring Plan (HMMP). The HMMP will be submitted to the CPUC for approval prior to the start of construction mobilization activities. Prior to the end of VSSP construction final impact acreages must be presented to the CPUC and acquisition of off-site lands must be verified. The HMMP will include, at a minimum, the following information:</p> <ol style="list-style-type: none"> Summary of anticipated habitat impacts and the proposed mitigation. Detailed description of the location and boundaries of undisturbed project areas (i.e., areas supporting dot-seed plantain) proposed for preservation, off-site mitigation lands and a description of existing site-wide conditions Discussion of measures to be undertaken to enhance (e.g., through focused management) the on-site preserved habitat and off-site mitigation lands for listed and 	Confirm participation in the WRCMSHCP or RCHCA HCP for SKR, including mitigation fee payment confirmation. Review and approve Habitat Mitigation and Monitoring Plan (if required) prior to construction mobilization. Before construction is completed, review final impact acreages and verify acquisition of off-site lands. Review annual monitoring reports of mitigation lands.	Prior to, during, and following construction

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>special-status species</p> <p>d. Dedication of adequate funds consistent with the PAR analysis required for CDFW and USFWS permit requirements.</p> <p>e. Description of management and maintenance measures (e.g., managed grazing, fencing maintenance, etc.)</p> <p>f. Discussion of habitat and species monitoring measures for on-site preservation areas and off-site mitigation lands, including specific, objectives, performance criteria, monitoring methods, data analysis, reporting requirements, monitoring schedule, etc.</p> <p>g. Development of a monitoring strategy, which shall serve to document the persistence of SKR (Quino checkerspot, burrowing owl, and other species if applicable) populations within the VSSP site. This monitoring will be conducted for a minimum of 5 years after the completion of construction activities. The strategy should include, at the minimum, the following:</p> <ol style="list-style-type: none"> 1. Documentation of pre-project population levels for the species noted above, based on results of focused pre-construction surveys and previously supplied applicant data. 2. On-going monitoring of species populations upon completion of construction activities, while the project is in operation, for a minimum of three years. 3. Monitoring of reference populations for each of these species in areas that contain undisturbed habitat, such as the Carrizo Plain National Monument. 4. An analysis of the comparison of percent changes in population levels at the project and reference sites to be used in the determination of additional compensatory mitigation. <p>h. SCE shall prepare a contingency plan for mitigation elements that do not meet performance or final success criteria within 5 years. This plan will include specific triggers for remediation if performance criteria are not being met and a description of the process by which remediation of problems with the mitigation site (e.g., presence of noxious weeds) will occur.</p> <p>SCE (in consultation with the land trust/agency that holds conservation easements on mitigation lands) is responsible for the monitoring of the mitigation lands during VSSP construction and for 5 years after the completion of construction. Thereafter, mitigation lands shall be monitored at least once per year by the land trust/agency that holds the conservation easements. Monitoring reports shall be submitted to the CPUC annually.</p> <p>If SCE becomes a PSE and implements the requirements of the MSHCP, and/or is an approved participant in the RCHCA HCP for SKR compensation, impacts to SKR may be accomplished through participation and implementation of the MSHCP and RCHCA HCP requirements thus precluding the need for any on-site mitigation or off-site acquisition of lands. Documentation of participation (i.e., Certificate of Inclusion) and compliance with these plans, including mitigation fee payment confirmation, shall be submitted to the CPUC prior to site mobilization activities.</p>		

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
State and Federally Threatened, Endangered, Proposed, Petitioned, and Candidate Plants	<p>BIO-18 Conduct Pre-construction Surveys for State and Federally Threatened, Endangered, Proposed, Petitioned, Candidate, or other Special-Status Plants and Implementation of Avoidance Measures. Prior to initial ground disturbance and for undisturbed areas in subsequent construction years, SCE shall conduct pre-construction surveys for State and federally listed Threatened and Endangered, Proposed, Petitioned, Candidate, and other special-status plants in all areas subject to ground-disturbing activity, including, but not limited to, tower/pole locations, construction areas, assembly yards, and areas subject to grading for new access roads. The surveys shall be conducted during the appropriate blooming period(s) by a qualified plant ecologist/biologist, approved by the CPUC, according to protocols established by the USFWS, CDFW, and California Native Plant Society (CNPS). All listed plant species found shall be marked and avoided. Any populations of special-status plants found during surveys will be fully described, mapped, and a CNPS Field Survey Form or written equivalent shall be prepared.</p> <p>These surveys must be accomplished during a year in which rainfall totals are at least 80% of average and in which the temporal distribution of rainfall is not highly abnormal (e.g., with the vast majority of rainfall occurring very early or late in the season) to be reasonably certain of the presence/absence of rare plant species, unless surveys of reference populations document that precipitation conditions would not have adversely affected the ability to detect the species. This condition may be waived with the approval of the CPUC after consultation with the CDFW and USFWS. If a listed plant species cannot be avoided, consultation with USFWS and CDFW will occur.</p> <p>Prior to excavation and grading activities or vegetation removal, any populations of listed or special-status plant species identified during the surveys within the VSSP limits and beyond, shall be protected and a buffer zone placed around each population. The buffer zone shall be established around these areas and shall be of sufficient size to eliminate potential disturbance to the plants from human activity and any other potential sources of disturbance including human trampling, erosion, and dust. The size of the buffer depends upon the proposed use of the immediately adjacent lands, and includes consideration of the plant's ecological requirements (e.g., sunlight, moisture, shade tolerance, physical and chemical characteristics of soils) that are identified by the qualified plant ecologist and/or botanist. The buffer for herbaceous and shrub species shall be, at minimum, 50 feet from the perimeter of the population or the individual; the qualified plant ecologist/biologist may increase this minimum buffer depending on species and location. A smaller buffer may be established, provided there are adequate measures in place to avoid the take of the species, with the approval of the USFWS, CDFW, and the CPUC.</p> <p>Where impacts to listed plants are determined to be unavoidable, the USFWS and/or CDFW shall be consulted for authorization. Additional mitigation measures to protect or restore listed plant species or their habitat, including but not limited to a salvage plan including seed collection and replanting, may be required by the USFWS or CDFW before impacts are authorized, whichever is appropriate.</p>	<p>Confirm participation in the WRCMSHCP, including mitigation fee payment confirmation. Review plant ecologist/biologist qualifications; CPUC to approve. Perform on-site monitoring during construction to ensure avoidance measures, including any additional mitigation measures from USFWS and/or CDFW, and buffer zones are properly implemented.</p>	<p>Prior to and during construction</p>

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	Take of State and federally listed Threatened and Endangered, Proposed, Petitioned, Candidate, and other special-status plants may be covered by the MSHCP if SCE becomes a PSE and implements the requirements of the MSHCP. Documentation of participation (i.e., Certificate of Inclusion) with the MSHCP shall be provided to the CPUC prior to any take of this species.		
State and Federally Threatened, Endangered, Proposed, Petitioned, and Candidate Plants	<p>BIO-19 Compensate for Impacts to State and Federally Threatened, Endangered, Proposed, Petitioned, and Candidate Plants. To compensate for permanent impacts to State and federally Threatened, Endangered, Proposed, Petitioned and Candidate plants, habitat that is not already public land shall be preserved and managed in perpetuity at a 1:1 mitigation ratio (One acre preserved for each acre impacted). Prior to the disturbance of habitat for or take of listed plant species, SCE will be required to obtain CPUC approval of preserved and/or mitigation lands as well as provide documentation of a recorded conservation easement(s). Compensation for temporary impacts shall include land acquisition and/or preservation at a 0.5:1 ratio. The preserved habitat for a significantly impacted plant species shall be of equal or greater habitat quality to the impacted areas in terms of soil features, extent of disturbance, vegetation structure, and will contain verified extant populations, of the same size or greater, of the State or federally listed plants that are impacted. A conservation easement would need to be recorded on all property associated with the mitigation lands as to protect the existing plant resources in perpetuity. A conservation easement could be held by CDFW or an approved land management entity and shall be recorded immediately upon the dedication or acquisition of the land. Preserved or acquired mitigation lands will be monitored and maintained per the requirements set forth in the Habitat Mitigation and Monitoring Plan prepared for the project, discussed above under Mitigation Measure BIO-17.</p> <p>However, if lands acquired or protected for the compensation of permanent impacts to burrowing owl, SKR, and/or vegetative communities contain similar sized populations of the impacted listed plant species, no further mitigation would be required. The location of all lands proposed for mitigation land must be submitted to the CPUC, for review and approval, prior to the start of construction mobilization activities.</p> <p>If SCE becomes a PSE with the MSHCP this compensation may be accomplished through participation and implementation of the MSHCP requirements. Documentation of participation (i.e., Certificate of Inclusion) and compliance with the MSHCP, including verification of mitigation fee payments, shall be submitted to the CPUC prior to construction mobilization activities.</p>	Confirm participation in the WRCMSHCP, including mitigation fee payment confirmation. Review and approve locations of all lands proposed as mitigation lands prior to construction mobilization.	Prior to construction
Western Spadefoot Toad	<p>BIO-20 Complete Focused Pre-construction Western Spadefoot Toad Surveys and Implement Avoidance Measures. Prior the site mobilization, SCE shall retain a CPUC approved/qualified biologist to conduct the following:</p> <p>a. Conduct a pre-construction survey during the appropriate time of year when this species can be detected (i.e., during periods of suitable rainfall that result in pooling or the</p>	Confirm participation in the WRCMSHCP, including mitigation fee payment confirmation. Review biologist qualifications; CPUC to approve. Review pre-construction	Prior to, during, and following construction (up to five years)

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>formation of other aquatic habitat) to determine the presence of western spadefoot toad and related habitat.</p> <p>b. Should the toad and habitat be found, and be impacted by temporary and/or permanent project impacts, a habitat restoration and management plan shall be prepared for review and approval by the CPUC, that addresses the following:</p> <ol style="list-style-type: none"> 1. Impacted occupied breeding habitat to be replaced, on-site, at a 2:1 ratio. 2. Relocation areas shall be designed as suitable toad habitat, and as far away as feasible from any project related structure or foreseeable construction area (minimum 250-foot buffer from construction activities). 3. Terrestrial habitat surrounding the proposed relocation site shall be as similar in type, aspect, and density to the location of the existing ponds as feasible. 4. No site preparation or construction activities shall be permitted in the vicinity of any occupied ponds until the design and construction of the relocation habitat in preserved areas of the site has been completed and all western spadefoot toad adults, tadpoles, and egg masses detected are moved to the created pool habitat. If egg masses or tadpoles are relocated, the newly constructed ponds shall also be inoculated with algae laden plant material/and or water from the source ponds to provide a viable food source. 5. Restoration areas shall be monitored and maintained until they are shown as successful habitat for the toad, or up to five years. Success criteria shall be proposed. Provisions to make adjustments to remediate problems shall also be included. 6. Permanent protection and management of restoration areas (e.g., conservation easement or fee title purchase, etc.). <p>Annually, for the duration of construction activities and based on appropriate rainfall and temperatures (generally between the months of February and April) the biologist shall conduct a series of pre-construction surveys in all appropriate vegetation communities within the project footprint. Surveys will include evaluation of all previously documented occupied areas and a reconnaissance level survey of the remaining natural areas of the site. All western spadefoot adults, tadpoles, and egg masses encountered shall be collected and released in the identified/created restoration ponds described above.</p> <p>If SCE becomes a PSE with the MSHCP, this habitat restoration and management may be accomplished through participation and implementation of the MSHCP requirements. Documentation of participation (i.e., Certificate of Inclusion) and compliance with the MSHCP, including mitigation fee payment verification, shall be submitted to the CPUC prior to site mobilization activities.</p>	<p>survey and annual surveys completed thereafter. If the western spadefoot toad or its habitat is found to be impacted, review Habitat Restoration and Management Plan (CPUC to approve). Perform on-site monitoring during construction to ensure proper implementation. Monitor restoration areas until they are shown as successful habitat for the toad, or up to five years.</p>	
Two-striped Garter Snakes	<p>BIO-21 Conduct Surveys for Two-striped Garter Snakes and Implement Avoidance Measures. Prior to ground disturbance or vegetation clearing in the VSSP area, SCE shall retain a qualified biologist, approved by the CPUC, to conduct focused surveys for two-striped garter snakes where suitable habitat is present and directly impacted by construction, vehicle access, or maintenance. Focused surveys shall consist of a minimum</p>	<p>Review biologist qualifications; CPUC to approve. Perform on-site monitoring during construction to ensure avoidance measures are properly implemented.</p>	<p>Prior to and during construction</p>

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	of four daytime surveys within one week of vegetation clearing. The qualified biologist will be present during all activities immediately adjacent to or within habitat that supports populations of the two-striped garter snake. Clearance surveys for garter snakes shall be conducted by the authorized biologist prior to the initiation of construction each day. Any snakes found within the area of disturbance or potentially affected by the VSSP will be relocated to the nearest suitable habitat that will not be affected by the VSSP.		
Terrestrial Herpetofauna	BIO-22 Conduct Surveys for Terrestrial Herpetofauna and Implement Monitoring, Avoidance, and Minimization Measures. Prior to ground disturbance or vegetation clearing within the VSSP site, SCE shall retain a CPUC approved/qualified biologist to conduct surveys for terrestrial herpetofauna where suitable habitat is present and directly impacted by construction vehicle access, or maintenance. Focused surveys shall consist of a minimum of three daytime surveys and one nighttime survey within one week of vegetation clearing. The qualified biologist will be present during all activities immediately adjacent to or within habitat that supports terrestrial herpetofauna. Clearance surveys for terrestrial herpetofauna shall be conducted by the qualified biologist prior to the initiation of construction each day in suitable habitat. Terrestrial herpetofauna found within the area of disturbance or potentially affected by the VSSP will be relocated to the nearest suitable habitat that will not be affected by the VSSP.	Review biologist qualifications; CPUC to approve. Perform on-site monitoring during construction to ensure avoidance measures are properly implemented.	Prior to and during construction
Sensitive Bats	BIO-23 Survey for Maternity Colonies or Hibernaculum for Roosting Bats. Prior to ground disturbance or vegetation clearing at all VSSP locations, SCE shall retain a qualified biologist, approved by the CPUC, to conduct surveys for sensitive bats. Surveys shall be conducted no more than 15 days prior to grading near or the removal of trees or other structures. Surveys shall also be conducted during the maternity season (1 March to 31 July) within 300 feet of VSSP activities. If active maternity roosts or hibernacula are found, the structure, tree or tower occupied by the roost shall be avoided (i.e., not removed), if feasible. If avoidance of the maternity roost is not feasible the qualified biologist will implement the following actions. <ul style="list-style-type: none"> • Maternity roosts. If a maternity roost will be impacted by the VSSP, and no alternative maternity roosts are in use near the site, substitute roosting habitat for the maternity colony shall be provided on, or in close proximity to, the VSSP site no less than three months prior to the eviction of the colony. Alternative roost sites will be constructed in accordance with the specific bats requirements in coordination with CDFW. By making the roosting habitat available prior to eviction, the colony will have a better chance of finding and using the roost. Alternative roost sites must be of comparable size and proximal in location to the impacted colony. The CDFW shall be notified of any hibernacula or active nurseries within the construction zone. • Exclusion of bats prior to eviction from roosts. If non-breeding bat hibernacula are found in trees scheduled to be removed, the individuals shall be safely evicted, under the direction of a qualified biologist, by opening the roosting area to allow airflow through the cavity or other means determined appropriate by the bat biologist (e.g., installation of 	Review biologist qualifications; CPUC to approve. Perform on-site monitoring during construction to ensure measures are properly implemented.	Prior to and during construction

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>one-way doors). In situations requiring one-way doors, a minimum of one week shall pass after doors are installed and temperatures should be sufficiently warm for bats to exit the roost because bats do not typically leave their roost daily during winter months in southern California. This action should allow all bats to leave during the course of one week. Roosts that need to be removed in situations where the use of one-way doors is not necessary in the judgment of the qualified biologist shall first be disturbed by various means at the direction of the bat biologist at dusk to allow bats to escape during the darker hours, and the roost tree shall be removed or the grading shall occur the next day (i.e., there shall be no less or more than one night between initial disturbance and the grading or tree removal).</p>		
Special-Status Plants	<p>BIO-24 Compensate for Impacts to Special-Status Plant Species. If VSSP related impacts result in the loss of more than 10% of the on-site population of any special-status plant species with a CRPR rank of 1A, 1B, or 2, compensatory mitigation will be required. Prior to the disturbance of habitat for or take of special-status plants/populations, SCE must receive CPUC approval of preserved and/or mitigation lands as well as present documentation of a recorded conservation easement(s). Compensation will be required for all impacts that exceed the 10% threshold (e.g. impacts to 15% of a population will only require compensation for 5% or the amount of impacts that exceed the 10% threshold). To compensate for permanent (including areas located beneath the arrays) impacts to special-status plant species, habitat (which may include preservation of areas within the undisturbed areas of the VSSP footprint, mitigation lands outside of VSSP site or a combination of both) that is not already public land shall be preserved and managed in perpetuity at a 1:1 mitigation ratio (one acre preserved for each acre impacted). Compensation for temporary impacts shall include land acquisition and/or preservation at a 0.5:1 ratio. The preserved habitat for a significantly impacted plant species shall be of equal or greater habitat quality to the impacted areas in terms of soil features, extent of disturbance, vegetation structure, and will contain verified extant populations, of the same size or greater, of the special-status plants that are impacted. Impacts could include direct impacts resulting from loss of habitat or indirect impacts if a significant population or portion thereof is unable to be avoided. A conservation easement would need to be recorded on all property associated with the mitigation lands as to protect the existing plant resources in perpetuity. A conservation easement could be held by CDFW or an approved land management entity and shall be recorded immediately upon the dedication or acquisition of the land. Preserved or acquired mitigation lands will be monitored and maintained per the requirements set forth in the Habitat Mitigation and Monitoring Plan prepared for the project, discussed above (Mitigation Measure BIO-17).</p> <p>However, if lands acquired or protected for the compensation of permanent impacts species such as burrowing owl (Mitigation Measure BIO-25), and/or vegetative communities (Mitigation Measure BIO-3) contain similar sized populations of the impacted special-status plant species, of equal or greater habitat value, these mitigation lands may</p>	<p>Confirm participation in the WRCMSHCP, including mitigation fee payment confirmation. Review and approve locations of all lands proposed as mitigation lands prior to construction mobilization. Review conservation easement(s).</p>	<p>Prior to construction or prior to the disturbance of habitat for or take of special-status plants/populations</p>

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>be used to achieve the required compensation ratios for special-status plant species.</p> <p>If SCE becomes a PSE with the MSHCP this compensation may be accomplished through participation and implementation of the MSHCP requirements. Documentation of participation (i.e., Certificate of Inclusion) and compliance with the MSHCP, including verification of mitigation fee payments, shall be submitted to the CPUC prior to construction mobilization activities.</p>		
Burrowing Owl	<p>BIO-25 Complete Focused Pre-construction Burrowing Owl Surveys and Implement Avoidance Measures. No more than 15 days prior to the commencement of initial ground disturbing for individual VSSP areas, SCE shall implement focused pre-construction reconnaissance level surveys for burrowing owls. Surveys shall be conducted prior to the initiation of ground disturbance and be conducted by a qualified biologist(s), approved by the CPUC, that is knowledgeable with the species. In conformance with federal and State regulations regarding the protection of raptors, surveys for burrowing owls shall be conducted in conformance with CDFW's 2012 Staff Report on burrowing owl mitigation. Surveys shall be completed within all areas proposed for ground disturbance (including a minimum 250-foot survey buffer) and shall include the following avoidance measures:</p> <p>a. Occupied burrows shall not be disturbed during the nesting season (1 February through 31 August) unless a qualified biologist approved by CDFW verifies through non-invasive methods that either the birds have not begun egg-laying and incubation or that juveniles from the occupied burrows are foraging independently and are capable of independent survival. Owls present on site after 1 February will be assumed to be nesting unless evidence indicates otherwise. This protected buffer area will remain in effect until 31 August, or based upon monitoring evidence, until the young owls are foraging independently or the nest is no longer active</p> <p>b. Unless otherwise authorized by CDFW and the CPUC, a 250-foot buffer, within which no activity will be permissible, will be maintained between VSSP activities and nesting burrowing owls during the nesting season. This protected area will remain in effect until 31 August or based upon monitoring evidence, until the young owls are foraging independently. For burrowing owls present during the non-breeding season (generally 1 September to 31 January), a 150-ft buffer zone will be maintained around the occupied burrow(s).</p> <p>c. If there is any danger that owls will be injured or killed as a result of construction activity, during the non-breeding season, the birds may be passively relocated. Relocation of owls during the non-breeding season will be performed by a qualified biologist using one-way doors, which should be installed in all burrows within the impact area and left in place for at least two nights. These one-way doors will then be removed and the burrows backfilled immediately prior to the initiation of grading. To avoid the potential for owls evicted from a burrow to occupy other burrows within the impact area, one-way doors will be placed in all potentially suitable burrows within the impact area when eviction occurs.</p>	<p>Review biologist qualifications; CPUC to approve. Perform on-site monitoring during construction to ensure avoidance measures, buffer areas, and/or relocation efforts are properly implemented.</p>	<p>During construction, no more than 15 days prior to initial ground disturbance for individual VSSP areas</p>

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	d. Any damaged or collapsed burrows will be replaced with artificial burrows in adjacent habitat at a 2:1 ratio.		
Cultural and Paleontological Resources			
APM CUL-1	The proposed Project impact on sensitive paleontological resources would be mitigated or reduced to a Less Than Significant level by implementing a Paleontological Resources Management Plan (see Mitigation Measures CR-9 through CR-12).	Review and approve Paleontological Resources Management Plan. Perform on-site monitoring during construction to ensure proper implementation.	Prior to and during construction
Construction Cultural and Paleontological Resources	CR-1 Avoid Environmentally Sensitive Areas. SCE shall perform focused pre-construction surveys for any project areas not yet surveyed (e.g. new or modified staging areas, pull sites, or other work areas). Resources discovered during the surveys, as well as all other resources identified within the Project area, would be subject to Mitigation Measure CR-2 (Develop Cultural Resource Management Plan [CRMP]) and CR-4 (Conduct Construction Monitoring). Where operationally feasible, all CRHR-eligible resources shall be protected from direct project impacts by project redesign (i.e., relocation of the line, ancillary facilities, or temporary facilities or work areas). In addition, historic resources shall be avoided by all Project construction and operation and maintenance. Avoidance mechanisms shall include fencing off such areas as Environmentally Sensitive Areas (ESAs) for the duration of the construction of the Project.	Perform on-site monitoring during construction to ensure avoidance measures are properly implemented.	During construction
Construction Cultural Resources	CR-2 Develop Cultural Resource Management Plan (CRMP). SCE, in consultation with the Pechanga Band of Luiseño Indians (Pechanga Tribe), shall prepare and submit for approval a CRMP to guide all cultural resource management activities during Project construction. The CRMP shall specify that archaeologists and other discipline specialists conducting the studies meet the Professional Qualifications Standards mandated by the California Office of Historic Preservation (OHP). The CRMP shall be submitted to the CPUC for review and approval at least 60 days before the start of construction. The CRMP shall detail how all known cultural resources within the Project area will be avoided or treated. The CRMP shall define construction procedures for areas near known/recorded cultural sites. Wherever a pole, access road, equipment, etc., must be placed or accessed within 100 feet of a recorded, reported, or known cultural resources eligible or potentially eligible for the CRHR, the site will be flagged on the ground as an ESA (without disclosure of the exact nature of the environmental sensitivity [i.e., the ESA is not identified as containing a sensitive cultural resource]), unless otherwise agreed to by the CPUC and Pechanga Tribe. Construction equipment shall then be directed away from the ESA, and construction personnel shall be directed not to enter the ESA, unless otherwise agreed to by the CPUC and the Pechanga Tribe. Archaeological and Tribal monitoring of Project construction shall be focused in the immediate vicinity of the designated ESAs, unless otherwise directed in the CRMP as determined by the CPUC	Review and approve Cultural Resources Management Plan. Perform on-site monitoring during construction to ensure proper implementation.	Submit 60 days prior to construction, and monitor during construction.

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>and the Pechanga Tribe.</p> <p>The CRMP shall also define any additional areas that are considered to be of high-sensitivity for discovery of buried CRHR-eligible cultural resources, including burials, cremations, or sacred features. The CRMP shall detail provisions for monitoring construction in these high-sensitivity areas. It shall also detail procedures for halting construction, making appropriate notifications to agencies, officials, and Native Americans, and assessing CRHR eligibility in the event that unknown cultural resources are discovered during construction. For all unanticipated cultural resource discoveries, the CRMP shall detail the methods, the consultation procedures, and the timelines for assessing CRHR eligibility, determine if avoidance is feasible, formulate a mitigation plan if required, and implement treatment (see Mitigation Measure CR-6 [Treat Previously Unidentified Cultural Resources]). Mitigation and treatment plans for unanticipated discoveries (except for human remains, grave goods, and sacred/ceremonial objects, which are addressed in Mitigation Measure CR-7 [Properly Treat Human Remains]) shall be reviewed by appropriate Native Americans and approved by the CPUC and the OHP prior to implementation.</p> <p>The CRMP shall include provisions for analysis of data in a regional context, reporting of results within one year of completion of field studies, curation of artifacts (except from private land) and data (maps, field notes, archival materials, recordings, reports, photographs, and analysts' data) at a facility that is approved by CPUC, and dissemination of reports to local and State repositories, libraries, and interested professionals. SCE shall attempt to gain permission for artifacts from privately held land to be curated with the other project collections.</p>		
Construction Cultural Resources	<p>CR-3 Train Construction Personnel. Prior to the initiation of construction, and after approval of the CRMP, all construction personnel shall be trained, by a qualified archaeologist and a representative from the Pechanga Tribe, regarding the recognition of possible buried cultural resources (i.e., prehistoric and/or historical artifacts, objects, or features) and protection of all archaeological resources during construction. SCE shall complete training for all construction personnel. Training shall inform all construction personnel of the procedures to be followed upon the discovery of cultural materials. All personnel shall be instructed that unauthorized removal or collection of artifacts is a violation of State law. Any excavation contract (or contracts for other activities that may have subsurface soil impacts) shall include clauses that require construction personnel to attend training so they are aware of the potential for inadvertently exposing buried archaeological deposits. SCE shall provide a background briefing for supervisory construction personnel describing the potential for exposing cultural resources, the location of any potential ESA, and anticipated procedures to treat unexpected discoveries.</p>	<p>Training by qualified archaeologist and representative of the Pechanga Tribe. Review log showing that onsite construction personnel have completed cultural resources training.</p>	<p>Prior to and during construction (after approval of the CRMP)</p>

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
Construction Cultural Resources	CR-4 Conduct Construction Monitoring. Archaeological and Tribal monitoring shall occur in all areas of ground-disturbing activity that occur within 100 feet of a cultural resource ESA. Archaeological monitoring shall be conducted by a qualified archaeologist familiar with the types of historic and prehistoric cultural resources that could be encountered within the Project area. The qualifications of the principal archaeologist and cultural resource monitors shall be approved by the CPUC. As specified in the CRMP, intermittent monitoring may occur in areas of moderate archaeological sensitivity at the discretion of the principal archaeologist, as identified in the CRMP. Copies of monitoring reports shall be submitted to the CPUC on a weekly basis.	Review principal and cultural resource monitor qualifications; CPUC to approve. Ensure Tribal monitor is present during construction, if required. Perform on-site monitoring during construction to ensure proper implementation of the CRMP. Review weekly monitoring reports.	Prior to and during construction
Construction Cultural Resources	CR-5 Continued Native American Consultation. SCE shall provide assistance to the CPUC, as requested by the CPUC, to continue consultation with interested Native American tribes and individuals throughout the duration of the Project to assess the impact of the Project on cultural resources of Native American concern. As directed by the CPUC, SCE shall undertake required treatments, studies, or other actions that result from such consultation. Written documentation of the completion of all pre-construction actions shall be submitted by SCE and approved by the CPUC at least 60 days before the commencement of construction activities. Actions that are required during or after construction shall be defined, detailed, and scheduled in the Cultural Resource Management Plan and implemented by SCE, consistent with Mitigation Measure CR-2 (Develop Cultural Resource Management Plan).	Review written documentation of pre-construction Native American Consultation. Perform on-site monitoring during construction to ensure proper implementation of the required treatments, studies, or other actions that result from consultation, which should be reflected in the CRMP (MM CR-2).	Submit at least 60 days prior to construction, and monitor during construction
Construction Cultural Resources	CR-6 Treat Previously Unidentified Cultural Resources. If previously unidentified cultural resources are unearthed during construction activities, construction work in the immediate area of the find shall be halted and directed away from the discovery until a qualified archaeologist assesses the potential significance of the resource. Once the find has been inspected and a preliminary assessment made, SCE will consult with the CPUC to make the necessary plans for evaluation and treatment of the find(s), as detailed in the CRMP (see Mitigation Measure CR-2 [Develop Cultural Resource Management Plan]).	Perform on-site monitoring during construction.	During construction
Human Remains	CR-7 Properly Treat Human Remains. SCE shall follow all State laws, statutes, and regulations that govern the treatment of human remains. Avoidance and protection of inadvertent discoveries which contain human remains shall be the preferred protection strategy with complete avoidance of impacts to such resources protected from direct Project impacts by Project redesign. If human remains are discovered during construction, all work shall be diverted from the area of the discovery and the CPUC shall be informed immediately. The remains shall be treated in accordance with Health and Safety Code Section 7050.5, CEQA Section 15064.5(e), and Public Resources Code Section 5097.98. SCE shall assist and support the CPUC, as appropriate, in all required consultations with Native Americans, agencies and commissions, and consulting parties as requested by the CPUC. SCE shall comply with and implement all required actions and studies that result from such consultations.	Perform on-site monitoring during construction.	During construction

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
Construction Paleontological Resources	<p>CR-8 Inventory and Evaluate Paleontological Resources. Prior to construction and all other surface-disturbing activities, SCE shall have conducted and submitted an inventory of significant paleontological resources within the Project area (i.e., PaleoSolutions, 2014). If any changes are made to the extent or alignment of the Project subsequent to the completed field surveys and inventory, then additional field surveys shall be conducted within new project areas and the inventory report shall be updated to reflect the new project design. The additional field surveys shall be conducted outside of the previously surveyed potential impact areas in locations identified as having undetermined or high paleontological resource potential. The purpose of the field survey is to visually inspect the ground surface for exposed fossils and to evaluate geologic exposures for their potential to contain preserved fossil material at the subsurface.</p> <p>As part of the inventory report, the paleontological sensitivity rankings of geologic units examined in the field shall be refined based on the results of the pedestrian surveys. Per SVP (2010) guidelines, geologic units assigned an undetermined paleontological resource potential shall be designated as having either high, low, or no sensitivity subsequent to sufficient survey and research, and prior to the development of a Paleontological Resource Mitigation and Monitoring Plan. The report shall be submitted to the CPUC for review at least 60 days before the start of construction, and shall be modified in response to agency comments, with the final report completed at least 30 days before the first ground disturbance.</p>	Review inventory report of significant paleontological resources, and any additional survey results due to changes in the alignment.	Submit draft inventory report at least 60 days prior to construction; submit final report 30 days prior to first ground disturbance.
Construction Paleontological Resources	<p>CR-9 Develop Paleontological Resource Mitigation and Monitoring Plan. Following completion and approval of the Paleontological Resources Inventory (required in Mitigation Measure CR-9) and prior to the start of ground-disturbing construction, SCE shall prepare and submit to the CPUC for review and approval, a Paleontological Resources Mitigation and Monitoring Plan (Plan), consistent with the following requirements:</p> <ul style="list-style-type: none"> • The Plan shall be prepared by a Qualified Paleontologist (i.e., Project Paleontologist) and shall be based on the SVP (2010) guidelines and meet all regulatory requirements. The qualified paleontologist shall have a graduate degree in paleontology or geology, shall have knowledge of the local paleontology, and shall be familiar with paleontological procedures and techniques. Experience and local expertise may be substituted for academic training on approval from the contracting agency. The qualifications of the Project Paleontologist shall be approved by the CPUC. • The Plan shall identify construction impact areas of high sensitivity for encountering significant resources and the approximate depths at which those resources are likely to be encountered. • The Plan shall define monitoring procedures and shall outline a coordination strategy to ensure that a qualified paleontological monitor will conduct full-time monitoring of all ground disturbance in sediments determined to have a high sensitivity. The Plan shall specify that geologic units with an undetermined sensitivity that has not been resolved to high, low, or no sensitivity following the Paleontological Resources Inventory 	Review qualifications of Project Paleontologist; CPUC to approve. Review and approve Paleontological Resources Mitigation and Monitoring Plan. Perform on-site monitoring during construction.	Submit Paleontological Resources Mitigation and Monitoring Plan at least 30 days prior to construction.

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>(required in Mitigation Measure CR-8), shall be monitored on a part-time basis (as determined by the Qualified Paleontologist). Sediments with no or low sensitivity will not require paleontological monitoring. The qualified paleontological monitor shall have at least a B.S. in Geology or Paleontology, and demonstrated field experience in the collection and identification of fossil material. The qualifications of the paleontological monitor(s) shall be approved by the CPUC.</p> <ul style="list-style-type: none"> The Plan shall detail the significance criteria to be used to determine which resources will be avoided and which shall be recovered for their data potential. For significant fossils, recovery is preferred over avoidance in order to alleviate looting concerns during operational impacts. The Plan shall also detail methods of recovery, preparation and analysis of specimens, final curation of specimens at an appropriate accredited museum repository, data analysis, and reporting. 		
Construction Paleontological Resources	<p>CR-10 Train Construction Personnel. Prior to the initiation of Project development in areas of undetermined or high paleontological sensitivity, all construction personnel shall be trained regarding the recognition of possible paleontological resources and protection of all paleontological resources during construction. Training shall inform all construction personnel of the procedures to be followed upon the discovery of paleontological materials. All personnel shall be instructed that unauthorized collection or disturbance of protected fossils will not be allowed. Violators will be subject to prosecution under the appropriate State and local laws and violations will be grounds for removal from the Project. Unauthorized collection or disturbance of fossil materials may constitute grounds for the issuance of a stop work order. The following issues shall be addressed in training or in preparation for construction:</p> <ul style="list-style-type: none"> All construction contracts shall include clauses that require construction personnel to attend training so they are aware of the potential for inadvertently exposing subsurface paleontological resources, their responsibility to avoid and protect all such resources, and the penalties for collection, vandalism, or inadvertent destruction of paleontological resources. SCE shall provide a background briefing for supervisory personnel describing the potential for exposing paleontological resources, the location of any potential areas of high sensitivity, and procedures and notifications required in the event of discoveries by project personnel or paleontological monitors. Supervisory personnel shall enforce restrictions on collection or disturbance of fossils. Upon discovery of paleontological resources by paleontologists or construction personnel, work in the immediate area of the find shall be diverted and the Qualified Paleontologist notified. Once the find has been inspected and a preliminary assessment made, then the Qualified Paleontologist will notify SCE and the CPUC and proceed with data recovery in accordance with the approved Plan consistent with Mitigation Measure CR-9 (Develop Paleontological Resource Mitigation and Monitoring Plan). 	<p>Training by qualified paleontologist. Review log showing that onsite construction personnel have completed paleontological resources training.</p>	<p>Prior to and during construction</p>

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
Construction Paleontological Resources	<p>CR-11 Monitor Construction for Paleontological Resources. Based on the Paleontological Resources Inventory and Paleontological Resource Mitigation and Monitoring Plan consistent with Mitigation Measure CR-9 (Develop Paleontological Mitigation and Monitoring Plan), SCE shall have the qualified paleontological monitor conduct full-time construction monitoring in areas determined to have high paleontological sensitivity. If sediments with undetermined sensitivity are mapped within the Project boundary, those areas shall be monitored by a qualified paleontological monitor on a part-time basis (as determined by the Qualified Paleontologist). Monitoring will consist of the visual inspection of augering activities and spoils piles at the locations of the boreholes, as well as any trench sidewalls and excavated or graded areas for roadways, tower pads, and other ancillary structures. At no time will a monitor enter an unsafe cut or unshored trench/borehole. Monitoring of augering activities with boreholes less than 12 inches in diameter will not be necessary. Screening of sedimentary matrix to check for the presence of microvertebrates, if they are believed to be present, will be conducted, as necessary. In the event that a paleontological resource is discovered, the monitor will have the authority to temporarily divert the construction equipment around the find until it is assessed for scientific significance and collected. A temporary construction exclusion zone (i.e., environmentally sensitive area [ESA]) of at least 50 feet, consisting at a minimum of lath and flagging tape, will be erected around the discovery. The exclusion zone acts as a buffer around the discovery and is maintained for safety. The monitor will immediately report the discovery to the Qualified Paleontologist so that appropriate notifications can be immediately issued to SCE and the CPUC. Construction activities can occur outside the buffer if it is safe to do so. The size of the buffer may be increased or decreased once the monitor adequately explores the discovery to determine its size and significance. Copies of Monitoring Reports shall be submitted to SCE and the CPUC on a weekly basis.</p>	Monitoring by qualified paleontological resources specialist during construction excavations in areas of high paleontological sensitivity. Perform on-site monitoring during construction to ensure exclusion zones are defined, as required. Review weekly monitoring reports.	During construction
Construction Paleontological Resources	<p>CR-12 Final Reporting and Curation. All significant fossils collected will be prepared in a properly equipped paleontology laboratory to a point ready for curation no more than 60 days after all fieldwork is completed. Preparation will include the careful removal of excess matrix from fossil materials and stabilizing and repairing specimens, as necessary. Following laboratory work, all fossils specimens will be identified to the lowest taxonomic level, cataloged, analyzed, and delivered to an accredited museum repository for permanent curation and storage. The cost of curation is assessed by the repository and is the responsibility of SCE.</p> <p>At the conclusion of laboratory work and museum curation of any discovered paleontological resources, a final report will be prepared describing the results of the paleontological resource monitoring efforts associated with the Project. The report will include a summary of the field and laboratory methods, an overview of the Project area geology and paleontology, a list of taxa recovered (if any), an analysis of fossils recovered (if any) and their scientific significance, and recommendations. A copy of the report will also be submitted to the designated museum repository.</p>	Review chain of custody documents to ensure submittal of significant fossils for curation.	During and following construction

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
Alternative 1 (ONLY) Cultural Resources	CR-13 Viewshed Documentation Study. A viewshed documentation study shall be conducted on tribally sensitive resource(s) that would be adversely affected by indirect visual impacts from Alternative 1. The viewshed documentation study shall include the photographic recordation of the visual associations of each tribally sensitive resource in relation to other associated cultural resources, topographic features, and prominent landmarks. The CRMP (see Mitigation Measure CR-2) shall specify the specific procedures used for the viewshed documentation study. The study shall be documented in a report that shall be submitted to the CPUC for review at least 60 days before the start of construction, and shall be modified in response to agency comments, with the final report completed at least 30 days before the first ground disturbance.	Review viewshed study.	Submit draft viewshed study at least 60 days prior to construction; submit final report 30 days prior to first ground disturbance.
Geology and Soils			
Ground Failures	GEO-1 Investigations for Liquefaction. Because seismically induced liquefaction-related ground failure has the potential to damage or destroy Project components, the design-level geotechnical investigations to be performed by SCE shall include investigations designed to assess the potential for liquefaction to affect new Project structures with foundations (such as Tubular Steel Poles) in areas with moderate to very high potential for liquefaction-related impacts. Where these hazards are found to exist, appropriate engineering design and construction measures shall be incorporated into the Project designs as deemed appropriate by the Project engineer. Design measures that would mitigate liquefaction-related impacts could include ground improvement of liquefiable zones, installation of flexible bus connections, and incorporation of slack in cables to allow ground deformations without damage to structures. Study results and proposed solutions to mitigate liquefaction shall be provided to the CPUC for review and approval at least 60 days before final Project design.	Review and approve geotechnical study results and proposed solutions.	Submit Geotechnical Study at least 60 days prior to final Project design.
Unsuitable Soils	GEO-2 Assess Soil Characteristics. The design-level geotechnical studies to be performed for the Project shall include soils analyses to identify the presence, if any, of potentially detrimental soil chemicals, such as chlorides and sulfates, detrimental soil pH at Tubular Steel Pole (TSP) and Light Weight Steel Pole locations and testing for soils with moderate to high shrink/swell or expansion potential at TSP locations. If corrosive soils are identified, appropriate design measures for protection of reinforcement, concrete, and metal structural components against corrosion shall be utilized, such as use of corrosion-resistant materials and coatings, and increased thickness of Project components exposed to potentially corrosive conditions. If expansive soils are identified, the Project design shall be modified to include appropriate design features such as excavation of potentially expansive soils during construction and replacement with engineered backfill, ground-treatment processes, and redirection of surface water and drainage away from expansive foundation soils. Study results and proposed solutions to mitigate expansive or corrosive soils conditions shall be provided to the CPUC for review and approval at least 60 days before final Project design.	Review and approve geotechnical study results and proposed solutions.	Submit Geotechnical Study at least 60 days prior to final Project design.

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
Hazards and Hazardous Materials			
Construction Encountering Environmental Contamination	HAZ-1 Identify Pesticide/Herbicide Contamination. Prior to Project construction, soil samples shall be collected and analyzed for pesticides and/or herbicides in proposed construction disturbance areas, where prior to 1996 (implementation of the Federal Insecticide, Fungicide, and Rodenticide Act [FIFRA]) the land has historically been used for agricultural purposes, to identify the possibility of and to delineate the extent of pesticide and/or herbicide contamination. In such areas, if the analysis results reveal elevated contaminant concentration in the soil which could result in contaminant concentration levels in the air or airborne particles that are higher than the California Occupational Safety and Health Administration (Cal-OSHA) permissible exposure levels (PELs), trained workers with appropriate Personal Protective Equipment (PPE) will be utilized for construction activities in these areas. Materials containing elevated levels of pesticide or herbicide in areas of trenching or excavation will require special handling and disposal procedures. Soils that need to be disposed of shall be handled in accordance to applicable laws and regulations. The local Certified Unified Program Agency or relevant entity shall be contacted, as appropriate, to provide oversight regarding the handling, treatment, and/or disposal options for pesticide or herbicide contaminated soil. Standard dust suppression procedures (as defined in Mitigation Measure AQ-1, Fugitive Dust Control) shall be used in these construction areas to reduce airborne emissions of these contaminants and reduce the risk of exposure to workers and the public.	Perform on-site monitoring during construction	During construction
Hydrology and Water Quality			
Construction Depleting Groundwater Supplies	HYD-1 Use Non-potable Water. Project water supply for dust control, soil compaction activities, and site restoration/revegetation shall be obtained from non-potable sources, if available, and ensured in a water contract through a local water agency or district. SCE shall provide a letter describing the availability of non-potable water and efforts made to obtain it for use during construction to the CPUC a minimum of 60 days prior to the start of construction.	Review letter regarding availability of non-potable water. Perform on-site monitoring during construction	Letter to be submitted at least 60 days prior to construction, and monitor during construction.
Land Use and Planning			
Disruption of Residential Land Uses	LU-1 Property Access and Restoration. SCE shall ensure that all affected property owners within 300 feet of the right-of-way (ROW) are always provided with at least one point of vehicular (passenger car and truck) and pedestrian access to their respective properties throughout all phases of construction. Immediately following the completion of construction, SCE shall ensure that all properties and uses affected by construction outside of the ROW are restored to their pre-construction conditions or to the conditions agreed upon between the landowner and SCE following completion of construction.	Perform on-site monitoring during construction	During construction
Disruption of Non-Residential Land Uses	LU-2 Coordination with School District. SCE shall coordinate with the Perris Union High School District and Heritage High School regarding the following:	Perform on-site monitoring during construction	During construction

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<ul style="list-style-type: none"> Schedule noise generating construction activities that are anticipated to result in noise levels greater than 75 A-weighted decibels, and are planned to occur within 1,000 feet of the Heritage High School, during a period that would be the least disruptive to the school's operations which generally occur between 7:45 a.m. and 3:50 p.m. Schedule and/or re-route the arrival and departure of construction workers and equipment to avoid the peak morning and afternoon school commute periods along Highway 74 and Briggs Road. 		
Cumulative Projects	<p>LU-3 Coordination with Project Developers near or in the proposed Project Alignment. SCE shall coordinate with project developers who have approved projects adjacent to the Valley South Project alignment to minimize cumulative construction impacts. This coordination shall include (1) providing the transmission line route and construction schedule; (2) coordinating construction activities; and (3) coordinating utility disruptions and road closures, as applicable. A minimum of 30 days prior to construction, SCE shall provide the CPUC with written documentation that verifies coordination with project developers, as applicable, and in particular, document status and coordination on the pending tentative tract map (TTM 36467) near the Project alignment.</p>	Identify status of TTM and coordinate construction timing/schedule	30 days prior to construction
Noise			
Construction Violating Local Noise Standards	<p>NOI-1 Construction Work Hours. No construction activities shall occur outside the following hours and days unless SCE provides a minimum of five days advanced notification to the CPUC, the local jurisdiction, and residences within 300 feet of the anticipated work, including a general description of the work to be performed, location, and hours of construction anticipated. SCE shall also route all construction traffic away from residences, schools, and recreational facilities to the maximum extent feasible.</p> <ul style="list-style-type: none"> <u>County of Riverside.</u> If activities occur within one-quarter mile of an inhabited dwelling, construction shall occur between 6:00 a.m. and 6:00 p.m. from June through September and 7:00 a.m. and 6:00 p.m. from October through May. <u>City of Perris.</u> Between 7:00 a.m. and 7:00 p.m., Monday through Saturday. No construction is allowed on Sundays or legal holidays, with the exception of Columbus Day and Washington's Birthday. <u>City of Menifee.</u> If activities occur within one-quarter mile of an inhabited dwelling, construction shall occur between 6:30 a.m. and 6:00 p.m., Monday through Saturday, from June through September and 7:00 a.m. and 6:00 p.m., Monday through Saturday, from October through May. No construction is allowed on Sundays or nationally recognized holidays. <u>City of Temecula.</u> If the activities occur within one-quarter mile of an inhabited dwelling, construction shall occur between 7:00 a.m. and 6:30 p.m., Monday through Friday. Construction activities are only allowed between 7:00 a.m. and 6:30 p.m. on Saturdays. No construction activities are allowed on Sunday or nationally recognized holidays. 	Review notifications and perform on-site monitoring during construction.	During construction

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
Construction Noise	<p>NOI-2 Implement Best Management Practices for Construction Noise. SCE shall implement the following noise-suppression techniques, at a minimum, to reduce construction noise levels to the extent feasible:</p> <ul style="list-style-type: none"> • On construction equipment, use noise reduction features (e.g., mufflers and engine shrouds) that are no less effective than those originally installed by the manufacturer. • Minimize unnecessary construction vehicle idling time (see also Mitigation Measure AQ-2, Off-Road Equipment Emissions Control). The ability to limit construction vehicle idling time is dependent upon the sequence of construction activities and when and where vehicles are needed or staged. A “common sense” approach to vehicle use shall be applied; if a vehicle is not required for use immediately or continuously for construction activities, its engine shall be shut off. (Note: Certain equipment, such as large diesel-powered vehicles, require extended idling for warm-up and repetitive construction tasks and would therefore not be subject to being shut off when not in use.) • Electric-powered equipment shall be used instead of pneumatic or internal combustion power equipment, where feasible. • The use of noise-producing signals, including horns, whistles, alarms, and bells, shall be limited to safety warning purposes only. • Provide a Project hotline where residents can call with questions or issues. All calls shall be returned by the Applicant and/or its contractor within 24 hours to answer noise questions and handle complaints. Documentation of the complaint and resolution shall be submitted to the CPUC monthly. A clear appeal process with the CPUC shall be established prior to construction commencement that allows for resolution of noise problems that cannot be immediately solved. • Where feasible, construction traffic shall be routed away from residences, schools, and recreational facilities. 	Perform on-site monitoring during construction. Review monthly complaint and resolution documentation.	During construction
Recreation			
Construction Disrupting Existing Trail, Bike Path, or Pedestrian Sidewalk Use	<p>REC-1 Identify and Provide Noticing of Affected Recreation Areas. SCE shall coordinate with applicable local or regional agencies and/or an agency representative(s) for all recreational areas affected by Project construction for the following purposes:</p> <ul style="list-style-type: none"> • Identify recreational areas (e.g. trails) that would be closed or limited in use during Project construction activities; • To the extent feasible, in coordination with agency representative(s), for recreation areas that would be unavailable to the public due to Project construction, schedule construction activities to avoid heavy recreational use periods (including major holidays); • Post a public notice that identifies construction information (e.g. schedule, contact person) at or near the recreational areas affected by Project construction; and • Restore affected recreational areas to pre-construction conditions as agreed upon between SCE and the local or regional agencies and/or agency representative(s). 	Review documentation of coordination efforts. Perform on-site monitoring during construction.	During construction

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	SCE shall document these coordination efforts with local and regional agencies and/or an agency representative(s), and identify how noticing and restoration at affected recreational use areas will be accomplished.		
Transportation and Traffic			
APM TRA-1	Traffic control or other management plans would be prepared where necessary to minimize proposed Project impacts on local streets, highways (SR-74 and SR-79), freeways, or other forms of transportation (Class I and Class II bicycle routes).	Review and approve Construction Traffic Control Plan. Perform on-site monitoring during construction to ensure proper implementation.	Review Traffic Control Plan prior to construction, and monitor during construction.
APM TRA-2	Where the proposed Project work area encroaches on a public ROW and reduces the existing pedestrian path of travel to less than 48 inches wide, alternate pedestrian routing would be provided during construction activities.	Perform on-site monitoring during construction.	During construction
Construction Road/Lane Closures and	<p>TRA-1 Construction Traffic Control Plan. Prior to the start of construction, SCE shall submit a Construction Traffic Control Plan for review and approval by the California Department of Transportation (Caltrans) [for affected freeways], the CPUC, and all agencies with jurisdiction over public roads and transportation facilities that would be directly affected by the construction activities and/or would require permits and approvals. The Construction Traffic Control Plan shall include, but not be limited to:</p> <ul style="list-style-type: none"> • The locations and use of flaggers, warning signs, lights, barricades, delineators, cones, arrow boards, etc. according to standard guidelines outlined in the Manual on Uniform Traffic Control Devices, the Standard Specifications for Public Works Construction, and/or the California Joint Utility Traffic Control Manual. • The locations of all road or traffic lane segments that would need to be temporarily closed or disrupted due to construction activities. • The locations where guard poles, netting, or similar means to protect transportation facilities for any construction or conductor installation work requiring the crossing of a local street, high-way, or rail line are proposed. • The use of continuous traffic breaks operated by the California Highway Patrol on state highways (if necessary). • Additional methods to reduce temporary traffic delays to the maximum extent feasible during peak traffic periods (6:00 to 9:00 a.m. and 3:30 to 6:30 p.m., or as directed in writing by the affected public agency in encroachment or other permits). This should also include feasible ways to avoid construction-related trips on I-15 and I-215 during peak traffic periods. • Prior to the start of construction, provide copies of all approved transportation-related permits and agreements to the CPUC, including methods to comply with all specified requirements, including but not limited to: <ul style="list-style-type: none"> – Encroachment Permit(s) from all affected jurisdictions. – Necessary permits or coordination with the Burlington Northern Santa Fe 	Review and approve Construction Traffic Control Plan. Review documentation of coordination efforts. Perform on-site monitoring during construction to ensure proper implementation.	Review Traffic Control Plan and coordination documentation prior to construction. Monitor during construction.

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>Railroad for the rail line crossing.</p> <ul style="list-style-type: none"> Plans to provide written notification to property owners and tenants at properties affected by access restrictions to inform them about the timing and duration of obstructions and to arrange for alternative access if necessary. The coordination shall occur at least one week prior to any blockages. Plans to coordinate in advance with emergency service providers to avoid restricting the movements of emergency vehicles. Police departments and fire departments shall be notified in advance by SCE of the proposed locations, nature, timing, and duration of any roadway disruptions, and shall be advised of any access restrictions that could impact their effectiveness. At locations where roads will be blocked, provisions shall be ready at all times to accommodate emergency vehicles, such as immediately stopping work for emergency vehicle passage, providing short detours, and developing alternate routes in conjunction with the public agencies. Documentation of the coordination with police and fire departments shall be provided to the CPUC prior to the start of construction. Provisions for ensuring detours or safe movement of pedestrians and bicycles through all affected facilities. Plans to coordinate with affected bus transit agencies (if applicable) at least one month prior to construction to minimize the impacts associated with the interruption of bus transit service. Documentation of the coordination with bus transit companies shall be provided to the CPUC prior to the start of construction. Define the method to maintaining close coordination, prior to and during construction, with all agencies responsible for encroachment permits on each affected roadway, to minimize cumulative impacts of multiple simultaneous construction projects affecting shared portions of the circulation system. 		
Aviation Safety	TRA-2 Comply with FAA 7460-1 Determination Recommendations. Pursuant to Federal Aviation Administration (FAA) guidelines, SCE shall submit FAA Form 7460-1, Notice of Proposed Construction or Alteration, to the Manager of the FAA Air Traffic Division for review and approval of the approved Project. SCE shall provide all FAA determinations to the CPUC. SCE shall implement all recommended safety features or Project design changes recommended by the FAA through the FAA 7460-1 process and provide documentation to the CPUC of their implementation.	Review FAA determinations and documentation of implementation. Perform on-site monitoring during construction to ensure proper implementation.	Prior to and during construction
Construction Roadway and Alternative Transportation Facility Damage	TRA-3 Repair Roadways and Transportation Facilities Damaged by Construction Activities. If roadways, sidewalks, bike lanes, medians, curbs, shoulders, or other such transportation features are damaged by Project construction activities, as determined by the affected public agency, such damage shall be repaired and restored to their pre-Project condition by SCE. Prior to construction, SCE shall confer with agencies having jurisdiction over the roads anticipated to be used by heavy delivery vehicles and equipment. At least 30 days prior to construction, SCE shall photograph or video record all transportation facilities within 500 feet in each direction of heavy vehicle ingress/egress	Review photographic or video documentation of existing transportation facility conditions near heavy vehicle ingress/egress points from public roadways before and after construction to ensure necessary repairs have been completed satisfactorily.	Submit photographic or video documentation of transportation facility conditions near heavy vehicle ingress/egress points from public roadways 30 days prior to construction. Monitor

Table 6-1. Mitigation Monitoring Plan			
Impact	Applicant Proposed Measure (APM) or Mitigation Measure	Monitoring Requirement	Timing of Action
	<p>points from public roadways, and shall provide the CPUC, the respective local jurisdictions, and the California Department of Transportation (Caltrans) [if applicable] with a copy of these images.</p> <p>At the end of major construction, SCE shall coordinate with each affected jurisdiction to confirm what repairs are required. Any damage is to be repaired to the pre-construction condition within 60 days from the end of all construction, or on a schedule mutually agreed to by SCE and the affected jurisdiction. SCE shall provide the CPUC, the respective local jurisdictions, and Caltrans (if applicable) proof when any necessary repairs have been completed.</p>		<p>during construction. Review proof of repairs following construction.</p>

Note: Applicant Proposed Measures (APMs) appear in the Proponent's Environmental Assessment (A.14-12-013).