



235 Montgomery Street, Suite 935, San Francisco, CA 94104-3002
Tel. 415-955-4775, Fax 415-955-4776, www.aspeneg.com

**PROJECT MEMORANDUM
DELTA DPA CAPACITY INCREASE SUBSTATION PROJECT**

To: Junaid Rahman, CPUC
From: Vida Strong, Aspen Project Manager
Date: April 18, 2008
Subject: Weekly Report #25: April 6, 2008 – April 12, 2008

CPUC ENVIRONMENTAL MONITOR (EM): Jody Fessler

CPUC EM Jody Fessler was on site Friday, April 11th.

SUBSTATION SITE:

Summary of Activity:

PG&E electrical crews worked Monday through Saturday excavating trenches, installing conduit for the underground grounding system, backfilling trenches, working on circuit breakers, and installing buswork structures (see Figure 1). On Tuesday, a control building was installed on its concrete foundation at the substation site.

In the beginning of the week, D&C Concrete crews worked on finishing excavation of the SPCC pond at the north end of the substation site. The spoils from the SPCC pond excavation will be used for the berms around the substation. On Tuesday, crews began installing concrete forms and rebar in the SPCC pond and worked through the week on this task.

On Monday, crews drilled piers for the new 230kV loop tower outside the west side of the substation site. The area was surveyed for wildlife prior to the start of construction activities. Spoils from the drilling were moved to the berm area inside the substation site. Open holes were covered with plywood to prevent animals from becoming trapped.

ACCESS ROAD:

Summary of Activity:

The access road was watered several times a day for dust control. Several gopher snakes were observed on the access road and crews were reminded to keep speed limits to 15 mph and notify the PG&E EI if snakes were observed. Two live gopher snakes were relocated from the access road to the field side of the wildlife exclusion fencing during the week (see Figure 2).

STAGING AREAS:

Summary of Activity:

The staging yard/laydown yard on the north side of Sand Creek has been cleaned up and all materials removed from the area. Rolled wattles, silt fencing and wildlife exclusion fencing are still installed around the staging yard.



BRIDGE OVER SAND CREEK:

Summary of Activity:

No work has been done on the bridge over Sand Creek. It is complete except for guard rails, which still need to be installed. The CPUC EM noted at the time of the site visit that erosion controls were in place around the creek area and grass is growing in the area that was previously seeded.

Environmental Compliance:

The CPUC EM observed that all work activities were in compliance with the approved Mitigated Negative Declaration and other permit requirements. Escape ramps were placed in excavations to allow wildlife to escape and plywood was placed over completed excavations to prevent wildlife from entering. Erosion controls were in place at all of the work areas. Heavy equipment was parked overnight in a designated area within the substation boundaries. Watering of the work area and access road for dust control has been conducted several times daily as needed. The CPUC EM reviewed PG&E EI daily reports and survey reports. Environmental training of crew personnel was on-going as new crew personnel came onto the site.

Nesting raptors have been observed building nests in the area, but do not seem to be disturbed by construction work. These birds will continue to be monitored for disturbance from construction activities.

The PG&E EI observed a long-tailed weasel on the access road near the substation site on Friday (see Figure 3). The weasel escaped into the field through one of the wildlife escape funnels installed in the wildlife exclusion fencing along the access road.

NOTICES TO PROCEED (NTP):

On August 30, 2007, NTP #1 was issued by the CPUC for the PG&E Delta DPA Project. On August 29, 2007, PG&E requested authorization from the CPUC to commence with the civil/structural construction of the PG&E Delta DPA Capacity Increase Substation Project. The Project includes a proposed electric substation site, a new loop segment of an existing 230 kV transmission line, a temporary asphalt road, and a temporary bridge over Sand Creek in eastern Contra Costa County, within the limits of the City of Antioch, California. PG&E requested that NTP #1 include all construction activities related to the access road, bridge, substation, and transmission tower, as well as an extra staging area and a variance to Mitigation Measure CR-1. No additional NTPs are anticipated for the project.

VARIANCE REQUESTS:

No Variance Requests were submitted for review during the subject week. Table 1 presents the Variance Requests reviewed and approved by the CPUC for the PG&E Delta DPA Project to date.

TABLE 1
VARIANCE REQUESTS
 (Updated 4-18-08)

| Variance # | Date Requested | Date Issued | Description |
|------------|----------------|-------------|--|
| #1 | 7-26-07 | 8-30-07 | Request to modify Mitigation Measure CR-1, which requires a 10-foot fenced protective buffer for the site boundary of CA-CCo-682H fronting on the improved access road for the Project. Approved under NTP #1. |
| #2 | 8-29-07 | 8-30-07 | Request for a new laydown area south of the proposed access road as it veers southwest towards Sand Creek. Approved under NTP #1. |
| #3 | 10-17-07 | 10-17-07 | Request to encroach 5 feet into the cultural buffer zone for the movement of equipment. |
| #4 | 10-30-07 | 10-30-07 | Request to extend Sand Creek bridge work until November 3 and road work until November 9 (installation of wildlife exclusion fencing along road) as approved by USFWS. USFWS issuing amended BO that will allow work on access road throughout the winter. |

SUMMARY OF ENVIRONMENTAL COMPLIANCE:

One Project Memorandum has been issued by the CPUC EM for the project to date. On October 17, 2007, the CPUC EM issued a Project Memorandum for the encroachment of equipment into the cultural buffer zone near the northern bridge foundation on October 15th.

No Non-Compliance Reports (NCR) have been issued by the CPUC EM for the project to date.

PHOTOGRAPHS



Figure 1 – View of substation site looking north, April 11, 2008.
(Photo courtesy of TRC)



Figure 2 – Gopher snake along access road, April 11, 2008.
(Photo courtesy of TRC)



Figure 3 – Long-tailed weasel along access road, April 11, 2008.
(Photo courtesy of TRC)