## SAN DIEGO GAS & ELECTRIC COMPANY EAST COUNTY SUBSTATION PROJECT BOULEVARD SUBSTATION LANDSCAPE SCREENING PLAN

**NOVEMBER 19, 2012** 

PREPARED BY:

**ENVIRONMENTAL VISION** 

PREPARED FOR:



#### TABLE OF CONTENTS

1 – INTROI	DUCTION	. 1
2 – OBJEC	TIVES	. 1
3 – MITIGA	ATION MEASURES	1
4 – PLAN I	MPLEMENTATION	2
4.0	Landscape Contractor	3
4.1	Planting	3
4.2	Schedule	5
4.3	Monitoring, Reporting, and Maintenance	6
	ENCES	

#### LIST OF ATTACHMENTS

Attachment A: Landscape Screening Element Plan Drawing

Attachment B: Planting List

Attachment C: Visual Simulation with Landscaping at Five Years

#### 1 – INTRODUCTION

This Landscape Screening Plan (Plan) outlines the measures to be taken by San Diego Gas & Electric Company (SDG&E) to reduce the potential long-term visual impacts associated with the construction and operation of the East County (ECO) Substation Project (Project) at the Boulevard Substation rebuild site. The Project involves the construction of a new 500/230/138 kilovolt (kV) ECO Substation east of Jacumba, the rebuild of the Boulevard Substation near the community of Boulevard, and the installation of a new approximately 14-mile-long 138 kV transmission line consisting of overhead and underground segments to connect the two substations.

This Plan is being prepared in accordance with Mitigation Measure (MM) VIS-3h of the Mitigation Monitoring, Compliance and Reporting Program for the Project, which requires the installation of landscape screening elements to reduce visibility of the substation and ancillary facilities and help the facility blend in with the surrounding landscape setting. This Plan specifically addresses the MM VIS-3h requirement to partially screen substation equipment and ancillary facilities in order to minimize long-term visual contrasts associated with the presence of the new substation facility.

#### 2 – OBJECTIVES

The purpose of this Plan is to delineate landscape elements that partially screen Boulevard Substation facilities from public view and to prescribe technical implementation measures to guide installation of this landscape screening, as required by MM VIS-3h. The implementation practices and procedures described herein are intended to accomplish the following:

- Ensure that landscape screening reduces visibility of ancillary facilities and helps the facility blend in with the landscape.
- Provide screening to reduce the overall visibility of the Boulevard Substation rebuild as seen from Old Highway 80.
- Provide for planting of additional native coast live oak trees (*Quercus agrifolia*), including at least 23 coast live oak trees (eight 15-gallon and 15 5-gallon container trees) to replace the removal of one existing mature live oak as a result of substation construction in conformance with the Project Tree Replacement Plan and MM VIS-3m requirements.
- Facilitate restoration of all disturbed terrain at the Boulevard Substation site through recontouring, revegetation, and landscaping, pursuant to ECO AES-2 requirements.

#### 3 – MITIGATION MEASURES

MM VIS-3h states that "SDG&E shall provide a Final Screening/Landscape Plan for screening vegetation, walls, and fences that reduces visibility of ancillary facilities and helps the facility blend in with the landscape. Similar to the use of berms in the Conceptual Landscape Plans

prepared for the PEA, the use of berms to facilitate project screening may also be incorporated into the Final Plan. SDG&E shall submit the Plan to the CPUC for review and approval at least 90 days before installing the landscape screening. If the CPUC notifies SDG&E that revisions to the Plan are needed before the Plan can be approved, within 30 days of receiving that notification, SDG&E shall prepare and submit for review and approval a revised Plan."

The measure stipulates that "the plan shall include but not necessarily be limited to:

- An 11 x 17-inch color simulation of the proposed landscaping at 5 years
- A plan view to scale depicting the project and the location of screening elements
- A detailed list of any plants to be used, their size and age at planting, the expected time to maturity, and the expected height at five years and at maturity
- SDG&E shall complete installation of the screening/landscape plan before the start of project operation
- SDG&E shall notify the CPUC within 7 days after completing installation of the screening/landscape plan that the screening components are ready for inspection."

In addition, ECO AES-2 states that "when project construction has been completed, all disturbed terrain at the Boulevard Substation site will be restored through recontouring, revegetation, and landscaping in accordance with the Boulevard Substation Landscape Concept Plan included as Appendix 5: Landscape Concept Plans." MM VIS-3m requires mitigation for the removal of one existing mature live oak as a result of substation construction by replacing this tree at a minimum ratio of five to one.

#### 4 – PLAN IMPLEMENTATION

This Plan will be implemented in conjunction with the Tree Replacement Plan and the Habitat Restoration Plan, which respectively call for the replacement of trees removed during construction, as well as the restoration of disturbed areas that overlap with areas covered by this Plan. This Plan also follows the guidelines set forth in the Project Fire Prevention Plan, which contains specific landscape maintenance requirements.

In order to minimize the visibility of ancillary structures (e.g., fences, walls, and graded slopes) as seen by the public, including motorists traveling along Old Highway 80, the Plan calls for the installation of native deciduous and evergreen trees and shrubs, as well as annuals and perennials. As shown in Attachment A: Landscape Screening Element Plan Drawing, these plantings will be located along the perimeter fence east, west, and south of the site; between Old Highway 80 and the substation entry access road; and beyond the fence to the east of the facility.

Augmenting existing clusters of coast live oaks situated north and south of the substation site, the proposed landscape plan emphasizes native live oaks—along with lower growing desert scrub and chaparral species typical of the region—to be arranged in informal drifts characteristic of the surrounding undisturbed landscape. The plant species to be installed are provided in Attachment B: Planting List. Attachment C: Visual Simulation with Landscaping at Five Years presents a simulated view from Old Highway 80 that portrays the rebuilt Boulevard Substation with landscaping at five years of maturity. The simulation demonstrates that the landscaping will

reduce the overall visual contrast of facility structures by partially screening the structures and creating more natural-looking site boundaries that blend in with the surroundings. In addition, the landscape screening effectively reduces the overall visibility of the facility as seen from Old Highway 80.

#### 4.0 LANDSCAPE CONTRACTOR

A Landscape Contractor in possession of a valid California C-27 landscape contractor's license will be retained to implement this Plan. Proof of the Landscape Contractor's license will be provided to California Public Utilities Commission (CPUC) at least 14 days prior to commencing any landscaping improvements identified as part of this Plan. The Landscape Contractor will be responsible for implementing the following activities related to the Plan:

- Communicating with SDG&E regarding the timing and placement of screening elements
- Installing plant material at the Boulevard Substation (except seeded material, to be installed by the Construction Contractor, as outlined in the Habitat Restoration Plan, Section 4.3)
- Watering trees and shrubs during the time period described in Section 4.1.5 Warranty.
  Watering of plants beyond the time period specified in this section will be the
  responsibility of designated maintenance personnel as outlined in Section 4.3.2
  Maintenance.

#### 4.1 PLANTING

#### **4.1.0** Site Preparation

All existing grades and flow lines will be maintained after completion of any ground-disturbing activities related to planting of trees and shrubs. In the planting areas that are not within previously disturbed and restored areas, disturbance of existing native vegetation will be minimized wherever possible, as described in Section 4.1.1 Layout.

#### **4.1.1** Layout

Attachment A: Landscape Screening Element Plan Drawing illustrates the layout of containerized plants. The Landscape Contractor will flag or stake locations and make adjustments, where field conditions are warranted, with final layout approval of the Landscape Architect.

#### **4.1.2 Planting Procedures**

#### Seeding

Using Boulevard Substation Custom Seed Mix A (annuals), restoration and seeding of all graded slopes within the limits of this Plan will be completed according to the Habitat Restoration Plan and under the direction of the Habitat Restoration Specialist (HRS) prior to the installation of containerized plants. Application of Custom Seed Mix B (evergreen shrub/perennials) will occur following the installation of containerized plants. Attachment B: Planting List includes specific information regarding the two custom seed mixes for the Boulevard Substation that are

appropriate to achieve the restoration of surrounding native vegetation while providing erosion control, screening, and fire prevention.

#### **Shrub and Tree Planting**

Trees and shrubs will be obtained from a regional nursery and installed under the direct supervision of the Landscape Contractor, according to Attachment B: Planting List and the following specifications:

- 1. Excavate planting holes to at least twice the root ball diameter and equal to root ball depth. Excavate the sides of the planting holes at an approximately 30-degree angle. Fill planting holes with water and allow the holes to drain for approximately 24 hours. If water does not fully drain with the 24 hour period, enlarge the planting hole to three times the root ball diameter, and do not plant until the water has completely percolated into the soil. Carefully inspect the bottom and sides of the root ball and loosen, as needed, to prevent root binding. Ensure that the bottom of the planting hole is either undisturbed native soil or compacted in such a manner to prevent settling after backfilling and watering. Place plants plumb, ensure that the root crown is approximately one inch above the finished grade after settlement, and backfill with native soil. Raise any plants that have settled deeper than previously specified back to the required level, or replace them if given approval by the Landscape Architect.
- 2. Construct a watering basin with sides that are approximately three to six inches high and approximately two to three times the root ball diameter, or at the drip line of the plant, whichever is greater.
- 3. Thoroughly irrigate plants at the time of installation.
- 4. Staking of low branching trees, as specified in Attachment B: Planting List, is not anticipated. In cases where plant habitat requires temporary support, or in the event that field conditions warrant supplementary bracing, staking of trees may be undertaken at the discretion of the Landscape Contractor upon the approval of the HRS or Landscape Architect, as described in Section 4.3.0 Monitoring. Use a minimum of two 2-inch diameter lodge pole tree stakes per tree and secure trees to stakes with approved rubber tree ties installed in such a manner to avoid abrasion of bark.
- 5. If determined necessary by the Landscape Contractor or HRS, surround plants with a protective enclosure to prevent damage by rodents or other herbivores.

#### 4.1.3 Mulch

Mulch consisting of coarse organic material, such as chipped tree trimmings or weed-free straw, will be applied in a radius at least equal to the diameter of the root ball and a depth of two to three inches at the time of installation. To minimize wind disruption, mulch will be hand tacked into soil around the root ball if needed.

#### 4.1.4 Irrigation

No irrigation system will be installed. Watering will be limited to newly installed, containerized plants called for in this Plan. Watering will be performed by hand with a small crew using water

trucked to the site and placed in watering basins. Hand-held hoses with diffuser nozzles or other acceptable application methods, such as slow-release water reservoirs (Tree-Gator or similar), will be used to maintain moisture in the soil at a depth of between 12 to 24 inches. Frequency and quantity will depend on evapotranspiration demand, as well as analysis of available soil moisture within the active root zone of plants by use of a soil probe. The optimal time for planting will be in the fall. While the schedule may require periodic adjustment per recommendation of the Landscape Contractor or HRS, the following schedule is recommended to facilitate successful planting and to optimize growth rates:

- If planting occurs in the summer, trees and shrubs will need to be watered at least three to four times a week for the first month, then twice weekly until the onset of winter rains.
- If planted in the fall, plants will need to be watered one to two times per week until the onset of winter rains.
- If planted in the winter plants, will need to be watered at least once a week if rainfall is less than 0.5 inch per week.
- At the end of the first rainy season, weekly watering will be continued through the following summer.
- After the first full growing season (at the end of the second summer for plants installed in spring or summer, and at the end of the first summer for plants installed in fall or winter), plants will need to be watered at least twice each month during the following 12 months and at least monthly during the subsequent 12 months. Watering will continue for a period of at least two to three years, or as determined by a Landscape Contractor or the HRS, as described in Section 4.3.0 Monitoring.

#### 4.1.5 Warranty

The Landscape Contractor will maintain new plant material on a continuous basis from delivery through installation and during progress of the work, until final inspection by the HRS or a Certified Arborist, acceptance by SDG&E, and for a period of 30 calendar days thereafter. The warranty period will be extended at SDG&E's discretion if the planted areas are improperly maintained, or if significant plant replacement or other corrective work is required. During the warranty period, the Landscape Contractor will be responsible for keeping all planted areas free of invasive weeds, pest control, and maintaining appropriate soil moisture levels to ensure optimum plant health. Any plants that fail to grow or are injured or damaged to the extent that they are rendered unsuitable for their intended purpose, as determined by SDG&E, during this time will be replaced at the Landscape Contractor's expense.

#### 4.2 SCHEDULE

Tree and shrub planting will take place following the completion of the Boulevard Substation construction. The optimal time for planting will be in the fall. If planting of containerized nursery stock occurs at other times, the watering schedule described in Section 4.1.4 Irrigation will need to be adjusted depending on the time of year when the trees are planted. SDG&E will

notify the CPUC within seven days after completing the installation of the screening/landscape plan components that they are ready for inspection.

#### 4.3 MONITORING, REPORTING, AND MAINTENANCE

#### 4.3.0 Monitoring

SDG&E's designated HRS will perform an inspection of all containerized plantings at the end of the first growing season, or within the first 12 months, and annually thereafter for a period of up to five years, to monitor plant establishment. Monitoring activity will include assessing and documenting overall plant health and growth rates, through direct observation and photo documentation, as well as inspecting planting for fire safety conditions. Monitoring will also include submitting specific written recommendations to SDG&E for supplementary/corrective measures to be undertaken by landscape maintenance personnel, as described in Section 4.3.2 Maintenance. This will include replacement of any trees that fail to survive at any time within the five-year establishment period.

In addition to the above, monitoring activities will also include direct observation and photo documentation to assess progress toward meeting the MM VIS-3h goal to "reduce visibility of ancillary facilities and help the facility blend in with the landscape." This monitoring activity will occur at two locations along Old Highway 80, corresponding approximately to Key Observation Points (KOPs)—the KOP shown on Attachment C: Visual Simulation with Landscaping at Five Years and KOP 8–Existing Setting (ES) (Final Environmental Impact Report/Environmental Impact Statement [EIR/EIS]. Figure D.3-13A).

#### 4.3.1 Reporting

SDG&E will submit a Screening/Landscape Monitoring Report to the CPUC within 60 days of the first annual monitoring inspection; for the four subsequent years, a report will be submitted within 30 days of the anniversary of the first report submittal. This report will include the following information:

- Introduction;
- Summary of monitoring activities during the prior year;
- Summary of recommendations for supplementary/corrective measures to be undertaken by landscape maintenance personnel and a review of specific measures implemented;
- Progress of landscaping toward meeting goal outlined in MM VIS-3h of the Mitigation Monitoring, Compliance and Reporting Program; and
- Conclusion and recommendations for any further corrective measures to ensure compliance with stated mitigation goals.

Monitoring and reporting of restoration progress will be conducted for up to five years, or until reasonable progress is demonstrated in terms of meeting the goal of MM VIS-3h.

#### 4.3.2 Maintenance

In addition to carrying out routine watering tasks, as outlined in Section 4.1.4 Irrigation, SDG&E will retain a Landscape Contractor or other qualified personnel to conduct quarterly maintenance of the landscaped area for the first year after planting and twice yearly for the ensuing five years with the following ongoing responsibilities:

- 1. Maintaining a minimum of two inches of coarse organic mulch at all times over bare soil areas within the drip line of the plants, taking care not to place mulch against the root crown.
- 2. Checking enclosures to ensure that the plants are not being damaged by girdling and abrasion, and removing enclosures as necessary when no longer required.
- 3. Monitoring plants to identify pest problems, and either taking action or notifying the HRS for follow-up action to control pests that affect tree health and appearance when pest populations—including vertebrate pests, such as gophers, voles, and rabbits—or damage undermines the health of the plants.
- 4. Maintaining the area within the drip line of plants to be free of invasive, non-native weeds for the duration of the maintenance period.
- 5. Inspecting watering basins around plants to ensure sufficient water is applied to the root zone. The periodic enlargement of basins to match plant drip lines and/or the modification of the application method will be necessary to accommodate the lateral spread of roots, and will be determined by the HRS's annual inspection.
- 6. Implementing recommendations described in Section 4.3.0 Monitoring, as needed.

In addition, landscape maintenance personnel designated by SDG&E will coordinate with SDG&E's Fire Coordinators on an ongoing basis to maintain all on-site vegetation in a fire-safe condition. This will include weeding, pruning, and limbing per the guidelines outlined in the Fire Prevention Plan, as needed to maintain a defensible fire perimeter. Pruning will be undertaken in conjunction with the recommendations of the designated arborist or the HRS, as indicated in Section 4.3.0 Monitoring, and must be performed by or under the direct supervision of a Certified Arborist.

#### **5 – REFERENCES**


CPUC. 2012. East County Substation/Tule Wind/Energia Sierra Juarez Gen-Tie Projects Final Environmental Impact Report/Environmental Impact Statement. Online. <a href="http://www.cpuc.ca.gov/environment/info/dudek/ECOSUB/ECO\_Final\_EIR-EIS.htm">http://www.cpuc.ca.gov/environment/info/dudek/ECOSUB/ECO\_Final\_EIR-EIS.htm</a>.

Lightner, James. 2006. San Diego County Native Plants. San Diego Flora.

SelecTree: A Tree Selection Guide. Online. http://selectree.calpoly.edu/.

SDG&E. 2009. 500/230/138 kV ECO Substation Project Proponent's Environmental Assessment.

ATTACHMENT A: LANDSCAPE SCREENING ELEMENT PLAN DRAWING





Preliminary Set	
Design Review Set	
Plan Check Set	
Permit Set	
Construction Set	

County Substation Project San Diego County, California

BOULEVARD SUBSTATION LANDSCAPE SCREENING PLAN

**ELEMENT PLAN DRAWING** ATTACHMENT A LANDSCAPE SCREENING

DATE 10/15	/2012	
SCALE		
DRAWN CIK		
JOB		
DRAWING NUMBER		
	OF	SHEETS

# ATTACHMENT B: PLANTING LIST

#### BOULEVARD SUBSTATION PLANT MATERIAL SUMMARY LIST - TREES AND SHRUBS

TREES	BOTANICAL NAME (COMMON NAME)	QUANTITY	SIZE AT PLANTING	SIZE AT 5 YEARS *See note I	SIZE AT MATURITY *See note	TIME TO MATURITY *See note
	Quercus agrifolia (Coast Live Oak) *See note 2	8	I 5 Gallon 5' High	8-10' High 8-10' Wide	30-50' High 40-60' Wide	35-50 Years
	See note 2	15	5 Gallon 2-3' Hıgh	7-8' High 7-8' Wide	30-50' High 40-60' Wide	35-50 Years
FAST GR	ROWING TREES/LARGE SH BOTANICAL NAME (COMMON NAME)	IRUBS QUANTITY	SIZE AT <u>PLANTING</u>	SIZE AT 5 YEARS *See note 1	SIZE AT MATURITY *See note	TIME TO MATURITY *See note
×	Chilopsis linearis (Desert Willow)	9	15 Gallon 6' High	14-18' High 14-18' Wide	5-25' High   5-25' Wide	I 2 Years
	Fremontodendron californisum (Flannel Bush)		15 Gallon 4' High	14-18' High 14-18' Wide	l 5-25' High l 5-25' Wide	l 2 Years
LARGE S	BOTANICAL NAME	OLIANTITY.	SIZE AT	SIZE AT 5 YEARS	SIZE AT MATURITY	TIME TO MATURITY
+	(COMMON NAME)  Prosopis glandulosa torreyana (Mesquite)	QUANTITY 6	<u>PLANTING</u> I Gallon I -2' High	*See note   6-10' High 6-10' Wide	*See note     5-25' High   5-25' Wide	*See note
	Quercus cornelius-mulleri (Desert Scrub Oak)	19	5 Gallon 2-3' High	6-7' High 3-4' Wide	8-15' High 8-15' Wide	18-20 Years
	Rhus ovata (Sugarbush)	32	5 Gallon 2-3' Hıgh	6-10' High 6-10' Wide	8-15' High 8-15' Wide	15 Years
SMALL :	SHRUBS BOTANICAL NAME (COMMON NAME)	<u>QUANTITY</u>	SIZE AT <u>PLANTING</u>	SIZE AT 5 YEARS *See note I	SIZE AT MATURITY *See note	TIME TO MATURITY *See note
	Ceanothus greggn (Desert Ceanothus)	24	l Gallon I' High	4-5' High 4-5' Wide	6-8' High 6-8' Wide	8-10 Years
<b>⊙</b>	Ericameria linarifolia (Interior Goldenbush)	16	l Gallon I' High	3-4' High 2-3' Wide	4-6' High 4-6' Wide	10 Years

#### \* NOTES

- I. Plant list size and time to maturity estimates are based on information from SelecTree: A Tree Selection Guide. Online: <a href="http://selectree.calpoly.edu/">http://selectree.calpoly.edu/</a> and Lightner, James, San Diego County Native Plants, San Diego Flora. 2006 in addition to collaboration with consulting arborist Nelda Metheney, president of HortScience, Inc. Plant growth rates are largely dependent on availability of water. Listed growth rates assume plants will be irrigated for approximately three years. Once supplementary irrigation is discontinued, growth rates can be expected to slow significantly with year-to-year variations reflecting the duration and timing of natural rainfall. The longer irrigation water is provided in appropriate amounts the faster plants will reach mature size.
- 2. Quercus agrifolia (Coast Live Oak) shall be natural form.
- 3. Seed to consist of two separate mixes- Seed Mix A (annuals); and Seed Mix B (evergreen shrubs/perennials). Seed mixes will be broadcast separately, with Seed Mix B to be broadcast no closer than five feet from center of Quercus agrifolia (Coast Live Oak) in order to facilitate fire safety guidelines.
- 4. Under direction of Habitat Restoration Specialist (HRS) a pre-planting treatment such as heat application or abrasion will be undertaken for evergreen shrubs within Custom Seed Mix B.

#### BOULEVARD SUBSTATION - CUSTOM SEED MIX - \* See note 3

#### A) ANNUAL SEED MIX

BOTANICAL NAME (COMMON NAME)	HABIT	APPROXIMATE <u>MATURE HEIGHT</u>
Lasthenia gracilis (Goldfields)	Annual	Up to I'
Lupinus bicolor (Dove Lupine)	Annual	Up to 1'
Vulpia microstachys (Rat Tail Fescue)	Annual	Up to 2'

#### B) EVERGREEN/PERENIAL SEED MIX - \* See note 4

BOTANICAL NAME (COMMON NAME)	HABIT	APPROXIMATE MATURE HEIGHT
Ceanothus gregn (Desert Ceanothus)	Evergreen Shrub	Up to 8'
Cercocarpus betuloides (Mountain Mahogany)	Evergreen Shrub	Up to 20'
Ephedra californica (Ephedra)	Evergreen Shrub	Up to 4'
Eriodictyon trichocalyx (Shiny-leaf Yerba Santa)	Evergreen Shrub	Up to 5'
Eriophyllum confertiflorum (Golden Yarrow)	Perennial	Up to 3'
Penstemon centranthifolia (Scarlet Bugle)	Perennial	Up to 3'
Rhus ovata (Sugarbush)	Evergreen Shrub	Up to 10'
Ambrosia psilostachya (Western Ragweed)	Perennial	Up to 5'



Preliminary Set	
Design Review Set	
Plan Check Set	
Permit Set	
Construction Set	

### BOULEVARD SUBSTATION LANDSCAPE SCREENING PLAN East County Substation Project San Diego County, California

ATTACHMENT B PLANTING LIST



DATE 10/15	/2012	
SCALE		
DRAWN CIK		
JOB		
DRAWING NUMBER		
	OF	SHEETS
I		

ATTACHMENT C: VISUAL SIMULATION WITH LANDS	SCAPING AT FIVE YEARS



