

	<p>California Public Utilities Commission <i>Mitigation Monitoring, Compliance, and Reporting Program</i></p>
	<p>CalPeco 625 and 650 Electrical Line Upgrade Project</p> <p>Compliance Status Report: 016</p> <p>October 5, 2016</p>

SUMMARY

The California Public Utilities Commission (CPUC) is responsible for overseeing implementation of the mitigation measures set forth in the Final Environmental Impact Statement (EIS)/EIS/Environmental Impact Report (EIR) for the CalPeco 625 and 650 Electrical Line Upgrade Project. The CPUC has established a third-party monitoring program and adopted a Mitigation Monitoring, Compliance, and Reporting Program (MMCRP) to ensure that measures approved in the FEIS/EIS/EIR to mitigate or avoid impacts are implemented in the field. This MMCRP status report is intended to provide a description of construction activities for the project, a summary of site inspections conducted by the CPUC’s third-party monitors, the compliance status of mitigation measures required by the MMCRP, and anticipated construction activities. This compliance status report covers construction activities from September 18, 2016 through October 1, 2016.

MITIGATION MONITORING, COMPLIANCE, AND REPORTING

Site Inspections/Mitigation Monitoring

A CPUC third-party environmental compliance monitor conducted site observations in areas of active construction. Observations were documented using site inspection forms, and applicable applicant proposed measures (APMs) and mitigation measures (MMs) were reviewed in the field.

Implementation Actions

The following summarizes CalPeco’s implementation of applicable APMs and MMs. In addition, CalPeco has submitted Weekly Compliance Reports, in accordance with the project’s MMCRP.

Scenic Resources:

All construction areas kept clean to the extent possible. Timber harvesting and cutting activities include chipping, mastication, and/or lop and scatter treatment, as appropriate and as agreed to with property owners included within the Timber Harvest Plan (THP) areas. Stumps were cut to meet the 6-inch maximum height requirement (APM-SCE-1).

Air Quality and Climate Change:

Signs stating that the speed limit is 15 miles per hour in these areas have been conspicuously placed along project access routes and the ROW (APM-AQ-7). Monitors and all project personnel continue to ensure that vehicle idling times are limited to a maximum of 5 minutes for vehicles and construction equipment, except where idling was required for the equipment to perform its task. No vehicles have been left unmanned and idling (APM-AQ-14). Grading areas are limited and unpaved vehicle and equipment access roads and work areas are being watered to control fugitive dust (APM-AQ-2, AQ-3, AQ-4, and AQ-11). Soil stockpiles are covered in accordance with APM-AQ-6. Construction vehicles are cleaned to prevent trackout (APM-AQ-8).

Biological Resources:

Biological monitors were present during project construction activity (APM-BIO-1). Cut stumps were treated with borate compound (APM-BIO-4). Designated weed-cleaning stations and an air compressor were utilized to minimize the potential to spread noxious weeds (APM-BIO-6). Monitors with stop work authority were present with each vegetation removal crew to help ensure that impacts to biological resources were minimized (APM-BIO-21). All pole excavations and areas of active construction are inspected on a daily basis to ensure that no wildlife has been trapped (APM-BIO-22). Work activities were confined to approved and adequately delineated project areas (APM-BIO-26). Project work areas were kept free of trash/debris and no pets/firearms on project site (APM-BIO-33 and APM-BIO-34). Nesting bird surveys are being conducted no more than 10 days prior to construction activities and exclusionary buffer zones are being created surrounding active nests along the project alignment (APM-BIO-18 and CDFW Final Lake or Streambed Alteration Agreement). Potential bat roosts are being surveyed prior to construction in order to determine usage and all non-active roosting sites are trimmed within 30 days of the surveys in order to prevent new roosts from being established (APM-BIO-20). Biological surveys for burrows and dens are being conducted no more than 30 days prior to construction activities. All burrow and den sites are being inspected for use by sensitive mammals, and buffers will be established as necessary based on occupation (APM-BIO-15). Topsoil is being salvaged and stockpiled separately (APM-BIO-23).

Geology, Soils, Land Capability and Coverage:

Appropriate sediment control BMPs were in place, monitored, and maintained in accordance with the project's Stormwater Pollution Prevention Plan (SWPPP) and APM-SOILS-1.

Hazards and Hazardous Materials:

Fire suppression equipment was kept within 25 feet of chainsaw use areas, as required under APM-HAZ-5. Smoking occurred in designated areas (APM-HAZ-6).

Hydrology and Water Quality:

Refueling areas were identified with signs and located 100 feet from waterways and refueling was performed in appropriate areas using proper containment materials (APM-WQ-1). Tree skidding did not occur through aquatic resources (WQ-4). BMPs installed to minimize rutting and sedimentation (APM-WQ-6). Concrete washouts are occurring into excavations where concrete has been poured, within designated concrete washout areas, and/or are being captured within self-contained washout-recycling systems on the concrete delivery trucks (APM-WQ-2).

Noise:

Property owners within 300 feet of construction notified of construction activity (APM-NOI-1) and signage posted within 1,000 of residences with project contact information (APM-NOI-2).

Recreation:

Trail closure and re-direction signs were posted where the ROW crosses public trails (APM-REC-3).

Traffic:

Traffic is being controlled by flaggers, where necessary (APM-AQ-12). Liberty Utilities implemented its Traffic Control Plan (APM-TRAN-1), in coordination with Caltrans.

In compliance with APM-BIO-1, APM-CUL-7, APM-CUL-10, and APM-HAZ-1, Liberty Utilities continued to implement a Worker Environmental Awareness Program (WEAP) for all project personnel entering the project area. Liberty Utilities provided the required environmental awareness training to 7 people during the reporting period. Additionally, topics included in the WEAP are being reviewed daily during the morning contractor tailboard meetings.

Mitigation Measure Tracking

Mitigation measures applicable to the construction activities were verified in the field and documented in the CPUC's mitigation measure tracking database. A complete list of mitigation measures and applicant proposed measures is included in the project's MMCRP, as referenced in the Decision for the CalPeco 625 and 650 Electrical Line Upgrade Project, as adopted by the CPUC on March 27, 2015 (Decision D.15-03-020).

Compliance Status

Pre-construction mitigation measures have been completed as indicated in Notice to Proceed (NTP) No. 3 (Attachment B). Applicable mitigation measures were verified during site inspections and were determined to be implemented in accordance with the MMCRP.

As discussed in Report 015, contaminated soil was encountered by construction crews on September 17, 2016 and excavation activities halted pending the results of soil and water laboratory testing. October 4,

2016, Liberty Utilities provided documentation to the CPUC of coordination with Placer County and the Tahoe Regional Planning Agency (TRPA) regarding the exposed contaminated soils at the Kings Beach Substation parcel. Placer County subsequently requested that a Soil Management Plan be prepared in the event that future construction activities uncover contaminated materials. On October 6, 2016, Liberty Utilities provided to the CPUC a Kings Beach Substation Soils Control Plan that outlines action and notification protocols should additional contaminated soils be discovered. No additional contaminated soils were discovered during the period covered by this report.

CONSTRUCTION PROGRESS

The project has been broken into three phases, as summarized below:

Phase 1 (Rebuild and Upgrade of the 650 Line (Including the Northstar Fold (2015-2016))

Phase 1A (2015 Construction Season)

Pre-Construction Invasive Weed Treatment (CPUC NTP No. 001)

Pre-construction weed treatment in areas identified in the project's Invasive Plant Risk Assessment document was initiated on July 2, 2015, consistent with APM-BIO-4. Weed treatment activities covered under NTP-1 were completed in July 2015.

650 Line Rebuild (Pole 291034 to 291105 and Pole 291105 to Northstar Substation) (CPUC NTP No. 002)

Project tasks associated with Phase 1A of the 650 Line rebuild covered under NTP-2 were initiated on August 10, 2015 and were completed by November 8, 2015.

Vegetation Management (Pole 291034 to 291169 and Pole 291105 to Northstar Substation) (CPUC NTP No. 002)

Tree removal associated with Phase 1A of the 650 Line rebuild covered under NTP-2 were initiated on August 31, 2015 and were completed by November 15, 2015.

Northstar Substation Rebuild (CPUC NTP No. 002)

Project tasks associated with the Northstar Substation rebuild covered under NTP-2 were initiated on September 23, 2015 and were completed in October 2015.

Phase 1B (2016 Construction Season)

650 Line Rebuild (Pole 291105 to Kings Beach Substation) (CPUC NTP No. 003)

Project tasks associated with the 650 Line rebuild were initiated on May 31, 2016. During the period covered by this report, the following tasks were completed or initiated:

- Installation of poles in the vicinity of Kings Beach Substation.
- Connections made to Kings Beach Substation.
- Removal/topping of old poles between Brockway Summit and the Kingswood Estates subdivision
- Pulling of wire between Pole 291226 and Kings Beach Substation
- Cleanup of construction materials and debris at Kings Beach Substation
- Completion of pulling, sagging, clipping-in and dead-ending of conductor completed up to Pole 291226 (just north of Griff Creek, eastern edge of Kingswood Estates).
- All new pole bases (with exception of Poles 291242 and 242S) were set from Pole 291227 to Kings Beach substation, with tops framed and strung.
- Maintenance of BMPs along the alignment where work is still actively occurring, and removal of temporary BMPs along the alignment where work is complete and stabilization and restoration is complete (i.e. up to Pole #291162).
- Restoration and hydroseeding of access roads to Pole 291162.
- Temporary access spurs to the alignment from the shoulder of SR 267 have been reclaimed, covered with erosion control blanket, and seeded.
- Restoration work of the access roads on LTBMU parcels (up to approximately Pole #291204) continues, including slope refinement, rip-rap placement, chipping of excess timber, strategic boulder placement, reclaiming of slopes down to SEZ between Poles 291197 and 291198.

Vegetation Management (Pole 291129 to Kings Beach Substation) (CPUC NTP No. 003)

Tree removal associated with the 650 Line rebuild were initiated on May 31, 2016. During the period covered by this report, the following tasks were completed or initiated:

- Finalization of chipping in Units 5 and 6 (5 MEG THP area, in the Lake Tahoe Basin).
- Chipping of cut timber along the new access road/right-of-way on the USFS-LTBMU (LTBMU) parcels south of Brockway Summit (from approximately Pole #291172 to 291204), in response to LTBMU's request to eliminate some of the excess timber through this section.

- Demobilization of harvesting equipment from the project site.
- Finalization of timber harvest operations on September 20, 2016.

Kings Beach Substation Connections (CPUC NTP No. 003)

Substation connections completed September 2016.

Phase 2 (Substation Upgrades, Decommissioning of the Brockway Substation (2017))

Not Started. Estimated completion date is October 2017.

Phase 3 (Upgrade of the 625 Line and Additional Modifications of the Substation (2019-2020))

Not Started. Estimated completion date is October 2020.

CONSTRUCTION SCHEDULE

Phase 1 (Rebuild and Upgrade of the 650 Line (Including the Northstar Fold (2015-2016))

Phase 1A (2015 Construction Season)

Pre-Construction Invasive Weed Treatment (CPUC NTP No. 001)

Completed in July 2015.

650 Line Rebuild (Pole 291034 to 291105 and Pole 291105 to Northstar Substation) (CPUC NTP No. 002)

Initiated on August 10, 2015, completed in November 2015.

Vegetation Management (Pole 291034 to 291169 and Pole 291105 to Northstar Substation) (CPUC NTP No. 002)

Initiated on August 31, 2015, completed in November 2015.

Northstar Substation Rebuild (CPUC NTP No. 002)

Initiated on September 23, 2015, completed in October 2015.

Phase 1B (2016 Construction Season)

650 Line Rebuild (Pole 291105 to Kings Beach Substation) (CPUC NTP No. 003)

Initiated on May 31, 2016, estimated completion date is October 2016.

Vegetation Management (Pole 291129 to Kings Beach Substation) (CPUC NTP No. 003)

Initiated on May 31, 2016, completed September 2016.

Kings Beach Substation Connections (CPUC NTP No. 003)

Started and completed September 2016.

ATTACHMENT A Photos



Photo 1: Access road to Pole 291108 covered under Minor Project Refinement #2 regraded, slash scattered, and hydroseed applied.

ATTACHMENT A (Continued)



Photo 2: Project signage at trail crossing (APM-REC-3).

ATTACHMENT A (Continued)



Photo 3: Noxious weed cleaning station at ROW entrance, near Pole 291184 (APM-BIO-6).

ATTACHMENT A (Continued)



Photo 4: Fencing for retained tree protection, near Pole 291236.

ATTACHMENT A (Continued)



Photo 5: Final log loading for timber operations, at the Kings Beach Substation.

ATTACHMENT A (Continued)



Photo 6: Stringing at Pole 291226, across Griff Creek.

ATTACHMENT B Notices to Proceed

NTP No.	Date Issued	Description	Conditions Included (Y/N)
CPUC-001	July 2, 2015	Pre-Construction Weed Treatment from Martis Tap Pole to Brockway Summit	Y
CPUC-002	August 5, 2015	650 Line Re-Build Between the Martis Tap Pole and the Northstar Substation, Northstar Substation Civil Work, and Vegetation Management Between the Martis Tap Pole and Brockway Summit	Y
CPUC-003	May 26, 2016	650 Line Re-Build Between the Northstar Tap Pole and the Kings Beach Substation, Kings Beach Substation Connection Work, and Vegetation Management Between the Northstar Tap Pole and Kings Beach Substation	Y

ATTACHMENT C Minor Project Refinement Request

Minor Project Refinement Request No.	Submitted	Description	Status	Approval
001	September 23, 2015	Additional Temporary Work Areas at Poles #291087 and #291098	Approved	September 29, 2015
002	July 11, 2016	Alternative Access Route and Temporary Staging Area for Pole #291108	Approved	July 15, 2016
-	-	-	-	-