

| Activity Name                                   | At Completion Duration | Start     | Finish    | 2011  |     |
|---|------------------------|-----------|-----------|---|-----|
|   |                        |           |           | May   | Jun |
| <b>PG&amp;E Hydrostatic Testing</b>             | 25                     | 22-Apr-11 | 26-May-11 | ▶ PG&E Hydrostatic Testing                        |     |
| <b>LAUNCH SEGMENTS T-40 &amp; T-41</b>          | 25                     | 22-Apr-11 | 26-May-11 | ▶ LAUNCH SEGMENTS T-40 & T-41                     |     |
| <b>CONSTRUCTION</b>                             | 25                     | 22-Apr-11 | 26-May-11 | ▶ CONSTRUCTION                                    |     |
| <b>SITE PREP</b>                                | 6                      | 22-Apr-11 | 29-Apr-11 | ▶ SITE PREP                                       |     |
| Contractor Mobilization/Site Prep               | 6                      | 22-Apr-11 | 29-Apr-11 | ▶ Contractor Mobilization/Site Prep               |     |
| Final Pre-Clearance Meeting                     | 0                      | 27-Apr-11 |           | ▶ Final Pre-Clearance Meeting                     |     |
| <b>SHUTDOWN/CLEARANCE</b>                       | 10                     | 02-May-11 | 14-May-11 | ▶ SHUTDOWN/CLEARANCE                              |     |
| Shutdown Clearance                              | 1                      | 02-May-11 | 02-May-11 | ▶ Shutdown Clearance                              |     |
| Blow Down                                       | 1                      | 03-May-11 | 03-May-11 | ▶ Blow Down                                       |     |
| Clean Line                                      | 2                      | 04-May-11 | 05-May-11 | ▶ Clean Line                                      |     |
| Fill  | 1                      | 06-May-11 | 06-May-11 | ▶ Fill  |     |
| Buildup (3 Hrs)                                 | 0                      | 09-May-11 | 09-May-11 | ▶ Buildup (3 Hrs)                                 |     |
| Test (8 Hours)                                  | 1                      | 09-May-11 | 09-May-11 | ▶ Test (8 Hours)                                  |     |
| Dewater/Dry                                     | 3                      | 10-May-11 | 12-May-11 | ▶ Dewater/Dry                                     |     |
| Tie In  | 1                      | 13-May-11 | 13-May-11 | ▶ Tie In  |     |
| Accept Line as Ready to Bring Back to Operation | 1                      | 14-May-11 | 14-May-11 | ▶ Accept Line as Ready to Bring Back to Operation |     |
| <b>RESTORATION</b>                              | 9                      | 16-May-11 | 26-May-11 | ▶ RESTORATION                                     |     |
| Final Clean-Up/Restoration & Demob              | 9                      | 16-May-11 | 26-May-11 | ▶ Final Clean-Up/Restoration & Demob              |     |

Permit Conditions: 7:30 am to 4:30 pm, M - F. Longer hours and weekends upon city approval.

DRAFT - Schedule subject to adjustment by Gas System Operations