EDULE IS APPROXIMATE AND SUBJECT TO CHANGE	PG&E Hydrotesting Construction Sequence for Stanpac 5 in Antioch				
ity Name	At Completion Duration	Start	Finish		2011 May
PG&E Hydrostatic Testing	27	27-Apr-11	02-Jun-11		
LAUNCH SEGMENTS T-96A & T-96B	27	27-Apr-11	02-Jun-11		
CONSTRUCTION	27	27-Apr-11	02-Jun-11		
SITE PREP	8	27-Apr-11	06-May-11		SITE PREP
Contractor Mobilization/Site Prep	8	27-Apr-11	06-May-11		Contractor Mobilization/Site Pr
Final Pre-Clearance Meeting	0	05-May-11			Final Pre-Clearance Meeting
SHUTDOWN/CLEARANCE	10	09-May-11	21-May-11		SHUTDOW
Shutdown Clearance	1	09-May-11	09-May-11		Shutdown Clearance
Blow Down	1	10-May-11	10-May-11		Blow Down
Clean Line	1	11-May-11	11-May-11		Clean Line
Fill (East)	1	12-May-11	12-May-11		Fill (East)
Buildup (East)	0	13-May-11	13-May-11		Buildup (East)
Test (East)	1	13-May-11	13-May-11		L►I Test (East)
Water Tranfer for West Test	1	16-May-11	16-May-11		Water Tranfer for V
Buildup (West)	0	17-May-11	17-May-11		Buildup (West)
Test (West)	1	17-May-11	17-May-11		Test (West)
Dewater/Dry	2	18-May-11	19-May-11		Dewater/Dry
Tie In	1	20-May-11	20-May-11		Tie In
Accept Line as Ready to Bring Back to Operation	n 1	21-May-11	21-May-11		
RESTORATION	8	23-May-11	02-Jun-11		
Final Clean-Up/Restoration & Demob	8	23-May-11	02-Jun-11		

Permit Conditions: 7:30 am to 4:30 pm, M - F. Longer hours and weekends upon city	Page 1 of 1	DRAFT - Schedule su
approval.		Operations

23.	Apr-11 20:06-
Jun	Jul
▼ PG&E Hydrostatic Testing	<b> </b>     
▼ LAUNCH SEGMENTS T-96A &	\$ T-96B
	, , , , ,
Prep	1 1 1 1
VN/CLEARANCE	
	1 1 1 1
r West Test	
	1 1 1 1
	1 1 1 1
e as Ready to Bring Back to Opera	tion
▼ RESTORATION	1 1 1 1
Final Clean-Up/Restoration &	emob
bject to adjustment by Gas S	ystem