

Activity Name	At Completion Duration	Start	Finish	2011		
				May	Jun	Jul
PG&E Hydrostatic Testing	27	27-Apr-11	02-Jun-11	PG&E Hydrostatic Testing		
LAUNCH SEGMENTS T-96A & T-96B	27	27-Apr-11	02-Jun-11	LAUNCH SEGMENTS T-96A & T-96B		
CONSTRUCTION	27	27-Apr-11	02-Jun-11	CONSTRUCTION		
SITE PREP	8	27-Apr-11	06-May-11	SITE PREP		
Contractor Mobilization/Site Prep	8	27-Apr-11	06-May-11	Contractor Mobilization/Site Prep		
Final Pre-Clearance Meeting	0	05-May-11		Final Pre-Clearance Meeting		
SHUTDOWN/CLEARANCE	10	09-May-11	21-May-11	SHUTDOWN/CLEARANCE		
Shutdown Clearance	1	09-May-11	09-May-11	Shutdown Clearance		
Blow Down	1	10-May-11	10-May-11	Blow Down		
Clean Line	1	11-May-11	11-May-11	Clean Line		
Fill (East)	1	12-May-11	12-May-11	Fill (East)		
Buildup (East)	0	13-May-11	13-May-11	Buildup (East)		
Test (East)	1	13-May-11	13-May-11	Test (East)		
Water Tranfer for West Test	1	16-May-11	16-May-11	Water Tranfer for West Test		
Buildup (West)	0	17-May-11	17-May-11	Buildup (West)		
Test (West)	1	17-May-11	17-May-11	Test (West)		
Dewater/Dry	2	18-May-11	19-May-11	Dewater/Dry		
Tie In	1	20-May-11	20-May-11	Tie In		
Accept Line as Ready to Bring Back to Operation	1	21-May-11	21-May-11	Accept Line as Ready to Bring Back to Operation		
RESTORATION	8	23-May-11	02-Jun-11	RESTORATION		
Final Clean-Up/Restoration & Demob	8	23-May-11	02-Jun-11	Final Clean-Up/Restoration & Demob		

Permit Conditions: 7:30 am to 4:30 pm, M - F. Longer hours and weekends upon city approval.

DRAFT - Schedule subject to adjustment by Gas System Operations