



RCP, Inc

801 Louisiana, Ste.200
Houston, Texas 77002

Redacted

June 13, 2011

Pacific Gas and Electric Company
3600 Adobe Rd
Petaluma, Ca 94954
Attention: Joel Mannie
Attention:

Test Contractor:	Akri Corporation -- 13-100
Asset Owner:	Pacific Gas and Electric Company -- 41474079
Construction Contractor:	ARB -- 0629-53-3500-96
Test Section:	PG&E T-11 Line 105N
Test Date:	June 5, 2011
Certificate Number:	RCP 61362 - T-11, L-105N

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by Akri Corporation met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3).

Upon initiation of the hydrostatic test period, the test segment was subjected to a spike pressure of 833 psig for 30 minutes, without observed leakage or yielding of the pipe segment.

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 8 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 772 psig and the established MAOP is 515 psig.

Pressure decreased 53 psi during the test. 3,456.00 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 121.50 ounces, loss, which is equivalent to a 0.1 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric loss is attributed to the error characteristic of the temperature measurement instrumentation utilized.

Sincerely,

Redacted

cc. file

Redacted
 C:\ed\Excel\RCP, Inc. Projects\PG&E\Hydrostatic Testing\
 Test TT.XISM
 Letter



Hydrostatic Test Certification

Company	Pacific Gas and Electric Company	Job Number	41474079
Construction Co.	ARB	Job Number	0629-53-3500-96
Hydro. Test Co.	Akri Corporation	Project No.	13-100
Test Section	PG&E T-11 Line 105N		
File Name	RCP 61362 - T-11, L-105N		

Hydrostatic Test Pressure

APPLICABLE CODE FOR CERTIFICATION:	Test Date:	5-Jun-11
Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3)		

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

Pipeline:	PG&E T-11 Line 105N
From:	46+03
To:	0+00

Pipe Data

Segment	Length	Diameter	Wall Thickness	Specification	100% SMYS
1	4,591.00 ft	24.000 in.	0.375 in.	API5L-X52, DSAW, Arc Weld, Steel	1,625 psi
2	15.00 ft	24.000 in.	0.250 in.	API5L-X52, DSAW, Arc Weld, Steel	1,083 psi
3	58.00 ft	24.000 in.	0.375 in.	API5L-X60, DSAW, Arc Weld, Steel	1,875 psi
4	22 ft	24.000 in.	0.500 in.	API5L-X60, SM, Arc Weld, Steel	2,500 psi

Initial Test Conditions

Pressure at Test Point:	833 psig	Date/Time:	6/5/11 8:50 AM	Pipe Temperature	
Ambient Temperature:	63.0 °F	Elevation @ Test Point:	20.0 ft	Unrestrained:	61.0 °F
Pressure @ High Point (Cal/Measure):	826 psig	Elevation @ High Point:	37.0 ft	Restrained:	64.0 °F
Pressure @ Low Point (Cal/Measure):	833 psig	Elevation @ Low Point:	19.0 ft	Location:	46+03
				Location:	0+00
				Location:	45+00

Final Test Conditions

Pressure at Test Point:	780 psig	Date/Time:	6/5/11 5:05 PM	Pipe Temperature	
Ambient Temperature:	63.0 °F	Elevation @ Test Point:	20.0 ft	Unrestrained:	66.0 °F
Pressure @ High Point (Cal/Measure):	773 psig	Elevation @ High Point:	37.0 ft	Restrained:	64.0 °F
Pressure @ Low Point (Cal/Measure):	789 psig	Elevation @ Low Point:	0.1 ft	Location:	46+03
				Location:	0+00
				Location:	156+26

Total Fluid Injected:		Volume loss	
Total Fluid Withdrawn:	3456.00 fluid ounces		
Net Change in Volume of the Test Section ± (+ Gain, - Loss):	(121.50) oz	loss	(0.0009)% (0.100) °F equivalent

Test Duration:	8 hours					
Maximum Test Pressure:	833 psig					
% SMYS @:	76.9%	Test Point	76.2%	High Point	76.9%	Low Point
Minimum Test Pressure (Calculated/Measured):				773 psig		
Maximum Allowable Operating Pressure:		DOT Part 192		Test Factor= 1.50		
				515 psig		

Were leaks observed?	No	Explain:
Acceptable Hydrostatic Test?	Yes	<p>Upon initiation of the hydrostatic test period, the test segment was subjected to a spike pressure of 833 psig for 30 minutes, without observed leakage or yielding of the pipe segment.</p> <p>No leaks were observed during the test period. The test section included 4,606 feet of buried and 80 feet of exposed pipe. Pressure lost 53 psi during the test. The buried pipe segment fluid temperature remained steady and the exposed pipe segment gained 5°F.</p> <p>3,456.00 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 121.50 ounces, loss, which is equivalent to a 0.1 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.</p> <p>Test pressure did not remain steady even though no leaks were observed. The volumetric loss is attributed to the error characteristic of the temperature measurement instrumentation utilized.</p>

Remarks	
	Redacted



Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41474079
Construction Co.	ARB	Job Number	0629-53-3500-96
Testing Co.	Akri Corporation	Project No.	13-100
Test Section	PG&E T-11 Line 105N		
File Name	RCP 61362 - T-11, L-105N		

Date **5-Jun-11**

Test Log

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
1	6/5/11	8:36 AM	563 psig	63 °F	61 °F	64 °F	Start Spike		
2	6/5/11	8:36 AM	573 psig	64 °F	61 °F	64 °F			797 oz.
3	6/5/11	8:36 AM	583 psig	65 °F	61 °F	64 °F			797 oz.
4	6/5/11	8:37 AM	593 psig	63 °F	62 °F	64 °F			779 oz.
5	6/5/11	8:37 AM	603 psig	65 °F	62 °F	64 °F			756 oz.
6	6/5/11	8:38 AM	613 psig	64 °F	63 °F	64 °F			573 oz.
7	6/5/11	8:38 AM	623 psig	64 °F	63 °F	64 °F			852 oz.
8	6/5/11	8:39 AM	633 psig	67 °F	64 °F	64 °F			591 oz.
9	6/5/11	8:39 AM	643 psig	67 °F	65 °F	64 °F			733 oz.
10	6/5/11	8:40 AM	653 psig	68 °F	65 °F	64 °F			696 oz.
11	6/5/11	8:40 AM	663 psig	68 °F	65 °F	63 °F			664 oz.
12	6/5/11	8:41 AM	673 psig	69 °F	65 °F	63 °F			683 oz.
13	6/5/11	8:41 AM	683 psig	68 °F	63 °F	66 °F			673 oz.
14	6/5/11	8:42 AM	693 psig	70 °F	66 °F	63 °F			641 oz.
15	6/5/11	8:42 AM	703 psig	71 °F	67 °F	63 °F			605 oz.
16	6/5/11	8:43 AM	713 psig	71 °F	67 °F	63 °F			651 oz.
17	6/5/11	8:43 AM	723 psig	71 °F	67 °F	63 °F			669 oz.
18	6/5/11	8:44 AM	733 psig	70 °F	67 °F	67 °F			618 oz.
19	6/5/11	8:44 AM	743 psig	71 °F	67 °F	63 °F			591 oz.
20	6/5/11	8:45 AM	753 psig	70 °F	67 °F	63 °F			683 oz.
21	6/5/11	8:45 AM	763 psig	67 °F	67 °F	63 °F			550 oz.
22	6/5/11	8:46 AM	773 psig	66 °F	67 °F	63 °F			577 oz.
23	6/5/11	8:46 AM	783 psig	67 °F	67 °F	63 °F			600 oz.
24	6/5/11	8:47 AM	793 psig	66 °F	61 °F	67 °F			591 oz.
25	6/5/11	8:47 AM	803 psig	67 °F	61 °F	64 °F			628 oz.
26	6/5/11	8:48 AM	813 psig	66 °F	61 °F	64 °F			495 oz.
27	6/5/11	8:48 AM	823 psig	63 °F	61 °F	64 °F			541 oz.
28	6/5/11	8:49 AM	833 psig	63 °F	61 °F	64 °F			573 oz.
29	6/5/11	8:50 AM	833 psig	63 °F	61 °F	64 °F	On Test		
30	6/5/11	9:00 AM	833 psig	64 °F	61 °F	64 °F			
31	6/5/11	9:10 AM	833 psig	65 °F	61 °F	64 °F			
32	6/5/11	9:20 AM	833 psig	63 °F	62 °F	64 °F	End Spike		
33	6/5/11	9:35 AM	780 psig	65 °F	62 °F	64 °F		3,456.00 oz.	
34	6/5/11	9:50 AM	780 psig	64 °F	63 °F	64 °F			
35	6/5/11	10:05 AM	780 psig	64 °F	64 °F	64 °F			
36	6/5/11	10:20 AM	781 psig	67 °F	64 °F	64 °F			
37	6/5/11	10:35 AM	781 psig	67 °F	65 °F	64 °F			
38	6/5/11	10:50 AM	781 psig	68 °F	65 °F	64 °F			
39	6/5/11	11:05 AM	781 psig	68 °F	65 °F	63 °F			
40	6/5/11	11:20 AM	781 psig	68 °F	65 °F	63 °F			
41	6/5/11	11:35 AM	781 psig	68 °F	65 °F	63 °F			
42	6/5/11	11:50 AM	781 psig	70 °F	65 °F	63 °F			
43	6/5/11	12:05 PM	781 psig	70 °F	65 °F	63 °F			



Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41474079
Construction Co.	ARB	Job Number	0629-53-3500-96
Testing Co.	Akri Corporation	Project No.	13-100
Test Section	PG&E T-11 Line 105N		
File Name	RCP 61362 - T-11, L-105N		

Date **5-Jun-11**

Test Log

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
44	6/5/11	12:20 PM	781 psig	71 °F	65 °F	63 °F			
45	6/5/11	12:35 PM	781 psig	71 °F	65 °F	63 °F			
46	6/5/11	12:50 PM	781 psig	70 °F	65 °F	63 °F			
47	6/5/11	1:05 PM	781 psig	71 °F	65 °F	63 °F			
48	6/5/11	1:20 PM	781 psig	70 °F	65 °F	63 °F			
49	6/5/11	1:35 PM	781 psig	70 °F	65 °F	63 °F			
50	6/5/11	1:50 PM	781 psig	67 °F	65 °F	63 °F			
51	6/5/11	2:05 PM	781 psig	67 °F	65 °F	63 °F			
52	6/5/11	2:20 PM	781 psig	67 °F	65 °F	63 °F			
53	6/5/11	2:35 PM	781 psig	66 °F	67 °F	63 °F			
54	6/5/11	2:50 PM	781 psig	67 °F	67 °F	63 °F			
55	6/5/11	3:05 PM	781 psig	66 °F	67 °F	63 °F			
56	6/5/11	3:20 PM	781 psig	66 °F	67 °F	63 °F			
57	6/5/11	3:35 PM	781 psig	65 °F	67 °F	63 °F			
58	6/5/11	3:50 PM	781 psig	65 °F	67 °F	63 °F			
59	6/5/11	4:05 PM	780 psig	65 °F	67 °F	63 °F			
60	6/5/11	4:20 PM	780 psig	64 °F	67 °F	63 °F			
61	6/5/11	4:35 PM	780 psig	63 °F	66 °F	63 °F			
62	6/5/11	4:50 PM	780 psig	63 °F	66 °F	63 °F			
63	6/5/11	5:05 PM	780 psig	63 °F	66 °F	64 °F	End of Test		

Spike Test 17,606.0 oz.
Hydrostatic Test 3,456.0 oz.

Were leaks observed during the test period? Exposed and buried pipe, no leaks observed.

High Test Pressure: 833 psig
 Low Test Pressure: 780 psig



Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company	Job Number	41474079
Construction Co.	ARB	Job Number	0629-53-3500-96
Hydro. Test Co.	Akri Corporation	Project No.	13-100
Test Section	PG&E T-11 Line 105N		
File Name	RCP 61362 - T-11, L-105N		WATER

General Pipe Data

Description	Segment			
	1	2	3	4
Restrained or Unrestrained?	Restrained	Restrained	Unrestrained	Unrestrained
Outside Diameter	24.000 in.	24.000 in.	24.000 in.	24.000 in.
Wall Thickness	0.375 in.	0.250 in.	0.375 in.	0.500 in.
Inside Diameter	23.250 in.	23.500 in.	23.250 in.	23.000 in.
Spec./Grade	API5L-X52	API5L-X52	API5L-X60	API5L-X60
Length Unrestrained			58 ft	22 ft
Length Restrained	4,591 ft	15 ft		
Temperature -- On Test	64 °F	64 °F	61.0 °F	61.0 °F
Temperature -- End of Test	64 °F	64 °F	66.0 °F	66.0 °F
Pressure -- On Test	833 psig	833 psig	833 psig	833 psig
Pressure -- End of Test	780 psig	780 psig	780 psig	780 psig

Unrestrained Pipe

Sum:	Vo	1,754.01 gal 224,514 oz.	Vtp1	1,761.90 gal 225,523 oz.	Vtp2	1,760.67 gal 225,365 oz.
Vo Unrestrained			1,279 gal	475 gal		
Fwp 1			1.002551	1.002551		
Fpp 1			1.002152	1.001597		
Fpt 1			1.000018	1.000018		
Fwt 1			1.000080	1.000080		
Fpwt 1 = Fpt/Fwt			0.999938	0.999938		
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)			1,285.13 gal	476.77 gal		
Fwp 2			1.002389	1.002389		
Fpp 2			1.002015	1.001495		
Fpt 2			1.000109	1.000109		
Fwt 2			1.000582	1.000582		
Fpwt = Fpt/Fwt			0.999527	0.999527		
Vtp = Vo(Fwp)(Fpp)(Fpwt)			1,284.22 gal	476.45 gal		

Restrained Pipe

Sum:	Vo	101,592.01 gal 13,003,778 oz.	Vtp1	101,979.24 gal 13,053,343 oz.	Vtp2	101,952.53 gal 13,049,923 oz.
Vo Unrestrained		101,254 gal				338 gal
Fwp 1		1.002551				1.002551
Fpp 1		1.001581				1.002390
Fpt 1		1.000048				1.000048
Fwt 1		1.000375				1.000375
Fpwt 1 = Fpt/Fwt		0.999674				0.999674
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)		101,640 gal				340 gal
Fwp 2		1.002389				1.002389
Fpp 2		1.001481				1.002238
Fpt 2		1.000048				1.000048
Fwt 2		1.000375				1.000375
Fpwt = Fpt/Fwt		0.999674				0.999674
Vtp = Vo(Fwp)(Fpp)(Fpwt)		101,613 gal				339 gal

Combined Pipe

Sum:	Vo	103,346.03 gal 13,228,292 oz.	Vtp1	103,741.14 gal 13,278,866 oz.	Vtp2	103,713.19 gal 13,275,289 oz.
------	----	----------------------------------	------	----------------------------------	------	----------------------------------



Pipe Segment Volume Allowance Calculations

Company	Pacific Gas and Electric Company	Job Number	41474079
Construction Co.	ARB	Job Number	0629-53-3500-96
Hydro. Test Co.	Akri Corporation	Project No.	13-100
Test Section	PG&E T-11 Line 105N		WATER
File Name	RCP 61362 - T-11, L-105N		

General Pipe Data

Description	Segment			
	1	2	3	4
Restrained or Unrestrained?	Restrained	Restrained	Unrestrained	Unrestrained
Outside Diameter	24.000 in.	24.000 in.	24.000 in.	24.000 in.
Wall Thickness	0.375 in.	0.250 in.	0.375 in.	0.500 in.
Inside Diameter	23.250 in.	23.500 in.	23.250 in.	23.000 in.
Spec./Grade	API5L-X52	API5L-X52	API5L-X60	API5L-X60
Length Unstrained			58.00 ft	22 ft
Length Restrained	4.591 ft	15 ft		
Temperature -- On Test	63 °F	63 °F	63 °F	63 °F
Temperature -- End of Test	64 °F	64 °F	64 °F	64 °F
Pressure -- On Test				
Pressure -- End of Test				

Unrestrained Pipe

Sum:	Vo	1,754.01 gal 224,514 oz.		Vtp1	1,753.64 gal 224,466 oz.	Vtp2	1,753.48 gal 224,446 oz.
Vo Unrestrained							
Fwp 1			1.000000		1.000000		
Fpp 1			1.000000		1.000000		
Fpt 1			1.000055		1.000055		
Fwt 1			1.000267		1.000267		
Fpwt 1 = Fpt/Fwt			0.999788		0.999788		
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)			1,278.91 gal		474.73 gal		
Fwp 2			1.000000		1.000000		
Fpp 2			1.000000		1.000000		
Fpt 2			1.000073		1.000073		
Fwt 2			1.000375		1.000375		
Fpwt = Fpt/Fwt			0.999698		0.999698		
Vtp = Vo(Fwp)(Fpp)(Fpwt)			1,278.80 gal		474.69 gal		

Restrained Pipe

Sum:	Vo	101,592.01 gal 13,003,778 oz.		Vtp1	101,569.67 gal 13,000,918 oz.	Vtp2	101,560.35 gal 12,999,725 oz.
Vo Restrained	101,254 gal	338 gal					
Fwp 1	1.000000	1.000000					
Fpp 1	1.000011	1.000011					
Fpt 1	1.000036	1.000036					
Fwt 1	1.000267	1.000267					
Fpwt 1 = Fpt/Fwt	0.999769	0.999769					
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	101,232 gal	338 gal					
Fwp 2	1.000000	1.000000					
Fpp 2	1.000014	1.000014					
Fpt 2	1.000048	1.000048					
Fwt 2	1.000375	1.000375					
Fpwt = Fpt/Fwt	0.999674	0.999674					
Vtp = Vo(Fwp)(Fpp)(Fpwt)	101,222 gal	338 gal					

Combined Pipe

Sum:	Vo	103,346.03 gal 13,228,292 oz.		Vtp1	103,323.31 gal 13,225,384 oz.	Vtp2	103,313.83 gal 13,224,171 oz.
1 °F Change	9.48 gal		1,213.02 oz.				




Hydrostatic Test Pipe Data Table

Pipe Type	Length	Restrained / Unrestrained	Outside Diameter	Wall Thickness	Specification & Grade	Pipe Yield Pressure	Material	Joint Type	Seam Type
1	4,591 ft	Restrained	24.000 in.	0.3750 in.	API5L-X52	1,625 psig	Steel	Arc Weld	DSAW
2	15 ft	Restrained	24.000 in.	0.2500 in.	API5L-X52	1,083 psig	Steel	Arc Weld	DSAW
3	58 ft	Unrestrained	24.000 in.	0.3750 in.	API5L-X60	1,875 psig	Steel	Arc Weld	DSAW
4	22 ft	Unrestrained	24.000 in.	0.5000 in.	API5L-X60	2,500 psig	Steel	Arc Weld	SM

Hydrostatic Test Project Owner & Participants

Owner Company	Pacific Gas and Electric Company	Job Number
Address	3600 Adobe Rd Petaluma, Ca 94954 Attention: Joel Mannie	41474079
Construction Company	ARB	Job Number
Address	1875 Loveridge Road Pittsburg, CA 94565 Attention: Redacted	0629-53-3500-96
Hydrostatic Test Co.	Akri Corporation	Project No.
Address	1414 Valhalla Drive Bakersfield, California 93309 Attention: Redacted	13-100
Test Section	PG&E T-11 Line 105N From: 46+03 To: 0+00	
File Name	RCP 61362 - T-11, L-105N	


PG&E T-11 Line 105N



Redacted





C:\Excel\RCP, Inc. Projects\PG&E\Hydrostatic Testing\
Test 11.xlsm
PlotT

**Spike Pressure Test
Stress Strain Curve -- PG&E T-11 Line 105N**






Actual Pressure Volume Plot Data			Predicted Pressure Volume Plot Data	Slope		Spike Pressure Test Stress Strain Curve -- PG&E T-11 Line 105N	
Pressure	Strokes	Gallons	Gallons	Actual	Predicted		
563 psig	0	0.00 gal		0	0.00 gal	Pump gal per stroke	0.056 gal/stroke
573 psig	174	6.23 gal	5.13 gal	0.623	0.513	Pump Piston Diameter	1.250 in
583 psig	348	12.46 gal	10.26 gal	0.623	0.513	Pump Piston Stroke	3.50 in
593 psig	518	18.54 gal	15.39 gal	0.608	0.513	Pump Cylinders	3 ea
603 psig	683	24.45 gal	20.52 gal	0.591	0.513	Volume check gal per stroke	0.036 gal/stroke
613 psig	808	28.92 gal	25.66 gal	0.447	0.513	Volume Released (gallons)	27.00 gal
623 psig	994	35.58 gal	30.79 gal	0.666	0.513	Pressure Reduced (psi)	53 psi
633 psig	1123	40.19 gal	35.92 gal	0.462	0.513	Maximum2	150 gal
643 psig	1283	45.92 gal	41.05 gal	0.573	0.513	Minimum2	0 gal
653 psig	1435	51.36 gal	46.19 gal	0.544	0.513	Maximum1	1,184 psig
663 psig	1580	56.55 gal	51.32 gal	0.519	0.513	Minimum1	500 psig
673 psig	1729	61.88 gal	56.45 gal	0.533	0.513	Gallons/Stroke Used	0.036 gal/stroke
683 psig	1876	67.15 gal	61.59 gal	0.526	0.513	Predicted Gallons/Stroke	0.036 gal/stroke
693 psig	2016	72.16 gal	66.72 gal	0.501	0.513	Pressure Increment	10 psi
703 psig	2148	76.88 gal	71.86 gal	0.472	0.513	Max Pressure	833 psig
713 psig	2290	81.96 gal	76.99 gal	0.508	0.514	Ground Temperature	64 °F
723 psig	2436	87.19 gal	82.13 gal	0.523	0.514	Ambient Temperature	61 °F
733 psig	2571	92.02 gal	87.26 gal	0.483	0.514	ASME B31.8 Appendix N-5	
743 psig	2700	96.64 gal	92.40 gal	0.462	0.514		
753 psig	2849	101.97 gal	97.54 gal	0.533	0.514	Average Actual Elastic Slope	0.509
763 psig	2969	106.27 gal	102.67 gal	0.429	0.514	Average Predicted Elastic Slope	0.513
773 psig	3095	110.78 gal	107.81 gal	0.451	0.514	Code Prescribed Minimum Yield Slope (less 10%) B31.8 N-5 (c)(2)	0.968
783 psig	3226	115.46 gal	112.95 gal	0.469	0.514	Established Minimum Yield Pressure B31.8 N-5 (c)(2)	833 psig
793 psig	3355	120.08 gal	118.09 gal	0.462	0.514	Maximum Allowed Volume (After Slope Deviation) B31.8 N-5 (c)(2)	418 gal
803 psig	3492	124.98 gal	123.22 gal	0.490	0.514	Volume (After Slope Deviation) B31.8 N-5 (c)(2)	0 gal
813 psig	3600	128.85 gal	128.36 gal	0.387	0.514	<div style="border: 1px solid black; width: 100px; height: 30px; margin: 0 auto; display: flex; align-items: center; justify-content: center;"> _____ _____ </div> <div style="display: flex; justify-content: space-between; margin-top: 10px;"> <div style="border: 1px solid black; width: 100px; height: 30px; display: flex; align-items: center; justify-content: center;">Redacted</div> <div style="width: 100px; text-align: right;">Date</div> </div>	
823 psig	3718	133.07 gal	133.50 gal	0.422	0.514		
833 psig	3843	137.55 gal	138.64 gal	0.447	0.514		
833 psig		137.55 gal	138.64 gal	0.000	0.000		
833 psig		137.55 gal	138.64 gal	0.000	0.000		
833 psig		137.55 gal	138.64 gal	0.000	0.000		
833 psig		137.55 gal	138.64 gal	0.000	0.000		
833 psig		137.55 gal	138.64 gal	0.000	0.000		
833 psig		137.55 gal	138.64 gal	0.000	0.000		
833 psig		137.55 gal	138.64 gal	0.000	0.000		
833 psig		137.55 gal	138.64 gal	0.000	0.000		
833 psig		137.55 gal	138.64 gal	0.000	0.000		

Test Header and Above
Grade Piping






Exposed Pipe



Pressure Pump




Buried Pipe Temperature Recorder



Exposed Pipe Temperature Recorder





Test Table and Pressure Recorder

HYDROSTATIC TEST RESULTS

SHEET 1 of 2

PIPELINE DATA

Test Date <i>SUN 6-5-11</i>	Line # <i>L-105N</i>	Test ID #	Test # <i>13-100</i>
Pipeline Operator <i>PACIFIC GAS & ELECTRIC COMPANY</i>		Independent Testing Firm Akri Hydrotesting	
Kind of Test <input type="checkbox"/> Annual <input type="checkbox"/> 2 year <input type="checkbox"/> 3 year <input type="checkbox"/> 5 year <input type="checkbox"/> 10 year <input type="checkbox"/> Pre-tested pipe <input type="checkbox"/> New <input type="checkbox"/> Replacement <input type="checkbox"/> Station Piping <input checked="" type="checkbox"/> Other			
Pipeline Identification (description, line number, name, pre-tested pipe, etc.) <i>24" L-105N, T-11</i> <i>NEWARK CA</i>			
Pipeline Location (mile post, street, station, etc.) From: <i>MP 11.07</i> To: <i>MP 11.86</i>			
Normal Product Transported <i>NATURAL GAS</i>			
Test Medium <input checked="" type="checkbox"/> Water <input type="checkbox"/> Diesel <input type="checkbox"/> Fuel Oil <input type="checkbox"/> JP-5 <input type="checkbox"/> Other			
Location of Deadweight Tester <i>MP 11.86</i>		Elevation <i>20'</i>	
Elevation of Pipeline - High Point <i>37'</i>		Elevation of Pipeline - Low Point <i>19'</i>	

PIPE DATA

FURNISHED BY Redacted *

Pipe O.D.	Wall Thickness	Specification & Grade (SYMS)	Length of Pipe Being tested (Ft.)	Volume (Barrels)
<i>24"</i>	<i>0.375"</i>	<i>API 5L X60</i>	<i>55'</i>	
<i>24"</i>	<i>0.375"</i>	<i>API 5L X52</i>	<i>4591'</i>	
<i>24"</i>	<i>0.250"</i>	<i>API 5L X52</i>	<i>15'</i>	
<i>24"</i>	<i>0.500"</i>	<i>API 5L X60</i>	<i>22'</i>	<i>TEST HEADS</i>

TEST EQUIPMENT

Make of Deadweight Tester <i>CHANDLER 2-001</i>	Serial # <i>21495</i>	Date Last Calibrated <i>10-26-10</i>
Make of Pressure Chart Recorder <i>BARTON 242E</i>	Serial # <i>3962</i>	Date Last Calibrated <i>4-4-11</i>
Make of Temperature Recorder <i>BARTON 265</i>	Serial # <i>43574</i>	Date Last Calibrated <i>3-12-11</i>

COMMENTS (Additional Information)

Redacted	Redacted <i>11-29-10</i>
* Redacted IS A CONTRACT INSPECTOR FOR CANVA CORP. REPRESENTING PACIFIC GAS & ELECTRIC CO. ON THIS PROJECT	
<i>1ST 4 HOURS = 780 PSIG</i>	
<i>MINIMUM TEST PRESSURE ON DWT, 2ND 4 HOURS =</i>	

TEST DATA

Date	Time	Dead-weight Pressure (psig)	Chart Pressure (psig)	Pipe Wall Temp (°F)	Ambient Air Temp (°F)	BURIED PIPE Medium Temp (°F)	Test Medium Change (+) Added (-) Drained	Comments
6/5/11	1:05 PM	781	778	65 67	70	63	0	
	1:20	781	778	65 67	71	63	0	
	1:35	781	778	65 67	70	63	0	
	1:50	781	778	65 67	67	63	0	
	2:05	781	778	67	67	63	0	
	2:20	781	778	67	67	63	0	
	2:35	781	778	67	66	63	0	
	2:50	781	778	67	67	63	0	
	3:05	781	778	67	66	63	0	
	3:20	781	777	67	66	63	0	
	3:35	781	777	67	65	63	0	
	3:50	781	777	67	65	63	0	
	4:05	780	777	67	65	63	0	
	4:20	780	777	67	64	63	0	
	4:35	780	777	68 66	63	63	0	
	4:50	780	777	68 66	63	63	0	
	5:05 PM	780	777	66	63	64	0	
Net Change:		-53	-48	+5	0	0	0	

FAILURES DURING TEST

Location	Cause
NONE DETECTED	

CERTIFICATION

Name of Company Conducting Test
ARB INC Redacted

Name of Independent Testing Firm Witnessing Test
Akri Hydrotesting

Name of Certified Independent Witness on Site Redacted	Date 6-5-11
Pipeline Operator's Representative on Site Redacted	Date 6-5-11
Name of Person Certifying Test Data for Witnessing Firm Redacted	Date

TEST DATA

Date	Time	Dead-weight Pressure (psig)	Chart Pressure (psig)	Pipe Wall Temp (°F)	Ambient Air Temp (°F)	BURIED PIPE Medium Temp (°F)	Test Medium Change (+) Added (-) Drained	Comments
6/5/11	1:05 PM	781	778	65 67	70	63	0	
	1:20	781	778	65 67	71	63	0	
	1:35	781	778	65 67	70	63	0	
	1:50	781	778	65 67	67	63	0	
	2:05	781	778	67	67	63	0	
	2:20	781	778	67	67	63	0	
	2:35	781	778	67	66	63	0	
	2:50	781	778	67	67	63	0	
	3:05	781	778	67	66	63	0	
	3:20	781	777	67	66	63	0	
	3:35	781	777	67	65	63	0	
	3:50	781	777	67	65	63	0	
	4:05	780	777	67	65	63	0	
	4:20	780	777	67	64	63	0	
	4:35	780	777	67 66	63	63	0	
	4:50	780	777	67 66	63	63	0	
	5:05 PM	780	777	66	63	64	0	
Net Change:		-53	-48	+5	0	0	0	

FAILURES DURING TEST

Location	Cause
NONE DETECTED	

CERTIFICATION

Name of Company Conducting Test	
ARB INC	Redacted
Name of Independent Testing Firm Witnessing Test	
Akri Hydrotesting	
Name of Certified Independent Witness on Site	Date
Redacted <i>[Signature]</i>	6-5-11
Pipeline Operator's Representative on Site	Date
Redacted	6-5-11
Name of Person Certifying Test Data for Witnessing Firm	Date
Redacted	

HYDROSTATIC TEST RESULTS

SHEET 2 of 2

PIPELINE DATA

Test Date <i>SUN 6-5-11</i>	Line # <i>L-105N</i>	Test ID # —	Test # <i>13-100</i>
Pipeline Operator <i>PACIFIC GAS & ELECTRIC COMPANY</i>		Independent Testing Firm Akri Hydrotesting	
Kind of Test <input type="checkbox"/> Annual <input type="checkbox"/> 2 year <input type="checkbox"/> 3 year <input type="checkbox"/> 5 year <input type="checkbox"/> 10 year <input type="checkbox"/> Pre-tested pipe <input type="checkbox"/> New <input type="checkbox"/> Replacement <input type="checkbox"/> Station Piping <input checked="" type="checkbox"/> Other			
Pipeline Identification (description, line number, name, pre-tested pipe, etc.) <hr/> <hr/>			
Pipeline Location (mile post, street, station, etc.) From: To: <i>SEE SHEET 1 OF 2</i>			
Normal Product Transported			
Test Medium <input type="checkbox"/> Water <input type="checkbox"/> Diesel <input type="checkbox"/> Fuel Oil <input type="checkbox"/> JP-5 <input type="checkbox"/> Other			
Location of Deadweight Tester		Elevation	
Elevation of Pipeline - High Point		Elevation of Pipeline - Low Point	

PIPE DATA

FURNISHED BY


Pipe O.D.	Wall Thickness	Specification & Grade (SYMS)	Length of Pipe Being tested (Ft.)	Volume (Barrels)

TEST EQUIPMENT

Make of Deadweight Tester	Serial #	Date Last Calibrated
Make of Pressure Chart Recorder	Serial #	Date Last Calibrated
Make of Temperature Recorder	Serial #	Date Last Calibrated

COMMENTS (Additional Information)

SB_GTRs_004642



GRAPHIC CONTROLS CORPORATION
CHART NO. 645
PACIFIC GAS & ELECTRIC COMPANY
METER 6-5-11
CHART PUT ON 11.07.11
LOCATION MP 11.834
REMARKS 11.07.11
TAKEN OFF 11.07.11

Witnessed By
[Signature]
Date 11.07.11
AKRI HYDROTESTING

Rechecked by
[redacted]

8

6 PM

5

4

3

2

1

NOON

11

10


9

8

7

6 AM

5



GRAPHIC CONTROLS CORPORATION
BUFFALO, NEW YORK

PIPE WALL TEMPERATURE

CHART NO. MC MP-150
PACIFIC GAS & ELECTRIC COMPANY
METER

6-5-11

AKRI TEST NO.
13-100

CHART PUT ON

TAKEN OFF

LOCATION ON ABOVE GROUND PIPE

REMARKS 24" L-10SN

MP 11.07 TO 11.86


Redacted

EXITS
4/5/1011

Signature *[Signature]*
Date 6-5-11
Witnessed By
AKRI HYDROTESTING

Witnessed By
AKRI HYDROTESTING

SCALE IN INCHES



GRAPHIC CONTROLS CORPORATION
BUFFALO, NEW YORK

BURIED PIPE TEMPERATURE

CHART NO. MC MP-150
PACIFIC GAS & ELECTRIC COMPANY

METER
6-5-11
AKRI TEST No. 13-100

CHART PUT ON M TAKEN OFF M


LOCATION OIL BURIED PIPE
REMARKS 29" L-105N
MP 11.07 to 11.86

Redacted

Witnessed By
AKRI HYDROTESTING
Signature
Date 5-5-11

NOON

6 PM



GRAPHIC CONTROLS CORPORATION
BUFFALO, NEW YORK

BURIED PIPE TEMPERATURES

CHART NO. MC MP-150
PACIFIC GAS & ELECTRIC COMPANY
METER AKRI TEST No. 13-100

6-5-11
CHART PUT ON

LOCATION BURIED PIPE IN DITCH
REMARKS 24" L-105N
MP 11.07 TO 11.86

Witnessed By
AKRI HYDROTESTING
Signature
Date 6-5-11

Redacted

BOREHOLE VERIFIED
6/5/2011

END TEST