



RCP, Inc

801 Louisiana, Ste.200
Houston, Texas 77002
(713)655-8080

Redacted

July 12, 2011

Pacific Gas and Electric Company
3600 Adobe Rd
Petaluma, Ca 94954
Attention: Redacted
Attention:

Test Contractor: Milbar Hydro-test Incorporated -- FY12-112
Asset Owner: Pacific Gas and Electric Company -- 41474053
Construction Contractor: Snelson -- 41474053-T52
Test Section: PG&E T-52 Line 300A MP 121.8722 - 122.6788
Test Date: June 6, 2011
Certificate Number: RCP 61362 - T-52, L-300A

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by Milbar Hydro-test Incorporated met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 1).

Upon initiation of the hydrostatic test period, the test segment was subjected to a spike pressure of 940 psig for 30 minutes, without observed leakage or yielding of the pipe segment.

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 8 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 882 psig and the established MAOP is 802 psig.

Pressure decreased 57 psi during the test. 10,991.14 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 2,687.76 ounces, loss, which is equivalent to a 0.7 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric loss is attributed to the error characteristic of the temperature measurement instrumentation utilized.

Sincerely,

Redacted

cc. file



Hydrostatic Test Certification

Company	Pacific Gas and Electric Company	Job Number	41474053
Construction Co.	Snelson	Job Number	41474053-T52
Hydro. Test Co.	Milbar Hydro-test Incorporated	Project No.	FY12-112
Test Section	PG&E T-52 Line 300A MP 121.8722 - 122.6788		
File Name	RCP 61362 - T-52, L-300A		

Hydrostatic Test Pressure

APPLICABLE CODE FOR CERTIFICATION:	Test Date:	6-Jun-11
Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 1)		

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

Pipeline:	PG&E T-52 Line 300A MP 121.8722 - 122.6788		
From:	47+45	To:	00+00

Pipe Data

Segment	Length	Diameter	Wall Thickness	Specification	100% SMYS
1	4,745.00 ft	34.000 in.	0.313 in.	API5L-X52, DSAW, Arc Weld, Steel	956 psi
2	40.00 ft	34.000 in.	0.505 in.	API5L-X60, DSAW, Arc Weld, Steel	1,782 psi
3	20.00 ft	34.000 in.	0.375 in.	API5L-X60, DSAW, Arc Weld, Steel	1,324 psi
4	22 ft	34.000 in.	0.500 in.	API5L-X60, DSAW, Arc Weld, Steel	1,765 psi

Initial Test Conditions

Pressure at Test Point:	940 psig	Date/Time:	6/6/11 11:46 AM	Pipe Temperature	
Ambient Temperature:	81.0 °F	Elevation @ Test Point:	1,793.0 ft	Unrestrained:	76.0 °F
Pressure @ High Point (Cal/Measure):	940 psig	Elevation @ High Point:	1,794.0 ft	Restrained:	76.0 °F
Pressure @ Low Point (Cal/Measure):	940 psig	Elevation @ Low Point:	1,792.0 ft	Location:	47+45
				Location:	25+00
				Location:	00+00

Final Test Conditions

Pressure at Test Point:	883 psig	Date/Time:	6/6/11 8:01 PM	Pipe Temperature	
Ambient Temperature:	73.0 °F	Elevation @ Test Point:	1,793.0 ft	Unrestrained:	72.0 °F
Pressure @ High Point (Cal/Measure):	883 psig	Elevation @ High Point:	1,794.0 ft	Restrained:	77.0 °F
Pressure @ Low Point (Cal/Measure):	883 psig	Elevation @ Low Point:	1,792.0 ft	Location:	47+45
				Location:	25+00
				Location:	00+00

Total Fluid Injected:		Volume loss	
Total Fluid Withdrawn:	10991.14 fluid ounces		
Net Change in Volume of the Test Section ± (+ Gain, - Loss):	(2,687.76) oz	loss	(0.0095)% (0.701) °F equivalent

Test Duration:	8 hours					
Maximum Test Pressure:	940 psig					
% SMYS @:	98.3%	Test Point	98.3%	High Point	98.4%	Low Point
Minimum Test Pressure (Calculated/Measured):						883 psig
Maximum Allowable Operating Pressure:						DOT Part 192 Test Factor= 1.10 802 psig

Were leaks observed?	No	Explain:
Acceptable Hydrostatic Test?	Yes	<p>Upon initiation of the hydrostatic test period, the test segment was subjected to a spike pressure of 940 psig for 30 minutes, without observed leakage or yielding of the pipe segment.</p> <p>No leaks were observed during the test period. The test section included 4,745 feet of buried and 82 feet of exposed pipe. Pressure lost 57 psi during the test. The buried pipe segment gained 1°F fluid temperature and the exposed pipe segment lost 4°F.</p> <p>10,991.14 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 2,687.76 ounces, loss, which is equivalent to a 0.7 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.</p> <p>Test pressure did not remain steady even though no leaks were observed. The volumetric loss is attributed to the error characteristic of the temperature measurement instrumentation utilized.</p>
Remarks		

Redacted

12-Jul-11



Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41474053
Construction Co.	Snelson	Job Number	41474053-T52
Testing Co.	Milbar Hydro-test Incorporated	Project No.	FY12-112
Test Section	PG&E T-52 Line 300A MP 121.8722 - 122.6788		
File Name	RCP 61362 - T-52, L-300A		

Date **6-Jun-11**

Test Log

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
1	6/6/11	11:14 AM	646 psig	81 °F	75 °F	76 °F	Start Spike		
2	6/6/11	11:15 AM	650 psig	81 °F	75 °F	76 °F			1,005 oz.
3	6/6/11	11:16 AM	660 psig	81 °F	75 °F	76 °F			1,340 oz.
4	6/6/11	11:17 AM	670 psig	81 °F	75 °F	76 °F			1,808 oz.
5	6/6/11	11:18 AM	680 psig	81 °F	75 °F	76 °F			1,808 oz.
6	6/6/11	11:19 AM	690 psig	81 °F	75 °F	76 °F			1,674 oz.
7	6/6/11	11:20 AM	700 psig	81 °F	75 °F	76 °F			1,808 oz.
8	6/6/11	11:21 AM	710 psig	81 °F	75 °F	76 °F			1,808 oz.
9	6/6/11	11:22 AM	720 psig	81 °F	76 °F	76 °F			1,741 oz.
10	6/6/11	11:23 AM	730 psig	81 °F	76 °F	76 °F			1,808 oz.
11	6/6/11	11:24 AM	740 psig	81 °F	76 °F	76 °F			1,808 oz.
12	6/6/11	11:25 AM	750 psig	81 °F	76 °F	76 °F			1,741 oz.
13	6/6/11	11:26 AM	760 psig	81 °F	76 °F	76 °F			1,808 oz.
14	6/6/11	11:28 AM	770 psig	81 °F	76 °F	76 °F			1,741 oz.
15	6/6/11	11:29 AM	780 psig	81 °F	76 °F	76 °F			1,741 oz.
16	6/6/11	11:30 AM	790 psig	81 °F	76 °F	76 °F			1,808 oz.
17	6/6/11	11:31 AM	800 psig	81 °F	76 °F	76 °F			1,808 oz.
18	6/6/11	11:32 AM	810 psig	81 °F	76 °F	76 °F			1,741 oz.
19	6/6/11	11:33 AM	820 psig	81 °F	76 °F	76 °F			1,808 oz.
20	6/6/11	11:34 AM	830 psig	81 °F	76 °F	76 °F			1,741 oz.
21	6/6/11	11:35 AM	840 psig	81 °F	76 °F	76 °F			1,808 oz.
22	6/6/11	11:36 AM	850 psig	81 °F	76 °F	76 °F			1,808 oz.
23	6/6/11	11:37 AM	860 psig	81 °F	76 °F	76 °F			1,741 oz.
24	6/6/11	11:38 AM	870 psig	81 °F	76 °F	76 °F			1,875 oz.
25	6/6/11	11:39 AM	880 psig	81 °F	76 °F	76 °F			1,808 oz.
26	6/6/11	11:40 AM	890 psig	81 °F	76 °F	76 °F			1,741 oz.
27	6/6/11	11:41 AM	900 psig	81 °F	76 °F	76 °F			1,875 oz.
28	6/6/11	11:42 AM	910 psig	81 °F	76 °F	76 °F			1,808 oz.
29	6/6/11	11:43 AM	920 psig	81 °F	76 °F	76 °F			1,808 oz.
30	6/6/11	11:44 AM	930 psig	81 °F	76 °F	76 °F			1,808 oz.
31	6/6/11	11:45 AM	940 psig	81 °F	76 °F	76 °F			1,942 oz.
32	6/6/11	11:46 AM	940 psig	81 °F	76 °F	76 °F	On Test		
33	6/6/11	11:55 AM	940 psig	81 °F	76 °F	76 °F			
34	6/6/11	12:05 PM	940 psig	82 °F	76 °F	76 °F			
35	6/6/11	12:16 PM	940 psig	82 °F	76 °F	76 °F	End Spike		
36	6/6/11	12:20 PM	937 psig	82 °F	76 °F	76 °F		626 oz.	
37	6/6/11	12:29 PM	878 psig	80 °F	76 °F	76 °F		10,365 oz.	
38	6/6/11	12:39 PM	878 psig	80 °F	76 °F	76 °F			
39	6/6/11	12:45 PM	878 psig	81 °F	76 °F	77 °F			
40	6/6/11	1:00 PM	878 psig	82 °F	77 °F	77 °F			
41	6/6/11	1:15 PM	878 psig	82 °F	77 °F	77 °F			
42	6/6/11	1:30 PM	879 psig	82 °F	77 °F	77 °F			
43	6/6/11	1:45 PM	879 psig	82 °F	77 °F	77 °F			



Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41474053
Construction Co.	Snelson	Job Number	41474053-T52
Testing Co.	Milbar Hydro-test Incorporated	Project No.	FY12-112
Test Section	PG&E T-52 Line 300A MP 121.8722 - 122.6788		
File Name	RCP 61362 - T-52, L-300A		

Date **6-Jun-11**

Test Log

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
44	6/6/11	2:00 PM	880 psig	82 °F	80 °F	77 °F			
45	6/6/11	2:15 PM	880 psig	82 °F	80 °F	77 °F			
46	6/6/11	2:30 PM	880 psig	83 °F	80 °F	77 °F			
47	6/6/11	2:45 PM	881 psig	84 °F	80 °F	77 °F			
48	6/6/11	3:00 PM	881 psig	84 °F	80 °F	77 °F			
49	6/6/11	3:15 PM	881 psig	83 °F	80 °F	77 °F			
50	6/6/11	3:30 PM	882 psig	83 °F	80 °F	77 °F			
51	6/6/11	3:45 PM	882 psig	81 °F	80 °F	77 °F			
52	6/6/11	4:00 PM	882 psig	81 °F	80 °F	77 °F			
53	6/6/11	4:15 PM	882 psig	81 °F	80 °F	77 °F			
54	6/6/11	4:30 PM	882 psig	81 °F	80 °F	77 °F			
55	6/6/11	4:45 PM	883 psig	81 °F	79 °F	77 °F			
56	6/6/11	5:00 PM	883 psig	81 °F	79 °F	77 °F			
57	6/6/11	5:15 PM	883 psig	81 °F	79 °F	77 °F			
58	6/6/11	5:30 PM	883 psig	81 °F	79 °F	77 °F			
59	6/6/11	5:45 PM	883 psig	80 °F	79 °F	77 °F			
60	6/6/11	6:00 PM	883 psig	79 °F	78 °F	77 °F			
61	6/6/11	6:15 PM	883 psig	79 °F	77 °F	77 °F			
62	6/6/11	6:30 PM	883 psig	78 °F	76 °F	77 °F			
63	6/6/11	6:45 PM	883 psig	77 °F	75 °F	77 °F			
64	6/6/11	7:00 PM	883 psig	77 °F	74 °F	77 °F			
65	6/6/11	7:15 PM	883 psig	75 °F	74 °F	77 °F			
66	6/6/11	7:30 PM	883 psig	75 °F	73 °F	77 °F			
67	6/6/11	7:45 PM	883 psig	74 °F	72 °F	77 °F			
68	6/6/11	8:01 PM	883 psig	73 °F	72 °F	77 °F	End of Test		

Spike Test	52,577.3 oz.
Hydrostatic Test	10,991.1 oz.

Were leaks observed during the test period?

Exposed and buried pipe,
no leaks observed.

High Test Pressure:	940 psig
Low Test Pressure:	878 psig



Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company	Job Number	41474053
Construction Co.	Snelson	Job Number	41474053-T52
Hydro. Test Co.	Milbar Hydro-test Incorporated	Project No.	FY12-112
Test Section	PG&E T-52 Line 300A MP 121.8722 - 122.6788	WATER	
File Name	RCP 61362 - T-52, L-300A		

General Pipe Data

Description	Segment			
	1	2	3	4
Restrained or Unrestrained?	Restrained	Unrestrained	Unrestrained	Unrestrained
Outside Diameter	34.000 in.	34.000 in.	34.000 in.	34.000 in.
Wall Thickness	0.313 in.	0.505 in.	0.375 in.	0.500 in.
Inside Diameter	33.375 in.	32.990 in.	33.250 in.	33.000 in.
Spec./Grade	API5L-X52	API5L-X60	API5L-X60	API5L-X60
Length Unrestrained		40 ft	20 ft	22 ft
Length Restrained	4,745 ft			
Temperature -- On Test	76 °F	76 °F	76.0 °F	76.0 °F
Temperature -- End of Test	77 °F	72 °F	72.0 °F	72.0 °F
Pressure -- On Test	940 psig	940 psig	940 psig	940 psig
Pressure -- End of Test	883 psig	883 psig	883 psig	883 psig

Unrestrained Pipe

Sum:	Vo	3,655.79 gal 467,941 oz.		Vtp1	3,670.97 gal 469,884 oz.	Vtp2	3,671.38 gal 469,937 oz.
Vo Unrestrained		1,776 gal.	902 gal.	977 gal.			
Fwp 1		1.002880	1.002880	1.002880			
Fpp 1		1.002559	1.003473	1.002585			
Fpt 1		1.000291	1.000291	1.000291			
Fwt 1		1.001813	1.001813	1.001813			
Fpwt 1 = Fpt/Fwt		0.998481	0.998481	0.998481			
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)		1,783.13 gal	906.50 gal	981.34 gal			
Fwp 2		1.002705	1.002705	1.002705			
Fpp 2		1.002403	1.003262	1.002428			
Fpt 2		1.000218	1.000218	1.000218			
Fwt 2		1.001283	1.001283	1.001283			
Fpwt = Fpt/Fwt		0.998937	0.998937	0.998937			
Vtp = Vo(Fwp)(Fpp)(Fpwt)		1,783.35 gal	906.56 gal	981.46 gal			

Restrained Pipe

Sum:	Vo	215,644.27 gal 27,602,466 oz.		Vtp1	216,585.67 gal 27,722,966 oz.	Vtp2	216,478.39 gal 27,709,234 oz.
Vo Unrestrained		215,644 gal					
Fwp 1		1.002880					
Fpp 1		1.003103					
Fpt 1		1.000194					
Fwt 1		1.001813					
Fpwt 1 = Fpt/Fwt		0.998384					
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)		216,586 gal					
Fwp 2		1.002705					
Fpp 2		1.002922					
Fpt 2		1.000206					
Fwt 2		1.001966					
Fpwt = Fpt/Fwt		0.998243					
Vtp = Vo(Fwp)(Fpp)(Fpwt)		216,478 gal					

Combined Pipe

Sum:	Vo	219,300.05 gal 28,070,407 oz.		Vtp1	220,256.64 gal 28,192,850 oz.	Vtp2	220,149.77 gal 28,179,171 oz.
------	----	----------------------------------	--	------	----------------------------------	------	----------------------------------



Pipe Segment Volume Allowance Calculations

Company	Pacific Gas and Electric Company	Job Number	41474053
Construction Co.	Snelson	Job Number	41474053-T52
Hydro. Test Co.	Milbar Hydro-test Incorporated	Project No.	FY12-112
Test Section	PG&E T-52 Line 300A MP 121.8722 - 122.6788		WATER
File Name	RCP 61362 - T-52, L-300A		

General Pipe Data

Description	Segment			
	1	2	3	4
Restrained or Unrestrained?	Restrained	Unrestrained	Unrestrained	Unrestrained
Outside Diameter	34.000 in.	34.000 in.	34.000 in.	34.000 in.
Wall Thickness	0.313 in.	0.505 in.	0.375 in.	0.500 in.
Inside Diameter	33.375 in.	32.990 in.	33.250 in.	33.000 in.
Spec./Grade	API5L-X52	API5L-X60	API5L-X60	API5L-X60
Length Unstrained	40.00 ft		20.00 ft	22 ft
Length Restrained	4,745 ft			
Temperature -- On Test	76 °F	73 °F	73 °F	73 °F
Temperature -- End of Test	77 °F	74 °F	74 °F	74 °F
Pressure -- On Test	911 psig	911 psig	911 psig	911 psig
Pressure -- End of Test	911 psig	911 psig	911 psig	911 psig

Unrestrained Pipe

Sum:	Vo	3,655.79 gal 467,941 oz.		Vtp1	3,671.55 gal 469,959 oz.	Vtp2	3,671.18 gal 469,911 oz.
Vo Unrestrained		1,776 gal	902 gal	977 gal			
Fwp 1		1.002791	1.002791	1.002791			
Fpp 1		1.002480	1.003366	1.002505			
Fpt 1		1.000237	1.000237	1.000237			
Fwt 1		1.001423	1.001423	1.001423			
Fpwt 1 = Fpt/Fwt		0.998815	0.998815	0.998815			
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)		1,783.43 gal	906.62 gal	981.50 gal			
Fwp 2		1.002791	1.002791	1.002791			
Fpp 2		1.002480	1.003366	1.002505			
Fpt 2		1.000255	1.000255	1.000255			
Fwt 2		1.001542	1.001542	1.001542			
Fpwt = Fpt/Fwt		0.998715	0.998715	0.998715			
Vtp = Vo(Fwp)(Fpp)(Fpwt)		1,783.25 gal	906.53 gal	981.40 gal			

Restrained Pipe

Sum:	Vo	215,644.27 gal 27,602,466 oz.		Vtp1	216,546.15 gal 27,717,907 oz.	Vtp2	216,516.54 gal 27,714,118 oz.
Vo Restrained	215,644 gal						
Fwp 1	1.002791						
Fpp 1	1.003009						
Fpt 1	1.000194						
Fwt 1	1.001813						
Fpwt 1 = Fpt/Fwt	0.998384						
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	216,546 gal						
Fwp 2	1.002791						
Fpp 2	1.003012						
Fpt 2	1.000206						
Fwt 2	1.001966						
Fpwt = Fpt/Fwt	0.998243						
Vtp = Vo(Fwp)(Fpp)(Fpwt)	216,517 gal						

Combined Pipe

Sum:	Vo	219,300.05 gal 28,070,407 oz.		Vtp1	220,217.70 gal 28,187,866 oz.	Vtp2	220,187.73 gal 28,184,029 oz.
1 °F Change	29.98 gal	3,836.81 oz.					




Hydrostatic Test Pipe Data Table

Pipe Type	Length	Restrained / Unrestrained	Outside Diameter	Wall Thickness	Specification & Grade	Pipe Yield Pressure	Material	Joint Type	Seam Type
1	4,745 ft	Restrained	34.000 in.	0.3125 in.	API5L-X52	956 psig	Steel	Arc Weld	DSAW
2	40 ft	Unrestrained	34.000 in.	0.5050 in.	API5L-X60	1,782 psig	Steel	Arc Weld	DSAW
3	20 ft	Unrestrained	34.000 in.	0.3750 in.	API5L-X60	1,324 psig	Steel	Arc Weld	DSAW
4	22 ft	Unrestrained	34.000 in.	0.5000 in.	API5L-X60	1,765 psig	Steel	Arc Weld	DSAW


Hydrostatic Test Project Owner & Participants

Owner Company	Pacific Gas and Electric Company	Job Number
Address	3600 Adobe Rd Petaluma, Ca 94954 Attention: Redacted	41474053
Construction Company	Snelson	Job Number
Address	601 West State Street Sedro-Woolley, WA 98284 Attention: Redacted	41474053-T52
Hydrostatic Test Co.	Milbar Hydro-test Incorporated	Project No.
Address	P. O. Box 7701 Shreveport, Louisiana 71137-7701 Attention: Redacted	FY12-112
Test Section	PG&E T-52 Line 300A MP 121.8722 - 122.6788 From: 47+45 To: 00+00	
File Name	RCP 61362 - T-52, L-300A	

PG&E T-52 Line 300A MP 121.8722 - 122.6788







Spike Pressure Test
Stress Strain Curve -- PG&E T-52 Line 300A MP 121.8722 - 122.6788





Test Header and Exposed Pipe Segments





Technician
Measuring Released
Volume

Test Trailer and Instrumentation

