



RCP, Inc

801 Louisiana, Ste.200
Houston, Texas 77002
(713)655-8080
ldecker@rcp.com

September 10, 2011

Pacific Gas and Electric Company
350 N. Wiget
Walnut Creek, CA 94598
Attention: Scott Clapp

Test Contractor:	Contra Costa Inspection – T29 9/10/2011
Asset Owner:	Pacific Gas and Electric Company – 41497350-T29
Construction Contractor:	ARB -- 0629-53-3500
Test Section:	PG&E T-29 L-132, MP 10.32 - 13.95
Test Date:	September 9, 2011
Certificate Number:	RCP 61362 - T-29, L-132, MP 10.32 - 13.95

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by Contra Costa Inspection met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3).

The test segment was subjected to a spike pressure test of 660 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.58 hour test duration period.

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 8.58 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 618 psig and the established MAOP is 412 psig.

Pressure decreased 42 psi during the test. 17,856.00 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 3,522.45 ounces, gain, which is equivalent to a 0.82 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the error characteristic of the temperature measurement instrumentation utilized.

Sincerely,

Randy W. Beggs

cc. file

C:\Users\Beggs\Documents\PG&E Pressure tests\T-29\

RCP 61362, T-29-2 L-132 MP 10.32 - 12.95

Letter

Page 1 of 12

9/10/2011

SB_GT&S_0492006



Hydrostatic Test Certification

Company	Pacific Gas and Electric Company	Job Number	41497350-T29
Construction Co.	ARB	Job Number	0629-53-3500
Hydro. Test Co.	Contra Costa Inspection	Project No.	T29 9/10/2011
Test Section	PG&E T-29 L-132, MP 10.32 - 13.95		
File Name	RCP 61362 - T-29, L-132, MP 10.32 - 13.95		

Hydrostatic Test Pressure

APPLICABLE CODE FOR CERTIFICATION:	Test Date:	9-Sep-11
------------------------------------	------------	----------

Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3)

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

Pipeline:	PG&E T-29 L-132, MP 10.32 - 13.95		
From:	0+00	To:	191+02
Pipe Data			
Segment	Length	Diameter	Wall Thickness
1	2 ft	30,000 in.	0.375 in.
2	42 ft	24,000 in.	0.375 in.
3	3,278 ft	30,000 in.	0.313 in.
4	5 ft	24,000 in.	0.344 in.
5	1,679 ft	24,000 in.	0.313 in.
6	155 ft	24,000 in.	0.313 in.
7	5 ft	24,000 in.	0.313 in.
8	13,600 ft	24,000 in.	0.281 in.
9	344 ft	24,000 in.	0.281 in.
10	18 ft	24,000 in.	0.250 in.
11	3 ft	6,625 in.	0.280 in.
12	44 ft	2,375 in.	0.154 in.
13	11 ft	24,000 in.	0.375 in.
14	11 ft	30,000 in.	0.375 in.

Initial Test Conditions

Pressure at Test Point:		Date/Time:	Pipe Temperature	
Ambient Temperature:	67.0 °F		Unrestrained:	65.0 °F
Pressure @ High Point (Cal/Measure):	660 psig	Elevation @ Test Point:	32.0 ft	Restrained: 63.0 °F
Pressure @ Low Point (Cal/Measure):	673 psig	Elevation @ High Point:	32.0 ft	Location: 0+00
		Elevation @ Low Point:	1.0 ft	Location: 87+97

Final Test Conditions

Pressure at Test Point:		Date/Time:	Pipe Temperature	
Ambient Temperature:	65.0 °F		Unrestrained:	65.0 °F
Pressure @ High Point (Cal/Measure):	618 psig	Elevation @ Test Point:	32.0 ft	Restrained: 63.0 °F
Pressure @ Low Point (Cal/Measure):	631 psig	Elevation @ High Point:	32.0 ft	Location: 0+00
Total Fluid Injected:		Elevation @ Low Point:	1.0 ft	Location: 87+97
Total Fluid Withdrawn:	17856.00 fluid ounces	Volume gain		
Net Change in Volume of the Test Section ± (+ Gain, - Loss):	3,522.45 oz	gain	0.0058%	0.822 °F equivalent
Test Duration:	8.58 hours			


Minimum Test Pressure:	615 psig	Max Elevation	615 psig	Min Elevation	628 psig
Maximum Test Pressure:	660 psig		660 psig		673 psig
% SMYS :	60.3%		14.5%		63.9%

Test Segment Observed % SMYS :	Minimum	14.5%	Maximum	70.5%
Maximum Allowable Operating Pressure:		Minimum Test Pressure (Calculated/Measured):	618 psig	

Were leaks observed?	No	Explain:
----------------------	----	----------

Acceptable Hydrostatic Test?	Yes	The test segment was subjected to a spike pressure test of 660 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.58 hour test duration period. No leaks were observed during the test period. The test section included 19,084 feet of buried and 55 feet of exposed pipe. Pressure lost 42 psi during the test. The buried pipe segment fluid temperature remained steady and the exposed pipe segment fluid temperature remained steady. 17,856.00 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 3,522.45 ounces, gain, which is equivalent to a 0.82 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized. Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the error characteristic of the temperature measurement instrumentation utilized.
------------------------------	-----	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Remarks	
---------	--

 Randy W. Beggs 10-Sep-11



Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41497350-T29
Construction Co.	ARB	Job Number	0629-53-3500
Testing Co.	Contra Costa Inspection	Project No.	T29 9/10/2011
Test Section	PG&E T-29 L-132, MP 10.32 - 13.95		
File Name	RCP 61362 - T-29, L-132, MP 10.32 - 13.95		

Date

9-Sep-11

Test Log

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Unrestrained	Restrained			
1	9/9/11	11:08 PM	450 psig	67 °F	65 °F	63 °F	Start Spike		
2	9/9/11	11:10 PM	460 psig	67 °F	65 °F	63 °F	Inject		4,959 oz.
3	9/9/11	11:12 PM	470 psig	67 °F	65 °F	63 °F	Inject		3,699 oz.
4	9/9/11	11:14 PM	480 psig	67 °F	65 °F	63 °F	Inject		3,286 oz.
5	9/9/11	11:16 PM	490 psig	67 °F	65 °F	63 °F	Inject		3,294 oz.
6	9/9/11	11:18 PM	500 psig	67 °F	65 °F	63 °F	Inject		4,456 oz.
7	9/9/11	11:20 PM	510 psig	67 °F	65 °F	63 °F	Inject		4,456 oz.
8	9/9/11	11:22 PM	520 psig	67 °F	65 °F	63 °F	Inject		4,539 oz.
9	9/9/11	11:24 PM	530 psig	67 °F	65 °F	63 °F	Inject		4,201 oz.
10	9/9/11	11:26 PM	540 psig	67 °F	65 °F	63 °F	Inject		4,276 oz.
11	9/9/11	11:28 PM	550 psig	67 °F	65 °F	63 °F	Inject		4,141 oz.
12	9/9/11	11:29 PM	560 psig	67 °F	65 °F	63 °F	Inject		4,029 oz.
13	9/9/11	11:30 PM	570 psig	67 °F	65 °F	63 °F	Inject		4,059 oz.
14	9/9/11	11:31 PM	580 psig	67 °F	65 °F	63 °F	Inject		4,014 oz.
15	9/9/11	11:32 PM	590 psig	67 °F	65 °F	63 °F	Inject		3,894 oz.
16	9/9/11	11:33 PM	600 psig	67 °F	65 °F	63 °F	Inject		3,984 oz.
17	9/9/11	11:34 PM	610 psig	67 °F	65 °F	63 °F	Inject		3,594 oz.
18	9/9/11	11:35 PM	620 psig	67 °F	65 °F	63 °F	Inject		3,864 oz.
19	9/9/11	11:36 PM	630 psig	67 °F	65 °F	63 °F	Inject		3,586 oz.
20	9/9/11	11:37 PM	640 psig	67 °F	65 °F	63 °F	Inject		3,616 oz.
21	9/9/11	11:38 PM	650 psig	67 °F	65 °F	63 °F	Inject		3,526 oz.
22	9/9/11	11:39 PM	660 psig	67 °F	65 °F	63 °F	Inject		3,856 oz.
23	9/9/11	11:40 PM	660 psig	67 °F	65 °F	63 °F	On Test		
24	9/9/11	11:50 PM	660 psig	66 °F	65 °F	63 °F			
25	9/10/11	12:00 AM	660 psig	66 °F	65 °F	63 °F			
26	9/10/11	12:10 AM	660 psig	66 °F	65 °F	63 °F	End Spike		
27	9/10/11	12:19 AM	650 psig	66 °F	65 °F	63 °F	Bleed		3,968 oz.
28	9/10/11	12:25 AM	640 psig	66 °F	65 °F	63 °F	Bleed		3,968 oz.
29	9/10/11	12:31 AM	630 psig	66 °F	65 °F	63 °F	Bleed		3,968 oz.
30	9/10/11	12:37 AM	620 psig	66 °F	65 °F	63 °F	Bleed		3,968 oz.
31	9/10/11	12:45 AM	615 psig	63 °F	64 °F	63 °F	Bleed		1,984 oz.
32	9/10/11	1:00 AM	615 psig	63 °F	64 °F	63 °F			
33	9/10/11	1:15 AM	615 psig	63 °F	64 °F	63 °F			
34	9/10/11	1:30 AM	615 psig	63 °F	64 °F	63 °F			
35	9/10/11	1:45 AM	615 psig	62 °F	64 °F	63 °F			
36	9/10/11	2:00 AM	615 psig	62 °F	64 °F	63 °F			
37	9/10/11	2:15 AM	616 psig	63 °F	64 °F	63 °F			
38	9/10/11	2:30 AM	616 psig	62 °F	64 °F	63 °F			
39	9/10/11	2:45 AM	616 psig	62 °F	64 °F	63 °F			
40	9/10/11	3:00 AM	616 psig	62 °F	64 °F	63 °F			
41	9/10/11	3:15 AM	616 psig	62 °F	64 °F	63 °F			
42	9/10/11	3:30 AM	616 psig	62 °F	64 °F	63 °F			
43	9/10/11	3:45 AM	616 psig	61 °F	64 °F	63 °F			



Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41497350-T29
Construction Co.	ARB	Job Number	0629-53-3500
Testing Co.	Contra Costa Inspection	Project No.	T29 9/10/2011
Test Section	PG&E T-29 L-132, MP 10.32 - 13.95		
File Name	RCP 61362 - T-29, L-132, MP 10.32 - 13.95		

Date 9-Sep-11

Test Log

Were leaks observed during the test period?

Exposed and buried pipe,
no leaks observed.

High Test Pressure: 660 psig
Low Test Pressure: 615 psig



Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company							Job Number	41497350-T29					
Construction Co.	ARB							Job Number	0629-53-3500					
Hydro. Test Co.	Contra Costa Inspection							Project No.	T29 9/10/2011					
Test Section	PG&E T-29 L-132, MP 10.32 - 13.95							WATER						
File Name	RCP 61362 - T-29, L-132, MP 10.32 - 13.95													
General Pipe Data														
Description	Segment													
	1	2	3	4	5	6	7	8	9	10	14			
Restrained or Unrestrained?	Unrestrained	Unrestrained	Restrained	Restrained	Restrained	Restrained	Restrained	Restrained	Restrained	Restrained	Unrestrained			
Outside Diameter	30.000 in.	24.000 in.	30.000 in.	24.000 in.	24.000 in.	24.000 in.	24.000 in.	24.000 in.	24.000 in.	24.000 in.	30.000 in.			
Wall Thickness	0.375 in.	0.375 in.	0.313 in.	0.344 in.	0.313 in.	0.313 in.	0.313 in.	0.281 in.	0.281 in.	0.250 in.	0.375 in.			
Inside Diameter	29.250 in.	23.250 in.	29.375 in.	23.312 in.	23.375 in.	23.375 in.	23.438 in.	23.438 in.	23.500 in.	29.250 in.				
Spec./Grade	API5L-X65	API5L-X60	API5L-X52	API5L-Grade B	API5L-X60	API5L-X52	API5L-X42	45ksmys	40ksmys	API5L-X52	API5L-X60			
Length Unrestrained	2 ft	42 ft									11 ft			
Length Restrained			3,278 ft	5 ft	1,679 ft	155 ft	5 ft	13,600 ft	344 ft	18 ft				
Temperature – On Test	65 °F	65 °F	63.0 °F	63.0 °F	63.0 °F	63.0 °F	63.0 °F	63.0 °F	63.0 °F	63.0 °F	65.0 °F			
Temperature – End of Test	65 °F	65 °F	63.0 °F	63.0 °F	63.0 °F	63.0 °F	63.0 °F	63.0 °F	63.0 °F	63.0 °F	65.0 °F			
Pressure – On Test	660 psig	660 psig	660 psig	660 psig	660 psig	660 psig	660 psig	660 psig	660 psig	660 psig	660 psig			
Pressure – End of Test	618 psig	618 psig	618 psig	618 psig	618 psig	618 psig	618 psig	618 psig	618 psig	618 psig	618 psig			
Unrestrained Pipe														
Sum:	Vo	1,380.10 gal		Vtp1	1,384.92 gal		Vtp2	1,384.58 gal						
		176,652 oz.			177,270 oz.			177,226 oz.						
Vo Unrestrained		70 gal	926 gal								384.0 gal			
Fwp 1		1.002020	1.002020								1.002020			
Fpp 1		1.002145	1.001705								1.002145			
Fpt 1		1.000091	1.000091								1.000091			
Fwt 1		1.000467	1.000467								1.000467			
Fpwt 1 = Fpt/Fwt		0.999624	0.999624								0.999624			
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)		70.08 gal	929.41 gal								385.43 gal			
Fwp 2		1.001892	1.001892								1.001892			
Fpp 2		1.002009	1.001597								1.002009			
Fpt 2		1.000091	1.000091								1.000091			
Fwt 2		1.000467	1.000467								1.000467			
Fpwt = Fpt/Fwt		0.999624	0.999624								0.999624			
Vtp = Vo(Fwp)(Fpp)(Fpwt)		70.06 gal	929.19 gal								385.33 gal			
Restrained Pipe														
Sum:	Vo	469,444.53 gal		Vtp1	471,092.32 gal		Vtp2	470,980.68 gal						
		60,088,900 oz.			60,299,816 oz.			60,285,526 oz.						
Vo Unrestrained			115,405 gal	111 gal	37,429 gal	3,455 gal	111 gal	304,817 gal	7,710 gal	406 gal				
Fwp 1			1.002020	1.002020	1.002020	1.002020	1.002020	1.002020	1.002020	1.002020				
Fpp 1			1.001893	1.001368	1.001508	1.001508	1.001508	1.001681	1.001681	1.001893				
Fpt 1			1.000036	1.000036	1.000036	1.000036	1.000036	1.000036	1.000036	1.000036				
Fwt 1			1.000267	1.000267	1.000267	1.000267	1.000267	1.000267	1.000267	1.000267				
Fpwt 1 = Fpt/Fwt			0.999769	0.999769	0.999769	0.999769	0.999769	0.999769	0.999769	0.999769				
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)			115,830 gal	111 gal	37,553 gal	3,467 gal	112 gal	305,876 gal	7,737 gal	407 gal				
Fwp 2			1.001892	1.001892	1.001892	1.001892	1.001892	1.001892	1.001892	1.001892				
Fpp 2			1.001773	1.001281	1.001413	1.001413	1.001413	1.001574	1.001574	1.001773				
Fpt 2			1.000036	1.000036	1.000036	1.000036	1.000036	1.000036	1.000036	1.000036				
Fwt 2			1.000267	1.000267	1.000267	1.000267	1.000267	1.000267	1.000267	1.000267				
Fpwt = Fpt/Fwt			0.999769	0.999769	0.999769	0.999769	0.999769	0.999769	0.999769	0.999769				
Vtp = Vo(Fwp)(Fpp)(Fpwt)			115,801 gal	111 gal	37,545 gal	3,466 gal	112 gal	305,804 gal	7,735 gal	407 gal				
Combined Pipe														
Sum:	Vo	470,824.63 gal		Vtp1	472,477.24 gal		Vtp2	472,365.25 gal						
		60,265,552 oz.			60,477,086 oz.			60,462,753 oz.						



Pipe Segment Volume Allowance Calculations

Company	Pacific Gas and Electric Company						Job Number	41497350-T29			
Construction Co.	ARB						Job Number	0629-53-3500			
Hydro. Test Co.	Contra Costa Inspection						Project No.	T29 9/10/2011			
Test Section	PG&E T-29 L-132, MP 10.32 ~ 13.95							WATER			
File Name	RCP 61362 - T-29, L-132, MP 10.32 - 13.95										
General Pipe Data											
Description	Segment										
	1	2	3	4	5	6	7	8	9	10	14
Restrained or Unrestrained?	Unrestrained	Unrestrained	Restrained	Restrained	Restrained	Restrained	Restrained	Restrained	Restrained	Restrained	Unrestrained
Outside Diameter	30.000 in.	24.000 in.	30.000 in.	24.000 in.	24.000 in.	24.000 in.	24.000 in.	24.000 in.	24.000 in.	24.000 in.	30.000 in.
Wall Thickness	0.375 in.	0.375 in.	0.313 in.	0.344 in.	0.313 in.	0.313 in.	0.313 in.	0.281 in.	0.281 in.	0.250 in.	0.375 in.
Inside Diameter	29.250 in.	23.250 in.	29.375 in.	23.312 in.	23.375 in.	23.375 in.	23.375 in.	23.438 in.	23.438 in.	23.500 in.	29.250 in.
Spec./Grade	API5L-X65	API5L-X60	API5L-X52	API5L-Grade B	API5L-X60	API5L-X52	API5L-X42	45ksmys	40ksmys	API5L-X52	API5L-X60
Length Unstrained	2.00 ft	42.00 ft									11 ft
Length Restrained			3,278 ft	5 ft	1,679 ft	155 ft	5 ft	13,600 ft	344 ft	18 ft	
Temperature - On Test	64 °F	64 °F	62 °F	62 °F	62 °F	62 °F	62 °F	62 °F	62 °F	62 °F	64 °F
Temperature - End of Test	65 °F	65 °F	63 °F	63 °F	63 °F	63 °F	63 °F	63 °F	63 °F	63 °F	65 °F
Pressure - On Test	639 psig	639 psig	639 psig	639 psig	639 psig	639 psig	639 psig	639 psig	639 psig	639 psig	639 psig
Pressure - End of Test	639 psig	639 psig	639 psig	639 psig	639 psig	639 psig	639 psig	639 psig	639 psig	639 psig	639 psig
Unrestrained Pipe											
Sum:	Vo	1,380.10 gal	Vtp1	1,384.85 gal	Vtp2	1,384.75 gal					
		176,652 oz.		177,261 oz.		177,248 oz.					
Vo Unrestrained	70 gal	926 gal									384 gal
Fwp 1	1.001956	1.001956									1.001956
Fpp 1	1.002077	1.001651									1.002077
Fpt 1	1.000073	1.000073									1.000073
Fwt 1	1.000375	1.000375									1.000375
Fpwt 1 = Fpt/Fwt	0.999698	0.999698									0.999698
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	70.07 gal	929.37 gal									385 gal
Fwp 2	1.001956	1.001956									1.001956
Fpp 2	1.002077	1.001651									1.002077
Fpt 2	1.000091	1.000091									1.000091
Fwt 2	1.000467	1.000467									1.000467
Fpwt 2 = Fpt/Fwt	0.999624	0.999624									0.999624
Vtp = Vo(Fwp)(Fpp)(Fpwt)	70.07 gal	929.30 gal									385 gal
Restrained Pipe											
Sum:	Vo	469,444.53 gal	Vtp1	471,069.88 gal	Vtp2	471,036.49 gal					
		60,088,900 oz.		60,296,945 oz.		60,292,671 oz.					
Vo Restrained		115,405 gal	111 gal	37,429 gal	3,455 gal	111 gal	304,817 gal	7,710 gal	406 gal		
Fwp 1		1.001956	1.001956	1.001956	1.001956	1.001956	1.001956	1.001956	1.001956		1.001956
Fpp 1		1.001829	1.001321	1.001457	1.001457	1.001457	1.001624	1.001624	1.001624		1.001829
Fpt 1		1.000024	1.000024	1.000024	1.000024	1.000024	1.000024	1.000024	1.000024		1.000024
Fwt 1		1.000181	1.000181	1.000181	1.000181	1.000181	1.000181	1.000181	1.000181		1.000181
Fpwt 1 = Fpt/Fwt		0.999844	0.999844	0.999844	0.999844	0.999844	0.999844	0.999844	0.999844		0.999844
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)		115,824 gal	111 gal	37,551 gal	3,467 gal	112 gal	305,861 gal	7,736 gal	407 gal		
Fwp 2		1.001956	1.001956	1.001956	1.001956	1.001956	1.001956	1.001956	1.001956		1.001956
Fpp 2		1.001833	1.001324	1.001461	1.001461	1.001461	1.001628	1.001628	1.001628		1.001833
Fpt 2		1.000036	1.000036	1.000036	1.000036	1.000036	1.000036	1.000036	1.000036		1.000036
Fwt 2		1.000267	1.000267	1.000267	1.000267	1.000267	1.000267	1.000267	1.000267		1.000267
Fpwt 2 = Fpt/Fwt		0.999769	0.999769	0.999769	0.999769	0.999769	0.999769	0.999769	0.999769		0.999769
Vtp = Vo(Fwp)(Fpp)(Fpwt)		115,816 gal	111 gal	37,549 gal	3,466 gal	112 gal	305,840 gal	7,736 gal	407 gal		
Combined Pipe											
Sum:	Vo	470,824.63 gal	Vtp1	472,454.74 gal	Vtp2	472,421.24 gal					
		60,265,552 oz.		60,474,206 oz.		60,469,919 oz.					
1 °F Change	33.49 gal	4,287.33 oz.									




Hydrostatic Test Pipe Data Table

Pipe Type	Length	Restrained / Unrestrained	Outside Diameter	Wall Thickness	Specification & Grade	Pipe Yield Pressure	Material	Joint Type	Seam Type
1	2 ft	Unrestrained	30,000 in.	0.3750 in.	API5L-X65	1,625 psig	Steel	Arc Weld	DSAW
2	42 ft	Unrestrained	24,000 in.	0.3750 in.	API5L-X60	1,875 psig	Steel	Arc Weld	DSAW
3	3,278 ft	Restrained	30,000 in.	0.3125 in.	API5L-X52	1,083 psig	Steel	Arc Weld	DSAW
4	5 ft	Restrained	24,000 in.	0.3440 in.	API5L-Grade B	1,003 psig	Steel	Arc Weld	SM
5	1,679 ft	Restrained	24,000 in.	0.3125 in.	API5L-X60	1,563 psig	Steel	Arc Weld	DSAW
6	155 ft	Restrained	24,000 in.	0.3125 in.	API5L-X52	1,354 psig	Steel	Arc Weld	DSAW
7	5 ft	Restrained	24,000 in.	0.3125 in.	API5L-X42	1,094 psig	Steel	Arc Weld	DSAW
8	13,600 ft	Restrained	24,000 in.	0.2810 in.	4Ksmys	1,054 psig	Steel	Arc Weld	SM
9	344 ft	Restrained	24,000 in.	0.2810 in.	40Ksmys	937 psig	Steel	Arc Weld	SM
10	18 ft	Restrained	24,000 in.	0.2500 in.	API5L-X52	1,083 psig	Steel	Arc Weld	DSAW
11	3 ft	Restrained	6,625 in.	0.2800 in.	API5L-Grade B	2,958 psig	Steel	Arc Weld	SM
12	44 ft	Restrained	2,375 in.	0.1640 in.	API5L-Grade B	4,539 psig	Steel	Arc Weld	SM
13	11 ft	Unrestrained	24,000 in.	0.3750 in.	API5L-X60	1,875 psig	Steel	Arc Weld	DSAW
14	11 ft	Unrestrained	30,000 in.	0.3750 in.	API5L-X60	1,500 psig	Steel	Arc Weld	DSAW


Hydrostatic Test Project Owner & Participants

Owner Company Address	Pacific Gas and Electric Company 350 N. Wiget Walnut Creek, CA 94598 Attention: Scott Clapp	Job Number 41497350-T29					
Construction Company Address	ARB 1875 Loveridge Road Pittsburg, CA 94565 Attention: T Barnes	Job Number 0629-53-3500					
Hydrostatic Test Co. Address	Contra Costa Inspection 2820 Lajolla Drive Antioch, CA 94531	Project No. T29 9/10/2011					
Test Section	PG&E T-29 L-132, MP 10.32 - 13.95 From: 0+00 To: 191+02						
File Name	RCP 61362 - T-29, L-132, MP 10.32 - 13.95						
Part II – Test Data (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)							
Time and Date Test Pressure Reached	9/9/11 11:40 PM	Elevation at Test Point	32 ft	Min. Required Test Press At Test Point (1)	600.00 psig	Max. Allowable Test Press at Test Point (4)	666.57 psig
Time and Date Test Ended	9/10/11 8:15 AM	Max. Elevation in Test Section	32 ft	Min. Indicated Test Pressure (2)	615.00 psig	Max. Indicated Test Pressure (5)	660.00 psig
Actual Duration of Test	8 hours 35 minutes	Min. Elevation in Test Section	1 ft	Min. Test Pressure at Max. Elevation (3)	615.00 psig	Max. Test Pressure at Min. Elevation (6)	673.43 psig

PG&E T-29 L-132, MP 10.32 - 13.95




Spike Pressure Test
Stress Strain Curve -- PG&E T-29 L-132, MP 10.32 - 13.95






Randy W. Beggs


Date _____




Test Tree at Location B



Test Header at Location B



Pressure Pump



Deaweight Test Equipment



Pressure Chart Recorder



Restrained Temp. Chart Recorder



Unrestrained Temp Chart Recorder