

RCP

RCP, Inc

Redacted

September 23, 2011

Pacific Gas and Electric Company
350 N. Wiget
Walnut Creek, CA 94598
Attention Redacted

Test Contractor: Contra Costa Inspection Co. -- T-16 9/20/2011
Asset Owner: Pacific Gas and Electric Company -- 41497370-T16
Construction Contractor: ARB -- 0629-53-3500
Test Section: PG&E T-16 L-105N, MP 28.13 - 28.64
Test Date: September 23, 2011
Certificate Number: RCP 61362 - T-16, L-105N, MP 28.13 - 28.64

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by Contra Costa Inspection Co. met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3).

The test segment was subjected to a spike pressure test of 372 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.08 hour test duration period.

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 8.08 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 339 psig and the established MAOP is 226 psig.

Pressure decreased 2 psi during the test. No fluid was intentionally injected or released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 1,623.66 ounces, loss, which is equivalent to a 1.12 °F change in pipe temperature and larger than the anticipated error attributed to the temperature measurement instrumentation utilized.

Test pressure remained steady and no leaks were observed. The volumetric loss is attributed to the inherent error associated with physically attempting to measure the average temperature of 2,744 feet of buried and 30 feet of exposed pipe from a single point on the line. It is improbable that pipe temperature would track exactly with a physical leak,

Sincerely,

Redacted

cc. file



Hydrostatic Test Certification

Company	Pacific Gas and Electric Company	Job Number	41497370-T16
Construction Co.	ARB	Job Number	0629-53-3500
Hydro. Test Co.	Contra Costa Inspection Co.	Project No.	T-16 9/20/2011
Test Section	PG&E T-16 L-105N, MP 28.13 - 28.64		
File Name	RCP 61362 - T-16, L-105N, MP 28.13 - 28.64		

Hydrostatic Test Pressure

APPLICABLE CODE FOR CERTIFICATION:

Test Date: 23-Sep-11

Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3)

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

Pipeline: PG&E T-16 L-105N, MP 28.13 - 28.64

Tot 26+76

Pipe Data

Initial Test Conditions

Initial Test Conditions					
Pressure at Test Point:	341 psig	Date/Time:	9/23/11 12:10 PM	Pipe Temperature	
				Unrestrained:	66.0 °F
Ambient Temperature:	82.0 °F	Elevation @ Test Point:	26.0 ft	Restraint:	63.0 °F
Pressure @ High Point (Cal/Measure):	341 psig	Elevation @ High Point:	26.0 ft	Location:	0+00
Pressure @ Low Point (Cal/Measure):	345 psig	Elevation @ Low Point:	17.0 ft	Location:	23+14

Final Test Conditions

Pressure at Test Point:	339 psig	Date/Time:	9/23/11 8:15 PM	Pipe Temperature	
Ambient Temperature:	66.0 °F			Unrestrained:	66.0 °F
Pressure @ High Point (Cal/Measure):	339 psig	Elevation @ Test Point:	26.0 ft	Restrained:	64.0 °F
		Elevation @ High Point:	26.0 ft	Location:	0+00
Pressure @ Low Point (Cal/Measure):	343 psig	Elevation @ Low Point:	17.0 ft	Location:	0+00
Total Fluid Injected:				Volume loss	
Total Fluid Withdrawn:				(1.118) °F equivalent	
Net Change in Volume of the Test Section ± (+ Gain, - Loss):	(1,623.66) oz	Loss	(0.0103)%		

Test Duration: 8.08 hours

Test Duration: 6.00 hours							
Minimum Test Pressure:	Test Point	339 psig	Max Elevation	339 psig	Min Elevation	343 psig	
Maximum Test Pressure:		341 psig		341 psig		345 psig	
% SMYS:				17.8%		32.8%	
Test Segment Observed % SMYS:		Minimum	5.7%	Maximum	32.8%		
Minimum Test Pressure (Calculated/Measured):						339 psig	
Maximum Allowable Operating Pressure:			DOT Part 192		Test Factor= 1.50	226 psig	

Were leaks observed?	No	
Acceptable Hydrostatic Test?	No	The test segment was subjected to a spike pressure test of 372 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.08 hour test duration period.
Acceptable Hydrostatic Test?	Yes	<p>No leaks were observed during the test period. The test section included 2,744 feet of buried and 30 feet of exposed pipe. Pressure lost 2 psi during the test. The buried pipe segment gained 1°F fluid temperature and the exposed pipe segment fluid temperature remained steady..</p> <p>No fluid was intentionally injected or released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 1,623.66 ounces, loss, which is equivalent to a 1.12 °F change in pipe temperature and larger than the anticipated error attributed to the temperature measurement instrumentation utilized.</p> <p>Test pressure remained steady and no leaks were observed. The volumetric loss is attributed to the inherent error associated with physically attempting to measure the average temperature of 2,744 feet of buried and 30 feet of exposed pipe from a single point on the line. It is improbable that pipe temperature would track exactly with a physical leak, resulting in a steady pressure profile; therefore the observed steady pressure suggests that pipe temperature remained steady as well.</p>

Remarks Test start time was adjusted to 12.10 p.m. due to restrained pipe temperature change. Conclusion is that die water in the test segment had not stabilized completely. Test end was extended till 8.10 p.m. to ensure 8 continuous hours for successful test.

Redacted

23-Sep-11



Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41497370-T16
Construction Co.	ARB	Job Number	0629-53-3500
Testing Co.	Contra Costa Inspection Co.	Project No.	T-16 9/20/2011
Test Section	PG&E T-16 L-105N, MP 28.13 - 28.64		
File Name	RCP 61362 - T-16, L-105N, MP 28.13 - 28.64		

Log No.	Test Period		Test Pressure	Temperature °F			Remarks			
	Date	Time		Ambient	Pipe					
				Unrestrained	Restrained	Comment	Bleed	Inject		
1	9/23/11 10:00 AM	253 psig	75 °F	65 °F	62 °F	Start Spike				
2	9/23/11 10:01 AM	263 psig	75 °F	65 °F	62 °F	Inject		1,618 oz.		
3	9/23/11 10:02 AM	273 psig	75 °F	65 °F	62 °F	Inject		957 oz.		
4	9/23/11 10:03 AM	283 psig	75 °F	65 °F	62 °F	Inject		971 oz.		
5	9/23/11 10:04 AM	293 psig	75 °F	65 °F	62 °F	Inject		943 oz.		
6	9/23/11 10:05 AM	303 psig	75 °F	65 °F	62 °F	Inject		971 oz.		
7	9/23/11 10:06 AM	313 psig	75 °F	65 °F	62 °F	Inject		943 oz.		
8	9/23/11 10:07 AM	323 psig	75 °F	65 °F	62 °F	Inject		886 oz.		
9	9/23/11 10:08 AM	333 psig	75 °F	65 °F	62 °F	Inject		858 oz.		
10	9/23/11 10:09 AM	343 psig	75 °F	65 °F	62 °F	Inject		858 oz.		
11	9/23/11 10:10 AM	353 psig	75 °F	65 °F	62 °F	Inject		788 oz.		
12	9/23/11 10:11 AM	363 psig	75 °F	65 °F	62 °F	Inject		900 oz.		
13	9/23/11 10:12 AM	371 psig	75 °F	65 °F	62 °F	Inject		732 oz.		
14	9/23/11 10:15 AM	372 psig	75 °F	65 °F	62 °F					
15	9/23/11 10:25 AM	371 psig	76 °F	65 °F	62 °F					
16	9/23/11 10:35 AM	371 psig	77 °F	66 °F	62 °F					
17	9/23/11 10:45 AM	372 psig	75 °F	66 °F	62 °F	End Spike				
18	9/23/11 10:48 AM	362 psig	75 °F	66 °F	62 °F	Bleed		960 oz.		
19	9/23/11 10:50 AM	352 psig	75 °F	66 °F	62 °F	Bleed		960 oz.		
20	9/23/11 10:52 AM	342 psig	75 °F	66 °F	62 °F	Bleed		960 oz.		
21	9/23/11 10:55 AM	340 psig	79 °F	66 °F	62 °F	Bleed		192 oz.		
22	9/23/11 11:10 AM	341 psig	75 °F	66 °F	62 °F					
23	9/23/11 11:25 AM	341 psig	77 °F	66 °F	62 °F					
24	9/23/11 11:40 AM	341 psig	77 °F	66 °F	62 °F					
25	9/23/11 11:55 AM	341 psig	82 °F	66 °F	63 °F					
26	9/23/11 12:10 PM	341 psig	82 °F	66 °F	63 °F		On Test			
27	9/23/11 12:25 PM	341 psig	85 °F	66 °F	63 °F					
28	9/23/11 12:40 PM	341 psig	87 °F	66 °F	63 °F					
29	9/23/11 12:55 PM	340 psig	85 °F	66 °F	63 °F					
30	9/23/11 1:10 PM	340 psig	83 °F	66 °F	63 °F					
31	9/23/11 1:25 PM	340 psig	83 °F	66 °F	63 °F					
32	9/23/11 1:40 PM	340 psig	83 °F	66 °F	63 °F					
33	9/23/11 1:55 PM	340 psig	83 °F	66 °F	63 °F					
34	9/23/11 2:10 PM	340 psig	84 °F	66 °F	63 °F					
35	9/23/11 2:25 PM	340 psig	87 °F	66 °F	63 °F					
36	9/23/11 2:40 PM	340 psig	86 °F	66 °F	63 °F					
37	9/23/11 2:55 PM	340 psig	86 °F	66 °F	63 °F					
38	9/23/11 3:10 PM	340 psig	85 °F	66 °F	65 °F					
39	9/23/11 3:25 PM	340 psig	85 °F	66 °F	65 °F					
40	9/23/11 3:40 PM	340 psig	86 °F	66 °F	65 °F					
41	9/23/11 3:55 PM	340 psig	86 °F	66 °F	65 °F					
42	9/23/11 4:10 PM	339 psig	84 °F	66 °F	64 °F					
43	9/23/11 4:25 PM	339 psig	83 °F	66 °F	64 °F					



Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41497370-T16
Construction Co.	ARB	Job Number	0629-53-3500
Testing Co.	Contra Costa Inspection Co.	Project No.	T-16 9/20/2011
Test Section	PG&E T-16 L-105N, MP 28.13 - 28.64		
File Name	RCP 61362 - T-16, L-105N, MP 28.13 - 28.64		



Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company						Job Number	41497370-T16					
Construction Co.	ARB						Job Number	0629-53-3500					
Hydro. Test Co.	Contra Costa Inspection Co.						Project No.	T-16 9/20/2011					
Test Section	PG&E T-16 L-105N, MP 28.13 - 28.64							WATER					
File Name	RCP 61362 - T-16, L-105N, MP 28.13 - 28.64												
General Pipe Data													
Description	Segment												
	1	2	3	4	5	6							
Restrained or Unrestrained?	Unrestrained	Restrained	Restrained	Restrained	Unrestrained	Unrestrained							
Outside Diameter	34.000 in.	34.000 in.	2.375 in.	1.315 in.	34.000 in.	34.000 in.							
Wall Thickness	0.375 in.	0.344 in.	0.154 in.	0.113 in.	0.500 in.	0.500 in.							
Inside Diameter	33.250 in.	33.312 in.	2.067 in.	1.089 in.	33.000 in.	33.000 in.							
Spec./Grade	API5L-X65	API5L-X52	API5L-Grade B	API5L-Grade B	API5L-X65	API5L-X60							
Length Unrestrained	6 ft				22 ft	2 ft							
Length Restrained		2,692 ft	30 ft	22 ft									
Temperature – On Test	66 °F	63 °F	63.0 °F	63.0 °F	66.0 °F	66.0 °F							
Temperature – End of Test	66 °F	64 °F	64.0 °F	64.0 °F	66.0 °F	66.0 °F							
Pressure – On Test	341 psig	341 psig	341 psig	341 psig	341 psig	341 psig							
Pressure – End of Test	339 psig	339 psig	339 psig	339 psig	339 psig	339 psig							
Unrestrained Pipe													
Sum:	Vo	1,336.99 gal		Vtp1	1,339.09 gal		Vtp2	1,339.07 gal					
		171,134 oz.						171,404 oz.		171,402 oz.			
Vo Unrestrained	271 gal				977 gal	89 gal							
Fwp 1	1.001043				1.001043	1.001043							
Fpp 1	1.001260				1.000938	1.000938							
Fpt 1	1.000109				1.000109	1.000109							
Fwt 1	1.000582				1.000582	1.000582							
Fwpt 1 = Fpt/Fwt	0.999527				0.999527	0.999527							
Vtp 1 = Vo(Fwp)(Fpp)(Fwpt)	271.14 gal				978.96 gal	89.00 gal							
Fwp 2	1.001037				1.001037	1.001037							
Fpp 2	1.001252				1.000932	1.000932							
Fpt 2	1.000109				1.000109	1.000109							
Fwt 2	1.000582				1.000582	1.000582							
Fwpt 2 = Fpt/Fwt	0.999527				0.999527	0.999527							
Vtp = Vo(Fwp)(Fpp)(Fwpt)	271.13 gal				978.95 gal	89.00 gal							
Restrained Pipe													
Sum:	Vo	121,887.18 gal		Vtp1	122,109.64 gal		Vtp2	122,096.97 gal					
		15,601,560 oz.						15,630,034 oz.		15,628,412 oz.			
Vo Unrestrained		121,881 gal	5 gal		1 gal								
Fwp 1		1.001043	1.001043		1.001043								
Fpp 1		1.001012	1.000150		1.000110								
Fpt 1		1.000036	1.000036		1.000036								
Fwt 1		1.000267	1.000267		1.000267								
Fwpt 1 = Fpt/Fwt		0.999769	0.999769		0.999769								
Vtp 1 = Vo(Fwp)(Fpp)(Fwpt)		122,103 gal	5 gal		1 gal								
Fwp 2		1.001037	1.001037		1.001037								
Fpp 2		1.001010	1.000152		1.000113								
Fpt 2		1.000048	1.000048		1.000048								
Fwt 2		1.000375	1.000375		1.000375								
Fwpt 2 = Fpt/Fwt		0.999674	0.999674		0.999674								
Vtp = Vo(Fwp)(Fpp)(Fwpt)		122,091 gal	5 gal		1 gal								
Combined Pipe													
Sum:	Vo	123,224.17 gal		Vtp1	123,448.73 gal		Vtp2	123,436.04 gal					
		15,772,694 oz.						15,801,437 oz.		15,799,814 oz.			



Pipe Segment Volume Allowance Calculations

Company	Pacific Gas and Electric Company						Job Number	41497370-T16		
Construction Co.	ARB						Job Number	0629-53-3500		
Hydro. Test Co.	Contra Costa Inspection Co.						Project No.	T-16 9/20/2011		
Test Section	PG&E T-16 L-105N, MP 28.13 - 28.64							WATER		
File Name	RCP 61362 - T-16, L-105N, MP 28.13 - 28.64									
General Pipe Data										
Description	Segment									
	1	2	3	4	5	6				
Restrained or Unrestrained?	Unrestrained	Restrained	Restrained	Restrained	Unrestrained	Unrestrained				
Outside Diameter	34.000 in.	34.000 in.	2.375 in.	1.315 in.	34.000 in.	34.000 in.				
Wall Thickness	0.375 in.	0.344 in.	0.154 in.	0.113 in.	0.500 in.	0.500 in.				
Inside Diameter	33.250 in.	33.312 in.	2.067 in.	1.089 in.	33.000 in.	33.000 in.				
Spec./Grade	API5L-X65	API5L-X52	API5L-Grade B	API5L-Grade B	API5L-X65	API5L-X60				
Length Unstrained	6.00 ft				22 ft	2 ft				
Length Restrained		2,692 ft	30 ft	22 ft						
Temperature -- On Test	65 °F	63 °F	63 °F	63 °F	65 °F	65 °F				
Temperature -- End of Test	66 °F	64 °F	64 °F	64 °F	66 °F	66 °F				
Pressure -- On Test	340 psig	340 psig	340 psig	340 psig	340 psig	340 psig				
Pressure -- End of Test	340 psig	340 psig	340 psig	340 psig	340 psig	340 psig				
Unrestrained Pipe										
Sum:	Vo	1,336.99 gal		Vtp1	1,339.21 gal		Vtp2	1,339.08 gal		
		171,134 oz.			171,419 oz.			171,403 oz.		
Vo Unrestrained	271 gal				977 gal	89 gal				
Fwp 1	1.001040				1.001040	1.001040				
Fpp 1	1.001256				1.000935	1.000935				
Fpt 1	1.000091				1.000091	1.000091				
Fwt 1	1.000467				1.000467	1.000467				
Fpwt 1 = Fpt/Fwt	0.999624				0.999624	0.999624				
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	271.16 gal				979.05 gal	89.00 gal				
Fwp 2	1.001040				1.001040	1.001040				
Fpp 2	1.001256				1.000935	1.000935				
Fpt 2	1.000109				1.000109	1.000109				
Fwt 2	1.000582				1.000582	1.000582				
Fpwt 2 = Fpt/Fwt	0.999527				0.999527	0.999527				
Vtp = Vo(Fwp)(Fpp)(Fpwt)	271.13 gal				978.95 gal	89.00 gal				
Restrained Pipe										
Sum:	Vo	121,887.18 gal		Vtp1	122,108.91 gal		Vtp2	122,097.70 gal		
		15,601,560 oz.			15,629,940 oz.			15,628,506 oz.		
Vo Restrained	121,881 gal	5 gal	1 gal							
Fwp 1	1.001040	1.001040	1.001040							
Fpp 1	1.001010	1.000149	1.000110							
Fpt 1	1.000036	1.000036	1.000036							
Fwt 1	1.000267	1.000267	1.000267							
Fpwt 1 = Fpt/Fwt	0.999769	0.999769	0.999769							
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	122,103 gal	5 gal	1 gal							
Fwp 2	1.001040	1.001040	1.001040							
Fpp 2	1.001013	1.000153	1.000114							
Fpt 2	1.000048	1.000048	1.000048							
Fwt 2	1.000375	1.000375	1.000375							
Fpwt 2 = Fpt/Fwt	0.999674	0.999674	0.999674							
Vtp = Vo(Fwp)(Fpp)(Fpwt)	122,091 gal	5 gal	1 gal							
Combined Pipe										
Sum:	Vo	123,224.17 gal		Vtp1	123,448.12 gal		Vtp2	123,436.78 gal		
		15,772,694 oz.			15,801,359 oz.			15,799,908 oz.		
1 °F Change	11.33 gal		1,450.85 oz.							



Hydrostatic Test Pipe Data Table


Hydrostatic Test Project Owner & Participants

Owner Company		Pacific Gas and Electric Company			Job Number
Address		350 N. Wiget Walnut Creek, CA 94598 Attention: Redacted			41497370-T16
Construction Company		ARB			Job Number
Address		1875 Loveridge Road Antioch, CA 94565 Attention: Redacted			0629-53-3500
Hydrostatic Test Co.		Contra Costa Inspection Co.			Project No.
Address		2820 LaJolla Drive Antioch, CA 94565 Attention: Redacted			T-16 9/20/2011
Test Section		PG&E T-16 L-105N, MP 28.13 - 28.64 From: 0+00 To: 26+76			
File Name		RCP 61362 - T-16, L-105N, MP 28.13 - 28.64			


C:\Users\Redac\Documents\PG&E Pressure tests\T-16\
T-16 version 8.30.2011

RCP

PG&E T-16 L-105N, MP 28.13 - 28.64




Spike Pressure Test
Stress Strain Curve -- PG&E T-16 L-105N, MP 28.13 - 28.64




Redacted


9/23/w
Date



Test Location B Header
Under 98th Ave.




Restrained Temp Recorder in Back of Trench



Unrestrained Temp Recorder



Trench to gain access to test header



Pressure Pump



Deadweight Tester and Pressure Recorder