



RCP, Inc

801 Louisiana, Ste.200
Houston, Texas 77002
(713)655-8080

Redacted

September 23, 2011

Pacific Gas and Electric Company
350 N. Wiget
Walnut Creek, CA 94598
Attention: Redacted

Test Contractor: Milbar Hydro-Test Inc. -- FY12-112
Asset Owner: Pacific Gas and Electric Company -- 414197305-T65
Construction Contractor: Snelson -- 41474005 -T65B
Test Section: PG&E T-65B L-300B, MP 445.5937 - 446.4777
Test Date: September 23, 2011
Certificate Number: RCP 61362 - T-65B L-300B, MP 445.5937 - 446.4777

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by Milbar Hydro-Test Inc. met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 2).

The test segment was subjected to a spike pressure test of 1038 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.65 hour test duration period.

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 8.65 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 968 psig and the established MAOP is 774 psig.

Pressure decreased 64 psi during the test. 11,481.60 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 239.53 ounces, gain, which is equivalent to a 0.06 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the error characteristic of the temperature measurement instrumentation utilized.

Sincerely,

Redacted

cc. file



Hydrostatic Test Certification

Company	Pacific Gas and Electric Company	Job Number	414197305-T65
Construction Co.	Snelson	Job Number	41474005-T65B
Hydro. Test Co.	Milbar Hydro-Test Inc.	Project No.	FY12-112
Test Section	PG&E T-65B L-300B, MP 445.5937 - 446.4777		
File Name	RCP 61362 - T-65B L-300B, MP 445.5937 - 446.4777		

Hydrostatic Test Pressure

APPLICABLE CODE FOR CERTIFICATION: Test Date: 23-Sep-11

Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 2)

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

Pipeline: PG&E T-65B L-300B, MP 445.5937 - 446.4777
 From: 45+74 To: 0+00

Pipe Data

Segment	Length	Diameter	Wall Thickness	Specification	100% SMYS
1	63 ft	34.000 in.	0.375 in.	API5L-X65, DSAW, Arc Weld, Steel	1,434 psi
2	4,782 ft	34.000 in.	0.344 in.	API5L-X52, DSAW, Arc Weld, Steel	1,052 psi
3	39 ft	34.000 in.	0.500 in.	API5L-X65, DSAW, Arc Weld, Steel	1,912 psi
4	44 ft	34.000 in.	0.505 in.	API5L-X65, DSAW, Arc Weld, Steel	1,931 psi

Initial Test Conditions

Pressure at Test Point:	1,038 psig	Date/Time:	9/23/11 11:36 AM	Pipe Temperature	
Ambient Temperature:	84.0 °F	Elevation @ Test Point:	555.0 ft	Unrestrained:	81.0 °F
Pressure @ High Point (Cal/Measure):	1,032 psig	Elevation @ High Point:	568.0 ft	Restrained:	75.0 °F
Pressure @ Low Point (Cal/Measure):	1,046 psig	Elevation @ Low Point:	537.0 ft	Location:	45+74
				Location:	0+00
				Location:	26+71

Final Test Conditions

Pressure at Test Point:	974 psig	Date/Time:	9/23/11 8:15 PM	Pipe Temperature	
Ambient Temperature:	71.0 °F	Elevation @ Test Point:	555.0 ft	Unrestrained:	83.0 °F
Pressure @ High Point (Cal/Measure):	968 psig	Elevation @ High Point:	568.0 ft	Restrained:	75.0 °F
Pressure @ Low Point (Cal/Measure):	982 psig	Elevation @ Low Point:	537.0 ft	Location:	45+74
				Location:	0+00
				Location:	26+71
Total Fluid Injected:	Total Fluid Withdrawn:		11481.60 fluid ounces	Volume gain	
Net Change in Volume of the Test Section ± (+ Gain, - Loss):	239.53 oz	gain	0.0008%	0.064 °F equivalent	

Test Duration: 8.65 hours

Minimum Test Pressure:	969 psig	963 psig	977 psig	
Maximum Test Pressure:	1,038 psig	1,032 psig	1,046 psig	
% SMYS :		98.1%	99.4%	
Test Segment Observed % SMYS :	Minimum	53.8%	Maximum	99.4%

Minimum Test Pressure (Calculated/Measured): 968 psig

Maximum Allowable Operating Pressure: DOT Part 192 Test Factor= 1.25 774 psig

Were leaks observed? **No** Explain:

Acceptable Hydrostatic Test? Yes

The test segment was subjected to a spike pressure test of 1038 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.65 hour test duration period.

No leaks were observed during the test period. The test section included 4,782 feet of buried and 146 feet of exposed pipe. Pressure lost 64 psi during the test. The buried pipe segment fluid temperature remained steady and the exposed pipe segment gained 2°F.

11,481.60 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 239.53 ounces, gain, which is equivalent to a 0.06 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the error characteristic of the temperature measurement instrumentation utilized.

Remarks

Redacted

23-Sep-11



Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	414197305-T65
Construction Co.	Snelson	Job Number	41474005 - T65B
Testing Co.	Milbar Hydro-Test Inc.	Project No.	FY12-112
Test Section	PG&E T-65B L-300B, MP 445.5937 - 446.4777		
File Name	RCP 61362 - T-65B L-300B, MP 445.5937 - 446.4777		

Date	23-Sep-11	Test Log
------	-----------	----------

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
1	9/23/11	11:02 AM	715 psig	79 °F	78 °F	75 °F			
2	9/23/11	11:03 AM	725 psig	79 °F	78 °F	75 °F	Inject		1,696 oz.
3	9/23/11	11:04 AM	735 psig	79 °F	78 °F	75 °F	Inject		1,696 oz.
4	9/23/11	11:05 AM	745 psig	79 °F	78 °F	75 °F	Inject		1,631 oz.
5	9/23/11	11:06 AM	755 psig	79 °F	78 °F	75 °F	Inject		1,631 oz.
6	9/23/11	11:07 AM	765 psig	79 °F	78 °F	75 °F	Inject		1,631 oz.
7	9/23/11	11:08 AM	775 psig	79 °F	78 °F	75 °F	Inject		1,696 oz.
8	9/23/11	11:09 AM	785 psig	79 °F	79 °F	75 °F	Inject		1,631 oz.
9	9/23/11	11:10 AM	795 psig	79 °F	79 °F	75 °F	Inject		1,631 oz.
10	9/23/11	11:11 AM	805 psig	79 °F	79 °F	75 °F	Inject		1,696 oz.
11	9/23/11	11:12 AM	815 psig	79 °F	79 °F	75 °F	Inject		1,631 oz.
12	9/23/11	11:13 AM	825 psig	79 °F	79 °F	75 °F	Inject		1,696 oz.
13	9/23/11	11:14 AM	835 psig	79 °F	79 °F	75 °F	Inject		1,631 oz.
14	9/23/11	11:15 AM	845 psig	79 °F	79 °F	75 °F	Inject		1,631 oz.
15	9/23/11	11:16 AM	855 psig	79 °F	79 °F	75 °F	Inject		1,696 oz.
16	9/23/11	11:17 AM	865 psig	79 °F	79 °F	75 °F	Inject		1,565 oz.
17	9/23/11	11:18 AM	875 psig	79 °F	79 °F	75 °F	Inject		1,696 oz.
18	9/23/11	11:19 AM	885 psig	79 °F	79 °F	75 °F	Inject		1,696 oz.
19	9/23/11	11:20 AM	895 psig	79 °F	79 °F	75 °F	Inject		1,631 oz.
20	9/23/11	11:21 AM	905 psig	79 °F	79 °F	75 °F	Inject		1,696 oz.
21	9/23/11	11:22 AM	915 psig	79 °F	79 °F	75 °F	Inject		1,631 oz.
22	9/23/11	11:23 AM	925 psig	79 °F	79 °F	75 °F	Inject		1,631 oz.
23	9/23/11	11:24 AM	935 psig	79 °F	79 °F	75 °F	Inject		1,696 oz.
24	9/23/11	11:25 AM	945 psig	79 °F	79 °F	75 °F	Inject		1,631 oz.
25	9/23/11	11:26 AM	955 psig	79 °F	79 °F	75 °F	Inject		1,696 oz.
26	9/23/11	11:27 AM	965 psig	79 °F	79 °F	75 °F	Inject		1,631 oz.
27	9/23/11	11:28 AM	975 psig	79 °F	79 °F	75 °F	Inject		1,696 oz.
28	9/23/11	11:29 AM	985 psig	79 °F	79 °F	75 °F	Inject		1,696 oz.
29	9/23/11	11:30 AM	995 psig	79 °F	79 °F	75 °F	Inject		1,696 oz.
30	9/23/11	11:31 AM	1,005 psig	79 °F	79 °F	75 °F	Inject		1,631 oz.
31	9/23/11	11:32 AM	1,015 psig	79 °F	79 °F	75 °F	Inject		1,696 oz.
32	9/23/11	11:33 AM	1,025 psig	79 °F	79 °F	75 °F	Inject		1,696 oz.
33	9/23/11	11:34 AM	1,035 psig	79 °F	79 °F	75 °F	Inject		1,631 oz.
34	9/23/11	11:35 AM	1,038 psig	79 °F	79 °F	75 °F	Inject		587 oz.
35	9/23/11	11:36 AM	1,038 psig	84 °F	81 °F	75 °F	On Test		
36	9/23/11	11:46 AM	1,038 psig	84 °F	82 °F	75 °F			
37	9/23/11	11:56 AM	1,038 psig	86 °F	82 °F	75 °F			
38	9/23/11	12:06 PM	1,038 psig	87 °F	83 °F	75 °F	End Spike		
39	9/23/11	12:07 PM	1,028 psig	87 °F	83 °F	75 °F	Bleed	1,664 oz.	
40	9/23/11	12:08 PM	1,018 psig	87 °F	83 °F	75 °F	Bleed	1,664 oz.	
41	9/23/11	12:09 PM	1,008 psig	87 °F	83 °F	75 °F	Bleed	1,664 oz.	
42	9/23/11	12:10 PM	998 psig	87 °F	83 °F	75 °F	Bleed	1,664 oz.	
43	9/23/11	12:11 PM	988 psig	87 °F	83 °F	75 °F	Bleed	1,664 oz.	
44	9/23/11	12:12 PM	978 psig	87 °F	83 °F	75 °F	Bleed	1,664 oz.	



Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	414197305-T65
Construction Co.	Snelson	Job Number	41474005 - T65B
Testing Co.	Milbar Hydro-Test Inc.	Project No.	FY12-112
Test Section	PG&E T-65B L-300B, MP 445.5937 - 446.4777		
File Name	RCP 61362 - T-65B L-300B, MP 445.5937 - 446.4777		

Date	23-Sep-11	Test Log
------	-----------	-----------------

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
45	9/23/11	12:15 PM	969 psig	87 °F	83 °F	75 °F	Bleed	1,498 oz.	
46	9/23/11	12:30 PM	969 psig	89 °F	84 °F	75 °F			
47	9/23/11	12:45 PM	970 psig	90 °F	85 °F	75 °F			
48	9/23/11	1:00 PM	970 psig	92 °F	86 °F	75 °F			
49	9/23/11	1:15 PM	970 psig	93 °F	86 °F	75 °F			
50	9/23/11	1:30 PM	971 psig	93 °F	87 °F	75 °F			
51	9/23/11	1:45 PM	971 psig	95 °F	88 °F	75 °F			
52	9/23/11	2:00 PM	972 psig	96 °F	88 °F	75 °F			
53	9/23/11	2:15 PM	972 psig	97 °F	89 °F	75 °F			
54	9/23/11	2:30 PM	972 psig	98 °F	89 °F	75 °F			
55	9/23/11	2:45 PM	973 psig	98 °F	90 °F	75 °F			
56	9/23/11	3:00 PM	973 psig	99 °F	90 °F	75 °F			
57	9/23/11	3:15 PM	974 psig	98 °F	91 °F	75 °F			
58	9/23/11	3:30 PM	974 psig	97 °F	91 °F	75 °F			
59	9/23/11	3:45 PM	975 psig	96 °F	90 °F	75 °F			
60	9/23/11	4:00 PM	975 psig	95 °F	90 °F	75 °F			
61	9/23/11	4:15 PM	975 psig	93 °F	89 °F	75 °F			
62	9/23/11	4:30 PM	975 psig	90 °F	89 °F	75 °F			
63	9/23/11	4:45 PM	975 psig	89 °F	89 °F	75 °F			
64	9/23/11	5:00 PM	976 psig	89 °F	89 °F	75 °F			
65	9/23/11	5:15 PM	976 psig	88 °F	89 °F	75 °F			
66	9/23/11	5:30 PM	976 psig	86 °F	89 °F	75 °F			
67	9/23/11	5:45 PM	976 psig	83 °F	88 °F	75 °F			
68	9/23/11	6:00 PM	976 psig	82 °F	87 °F	75 °F			
69	9/23/11	6:15 PM	976 psig	80 °F	86 °F	75 °F			
70	9/23/11	6:30 PM	976 psig	78 °F	86 °F	75 °F			
71	9/23/11	6:45 PM	975 psig	76 °F	85 °F	75 °F			
72	9/23/11	7:00 PM	975 psig	73 °F	84 °F	75 °F			
73	9/23/11	7:15 PM	975 psig	72 °F	83 °F	75 °F			
74	9/23/11	7:30 PM	974 psig	72 °F	82 °F	75 °F			
75	9/23/11	7:45 PM	974 psig	71 °F	82 °F	75 °F			
76	9/23/11	8:00 PM	974 psig	71 °F	82 °F	75 °F			
77	9/23/11	8:15 PM	974 psig	71 °F	83 °F	75 °F	End of Test		

Spike Test		53,747.2 oz.
Hydrostatic Test	11,481.6 oz.	

Were leaks observed during the test period?	Exposed and buried pipe, no leaks observed.	High Test Pressure: 1,038 psig	Low Test Pressure: 969 psig
---	---	--------------------------------	-----------------------------



Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company	Job Number	414197305-T65
Construction Co.	Snelson	Job Number	41474005 - T65B
Hydro. Test Co.	Milbar Hydro-Test Inc.	Project No.	FY12-112
Test Section	PG&E T-65B L-300B, MP 445.5937 - 446.4777	WATER	
File Name	RCP 61362 - T-65B L-300B, MP 445.5937 - 446.4777		

General Pipe Data

Description	Segment			
	1	2	3	4
Restrained or Unrestrained?	Unrestrained	Restrained	Unrestrained	Unrestrained
Outside Diameter	34.000 in.	34.000 in.	34.000 in.	34.000 in.
Wall Thickness	0.375 in.	0.344 in.	0.500 in.	0.505 in.
Inside Diameter	33.250 in.	33.312 in.	33.000 in.	32.990 in.
Spec./Grade	API5L-X65	API5L-X52	API5L-X65	API5L-X65
Length Unrestrained	63 ft		39 ft	44 ft
Length Restrained		4.782 ft		
Temperature -- On Test	81 °F	75 °F	81.0 °F	81.0 °F
Temperature -- End of Test	83 °F	75 °F	83.0 °F	83.0 °F
Pressure -- On Test	1,038 psig	1,038 psig	1,038 psig	1,038 psig
Pressure -- End of Test	974 psig	974 psig	974 psig	974 psig

Unrestrained Pipe

Sum:	Vo	6,528.33 gal		Vtp1	6,556.28 gal		Vtp2	6,551.87 gal	
		835,626 oz.			839,204 oz.			838,640 oz.	
Vo Unrestrained	2,842 gal		1,733 gal	1,954 gal					
Fwp 1	1.003181		1.003181	1.003181					
Fpp 1	1.003835		1.002855	1.002825					
Fpt 1	1.000382		1.000382	1.000382					
Fwt 1	1.002556		1.002556	1.002556					
Fpwt 1 = Fpt/Fwt	0.997832		0.997832	0.997832					
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	2,855.50 gal		1,739.51 gal	1,961.27 gal					
Fwp 2	1.002984		1.002984	1.002984					
Fpp 2	1.003598		1.002679	1.002651					
Fpt 2	1.000419		1.000419	1.000419					
Fwt 2	1.002868		1.002868	1.002868					
Fpwt = Fpt/Fwt	0.997557		0.997557	0.997557					
Vtp 2 = Vo(Fwp)(Fpp)(Fpwt)	2,853.48 gal		1,738.38 gal	1,960.01 gal					

Restrained Pipe

Sum:	Vo	216,506.10 gal		Vtp1	217,541.07 gal		Vtp2	217,457.65 gal	
		27,712,781 oz.			27,845,257 oz.			27,834,579 oz.	
Vo Unrestrained		216,506 gal							
Fwp 1		1.003181							
Fpp 1		1.003103							
Fpt 1		1.000182							
Fwt 1		1.001688							
Fpwt 1 = Fpt/Fwt		0.998496							
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)		217,541 gal							
Fwp 2		1.002984							
Fpp 2		1.002915							
Fpt 2		1.000182							
Fwt 2		1.001688							
Fpwt = Fpt/Fwt		0.998496							
Vtp 2 = Vo(Fwp)(Fpp)(Fpwt)		217,458 gal							

Combined Pipe

Sum:	Vo	223,034.43 gal		Vtp1	224,097.35 gal		Vtp2	224,009.52 gal	
		28,548,407 oz.			28,684,461 oz.			28,673,219 oz.	



Pipe Segment Volume Allowance Calculations

Company	Pacific Gas and Electric Company	Job Number	414197305-T65
Construction Co.	Snelson	Job Number	41474005 -T65B
Hydro. Test Co.	Milbar Hydro-Test Inc.	Project No.	FY12-112
Test Section	PG&E T-65B L-300B, MP 445.5937 - 446.4777	WATER	
File Name	RCP 61362 - T-65B L-300B, MP 445.5937 - 446.4777		

General Pipe Data

Description	Segment			
	1	2	3	4
Restrained or Unrestrained?	Unrestrained	Restrained	Unrestrained	Unrestrained
Outside Diameter	34.000 in.	34.000 in.	34.000 in.	34.000 in.
Wall Thickness	0.375 in.	0.344 in.	0.500 in.	0.505 in.
Inside Diameter	33.250 in.	33.312 in.	33.000 in.	32.990 in.
Spec./Grade	API5L-X65	API5L-X52	API5L-X65	API5L-X65
Length Unrestrained	63.00 ft		39.00 ft	44 ft
Length Restrained		4.782 ft		
Temperature -- On Test	81 °F	74 °F	81 °F	81 °F
Temperature -- End of Test	82 °F	75 °F	82 °F	82 °F
Pressure -- On Test	1,006 psig	1,006 psig	1,006 psig	1,006 psig
Pressure -- End of Test	1,006 psig	1,006 psig	1,006 psig	1,006 psig

Unrestrained Pipe

Sum:	Vo	6,528.33 gal 835,626 oz.	Vtp1	6,554.98 gal 839,037 oz.	Vtp2	6,553.99 gal 838,911 oz.
Vo Unrestrained	2,842 gal		1,733 gal	1,954 gal		
Fwp 1	1.003083		1.003083	1.003083		
Fpp 1	1.003717		1.002767	1.002738		
Fpt 1	1.000382		1.000382	1.000382		
Fwt 1	1.002556		1.002556	1.002556		
Fpwt 1 = Fpt/Fwt	0.997832		0.997832	0.997832		
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	2,854.88 gal		1,739.18 gal	1,960.91 gal		
Fwp 2	1.003083		1.003083	1.003083		
Fpp 2	1.003717		1.002767	1.002738		
Fpt 2	1.000400		1.000400	1.000400		
Fwt 2	1.002725		1.002725	1.002725		
Fpwt = Fpt/Fwt	0.997682		0.997682	0.997682		
Vtp = Vo(Fwp)(Fpp)(Fpwt)	2,854.45 gal		1,738.92 gal	1,960.62 gal		

Restrained Pipe


Sum:	Vo	216,506.10 gal 27,712,781 oz.	Vtp1	217,527.71 gal 27,843,547 oz.	Vtp2	217,499.35 gal 27,839,917 oz.
Vo Restrained	216,506 gal					
Fwp 1	1.003083					
Fpp 1	1.003005					
Fpt 1	1.000169					
Fwt 1	1.001542					
Fpwt 1 = Fpt/Fwt	0.998630					
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	217,528 gal					
Fwp 2	1.003083					
Fpp 2	1.003009					
Fpt 2	1.000182					
Fwt 2	1.001688					
Fpwt = Fpt/Fwt	0.998496					
Vtp = Vo(Fwp)(Fpp)(Fpwt)	217,499 gal					

Combined Pipe


Sum:	Vo	223,034.43 gal 28,548,407 oz.	Vtp1	224,082.69 gal 28,682,584 oz.	Vtp2	224,053.35 gal 28,678,828 oz.
1 °F Change	29.34 gal					3,756.07 oz.




PG&E T-65B L-300B, MP 445.5937 - 446.4777




**Spike Pressure Test
Stress Strain Curve -- PG&E T-65B L-300B, MP 445.5937 -
446.4777**







Test T-65B Test Head




Test T-65B Test Head Tie In




Test T-65B Deadweight




Test T-65B Pump Truck



Test T-65B Pressure Guage



Test T-65B Test End



Test T-65B Restrained Temp. Rec.



J-W MEASUREMENT COMPANY

669 AERO DRIVE
SHREVEPORT, LA 71107
888-226-9110

CERTIFICATE OF CALIBRATION

Customer: MILBAR MANF: CHESSELL
 Requesting Office: _____ MOD# 392

INSTRUMENT: TT-22
 CHART RECORDER W/TEMP. & PRESS. (3000#) - DOWNSTREAM @

SERIAL NUMBER: 04042809

CALIBRATION DATE: 5/20/2011

RECERTIFY DUE DATE: 11/20/2011

TESTED AND CERTIFIED BY: Redacted (witness calibration and test of instruments in TT-22)

ACCURACY: CHART RECORDER- +/-0.05% OF F.S., TEMP. +/-3°F OF READING,
 PRESSURE TRANSMITTERS +/-0.05% OF READING

**ALL UNITS ARE CALIBRATED AND CERTIFIED WITH TEST EQUIPMENT
 TRACEABLE TO THE NATIONAL INSTITUTE OF STANDARDS TECHNOLOGY
 (NIST).**

<u>TEST EQUIPMENT</u>	<u>MODEL</u>	<u>SERIAL NUMBER</u>
CHANDLER	5-1	16293 (accuracy-±.05%F.S.)
CONTROL CO/TRACEABLE	4132	21271567 (accuracy-±.1%R+2°<200°F)

@ CHART RECORDER - CHESSELL(MOD: US: 21096-001 S/N: 04042809)
 DOWNSTREAM PIPE - TEMP. SCADA RANGE MANAGER (S/N:0924121867)
 DOWNSTREAM GRND- TEMP. SCADA RANGE MANAGER (S/N:0924121860)
 DOWNSTREAM PRESSURE - DYLIX TRANSMITTER (S/N 90729627R-1002)
 AMBIENT TEMP. SCADA RANGE MANAGER
 3.3.3.3.



J-W MEASUREMENT COMPANY

669 AERO DRIVE
SHREVEPORT, LA 71107
888-226-9110

CERTIFICATE OF CALIBRATION

Customer: MILBAR Manufacturer: CHANDLER
BRANCH: MODEL NO: 5-1

INSTRUMENT: DEADWEIGHT GAUGE (3000#) DW#16 TT#22 UPSTREAM

SERIAL NUMBER: 6106

CALIBRATION DATE: 5/19/2011

RECERTIFICATION DUE DATE: 11/19/2011

TESTED AND CERTIFIED BY:


ACCURACY: +/- .05% OF FULL SCALE

**ALL UNITS ARE CALIBRATED AND CERTIFIED WITH TEST EQUIPMENT
TRACEABLE TO THE NATIONAL INSTITUTE OF STANDARDS
TECHNOLOGY (NIST).**

MANUFACTURER: REFINERY SUPPLY

MODEL: 35265-3

SERIAL NUMBER: 2206



J-W MEASUREMENT COMPANY

669 AERO DRIVE
SHREVEPORT, LA 71107
888-226-9110

CERTIFICATE OF CALIBRATION

Customer: MILBAR
BRANCH: Manufacturer: BARTON
MODEL NO. N/A

INSTRUMENT: PRESS. RECORDER (3000#)

SERIAL NUMBER: 202A-175572

CALIBRATION DATE: 6/7/2011

RECERTIFICATION DUE DATE: 12/7/2011

TESTED AND CERTIFIED BY: Redacted


ACCURACY: +/-1.0% OF FULL SCALE

**ALL UNITS ARE CALIBRATED AND CERTIFIED WITH TEST EQUIPMENT
TRACEABLE TO THE NATIONAL INSTITUTE OF STANDARDS
TECHNOLOGY (NIST).**

MANUFACTURER: DRUCK

MODEL: DPI104

SERIAL NUMBER: 3084547



J-W MEASUREMENT COMPANY

669 AERO DRIVE
SHREVEPORT, LA 71107
888-226-9110

CERTIFICATE OF CALIBRATION

Customer: MILBAR Manufacturer: BARTON
Receiving Office: MODEL NO. 242

INSTRUMENT: DUAL TEMP. RECORDER(150F X 150F) TR#52

SERIAL NUMBER: 242E-47472

CALIBRATION DATE: 5/18/2011

RECERTIFICATION DUE DATE: 11/18/2011

TESTED AND CERTIFIED BY: Redacted


ACCURACY: +/-1.0% OF FULL SCALE

**ALL UNITS ARE CALIBRATED AND CERTIFIED WITH TEST EQUIPMENT
TRACEABLE TO THE NATIONAL INSTITUTE OF STANDARDS TECHNOLOGY
(NIST).**

MANUFACTURER: COOPER

MODEL: TM99A

SERIAL NUMBER: C294467



J-W MEASUREMENT COMPANY

669 AERO DRIVE
SHREVEPORT, LA 71107
888-226-9110

CERTIFICATE OF CALIBRATION

Customer: MILBAR Manufacturer: BARTON
Receiving Office: MODEL NO. 242

INSTRUMENT: DUAL TEMP. RECORDER(150F X 150F) TR#52

SERIAL NUMBER: 242E-47472

CALIBRATION DATE: 5/18/2011

RECERTIFICATION DUE DATE: 11/18/2011

TESTED AND CERTIFIED BY: Redacted


ACCURACY: +/-1.0% OF FULL SCALE

**ALL UNITS ARE CALIBRATED AND CERTIFIED WITH TEST EQUIPMENT
TRACEABLE TO THE NATIONAL INSTITUTE OF STANDARDS TECHNOLOGY
(NIST).**

MANUFACTURER: COOPER

MODEL: TM99A

SERIAL NUMBER: C294467



J-W MEASUREMENT COMPANY

669 AERO DRIVE
SHREVEPORT, LA 71107
888-226-9110

CERTIFICATE OF CALIBRATION

Customer: MILBAR Manufacturer: CHANDLER
BRANCH: MODEL NO: 5-1

INSTRUMENT: DEADWEIGHT GAUGE (3000#) DW#16 TT#22 UPSTREAM

SERIAL NUMBER: 6106

CALIBRATION DATE: 5/19/2011

RECERTIFICATION DUE DATE: 11/19/2011

TESTED AND CERTIFIED BY:


ACCURACY: +/- .05% OF FULL SCALE

**ALL UNITS ARE CALIBRATED AND CERTIFIED WITH TEST EQUIPMENT
TRACEABLE TO THE NATIONAL INSTITUTE OF STANDARDS
TECHNOLOGY (NIST).**

MANUFACTURER: REFINERY SUPPLY

MODEL: 35265-3

SERIAL NUMBER: 2206



J-W MEASUREMENT COMPANY

669 AERO DRIVE
SHREVEPORT, LA 71107
888-226-9110

CERTIFICATE OF CALIBRATION

Customer: MILBAR
BRANCH: Manufacturer: BARTON
MODEL NO. N/A

INSTRUMENT: PRESS. RECORDER (3000#)

SERIAL NUMBER: 202A-175572

CALIBRATION DATE: 6/7/2011

RECERTIFICATION DUE DATE: 12/7/2011

TESTED AND CERTIFIED BY: Redacted

ACCURACY: +/-1.0% OF FULL SCALE

**ALL UNITS ARE CALIBRATED AND CERTIFIED WITH TEST EQUIPMENT
TRACEABLE TO THE NATIONAL INSTITUTE OF STANDARDS
TECHNOLOGY (NIST).**

MANUFACTURER: DRUCK

MODEL: DPI104

SERIAL NUMBER: 3084547



J-W MEASUREMENT COMPANY

669 AERO DRIVE
SHREVEPORT, LA 71107
888-226-9110

CERTIFICATE OF CALIBRATION

Customer: MILBAR MANF: CHESSELL
 Requesting Office: _____ MOD# 392

INSTRUMENT: TT-22
 CHART RECORDER W/TEMP. & PRESS. (3000#) - DOWNSTREAM @

SERIAL NUMBER: 04042809

CALIBRATION DATE: 5/20/2011

RECERTIFY DUE DATE: 11/20/2011

TESTED AND CERTIFIED BY: Redacted (witness calibration and test of instruments in TT-22)

ACCURACY: CHART RECORDER- +/-0.05% OF F.S., TEMP. +/-3°F OF READING,
 PRESSURE TRANSMITTERS +/-0.05% OF READING

**ALL UNITS ARE CALIBRATED AND CERTIFIED WITH TEST EQUIPMENT
 TRACEABLE TO THE NATIONAL INSTITUTE OF STANDARDS TECHNOLOGY
 (NIST).**

<u>TEST EQUIPMENT</u>	<u>MODEL</u>	<u>SERIAL NUMBER</u>
CHANDLER	5-1	16293 (accuracy-±.05%F.S.)
CONTROL CO/TRACEABLE	4132	21271567 (accuracy-±.1%R+2°<200°F)

@ CHART RECORDER - CHESSELL(MOD: US: 21096-001 S/N: 04042809)
 DOWNSTREAM PIPE - TEMP. SCADA RANGE MANAGER (S/N:0924121867)
 DOWNSTREAM GRND- TEMP. SCADA RANGE MANAGER (S/N:0924121860)
 DOWNSTREAM PRESSURE - DYLIX TRANSMITTER (S/N 90729627R-1002)
 AMBIENT TEMP. SCADA RANGE MANAGER
 3.3.3.3.