



RCP, Inc

801 Louisiana, Ste.200  
Houston, Texas 77002

Redacted

October 13, 2011

Pacific Gas and Electric Company  
350 N. Wiget  
Walnut Creek, CA 94598  
Attention: Redacted

Test Contractor: ARB -- T-33 10/13/2011  
Asset Owner: Pacific Gas and Electric Company -- 41497356-T33  
Construction Contractor: ARB -- 0629-53-3500  
Test Section: PG&E T-33 L-132, MP 29.05 - 31.93  
Test Date: October 13, 2011  
Certificate Number: RCP 61362 - T-33, L-132, MP 29.05 - 31.93

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by ARB met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3).

The test segment was subjected to a spike pressure test of 708 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 9.42 hour test duration period.

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 9.42 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 624 psig and the established MAOP is 416 psig.

Pressure decreased 66 psi during the test. 29,593.60 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 9,041.32 ounces, gain, which is equivalent to a 1.49 °F change in pipe temperature and larger than the anticipated error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the inherent error associated with physically attempting to measure the average temperature of 16,207 feet of buried and 60 feet of exposed pipe from a single point on the line.

Sincerely,

Redacted

cc. file

Redacted

T-33\_version\_8.30.2011

Letter



## Hydrostatic Test Certification

Company	Pacific Gas and Electric Company	Job Number	41497356-T33
Construction Co.	ARB	Job Number	0629-53-3500
Hydro. Test Co.	ARB	Project No.	T-33 10/13/2011
Test Section	PG&E T-33 L-132, MP 29.05 - 31.93		

File Name RCP 61362 - T-33, L-132, MP 29.05 - 31.93

### Hydrostatic Test Pressure

APPLICABLE CODE FOR CERTIFICATION:

Test Date: 13-Oct-11

Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3)

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

Pipeline: PG&amp;E T-33 L-132, MP 29.05 - 31.93

From: 161+21

To: 0+00

#### Pipe Data

Segment	Length	Diameter	Wall Thickness	Specification	100% SMYS
1	16 ft	30.009 in.	0.500 in.	API5L-X60, DSAW, Arc Weld, Steel	2,000 psi
2	28 ft	30.000 in.	0.375 in.	API5L-X65, DSAW, Arc Weld, Steel	1,625 psi
3	14,588 ft	30.000 in.	0.375 in.	API5L-X62, DSAW, Arc Weld, Steel	1,300 psi
4	1,600 ft	30.000 in.	0.313 in.	API5L-X52, DSAW, Arc Weld, Steel	1,083 psi
5	1 ft	6.625 in.	0.280 in.	API5L-Grade B, SM, Arc Weld, Steel	2,958 psi
6	1 ft	6.625 in.	0.280 in.	API5L-Grade B, SM, Arc Weld, Steel	2,958 psi
7	7 ft	2.375 in.	0.154 in.	API5L-Grade B, SM, Arc Weld, Steel	4,539 psi
8	18 ft	30.000 in.	0.750 in.	API5L-X70, DSAW, Arc Weld, Steel	3,500 psi

#### Initial Test Conditions

Pressure at Test Point:	708 psig	Date/Time:	10/13/11 9:10 AM	Pipe Temperature	
				Unrestrained:	66.0 °F
Ambient Temperature:	80.0 °F	Elevation @ Test Point:	570.0 ft	Restrained:	67.0 °F
Pressure @ High Point (Cal/Measure):	690 psig	Elevation @ High Point:	611.0 ft	Location:	161+21
Pressure @ Low Point (Cal/Measure):	688 psig	Elevation @ Low Point:	155.0 ft	Location:	115+66

#### Final Test Conditions

Pressure at Test Point:	642 psig	Date/Time:	10/13/11 6:35 PM	Pipe Temperature	
				Unrestrained:	75.0 °F
Ambient Temperature:	69.0 °F	Elevation @ Test Point:	570.0 ft	Restrained:	66.0 °F
Pressure @ High Point (Cal/Measure):	624 psig	Elevation @ High Point:	611.0 ft	Location:	161+21
Pressure @ Low Point (Cal/Measure):	822 psig	Elevation @ Low Point:	155.0 ft	Location:	115+66
Total Fluid Injected:				Volume gain:	
Total Fluid Withdrawn:	29593.60 fluid ounces				
Net Change in Volume of the Test Section ± (+Gain, -Loss):	9,041.32 oz	gain	0.0124%	1.491 °F equivalent	

Test Duration: 9.42 hours

Minimum Test Pressure:	Test Point	Max Elevation	Min Elevation	820 psig	
Maximum Test Pressure:		640 psig	690 psig	888 psig	
% SMYS :		708 psig	53.1%	68.3%	
Test Segment Observed % SMYS :		Minimum	16.0%	Maximum	72.6%

Minimum Test Pressure (Calculated/Measured): 624 psig

DOT Part 192 Test Factor= 1.50 416 psig

Maximum Allowable Operating Pressure:

Were leaks observed?	No	Explain:
Acceptable Hydrostatic Test?	Yes	The test segment was subjected to a spike pressure test of 708 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 9.42 hour test duration period.  No leaks were observed during the test period. The test section included 16,207 feet of buried and 60 feet of exposed pipe. Pressure lost 66 psi during the test. The buried pipe segment lost 1°F fluid temperature and the exposed pipe segment gained 9°F.  29,593.60 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 9,041.32 ounces, gain, which is equivalent to a 1.49 °F change in pipe temperature and larger than the anticipated error attributed to the temperature measurement instrumentation utilized.  Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the inherent error associated with physically attempting to measure the average temperature of 16,207 feet of buried and 60 feet of exposed pipe from a single point on the line.
Remarks	during the middle of ramp up it appeared that the mechanical stroke counter did not count all strokes. See SS curve data. The counter was pacing at +/- 10 strokes a second.	
Redacted		

Redacted

T-33\_version\_8.30.2011

Certification

**RCP****Dead Weight Log Sheet**

Owner Company	Pacific Gas and Electric Company	Job Number	41497356-T33
Construction Co.	ARB	Job Number	0629-53-3500
Testing Co.	ARB	Project No.	T-33 10/13/2011
Test Section	PG&E T-33 L-132, MP 29.05 - 31.93		
File Name	RCP 61362 - T-33, L-132, MP 29.05 - 31.93		

Date 13-Oct-11

**Test Log**

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Unrestrained	Restrained	Comment	Bleed	Inject
1	10/13/11	8:30 AM	464 psig	79 °F	66 °F	68 °F	Start Spike		
2	10/13/11	8:31 AM	474 psig	79 °F	66 °F	68 °F	Inject		4,272 oz.
3	10/13/11	8:32 AM	484 psig	79 °F	66 °F	68 °F	Inject		4,425 oz.
4	10/13/11	8:33 AM	494 psig	79 °F	66 °F	68 °F	Inject		3,525 oz.
5	10/13/11	8:34 AM	504 psig	79 °F	66 °F	68 °F	Inject		2,381 oz.
6	10/13/11	8:35 AM	514 psig	79 °F	66 °F	68 °F	Inject		2,485 oz.
7	10/13/11	8:36 AM	524 psig	79 °F	66 °F	68 °F	Inject		2,656 oz.
8	10/13/11	8:37 AM	534 psig	79 °F	66 °F	68 °F	Inject		2,577 oz.
9	10/13/11	8:38 AM	544 psig	79 °F	66 °F	68 °F	Inject		3,195 oz.
10	10/13/11	8:39 AM	554 psig	79 °F	66 °F	68 °F	Inject		3,556 oz.
11	10/13/11	8:40 AM	564 psig	79 °F	66 °F	68 °F	Inject		4,149 oz.
12	10/13/11	8:41 AM	574 psig	79 °F	66 °F	68 °F	Inject		4,070 oz.
13	10/13/11	8:42 AM	584 psig	79 °F	66 °F	68 °F	Inject		3,433 oz.
14	10/13/11	8:43 AM	594 psig	79 °F	66 °F	68 °F	Inject		4,253 oz.
15	10/13/11	8:45 AM	604 psig	79 °F	66 °F	68 °F	Inject		4,468 oz.
16	10/13/11	8:47 AM	614 psig	79 °F	66 °F	68 °F	Inject		4,486 oz.
17	10/13/11	8:49 AM	624 psig	79 °F	66 °F	68 °F	Inject		4,492 oz.
18	10/13/11	8:51 AM	634 psig	79 °F	66 °F	68 °F	Inject		4,119 oz.
19	10/13/11	8:53 AM	644 psig	79 °F	66 °F	68 °F	Inject		4,670 oz.
20	10/13/11	8:55 AM	654 psig	79 °F	66 °F	68 °F	Inject		4,339 oz.
21	10/13/11	8:57 AM	664 psig	79 °F	66 °F	68 °F	Inject		4,437 oz.
22	10/13/11	8:59 AM	674 psig	79 °F	66 °F	68 °F	Inject		4,241 oz.
23	10/13/11	9:01 AM	684 psig	79 °F	66 °F	68 °F	Inject		4,425 oz.
24	10/13/11	9:03 AM	694 psig	79 °F	66 °F	68 °F	Inject		4,217 oz.
25	10/13/11	9:05 AM	704 psig	79 °F	66 °F	68 °F	Inject		4,021 oz.
26	10/13/11	9:07 AM	708 psig	79 °F	66 °F	68 °F	Inject		1,414 oz.
27	10/13/11	9:10 AM	708 psig	80 °F	66 °F	67 °F	On Test		
28	10/13/11	9:20 AM	708 psig	81 °F	66 °F	67 °F			
29	10/13/11	9:30 AM	708 psig	81 °F	66 °F	67 °F			
30	10/13/11	9:40 AM	708 psig	83 °F	66 °F	67 °F	End Spike		
31	10/13/11	11:00 AM	640 psig	83 °F	66 °F	66 °F	Bleed	29,594 oz.	
32	10/13/11	11:05 AM	640 psig	83 °F	67 °F	66 °F			
33	10/13/11	11:20 AM	641 psig	82 °F	67 °F	66 °F			
34	10/13/11	11:35 AM	641 psig	82 °F	68 °F	66 °F			
35	10/13/11	11:50 AM	641 psig	80 °F	68 °F	66 °F			
36	10/13/11	12:05 PM	641 psig	81 °F	68 °F	66 °F			
37	10/13/11	12:20 PM	641 psig	82 °F	69 °F	66 °F			
38	10/13/11	12:35 PM	641 psig	82 °F	70 °F	66 °F			
39	10/13/11	12:50 PM	641 psig	82 °F	70 °F	66 °F			
40	10/13/11	1:05 PM	641 psig	82 °F	70 °F	66 °F			
41	10/13/11	1:20 PM	641 psig	82 °F	71 °F	66 °F			
42	10/13/11	1:35 PM	641 psig	82 °F	71 °F	66 °F			
43	10/13/11	1:50 PM	641 psig	82 °F	72 °F	66 °F			

Redacted

**RCP****Dead Weight Log Sheet**

Owner Company	Pacific Gas and Electric Company	Job Number	41497356-T33
Construction Co.	ARB	Job Number	0629-53-3500
Testing Co.	ARB	Project No.	T-33 10/13/2011
Test Section	PG&E T-33 L-132, MP 29.05 - 31.93		
File Name	RCP 61362 - T-33, L-132, MP 29.05 - 31.93		

Date 13-Oct-11

**Test Log**

Log No.	Test Period		Test Pressure	Temperature °F			Remarks			
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject	
					Unrestrained	Restrained				
44	10/13/11	2:05 PM	641 psig	83 °F	72 °F	66 °F				
45	10/13/11	2:20 PM	641 psig	83 °F	73 °F	66 °F				
46	10/13/11	2:35 PM	642 psig	84 °F	73 °F	66 °F				
47	10/13/11	2:50 PM	642 psig	84 °F	74 °F	66 °F				
48	10/13/11	3:05 PM	642 psig	84 °F	74 °F	66 °F				
49	10/13/11	3:20 PM	642 psig	84 °F	74 °F	66 °F				
50	10/13/11	3:35 PM	642 psig	83 °F	74 °F	66 °F				
51	10/13/11	3:50 PM	642 psig	83 °F	74 °F	66 °F				
52	10/13/11	4:05 PM	642 psig	82 °F	74 °F	66 °F				
53	10/13/11	4:20 PM	642 psig	82 °F	75 °F	66 °F				
54	10/13/11	4:35 PM	642 psig	81 °F	75 °F	66 °F				
55	10/13/11	4:50 PM	642 psig	81 °F	75 °F	66 °F				
56	10/13/11	5:05 PM	642 psig	79 °F	75 °F	66 °F				
57	10/13/11	5:20 PM	642 psig	79 °F	75 °F	66 °F				
58	10/13/11	5:35 PM	642 psig	77 °F	75 °F	66 °F				
59	10/13/11	5:50 PM	642 psig	76 °F	75 °F	66 °F				
60	10/13/11	6:05 PM	642 psig	76 °F	75 °F	66 °F				
61	10/13/11	6:20 PM	642 psig	71 °F	75 °F	66 °F				
62	10/13/11	6:35 PM	642 psig	69 °F	75 °F	66 °F	End of Test			
63	10/13/11	6:45 PM	642 psig	69 °F	75 °F	66 °F				
							Spike Test	94,302.9 oz.		
							Hydrostatic Test	29,593.6 oz.		
Were leaks observed during the test period?			Exposed and buried pipe, no leaks observed.			High Test Pressure: 708 psig Low Test Pressure: 640 psig				

Redacted

RCP

## Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company	Job Number	41497356-T33
Construction Co.	ARB	Job Number	0629-53-3500
Hydro. Test Co.	ARB	Project No.	T-33 10/13/2011
Test Section	PG&E T-33 L-132, MP 29.05 - 31.93		
File Name	RCP 61362 - T-33, L-132, MP 29.05 - 31.93		WATER

## General Pipe Data

Description	Segment							
	1	2	3	4	5	6	7	8
Restrained or Unrestrained?	Unrestrained	Unrestrained	Restrained	Restrained	Restrained	Restrained	Restrained	Unrestrained
Outside Diameter	30.000 in.	30.000 in.	30.000 in.	30.000 in.	6.625 in.	6.625 in.	2.375 in.	30.000 in.
Wall Thickness	0.500 in.	0.375 in.	0.375 in.	0.313 in.	0.280 in.	0.280 in.	0.154 in.	0.750 in.
Inside Diameter	29.000 in.	29.250 in.	29.250 in.	29.375 in.	6.065 in.	6.065 in.	2.067 in.	28.500 in.
Spec./Grade	API5L-X60	API5L-X65	API5L-X65	API5L-X52	API5L-Grade B	API5L-Grade B	API5L-Grade B	API5L-X70
Length Unrestrained	16 ft	26 ft						18 ft
Length Restrained			14,598 ft	1,600 ft	1 ft	1 ft	7 ft	
Temperature - On Test	66 °F	66 °F	67.0 °F	67.0 °F	67.0 °F	67.0 °F	67.0 °F	66.0 °F
Temperature - End of Test	75 °F	75 °F	66.0 °F	66.0 °F	66.0 °F	66.0 °F	66.0 °F	75.0 °F
Pressure - On Test	708 psig	708 psig	708 psig	708 psig	708 psig	708 psig	708 psig	708 psig
Pressure - End of Test	642 psig	642 psig	642 psig	642 psig	642 psig	642 psig	642 psig	642 psig

## Unrestrained Pipe

Sum:	Vo	2,053.10 gal	Vtp1	2,060.28 gal	Vtp2	2,057.58 gal
		262,796 oz.		263,715 oz.		263,370 oz.
Vo Unrestrained	549 gal	908 gal				597 gal
Fwp 1	1.002168	1.002168				1.002168
Fpp 1	1.001711	1.002301				1.001121
Fpt 1	1.000109	1.000109				1.000109
Fwt 1	1.000582	1.000582				1.000582
Fpwt 1 = Fpt/Fwt	0.999527	0.999527				0.999527
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	550.87 gal	911.21 gal				598.20 gal
Fwp 2	1.001965	1.001965				1.001965
Fpp 2	1.001552	1.002087				1.001017
Fpt 2	1.000273	1.000273				1.000273
Fwt 2	1.001688	1.001688				1.001688
Fpwt 2 = Fpt/Fwt	0.998587	0.998587				0.998587
Vtp = Vo(Fwp)(Fpp)(Fpwt)	550.16 gal	909.97 gal				597.45 gal

## Restrained Pipe

Sum:	Vo	565,904.05 gal	Vtp1	567,775.83 gal	Vtp2	567,617.96 gal
		72,435,719 oz.		72,675,306 oz.		72,655,089 oz.
Vo Unrestrained		509,570 gal	56,329 gal	2 gal	2 gal	1 gal
Fwp 1		1.002168	1.002168	1.002168	1.002168	1.002168
Fpp 1		1.001700	1.002044	1.000490	1.000490	1.000313
Fpt 1		1.000085	1.000085	1.000085	1.000085	1.000085
Fwt 1		1.000681	1.000681	1.000681	1.000681	1.000681
Fpwt 1 = Fpt/Fwt		0.999404	0.999404	0.999404	0.999404	0.999404
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)		511,238 gal	56,533 gal	2 gal	2 gal	1 gal
Fwp 2		1.001965	1.001965	1.001965	1.001965	1.001965
Fpp 2		1.001541	1.001852	1.000443	1.000443	1.000283
Fpt 2		1.000073	1.000073	1.000073	1.000073	1.000073
Fwt 2		1.000582	1.000582	1.000582	1.000582	1.000582
Fpwt 2 = Fpt/Fwt		0.999491	0.999491	0.999491	0.999491	0.999491
Vtp = Vo(Fwp)(Fpp)(Fpwt)		511,098 gal	56,516 gal	2 gal	2 gal	1 gal

## Combined Pipe

Sum:	Vo	567,957.15 gal	Vtp1	569,836.11 gal	Vtp2	569,675.54 gal
		72,698,515 oz.		72,939,021 oz.		72,918,469 oz.

Redacted

**RCP****Pipe Segment Volume Allowance Calculations**

Company	Pacific Gas and Electric Company						Job Number	41497355-T33		
Construction Co.	ARB						Job Number	0629-53-3500		
Hydro. Test Co.	ARB						Project No.	T-33 10/13/2011		
Test Section	PG&E T-33 L-132, MP 29.05 - 31.93							WATER		
File Name	RCP 61362 - T-33, L-132, MP 29.05 - 31.93									
General Pipe Data										
Description	Segment									
	1	2	3	4	5	6	7	8		
Restrained or Unrestrained?	Unrestrained	Unrestrained	Restrained	Restrained	Restrained	Restrained	Restrained	Unrestrained		
Outside Diameter	30.000 in.	30.000 in.	30.000 in.	30.000 in.	6.625 in.	6.625 in.	2.375 in.	30.000 in.		
Wall Thickness	0.500 in.	0.375 in.	0.375 in.	0.313 in.	0.280 in.	0.280 in.	0.154 in.	0.750 in.		
Inside Diameter	29.000 in.	29.250 in.	29.250 in.	29.375 in.	6.065 in.	6.065 in.	2.067 in.	28.500 in.		
Spec./Grade	API5L-X60	API5L-X65	API5L-X52	API5L-X52	API5L-Grade B	API5L-Grade B	API5L-Grade B	API5L-X70		
Length Unstrained	16.00 ft	26.00 ft						18 ft		
Length Restrained			14,598 ft	1,600 ft	1 ft	1 ft	7 ft			
Temperature – On Test	70 °F	70 °F	66 °F	66 °F	66 °F	66 °F	70 °F			
Temperature – End of Test	71 °F	71 °F	67 °F	67 °F	67 °F	67 °F	71 °F			
Pressure – On Test	675 psig	675 psig	675 psig	675 psig	675 psig	675 psig	675 psig			
Pressure – End of Test	675 psig	675 psig	675 psig	675 psig	675 psig	675 psig	675 psig			
Unrestrained Pipe										
Sum:	Vo	2,053.10 gal 262,796 oz.		Vtp1	2,059.11 gal 263,566 oz.		Vtp2	2,058.88 gal 263,536 oz.		
Vo Unrestrained	549 gal	908 gal						597 gal		
Fwp 1	1.002066	1.002066						1.002066		
Fpp 1	1.001631	1.002194						1.001069		
Fpt 1	1.000182	1.000182						1.000182		
Fwt 1	1.001036	1.001036						1.001036		
Fpwt 1 = Fpt/Fwt	0.999146	0.999146						0.999146		
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	550.57 gal	910.67 gal						598 gal		
Fwp 2	1.002066	1.002066						1.002066		
Fpp 2	1.001631	1.002194						1.001069		
Fpt 2	1.000200	1.000200						1.000200		
Fwt 2	1.001170	1.001170						1.001170		
Fpwt = Fpt/Fwt	0.999032	0.999032						0.999032		
Vtp = Vo(Fwp)(Fpp)(Fpwt)	550.50 gal	910.57 gal						598 gal		
Restrained Pipe										
Sum:	Vo	565,904.05 gal 72,435,719 oz.		Vtp1	567,720.46 gal 72,668,219 oz.		Vtp2	567,673.32 gal 72,662,185 oz.		
Vo Restrained		509,570 gal	56,329 gal	2 gal	2 gal	1 gal				
Fwp 1			1.002066	1.002066	1.002066	1.002066				
Fpp 1			1.001619	1.001945	1.000465	1.000465	1.000296			
Fpt 1			1.000073	1.000073	1.000073	1.000073	1.000073			
Fwt 1			1.000582	1.000582	1.000582	1.000582	1.000582			
Fpwt 1 = Fpt/Fwt			0.999491	0.999491	0.999491	0.999491	0.999491			
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)		511,189 gal	56,527 gal	2 gal	2 gal	1 gal				
Fwp 2			1.002066	1.002066	1.002066	1.002066	1.002066			
Fpp 2			1.001622	1.001950	1.000469	1.000469	1.000300			
Fpt 2			1.000085	1.000085	1.000085	1.000085	1.000085			
Fwt 2			1.000681	1.000681	1.000681	1.000681	1.000681			
Fpwt = Fpt/Fwt			0.999404	0.999404	0.999404	0.999404	0.999404			
Vtp = Vo(Fwp)(Fpp)(Fpwt)		511,147 gal	56,522 gal	2 gal	2 gal	1 gal				
Combined Pipe										
Sum:	Vo	567,957.15 gal 72,698,515 oz.		Vtp1	569,779.57 gal 72,931,785 oz.		Vtp2	569,732.19 gal 72,925,721 oz.		
1 °F Change		47.38 gal	6,064.72 oz.							

Redacted



## Hydrostatic Test Pipe Data Table


Pipe Type	Length	Restrained / Unrestrained	Outside Diameter	Wall Thickness	Specification & Grade	Pipe Yield Pressure	Material	Joint Type	Seam Type
1	16 ft	Unrestrained	30.000 in.	0.5000 in.	API5L-X60	2,000 psig	Steel	Arc Weld	DSAW
2	26 ft	Unrestrained	30.000 in.	0.3750 in.	API5L-X65	1,625 psig	Steel	Arc Weld	DSAW
3	14,598 ft	Restrained	30.000 in.	0.3750 in.	API5L-X52	1,300 psig	Steel	Arc Weld	DSAW
4	1,600 ft	Restrained	30.000 in.	0.3125 in.	API5L-X52	1,083 psig	Steel	Arc Weld	DSAW
5	1 ft	Restrained	6.625 in.	0.2800 in.	API5L-Grade B	2,958 psig	Steel	Arc Weld	SM
6	1 ft	Restrained	6.625 in.	0.2800 in.	API5L-Grade B	2,958 psig	Steel	Arc Weld	SM
7	7 ft	Restrained	2.375 in.	0.1540 in.	API5L-Grade B	4,539 psig	Steel	Arc Weld	SM
8	18 ft	Unrestrained	30.000 in.	0.7500 in.	API5L-X70	3,500 psig	Steel	Arc Weld	DSAW

### Hydrostatic Test Project Owner & Participants

Owner Company Address	Pacific Gas and Electric Company 350 N. Wiget Walnut Creek, CA 94598 Attention: Redacted	Job Number  41497356-T33
Construction Company Address	ARB 1875 Loveridge Road Pittsburg, CA 94565 Attention: Redacted	Job Number  0629-53-3500
Hydrostatic Test Co. Address	ARB 1875 Loveridge Road Pittsburg, Ca. 94565 Attention: Redacted	Project No.  T-33 10/13/2011
Test Section	PG&E T-33 L-132, MP 29.05 - 31.93 From: 161+21 To: 0+00	
File Name	RCP 61362 - T-33, L-132, MP 29.05 - 31.93	


Part II – Test Data (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)				Note: Minimum test pressure and duration are not to be changed without written approval.			
Time and Date Test Pressure Reached	10/13/11 9:10 AM	Elevation at Test Point	570 ft	Min. Required Test Press At Test Point (1)	617.77 psig	Max. Allowable Test Press at Test Point (4)	715.17 psig
Time and Date Test Ended	10/13/11 6:35 PM	Max. Elevation in Test Section	611 ft	Min. Indicated Test Pressure (2)	640.00 psig	Max. Indicated Test Pressure (5)	708.00 psig
Actual Duration of Test	9 hours 25 minutes	Min. Elevation in Test Section	155 ft	Min. Test Pressure at Max. Elevation (3)	622.23 psig	Max. Test Pressure at Min. Elevation (6)	887.83 psig

Redacted

**RCP****PG&E T-33 L-132, MP 29.05 - 31.93**

Redacted  
T-33\_version\_8.30.2011  
PlotT


**Spike Pressure Test**  
**Stress Strain Curve -- PG&E T-33 L-132, MP 29.05 - 31.93**






Actual Pressure Volume Plot Data			Predicted Pressure Volume Plot Data	Slope		Spike Pressure Test Stress Strain Curve -- PG&E T-33 L-132, MP 29.05 - 31.93	
Pressure	Strokes	Gallons	Gallons	Actual	Predicted		
464 psig	0	0.00 gal		0	0.000	Pump gal per stroke	0.048 gal/stroke
474 psig	698	33.37 gal	31.15 gal	3.337	3.115	Pump Piston Diameter	1.250 in
484 psig	1421	67.94 gal	62.31 gal	3.457	3.115	Pump Piston Stroke	3.00 in
494 psig	1997	95.48 gal	93.46 gal	2.754	3.116	Pump Cylinders	3 ea
504 psig	2386	114.08 gal	124.62 gal	1.860	3.116	Volume check gal per stroke	0.054 gal/stroke
514 psig	2792	133.49 gal	155.78 gal	1.941	3.116	Volume Released (gallons)	34.00 gal
524 psig	3226	154.24 gal	186.95 gal	2.075	3.116	Pressure Reduced (psi)	10 psi
534 psig	3647	174.37 gal	218.11 gal	2.013	3.116	Maximum2	800 gal
544 psig	4169	199.33 gal	249.28 gal	2.496	3.117	Minimum2	0 gal
554 psig	4750	227.11 gal	280.45 gal	2.778	3.117	Maximum1	1,184 psig
564 psig	5428	259.53 gal	311.62 gal	3.242	3.117	Minimum1	400 psig
574 psig	6093	291.32 gal	342.79 gal	3.180	3.117	Gallons/Stroke Used	0.048 gal/stroke
584 psig	6654	318.14 gal	373.96 gal	2.682	3.117	Predicted Gallons/Stroke	0.049 gal/stroke
594 psig	7349	351.37 gal	405.14 gal	3.323	3.118	Pressure Increment	10 psi
604 psig	8079	386.28 gal	436.32 gal	3.490	3.118	Max Pressure	708 psig
614 psig	8812	421.32 gal	467.49 gal	3.505	3.118	Buried Pipe Temperature	64 °F
624 psig	9546	456.42 gal	498.88 gal	3.509	3.118	Exposed Pipe Temperature	71 °F
634 psig	10219	488.59 gal	529.86 gal	3.218	3.118	ASME B31.8 Appendix N-5	
644 psig	10982	525.08 gal	561.05 gal	3.648	3.119	Average Actual Elastic Slope	2.523
654 psig	11691	558.97 gal	592.23 gal	3.390	3.119	Average Predicted Elastic Slope	3.118
664 psig	12416	593.64 gal	623.42 gal	3.466	3.119	Code Prescribed Minimum Yield Slope (less 10%) B31.8 N-5 (c)(2)	4.795
674 psig	13109	626.77 gal	654.61 gal	3.313	3.119	Established Minimum Yield Pressure B31.8 N-5 (c)(2)	708 psig
684 psig	13832	661.34 gal	685.81 gal	3.457	3.119	Maximum Allowed Volume (After Slope Deviation) B31.8 N-5 (c)(2)	418 gal
694 psig	14521	694.28 gal	717.00 gal	3.294	3.119	Volume (After Slope Deviation) B31.8 N-5 (c)(2)	0 gal
704 psig	15178	725.70 gal	748.20 gal	3.141	3.120	Redacted	
708 psig	15409	736.74 gal	760.68 gal	2.761	3.120	10/13/11 Date	
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		
708 psig		736.74 gal	760.68 gal	0.000	0.000		


**RCP**




Test 33 Loc. A remote restrained temp. recorder




Test 33 Loc.A remote restrained recorder



Test 33 Loc.A test head



test 33 Loc.A unrestrained temp. recorder




Test 33 Loc.A restrained pipe temp. recorder and riser for test head




Test 33 Loc.A restrained pipe temp. recorder

**RCP**



Test 33 Loc.A test trailer and test pump



Test 33 Loc.B riser and test head