



RCP, Inc

Redacted

June 28, 2011

Pacific Gas and Electric Company  
3600 Adobe Rd  
Petaluma, Ca 94954  
Attention: Joel Mannie  
Attention:

Test Contractor: Milbar Hydro-test Incorporated -- FY12-112  
Asset Owner: Pacific Gas and Electric Company -- 41497306-T63  
Construction Contractor: Snelson -- 41474005-T63  
Test Section: PG&E T-63 Line 300A  
Test Date: June 24, 2011  
Certificate Number: RCP 61362 - T-63, L-300A

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by Milbar Hydro-test Incorporated met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 1).

The test segment was subjected to a spike pressure test of 949 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 9 hour test duration period.

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 9 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 879 psig and the established MAOP is 799 psig.

Pressure decreased 60 psi during the test. 5,379.09 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 2,073.16 ounces, gain, which is equivalent to a 1.47 °F change in pipe temperature and larger than the anticipated error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the inherent error associated with physically attempting to measure the average temperature of 1,896 feet of buried and 129 feet of exposed pipe from a single point on the line.

Sincerely,

Redacted

Redacted

RCP Inc.



### Hydrostatic Test Certification

Company	Pacific Gas and Electric Company	Job Number	41497308-T63
Construction Co.	Snelson	Job Number	41474095-T63
Hydro. Test Co.	Milbar Hydro-test Incorporated	Project No.	6/19/2011
Test Section	PG&E T-63 Line 300A		
File Name	RCP 61362 - T-63, L-300A		

#### Hydrostatic Test Pressure

APPLICABLE CODE FOR CERTIFICATION:

Test Date: 24-Jun-11

Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 1)

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

Pipeline: PG&amp;E T-63 Line 300A

From: 18+49

to: 0+00

#### Pipe Data

Segment	Length	Diameter	Wall Thickness	Specification	100% SMYS
1	75 ft	34.000 in.	0.505 in.	API5L-X60, DSAW, Arc Weld, Steel	1,782 psi
2	297 ft	34.000 in.	0.438 in.	API5L-X48, DSAW, Arc Weld, Steel	1,237 psi
3	14 ft	34.000 in.	0.375 in.	API5L-X60, DSAW, Arc Weld, Steel	1,324 psi
4	7 ft	34.000 in.	0.375 in.	API5L-X62, DSAW, Arc Weld, Steel	1,147 psi

#### Initial Test Conditions

Pressure at Test Point:	949 psig	Date/Time:	6/24/11 10:25 AM	Pipe Temperature	
Ambient Temperature:	85.0 °F	Elevation @ Test Point:	522.0 ft	Unrestrained:	84.0 °F
Pressure @ High Point (Cal/Measure):	859 psig	Elevation @ High Point:	544.0 ft	Restrained:	79.0 °F
Pressure @ Low Point (Cal/Measure):	950 psig	Elevation @ Low Point:	520.0 ft	Location:	18+49
				Location:	7+60
				Location:	16+20

#### Final Test Conditions

Pressure at Test Point:	880 psig	Date/Time:	6/24/11 7:00 PM	Pipe Temperature	
Ambient Temperature:	96.0 °F	Elevation @ Test Point:	522.0 ft	Unrestrained:	87.0 °F
Pressure @ High Point (Cal/Measure):	879 psig	Elevation @ High Point:	544.0 ft	Restrained:	79.0 °F
Pressure @ Low Point (Cal/Measure):	890 psig	Elevation @ Low Point:	520.0 ft	Location:	18+49
				Location:	7+60
				Location:	16+20
Total Fluid Injected:	1013.03 fluid ounces			Volume gain	
Total Fluid Withdrawn:	0.392 fluid ounces				
Net Change in Volume of the Test Section ± (r Gain, - Loss):	2,073.16 oz.	gain		0.0170%	1.470 °F equivalent
Test Duration:	9 hours				

Minimum Test Pressure:	885 psig	Max Elevation:	875 psig	Min Elevation:	886 psig
Maximum Test Pressure:	849 psig		930 psig		950 psig
% SMYS:	99.1%		88.1%		99.2%

Minimum Test Pressure (Calculated/Measured): 879 psig

Maximum Allowable Operating Pressure:

DOT Part 192

Test Factor= 1.10

799 psig

Were leaks observed?	No	Explain:
Acceptable Hydrostatic Test?	Yes	<p>The test segment was subjected to a spike pressure test of 949 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 9 hour test duration period.</p> <p>No leaks were observed during the test period. The test section included 1,890 feet of buried and 129 feet of exposed pipe. Pressure lost 60 psi during the test. The buried pipe segment lost 1 °F fluid temperature and the exposed pipe segment gained 3 °F.</p> <p>6,379.09 ounces of fluid was intentionally released from the test section. Not corrected volumetric change from beginning of the test to the end of the test is calculated to be 2,073.16 ounces, gain, which is equivalent to a 1.47 °F change in pipe temperature and larger than the anticipated error attributed to the temperature measurement instrumentation utilized.</p> <p>Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the inherent error associated with physically attempting to measure the average temperature of 1,899 feet of buried and 129 feet of exposed pipe from a single point on the line.</p>
Remarks:		

Redacted

Redacted

RCP Inc.

28-Jun-11



# Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41497306-T63
Construction Co.	Snelson	Job Number	41474005-T63
Testing Co.	Milbar Hydro-test Incorporated	Project No.	FY12-112
Test Section	PG&E T-63 Line 300A		
File Name	RCP 61362 - T-63, L-300A		

Date 24-Jun-11

## Test Log

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
1	6/24/11	9:45 AM	645 psig	80 °F	83 °F	79 °F	Start Spike		
2	6/24/11	9:45 AM	655 psig	85 °F	83 °F	79 °F			743 oz.
3	6/24/11	9:45 AM	665 psig	85 °F	83 °F	79 °F			675 oz.
4	6/24/11	9:45 AM	675 psig	85 °F	83 °F	79 °F			675 oz.
5	6/24/11	9:45 AM	685 psig	85 °F	83 °F	79 °F			675 oz.
6	6/24/11	9:46 AM	695 psig	85 °F	83 °F	79 °F			743 oz.
7	6/24/11	9:47 AM	705 psig	85 °F	83 °F	79 °F			743 oz.
8	6/24/11	9:48 AM	715 psig	85 °F	83 °F	79 °F			675 oz.
9	6/24/11	9:49 AM	725 psig	85 °F	83 °F	79 °F			675 oz.
10	6/24/11	9:50 AM	735 psig	85 °F	83 °F	79 °F			743 oz.
11	6/24/11	9:51 AM	745 psig	85 °F	83 °F	79 °F			675 oz.
12	6/24/11	9:52 AM	755 psig	85 °F	83 °F	79 °F			743 oz.
13	6/24/11	9:53 AM	765 psig	85 °F	83 °F	79 °F			675 oz.
14	6/24/11	9:54 AM	775 psig	85 °F	83 °F	79 °F			675 oz.
15	6/24/11	9:55 AM	785 psig	85 °F	83 °F	79 °F			743 oz.
16	6/24/11	9:56 AM	795 psig	86 °F	83 °F	79 °F			743 oz.
17	6/24/11	9:57 AM	805 psig	85 °F	83 °F	79 °F			675 oz.
18	6/24/11	9:58 AM	815 psig	85 °F	83 °F	79 °F			743 oz.
19	6/24/11	9:59 AM	825 psig	85 °F	83 °F	79 °F			675 oz.
20	6/24/11	10:00 AM	835 psig	85 °F	83 °F	79 °F			743 oz.
21	6/24/11	10:01 AM	845 psig	85 °F	83 °F	79 °F			675 oz.
22	6/24/11	10:02 AM	855 psig	85 °F	83 °F	79 °F			743 oz.
23	6/24/11	10:03 AM	865 psig	85 °F	83 °F	79 °F			743 oz.
24	6/24/11	10:04 AM	875 psig	85 °F	83 °F	79 °F			675 oz.
25	6/24/11	10:05 AM	885 psig	85 °F	83 °F	79 °F			743 oz.
26	6/24/11	10:07 AM	895 psig	85 °F	83 °F	79 °F			743 oz.
27	6/24/11	10:09 AM	905 psig	85 °F	83 °F	79 °F			675 oz.
28	6/24/11	10:11 AM	915 psig	85 °F	84 °F	79 °F			743 oz.
29	6/24/11	10:13 AM	925 psig	85 °F	84 °F	79 °F			743 oz.
30	6/24/11	10:15 AM	935 psig	85 °F	84 °F	79 °F			675 oz.
31	6/24/11	10:25 AM	949 psig	85 °F	84 °F	79 °F	On Test		1,013 oz.
32	6/24/11	10:35 AM	949 psig	85 °F	85 °F	79 °F			
33	6/24/11	10:45 AM	949 psig	85 °F	85 °F	79 °F			
34	6/24/11	10:55 AM	949 psig	85 °F	85 °F	79 °F	End Spike		
35	6/24/11	10:56 AM	939 psig	85 °F	86 °F	79 °F	Bleed	864 oz.	
36	6/24/11	10:57 AM	929 psig	85 °F	86 °F	79 °F	Bleed	864 oz.	
37	6/24/11	10:58 AM	919 psig	85 °F	86 °F	79 °F	Bleed	864 oz.	
38	6/24/11	10:59 AM	909 psig	85 °F	86 °F	79 °F	Bleed	864 oz.	
39	6/24/11	11:00 AM	899 psig	85 °F	86 °F	79 °F	Bleed	864 oz.	
40	6/24/11	11:01 AM	889 psig	85 °F	86 °F	79 °F	Bleed	864 oz.	
41	6/24/11	11:02 AM	885 psig	85 °F	86 °F	79 °F	Bleed	346 oz.	
42	6/24/11	11:15 AM	885 psig	85 °F	86 °F	79 °F			
43	6/24/11	11:30 AM	886 psig	85 °F	87 °F	79 °F			



### Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41497306-T63
Construction Co.	Snelson	Job Number	41474005-T63
Testing Co.	Millbar Hydro-test Incorporated	Project No.	FY12-112
Test Section	PG&E T-63 Line 300A		
File Name	RCP 61362 - T-63, L-300A		

Date	24-Jun-11	<h2>Test Log</h2>
Log No.		

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
44	6/24/11	11:45 AM	886 psig	86 °F	87 °F	79 °F			
45	6/24/11	12:00 PM	887 psig	86 °F	88 °F	79 °F			
46	6/24/11	12:15 PM	888 psig	87 °F	88 °F	79 °F			
47	6/24/11	12:30 PM	889 psig	88 °F	89 °F	79 °F			
48	6/24/11	12:45 PM	890 psig	88 °F	89 °F	79 °F			
49	6/24/11	1:00 PM	891 psig	89 °F	90 °F	79 °F			
50	6/24/11	1:15 PM	892 psig	89 °F	90 °F	79 °F			
51	6/24/11	1:30 PM	894 psig	91 °F	90 °F	79 °F			
52	6/24/11	1:45 PM	894 psig	91 °F	90 °F	79 °F			
53	6/24/11	2:00 PM	895 psig	92 °F	90 °F	79 °F			
54	6/24/11	2:15 PM	896 psig	93 °F	91 °F	79 °F			
55	6/24/11	2:30 PM	897 psig	93 °F	91 °F	79 °F			
56	6/24/11	2:45 PM	898 psig	94 °F	91 °F	79 °F			
57	6/24/11	3:00 PM	899 psig	95 °F	91 °F	79 °F			
58	6/24/11	3:15 PM	899 psig	96 °F	91 °F	79 °F	Bleed	864 oz.	
59	6/24/11	3:30 PM	885 psig	98 °F	92 °F	79 °F			
60	6/24/11	3:45 PM	886 psig	98 °F	91 °F	79 °F			
61	6/24/11	4:00 PM	887 psig	98 °F	91 °F	78 °F			
62	6/24/11	4:15 PM	888 psig	98 °F	91 °F	78 °F			
63	6/24/11	4:30 PM	888 psig	99 °F	91 °F	78 °F			
64	6/24/11	4:45 PM	889 psig	99 °F	90 °F	78 °F			
65	6/24/11	5:00 PM	889 psig	97 °F	90 °F	78 °F			
66	6/24/11	5:15 PM	890 psig	99 °F	90 °F	78 °F			
67	6/24/11	5:30 PM	890 psig	99 °F	90 °F	78 °F			
68	6/24/11	5:45 PM	891 psig	98 °F	89 °F	78 °F			
69	6/24/11	6:00 PM	890 psig	97 °F	88 °F	78 °F			
70	6/24/11	6:15 PM	890 psig	97 °F	88 °F	78 °F			
71	6/24/11	6:30 PM	890 psig	97 °F	88 °F	78 °F			
72	6/24/11	6:45 PM	889 psig	96 °F	88 °F	78 °F			
73	6/24/11	7:00 PM	889 psig	96 °F	87 °F	78 °F	End of Test		



# Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41497306-T63
Construction Co.	Snelson	Job Number	41474006-T63
Testing Co.	Milbar Hydro test Incorporated	Project No.	FY12-112
Test Section	PG&E T-63 Line 300A		
File Name	RCP 61362 - T-63, L-300A		

Date	24-Jun-11	Test Log
------	-----------	----------

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
<b>Spiko Test</b>								21,611.3 oz.	
<b>Hydrostatic Test</b>							6,392.1 oz.		1,013.0 oz.

<p>Were leaks observed during the test period?</p>	<p>Exposed and buried pipe, no leaks observed.</p>	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;">High Test Pressure:</td> <td style="width: 40%;">949 psig</td> </tr> <tr> <td>Low Test Pressure:</td> <td>885 psig</td> </tr> </table>	High Test Pressure:	949 psig	Low Test Pressure:	885 psig
High Test Pressure:	949 psig					
Low Test Pressure:	885 psig					



## Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company	Job Number	41497309-T03
Construction Co.	Smelton	Job Number	41474005-T03
Hydro. Test Co.	Milbar Hydro-test Incorporated	Project No.	FY12-112
Test Section	PG&E T-63 Line 300A	<b>WATER</b>	
File Name	RCP 61262 - T-63, L-300A		

### General Pipe Data

Description	Segment							
	1	2	3	4	5	6	7	
Restrained or Unrestrained?	Unrestrained	Restrained	Unrestrained	Restrained	Restrained	Restrained	Unrestrained	
Outside Diameter	34.000 in.	34.000 in.	34.000 in.	34.000 in.	34.000 in.	34.000 in.	34.000 in.	
Wall Thickness	0.505 in.	0.438 in.	0.375 in.	0.375 in.	0.344 in.	0.313 in.	0.500 in.	
Inside Diameter	32.990 in.	33.124 in.	33.250 in.	33.250 in.	33.312 in.	33.374 in.	33.000 in.	
Spec./Grade	API5L-X60	API5L-X48	API5L-X60	API5L-X52	API5L-X52	API5L-X52	API5L-X60	
Length Unrestrained	75 ft		14 ft				40 ft	
Length Restrained		287 ft		7 ft	648 ft	953 ft		
Temperature -- On Test	84 °F	79 °F	84.0 °F	79.0 °F	79.0 °F	79.0 °F	84.0 °F	
Temperature -- End of Test	87 °F	78 °F	87.0 °F	78.0 °F	78.0 °F	78.0 °F	87.0 °F	
Pressure -- On Test	949 psig	949 psig	949 psig	949 psig	949 psig	949 psig	949 psig	
Pressure -- End of Test	889 psig	889 psig	889 psig	889 psig	889 psig	889 psig	889 psig	

### Unrestrained Pipe

Sum:	Vo	5,725.73 gal		Vip1	5,742.88 gal		Vip2	5,738.22 gal	
		732,894 oz.			735,069 oz.			734,493 oz.	
Vo Unrestrained	3,317 gal		631 gal				1,777 gal		
Fwp 1	1.002908		1.002908				1.002908		
Fpp 1	1.002563		1.003508				1.002615		
Fpl 1	1.000437		1.000437				1.000437		
Fwt 1	1.003044		1.003044				1.003044		
Fpwt 1 = Fp/Fwt	0.997401		0.997401				0.997401		
Vip 1 = Vo(Fwp)(Fpp)(Fpw)	3,328.56 gal		633.90 gal				1,782.42 gal		
Fwp 2	1.002723		1.002723				1.002723		
Fpp 2	1.002420		1.003284				1.002445		
Fpl 2	1.000491		1.000491				1.000491		
Fwt 2	1.003557		1.003557				1.003557		
Fpwt = Fpl/Fwt	0.996945		0.996945				0.996945		
Vip = Vo(Fwp)(Fpp)(Fpwt)	3,323.89 gal		633.35 gal				1,780.98 gal		

### Restrained Pipe

Sum:	Vo	85,855.15 gal		Vip1	86,180.49 gal		Vip2	86,159.32 gal	
		10,580,459 oz.			11,031,103 oz.			11,028,383 oz.	
Vo Unrestrained		12,846 gal		316 gal	29,384 gal	43,388 gal			
Fwp 1		1.002908		1.002908	1.002908	1.002908			
Fpp 1		1.002245		1.002621	1.002856	1.003136			
Fpl 1		1.000230		1.000230	1.000230	1.000230			
Fwt 1		1.002255		1.002255	1.002255	1.002255			
Fpwt 1 = Fpl/Fwt		0.997979		0.997979	0.997979	0.997979			
Vip 1 = Vo(Fwp)(Fpp)(Fpwt)		12,888 gal		317 gal	29,493 gal	43,482 gal			
Fwp 2		1.002723		1.002723	1.002723	1.002723			
Fpp 2		1.002104		1.002456	1.002676	1.002940			
Fpl 2		1.000218		1.000218	1.000218	1.000218			
Fwt 2		1.002122		1.002122	1.002122	1.002122			
Fpwt = Fpl/Fwt		0.998100		0.998100	0.998100	0.998100			
Vip = Vo(Fwp)(Fpp)(Fpwt)		12,885 gal		317 gal	29,486 gal	43,471 gal			

### Combined Pipe

Sum:	Vo	91,580.88 gal		Vip1	91,923.37 gal		Vip2	91,897.54 gal	
		11,722,352 oz.			11,766,191 oz.			11,762,885 oz.	



## Pipe Segment Volume Allowance Calculations

Company	Pacific Gas and Electric Company	Job Number	41497306 T-63
Construction Co.	Snelson	Job Number	41474005-163
Hydro. Test Co.	Milbar Hydro-test Incorporated	Project No.	FY12-112
Test Section	PG&E T-63 Line 300A	WATER	
File Name	RCP 61362 - T-63, L-300A		

### General Pipe Data

Description	Segment							
	1	2	3	4	5	6	7	
Restrained or Unrestrained?	Unrestrained	Restrained	Unrestrained	Restrained	Restrained	Restrained	Unrestrained	
Outside Diameter	34.000 in.	34.000 in.	34.000 in.	34.000 in.	34.000 in.	34.000 in.	34.000 in.	
Wall Thickness	0.505 in.	0.438 in.	0.375 in.	0.375 in.	0.344 in.	0.313 in.	0.500 in.	
Inside Diameter	32.990 in.	33.124 in.	33.250 in.	33.250 in.	33.312 in.	33.374 in.	33.000 in.	
Spec./Grade	API5L-X60	API5L-X48	API5L-X60	API5L-X52	API5L-X52	API5L-X52	API5L-X60	
Length Unrestrained	75 ft		14.00 ft				40 ft	
Length Restrained		287 ft		7 ft	649 ft	953 ft		
Temperature -- On Test	85 °F	78 °F	85 °F	78 °F	78 °F	78 °F	85 °F	
Temperature -- End of Test	86 °F	79 °F	88 °F	79 °F	79 °F	79 °F	86 °F	
Pressure -- On Test	919 psig	919 psig	919 psig	919 psig	919 psig	919 psig	919 psig	
Pressure -- End of Test	919 psig	919 psig	919 psig	919 psig	919 psig	919 psig	919 psig	

### Unrestrained Pipe

Sum:	Vo	5,725.73 gal	Vtp1	5,741.12 gal	Vtp2	5,740.99 gal
		732,894 oz.		734,863 oz.		734,744 oz.
Vo Unrestrained	3,317 gal		631 gal		1,777 gal	
Fwp 1	1.002815		1.002815		1.002815	
Fpp 1	1.002501		1.003395		1.002527	
Fpt 1	1.000455		1.000455		1.000455	
Fwt 1	1.003192		1.003192		1.003192	
Fpwt 1 = Fpt/Fwt	0.997272		0.997272		0.997272	
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	3,325.55 gal		633.69 gal		1,781.68 gal	
Fwp 2	1.002815		1.002815		1.002815	
Fpp 2	1.002501		1.003395		1.002527	
Fpt 2	1.000473		1.000473		1.000473	
Fwt 2	1.003373		1.003373		1.003373	
Fpwt 2 = Fpt/Fwt	0.997110		0.997110		0.997110	
Vtp 2 = Vo(Fwp)(Fpp)(Fpwt)	3,325.01 gal		633.59 gal		1,781.59 gal	

### Restrained Pipe

Sum:	Vo	85,859.15 gal	Vtp1	86,174.94 gal	Vtp2	86,164.85 gal
		10,889,459 oz.		11,030,393 oz.		11,029,102 oz.
Vo Restrained	12,849 gal		316 gal	29,384 gal	43,308 gal	
Fwp 1	1.002815		1.002815	1.002815	1.002815	
Fpp 1	1.002173		1.002537	1.002764	1.003037	
Fpt 1	1.000218		1.000218	1.000218	1.000218	
Fwt 1	1.002123		1.002122	1.002122	1.002122	
Fpwt 1 = Fpt/Fwt	0.998100		0.998100	0.998100	0.998100	
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	12,897 gal		317 gal	29,492 gal	43,479 gal	
Fwp 2	1.002815		1.002815	1.002815	1.002815	
Fpp 2	1.002177		1.002540	1.002769	1.003041	
Fpt 2	1.000230		1.000230	1.000230	1.000230	
Fwt 2	1.002255		1.002255	1.002255	1.002255	
Fpwt 2 = Fpt/Fwt	0.997979		0.997979	0.997979	0.997979	
Vtp 2 = Vo(Fwp)(Fpp)(Fpwt)	12,885 gal		317 gal	29,498 gal	43,474 gal	

### Combined Pipe

Sum:	Vo	91,580.88 gal	Vtp1	91,918.07 gal	Vtp2	91,935.05 gal
		11,722,352 oz.		11,765,256 oz.		11,763,846 oz.
1 °F Change	11.02 gal		1,410.09 oz.			



## Hydrostatic Test Pipe Data Table


Pipe Type	Length	Restrained / Unrestrained	Outside Diameter	Wall Thickness	Specification & Grade	Pipe Yield Pressure	Material	Joint Type	Seam Type
1	75 ft	Unrestrained	34.000 in.	0.505 in.	API5L-X60	1,782 psig	Steel	Arc Weld	DSAW
2	287 ft	Restrained	34.000 in.	0.438 in.	API5L-X48	1,237 psig	Steel	Arc Weld	DSAW
3	14 ft	Unrestrained	34.000 in.	0.375 in.	API5L-X60	1,324 psig	Steel	Arc Weld	DSAW
4	7 ft	Restrained	34.000 in.	0.375 in.	API5L-X52	1,147 psig	Steel	Arc Weld	DSAW
5	649 ft	Restrained	34.000 in.	0.344 in.	API5L-X52	1,052 psig	Steel	Arc Weld	DSAW
6	953 ft	Restrained	34.000 in.	0.313 in.	API5L-X52	957 psig	Steel	Arc Weld	DSAW
7	40 ft	Unrestrained	34.000 in.	0.500 in.	API5L-X65	1,912 psig	Steel	Arc Weld	DSAW

### Hydrostatic Test Project Owner & Participants

Owner Company	Pacific Gas and Electric Company	Job Number
Address	3600 Adobe Rd Petaluma, Ca 94954 Attention: Joel Mannie	41497306-T63
Construction Company	Snelson	Job Number
Address	601 West State Street Sedro-Woolley, WA 98284 Attention: Redacted	41474005-T63
Hydrostatic Test Co.	Milbar Hydro-test Incorporated	Project No.
Address	P.O. Box 7701 Shreveport, Louisiana 71137-7701	FY12-112
Test Section	PG&E T-63 Line 300A From: 18+49 To: 0+00	
File Name	RCP 61362 - T-63, L-300A	




### Spike Pressure Test Stress Strain Curve -- PG&E T-63 Line 300A






Actual Pressure Volume Plot Data			Predicted Pressure Volume Plot Data	Slope		Spike Pressure Test Stress Strain Curve -- PG&E T-63 Line 300A	
Pressure	Strokes	Gallons	Gallons	Actual	Predicted		
645 psig	0	0.00 gal		0	0.00 gal	Pump gal per stroke	0.080 gal/stroke
655 psig	11	5.80 gal	5.55 gal	0.580	0.555	Pump Piston Diameter	3.000 in
665 psig	21	11.08 gal	11.10 gal	0.528	0.555	Pump Piston Stroke	6.00 in
675 psig	31	16.36 gal	16.65 gal	0.528	0.555	Pump Cylinders	3 ea
685 psig	41	21.63 gal	22.20 gal	0.528	0.555	Volume check gal per stroke	0.528 gal/stroke
695 psig	52	27.44 gal	27.75 gal	0.580	0.555	Volume Released (gallons)	43.19 gal
705 psig	63	33.24 gal	33.30 gal	0.580	0.555	Pressure Reduced (psi)	64 psi
715 psig	73	38.52 gal	38.85 gal	0.528	0.555	Maximum2	180 gal
725 psig	83	43.79 gal	44.40 gal	0.528	0.555	Minimum2	0 gal
735 psig	94	49.00 gal	49.95 gal	0.580	0.555	Maximum1	1,058 psig
745 psig	104	54.87 gal	55.50 gal	0.528	0.555	Minimum1	600 psig
755 psig	115	60.68 gal	61.08 gal	0.580	0.555	Gallons/Stroke Used	0.528 gal/stroke
765 psig	125	65.95 gal	66.61 gal	0.528	0.555	Predicted Gallons/Stroke	0.528 gal/stroke
775 psig	135	71.23 gal	72.16 gal	0.528	0.555	Pressure Increment	10 psi
785 psig	146	77.03 gal	77.72 gal	0.580	0.555	Max Pressure	949 psig
795 psig	157	82.84 gal	83.27 gal	0.580	0.555	Buried Pipe Temperature	79 °F
805 psig	167	88.11 gal	88.82 gal	0.528	0.555	Exposed Pipe Temperature	83 °F
815 psig	178	93.92 gal	94.38 gal	0.580	0.555	ASME B31.8 Appendix N-5	
825 psig	188	99.19 gal	99.93 gal	0.528	0.555		
835 psig	199	105.00 gal	105.49 gal	0.580	0.555	Average Actual Elastic Slope	0.558
845 psig	209	110.27 gal	111.04 gal	0.528	0.556	Average Predicted Elastic Slope	0.555
855 psig	220	116.08 gal	116.60 gal	0.580	0.556	Code Prescribed Minimum Yield Slope (less 10%) B31.8 N-5 (c)(2)	1.056
865 psig	231	121.88 gal	122.15 gal	0.580	0.558	Established Minimum Yield Pressure B31.8 N-5 (c)(2)	945 psig
875 psig	241	127.16 gal	127.71 gal	0.528	0.558	Maximum Allowed Volume (After Slope Deviation) B31.8 N-5 (c)(2)	418 gal
885 psig	252	132.96 gal	133.27 gal	0.580	0.558	Volume (After Slope Deviation) B31.8 N-5 (c)(2)	0 gal
895 psig	263	138.76 gal	138.82 gal	0.580	0.558	<div style="border: 1px solid black; padding: 5px; display: inline-block;">Redacted</div> <div style="border: 1px solid black; padding: 5px; display: inline-block; margin-left: 100px;">Redacted</div> RCP Inc. <span style="float: right;">6-28-11</span> <div style="border: 1px solid black; padding: 5px; display: inline-block; margin-left: 100px;">Date</div>	
905 psig	273	144.04 gal	144.38 gal	0.528	0.556		
915 psig	284	149.84 gal	149.94 gal	0.580	0.556		
925 psig	295	155.65 gal	155.50 gal	0.580	0.556		
935 psig	305	160.92 gal	161.08 gal	0.528	0.558		
945 psig	320	168.84 gal	168.84 gal	0.701	0.556		
949 psig		168.84 gal	168.84 gal	0.000	0.556		
949 psig		168.84 gal	168.84 gal	0.000	0.000		
949 psig		168.84 gal	168.84 gal	0.000	0.000		
949 psig		168.84 gal	168.84 gal	0.000	0.000		
949 psig		168.84 gal	168.84 gal	0.000	0.000		
949 psig		168.84 gal	168.84 gal	0.000	0.000		
949 psig		168.84 gal	168.84 gal	0.000	0.000		
949 psig		168.84 gal	168.84 gal	0.000	0.000		
949 psig		168.84 gal	168.84 gal	0.000	0.000		




Test Header Location A



Restrained Temp. Chart




Unrestrained Temp. Cl




Pump Truck




Pressure Chart and Deadweight



Test Head Tie-in



Test Head Valve



Test End

Test End



# Hydrostatic Test Log Sheet

Owner Company	PACIFIC GAS & ELECTRIC	Job Number	41497306-763
Construction Co.	SNELSON	Job Number	41474005-763
Testing Co.	MILBAR	Job Number	FY 12-112

Test Section	Name	Station (0+00)		Elevation (Feet)
	Test Location	18+49		522
	Begin	18+49		522
	End	0+00		524
	High Elevation	7+60		544
	Low Elevation	16+20		520

Pipe Data	Section	Length (ft.)	O. D. (in.)	W. T. (in.)	Restrained (ft.)	Unrestricted (ft.)	Grade	Seam/Joint Type
	1	78	34	0.505		78	X60	DSAW/ARC WELD
	2	12	34	0.500	12		X46	DSAW/ARC WELD
	3	287	34	0.438	285		X40	DSAW/ARC WELD
	4	14	34	0.375		14	X60	DSAW/ARC WELD
	5	7	34	0.375	7		X52	DSAW/ARC WELD
	6	679	34	0.344	679		X52	DSAW/ARC WELD
	7	953	34	0.3125	953		X52	DSAW/ARC WELD
	8	40	34	0.500		40	X65	DSAW/ARC WELD
	9							
	10							
	11							

Test Period	Date	Time	Test Medium	Water	<input checked="" type="checkbox"/>	
	Begin	6-24-11		10:25 AM	Nitrogen	<input type="checkbox"/>
	End	6-24-11		7:00 PM	Other	<input type="checkbox"/>

Test Instrumentation	Description	Calibration Checked	Serial Number	Date Calibrated/Certified	Installation Correct
	Dead Weight Pressure Tester		7850	6-17-11	<input checked="" type="checkbox"/> Yes
	Pressure Recorder	<input checked="" type="checkbox"/> Yes	624086	6-17-11	<input checked="" type="checkbox"/> Yes
	Ambient Temperature Recorder	<input checked="" type="checkbox"/> Yes	62A081	6-17-11	<input checked="" type="checkbox"/> Yes
	Restrained Pipe Temperature Recorder	<input checked="" type="checkbox"/> Yes	202E-21834	6-17-11	<input checked="" type="checkbox"/> Yes
	Unrestricted Pipe Temperature Recorder	<input checked="" type="checkbox"/> Yes	2A2E47478	6-17-11	<input checked="" type="checkbox"/> Yes

## Hydrostatic Test Log

Log No.	Time	Test Pressure (psig)	Temperature (°F)			Volume		Comments	Model Check: Is test good?
			Ambient	Pipe		<input type="checkbox"/> Ounces	<input type="checkbox"/> Gallons		
				Restrained	Unrestricted	Bleed	Inject		
1	7:15	105							
2	8:03	105						<input type="checkbox"/> Yes <input type="checkbox"/> No	
3	8:40	645	80				593 STROKES	<input type="checkbox"/> Yes <input type="checkbox"/> No	
4	8:55	645	81					<input type="checkbox"/> Yes <input type="checkbox"/> No	
5	9:10	645						<input type="checkbox"/> Yes <input type="checkbox"/> No	
6	9:25	645						<input type="checkbox"/> Yes <input type="checkbox"/> No	
7	9:40	645	82					<input type="checkbox"/> Yes <input type="checkbox"/> No	
8	9:48	645						<input type="checkbox"/> Yes <input type="checkbox"/> No	
9	10:25	949	83	79	84		SPICE	<input type="checkbox"/> Yes <input type="checkbox"/> No	
10	10:35	949	83	79	85			<input type="checkbox"/> Yes <input type="checkbox"/> No	
11	10:45	949	83	79	85			<input type="checkbox"/> Yes <input type="checkbox"/> No	



# Hydrostatic Test Log

Log No.	Time	Test Pressure (psig)	Temperature (°F)			Volume		Comments	Model Check: Is test good?
			Ambient	Pipe		<input type="checkbox"/> Ounces	<input type="checkbox"/> Gallons		
				Restrained	Unrestrained	Bleed	Inject		
12	10:55	949	83	79	86			<input type="checkbox"/> Yes <input type="checkbox"/> No	
13	11:00	949	83	79	86			<input type="checkbox"/> Yes <input type="checkbox"/> No	
14	11:13	885	85	79	86			<input type="checkbox"/> Yes <input type="checkbox"/> No	
15	11:30	886	85	79	87			<input type="checkbox"/> Yes <input type="checkbox"/> No	
16	11:45	886	86	79	87			<input type="checkbox"/> Yes <input type="checkbox"/> No	
17	12:00	887	86	79	88			<input type="checkbox"/> Yes <input type="checkbox"/> No	
18	12:15	888	87	79	88			<input type="checkbox"/> Yes <input type="checkbox"/> No	
19	12:30	889	88	79	89			<input type="checkbox"/> Yes <input type="checkbox"/> No	
20	12:45	890	88	79	89			<input type="checkbox"/> Yes <input type="checkbox"/> No	
21	1:00	891	89	79	90			<input type="checkbox"/> Yes <input type="checkbox"/> No	
22	1:15	892	89	79	90			<input type="checkbox"/> Yes <input type="checkbox"/> No	
23	1:30	893	90	79	90			<input type="checkbox"/> Yes <input type="checkbox"/> No	
24	1:45	894	91	79	90			<input type="checkbox"/> Yes <input type="checkbox"/> No	
25	2:00	895	92	79	90			<input type="checkbox"/> Yes <input type="checkbox"/> No	
26	2:15	896	93	79	91			<input type="checkbox"/> Yes <input type="checkbox"/> No	
27	2:30	897	93	79	91			<input type="checkbox"/> Yes <input type="checkbox"/> No	
28	2:45	898	94	79	91			<input type="checkbox"/> Yes <input type="checkbox"/> No	
29	3:00	899	95	79	91			<input type="checkbox"/> Yes <input type="checkbox"/> No	
30	3:15	900	96	79	91			<input type="checkbox"/> Yes <input type="checkbox"/> No	
31	3:27	885	98	79	92	9.5 GAL	BLEED STOP BLEED	<input type="checkbox"/> Yes <input type="checkbox"/> No	
32	3:30	885	98	79	92			<input type="checkbox"/> Yes <input type="checkbox"/> No	
33	3:45	886	98	79	91			<input type="checkbox"/> Yes <input type="checkbox"/> No	
34	4:00	887	98	78	91			<input type="checkbox"/> Yes <input type="checkbox"/> No	
35	4:15	888	98	78	91			<input type="checkbox"/> Yes <input type="checkbox"/> No	
36	4:30	888	99	78	91			<input type="checkbox"/> Yes <input type="checkbox"/> No	
37	4:45	889	99	78	90			<input type="checkbox"/> Yes <input type="checkbox"/> No	
38	5:00	889	100	78	90			<input type="checkbox"/> Yes <input type="checkbox"/> No	
39	5:15	890	99	78	90			<input type="checkbox"/> Yes <input type="checkbox"/> No	
40	5:30	890	99	78	90			<input type="checkbox"/> Yes <input type="checkbox"/> No	
41	5:45	891	98	78	89			<input type="checkbox"/> Yes <input type="checkbox"/> No	
42	6:00	890	97	78	88			<input type="checkbox"/> Yes <input type="checkbox"/> No	
43	6:15	890	97	78	88			<input type="checkbox"/> Yes <input type="checkbox"/> No	
44	6:30	890	97	78	88			<input type="checkbox"/> Yes <input type="checkbox"/> No	
45	6:45	889	96	78	88			<input type="checkbox"/> Yes <input type="checkbox"/> No	
46	7:00	889	96	78	87			<input type="checkbox"/> Yes <input type="checkbox"/> No	
47								<input type="checkbox"/> Yes <input type="checkbox"/> No	
48								<input type="checkbox"/> Yes <input type="checkbox"/> No	

Was a leak observed during test Period?  Yes  No

If "Yes", Explain: \_\_\_\_\_

High Test Pressure: 949

Low Test Pressure: 885

**Certification:**

Test Supervisor: Redacted Signature

Company Representative: Redacted Signature Redacted

Date: 6-24-2011