



RCP, Inc

Redacted

August 25, 2011

Pacific Gas and Electric Company
350 N. Wiget
Walnut Creek, CA 94598
Attention: Redacted

Test Contractor: Contra Costa Inspection Co. -- T-10 8/25/2011
Asset Owner: Pacific Gas and Electric Company -- 41482858
Construction Contractor: ARB -- 0629-53-3500
Test Section: PG&E T-10 L-105C, MP 0.00 - 1.77
Test Date: August 25, 2011
Certificate Number: RCP 61362 - T-10, L-105C, MP 0.00 - 1.77

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by Contra Costa Inspection Co. met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3).

The test segment was subjected to a spike pressure test of 670 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.17 hour test duration period.

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 8.17 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 630 psig and the established MAOP is 420 psig.

Pressure decreased 36 psi during the test. 7,193.60 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 1,885.91 ounces, gain, which is equivalent to a 0.91 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the error characteristic of the temperature measurement instrumentation utilized.

Redacted

cc. file

C:\1_PG&E FILES\TESTS\Test T-10\
RCP 61362 T-10 L-105C MP 0.00 - 1.77
Letter



Hydrostatic Test Certification

Company	Pacific Gas and Electric Company	Job Number	41482858
Construction Co.	ARIB	Job Number	0629-53-3500
Hydro. Test Co.	Contra Costa Inspection Co.	Project No.	T-10 8/25/2011
Test Section	PG&E T-10 L-105C, MP 0.00 - 1.77		
File Name	RCP 61362 - T-10, L-105C, MP 0.00 - 1.77		

Hydrostatic Test Pressure

APPLICABLE CODES FOR CERTIFICATION:

Test Date: 25-Aug-11

Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3)

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

Pipeline:	PG&E T-10 L-105C, MP 0.00 - 1.77	To:	91+40
From:	0+00		

Segment	Length	Diameter	Wall Thickness	Pipe Data		Specification	100% SMYS
				From	To		
1	27 ft	24,000 in.	0.375 in.			API5L-X60, DSAW, Arc Weld, Steel	1,875 psi
2	24 ft	22,000 in.	0.375 in.			API5L-X65, ERW-HF, Arc Weld, Steel	2,216 psi
3	8,268 ft	24,000 in.	0.313 in.			API5L-Grade B, SM, Arc Weld, Steel	911 psi
4	918 ft	24,000 in.	0.260 in.			API5L-X42, DSAW, Arc Weld, Steel	874 psi
5	169 ft	22,000 in.	0.313 in.			API5L-Grade B, SM, Arc Weld, Steel	894 psi
6	14 ft	6,625 in.	0.280 in.			API5L-Grade B, SM, Arc Weld, Steel	2,858 psi
7	22 ft	24,000 in.	0.500 in.			API5L-X65, DSAW, Arc Weld, Steel	2,708 psi
8	3 ft	20,000 in.	0.375 in.			API5L-X65, ERW-HF, Arc Weld, Steel	2,439 psi

Initial Test Conditions

Pressure at Test Point:	670 psig	Date/Time:	8/25/11 8:40 AM	Pipe Temperature	63.0 °F
Ambient Temperature:	62.0 °F			Unrestrained:	60.0 °F

Pressure @ High Point (Cal/Measure):	666 psig	Elevation @ Test Point:	20.0 ft	Restrained:	0+00
Pressure @ Low Point (Cal/Measure):	673 psig	Elevation @ High Point:	29.0 ft	Location:	91+40
		Elevation @ Low Point:	14.0 ft	Location:	58+61

Final Test Conditions

Pressure at Test Point:	634 psig	Date/Time:	8/25/11 4:50 PM	Pipe Temperature	69.0 °F
Ambient Temperature:	72.0 °F			Unrestrained:	60.0 °F

Pressure @ High Point (Cal/Measure):	630 psig	Elevation @ Test Point:	20.0 ft	Restrained:	0+00
Pressure @ Low Point (Cal/Measure):	637 psig	Elevation @ High Point:	29.0 ft	Location:	91+40
		Elevation @ Low Point:	14.0 ft	Location:	58+61

Net Change in Volume of the Test Section (+ gain, - loss):	7193.60 fluid ounces	Total Fluid Injected:	7193.60 fluid ounces	Volume gain	0.909 °F equivalent
		Total Fluid Withdrawn:	1,895.91 oz		

Test Duration:		8.17 hours		Minimum Test Pressure (Calculated/Measured):		630 psig	
Minimum Test Pressure:	622 psig	Maximum Test Pressure:	670 psig	Test Factor=	1.50	DOT Part	192
Maximum Test Pressure:	670 psig	Test Segment Observed % SMYS:	24.7%	Minimum	22.6%	Maximum	76.3%
% SMYS:		Minimum	22.6%	Test Factor=	1.50		

Were leaks observed?	NO	Explain:	The test segment was subjected to a spike pressure test of 670 psig for 30 minutes without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.17 hour test duration period.
----------------------	----	----------	---

Acceptable Hydrostatic Test?	Yes	Remarks:	No leaks were observed during the test period. The test section included 9,353 feet of buried and 80 feet of exposed pipe. Pressure lost 38 psi during the test. The buried pipe segment fluid temperature remained steady and the exposed pipe segment gained 5°F. 7,193.60 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 1,895.91 ounces, gain, which is equivalent to a 0.91 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized. Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the error characteristic of the temperature measurement instrumentation utilized.
------------------------------	-----	----------	---

Remarks

Redacted

25-Aug-11



Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41482858
Construction Co.	ARB	Job Number	0629-53-3500
Testing Co.	Contra Costa Inspection Co.	Project No.	T-10 8/25/2011
Test Section	PG&E T-10 L-105C, MP 0.00 - 1.77		
File Name	RCP 61362 - T-10, L-105C, MP 0.00 - 1.77		

Date 25-Aug-11

Test Log

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
1	8/25/11	8:13 AM	457 psig	62 °F	63 °F	60 °F	Start Spike		
2	8/25/11	8:14 AM	467 psig	62 °F	63 °F	60 °F	Inject		2,206 oz.
3	8/25/11	8:15 AM	477 psig	62 °F	63 °F	60 °F	Inject		735 oz.
4	8/25/11	8:16 AM	487 psig	62 °F	63 °F	60 °F	Inject		1,456 oz.
5	8/25/11	8:17 AM	497 psig	62 °F	63 °F	60 °F	Inject		1,383 oz.
6	8/25/11	8:18 AM	507 psig	62 °F	63 °F	60 °F	Inject		1,451 oz.
7	8/25/11	8:19 AM	517 psig	62 °F	63 °F	60 °F	Inject		1,623 oz.
8	8/25/11	8:20 AM	527 psig	62 °F	63 °F	60 °F	Inject		1,716 oz.
9	8/25/11	8:21 AM	537 psig	62 °F	63 °F	60 °F	Inject		1,647 oz.
10	8/25/11	8:22 AM	547 psig	62 °F	63 °F	60 °F	Inject		1,559 oz.
11	8/25/11	8:23 AM	557 psig	62 °F	63 °F	60 °F	Inject		1,549 oz.
12	8/25/11	8:24 AM	567 psig	62 °F	63 °F	60 °F	Inject		1,515 oz.
13	8/25/11	8:26 AM	577 psig	62 °F	63 °F	60 °F	Inject		1,535 oz.
14	8/25/11	8:28 AM	587 psig	62 °F	63 °F	60 °F	Inject		1,520 oz.
15	8/25/11	8:30 AM	597 psig	62 °F	63 °F	60 °F	Inject		1,466 oz.
16	8/25/11	8:31 AM	607 psig	62 °F	63 °F	60 °F	Inject		1,486 oz.
17	8/25/11	8:32 AM	617 psig	62 °F	63 °F	60 °F	Inject		1,466 oz.
18	8/25/11	8:33 AM	627 psig	62 °F	63 °F	60 °F	Inject		1,422 oz.
19	8/25/11	8:34 AM	637 psig	62 °F	63 °F	60 °F	Inject		1,491 oz.
20	8/25/11	8:35 AM	647 psig	62 °F	63 °F	60 °F	Inject		1,383 oz.
21	8/25/11	8:36 AM	657 psig	62 °F	63 °F	60 °F	Inject		1,432 oz.
22	8/25/11	8:38 AM	667 psig	62 °F	63 °F	60 °F	Inject		1,334 oz.
23	8/25/11	8:39 AM	670 psig	62 °F	63 °F	60 °F	Inject		397 oz.
24	8/25/11	8:40 AM	670 psig	62 °F	63 °F	60 °F	On Test		
25	8/25/11	8:50 AM	670 psig	62 °F	63 °F	60 °F			
26	8/25/11	9:00 AM	670 psig	62 °F	63 °F	60 °F			
27	8/25/11	9:10 AM	670 psig	62 °F	63 °F	60 °F	End Spike		
28	8/25/11	9:11 AM	660 psig	62 °F	63 °F	60 °F	Bleed	1,499 oz.	
29	8/25/11	9:12 AM	650 psig	62 °F	63 °F	60 °F	Bleed	1,499 oz.	
30	8/25/11	9:13 AM	640 psig	62 °F	63 °F	60 °F	Bleed	1,499 oz.	
31	8/25/11	9:17 AM	630 psig	62 °F	63 °F	60 °F	Bleed	1,499 oz.	
32	8/25/11	9:18 AM	622 psig	62 °F	63 °F	60 °F	Bleed	1,199 oz.	
33	8/25/11	9:20 AM	622 psig	62 °F	63 °F	60 °F			
34	8/25/11	9:35 AM	622 psig	62 °F	63 °F	60 °F			
35	8/25/11	9:50 AM	622 psig	63 °F	63 °F	60 °F			
36	8/25/11	10:05 AM	623 psig	62 °F	63 °F	60 °F			
37	8/25/11	10:20 AM	622 psig	62 °F	63 °F	60 °F			
38	8/25/11	10:35 AM	624 psig	63 °F	63 °F	60 °F			
39	8/25/11	10:50 AM	624 psig	62 °F	63 °F	60 °F			
40	8/25/11	11:05 AM	625 psig	64 °F	63 °F	60 °F			
41	8/25/11	11:20 AM	625 psig	64 °F	63 °F	60 °F			
42	8/25/11	11:35 AM	625 psig	65 °F	64 °F	60 °F			
43	8/25/11	11:50 AM	626 psig	65 °F	64 °F	60 °F			
44	8/25/11	12:05 PM	626 psig	65 °F	64 °F	60 °F			



Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company	Job Number	41482858
Construction Co.	ARB	Job Number	0629-53-3500
Hydro. Test Co.	Contra Costa Inspection Co.	Project No.	T-10 8/25/2011
Test Section	PG&E T-10 L-105C, MP 0.00 - 1.77	WATER	
File Name	RCP 61362 - T-10, L-105C, MP 0.00 - 1.77		

General Pipe Data

Description	Segment							
	1	2	3	4	5	6	7	8
Restrained or Unrestrained?	Unrestrained	Unrestrained	Restrained	Restrained	Restrained	Unrestrained	Unrestrained	Unrestrained
Outside Diameter	24.000 in.	22.000 in.	24.000 in.	24.000 in.	22.000 in.	6.625 in.	24.000 in.	20.000 in.
Wall Thickness	0.375 in.	0.375 in.	0.313 in.	0.250 in.	0.313 in.	0.280 in.	0.500 in.	0.375 in.
Inside Diameter	23.260 in.	21.250 in.	23.375 in.	23.500 in.	21.375 in.	6.065 in.	23.000 in.	19.250 in.
Spec./Grade	API5L-X60	API5L-X65	API5L-Grade B	API5L-X42	API5L-Grade B	API5L-Grade B	API5L-X65	API5L-X65
Length Unrestrained	27 ft	24 ft				14 ft	22 ft	3 ft
Length Restrained			8.268 ft	918 ft	169 ft			
Temperature -- On Test	63 °F	63 °F	60.0 °F	60.0 °F	60.0 °F	63.0 °F	63.0 °F	63.0 °F
Temperature -- End of Test	68 °F	68 °F	60.0 °F	60.0 °F	60.0 °F	68.0 °F	68.0 °F	68.0 °F
Pressure -- On Test	670 psig	670 psig	670 psig	670 psig	670 psig	670 psig	670 psig	670 psig
Pressure -- End of Test	634 psig	634 psig	634 psig	634 psig	634 psig	634 psig	634 psig	634 psig

Unrestrained Pipe

Sum:	Vo	1,578.85 gal 202,093 oz.	Vip1	1,584.17 gal 202,774 oz.	Vip2	1,583.16 gal 202,645 oz.
Vo Unrestrained	595 gal	442 gal		21 gal	475 gal	45 gal
Fwp 1	1.002051	1.002051		1.002051	1.002051	1.002051
Fpp 1	1.001731	1.001582		1.000605	1.001284	1.001433
Fpt 1	1.000055	1.000055		1.000055	1.000055	1.000055
Fwt 1	1.000267	1.000267		1.000267	1.000267	1.000267
Fpwt 1 = Fp/Fwt	0.999788	0.999788		0.999788	0.999788	0.999788
Vip 1 = Vo(Fwp)(Fpp)(Fpwt)	597.61 gal	443.68 gal		21.06 gal	476.31 gal	45.51 gal
Fwp 2	1.001941	1.001941		1.001941	1.001941	1.001941
Fpp 2	1.001638	1.001497		1.000572	1.001215	1.001358
Fpt 2	1.000146	1.000146		1.000146	1.000146	1.000146
Fwt 2	1.000803	1.000803		1.000803	1.000803	1.000803
Fpwt 2 = Fp/Fwt	0.999343	0.999343		0.999343	0.999343	0.999343
Vip 2 = Vo(Fwp)(Fpp)(Fpwt)	597.22 gal	443.40 gal		21.05 gal	476.02 gal	45.48 gal

Restrained Pipe

Sum:	Vo	208,105.35 gal 26,637,485 oz.	Vip1	208,856.85 gal 26,733,677 oz.	Vip2	208,816.39 gal 26,728,498 oz.
Vo Unrestrained			184,316 gal	20,639 gal	3,150 gal	
Fwp 1			1.002051	1.002051	1.002051	
Fpp 1			1.001820	1.001910	1.001390	
Fpt 1			1.000000	1.000000	1.000000	
Fwt 1			1.000000	1.000000	1.000000	
Fpwt 1 = Fp/Fwt			1.000000	1.000000	1.000000	
Vip 1 = Vo(Fwp)(Fpp)(Fpwt)			184,975 gal	20,721 gal	3,161 gal	
Fwp 2			1.001941	1.001941	1.001941	
Fpp 2			1.001439	1.001808	1.001315	
Fpt 2			1.000000	1.000000	1.000000	
Fwt 2			1.000000	1.000000	1.000000	
Fpwt 2 = Fp/Fwt			1.000000	1.000000	1.000000	
Vip 2 = Vo(Fwp)(Fpp)(Fpwt)			184,939 gal	20,717 gal	3,161 gal	

Combined Pipe

Sum:	Vo	209,684.20 gal 26,839,577 oz.	Vip1	210,441.02 gal 26,936,451 oz.	Vip2	210,399.55 gal 26,931,143 oz.
------	----	----------------------------------	------	----------------------------------	------	----------------------------------



Pipe Segment Volume Allowance Calculations

Company	Pacific Gas and Electric Company	Job Number	41482858
Construction Co.	ARB	Job Number	0829-53-3500
Hydro. Test Co.	Contra Costa Inspection Co.	Project No.	T-10 8/25/2011
Test Section	PG&E T-10 L-105C, MP 0.00 - 1.77		
File Name	RCP 61362 - T-10, L-105C, MP 0.00 - 1.77		WATER

General Pipe Data

Description	Segment							
	1	2	3	4	5	6	7	8
Restrained or Unrestrained?	Unrestrained	Unrestrained	Restrained	Restrained	Restrained	Unrestrained	Unrestrained	Unrestrained
Outside Diameter	24.000 in.	22.000 in.	24.000 in.	24.000 in.	22.000 in.	6.625 in.	24.000 in.	20.000 in.
Wall Thickness	0.375 in.	0.375 in.	0.313 in.	0.250 in.	0.313 in.	0.280 in.	0.500 in.	0.375 in.
Inside Diameter	23.250 in.	21.250 in.	23.375 in.	23.500 in.	21.375 in.	6.065 in.	23.000 in.	19.250 in.
Spec./Grade	API5L-X60	API5L-X65	API5L-Grade B	API5L-X42	API5L-Grade B	API5L-Grade B	API5L-X65	API5L-X65
Length Unrestrained	27.00 ft	24.00 ft				14 ft	22 ft	3 ft
Length Restrained			8.268 ft	910 ft	169 ft			
Temperature -- On Test	65 °F	65 °F	59 °F	59 °F	59 °F	65 °F	65 °F	65 °F
Temperature -- End of Test	66 °F	66 °F	60 °F	60 °F	60 °F	66 °F	66 °F	66 °F
Pressure -- On Test	652 psig	652 psig	652 psig	652 psig	652 psig	652 psig	652 psig	652 psig
Pressure -- End of Test	652 psig	652 psig	652 psig	652 psig	652 psig	652 psig	652 psig	652 psig

Unrestrained Pipe

Sum:	Vo	1,578.85 gal 202,093 oz.	Vp1	1,583.78 gal 202,721 oz.	Vp2	1,583.61 gal 202,702 oz.
Vo Unrestrained	595 gal	442 gal		21 gal	475 gal	45 gal
Fwp 1	1.001996	1.001996			1.001996	1.001996
Fpp 1	1.001684	1.001539		1.000588	1.001250	1.001395
Fpl 1	1.000091	1.000091		1.000091	1.000091	1.000091
Fwt 1	1.000467	1.000467		1.000467	1.000467	1.000467
Fpw1 = Fpl/Fwt	0.999624	0.999624		0.999624	0.999624	0.999624
Vp1 = Vo(Fwp)(Fpp)(Fpw1)	597.45 gal	443.57 gal		21.06 gal	476.19 gal	45 gal
Fwp 2	1.001996	1.001996			1.001996	1.001996
Fpp 2	1.001684	1.001539		1.000588	1.001250	1.001395
Fpl 2	1.000109	1.000109		1.000109	1.000109	1.000109
Fwt 2	1.000582	1.000582		1.000582	1.000582	1.000582
Fpw2 = Fpl/Fwt	0.999527	0.999527		0.999527	0.999527	0.999527
Vp2 = Vo(Fwp)(Fpp)(Fpw2)	597.39 gal	443.52 gal		21.06 gal	476.15 gal	45 gal

Restrained Pipe

Sum:	Vo	208,105.35 gal 26,637,485 oz.	Vp1	208,852.68 gal 26,733,143 oz.	Vp2	208,836.62 gal 26,731,067 oz.
Vo Restrained			184,316 gal	20,639 gal	3,150 gal	
Fwp 1			1.001996	1.001996	1.001996	
Fpp 1			1.001476	1.001855	1.001349	
Fpl 1			0.999988	0.999988	0.999988	
Fwt 1			0.999907	0.999907	0.999907	
Fpw1 = Fpl/Fwt			1.000081	1.000081	1.000081	
Vp1 = Vo(Fwp)(Fpp)(Fpw1)			184,971 gal	20,720 gal	3,161 gal	
Fwp 2			1.001996	1.001996	1.001996	
Fpp 2			1.001479	1.001859	1.001353	
Fpl 2			1.000000	1.000000	1.000000	
Fwt 2			1.000000	1.000000	1.000000	
Fpw2 = Fpl/Fwt			1.000000	1.000000	1.000000	
Vp2 = Vo(Fwp)(Fpp)(Fpw2)			184,957 gal	20,719 gal	3,161 gal	

Combined Pipe

Sum:	Vo	209,684.20 gal 26,839,977 oz.	Vp1	210,436.44 gal 26,935,864 oz.	Vp2	210,420.23 gal 26,933,769 oz.
1 °F Change	16.22 gal	2,075.65 oz.				



Hydrostatic Test Pipe Data Table


Pipe Type	Length	Restrained / Unrestrained	Outside Diameter	Wall Thickness	Specification & Grade	Pipe Yield Pressure	Material	Joint Type	Seam Type
1	27 ft	Unrestrained	24.000 in.	0.3750 in.	API5L-X60	1,875 psig	Steel	Arc Weld	DSAW
2	24 ft	Unrestrained	22.000 in.	0.3750 in.	API5L-X65	2,216 psig	Steel	Arc Weld	ERW-HF
3	8,268 ft	Restrained	24.000 in.	0.3125 in.	API5L-Grade B	911 psig	Steel	Arc Weld	SM
4	916 ft	Restrained	24.000 in.	0.2500 in.	API5L-X42	875 psig	Steel	Arc Weld	DSAW
5	169 ft	Restrained	22.000 in.	0.3125 in.	API5L-Grade B	994 psig	Steel	Arc Weld	SM
6	14 ft	Unrestrained	6.625 in.	0.2800 in.	API5L-Grade B	2,958 psig	Steel	Arc Weld	SM
7	22 ft	Unrestrained	24.000 in.	0.5000 in.	API5L-X65	2,708 psig	Steel	Arc Weld	DSAW
8	3 ft	Unrestrained	20.000 in.	0.3750 in.	API5L-X65	2,438 psig	Steel	Arc Weld	ERW-HF

Hydrostatic Test Project Owner & Participants

Owner Company	Pacific Gas and Electric Company	Job Number
Address	350 N. Wiget Walnut Creek, CA 94598 Attention: Redacted	41482858
Construction Company	ARB	Job Number
Address	1875 Loveridge Road Antioch, CA 94565 Attention: Redacted	0629-53-3500
Hydrostatic Test Co.	Contra Costa Inspection Co.	Project No.
Address	2820 LaJolla Drive Antioch, CA 94565 Attention: Redacted	T-10 8/25/2011
Test Section	PG&E T-10 L-105C, MP 0.00 - 1.77 From: 0+00 To: 91+40	
File Name	RCP 61362 - T-10, L-105C, MP 0.00 - 1.77	


Part II - Test Data (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)				Note: Minimum test pressure and duration are not to be charged without written approval.			
Time and Date Test Pressure Reached	8/25/11 8:40 AM	Elevation at Test Point	20 ft	Min. Required Test Press At Test Point (1)	608.90 psig	Max. Allowable Test Press at Test Point (4)	677.40 psig
Time and Date Test Ended	8/25/11 4:50 PM	Max. Elevation In Test Section	29 ft	Min. Indicated Test Pressure (2)	622.00 psig	Max. Indicated Test Pressure (5)	670.00 psig
Actual Duration of Test	8 hours 10 minutes	Min. Elevation In Test Section	14 ft	Min. Test Pressure at Max. Elevation (3)	618.10 psig	Max. Test Pressure at Min. Elevation (6)	672.60 psig


PG&E T-10 L-105C, MP 0.00 - 1.77




C:\1_PG&E FILES\TESTS\Test T-10\
RCP 61362 T-10 L-105C MP 0.00 - 1.77
PlotT

Spike Pressure Test
Stress Strain Curve -- PG&E T-10 L-105C, MP 0.00 - 1.77






Test Location: Test Head T-10



Test Location: Segment Header




Test Location: Pipeline Connects (Loc A)




Test Location: Spool Piece for Tie-In (Loc A)




Injection pump




Restrained Temp Recorder (Loc A)




Unrestrained Temp Recorder (Loc A)




Deadweight, Temp Fluke and Pressure Recorder



Test Location: Pipeline Connects (Loc B)



6" X 9"4" Pipe Section (Loc B)



Test Location: Test End



Restrained Temp Recorder (Loc C)