



, ...IC

Redacted

id Redacted

August 30, 2011

Pacific Gas and Electric Company  
350 N. Wiget  
Walnut Creek, CA 94598  
Attention Redacted

COPY  
AUG 30 2011  
PG & E

Test Contractor:	Milbar Hydro-Test Inc. -- T-90B 8/30/2011
Asset Owner:	Pacific Gas and Electric Company -- 414197333-4
Construction Contractor:	Snelson -- 41474005-T90B
Test Section:	PG&E T-90B L-300B, MP 493.90 - 496.37
Test Date:	August 29, 2011
Certificate Number:	RCP 61362 - T-90B, L-300B, MP 493.90 - 496.37

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by Milbar Hydro-Test Inc. met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3).

The test segment was subjected to a spike pressure test of 1113 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.68 hour test duration period.

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 8.68 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 1018 psig and the established MAOP is 679 psig.

Pressure decreased 85 psi during the test. 27,724.80 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 5,777.38 ounces, loss, which is equivalent to a 0.72 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric loss is attributed to the error characteristic of the temperature measurement instrumentation utilized.

Sincerely,

Redacted

cc. file



# Hydrostatic Test Certification

Company	Pacific Gas and Electric Company	Number	414197333-4
Construction Co.	Snelson	Number	11474005-T90B
Hydro. Test Co.	Milbar Hydro-Test Inc.	Date	-90B 8/30/2011
Test Section	PG&E T-90B L-300B, MP 493.90 - 496.37	AUG 30 2011	
File Name	RCP 61362 - T-90B, L-300B, MP 493.90 - 496.37		

## Hydrostatic Test Pressure

APPLICABLE CODE FOR CERTIFICATION:

Code of Federal Regulations, Title 49, Part 192, Subpart J (Cl

Test Date:

PG&amp;E

29-Aug-11

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

Pipeline:	PG&E T-90B L-300B, MP 493.90 - 496.37
From:	158+57
To:	287+67

## Pipe Data

Segment	Length	Diameter	Wall Thickness	Specification	100% SMYS
1	34 ft	34.000 in.	0.500 in.	API5L-X65, DSAW, Arc Weld, Steel	1,912 psi
2	11,658 ft	34.000 in.	0.438 in.	API5L-X52, DSAW, Arc Weld, Steel	1,338 psi
3	1,077 ft	34.000 in.	0.380 in.	API5L-X60, DSAW, Arc Weld, Steel	1,341 psi
4	121 ft	12.750 in.	0.500 in.	API5L-X42, SM, Arc Weld, Steel	3,294 psi
5	40 ft	34.000 in.	0.500 in.	API5L-X65, DSAW, Arc Weld, Steel	1,912 psi
6	23 ft	34.000 in.	0.375 in.	API5L-X65, DSAW, Arc Weld, Steel	1,434 psi

## Initial Test Conditions

Pressure at Test Point:	1,113 psig	Date/Time:	8/29/11 7:49 PM	Pipe Temperature	
Ambient Temperature:	69.0 °F	Elevation @ Test Point:	113.0 ft	Unrestrained:	77.0 °F
Pressure @ High Point (Cal/Measure):	1,104 psig	Elevation @ High Point:	134.0 ft	Restrained:	76.0 °F
Pressure @ Low Point (Cal/Measure):	1,116 psig	Elevation @ Low Point:	105.0 ft	Location:	158+57
				Location:	287+67
				Location:	232+00

## Final Test Conditions

Pressure at Test Point:	1,028 psig	Date/Time:	8/30/11 4:30 AM	Pipe Temperature	
Ambient Temperature:	57.0 °F	Elevation @ Test Point:	113.0 ft	Unrestrained:	71.0 °F
Pressure @ High Point (Cal/Measure):	1,019 psig	Elevation @ High Point:	134.0 ft	Restrained:	76.0 °F
Pressure @ Low Point (Cal/Measure):	1,031 psig			Location:	158+57
				Location:	287+67
				Location:	232+00

Total Fluid Injected:	27724.80 fluid ounces	Volume loss	
Total Fluid Withdrawn:	(5,777.38) oz	loss	(0.0078)%
Net Change in Volume of the Test Section ± (+ Gain, - Loss):	(5,777.38) oz	loss	(0.718) °F equivalent

Test Duration: 8.68 hour:

Minimum Test Pressure:	1,028 psig	1,019 psig	1,031 psig	
Maximum Test Pressure:	1,113 psig	1,104 psig	1,116 psig	
% SMYS:		57.7%	83.4%	
Test Segment Observed % SMYS:	Minimum	33.8%	Maximum	83.4%

Minimum Test Pressure (Calculated/Measured): 1,019 psig

Maximum Allowable Working Pressure:	DU1 Part 192	Test Factor= 1.50	679 psig
-------------------------------------	--------------	-------------------	----------

Were leaks observed?	No	Explain:
----------------------	----	----------

Acceptable Hydrostatic Test?	Yes	<p>The test segment was subjected to a spike pressure test of 1113 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.68 hour test duration period.</p> <p>No leaks were observed during the test period. The test section included 12,856 feet of buried and 97 feet of exposed pipe. Pressure lost 85 psi during the test. The buried pipe segment fluid temperature remained steady and the exposed pipe segment lost 6°F.</p> <p>27,724.80 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 5,777.38 ounces, loss, which is equivalent to a 0.72 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.</p> <p>Test pressure did not remain steady even though no leaks were observed. The volumetric loss is attributed to the error characteristic</p>
------------------------------	-----	--

Remarks

Redacted

30-Aug-11



# Dead Weight Log Sheet

**COPY**  
**AUG 30 2011**  
**PG & E**

Owner Company	Pacific Gas and Electric Company	Job Number	414197333-4
Construction Co.	Snelson	Job Number	41474005-T90B
Testing Co.	Milbar Hydro-Test Inc.	Project No.	T-90B 8/30/2011
Test Section	PG&E T-90B L-300B, MP 493.90 - 496.37		
File Name	RCP 61362 - T-90B, L-300B, MP 493.90 - 496.37		

Date	29-Aug-11	Test Log		
------	-----------	----------	--	--

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
1	8/29/11	7:13 PM	760 psig	72 °F	78 °F	75 °F	Start Spike		
2	8/29/11	7:14 PM	770 psig	72 °F	78 °F	76 °F	Inject		3,807 oz.
3	8/29/11	7:15 PM	780 psig	72 °F	78 °F	76 °F	Inject		4,301 oz.
4	8/29/11	7:16 PM	790 psig	72 °F	78 °F	76 °F	Inject		4,089 oz.
5	8/29/11	7:17 PM	800 psig	72 °F	78 °F	76 °F	Inject		4,230 oz.
6	8/29/11	7:18 PM	810 psig	72 °F	78 °F	76 °F	Inject		4,301 oz.
7	8/29/11	7:19 PM	820 psig	72 °F	78 °F	76 °F	Inject		4,089 oz.
8	8/29/11	7:20 PM	830 psig	72 °F	78 °F	76 °F	Inject		4,512 oz.
9	8/29/11	7:21 PM	840 psig	72 °F	78 °F	76 °F	Inject		4,019 oz.
10	8/29/11	7:22 PM	850 psig	72 °F	78 °F	76 °F	Inject		4,160 oz.
11	8/29/11	7:23 PM	860 psig	72 °F	78 °F	76 °F	Inject		4,301 oz.
12	8/29/11	7:24 PM	870 psig	72 °F	78 °F	76 °F	Inject		4,160 oz.
13	8/29/11	7:25 PM	880 psig	72 °F	78 °F	76 °F	Inject		4,230 oz.
14	8/29/11	7:26 PM	890 psig	72 °F	78 °F	76 °F	Inject		4,230 oz.
15	8/29/11	7:27 PM	900 psig	72 °F	78 °F	76 °F	Inject		4,160 oz.
16	8/29/11	7:28 PM	910 psig	72 °F	78 °F	76 °F	Inject		4,230 oz.
17	8/29/11	7:29 PM	920 psig	72 °F	78 °F	76 °F	Inject		4,301 oz.
18	8/29/11	7:30 PM	930 psig	72 °F	78 °F	76 °F	Inject		4,160 oz.
19	8/29/11	7:31 PM	940 psig	72 °F	78 °F	76 °F	Inject		4,160 oz.
20	8/29/11	7:32 PM	950 psig	72 °F	78 °F	76 °F	Inject		4,301 oz.
21	8/29/11	7:33 PM	960 psig	72 °F	78 °F	76 °F	Inject		4,160 oz.
22	8/29/11	7:34 PM	970 psig	72 °F	78 °F	76 °F	Inject		4,230 oz.
23	8/29/11	7:35 PM	980 psig	72 °F	78 °F	76 °F	Inject		4,301 oz.
24	8/29/11	7:36 PM	990 psig	72 °F	78 °F	76 °F	Inject		4,160 oz.
25	8/29/11	7:37 PM	1,000 psig	72 °F	78 °F	76 °F	Inject		4,301 oz.
26	8/29/11	7:38 PM	1,010 psig	72 °F	78 °F	76 °F	Inject		4,230 oz.
27	8/29/11	7:39 PM	1,020 psig	72 °F	78 °F	76 °F	Inject		4,160 oz.
28	8/29/11	7:40 PM	1,030 psig	72 °F	78 °F	76 °F	Inject		4,301 oz.
29	8/29/11	7:41 PM	1,040 psig	72 °F	78 °F	76 °F	Inject		4,160 oz.
30	8/29/11	7:42 PM	1,050 psig	72 °F	78 °F	76 °F	Inject		4,230 oz.
31	8/29/11	7:43 PM	1,060 psig	72 °F	78 °F	76 °F	Inject		4,230 oz.
32	8/29/11	7:44 PM	1,070 psig	72 °F	78 °F	76 °F	Inject		4,301 oz.
33	8/29/11	7:45 PM	1,080 psig	72 °F	78 °F	76 °F	Inject		4,160 oz.
34	8/29/11	7:46 PM	1,090 psig	72 °F	78 °F	76 °F	Inject		4,301 oz.
35	8/29/11	7:47 PM	1,100 psig	72 °F	78 °F	76 °F	Inject		4,230 oz.
36	8/29/11	7:48 PM	1,110 psig	72 °F	77 °F	76 °F	Inject		4,230 oz.
37	8/29/11	7:49 PM	1,113 psig	69 °F	77 °F	76 °F	Inject		1,551 oz.
38	8/29/11	7:49 PM	1,113 psig	69 °F	77 °F	76 °F	On Test		
39	8/29/11	7:59 PM	1,113 psig	69 °F	77 °F	76 °F			
40	8/29/11	8:09 PM	1,112 psig	67 °F	75 °F	76 °F			
41	8/29/11	8:19 PM	1,112 psig	67 °F	75 °F	76 °F	End Spike		
42	8/29/11	8:20 PM	1,103 psig	67 °F	75 °F	76 °F	Bleed	3,283 oz.	
43	8/29/11	8:21 PM	1,093 psig	67 °F	75 °F	76 °F	Bleed	3,648 oz.	
44	8/29/11	8:22 PM	1,083 psig	67 °F	75 °F	76 °F	Bleed	3,648 oz.	



# Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	414197333-4
Construction Co.	Snelson	Job Number	41474005-T90B
Testing Co.	Milbar Hydro-Test Inc.	Project No.	T-90B 8/30/2011
Test Section	PG&E T-90B L-300B, MP 493.90 - 496.37		
File Name	RCP 61362 - T-90B, L-300B, MP 493.90 - 496.37		

COPY  
AUG 30 2011  
PG & E

Date	29-Aug-11	<h2>Test Log</h2>
------	-----------	-------------------

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
45	8/29/11	8:23 PM	1,073 psig	67 °F	75 °F	76 °F	Bleed	3,648 oz.	
46	8/29/11	8:24 PM	1,063 psig	67 °F	75 °F	76 °F	Bleed	3,648 oz.	
47	8/29/11	8:25 PM	1,053 psig	67 °F	75 °F	76 °F	Bleed	3,648 oz.	
48	8/29/11	8:26 PM	1,043 psig	67 °F	75 °F	76 °F	Bleed	3,648 oz.	
49	8/29/11	8:27 PM	1,036 psig	67 °F	75 °F	76 °F	Bleed	2,554 oz.	
50	8/29/11	8:40 PM	1,035 psig	66 °F	74 °F	76 °F			
51	8/29/11	8:45 PM	1,035 psig	65 °F	74 °F	76 °F			
52	8/29/11	9:00 PM	1,035 psig	65 °F	74 °F	76 °F			
53	8/29/11	9:15 PM	1,035 psig	65 °F	73 °F	76 °F			
54	8/29/11	9:30 PM	1,035 psig	65 °F	73 °F	76 °F			
55	8/29/11	9:45 PM	1,034 psig	64 °F	73 °F	76 °F			
56	8/29/11	10:00 PM	1,034 psig	64 °F	73 °F	76 °F			
57	8/29/11	10:15 PM	1,034 psig	64 °F	73 °F	76 °F			
58	8/29/11	10:30 PM	1,033 psig	63 °F	73 °F	76 °F			
59	8/29/11	10:45 PM	1,033 psig	63 °F	73 °F	76 °F			
60	8/29/11	11:00 PM	1,033 psig	63 °F	73 °F	76 °F			
61	8/29/11	11:15 PM	1,033 psig	62 °F	72 °F	76 °F			
62	8/29/11	11:30 PM	1,032 psig	62 °F	72 °F	76 °F			
63	8/29/11	11:45 PM	1,032 psig	61 °F	72 °F	76 °F			
64	8/30/11	12:00 AM	1,032 psig	61 °F	72 °F	76 °F			
65	8/30/11	12:15 AM	1,032 psig	61 °F	72 °F	76 °F			
66	8/30/11	12:30 AM	1,031 psig	61 °F	72 °F	76 °F			
67	8/30/11	12:45 AM	1,031 psig	60 °F	72 °F	76 °F			
68	8/30/11	1:00 AM	1,031 psig	60 °F	72 °F	76 °F			
69	8/30/11	1:15 AM	1,031 psig	60 °F	72 °F	76 °F			
70	8/30/11	1:30 AM	1,031 psig	60 °F	72 °F	76 °F			
71	8/30/11	1:45 AM	1,030 psig	61 °F	72 °F	76 °F			
72	8/30/11	2:00 AM	1,030 psig	61 °F	72 °F	76 °F			
73	8/30/11	2:15 AM	1,030 psig	60 °F	71 °F	76 °F			
74	8/30/11	2:30 AM	1,030 psig	58 °F	71 °F	76 °F			
75	8/30/11	2:45 AM	1,029 psig	58 °F	71 °F	76 °F			
76	8/30/11	3:00 AM	1,029 psig	58 °F	71 °F	76 °F			
77	8/30/11	3:15 AM	1,029 psig	59 °F	71 °F	76 °F			
78	8/30/11	3:30 AM	1,029 psig	59 °F	71 °F	76 °F			
79	8/30/11	3:45 AM	1,029 psig	58 °F	71 °F	76 °F			
80	8/30/11	4:00 AM	1,028 psig	57 °F	71 °F	76 °F			
81	8/30/11	4:15 AM	1,028 psig	57 °F	71 °F	76 °F			
82	8/30/11	4:30 AM	1,028 psig	57 °F	71 °F	76 °F	End of Test		
							Spike Test		148,971.2 oz.
							Hydrostatic Test	27,724.8 oz.	

Were leaks observed during the test period?	Exposed and buried pipe, no leaks observed.	High Test Pressure: 1,113 psig	Low Test Pressure: 1,028 psig
---	---	--------------------------------	-------------------------------



# Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company	Job Number	414197333-4
Construction Co.	Snelson	Job Number	41474005-T90B
Hydro. Test Co.	Milbar Hydro-Test Inc.	Project No.	T-90B 8/30/2011
Test Section	PG&E T-90B L-300B, MP 493.90 - 496.37	WATER	
File Name	RCP 61362 - T-90B, L-300B, MP 493.90 - 496.37		

### General Pipe Data

Description	Segment					
	1	2	3	4	5	6
Restrained or Unrestrained?	Unrestrained	Restrained	Restrained	Restrained	Unrestrained	Unrestrained
Outside Diameter	34.000 in.	34.000 in.	34.000 in.	12.750 in.	34.000 in.	34.000 in.
Wall Thickness	0.500 in.	0.438 in.	0.380 in.	0.500 in.	0.500 in.	0.375 in.
Inside Diameter	33.000 in.	33.125 in.	33.240 in.	11.750 in.	33.000 in.	33.250 in.
Spec./Grade	API5L-X65	API5L-X52	API5L-X60	API5L-X42	API5L-X65	API5L-X65
Length Unrestrained	34 ft				40 ft	23 ft
Length Restrained		11.658 ft	1.077 ft	121 ft		
Temperature -- On Test	77 °F	76 °F	76.0 °F	76.0 °F	77.0 °F	77.0 °F
Temperature -- End of Test	71 °F	76 °F	76.0 °F	76.0 °F	71.0 °F	71.0 °F
Pressure -- On Test	1.113 psig	1.113 psig	1.113 psig	1.113 psig	1.113 psig	1.113 psig
Pressure -- End of Test	1.028 psig	1.028 psig	1.028 psig	1.028 psig	1.028 psig	1.028 psig

### Unrestrained Pipe

Sum:	Vo	4,325.36 gal		Vtp1	4,347.30 gal		Vtp2	4,348.05 gal	
		553,646 oz.			556,454 oz.			556,550 oz.	
Vo Unrestrained	1.511 gal				1.777 gal	1.037 gal			
Fwp 1	1.003412				1.003412	1.003412			
Fpp 1	1.003061				1.003061	1.004112			
Fpt 1	1.000309				1.000309	1.000309			
Fwt 1	1.001966				1.001966	1.001966			
Fpwt 1 = Fpt/Fwt	0.998347				0.998347	0.998347			
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	1.517.94 gal				1.785.81 gal	1.043.55 gal			
Fwp 2	1.003150				1.003150	1.003150			
Fpp 2	1.002827				1.002827	1.003798			
Fpt 2	1.000200				1.000200	1.000200			
Fwt 2	1.001170				1.001170	1.001170			
Fpwt = Fpt/Fwt	0.999032				0.999032	0.999032			
Vtp = Vo(Fwp)(Fpp)(Fpwt)	1,518.23 gal				1,786.15 gal	1,043.67 gal			

### Restrained Pipe

Sum:	Vo	571,141.66 gal		Vtp1	573,677.53 gal		Vtp2	573,415.04 gal	
		73,106,133 oz.			73,430,723 oz.			73,397,125 oz.	
Vo Unrestrained		521,909 gal	48,551 gal	682 gal					
Fwp 1		1.003412	1.003412	1.003412					
Fpp 1		1.002614	1.003011	1.000851					
Fpt 1		1.000194	1.000194	1.000194					
Fwt 1		1.001813	1.001813	1.001813					
Fpwt 1 = Fpt/Fwt		0.998384	0.998384	0.998384					
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)		524,210 gal	48,784 gal	683 gal					
Fwp 2		1.003150	1.003150	1.003150					
Fpp 2		1.002419	1.002785	1.000790					
Fpt 2		1.000194	1.000194	1.000194					
Fwt 2		1.001813	1.001813	1.001813					
Fpwt = Fpt/Fwt		0.998384	0.998384	0.998384					
Vtp = Vo(Fwp)(Fpp)(Fpwt)		523,971 gal	48,761 gal	683 gal					

### Combined Pipe

Sum:	Vo	575,467.02 gal		Vtp1	578,024.82 gal		Vtp2	577,763.09 gal	
		73,659,779 oz.			73,987,177 oz.			73,953,675 oz.	

**COPY**  
 AUG 30 2011  
 PG & E



# Pipe Segment Volume Allowance Calculations

Company	Pacific Gas and Electric Company	Job Number	414197333-4
Construction Co.	Snelson	Job Number	41474005-T90B
Hydro. Test Co.	Milbar Hydro-Test Inc.	Project No.	T-90B 8/30/2011
Test Section	PG&E T-90B L-300B, MP 493.90 - 496.37		
File Name	RCP 61362 - T-90B, L-300B, MP 493.90 - 496.37		<b>WATER</b>

Description	General Pipe Data						Segment			
	1	2	3	4	5	6				
Restrained or Unrestrained?	Unrestrained	Restrained	Restrained	Restrained	Unrestrained	Unrestrained				
Outside Diameter	34.000 in.	34.000 in.	34.000 in.	12.750 in.	34.000 in.	34.000 in.				
Wall Thickness	0.500 in.	0.438 in.	0.380 in.	0.500 in.	0.500 in.	0.375 in.				
Inside Diameter	33.000 in.	33.125 in.	33.240 in.	11.750 in.	33.000 in.	33.250 in.				
Spec./Grade	API5L-X65	API5L-X52	API5L-X60	API5L-X42	API5L-X65	API5L-X65				
Length Unrestrained	34.00 ft				40 ft	23 ft				
Length Restrained		11.658 ft	1.077 ft	121 ft						
Temperature - On Test	73 °F	75 °F	75 °F	75 °F	73 °F	73 °F				
Temperature - End of Test	74 °F	76 °F	76 °F	76 °F	74 °F	74 °F				
Pressure - On Test	1,070 psig	1,070 psig	1,070 psig	1,070 psig	1,070 psig	1,070 psig				
Pressure - End of Test	1,070 psig	1,070 psig	1,070 psig	1,070 psig	1,070 psig	1,070 psig				

Unrestrained Pipe									
Sum:	Vo			Vtp1			Vtp2		
		4,325.36 gal			4,348.21 gal			4,347.77 gal	
		553,646 oz.			556,571 oz.			556,515 oz.	
Vo Unrestrained	1,511 gal				1,777 gal			1,037 gal	
Fwp 1	1.003280				1.003280			1.003280	
Fpp 1	1.002943				1.002943			1.003953	
Fpt 1	1.000237				1.000237			1.000237	
Fwt 1	1.001423				1.001423			1.001423	
Fpwt 1 = Fpt/Fwt	0.998815				0.998815			0.998815	
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	1,518.27 gal				1,786.20 gal			1,043.74 gal	
Fwp 2	1.003280				1.003280			1.003280	
Fpp 2	1.002943				1.002943			1.003953	
Fpt 2	1.000255				1.000255			1.000255	
Fwt 2	1.001542				1.001542			1.001542	
Fpwt = Fpt/Fwt	0.998715				0.998715			0.998715	
Vtp = Vo(Fwp)(Fpp)(Fpwt)	1,518.12 gal				1,786.02 gal			1,043.63 gal	

Restrained Pipe									
Sum:	Vo			Vtp1			Vtp2		
		571,141.66 gal			573,607.12 gal			573,544.72 gal	
		73,106,133 oz.			73,421,712 oz.			73,413,724 oz.	
Vo Restrained		521,909 gal	48,551 gal	682 gal					
Fwp 1		1.003280	1.003280	1.003280					
Fpp 1		1.002511	1.002893	1.000817					
Fpt 1		1.000182	1.000182	1.000182					
Fwt 1		1.001688	1.001688	1.001688					
Fpwt 1 = Fpt/Fwt		0.998496	0.998496	0.998496					
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)		524,146 gal	48,778 gal	683 gal					
Fwp 2		1.003280	1.003280	1.003280					
Fpp 2		1.002515	1.002897	1.000820					
Fpt 2		1.000194	1.000194	1.000194					
Fwt 2		1.001813	1.001813	1.001813					
Fpwt = Fpt/Fwt		0.998384	0.998384	0.998384					
Vtp = Vo(Fwp)(Fpp)(Fpwt)		524,089 gal	48,772 gal	683 gal					

Combined Pipe									
Sum:	Vo			Vtp1			Vtp2		
		575,467.02 gal			577,955.33 gal			577,892.49 gal	
		73,659,779 oz.			73,978,282 oz.			73,970,239 oz.	
1 °F Change	62.84 gal		8,043.43 oz.						

**COPY**  
**AUG 30 2011**  
**PG & E**



## Hydrostatic Test Pipe Data Table

Pipe Type	Length	Restrained / Unrestrained	Outside Diameter	Wall Thickness	Specification & Grade	Pipe Yield Pressure	Material	Joint Type	Seam Type
1	34 ft	Unrestrained	34.000 in.	0.5000 in.	API5L-X65	1,912 psig	Steel	Arc Weld	DSAW
2	11,658 ft	Restrained	34.000 in.	0.4375 in.	API5L-X52	1,338 psig	Steel	Arc Weld	DSAW
3	1,077 ft	Restrained	34.000 in.	0.3800 in.	API5L-X60	1,341 psig	Steel	Arc Weld	DSAW
4	121 ft	Restrained	12.750 in.	0.5000 in.	API5L-X42	3,294 psig	Steel	Arc Weld	SM
5	40 ft	Unrestrained	34.000 in.	0.5000 in.	API5L-X65	1,912 psig	Steel	Arc Weld	DSAW
6	23 ft	Unrestrained	34.000 in.	0.3750 in.	API5L-X65	1,434 psig	Steel	Arc Weld	DSAW

### Hydrostatic Test Project Owner & Participants

Owner Company	Pacific Gas and Electric Company	Job Number	
Address	350 N. Wiget Walnut Creek, CA 94598 Attention: Redacted		414197333-4
Construction Company	Snelson	Job Number	
Address	601 West State Street Sedro-Wooley, WA 98284 Attention: Redacted		41474005-T90B
Hydrostatic Test Co.	Milbar Hydro-Test Inc.	Project No.	
Address	P.O. Box 7701 Shreveport, LA 71137-7701 Attention:		T-90B 8/30/2011
Test Section	PG&E T-90B L-300B, MP 493.90 - 496.37 From: 158+57 To: 287+67		
File Name	RCP 61362 - T-90B, L-300B, MP 493.90 - 496.37		

<b>Part II - Test Data (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)</b>				Note: Minimum test pressure and duration are not to be charged without written approval.			
Time and Date Test Pressure Reached	8/29/11 7:49 PM	Elevation at Test Point	113 ft	Min. Required Test Press At Test Point (1)	1,013.10 psig	Max. Allowable Test Press at Test Point (4)	1,116.53 psig
Time and Date Test Ended	8/30/11 4:30 AM	Max. Elevation in Test Section	134 ft	Min. Indicated Test Pressure (2)	1,028.00 psig	Max. Indicated Test Pressure (5)	1,113.00 psig
Actual Duration of Test	8 hours 41 minutes	Min. Elevation in Test Section	105 ft	Min. Test Pressure at Max. Elevation (3)	1,018.90 psig	Max. Test Pressure at Min. Elevation (6)	1,116.47 psig

COPY

AUG 30 2011

PG & E

PG&E T-90B L-300B, MP 493.90 - 496.37

COPY

AUG 30 2011


PG&E

Test Pressure

1000 psig  
990 psig  
940 psig  
990 psig  
940 psig  
890 psig  
840 psig  
790 psig  
740 psig

80 °F  
75 °F  
70 °F  
65 °F  
60 °F  
55 °F  
50 °F


6:00 PM 7:00 PM 8:00 PM 9:00 PM 10:00 PM 11:00 PM 12:00 AM 1:00 AM 2:00 AM 3:00 AM 4:00 AM 5:00 AM 6:00 AM



C:\1 PG&E FILES\TESTS\Test T-90B\  
T-90B\_8 17 2011 test model  
PlotT




**Spike Pressure Test**  
**Stress Strain Curve -- PG&E T-90B L-300B, MP 493.90 - 496.37**





Actual Pressure Volume Plot Data			Predicted Pressure Volume Plot Data	Slope		Spike Pressure Test Stress Strain Curve -- PG&E T-90B L-300B, MP 493.90 - 496.37	
Pressure	Strokes	Gallons	Gallons	Actual	Predicted		
760 psig	0	0.00 gal		0	0.000	Pump gal per stroke	0.551 gal/stroke
770 psig	54	29.74 gal	31.13 gal	2.974	3.113	Pump Piston Diameter	3.000 in
780 psig	115	63.34 gal	62.27 gal	3.360	3.113	Pump Piston Stroke	6.00 in
790 psig	173	95.29 gal	93.40 gal	3.195	3.114	Pump Cylinders	3 ea
800 psig	233	128.34 gal	124.54 gal	3.305	3.114	Volume check gal per stroke	0.476 gal/stroke
810 psig	294	161.93 gal	155.68 gal	3.360	3.114	Volume Released (gallons)	28.50 gal
820 psig	352	193.88 gal	186.82 gal	3.195	3.114	Pressure Reduced (psi)	10 psi
830 psig	416	229.13 gal	217.96 gal	3.525	3.114	Maximum2	1,230 gal
840 psig	473	260.53 gal	249.11 gal	3.140	3.115	Minimum2	0 gal
850 psig	532	293.02 gal	280.26 gal	3.250	3.115	Maximum1	1,439 psig
860 psig	593	326.62 gal	311.41 gal	3.360	3.115	Minimum1	700 psig
870 psig	652	359.12 gal	342.56 gal	3.250	3.115	Gallons/Stroke Used	0.551 gal/stroke
880 psig	712	392.17 gal	373.71 gal	3.305	3.115	Predicted Gallons/Stroke	0.521 gal/stroke
890 psig	772	425.22 gal	404.87 gal	3.305	3.115	Pressure Increment	10 psi
900 psig	831	457.71 gal	436.02 gal	3.250	3.116	Max Pressure	1,113 psig
910 psig	891	490.76 gal	467.18 gal	3.305	3.116	Buried Pipe Temperature	76 °F
920 psig	952	524.36 gal	498.34 gal	3.360	3.116	Exposed Pipe Temperature	77 °F
930 psig	1011	556.86 gal	529.50 gal	3.250	3.116	ASME B31.8 Appendix N-5	
940 psig	1070	589.35 gal	560.67 gal	3.250	3.116	Average Actual Elastic Slope	3.291
950 psig	1131	622.95 gal	591.84 gal	3.360	3.117	Average Predicted Elastic Slope	3.117
960 psig	1190	655.45 gal	623.00 gal	3.250	3.117	Code Prescribed Minimum Yield Slope (less 10%) B31.8 N-5 (c)(2)	6.252
970 psig	1250	688.50 gal	654.17 gal	3.305	3.117	Established Minimum Yield Pressure B31.8 N-5 (c)(2)	1,113 psig
980 psig	1311	722.10 gal	685.35 gal	3.360	3.117	Maximum Allowed Volume (After Slope Deviation) B31.8 N-5 (c)(2)	418 gal
990 psig	1370	754.59 gal	716.52 gal	3.250	3.117	Volume (After Slope Deviation) B31.8 N-5 (c)(2)	0 gal
1,000 psig	1431	788.19 gal	747.70 gal	3.360	3.118	<div style="border: 1px solid black; width: 200px; height: 100px; margin: 0 auto;">Redacted</div> <div style="text-align: right; margin-top: 20px;">8/30/2011 Date</div>	
1,010 psig	1491	821.24 gal	778.87 gal	3.305	3.118		
1,020 psig	1550	853.74 gal	810.05 gal	3.250	3.118		
1,030 psig	1611	887.34 gal	841.23 gal	3.360	3.118		
1,040 psig	1670	919.83 gal	872.42 gal	3.250	3.118		
1,050 psig	1730	952.88 gal	903.60 gal	3.305	3.119		
1,060 psig	1790	985.93 gal	934.79 gal	3.305	3.119		
1,070 psig	1851	1,019.53 gal	965.98 gal	3.360	3.119		
1,080 psig	1910	1,052.03 gal	997.17 gal	3.250	3.119		
1,090 psig	1971	1,085.62 gal	1,028.37 gal	3.360	3.119		
1,100 psig	2031	1,118.67 gal	1,059.56 gal	3.305	3.120		
1,110 psig	2091	1,151.72 gal	1,090.76 gal	3.305	3.120		
1,113 psig	2113	1,163.84 gal	1,100.12 gal	4.039	3.120		
1,113 psig		1,163.84 gal	1,100.12 gal	0.000	0.000		
1,113 psig		1,163.84 gal	1,100.12 gal	0.000	0.000		
1,113 psig		1,163.84 gal	1,100.12 gal	0.000	0.000		
1,113 psig		1,163.84 gal	1,100.12 gal	0.000	0.000		
1,113 psig		1,163.84 gal	1,100.12 gal	0.000	0.000		
1,113 psig		1,163.84 gal	1,100.12 gal	0.000	0.000		
1,113 psig		1,163.84 gal	1,100.12 gal	0.000	0.000		

**COPY**  
 AUG 30 2011  
**PG & E**




Test Location: Test Head T-90B




Test Location: Segment Header



Test Location: Pipeline Connect



Restrained Pipe Temp Recorder



Dead Weight and Temp/Press Chart Recorder




Pressure Chart Recorder

**COPY**

AUG 30 2011

**PG & E**

RCP



Injection pump

COPY  
AUG 30 2011  
PG & E