



801 Louisiana, Ste.200
Houston, Texas 77002

Redacted

August 22, 2011

Pacific Gas and Electric Company
350 N. Wiget
Walnut Creek, CA 94598
Attention: Redacted

Test Contractor: Milbar hydro-test inc -- FY12-112
Asset Owner: Pacific Gas and Electric Company -- 414197334-T81
Construction Contractor: Snelson -- 41474005 -T81
Test Section: PG&E T-81 L-300B, MP 256.66 - 257.5096
Test Date: August 22, 2011
Certificate Number: RCP 61362 - T-81, L-300B, MP 256.66 - 257.5096, A-C

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by Milbar hydro-test inc met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 1).

The test segment was subjected to a spike pressure test of 1042 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.42 hour test duration period.

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 8.42 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 961 psig and the established MAOP is 874 psig.

Pressure decreased 68 psi during the test. 9,715.20 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 1,864.91 ounces, loss, which is equivalent to a 0.54 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric loss is attributed to the error characteristic of the temperature measurement instrumentation utilized.

Sincerely,

Redacted

COPY

AUG 22 2011

PG & E

cc. file

C:\Documents and Settings\Redacted\My Documents\Redacte\PG&E Hydrotest Project\Hydro-test T-81\
Hydrostatic Test Plan Test T-81.xls
Letter



Hydrostatic Test Certification

Company	Pacific Gas and Electric Company	Job Number	414197334-T81
Construction Co.	Snelson	Job Number	41474005-T81
Hydro. Test Co.	Milbar hydro-test inc	Project No.	FY12-112
Test Section	PG&E T-81 L-300B, MP 256.66 - 257.5096		
File Name	RCP 61362 - T-81, L-300B, MP 256.66 - 257.5096, A-C		

Hydrostatic Test Pressure

APPLICABLE CODE FOR CERTIFICATION:

Test Date: 22-Aug-11

Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 1)

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

Pipeline: PG&E T-81 L-300B, MP 256.66 - 257.5096

From: 45+64

To: 0+00

Pipe Data

Segment	Length	Diameter	Wall Thickness	Specification	100% SMYS
1	26 ft	34.000 in.	0.505 in.	API5L-X60, DSAW, Arc Weld, Steel	1,782 psi
2	52 ft	34.000 in.	0.375 in.	API5L-X65 DSAW, Arc Weld, Steel	1,434 psi
3	4,510 ft	34.000 in.	0.344 in.	API5L-X52, DSAW, Arc Weld, Steel	1,052 psi
4	6 ft	34.000 in.	0.375 in.	API5L-X52, DSAW, Arc Weld, Steel	1,147 psi
5	48 ft	34.000 in.	0.438 in.	API5L-X48, DSAW, Arc Weld, Steel	1,235 psi
6	40 ft	34.000 in.	0.500 in.	API5L-X65, DSAW, Arc Weld, Steel	1,912 psi

Initial Test Conditions

Pressure at Test Point:	1,042 psig	Date/Time:	8/22/11 9:35 AM	Pipe Temperature	
				Unrestrained:	81.0 °F
Ambient Temperature:	78.0 °F	Elevation @ Test Point:	420.0 ft	Restrained:	83.0 °F
Pressure @ High Point (Cal/Measure):	1,030 psig	Elevation @ High Point:	448.0 ft	Location:	0+00
Pressure @ Low Point (Cal/Measure):	1,042 psig	Elevation @ Low Point:	420.0 ft	Location:	45+64

Final Test Conditions

Pressure at Test Point:	974 psig	Date/Time:	8/22/11 6:00 PM	Pipe Temperature	
				Unrestrained:	86.0 °F
Ambient Temperature:	90.0 °F	Elevation @ Test Point:	420.0 ft	Restrained:	83.0 °F
Pressure @ High Point (Cal/Measure):	962 psig	Elevation @ High Point:	448.0 ft	Location:	45+64
Pressure @ Low Point (Cal/Measure):	974 psig	Elevation @ Low Point:	420.0 ft	Location:	0+00
Total Fluid Injected:	9715.20 fluid ounces			Volume loss	
Net Change in Volume of the Test Section ± (+ Gain, - Loss):	(1,864.91) oz	Loss	(0.0069)%	(0.536) °F equivalent	

Test Duration: 8.42 hours

Minimum Test Pressure:	974 psig	Test Point	Max Elevation	962 psig	Min Elevation	974 psig
Maximum Test Pressure:	1,042 psig					1,042 psig
% SMYS :				83.4%		99.0%
Test Segment Observed % SMYS :			Minimum	54.5%	Maximum	99.0%

Minimum Test Pressure (Calculated/Measured): 962 psig

Maximum Allowable Operating Pressure:	DOT Part 192	Test Factor= 1.10	874 psig
Were leaks observed?	No	Explain:	

Acceptable Hydrostatic Test?	Yes	The test segment was subjected to a spike pressure test of 1042 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.42 hour test duration period.
		No leaks were observed during the test period. The test section included 4,564 feet of buried and 118 feet of exposed pipe. Pressure lost 68 psi during the test. The buried pipe segment fluid temperature remained steady and the exposed pipe segment gained 5°F. 9,715.20 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 1,864.91 ounces, loss, which is equivalent to a 0.54 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric loss is attributed to the error characteristic of the temperature measurement instrumentation utilized.

Remarks	
Redacted	

22-Aug-11

COPY

AUG 22 2011

PG & E



Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	414197334-T81
Construction Co.	Snelson	Job Number	41474005 -T81
Testing Co.	Milbar hydro-test inc	Project No.	FY12-112
Test Section	PG&E T-81 L-300B, MP 256.66 - 257.5096		
File Name	RCP 61362 - T-81, L-300B, MP 256.66 - 257.5096, A-C		

Date 22-Aug-11

Test Log

Log No.	Test Period		Test Pressure	Temperature °F			Remarks			
	Date	Time		Ambient	Pipe					
					Unrestrained	Restrained	Comment	Bleed	Inject	
1	8/22/11	9:10 AM	782 psig	75 °F	80 °F	83 °F	Start Spike			
2	8/22/11	9:11 AM	792 psig	75 °F	80 °F	83 °F	Inject		1,763 oz.	
3	8/22/11	9:12 AM	802 psig	75 °F	80 °F	83 °F	Inject		1,763 oz.	
4	8/22/11	9:13 AM	812 psig	75 °F	80 °F	83 °F	Inject		1,692 oz.	
5	8/22/11	9:14 AM	822 psig	75 °F	80 °F	83 °F	Inject		1,763 oz.	
6	8/22/11	9:15 AM	832 psig	75 °F	80 °F	83 °F	Inject		1,692 oz.	
7	8/22/11	9:16 AM	842 psig	75 °F	80 °F	83 °F	Inject		1,763 oz.	
8	8/22/11	9:17 AM	852 psig	75 °F	80 °F	83 °F	Inject		1,763 oz.	
9	8/22/11	9:18 AM	862 psig	75 °F	80 °F	83 °F	Inject		1,763 oz.	
10	8/22/11	9:19 AM	872 psig	75 °F	80 °F	83 °F	Inject		1,763 oz.	
11	8/22/11	9:20 AM	882 psig	75 °F	80 °F	83 °F	Inject		1,763 oz.	
12	8/22/11	9:21 AM	892 psig	75 °F	80 °F	83 °F	Inject		1,692 oz.	
13	8/22/11	9:22 AM	902 psig	75 °F	80 °F	83 °F	Inject		1,763 oz.	
14	8/22/11	9:23 AM	912 psig	75 °F	80 °F	83 °F	Inject		1,763 oz.	
15	8/22/11	9:24 AM	922 psig	75 °F	80 °F	83 °F	Inject		1,833 oz.	
16	8/22/11	9:25 AM	932 psig	75 °F	80 °F	83 °F	Inject		1,692 oz.	
17	8/22/11	9:26 AM	942 psig	75 °F	80 °F	83 °F	Inject		1,833 oz.	
18	8/22/11	9:27 AM	952 psig	75 °F	80 °F	83 °F	Inject		1,692 oz.	
19	8/22/11	9:28 AM	962 psig	75 °F	80 °F	83 °F	Inject		1,763 oz.	
20	8/22/11	9:29 AM	972 psig	75 °F	80 °F	83 °F	Inject		1,833 oz.	
21	8/22/11	9:30 AM	982 psig	75 °F	80 °F	83 °F	Inject		1,692 oz.	
22	8/22/11	9:31 AM	992 psig	75 °F	80 °F	83 °F	Inject		1,763 oz.	
23	8/22/11	9:32 AM	1,002 psig	75 °F	80 °F	83 °F	Inject		1,763 oz.	
24	8/22/11	9:33 AM	1,012 psig	75 °F	80 °F	83 °F	Inject		1,763 oz.	
25	8/22/11	9:34 AM	1,022 psig	75 °F	80 °F	83 °F	Inject		1,763 oz.	
26	8/22/11	9:34 AM	1,032 psig	76 °F	80 °F	83 °F	Inject		1,763 oz.	
27	8/22/11	9:34 AM	1,042 psig	77 °F	80 °F	83 °F	Inject		1,763 oz.	
28	8/22/11	9:35 AM	1,042 psig	78 °F	81 °F	83 °F	On Test			
29	8/22/11	9:45 AM	1,041 psig	79 °F	82 °F	83 °F				
30	8/22/11	9:55 AM	1,041 psig	80 °F	83 °F	83 °F				
31	8/22/11	10:05 AM	1,041 psig	82 °F	83 °F	83 °F	End Spike			
32	8/22/11	10:06 AM	1,031 psig	82 °F	83 °F	83 °F	Bleed		1,472 oz.	
33	8/22/11	10:07 AM	1,021 psig	82 °F	83 °F	83 °F	Bleed		1,472 oz.	
34	8/22/11	10:08 AM	1,011 psig	82 °F	83 °F	83 °F	Bleed		1,472 oz.	
35	8/22/11	10:09 AM	1,001 psig	82 °F	84 °F	83 °F	Bleed		1,472 oz.	
36	8/22/11	10:10 AM	991 psig	82 °F	84 °F	83 °F	Bleed		1,472 oz.	
37	8/22/11	10:11 AM	981 psig	82 °F	84 °F	83 °F	Bleed		1,472 oz.	
38	8/22/11	10:12 AM	975 psig	82 °F	84 °F	83 °F	Bleed		883 oz.	
39	8/22/11	10:25 AM	975 psig	83 °F	84 °F	83 °F				
40	8/22/11	10:30 AM	975 psig	85 °F	83 °F	83 °F				
41	8/22/11	10:45 AM	975 psig	86 °F	85 °F	83 °F	Warm			
42	8/22/11	11:00 AM	974 psig	86 °F	85 °F	83 °F				
43	8/22/11	11:15 AM	974 psig	86 °F	85 °F	83 °F				

COPY



Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	414197334-T81
Construction Co.	Snelson	Job Number	41474005 -T81
Testing Co.	Milbar hydro-test inc	Project No.	FY12-112
Test Section	PG&E T-81 L-300B, MP 256.66 - 257.5096		
File Name	RCP 61362 - T-81, L-300B, MP 256.66 - 257.5096, A-C		

C:\Documents and Settings\Redac\My Documents\Redact\PG&E Hydrotest Project\Hydro-test T-81\\
Hydrostatic Test Plan Test T-81.xls
Dead Weight Sheet Page 4 of 12



Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company						Job Number	414197334-T81		
Construction Co.	Snelson						Job Number	41474005 -T81		
Hydro. Test Co.	Milbar hydro-test inc						Project No.	FY12-112		
Test Section	PG&E T-81 L-300B, MP 256.66 - 257.5096							WATER		
File Name	RCP 61362 - T-81, L-300B, MP 256.66 - 257.5096, A-C									
General Pipe Data										
Description	Segment									
	1	2	3	4	5	6				
Restrained or Unrestrained?	Unrestrained	Unrestrained	Restrained	Restrained	Restrained	Unrestrained				
Outside Diameter	34.000 in.	34.000 in.	34.000 in.	34.000 in.	34.000 in.	34.000 in.				
Wall Thickness	0.505 in.	0.375 in.	0.344 in.	0.375 in.	0.438 in.	0.500 in.				
Inside Diameter	32.990 in.	33.250 in.	33.312 in.	33.250 in.	33.125 in.	33.000 in.				
Spec./Grade	API5L-X60	API5L-X65	API5L-X52	API5L-X52	API5L-X48	API5L-X65				
Length Unrestrained	26 ft	52 ft				40 ft				
Length Restrained			4,510 ft	6 ft	48 ft					
Temperature - On Test	81 °F	81 °F	83.0 °F	83.0 °F	83.0 °F	81.0 °F				
Temperature - End of Test	86 °F	86 °F	83.0 °F	83.0 °F	83.0 °F	86.0 °F				
Pressure - On Test	1,042 psig	1,042 psig	1,042 psig	1,042 psig	1,042 psig	1,042 psig				
Pressure - End of Test	974 psig	974 psig	974 psig	974 psig	974 psig	974 psig				
Unrestrained Pipe										
Sum:	Vo	5,277.31 gal					5,300.10 gal			5,294.02 gal
		675,495 oz.						678,412 oz.		
Vo Unrestrained	1,155 gal	2,346 gal					1,777 gal			
Fwp 1	1.003193	1.003193					1.003193			
Fpp 1	1.002836	1.003850					1.002866			
Fpt 1	1.000382	1.000382					1.000382			
Fwt 1	1.002556	1.002556					1.002556			
Fpwt 1 = Fpt/Fwt	0.997832	0.997832					0.997832			
Vlp 1 = Vo(Fwp)(Fpp)(Fpwt)	1,158.96 gal	2,356.98 gal					1,784.15 gal			
Fwp 2	1.002984	1.002984					1.002984			
Fpp 2	1.002651	1.003598					1.002679			
Fpt 2	1.000473	1.000473					1.000473			
Fwt 2	1.003373	1.003373					1.003373			
Fpwt 2 = Fpt/Fwt	0.997110	0.997110					0.997110			
Vlp = Vo(Fwp)(Fpp)(Fpwt)	1,157.67 gal	2,354.20 gal					1,782.16 gal			
Restrained Pipe										
Sum:	Vo	206,610.76 gal					207,383.63 gal			207,299.23 gal
		26,446,177 oz.						26,545,105 oz.		
Vo Unrestrained		204,191 gal	271 gal	2,149 gal						
Fwp 1			1.003193	1.003193	1.003193					
Fpp 1			1.003144	1.002885	1.002476					
Fpt 1			1.000278	1.000278	1.000278					
Fwt 1			1.002868	1.002868	1.002868					
Fpwt 1 = Fpt/Fwt			0.997417	0.997417	0.997417					
Vlp 1 = Vo(Fwp)(Fpp)(Fpwt)			204,957 gal	272 gal	2,155 gal					
Fwp 2			1.002984	1.002984	1.002984					
Fpp 2			1.002944	1.002702	1.002320					
Fpt 2			1.000278	1.000278	1.000278					
Fwt 2			1.002868	1.002868	1.002868					
Fpwt 2 = Fpt/Fwt			0.997417	0.997417	0.997417					
Vlp = Vo(Fwp)(Fpp)(Fpwt)			204,873 gal	271 gal	2,155 gal					
Combined Pipe										
Sum:	Vo	211,888.07 gal					212,683.72 gal			212,593.26 gal
		27,121,673 oz.						27,223,517 oz.		

COPY

AUG 22 2011

PG & E

RCP

Pipe Segment Volume Allowance Calculations

Company	Pacific Gas and Electric Company						Job Number	414197334-T81
Construction Co.	Snelson						Job Number	41474005-T81
Hydro. Test Co.	Milbar hydro-test inc						Project No.	FY12-112
Test Section	PG&E_T-81 L-300B, MP 256.66 - 257.5096							
File Name	RCP 61362 - T-81, L-300B, MP 256.66 - 257.5096, A-C							WATER
General Pipe Data								
Description	Segment							
	1	2	3	4	5	6		
Restrained or Unrestrained?	Unrestrained	Unrestrained	Restrained	Restrained	Restrained	Unrestrained		
Outside Diameter	34.000 in.	34.000 in.	34.000 in.	34.000 in.	34.000 in.	34.000 in.		
Wall Thickness	0.505 in.	0.375 in.	0.344 in.	0.375 in.	0.438 in.	0.500 in.		
Inside Diameter	32.990 in.	33.250 in.	33.312 in.	33.250 in.	33.125 in.	33.000 in.		
Spec./Grade	API5L-X60	API5L-X65	API5L-X52	API5L-X52	API5L-X48	API5L-X65		
Length Unstrained	26.00 ft	52.00 ft				40 ft		
Length Restrained			4,510 ft	6 ft	48 ft			
Temperature - On Test	83 °F	83 °F	82 °F	82 °F	82 °F	83 °F		
Temperature - End of Test	84 °F	84 °F	83 °F	83 °F	83 °F	84 °F		
Pressure - On Test	1,008 psig	1,008 psig	1,008 psig	1,008 psig	1,008 psig	1,008 psig		
Pressure - End of Test	1,008 psig	1,008 psig	1,008 psig	1,008 psig	1,008 psig	1,008 psig		
Unrestrained Pipe								
Sum:	Vo	5,277.31 gal	Vtp1	5,297.52 gal	Vtp2	5,296.69 gal		
		675,495 oz.		678,082 oz.		677,976 oz.		
Vo Unrestrained	1,155 gal	2,346 gal			1,777 gal			
Fwp 1	1.003089	1.003089			1.003089			
Fpp 1	1.002744	1.003724			1.002772			
Fpt 1	1.000419	1.000419			1.000419			
Fwt 1	1.002868	1.002868			1.002868			
Fpwt 1 = Fpt/Fwt	0.997557	0.997557			0.997557			
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	1,158.42 gal	2,355.79 gal			#####			
Fwp 2	1.003089	1.003089			1.003089			
Fpp 2	1.002744	1.003724			1.002772			
Fpt 2	1.000437	1.000437			1.000437			
Fwt 2	1.003044	1.003044			1.003044			
Fpwt 2 = Fpt/Fwt	0.997401	0.997401			0.997401			
Vtp = Vo(Fwp)(Fpp)(Fpwt)	1,158.23 gal	2,355.43 gal			#####			
Restrained Pipe								
Sum:	Vo	206,610.76 gal	Vtp1	207,367.80 gal	Vtp2	207,341.43 gal		
		26,446,177 oz.		26,543,079 oz.		26,539,703 oz.		
Vo Restrained		204,191 gal	271 gal	2,149 gal				
Fwp 1		1.003089	1.003089	1.003089				
Fpp 1		1.003040	1.002790	1.002394				
Fpt 1		1.000266	1.000266	1.000266				
Fwt 1		1.002725	1.002725	1.002725				
Fpwt 1 = Fpt/Fwt		0.997548	0.997548	0.997548				
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)		204,941 gal	272 gal	2,155 gal				
Fwp 2		1.003089	1.003089	1.003089				
Fpp 2		1.003044	1.002794	1.002398				
Fpt 2		1.000278	1.000278	1.000278				
Fwt 2		1.002858	1.002868	1.002868				
Fpwt 2 = Fpt/Fwt		0.997417	0.997417	0.997417				
Vtp = Vo(Fwp)(Fpp)(Fpwt)		204,915 gal	272 gal	2,155 gal				
Combined Pipe								
Sum:	Vo	211,888.07 gal	Vtp1	212,685.32 gal	Vtp2	212,638.12 gal		
		27,121,673 oz.		27,221,161 oz.		27,217,679 oz.		
1 °F Change	27.21 gal	3,482.49 oz.						

COPY

AUG 22 2011

PG&E



Hydrostatic Test Pipe Data Table

Pipe Type	Length	Restrained / Unrestrained	Outside Diameter	Wall Thickness	Specification & Grade	Pipe Yield Pressure	Material	Joint Type	Seam Type
1	26 ft	Unrestrained	34.000 in.	0.5050 in.	API5L-X60	1,782 psig	Steel	Arc Weld	DSAW
2	52 ft	Unrestrained	34.000 in.	0.3750 in.	API5L-X65	1,434 psig	Steel	Arc Weld	DSAW
3	4,510 ft	Restrained	34.000 in.	0.3440 in.	API5L-X52	1,052 psig	Steel	Arc Weld	DSAW
4	6 ft	Restrained	34.000 in.	0.3750 in.	API5L-X52	1,147 psig	Steel	Arc Weld	DSAW
5	48 ft	Restrained	34.000 in.	0.4375 in.	API5L-X48	1,235 psig	Steel	Arc Weld	DSAW
6	40 ft	Unrestrained	34.000 in.	0.5000 in.	API5L-X65	1,912 psig	Steel	Arc Weld	DSAW

Hydrostatic Test Project Owner & Participants

Owner Company	Pacific Gas and Electric Company	Job Number
Address	350 N. Wiget Walnut Creek, CA 94598	414197334-T81
	Attention: Redacted	
Construction Company	Snelson	Job Number
Address	601 West State Street Sedro-Wooley, WA 98284	41474005-T81
	Attention: Redacted	
Hydrostatic Test Co.	Milbar hydro-test inc	Project No.
Address	P O Box 7701 Shreveport, La. 71137-7701	FY12-112
Test Section	PG&E T-81 L-300B, MP 256.66 - 257.5096 From: 45+64 To: 0+00	
File Name	RCP 61362 - T-81, L-300B, MP 256.66 - 257.5096, A-C	


Part II – Test Data (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST) Note: Minimum test pressure and duration are not to be charged without written approval.

Time and Date Test Pressure Reached	8/22/11 9:35 AM	Elevation at Test Point	420 ft	Min. Required Test Press At Test Point (1)	959.13 psig	Max. Allowable Test Press at Test Point (4)	1,042.00 psig
Time and Date Test Ended	8/22/11 6:00 PM	Max. Elevation in Test Section	448 ft	Min. Indicated Test Pressure (2)	974.00 psig	Max. Indicated Test Pressure (5)	1,042.00 psig
Actual Duration of Test	8 hours 25 minutes	Min. Elevation in Test Section	420 ft	Min. Test Pressure at Max. Elevation (3)	961.87 psig	Max. Test Pressure at Min. Elevation (6)	1,042.00 psig

COPY

AUG 22 2011

PG & E

RCP**PG&E T-81 L-300B, MP 256.66 - 257.5096**

C:\Documents and Settings\Redact\My Documents\Redacte\PG&E Hydrotest Project\Hydro-test T-81\Hydrostatic Test Plan Test T-81.xlsm

PlotT


Page 8 of 12

COPY
AUG 22 2011**PG & E**

8/22/2011

SB_GT&S_0496716

Spike Pressure Test
Stress Strain Curve -- PG&E T-81 L-300B, MP 256.66 - 257.5096



Redacted

8-22-11


Date _____

COPY

AUG 22 2011

PG & E

RCP



T-81 Test Head



T-81 Test Head



T-81 Alternate Rest. Temp. Rec.
T-81 Unrestrained Temp. Rec.



T-81 Restrained Temp. Rec.

COPY

AUG 22 2011

PG & E