



, Inc.

801 Louisiana, Ste.200
Houston, Texas 77002

(713) 655-0000

Redacted

OCTOBER 27, 2011

Pacific Gas and Electric Company
350 N. Wiget
Walnut Creek, CA 94598
Attention: Scott Clapp

Test Contractor: Milbar hydro-test inc. -- FY12-112
Asset Owner: Pacific Gas and Electric Company – 41545511
Construction Contractor: Snelson – 41474005 -T117
Test Section: PG&E T-117 , L-300B , MP-283.85 - 284.62
Test Date: October 27, 2011
Certificate Number: RCP 61362 - T-117, L-300B, MP- 283.85 - 284.62

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by Milbar hydro-test inc. met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 1).

The test segment was subjected to a spike pressure test of 1042 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.17 hour test duration period.

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 8.17 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 979 psig and the MAOP per 49 CFR Part 192, Subpart J can be as high as 890 psig. The MAOP established by this test is sufficient to qualify for Pacific Gas and Electric Company's desired MAOP of 757 psig.

Pressure decreased 63 psi during the test. 10,598.40 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 1,424.00 ounces, loss, which is equivalent to a 0.48 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric loss is attributed to the error characteristic of the temperature measurement instrumentation utilized.

Sincerely,

Redacted

cc. file

COPY
OCT 27 2011
PG & E

C:\Documents and Settings\Redacted\PG&E Hydrotest Project\Hydro-test T-117\
Test T-117 10 27 2011.xlsm
Letter

RCP

Hydrostatic Test Certification

| | | | |
|------------------|--|-------------|---------------|
| Company | Pacific Gas and Electric Company | Job Number | 41545511 |
| Construction Co. | Snelson | Job Number | 41474005-T117 |
| Hydro. Test Co. | Milbar hydro-test inc. | Project No. | FY12-112 |
| Test Section | PG&E T-117, L-300B , MP-283.85 - 284.62 | | |
| File Name | RCP 61362 - T-117, L-300B, MP- 283.85 - 284.62 | | |

Hydrostatic Test Pressure

APPLICABLE CODE FOR CERTIFICATION: Test Date: 27-Oct-11
Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 1)

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

| | | | |
|------------------|--|------------|----------------|
| Pipeline: | PG&E T-117 , L-300B , MP-283.85 - 284.62 | | |
| From: | 0+00 | To: | 42+55 |
| Pipe Data | | | |
| Segment | Length | Diameter | Wall Thickness |
| 1 | 39 ft | 34,000 in. | 0.500 in. |
| 2 | 298 ft | 34,000 in. | 0.438 in. |
| 3 | 3,627 ft | 34,000 in. | 0.344 in. |
| 4 | 40 ft | 34,000 in. | 0.500 in. |
| 5 | 24 ft | 34,000 in. | 0.505 in. |
| 6 | 110 ft | 34,000 in. | 0.375 in. |

Initial Test Conditions

| | | | | |
|--|-----------------------|-------------------------|-------------------|-----------------------|
| Pressure at Test Point: | 1,042 psig | Date/Time: | 10/27/11 10:20 AM | Pipe Temperature |
| Ambient Temperature: | 64.0 °F | Elevation @ Test Point: | 343.0 ft | Unrestrained: 68.0 °F |
| Pressure @ High Point (Cal/Measure): | 1,042 psig | Elevation @ High Point: | 344.0 ft | Restrained: 72.0 °F |
| Pressure @ Low Point (Cal/Measure): | 1,044 psig | Elevation @ Low Point: | 339.0 ft | Location: 0+00 |
| Pressure @ High Point (Cal/Measure): | 979 psig | Elevation @ Test Point: | 343.0 ft | Location: 22+91 |
| Pressure @ Low Point (Cal/Measure): | 981 psig | Elevation @ High Point: | 344.0 ft | Location: 42+55 |
| Total Fluid Injected: | 10598.40 fluid ounces | | | Volume loss |
| Total Fluid Withdrawn: | 10598.40 fluid ounces | | | |
| Net Change in Volume of the Test Section ± (+ Gain, - Loss): | (1,424.00) oz | Loss | (0.0059)% | (0.479) °F equivalent |

Test Duration: 8.17 hours

| | | | | |
|--|-----------------------|-------------------------|------------------|-----------------------|
| Minimum Test Pressure: | 970 psig | Date/Time: | 10/27/11 6:30 PM | Pipe Temperature |
| Maximum Test Pressure: | 1,042 psig | Elevation @ Test Point: | 343.0 ft | Unrestrained: 70.0 °F |
| % SMYS : | | Elevation @ High Point: | 344.0 ft | Restrained: 73.0 °F |
| | | Elevation @ Low Point: | 339.0 ft | Location: 0+00 |
| Total Fluid Injected: | 10598.40 fluid ounces | | | Location: 22+91 |
| Total Fluid Withdrawn: | 10598.40 fluid ounces | | | Location: 42+55 |
| Net Change in Volume of the Test Section ± (+ Gain, - Loss): | (1,424.00) oz | Loss | (0.0059)% | (0.479) °F equivalent |

Test Segment Observed % SMYS :

Minimum

970 psig

972 psig

Max Elevation

1,042 psig

1,044 psig

Min Elevation

99.0%

84.5%

99.1%

Maximum

979 psig

979 psig

Minimum Test Pressure (Calculated/Measured):

DOT Part 192

Test Factor= 1.10

890 psig

The MAOP established by this test is sufficient to qualify for Pacific Gas and Electric Company's desired MAOP of 757 psig.

| | | |
|------------------------------|-----|---|
| Were leaks observed? | No | Explain: |
| Acceptable Hydrostatic Test? | Yes | The test segment was subjected to a spike pressure test of 1042 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.17 hour test duration period. |
| | | No leaks were observed during the test period. The test section included 4,035 feet of buried and 103 feet of exposed pipe. Pressure lost 63 psi during the test. The buried pipe segment gained 1°F fluid temperature and the exposed pipe segment gained 2°F. |

10,598.40 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 1,424.00 ounces, loss, which is equivalent to a 0.48 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric loss is attributed to the error characteristic of the temperature measurement instrumentation utilized.

COPY

OCT 27 2011

PG & E

27-Oct-11

Redacted

Test T-117 10 27 2011.xlsx
Certification

PG&E Hydrotest Project\Hydro-test T-117\

Page 2 of 12

10/27/2011

SB_GT&S_0502930



Dead Weight Log Sheet

| | | | |
|------------------|--|-------------|----------------|
| Owner Company | Pacific Gas and Electric Company | Job Number | 41545511 |
| Construction Co. | Snelson | Job Number | 41474005 -T117 |
| Testing Co. | Milbar hydro-test inc. | Project No. | FY12-112 |
| Test Section | PG&E T-117 , L-300B , MP-283.85 - 284.62 | | |
| File Name | RCP 61362 - T-117, L-300B, MP- 283.85 - 284.62 | | |

| Date | | | Test Log | | | | | | |
|---------|-------------|----------|---------------|----------------|--------------|------------|-------------|-------|-----------|
| Log No. | Test Period | | Test Pressure | Temperature °F | | | Remarks | | |
| | Date | Time | | Ambient | Unrestrained | Restrained | Comment | Bleed | Inject |
| 1 | 10/27/11 | 9:35 AM | 710 psig | 64 °F | 65 °F | 71 °F | Start Spike | | |
| 2 | 10/27/11 | 9:36 AM | 720 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,490 oz. |
| 3 | 10/27/11 | 9:37 AM | 730 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,490 oz. |
| 4 | 10/27/11 | 9:38 AM | 740 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,490 oz. |
| 5 | 10/27/11 | 9:39 AM | 750 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,490 oz. |
| 6 | 10/27/11 | 9:40 AM | 760 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,430 oz. |
| 7 | 10/27/11 | 9:41 AM | 770 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,490 oz. |
| 8 | 10/27/11 | 9:42 AM | 780 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,490 oz. |
| 9 | 10/27/11 | 9:43 AM | 790 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,430 oz. |
| 10 | 10/27/11 | 9:44 AM | 800 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,490 oz. |
| 11 | 10/27/11 | 9:45 AM | 810 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,490 oz. |
| 12 | 10/27/11 | 9:46 AM | 820 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,490 oz. |
| 13 | 10/27/11 | 9:47 AM | 830 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,490 oz. |
| 14 | 10/27/11 | 9:48 AM | 840 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,311 oz. |
| 15 | 10/27/11 | 9:49 AM | 850 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,550 oz. |
| 16 | 10/27/11 | 9:50 AM | 860 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,490 oz. |
| 17 | 10/27/11 | 9:51 AM | 870 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,490 oz. |
| 18 | 10/27/11 | 9:52 AM | 880 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,430 oz. |
| 19 | 10/27/11 | 9:53 AM | 890 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,490 oz. |
| Redacte | 10/27/11 | 9:54 AM | 900 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,430 oz. |
| #VALUE! | 10/27/11 | 9:55 AM | 910 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,550 oz. |
| #VALUE! | 10/27/11 | 9:56 AM | 920 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,430 oz. |
| #VALUE! | 10/27/11 | 9:57 AM | 930 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,490 oz. |
| #VALUE! | 10/27/11 | 9:58 AM | 940 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,430 oz. |
| #VALUE! | 10/27/11 | 9:59 AM | 950 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,490 oz. |
| #VALUE! | 10/27/11 | 10:00 AM | 960 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,430 oz. |
| #VALUE! | 10/27/11 | 10:01 AM | 970 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,490 oz. |
| #VALUE! | 10/27/11 | 10:02 AM | 980 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,490 oz. |
| #VALUE! | 10/27/11 | 10:03 AM | 990 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,430 oz. |
| #VALUE! | 10/27/11 | 10:04 AM | 1,000 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,490 oz. |
| #VALUE! | 10/27/11 | 10:05 AM | 1,010 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,490 oz. |
| #VALUE! | 10/27/11 | 10:06 AM | 1,020 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,430 oz. |
| #VALUE! | 10/27/11 | 10:07 AM | 1,030 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,490 oz. |
| #VALUE! | 10/27/11 | 10:08 AM | 1,040 psig | 64 °F | 65 °F | 71 °F | Inject | | 1,490 oz. |
| #VALUE! | 10/27/11 | 10:10 AM | 1,042 psig | 64 °F | 65 °F | 71 °F | Inject | | 298 oz. |
| #VALUE! | 10/27/11 | 10:20 AM | 1,042 psig | 64 °F | 68 °F | 72 °F | On Test | | |
| #VALUE! | 10/27/11 | 10:30 AM | 1,042 psig | 66 °F | 69 °F | 72 °F | | | |
| #VALUE! | 10/27/11 | 10:40 AM | 1,042 psig | 68 °F | 69 °F | 72 °F | | | |
| #VALUE! | 10/27/11 | 10:50 AM | 1,042 psig | 69 °F | 69 °F | 72 °F | End Spike | | |
| #VALUE! | 10/27/11 | 10:51 AM | 1,032 psig | 69 °F | 69 °F | 72 °F | Bleed | | 1,472 oz. |
| #VALUE! | 10/27/11 | 10:52 AM | 1,022 psig | 69 °F | 69 °F | 72 °F | Bleed | | 1,472 oz. |
| #VALUE! | 10/27/11 | 10:53 AM | 1,012 psig | 69 °F | 69 °F | 72 °F | Bleed | | 1,472 oz. |
| #VALUE! | 10/27/11 | 10:54 AM | 1,002 psig | 69 °F | 69 °F | 72 °F | Bleed | | 1,472 oz. |
| #VALUE! | 10/27/11 | 10:55 AM | 992 psig | 69 °F | 69 °F | 72 °F | Bleed | | 1,472 oz. |
| #VALUE! | 10/27/11 | 10:56 AM | 982 psig | 69 °F | 69 °F | 72 °F | Bleed | | 1,472 oz. |
| #VALUE! | 10/27/11 | 10:57 AM | 972 psig | 69 °F | 70 °F | 72 °F | Bleed | | 1,472 oz. |
| #VALUE! | 10/27/11 | 10:58 AM | 970 psig | 69 °F | 70 °F | 72 °F | Bleed | | 294 oz. |

COPY

Redacted

Test T-117 10 27 2011.xlsx

Dead Weight Sheet

PG&E Hydrotest Project\Hydro-test T-117\

OCT 27 2011

Page 3 of 12

10/27/2011

PG & E

SB_GT&S_0502931



Dead Weight Log Sheet

| Owner Company | Pacific Gas and Electric Company | | | | | Job Number | 41545511 | |
|---|--|----------|---------------|---------------------|------------|--------------|------------------|--------------|
| Construction Co. | Snelson | | | | | Job Number | 41474005 -T117 | |
| Testing Co. | Milbar hydro-test inc. | | | | | Project No. | FY12-112 | |
| Test Section | PG&E T-117 , L-300B , MP-283.85 - 284.62 | | | | | | | |
| File Name | RCP 61362 - T-117, L-300B, MP- 283.85 - 284.62 | | | | | | | |
| Date 27-Oct-11 | | | Test Log | | | | | |
| Log No. | Test Period | | Test Pressure | Temperature °F | | | Remarks | |
| | Date | Time | | Ambient | Pipe | Unrestrained | | |
| #VALUE! | 10/27/11 11:08 AM | 970 psig | 70 °F | 71 °F | 72 °F | | | |
| #VALUE! | 10/27/11 11:15 AM | 970 psig | 72 °F | 71 °F | 72 °F | | | |
| #VALUE! | 10/27/11 11:30 AM | 971 psig | 73 °F | 72 °F | 72 °F | | | |
| #VALUE! | 10/27/11 11:45 AM | 971 psig | 74 °F | 72 °F | 72 °F | | | |
| #VALUE! | 10/27/11 12:00 PM | 972 psig | 76 °F | 73 °F | 72 °F | | | |
| #VALUE! | 10/27/11 12:15 PM | 972 psig | 77 °F | 74 °F | 73 °F | | | |
| #VALUE! | 10/27/11 12:30 PM | 973 psig | 77 °F | 75 °F | 73 °F | | | |
| #VALUE! | 10/27/11 12:45 PM | 973 psig | 78 °F | 75 °F | 73 °F | | | |
| #VALUE! | 10/27/11 1:00 PM | 974 psig | 79 °F | 76 °F | 73 °F | | | |
| #VALUE! | 10/27/11 1:15 PM | 974 psig | 80 °F | 76 °F | 73 °F | | | |
| #VALUE! | 10/27/11 1:30 PM | 975 psig | 80 °F | 76 °F | 73 °F | | | |
| #VALUE! | 10/27/11 1:45 PM | 975 psig | 80 °F | 78 °F | 73 °F | | | |
| #VALUE! | 10/27/11 2:00 PM | 976 psig | 81 °F | 78 °F | 73 °F | | | |
| #VALUE! | 10/27/11 2:15 PM | 976 psig | 80 °F | 78 °F | 73 °F | | | |
| #VALUE! | 10/27/11 2:30 PM | 977 psig | 80 °F | 78 °F | 73 °F | | | |
| #VALUE! | 10/27/11 2:45 PM | 978 psig | 80 °F | 78 °F | 73 °F | | | |
| #VALUE! | 10/27/11 3:00 PM | 978 psig | 80 °F | 78 °F | 73 °F | | | |
| #VALUE! | 10/27/11 3:15 PM | 979 psig | 80 °F | 77 °F | 73 °F | | | |
| #VALUE! | 10/27/11 3:30 PM | 979 psig | 80 °F | 76 °F | 73 °F | | | |
| #VALUE! | 10/27/11 3:45 PM | 979 psig | 80 °F | 76 °F | 73 °F | | | |
| #VALUE! | 10/27/11 4:00 PM | 980 psig | 80 °F | 75 °F | 73 °F | | | |
| #VALUE! | 10/27/11 4:15 PM | 980 psig | 80 °F | 74 °F | 73 °F | | | |
| #VALUE! | 10/27/11 4:30 PM | 980 psig | 79 °F | 73 °F | 73 °F | | | |
| #VALUE! | 10/27/11 4:45 PM | 981 psig | 78 °F | 73 °F | 73 °F | | | |
| #VALUE! | 10/27/11 5:00 PM | 981 psig | 77 °F | 72 °F | 73 °F | | | |
| #VALUE! | 10/27/11 5:15 PM | 981 psig | 76 °F | 72 °F | 73 °F | | | |
| #VALUE! | 10/27/11 5:30 PM | 981 psig | 75 °F | 71 °F | 73 °F | | | |
| #VALUE! | 10/27/11 5:45 PM | 980 psig | 75 °F | 71 °F | 73 °F | | | |
| #VALUE! | 10/27/11 6:00 PM | 980 psig | 74 °F | 70 °F | 73 °F | | | |
| #VALUE! | 10/27/11 6:15 PM | 980 psig | 71 °F | 70 °F | 73 °F | | | |
| #VALUE! | 10/27/11 6:30 PM | 979 psig | 70 °F | 70 °F | 73 °F | End of Test | | |
| | | | | | | | | |
| | | | | | | | Spike Test | 48,870.4 oz. |
| | | | | | | | Hydrostatic Test | 10,598.4 oz. |
| Were leaks observed during the test period? | Exposed and buried pipe, no leaks observed. | | | High Test Pressure: | 1,042 psig | | | |
| | | | | Low Test Pressure: | 970 psig | | | |

COPY

OCT 27 2011

PG & E

Redacted

Test T-117 10 27 2011.xlsx
Dead Weight Sheet

PG&E Hydrotest Project\Hydro-test T-117

Page 4 of 12

10/27/2011

SB_GT&S_0502932



Pipe Segment Volume Calculations

| | | | | | | | | | | |
|-----------------------------|--|-------------|------------|----------------|---------------|------------|--|--|--|--|
| Company | Pacific Gas and Electric Company | | | Job Number | 41545511 | | | | | |
| Construction Co. | Snelson | | | Job Number | 41474005-T117 | | | | | |
| Hydro. Test Co. | Milbar hydro-test inc. | | | Project No. | FY12-112 | | | | | |
| Test Section | PG&E T-117 , L-300B , MP-283.85 - 284.62 | | | WATER | | | | | | |
| File Name | RCP 61362 - T-117, L-300B, MP- 283.85 - 284.62 | | | | | | | | | |
| General Pipe Data | | | | | | | | | | |
| Description | Segment | | | | | | | | | |
| | 1 | 2 | 3 | 4 | 5 | 6 | | | | |
| Restrained or Unrestrained? | Unrestrained | Restrained | Restrained | Unrestrained | Unrestrained | Restrained | | | | |
| Outside Diameter | 34.000 in. | 34.000 in. | 34.000 in. | 34.000 in. | 34.000 in. | 34.000 in. | | | | |
| Wall Thickness | 0.500 in. | 0.438 in. | 0.344 in. | 0.500 in. | 0.505 in. | 0.375 in. | | | | |
| Inside Diameter | 33.000 in. | 33.125 in. | 33.312 in. | 33.000 in. | 32.990 in. | 33.250 in. | | | | |
| Spec./Grade | API5L-X65 | API5L-X48 | API5L-X52 | API5L-X65 | API5L-X60 | API5L-X65 | | | | |
| Length Unrestrained | 39 ft | | | 40 ft | 24 ft | | | | | |
| Length Restrained | | 298 ft | 3,627 ft | | | 110 ft | | | | |
| Temperature -- On Test | 68 °F | 72 °F | 72.0 °F | 68.0 °F | 68.0 °F | 72.0 °F | | | | |
| Temperature -- End of Test | 70 °F | 73 °F | 73.0 °F | 70.0 °F | 70.0 °F | 73.0 °F | | | | |
| Pressure -- On Test | 1,042 psig | 1,042 psig | 1,042 psig | 1,042 psig | 1,042 psig | 1,042 psig | | | | |
| Pressure -- End of Test | 979 psig | 979 psig | 979 psig | 979 psig | 979 psig | 979 psig | | | | |
| Unrestrained Pipe | | | | | | | | | | |
| Vo | 4,575.76 gal | | Vtp1 | 4,600.47 gal | | Vtp2 | | | | |
| | 585,697 oz. | | | 588,860 oz. | | | | | | |
| Vo Unrestrained | 1,733 gal | | | 1,777 gal | 1,066 gal | | | | | |
| Fwp 1 | 1.003193 | | | 1.003193 | 1.003193 | | | | | |
| Fpp 1 | 1.002866 | | | 1.002866 | 1.002866 | | | | | |
| Fpt 1 | 1.000146 | | | 1.000146 | 1.000146 | | | | | |
| Fwt 1 | 1.000803 | | | 1.000803 | 1.000803 | | | | | |
| Fpwt 1 = Fpt/Fwt | 0.999343 | | | 0.999343 | 0.999343 | | | | | |
| Vtp 1 = Vo(Fwp)(Fpp)(Fpwt) | 1,742.18 gal | | | 1,786.85 gal | 1,071.43 gal | | | | | |
| Fwp 2 | 1.003000 | | | 1.003000 | 1.003000 | | | | | |
| Stephen E. Gilliam | 1.002692 | | | 1.002692 | 1.002665 | | | | | |
| Fpt 2 | 1.000182 | | | 1.000182 | 1.000182 | | | | | |
| Fwt 2 | 1.001036 | | | 1.001036 | 1.001036 | | | | | |
| Fpwt = Fpt/Fwt | 0.999145 | | | 0.999145 | 0.999145 | | | | | |
| Vtp = Vo(Fwp)(Fpp)(Fpwt) | 1,741.20 gal | | | 1,785.85 gal | 1,070.83 gal | | | | | |
| Restrained Pipe | | | | | | | | | | |
| Vo | 182,515.94 gal | | Vtp1 | 183,448.17 gal | | Vtp2 | | | | |
| | 23,362,040 oz. | | | 23,481,366 oz. | | | | | | |
| Vo Unrestrained | 13,341 gal | 164,213 gal | | | 4,962 gal | | | | | |
| Fwp 1 | 1.003193 | 1.003193 | | | 1.003193 | | | | | |
| Fpp 1 | 1.002436 | 1.003104 | | | 1.002846 | | | | | |
| Fpt 1 | 1.000145 | 1.000145 | | | 1.000145 | | | | | |
| Fwt 1 | 1.001263 | 1.001263 | | | 1.001283 | | | | | |
| Fpwt 1 = Fpt/Fwt | 0.998863 | 0.998863 | | | 0.998863 | | | | | |
| Vtp 1 = Vo(Fwp)(Fpp)(Fpwt) | 13,401 gal | 165,061 gal | | | 4,986 gal | | | | | |
| Fwp 2 | 1.003000 | 1.003000 | | | 1.003000 | | | | | |
| Fpp 2 | 1.002295 | 1.002923 | | | 1.002680 | | | | | |
| Fpt 2 | 1.000157 | 1.000157 | | | 1.000157 | | | | | |
| Fwt 2 | 1.001423 | 1.001423 | | | 1.001423 | | | | | |
| Fpwt = Fpt/Fwt | 0.998736 | 0.998736 | | | 0.998736 | | | | | |
| Vtp = Vo(Fwp)(Fpp)(Fpwt) | 13,395 gal | 164,978 gal | | | 4,984 gal | | | | | |
| Combined Pipe | | | | | | | | | | |
| Vo | 187,091.69 gal | | Vtp1 | 188,048.64 gal | | Vtp2 | | | | |
| | 23,947,737 oz. | | | 24,070,226 oz. | | | | | | |
| COPY | | | | | | | | | | |

Redacted

Test T-117 10 27 2011.xls

Water Calculations

PG&E Hydrotest Project\Hydro-test T-117\

Page 5 of 12

OCT 27 2011

10/27/2011

PG & E

SB_GT&S_0502933



Pipe Segment Volume Allowance Calculations

| | | | | | | | | |
|---|--|-------------|----------------|--------------|--|--|--|--|
| Company Construction Co. Hydro. Test Co. Test Section File Name | Pacific Gas and Electric Company | Job Number | 41545511 | | | | | |
| | Snelson | Job Number | 41474005 -T117 | | | | | |
| | Milbar hydro-test inc. | Project No. | FY12-112 | | | | | |
| | PG&E T-117 , L-300B , MP-283.85 - 284.62 | WATER | | | | | | |
| | RCP 61362 - T-117 , L-300B , MP- 283.85 - 284.62 | | | | | | | |
| General Pipe Data | | | | | | | | |
| Description | Segment | | | | | | | |
| | 1 | 2 | 3 | 4 | | | | |
| Restrained or Unrestrained? | Unrestrained | Restrained | Restrained | Unrestrained | | | | |
| Outside Diameter | 34.000 in. | 34.000 in. | 34.000 in. | 34.000 in. | | | | |
| Wall Thickness | 0.500 in. | 0.438 in. | 0.344 in. | 0.509 in. | | | | |
| Inside Diameter | 33.000 in. | 33.125 in. | 33.312 in. | 33.000 in. | | | | |
| Spec./Grade | API5L-X65 | API5L-X48 | API5L-X52 | API5L-X65 | | | | |
| Length Unstrained | 39 ft | | | 40 ft | | | | |
| Length Restrained | | 298 ft | 3,627 ft | | | | | |
| Temperature -- On Test | 68 °F | 72 °F | 72 °F | 68 °F | | | | |
| Temperature -- End of Test | 69 °F | 73 °F | 73 °F | 69 °F | | | | |
| Pressure -- On Test | 1,010 psig | 1,010 psig | 1,010 psig | 1,010 psig | | | | |
| Pressure -- End of Test | 1,010 psig | 1,010 psig | 1,010 psig | 1,010 psig | | | | |
| Unrestrained Pipe | | | | | | | | |
| Vo | 4,575.76 gal | Vtp1 | 4,599.61 gal | Vtp2 | | | | |
| | 585,697 oz. | | 588,751 oz. | | | | | |
| Vo Unrestrained | 1,733 gal | | 1,777 gal | 1,066 gal | | | | |
| Fwp 1 | 1.003095 | | 1.003095 | 1.003095 | | | | |
| Fpp 1 | 1.002778 | | 1.002778 | 1.002749 | | | | |
| Fpt 1 | 1.000146 | | 1.000146 | 1.000146 | | | | |
| Fwt 1 | 1.000803 | | 1.000803 | 1.000803 | | | | |
| Fpwt 1 = Fpt/Fwt | 0.999343 | | 0.999343 | 0.999343 | | | | |
| Vtp 1 = Vo(Fwp)(Fpp)(Fpwt) | 1,741.66 gal | | 1,786.52 gal | 1,071.23 gal | | | | |
| Fwp 2 | 1.003095 | | 1.003095 | 1.003095 | | | | |
| Stephen E. Gilliam | 1.002778 | | 1.002778 | 1.002749 | | | | |
| Fpt 2 | 1.000164 | | 1.000164 | 1.000164 | | | | |
| Fwt 2 | 1.000929 | | 1.000929 | 1.000929 | | | | |
| Fpwt 1 = Fpt/Fwt | 0.999236 | | 0.999236 | 0.999236 | | | | |
| Vtp = Vo(Fwp)(Fpp)(Fpwt) | 1,741.67 gal | | 1,786.33 gal | 1,071.12 gal | | | | |
| Restrained Pipe | | | | | | | | |
| Vo | 182,515.94 gal | Vtp1 | 183,413.31 gal | Vtp2 | | | | |
| | 23,362,040 oz. | | 23,476,903 oz. | | | | | |
| Vo Restrained | 13,341 gal | 164,213 gal | | 4,962 gal | | | | |
| Fwp 1 | 1.003095 | 1.003095 | | 1.003095 | | | | |
| Fpp 1 | 1.002363 | 1.003010 | | 1.002760 | | | | |
| Fpt 1 | 1.000145 | 1.000145 | | 1.000145 | | | | |
| Fwt 1 | 1.001283 | 1.001283 | | 1.001283 | | | | |
| Fpwt 1 = Fpt/Fwt | 0.998863 | 0.998863 | | 0.998863 | | | | |
| Vtp 1 = Vo(Fwp)(Fpp)(Fpwt) | 13,399 gal | 165,030 gal | | 4,985 gal | | | | |
| Fwp 2 | 1.003095 | 1.003095 | | 1.003095 | | | | |
| Fpp 2 | 1.002366 | 1.003014 | | 1.002763 | | | | |
| Fpt 2 | 1.000157 | 1.000157 | | 1.000157 | | | | |
| Fwt 2 | 1.001423 | 1.001423 | | 1.001423 | | | | |
| Fpwt 2 = Fpt/Fwt | 0.998736 | 0.998736 | | 0.998736 | | | | |
| Vtp = Vo(Fwp)(Fpp)(Fpwt) | 13,397 gal | 165,009 gal | | 4,985 gal | | | | |
| Combined Pipe | | | | | | | | |
| Vo | 187,091.69 gal | Vtp1 | 188,012.92 gal | Vtp2 | | | | |
| | 23,947,737 oz. | | 24,065,654 oz. | | | | | |
| 1 °F Change | 23.20 gal | | 2,970.16 oz. | | | | | |

COPY

OCT 27 2011
10/27/2011

PG & E

Redacted

Test T-117 10 27 2011.xlsx
Allowance

PG&E Hydrotest Project\Hydro-test T-117\

Page 6 of 12

SB_GT&S_0502934

RCP**Hydrostatic Test Pipe Data Table**

| Pipe Type | Length | Restrained / Unrestrained | Outside Diameter | Wall Thickness | Specification & Grade | Pipe Yield Pressure | Material | Joint Type | Seam Type |
|-----------|----------|---------------------------|------------------|----------------|-----------------------|---------------------|----------|------------|-----------|
| 1 | 39 ft | Unrestrained | 34.000 in. | 0.5000 in. | API5L-X65 | 1,912 psig | Steel | Arc Weld | DSAW |
| 2 | 298 ft | Restrained | 34.000 in. | 0.4375 in. | API5L-X48 | 1,235 psig | Steel | Arc Weld | DSAW |
| 3 | 3,627 ft | Restrained | 34.000 in. | 0.3440 in. | API5L-X52 | 1,052 psig | Steel | Arc Weld | DSAW |
| 4 | 40 ft | Unrestrained | 34.000 in. | 0.5000 in. | API5L-X65 | 1,912 psig | Steel | Arc Weld | DSAW |
| 5 | 24 ft | Unrestrained | 34.000 in. | 0.5050 in. | API5L-X60 | 1,782 psig | Steel | Arc Weld | DSAW |
| 6 | 110 ft | Restrained | 34.000 in. | 0.3750 in. | API5L-X65 | 1,434 psig | Steel | Arc Weld | DSAW |
| | | | | | | | | | |
| | | | | | | | | | |

Hydrostatic Test Project Owner & Participants

| | | |
|----------------------|---|----------------|
| Owner Company | Pacific Gas and Electric Company | Job Number |
| Address | 350 N. Wiget Walnut Creek, CA 94598 | 41545511 |
| | Attention: Redacted | |
| Construction Company | Snelson | Job Number |
| Address | 601 West State Street Sedro-Wooley, WA 98284 | 41474005 -T117 |
| | Attention: Redacted | |
| Hydrostatic Test Co. | Milbar hydro-test inc. | Project No. |
| Address | P O Box 7701 Shreveport, La. 71137-7701 | FY12-112 |
| | | |
| Test Section | PG&E T-117 , L-300B , MP-283.85 - 284.62 | |
| | From: 0+00 | |
| | To: 42+55 | |
| File Name | RCP 61362 - T-117, L-300B, MP- 283.85 - 284.62 | |

| | | | | | | | |
|---|--------------------|--------------------------------|-------|--|-------------|---|---------------|
| Part II – Test Data (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST) | | | | Note: Minimum test pressure and duration are not to be changed without written approval. | | | |
| Time and Date Test Pressure Reached | 10/27/11 10:20 AM | Elevation at Test Point | Re ft | Min. Required Test Press At Test Point (1) | 947.43 psig | Max. Allowable Test Press at Test Point (4) | 1,048.27 psig |
| Time and Date Test Ended | 10/27/11 6:30 PM | Max. Elevation in Test Section | Re ft | Min. Indicated Test Pressure (2) | 970.00 psig | Max. Indicated Test Pressure (5) | 1,042.00 psig |
| Actual Duration of Test | 8 hours 10 minutes | Min. Elevation in Test Section | R ft | Min. Test Pressure at Max. Elevation (3) | 969.57 psig | Max. Test Pressure at Min. Elevation (6) | 1,043.73 psig |

COPY

OCT 27 2011

PG & E

Redacted

\NPG&E Hydrotest Project\Hydro-test T-117\

Test T-117 10.27.2011.xlsx
Pipe

Page 7 of 12


10/27/2011

SB_GT&S_0502935

RCP

PG&E T-117 , L-300B , MP-283.85 - 284.62

COPY
OCT 27 2011
PG & E



Redacted


PG&E Hydrotest Project\Hydro-test T-117\

Test T-117 10 27 2011.xlsx
PlotT

Page 8 of 12

10/27/2011

Spike Pressure Test
Stress Strain Curve -- PG&E T-117 , L-300B , MP-283.85 - 284.62





Redacted

11-27-11


Date _____

COPY

OCT 27 2011


PG & E

RCP



Test T-117 Test Head

Test T-117 Unrestrained &
Alternate Restrained Temp. Rec.



Test T-117 Deadweight

Test T-117 Pump Truck

COPY
OCT 27 2011
PG & E

RCP

Redacted

Test T-117 Test End

Test T-117 Test End



Test T-117 Restrained Temp. Rec.

COPY

OCT 27 2011

PG & E