

Renewables Portfolio Standard

Project Development Status Report

Please enter the name of your utility and the name of the analyst primarily responsible for completing the report.

Utility Name	San Diego Gas & Electric Company
Analyst Name	Leilan Johnson

Utilizing the file provided by Energy Division, fill out the Project Information tab (highlight changes in green - legibly), complete the attestation, and e-mail the completed file to the address below.

Robert Blackney
California Public Utilities Commission
email: robert.blackney@cpuc.ca.gov
phone: 415-703-3072

All projects included in the August 2012 filing should be included, in addition to any new projects. Instructions are included as comments in the column headers.

Project Development Status Report Updates are due by close of business on March 1, 2013.

Overall Status	CPUC ID	IOU ID	IOU Contact Person (name, e-mail, phone number)	Project Name	Special Purpose Entity	Primary Developer	Secondary Developer	Technology Type	Solicitation / Bilateral Year	Contract Type	Expected PCC Classification
PROJECTS IN DEVELOPMENT											
	SD1010	SDG00011C	Despina Niehaus: 858-637-7917	MM Prima Deshecha Energy Phase 3				Landfill gas	2004		
	SD1011	SDG00011D	Despina Niehaus: 858-637-7917	MM Prima Deshecha Energy Phase 4				Landfill gas	2004		
	SD7014	SDG00040	Despina Niehaus: 858-637-7917	Pacific Wind Project				Wind	2004		
	SD5016	SDG00041	Despina Niehaus: 858-637-7917	Campo Verde Solar				Solar PV - Ground mount	2005		
	SD7009	SDG00042	Despina Niehaus: 858-637-7917	Cabazon Wind Partners, LLC 09-11				Wind	2005		
	SD7010	SDG00043	Despina Niehaus: 858-637-7917	Whitewater Hill Wind Partners, LLC 09-11				Wind	2005		
	SD5040	SDG00047	Despina Niehaus: 858-637-7917	SDG&E Solar Energy Project				Solar PV - Ground mount	2008		
	SD7024	SDG00049	Despina Niehaus: 858-637-7917	Shu'luuk				Wind	2008		
	SD5001	SDG00050	Despina Niehaus: 858-637-7917	Centinela Solar Energy Facility				Solar PV - Ground mount	2009		
	SD7017	SDG00051	Despina Niehaus: 858-637-7917	Energia Sierra Juarez				Wind	2009		
	SD7016	SDG00052	Despina Niehaus: 858-637-7917	Ocotillo Express Wind Project				Wind	2009		
	SD5002	SDG00053	Despina Niehaus: 858-637-7917	Centinela Solar Energy Facility Expansion				Solar PV - Ground mount	2010		
	SD5003	SDG00054	Despina Niehaus: 858-637-7917	Imperial Solar Energy Center-South				Solar PV - Ground mount	2010		
	SD5004	SDG00055	Despina Niehaus: 858-637-7917	Imperial Solar Energy Center-West				Solar PV - Ground mount	2010		
	SD5006	SDG00057	Despina Niehaus: 858-637-7917	LanEast Solar Farm LLC				Solar PV - Ground mount	2010		
	SD5007	SDG00058	Despina Niehaus: 858-637-7917	LanWest Solar Farm LLC				Solar PV - Ground mount	2010		
	SD5008	SDG00059	Despina Niehaus: 858-637-7917	Desert Green Solar Farm LLC				Solar PV - Ground mount	2010		
	SD5005	SDG00060	Despina Niehaus: 858-637-7917	NRG Solar Borrego I LLC				Solar PV - Ground mount	2010		
	SD5034	SDG00061	Despina Niehaus: 858-637-7917	Solar Gen 2				Solar PV - Ground mount	2010		
	SD5030	SDG00062	Despina Niehaus: 858-637-7917	Rugged Solar LLC				Solar PV - Ground mount	2010		
	SD5031	SDG00063	Despina Niehaus: 858-637-7917	Tierra del Sol Solar Farm LLC				Solar PV - Ground mount	2010		
	SD5009	SDG00064	Despina Niehaus: 858-637-7917	Boulevard 1				Solar PV - Ground mount	2010		
	SD5010	SDG00065	Despina Niehaus: 858-637-7917	Boulevard 2				Solar PV - Ground mount	2010		
	SD5025	SDG00066	Despina Niehaus: 858-637-7917	Pauma Valley				Solar PV - Ground mount	2010		
	SD5012	SDG00067	Despina Niehaus: 858-637-7917	Cool Valley				Solar PV - Ground mount	2010		
	SD5024	SDG00068	Despina Niehaus: 858-637-7917	Alpine				Solar PV - Ground mount	2010		

Overall Status	CPUC ID	IOU ID	IOU Contact Person (name, e-mail, phone number)	Project Name	Special Purpose Entity	Primary Developer	Secondary Developer	Technology Type	Solicitation / Bilateral Year	Contract Type	Expected PCC Classification
	SD5014	SDG00069	Despina Niehaus: 858-637-7917	Mountain Empire				Solar PV - Ground mount	2010		
	SD5015	SDG00070	Despina Niehaus: 858-637-7917	Buckman				Solar PV - Ground mount	2010		
	SD5016	SDG00071	Despina Niehaus: 858-637-7917	Campo				Solar PV - Ground mount	2010		
	SD5017	SDG00072	Despina Niehaus: 858-637-7917	Borrego Springs 1				Solar PV - Ground mount	2010		
	SD5018	SDG00073	Despina Niehaus: 858-637-7917	Borrego Springs 3				Solar PV - Ground mount	2010		
	SD5024	SDG00074	Despina Niehaus: 858-637-7917	Alpine				Solar PV - Ground mount	2010		
	SD5020	SDG00075	Despina Niehaus: 858-637-7917	Ranchita				Solar PV - Ground mount	2010		
	SD5021	SDG00076	Despina Niehaus: 858-637-7917	Santa Ysabel				Solar PV - Ground mount	2010		
	SD5022	SDG00077	Despina Niehaus: 858-637-7917	Mesa Grande				Solar PV - Ground mount	2010		
	SD5023	SDG00078	Despina Niehaus: 858-637-7917	Jamul-Lake Barrett				Solar PV - Ground mount	2010		
	SD5009	SDG00079	Despina Niehaus: 858-637-7917	Boulevard B1				Solar PV - Ground mount	2010		
	SD5010	SDG00080	Despina Niehaus: 858-637-7917	Boulevard B2				Solar PV - Ground mount	2010		
	SD5026	SDG00081	Despina Niehaus: 858-637-7917	Ramona 1				Solar PV - Ground mount	2010		
	SD5027	SDG00082	Despina Niehaus: 858-637-7917	Ramona 2				Solar PV - Ground mount	2010		
	SD5028	SDG00083	Despina Niehaus: 858-637-7917	Valley Center 1				Solar PV - Ground mount	2010		
	SD5029	SDG00084	Despina Niehaus: 858-637-7917	Valley Center 2				Solar PV - Ground mount	2010		
	SD3001	SDG00085	Despina Niehaus: 858-637-7917	Silicon Valley Power				Geothermal	2011		
	SD5032	SDG00086	Despina Niehaus: 858-637-7917	Arlington Valley Solar Energy II				Solar PV - Ground mount	2011		
	SD5033	SDG00087	Despina Niehaus: 858-637-7917	Catalina Solar				Solar PV - Ground mount	2011		
	SD7018	SDG00099	Despina Niehaus: 858-637-7917	Mesa Wind Power				Wind	2011		
	SD7019	SDG00100	Despina Niehaus: 858-637-7917	Manzana				Wind	2011		
	SD5037	SDG00101	Despina Niehaus: 858-637-7917	Mount Signal I Solar Farm				Solar PV - Ground mount	2011		
	SD2009	SDG00103	Despina Niehaus: 858-637-7917	Sierra Pacific Industries				Biomass	2011		
		SDG00105	Despina Niehaus: 858-637-7917	Southern California Edison 2012					2012		
	SD7011	SDG00106	Despina Niehaus: 858-637-7917	Cabazon Wind Partners, LLC 12-13				Wind	2005		
	SD7012	SDG00107	Despina Niehaus: 858-637-7917	Whitewater Hill Wind Partners, 12-13 LLC				Wind	2005		
	SD1013	SDG00117	Despina Niehaus: 858-637-7917	Otay Landfill V - CRE				Landfill gas	2011		
	SD1014	SDG00118	Despina Niehaus: 858-637-7917	Otay Landfill VI - CRE				Landfill gas	2011		
	SD1015	SDG00119	Despina Niehaus: 858-637-7917	Otay Landfill VII - CRE				Landfill gas	2011		
	SD5035	SDG00113	Despina Niehaus: 858-637-7917	BAP Power - CRE				Solar PV - Ground mount	2011		

Overall Status	CPUC ID	IOU ID	IOU Contact Person (name, e-mail, phone number)	Project Name	Special Purpose Entity	Primary Developer	Secondary Developer	Technology Type	Solicitation / Bilateral Year	Contract Type	Expected PCC Classification
	SD5036	SDG00114	Despina Niehaus: 858-637-7917	Descanso Solar - CRE				Solar PV - Ground mount	2011		
	SD2002	SDG00112	Despina Niehaus: 858-637-7917	Mushroom Power - CRE				Biomass	2011		
		SDG00115	Despina Niehaus: 858-637-7917	Victor Mesa Linda B				Solar PV - Ground mount	2011		
		SDG00116	Despina Niehaus: 858-637-7917	Western Antelope Dry Ranch				Solar PV - Ground mount	2011		
		SDG00120	Despina Niehaus: 858-637-7917	Zodiac Solar A				Solar PV - Ground mount	2012		
		SDG00121	Despina Niehaus: 858-637-7917	Zodiac Solar E				Solar PV - Ground mount	2012		
		SDG00122	Despina Niehaus: 858-637-7917	Global Renewable Energy dba Con Dios Solar 33				Solar PV - Ground mount	2012		
		SDG00123	Despina Niehaus: 858-637-7917	Rugraw Inc. (Lassen Lodge Hydro)				Small hydro	2012		
		SDG00124	Despina Niehaus: 858-637-7917	Cascade Solar				Solar PV - Ground mount	2012		
		SDG00125	Despina Niehaus: 858-637-7917	Pristine Sun				Wind	2012		
		SDG00126	Despina Niehaus: 858-637-7917	MM San Diego-Miramar				Biogas	2012		
		SDG00127	Despina Niehaus: 858-637-7917	70SM1 8ME, LLC (Calipatria)				Solar PV - Ground mount	2012		
		SDG00128	Despina Niehaus: 858-637-7917	Seville Talibear LLC				Solar PV - Ground mount	2012		
		SDG00129	Despina Niehaus: 858-637-7917	Portfolio					2012		
		SDG00130	Despina Niehaus: 858-637-7917	Portfolio				Landfill gas	2012		

REC or Bundled Product	Contract Length (years)	Energy Delivery Status	Negotiation Status	CPUC Approval Status	CPUC Approval Data (if Applicable)	Contract Execution Date	PPA Status	Reason for Termination	Contract Capacity (MW)	Min Capacity (MW)	Max Capacity (MW)
Bundled	15		N/A	Approved	12/15/2005	9/6/2005	PPA Executed	Developer terminated due to lack of available fuel	3.00	3.00	3.00
Bundled	15		N/A	Approved	12/15/2005	9/6/2005	PPA Executed		3.00	3.00	3.00
Bundled	20		N/A	Approved	5/25/2006	4/20/2010	PPA Executed		140.00	140.00	140.00
Bundled	20		N/A	Approved	3/15/2007	11/10/2006	PPA Executed		131.00	123.00	139.00
REC	3		N/A	Approved	10/20/2011	9/10/2009	PPA Expired	Expired term	43.00	43.00	43.00
REC	3		N/A	Approved	10/20/2011	9/10/2009	PPA Expired	Expired term	62.00	62.00	62.00
Bundled	25		Advanced: Individually Presented to PRG	Pending approval	9/2/2010				17.00	0.00	17.00
Bundled	20		N/A	Not yet submitted for approval	N/A		Under negotiation		160.00	160.00	160.00
Bundled	20		N/A	Approved	1/13/2011	5/10/2010	PPA Executed		125.00	125.00	125.00
Bundled	20		N/A	Approved		4/8/2011	PPA Executed		150.00	100.00	156.00
Bundled	20		N/A	Approved	1/12/2012	2/1/2011	PPA Executed		299.00	265.00	315.00
Bundled	20		N/A	Approved	1/13/2011	7/29/2010	PPA Executed		30.00	30.00	45.00
Bundled	25		N/A	Approved	7/28/2011	11/10/2010	PPA Executed		130.00	97.00	130.00
Bundled	25		N/A	Approved	12/15/2011	3/8/2011	PPA Executed		140.00	96.00	150.00
Bundled	30		N/A	Approved	11/10/2011	3/31/2011	PPA Executed		20.00	12.00	22.00
Bundled	30		N/A	Approved	11/10/2011	3/31/2011	PPA Executed		5.00	3.50	6.50
Bundled	30		N/A	Approved	11/10/2011	3/31/2011	PPA Executed		5.00	3.50	6.50
Bundled	25		N/A	Approved	9/8/2011	1/25/2011	PPA Executed		26.00	25.50	26.00
Bundled	25		N/A	Approved	12/1/2011	6/24/2011	PPA Executed		150.00	150.00	150.00
Bundled	25		N/A	Approved	11/10/2011	5/17/2011	PPA Executed		80.00	60.00	80.00
Bundled	25		N/A	Approved	11/10/2011	5/17/2011	PPA Executed		45.00	35.00	45.00
Bundled	25		N/A	Approved	6/7/2012	4/11/2011	PPA Executed	Developer failure to satisfy financing and permitting CPs	2.00	1.50	2.00
Bundled	25		N/A	Approved	6/7/2012	4/11/2011	PPA Executed	Developer failure to satisfy financing and permitting CPs	2.00	1.50	2.00
Bundled	25		N/A	Approved	6/7/2012	4/11/2011	PPA Executed	Developer failure to meet Financing and Interconnection CPs and Milestones	2.00	1.50	2.00
Bundled	25		N/A	Approved	6/7/2012	4/11/2011	PPA Executed	Developer failure to meet Financing and Interconnection CPs and Milestones	2.00	1.50	2.00
Bundled	25		N/A	Approved	6/7/2012	4/11/2011	PPA Executed		2.00	1.50	2.00

REC or Bundled Product	Contract Length (years)	Energy Delivery Status	Negotiation Status	CPUC Approval Status	CPUC Approval Data (if Applicable)	Contract Execution Date	PPA Status	Reason for Termination	Contract Capacity (MW)	Min Capacity (MW)	Max Capacity (MW)
Bundled	25		N/A	Approved	6/7/2012	4/11/2011	PPA Executed	Developer unable to develop due to mitigation issue	2.00	1.50	2.00
Bundled	25		N/A	Approved	6/7/2012	4/11/2011	PPA Executed	Developer unable to meet CP dates	2.00	1.50	2.00
Bundled	25		N/A	Approved	6/7/2012	4/11/2011	PPA Executed	Developer unable to meet CP dates	2.00	1.50	2.00
Bundled	25		N/A	Approved	6/7/2012	4/11/2011	PPA Executed	Developer unable to meet CP dates	2.00	1.50	2.00
Bundled	25		N/A	Approved	6/7/2012	4/11/2011	PPA Executed	Developer unable to meet CP dates	2.00	1.50	2.00
Bundled	25		N/A	Approved	6/7/2012	4/11/2011	PPA Executed	Developer unable to meet CP dates	2.00	1.50	2.00
Bundled	25		N/A	Approved	6/7/2012	4/11/2011	PPA Executed	Developer unable to meet CP dates	2.00	1.50	2.00
Bundled	25		N/A	Approved	6/7/2012	4/11/2011	PPA Executed	Developer unable to meet CP dates	2.00	1.50	2.00
Bundled	25		N/A	Approved	6/7/2012	4/11/2011	PPA Executed	Developer unable to meet CP dates	2.00	1.50	2.00
Bundled	25		N/A	Approved	6/7/2012	4/11/2011	PPA Executed	Developer unable to meet CP dates	2.00	1.50	2.00
Bundled	25		N/A	Approved	6/7/2012	4/11/2011	PPA Executed		2.50	1.50	2.50
Bundled	25		N/A	Approved	6/7/2012	4/11/2011	PPA Executed		2.50	1.50	2.50
Bundled	25		N/A	Approved	6/7/2012	4/11/2011	PPA Executed		2.50	1.50	2.50
Bundled	25		N/A	Approved	6/7/2012	4/11/2011	PPA Executed		5.00	3.00	5.00
Bundled	25		N/A	Approved	6/7/2012	4/11/2011	PPA Executed		2.50	1.50	2.50
Bundled	25		N/A	Approved	6/7/2012	4/11/2011	PPA Executed		5.00	3.00	5.00
Bundled	1		N/A	Approved	10/20/2011	6/30/2011	PPA Executed		40.00	40.00	40.00
Bundled	25		N/A	Approved	10/20/2011	6/3/2011	PPA Executed		127.00	110.00	127.00
Bundled	25		N/A	Approved	3/8/2012	6/3/2011	PPA Executed		110.00	106.00	110.00
Bundled	2		N/A	Approved	5/10/2012	11/2/2011	PPA Executed		30.00	30.00	30.00
Bundled	20		N/A	Approved	8/23/2012	2/14/2012	PPA Executed		100.00	100.00	100.00
Bundled	25		N/A	Approved	6/7/2012	2/10/2012	PPA Executed		200.00	150.00	200.00
REC	1		N/A	Approved	9/13/2012	3/30/2012	PPA Executed				
Bundled	1		N/A	Approved	7/12/2012	3/23/2012	PPA Expired		103.00	103.00	3,500.00
REC	2		N/A	Approved	9/27/2012	7/3/2012	PPA Executed		43.00	43.00	43.00
REC	2		N/A	Approved	9/27/2012	7/4/2012	PPA Executed		62.00	62.00	62.00
Bundled	20		N/A	Approved		12/27/2011	PPA Executed		1.50		1.50
Bundled	20		N/A	Approved		12/27/2011	PPA Executed		1.50		1.50
Bundled	20		N/A	Approved		12/27/2011	PPA Executed	Developer unable to mitigate permitting issues	1.50		1.50
Bundled	20		N/A	Approved		12/13/2011	PPA Executed	Developer unable to interconnect and operate by COD	1.50		1.50

REC or Bundled Product	Contract Length (years)	Energy Delivery Status	Negotiation Status	CPUC Approval Status	CPUC Approval Data (if Applicable)	Contract Execution Date	PPA Status	Reason for Termination	Contract Capacity (MW)	Min Capacity (MW)	Max Capacity (MW)
Bundled	20		N/A	Approved		12/27/2011	PPA Executed	Developer unable to mitigate project site issues	1.50		1.50
Bundled	20		N/A	Approved		12/12/2011	PPA Executed	Termination In Progress	1.50		1.50
Bundled	20		N/A	Approved	5/3/2012	3/30/2012	PPA Executed		5.00		5.00
Bundled	20		N/A	Approved	5/3/2012	3/30/2012	PPA Executed		10.00		10.00
Bundled	20		N/A	Approved	N/A	10/29/2012	PPA Executed		1.50		
Bundled	20		N/A	Approved	N/A	10/29/2012	PPA Executed		0.99		
Bundled	20		N/A	Approved	N/A	11/2/2012	PPA Executed		1.50		
Bundled	20		N/A	Approved	12/13/2012	11/2/2012	PPA Executed		5.00		
Bundled	20		N/A	Approved	12/13/2012	10/19/2012	PPA Executed		18.50		
Bundled	20		Negotiations Terminated	Approved	12/13/2012	11/8/2012	PPA Executed	Failure to post Security Deposit	10.00		
Bundled	10		N/A	Approved	12/13/2012	11/9/2012	PPA Executed		4.50		
Bundled	20		N/A	Pending approval	N/A	12/13/2012	PPA Executed		20.00		
Bundled	20		N/A	Pending approval	N/A	12/13/2012	PPA Executed		20.00		
Bundled	0.6		N/A	Pending approval	N/A	12/14/2012	PPA Executed		8.50		
REC	0.01		N/A	Pending approval	N/A	12/18/2012	PPA Executed				

Expected Energy (GWh)	Min Energy (GWh)	Max Energy (GWh)	Vintage	City	County	State	Latitude	Longitude	CREZ	Expected or Actual permitting completion date	Is the EPC contract executed?	Guaranteed Construction Start Date	Expected or Actual Construction Start Date
20.75				San Juan Capistrano	Orange	CA							
20.60				San Juan Capistrano	Orange	CA							
392.50				Rosamond	Tehachapi	CA							
276.00				El Centro	Imperial	CA							
114.00				Palm Springs	Riverside	CA							
171.00				Palm Springs	Riverside	CA							
30.00				Various	San Diego	CA							
420.00				Boulevard	San Diego	CA							
270.00				Calexico, CA	Imperial	CA							
400.00				La Rumorosa	N/A	BCN							
891.00				Ocotillo, CA	Imperial	CA							
86.00				Calexico, CA	Imperial	CA							
307.00				8 mi SW of El Centro, CA	Imperial	CA							
356.00				8 mi W of El Centro, CA	Imperial	CA							
48.00				2 miles E of Boulevard, CA	San Diego	CA							
12.00				2 miles E of Boulevard, CA	San Diego	CA							
12.00				Borrego Springs, CA	San Diego	CA							
59.00				Borrego Springs	San Diego	CA							
361.00				Brawley, CA	Imperial	CA							
203.00				Boulevard	San Diego	CA							
113.00				Boulevard	San Diego	CA							
1.95				Boulevard	San Diego	CA							
1.95				Boulevard	San Diego	CA							
1.95				Pauma	San Diego	CA							
1.95				Valley Center	San Diego	CA							
1.95				Alpine	San Diego	CA							

Expected Energy (GWh)	Min Energy (GWh)	Max Energy (GWh)	Vintage	City	County	State	Latitude	Longitude	CREZ	Expected or Actual permitting completion date	Is the EPC contract executed?	Guaranteed Construction Start Date	Expected or Actual Construction Start Date
1.95				Pine Valley	San Diego	CA							
1.95				Campo	San Diego	CA							
1.95				Campo	San Diego	CA							
1.95				Borrego Springs	San Diego	CA							
1.95				Borrego Springs	San Diego	CA							
1.95				Alpine	San Diego	CA							
1.85				Warner Springs	San Diego	CA							
1.85				Santa Ysabel	San Diego	CA							
1.85				Santa Ysabel	San Diego	CA							
1.85				Jamul	San Diego	CA							
1.80				Boulevard	San Diego	CA							
1.80				Boulevard	San Diego	CA							
1.80				Ramona	San Diego	CA							
1.80				Ramona	San Diego	CA							
1.70				Valley Center	San Diego	CA							
1.70				Valley Center	San Diego	CA							
351.00				Middletown , CA	Lake & Sonoma	CA							
270.00				Arlington	Maricopa	AZ							
253.50				Rosamond	Kern	CA							
55.00				White Water	Riverside	CA							
260.00				Tehachapi	Kern	CA							
498.00				Calexico	Imperial	CA							
102.00				Various CA locations	Various CA locations	CA							
300.00				Various CA locations	Various CA locations	CA							
119.00				Palm Springs	Riverside	CA							
175.00				Palm Springs	Riverside	CA							
12.48				San Diego	San Diego	CA							
12.48				San Diego	San Diego	CA							
12.48				San Diego	San Diego	CA							
2.89				Valley Center	San Diego	CA							

Expected Energy (GWh)	Min Energy (GWh)	Max Energy (GWh)	Vintage	City	County	State	Latitude	Longitude	CREZ	Expected or Actual permitting completion date	Is the EPC contract executed?	Guaranteed Construction Start Date	Expected or Actual Construction Start Date
3.65				Descanso	San Diego	CA							
10.51				Escondido	San Diego	CA							
9.50				Victorville	San Bernardino	CA							
19.00				Lancaster	Los Angeles	CA							
3.90				Protrero	San Diego	CA							
2.50				Protrero	San Diego	CA							
4.40				Valley Center	San Diego	CA							
21.70				Mineral	Tehama	CA							
55.20				Joshua Tree	San Bernardino	CA							
23.00				Tehachapi	Kern	CA							
17.20				San Diego	San Diego	CA							
59.00				Calipatria	Imperial	CA							
59.00				El Centro	Imperial	CA							
4.90				Various locations in SCE Area and Imperial Valley	Various	CA							
138.00				Various CA locations	Various CA locations	CA							

Construction Status	Guaranteed COD	Expected or Actual COD	Milestone Progress Notes	General Project Information Notes	Advice Letter / Application Number	Advice Letter / Application Filing Date	Resolution / Decision Number	Resolution / Decision Date
	10/01/14				1727E-A	11/15/2002	E-3965	12/15/2005
	10/01/18				1727E-A	11/15/2002	E-3966	12/15/2005
	08/31/12				1734E	10/28/2005	E-3979	5/25/2006
	09/30/13				1845E	11/20/2006	E-4073	3/15/2007
	01/01/09				AL 2118E and PFM D. 06-10-019,	10/28/2009	E-4335	10/20/2011
	01/01/09				AL 2118E and PFM D. 06-10-019	10/28/2009	E-4335	10/20/2011
					A0807017	7/11/2008	D1009016	9/2/2010
	12/31/14							
	04/01/14				2171-E	5/19/2010	E-4388	1/13/2011
	11/06/13				2247-E	4/19/2011		
	12/31/12				2234-E	3/4/2011	E-4458	1/12/2012
	09/01/14				2193-E	8/26/2010	E-4388	1/13/2011
	01/01/14				2223-E	1/15/2011	E-4408	7/28/2011
	12/31/15				2257-E	5/27/2011	E-4446	12/15/2011
	10/31/14				2270-E	3/31/2011	E-4439	11/10/2011
	02/28/14				2270-E	3/31/2011	E-4439	11/10/2011
	02/28/14				2270-E	3/31/2011	E-4439	11/10/2011
	10/01/12				2236-E	3/14/2011	E-4407	9/8/2011
	03/01/14				2279-E	8/23/2011	E-4437	12/1/2011
	12/31/14				2270-E	7/14/2011	E-4439	11/10/2011
	12/31/14				2270-E	7/14/2011	E-4439	11/10/2011
	12/31/12				2268-E	7/6/2011	E-4466	6/7/2012
	12/31/12				2268-E	7/6/2011	E-4466	6/7/2012
	12/31/12				2268-E	7/6/2011	E-4466	6/7/2012
	12/31/12				2268-E	7/6/2011	E-4466	6/7/2012
	12/31/12				2268-E	7/6/2011	E-4466	6/7/2012
	12/31/12				2268-E	7/6/2011	E-4466	6/7/2012

Construction Status	Guaranteed COD	Expected or Actual COD	Milestone Progress Notes	General Project Information Notes	Advice Letter / Application Number	Advice Letter / Application Filing Date	Resolution / Decision Number	Resolution / Decision Date
	12/31/12				2268-E	7/6/2011	E-4466	6/7/2012
	12/31/12				2268-E	7/6/2011	E-4466	6/7/2012
	12/31/12				2268-E	7/6/2011	E-4466	6/7/2012
	12/31/12				2268-E	7/6/2011	E-4466	6/7/2012
	12/31/12				2268-E	7/6/2011	E-4466	6/7/2012
	12/31/12				2268-E	7/6/2011	E-4466	6/7/2012
	12/31/12				2268-E	7/6/2011	E-4466	6/7/2012
	12/31/12				2268-E	7/6/2011	E-4466	6/7/2012
	12/31/12				2268-E	7/6/2011	E-4466	6/7/2012
	12/31/12				2268-E	7/6/2011	E-4466	6/7/2012
	12/31/12				2268-E	7/6/2011	E-4466	6/7/2012
	12/31/13				2268-E	7/6/2011	E-4466	6/7/2012
	12/31/13				2268-E	7/6/2011	E-4466	6/7/2012
	12/31/13				2268-E	7/6/2011	E-4466	6/7/2012
	12/31/13				2268-E	7/6/2011	E-4466	6/7/2012
	12/31/13				2268-E	7/6/2011	E-4466	6/7/2012
	12/31/13				2268-E	7/6/2011	E-4466	6/7/2012
	07/01/11				2279-E	8/17/2011	E-4429	10/20/2011
	12/20/13				2273-E	7/26/2011	E-4425	10/20/2011
	06/30/13				2276-E	8/3/2011	E-4462	3/8/2012
	04/15/12				2309-E	12/2/2011	E-4486	5/10/2012
	12/31/12				2345-E	4/16/2012	E-4524	8/23/2012
	12/31/13				2332-E	3/5/2012	E-4505	6/7/2012
	01/01/12				2357-E	5/10/2012	E-4536	9/13/2012
	08/30/12				2344-E	4/13/2012	E-4512	4/11/2012
	01/01/12				AL 2377E, AL 2377-E-A	7/6/2012	Res. E-4538	9/27/2012
	01/01/12				AL 2377E, AL 2377-E-A	7/6/2012	Res. E-4538	9/27/2012
	6/27/2013							
	6/27/2013							
	6/27/2013							
	6/11/2013							

Construction Status	Guaranteed COD	Expected or Actual COD	Milestone Progress Notes	General Project Information Notes	Advice Letter / Application Number	Advice Letter / Application Filing Date	Resolution / Decision Number	Resolution / Decision Date
	7/15/2013							
	6/11/2013							
	12/31/2014				AL 2343-E	4/3/2012		5/3/2012
	12/31/2014				AL 2343-E	4/3/2012		5/3/2012
	4/29/2014							
	4/29/2014							
	5/2/2014							
	12/10/2014				AL 2418-E	11/9/2012		12/13/2012
	12/10/2014				AL 2418-E	11/9/2012		12/13/2012
					AL 2418-E	11/9/2012		12/13/2012
	5/20/2013				AL 2418-E	11/9/2012		12/13/2012
	4/1/2015				AL 2435-E	12/18/2012		
	4/1/2015				AL 2435-E	12/18/2012		
					AL 2441-E	12/28/2012		
	12/1/2012				AL-2441	12/28/2012		

Amendments - Advice Letter Number(s)	Amendment Resolution (s)	Proposed Price TOD adjusted (\$/MWh)	Proposed Price pre-TOD adjusted (\$/MWh)	Current Contract Price TOD adjusted (\$/MWh)	Current Contract Price pre-TOD adjusted (\$/MWh)	Applicable MPR TOD adjusted (\$/MWh)	Green Attribute Price - if applicable (\$/MWh)	Balancing Authority	Participating Transmission Owner (PTO)	Interconnection Process	Point of System Interconnection	Queue Position
1966E; 2086E; 2159E	Tier 2 filing w/ no resolution; E-4271; E-4358											
1975E (03/25/08) 2096E (07/15/09) 2258E (06/09/11) 2258-E-A (2/17/12)	E-4176 (09/18/08) E-4271 (09/24/09) E-4497 (5/24/12)											
2118-E A, B	E-4335											
2118-E A, B	E-4335											
2247-E-A												
2234-E-A	E-4458											
2257-E-A	E-4446											
2270-E-A	E-4439											
2270-E-A	E-4439											
2270-E-A	E-4439											
2236-E-A	E-4407											
2423-E-A	E-4565											
2270-E-A	E-4439											
2270-E-A	E-4439											

Amendments - Advice Letter Number(s)	Amendment Resolution (s)	Proposed Price TOD adjusted (\$/MWh)	Proposed Price pre-TOD adjusted (\$/MWh)	Current Contract Price TOD adjusted (\$/MWh)	Current Contract Price pre-TOD adjusted (\$/MWh)	Applicable MPR TOD adjusted (\$/MWh)	Green Attribute Price - if applicable (\$/MWh)	Balancing Authority	Participating Transmission Owner (PTO)	Interconnection Process	Point of System Interconnection	Queue Position
2318-E-A	12/10/2012											
2318-E-A	12/10/2012											
2318-E-A	12/10/2012											
2318-E-A	12/10/2012											


CAISO Cluster	Request Type	Status of Interconnection Agreement	Actual or Expected execution date of Interconnection Agreement	Feasibility Study	System Impact Study / Phase I Study	Facility Study / Phase II Study	Preferred Point of Interconnection (line/substation, etc.)	CAISO Resource ID
---------------	--------------	-------------------------------------	--	-------------------	-------------------------------------	---------------------------------	--	-------------------

--	--	--	--	--	--	--	--	--


CAISO Cluster	Request Type	Status of Interconnection Agreement	Actual or Expected execution date of Interconnection Agreement	Feasibility Study	System Impact Study / Phase I Study	Facility Study / Phase II Study	Preferred Point of Interconnection (line/substation, etc.)	CAISO Resource ID
[Redacted Content]								

CAISO Cluster	Request Type	Status of Interconnection Agreement	Actual or Expected execution date of Interconnection Agreement	Feasibility Study	System Impact Study / Phase I Study	Facility Study / Phase II Study	Preferred Point of Interconnection (line/substation, etc.)	CAISO Resource ID
[Redacted Content]								

Interconnection and deliverability upgrades identified as needed (type, length, voltage)	CPUC application required for transmission upgrades?	Expected completion date for all required upgrades	TOTAL WEIGHTED SCORE	Project Development Experience	Ownership / O&M Experience	Technical Feasibility	Resource Quality	Manufacturing Supply Chain	Site Control	Permitting Status	Project Financing Status
--	--	--	----------------------	--------------------------------	----------------------------	-----------------------	------------------	----------------------------	--------------	-------------------	--------------------------



Interconnection and deliverability upgrades identified as needed (type, length, voltage)	CPUC application required for transmission upgrades?	Expected completion date for all required upgrades	TOTAL WEIGHTED SCORE	Project Development Experience	Ownership / O&M Experience	Technical Feasibility	Resource Quality	Manufacturing Supply Chain	Site Control	Permitting Status	Project Financing Status
--	--	--	----------------------	--------------------------------	----------------------------	-----------------------	------------------	----------------------------	--------------	-------------------	--------------------------



Interconnection and deliverability upgrades identified as needed (type, length, voltage)	CPUC application required for transmission upgrades?	Expected completion date for all required upgrades	TOTAL WEIGHTED SCORE	Project Development Experience	Ownership / O&M Experience	Technical Feasibility	Resource Quality	Manufacturing Supply Chain	Site Control	Permitting Status	Project Financing Status
[Redacted Content]											

Interconnection Progress	Transmission System Upgrade Requirements	Reasonableness of COD	Weighted Category Experience	Weighted Category Technical	Weighted Category Project
[Redacted Content]					

Interconnection Progress	Transmission System Upgrade Requirements	Reasonableness of COD	Weighted Category Experience	Weighted Category Technical	Weighted Category Project
[Redacted Content]					

Interconnection Progress	Transmission System Upgrade Requirements	Reasonableness of COD	Weighted Category Experience	Weighted Category Technical	Weighted Category Project
[Redacted Content]					

(TO BE COMPLETED BY UTILITY)
Renewables Portfolio Standard
Project Development Status Report Update
ATTESTATION FORM

I, Stephen R. Taylor, declare under penalty of perjury that the statements contained in the Project Development Status Report are true and correct to the best of my knowledge and that I, as an authorized agent of San Diego Gas & Electric Company, have authority to submit this report on the company's behalf.

Signed: Stephen R. Taylor

Dated: 2/28/13

Executed at: San Diego, CA

CONTACT INFORMATION

Name	Stephen R. Taylor
Title	Generation & Supply Manager
Company Name	San Diego Gas & Electric Company
Address	8315 Century Park Court, CP21D
City, State, Zip	San Diego, CA 92123
Phone	858-654-6361
Fax	858-650-6191
E-mail	SRTaylor@SempraUtilities.com