

Brentwood Replacement Project																														
L-114	Redacted	Brentwood, CA																												
PM #30943472/41878790																														
Activity	Start	End	10/7	10/8	10/9	10/10	10/11	10/12	10/13	10/14	10/15	10/16	10/17	10/18	10/19	10/20	10/21	10/22	10/23	10/24	10/25	10/26	10/27							
Mark and Locate Welds	10/7	10/7	●																											
Fab Pipe for Test	10/8	10/8		●																										
Dig Bellholes and Shore	10/8	10/10		●	●																									
Test Pipe	10/9	10/9			●																									
Cut out Weld/Install new Can	10/11	10/12					●	●																						
Radiograph welds / review level 3 / CPUC review	10/11	10/12					●	●																						
Tie In New Line*	10/16	10/16										●																		
*Pending Approval																														