

Brentwood Replacement Project  
 L-114 Redacted Brentwood, CA  
 PM #30943472/41878790

Activity	Start	End	10/7	10/8	10/9	10/10	10/11	10/12	10/13	10/14	10/15	10/16	10/17	10/18	10/19	10/20	10/21	10/22	10/23	10/24	10/25	10/26	10/27	
Mark and Locate Welds	10/7	10/7	●																					
Fab Pipe for Test	10/8	10/8		●																				
Dig Bellholes and Shore	10/8	10/10		●	●																			
Test Pipe	10/9	10/9			●																			
Cut out Weld/Install new Can	10/11	10/12					●	●																
Radiograph welds / review level 3 / CPUC review	10/11	10/12					●	●																
Tie In New Line*	10/16	10/16										●												
*Pending Approval																								