

From: Singh, Sumeet
Sent: 11/8/2013 12:08:33 AM
To: 'sunil.shori@cpuc.ca.gov' (sunil.shori@cpuc.ca.gov)
Cc: Yura, Jane (/O=PG&E/OU=CORPORATE/CN=RECIPIENTS/CN=JKY1); [Redacted]
[Redacted] Doll, Laura
(/O=PG&E/OU=CORPORATE/CN=RECIPIENTS/CN=LRDD)
Bcc:
Subject: Line 147 Follow-up Items (Internal Corrosion Verification)

Sunil,

Per your request, below is an update regarding the internal corrosion verification associated with L-147.

1. Drip @ MP 0.52 - Updated ATS Report

Attached is the updated ATS report.

2. Integrity Management Internal Corrosion Threat Assessment

Please refer to the attachment.

3. Drip @ MP 0.77 (referenced as MP 0.72 in the excavation notification provided to you yesterday)

Below is the tentative schedule associated with performing NDE inspection associated with this location.

- ██████████ Friday 11/8 - Underground Construction Co. will start excavation
- ██████████ Saturday 11/9 – Continue Excavation
- ██████████ Sunday 11/10 – Complete Excavation, Remove Coating
- ██████████ Monday 11/11 – No work to be performed
- ██████████ Tuesday 11/12 –ATS to start inspection
- ██████████ Wednesday 11/13 – ATS to complete inspection
- ██████████ Thursday 11/14 – Begin restoration pending results of inspection

We will provide you with at least the preliminary results by Tuesday, 11/12, if available.

Please review each of the aforementioned items and let me know if you have any questions, require additional information or would like to discuss further.

Thank you.

Sumeet