



---

# CPUC Meeting Materials

Weekly Non-Destructive Examination Program Updates

December 20, 2013

DRAFT – For Discussion Purposes Only

1



- PG&E/SED Alignment
  - L-114
  - Extent of Conditions for TCI Inspections
  - NDE Program Enhancements
  - NDE Program Validation Protocols/Extent of Conditions (LLNL)
- Completed Activities To Date
- Next Steps
  - Schedule
  - Immediate Needs



- See presentation dated 12/6/13 and 12/13/13 for past items
- Leak Survey details
  - Leak Survey began on 600 miles of identified Gas Transmission pipeline (12/2/2013)
  - To date 360 Miles have been assessed (as of 12/10/13)
    - 1 Leak indication (E-53095) has been found on segment within Los Medanos Station
      - Ground survey found two screw fittings loose on Vent Valve
    - 1 indications (G-95927) has been found on segment within Kern Division
      - Repaired leaking relief valve
    - 2 indications (F-70512, A-361169) with no methane detected through ground survey follow-up
    - 2 indications (J-90395, D-625611) found to be 3<sup>rd</sup> Party

<sup>1</sup>Activity progress/completion is discussed in the Completed Activities To Date section


<sup>2</sup>Dates are contingent on weather, permit, and/or construction schedules



## Follow-Up Questions from 12/13/13

---

- SED: API 1104 states that 4 exposures must be taken if source is >13mm from weld. The PG&E reader sheets state over 13mm in all cases, but only 3 exposures were used.
- PG&E believes that SED is misinterpreting what the WIX reader sheets are specifying. PG&E acknowledges that the absence of units adds to this ambiguity, but provides a detailed explanation on the following page.



#### API Std. 1104 - Section: 11.1.3.1 Film Radiography

When a radiographic source is centered in the pipe for exposing a butt weld, one exposure is adequate for the radiographic inspection of the complete weld (SWE/SWV).

When the radiographic source is outside but not more than 1/2 in. (13 mm) from the weld surface, at least three exposures separated by 120° shall be made for the radiographic inspection of a complete weld (DWE/SWV). ***In the drawing above, "A" illustrates when the radiographic source is outside (surface of pipe diameter) and no more than 1/2 in. (13mm) from the weld surface.***

When the radiographic source is outside and more than 1/2 in. (13 mm) from the weld surface, at least four exposures separated by 90° shall be made for the radiographic inspection of a complete weld (DWE/SWV). ***In the drawing above, "B" illustrates when the radiographic source is outside (surface of pipe diameter) and more than 1/2 in. (13mm) from the weld surface.***

On the Western Industrial X-Ray (WIX) reader sheet WIX documents the **SFD** (source to film distance) which is a line drawn directly through the center of the pipe from the outside surface of the radiation source to outside surface of the pipe where the film is in contact. Additionally, the reader sheet documents the **Source To Obj.** (source to object distance) which is a line drawn directly through the center of the pipe from the outside surface of the radiation source to inside surface of the pipe (location in the drawing where the arrow is pointing).

Example:

**Dia:** 16 in.                    **Thickness:** 0.500 in.                    **Reinf:** 0.125 in.

**SFD:** 16 in.                    **Source To Object:** 15.5 in.

None of the information in the example above has anything to do with the ½ in. (13 mm) requirement specified in Section 11.1.3.1 within API 1104.

Respectfully,



Co-Chairman of NDT Subcommittee  
API Standard 1104

- High Level activities within the next 6 Weeks
  - See 11/22/13 presentation for prior items:
    - Issue L-114 Final Report [12/6/13] Submitted (12/6/2013) ✓
    - Inspection of first 20 TCI Welds [12/31/13] (23 completed as of 12/13/2013) ✓
    - Finalize Keifner & Associates Contract (compl. 12/6/13) ✓
    - Finalize LLNL contract (12/31/2013)
    - Inspection of all 43 TCI Welds [3/31/14]
    - LLNL to validate TCI Dig plan and issue recommendations if necessary (43 digs) (1/15/2013)

# Appendix I

Inspection Summary for WV-5 Welds:

DRAFT – For Discussion Purposes Only

11





**Technical Services, Inc.**

P. O. Box 721139, Houston, Texas 77272-1139

Cell: (281) 389-4304

Ph: (281) 341-0469

Email: [david.culbertson@ndttechservices.com](mailto:david.culbertson@ndttechservices.com)

[www.ndttechnicalservices.com](http://www.ndttechnicalservices.com)

**SUMMARY AND ASSESSMENT OF EOC – RE-INSPECTION PERFORMED ON GIRTH WELDS**

In accordance with the approved PG&E Inspection Test Plan (ITP), on December 13, 2013 a re-inspection utilizing radiographic examination with AGFA D5 film was performed on four (4) girth welds verification dig WV-5-D/E (L-108 MLV 38.17) at Armstrong Rd and Western Pacific R/R in Lodi, CA. Once each of the welds were radiographed they were “fingerprinted” (weld features compared against original images) to verify that the original radiographic film images of the weld matched the images of the re-inspected girth weld.

The following weld numbers were re-inspected:

<u>Original Weld Id Number</u>		<u>Re-inspection Weld Id Number</u>
Location: 5E	W-64	W-64-RI
Location: 5E	W-65	W-65-RI
Location: 5D	W-72	W-72-RI
Location: 5D	W-74	W-74-RI

The following were the results of these-inspections:

- Weld Number: W-64-RI      Comments: Weld matched fingerprint and weld was determined to be acceptable to API 1104, 20th edition.
- Weld Number: W-65-RI      Comments: Weld matched fingerprint and weld was determined to be acceptable to API 1104, 20th edition.
- Weld Number: W-72-RI      Comments: Weld matched fingerprint and weld was determined to be acceptable to API 1104, 20th edition.
- Weld Number: W-74-RI      Comments: Weld matched fingerprint and weld was determined to be acceptable to API 1104, 20th edition.

Location 5E at this site contained one 16 in. OD & one 12 in. OD girth welds identified as Weld #64 & #65 respectively; and Location 5D contained two (2) 12 in. OD girth welds identified as Weld #72 & #74.

This summary completes the evaluation and documentation of the re-inspections performed on the four (4) identified girth welds on the WV-5-D/E project in Lodi, CA.

Let me know should you require any additional information concerning these reviews and approvals.

Respectfully,

A handwritten signature in black ink, reading "David L. Culbertson". The signature is written in a cursive style with a large, prominent initial "D".

David L. Culbertson  
President  
ASNT Level III – 2820  
ACCP Professional Level III

DLC/Letter Concerning Results of PGE Reinspection & Findings at WV-5 –D/E – Lodi CA 12-13-2013

2013 DIG MANAGEMENT AND TRACKING SHEET

Project ID	Line	Well Number	City	Assessment Complete	RT Report Received
Well Verification	Digs				
VW-02A	L-400	84, 86	Antioch	20-Jan-14	20-Jan-14
VW-02B	L-400	TI-4, 63	Antioch	20-Jan-14	20-Jan-14
VW-04A	DFM-1616-02	174	Stockton	20-Jan-14	20-Jan-14
VW-04B	DFM-1616-02	162	Stockton	20-Jan-14	20-Jan-14
VW-04C	DFM-1616-02	159	Stockton	20-Jan-14	20-Jan-14
VW-04D	DFM-1616-02	71	Stockton	26-Feb-14	26-Feb-14
VW-04E	DFM-1616-02	72	Stockton	26-Feb-14	26-Feb-14
VW-04F	DFM-1616-02	63	Stockton	26-Feb-14	26-Feb-14
VW-04G	DFM-1616-02	66	Stockton	26-Feb-14	26-Feb-14
VW-04H	DFM-1616-02	18	Stockton	26-Feb-14	26-Feb-14

2013 DIGITAL MANAGEMENT PROJECT TRACKING SHEET

Project ID	Line	Weld Number	City	Assessment Complete	RT Report Received
VW-05A	L-108	67, 68	Lodi	21-Jan-14	13-Jan-14
VW-05B	L-108	87	Lodi	21-Jan-14	13-Jan-14
VW-05L-108	23,	80,	81,	62, 63	Lodi 21-Jan-14
VW-132-13	L-132	9, 10, 31, 32, 33	Milpitas	13-Nov-13	A 16-Nov-13 A
VW-03B	L-108	75, 76	Stockton	11-Dec-13	A 11-Dec-13 A
VW-05D	L-108	72, 74	Lodi	13-Dec-13	A 13-Dec-13 A
VW-05E	L-108	64, 65	Lodi	13-Dec-13	A 13-Dec-13 A
VW-06A	L-108/401	8, 9, 10, 11, 12, 13, 14, 15, 17, 18, 21, 22	Vernalis	09-Dec-13	A 10-Dec-13 A