From: Daubin, Brian M (GT&D

Sent: 1/27/2014 6:05:04 AM

To: Malashenko, Elizaveta I. (elizaveta.malashenko@cpuc.ca.gov) (elizaveta.malashenko@cpuc.ca.gov)

Redacted

Cc: Laura (/O=PG&E/OU=CORPORATE/CN=RECIPIENTS/CN=LRDD); Eng, Terence (terence.eng@cpuc.ca.gov) (terence.eng@cpuc.ca.gov); Lee, Dennis M. (dennis.lee@cpuc.ca.gov) (dennis.lee@cpuc.ca.gov); Singh, Sumeet (/O=PG&E/OU=CORPORATE/CN=RECIPIENTS/CN=S1ST56905772); Redacted Redacted ; Johnson, Kirk (/O=PG&E/OU=CORPORATE/CN=RECIPIENTS/CN=MKJ2); Barnes, Bennie (/O=PG&E/OU=Corporate/cn=Recipients/cn=B2BY); Redacted Redacted

Bcc:

Subject: FW: Note from CPUC NDE Meeting 1/24/2014

Liza,

Attached are my notes from the Weekly CPUC NDE meeting held on Friday, January 24 between Terence and myself.

Thank you,

Brian M. Daubin Pacific Gas & Electric Co. 925-783-3622 (cell)

925-244-3394 (office)

"Never tell people how to do things. Tell them what to do and they will surprise you with their ingenuity." --George S. Patton, US Army General

From: Daubin, Brian M (GT&D) Sent: Monday, January 27, 2014 6:03 AM To: Daubin, Brian M (GT&D) Subject: Note from CPUC NDE Meeting 1/24/2014 Doll.

Attendees:

Terrence Eng

Brian Daubin

Weekly presentation materials:

- 1. Brian Daubin provided update to program
- 1. TCI Validation efforts
- 1. January Leak Survey of 600 Miles of GT Pipe segments identified in areas susceptible to ground movment
- 1. 6 total indications; 2 indications found to be leaks; zero leaks on a weld
- 2. Expressed that a proposal will be ready next week to reduce L/S requirements should SED accept it.
- 2. NDE Enhancements
- 1. Provided 10 initiatives for improvement
- 2. 5 initiatives completed to date
- 3. All but one outstanding initiative to be completed in Q2 2014
- 3. NDE Program Validation Protocols
- 1. Discussed kick-off meeting between LLNL, Keifner & Associates, NDT Technical Services, and PG&E
- 2. Discussed scope of LLNL efforts

1. Discussed and agreed that LLNL will be looking validate NDE gaps and extent of conditions for NDE Program and not weld quality.

- 4. Updated SED on completed activities to date
- 1. Kick-off meeting
- 2. 2 cycles of leak survey for the 600 miles of GT segments
- 1. zero leaks found on welds
- 5. Provided list of next steps
- 1. Continued work with LLNL

- 2. Weld inspection schedule
- 1. WV-2 A/B 1/28/2014
- 2. WV-5 A/B/C 1/29/2014
- 3. WV-4 A/B/C 2/17/2014
- 3. LLNL to validate TCI dig plan
- 4. LLNL to establish plan for EOC
- 6. Discussed REX Pipeline Materials
- 1. Discussed materials presented by Terence from PHMSA regarding compliance plan (summary document)

2. Discussed materials presented by Brian Daubin from Kinder-Morgan regarding compliance plan (summary document)

- 7. Terence requested directions to dig site (WV-2) that will be conducted on Tuesday, January 28th.
- 1. Directions provided here:

1.

Evernote helps you remember everything and get organized effortlessly. Download Evernote