



RCP, Inc

801 Louisiana, Ste 200  
Houston, Texas 77002  
(713)655-8080

Redacted

June 23, 2011

Pacific Gas and Electric Company  
3600 Adobe Rd  
Petaluma, Ca 94954  
Attention: Joel Mannie  
Attention:

Test Contractor:	Akri – PG&E 6-13-11
Asset Owner:	Pacific Gas and Electric Company – 41474079
Construction Contractor:	ARB – 0629-53-3500
Test Section:	PG&E T-36B, Line 132
Test Date:	June 13, 2011
Certificate Number:	RCP 61362 - T-36B, L-132

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by Akri met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3).

Prior to initiation of the hydrostatic test period, the test segment was subjected to a spike pressure of 582 psig for 30 minutes.

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 9 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 460 psig and the established MAOP is 307 psig.

Pressure decreased 45 psi during the test. 7,507.20 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 2,135.36 ounces, loss, which is equivalent to a 0.93 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric loss is attributed to the error characteristic of the temperature measurement instrumentation utilized.

Sincerely,

Redacted

cc. file

C:\Redact\Excel\RCP, Inc. Projects\PG&E\Hydrostatic Testing\  
RCP 61362, T-36B, L-132RB (1).xlsm

Letter

Page 1 of 12

6/23/2011



### Hydrostatic Test Certification

Company	Pacific Gas and Electric Company	Job Number	41474079
Construction Co	ARB	Job Number	0629-53-3500
Hydro. Test Co	Akri	Project No.	PG&E 6-13-11
Test Section	PG&E T-36B, Line 132		
File Name	RCP 61362 - T-36B, L-132		

#### Hydrostatic Test Pressure

APPLICABLE CODE FOR CERTIFICATION:	Test Date:	13-Jun-11
Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3)		

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

Pipeline:	PG&E T-36B, Line 132	
From:	125+00	To: 180+82

#### Pipe Data

Segment	Length	Diameter	Wall Thickness	Specification	100% SMYS
1	38.00 ft	30.000 in	0.375 in	API5L-X65, DSAW, Arc Weld, Steel	1,625 psi
2	6,608.00 ft	30.000 in	0.375 in	API5L-X52, DSAW, Arc Weld, Steel	1,300 psi
3	1.00 ft	6.625 in	0.432 in	API5L-Grade B, SM, Arc Weld, Steel	4,565 psi
4	8 ft	30.000 in	0.375 in	API5L-X65, DSAW, Arc Weld, Steel	1,625 psi
5	22 ft	30.000 in	0.375 in	API5L-X52, DSAW, Arc Weld, Steel	1,300 psi

#### Initial Test Conditions

Pressure at Test Point:	582 psig	Date/Time:	6/13/11 6:45 AM	Pipe Temperature	
Ambient Temperature:	54.0 °F	Elevation @ Test Point:	44.0 ft	Unrestrained:	63.0 °F
Pressure @ High Point (Cal/Measure):	506 psig	Elevation @ High Point:	220.0 ft	Restrained:	64.0 °F
Pressure @ Low Point (Cal/Measure):	585 psig	Elevation @ Low Point:	38.0 ft	Location:	125+00
				Location:	190+25
				Location:	129+50

#### Final Test Conditions


Pressure at Test Point:	537 psig	Date/Time:	6/13/11 3:15 PM	Pipe Temperature	
Ambient Temperature:	64.0 °F	Elevation @ Test Point:	44.0 ft	Unrestrained:	65.0 °F
Pressure @ High Point (Cal/Measure):	461 psig	Elevation @ High Point:	220.0 ft	Restrained:	65.0 °F
Pressure @ Low Point (Cal/Measure):	540 psig	Elevation @ Low Point:	38.0 ft	Location:	125+00
				Location:	190+25
				Location:	129+50
Total Fluid Injected:				Volume loss:	
Total Fluid Withdrawn:	7507.20 fluid ounces				
Net Change in Volume of the Test Section ± (+ Gain, - Loss):	(2,135.36) oz	loss	(0.00711)%	(0.928) °F equivalent	

Test Duration: 9 hours

Maximum Test Pressure:	582 psig				
% SMYS @:	44.8%	Test Point	38.9%	High Point	45.0%
		Low Point			
Minimum Test Pressure (Calculated/Measured):					461 psig
Maximum Allowable Operating Pressure:		DOT Part 192	Test Factor= 1.50	307 psig	

Were leaks observed?	<b>No</b>	Explain:
Acceptable Hydrostatic Test?	<b>Yes</b>	<p>Prior to initiation of the hydrostatic test period, the test segment was subjected to a spike pressure of 582 psig for 30 minutes.</p> <p>No leaks were observed during the test period. The test section included 6,608 feet of buried and 69 feet of exposed pipe. Pressure lost 45 psi during the test. The buried pipe segment gained 1°F fluid temperature and the exposed pipe segment gained 2°F.</p> <p>7,507.20 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 2,135.36 ounces, loss, which is equivalent to a 0.93 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.</p> <p>Test pressure did not remain steady even though no leaks were observed. The volumetric loss is attributed to the error characteristic of the temperature measurement instrumentation utilized.</p>

Remarks



Redacted

23-Jun-11



# Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41474079
Construction Co.	ARB	Job Number	0629-53-3500
Testing Co.	Akri	Project No.	PG&E 6-13-11
Test Section	PG&E T-36B, Line 132		
File Name	RCP 61362 - T-36B, L-132		

Date 13-Jun-11

## Test Log

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
1	6/13/11	6:24 AM	387 psig	54 °F	62 °F	64 °F	Start Spike		
2	6/13/11	6:25 AM	397 psig						2,029 oz.
3	6/13/11	6:26 AM	407 psig						1,812 oz.
4	6/13/11	6:27 AM	417 psig						1,676 oz.
5	6/13/11	6:28 AM	427 psig						1,526 oz.
6	6/13/11	6:29 AM	437 psig						1,504 oz.
7	6/13/11	6:30 AM	447 psig						1,318 oz.
8	6/13/11	6:31 AM	457 psig						1,467 oz.
9	6/13/11	6:32 AM	467 psig						1,571 oz.
10	6/13/11	6:33 AM	477 psig						1,490 oz.
11	6/13/11	6:34 AM	487 psig						1,544 oz.
12	6/13/11	6:35 AM	497 psig						1,617 oz.
13	6/13/11	6:36 AM	507 psig						1,694 oz.
14	6/13/11	6:37 AM	517 psig						1,721 oz.
15	6/13/11	6:38 AM	527 psig						1,245 oz.
16	6/13/11	6:39 AM	537 psig						2,106 oz.
17	6/13/11	6:40 AM	547 psig						1,128 oz.
18	6/13/11	6:41 AM	557 psig						1,698 oz.
19	6/13/11	6:42 AM	567 psig						1,522 oz.
20	6/13/11	6:43 AM	577 psig						1,033 oz.
21	6/13/11	6:44 AM	582 psig	54 °F	63 °F	64 °F			2,124 oz.
22	6/13/11	6:45 AM	582 psig	54 °F	63 °F	64 °F	On Test		
23	6/13/11	6:55 AM	582 psig	54 °F	64 °F	64 °F			
24	6/13/11	7:05 AM	582 psig	54 °F	64 °F	64 °F			
25	6/13/11	7:15 AM	582 psig	54 °F	63 °F	64 °F	End Spike		
26	6/13/11	7:25 AM	572 psig	54 °F	63 °F	64 °F	Bleed	1,632 oz.	
27	6/13/11	7:30 AM	562 psig	54 °F	62 °F	64 °F		1,632 oz.	
28	6/13/11	7:45 AM	536 psig	54 °F	63 °F	64 °F		4,243 oz.	
29	6/13/11	8:00 AM	536 psig	54 °F	63 °F	64 °F	Cloud Cover		
30	6/13/11	8:15 AM	536 psig	54 °F	63 °F	64 °F			
31	6/13/11	8:30 AM	536 psig	55 °F	62 °F	64 °F			
32	6/13/11	8:45 AM	536 psig	56 °F	62 °F	64 °F			
33	6/13/11	9:00 AM	536 psig	57 °F	62 °F	64 °F			
34	6/13/11	9:15 AM	536 psig	57 °F	62 °F	64 °F			
35	6/13/11	9:30 AM	536 psig	58 °F	62 °F	64 °F			
36	6/13/11	9:45 AM	536 psig	58 °F	62 °F	64 °F			
37	6/13/11	10:00 AM	536 psig	59 °F	62 °F	64 °F			
38	6/13/11	10:15 AM	536 psig	59 °F	62 °F	64 °F			
39	6/13/11	10:30 AM	536 psig	59 °F	62 °F	64 °F			
40	6/13/11	10:45 AM	536 psig	60 °F	62 °F	64 °F			
41	6/13/11	11:00 AM	536 psig	60 °F	62 °F	64 °F			
42	6/13/11	11:15 AM	536 psig	60 °F	62 °F	64 °F			
43	6/13/11	11:30 AM	536 psig	60 °F	62 °F	64 °F	Cloud Cover		



# Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41474079
Construction Co.	ARB	Job Number	0629-53-3500
Testing Co.	Akri	Project No.	PG&E 6-13-11
Test Section	PG&E T-36B, Line 132		
File Name	RCP 61362 - T-36B, L-132		

Date **13-Jun-11**

## Test Log

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
44	6/13/11	11:45 AM	536 psig	60 °F	62 °F	65 °F			
45	6/13/11	12:00 PM	536 psig	60 °F	63 °F	65 °F			
46	6/13/11	12:15 PM	536 psig	65 °F	63 °F	65 °F			
47	6/13/11	12:30 PM	536 psig	65 °F	63 °F	65 °F			
48	6/13/11	12:45 PM	536 psig	66 °F	63 °F	65 °F			
49	6/13/11	1:00 PM	536 psig	66 °F	63 °F	65 °F			
50	6/13/11	1:15 PM	536 psig	66 °F	63 °F	65 °F			
51	6/13/11	1:30 PM	536 psig	66 °F	64 °F	66 °F			
52	6/13/11	1:45 PM	536 psig	67 °F	64 °F	66 °F			
53	6/13/11	2:00 PM	536 psig	67 °F	65 °F	66 °F			
54	6/13/11	2:15 PM	537 psig	66 °F	65 °F	66 °F			
55	6/13/11	2:30 PM	537 psig	66 °F	65 °F	66 °F			
56	6/13/11	2:45 PM	537 psig	65 °F	65 °F	66 °F			
57	6/13/11	3:00 PM	537 psig	63 °F	65 °F	65 °F			
58	6/13/11	3:15 PM	537 psig	64 °F	65 °F	65 °F	Cloud Cover	End of Test	

**Spike Test** | 7,507 oz. | 31,824 oz.

**Hydrostatic Test** | 7,507 oz.

Were leaks observed during the test period?

Exposed and buried pipe,  
no leaks observed.

High Test Pressure: 582 psig  
Low Test Pressure: 536 psig



## Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company	Job Number	41474079
Construction Co.	ARB	Job Number	0629-53-3500
Hydro. Test Co.	Akri	Project No.	PG&E 6-13-11
Test Section	PG&E T-36B, Line 132	<b>WATER</b>	
File Name	RCP 61362 - T-36B, L-132		

### General Pipe Data

Description	Segment				
	1	2	3	4	5
Restrained or Unrestrained?	Unrestrained	Restrained	Unrestrained	Unrestrained	Unrestrained
Outside Diameter	30.000 in.	30.000 in.	6.625 in.	30.000 in.	30.000 in.
Wall Thickness	0.375 in.	0.375 in.	0.432 in.	0.375 in.	0.375 in.
Inside Diameter	29.250 in.	29.250 in.	5.761 in.	29.250 in.	29.250 in.
Spec./Grade	API5L-X65	API5L-X52	API5L-Grade B	API5L-X65	API5L-X52
Length Unrestrained	38 ft		1 ft	8 ft	22 ft
Length Restrained		6,608 ft			
Temperature -- On Test	63 °F	64 °F	63.0 °F	63.0 °F	63.0 °F
Temperature -- End of Test	65 °F	65 °F	65.0 °F	65.0 °F	65.0 °F
Pressure -- On Test	582 psig	582 psig	582 psig	582 psig	582 psig
Pressure -- End of Test	537 psig	537 psig	537 psig	537 psig	537 psig

### Unrestrained Pipe

Sum:	Vo	2,375.02 gal 304,003 oz.		Vtp1	2,383.24 gal 305,055 oz.		Vtp2	2,382.18 gal 304,919 oz.
Vo Unrestrained	1,326 gal		1 gal	279 gal	768 gal			
Fwp 1	1.001781		1.001781	1.001781	1.001781			
Fpp 1	1.001892		1.000323	1.001892	1.001892			
Fpt 1	1.000055		1.000055	1.000055	1.000055			
Fwt 1	1.000267		1.000267	1.000267	1.000267			
Fpwt 1 = Fpt/Fwt	0.999788		0.999788	0.999788	0.999788			
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	1,331.05 gal		1.36 gal	280.22 gal	770.61 gal			
Fwp 2	1.001643		1.001643	1.001643	1.001643			
Fpp 2	1.001745		1.000298	1.001745	1.001745			
Fpt 2	1.000091		1.000091	1.000091	1.000091			
Fwt 2	1.000467		1.000467	1.000467	1.000467			
Fpwt = Fpt/Fwt	0.999624		0.999624	0.999624	0.999624			
Vtp = Vo(Fwp)(Fpp)(Fpwt)	1,330.46 gal		1.36 gal	280.10 gal	770.27 gal			

### Restrained Pipe

Sum:	Vo	230,664.59 gal 29,525,067 oz.		Vtp1	231,321.51 gal 29,609,153 oz.		Vtp2	231,247.24 gal 29,599,647 oz.
Vo Unrestrained		230,665 gal						
Fwp 1		1.001781						
Fpp 1		1.001391						
Fpt 1		1.000048						
Fwt 1		1.000375						
Fpwt 1 = Fpt/Fwt		0.999674						
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)		231,322 gal						
Fwp 2		1.001643						
Fpp 2		1.001289						
Fpt 2		1.000061						
Fwt 2		1.000467						
Fpwt = Fpt/Fwt		0.999593						
Vtp = Vo(Fwp)(Fpp)(Fpwt)		231,247 gal						

### Combined Pipe

Sum:	Vo	233,039.61 gal 29,829,070 oz.		Vtp1	233,704.75 gal 29,914,208 oz.		Vtp2	233,629.42 gal 29,904,565 oz.
------	----	----------------------------------	--	------	----------------------------------	--	------	----------------------------------



# Pipe Segment Volume Allowance Calculations

Company	Pacific Gas and Electric Company	Job Number	41474079
Construction Co.	ARB	Job Number	0629-53-3500
Hydro. Test Co.	Akri	Project No.	PG&E 6-13-11
Test Section	PG&E T-36B, Line 132		<b>WATER</b>
File Name	RCP 61362 - T-36B, L-132		

### General Pipe Data

Description	Segment				
	1	2	3	4	5
Restrained or Unrestrained?	Unrestrained	Restrained	Unrestrained	Unrestrained	Unrestrained
Outside Diameter	30.000 in.	30.000 in.	6.625 in.	30.000 in.	30.000 in.
Wall Thickness	0.375 in.	0.375 in.	0.432 in.	0.375 in.	0.375 in.
Inside Diameter	29.250 in.	29.250 in.	5.761 in.	29.250 in.	29.250 in.
Spec./Grade	API5L-X65	API5L-X52	API5L-Grade B	API5L-X65	API5L-X52
Length Unstrained	38.00 ft		1.00 ft	8 ft	22 ft
Length Restrained		6.608 ft			
Temperature -- On Test	63 °F	64 °F	63 °F	63 °F	63 °F
Temperature -- End of Test	64 °F	65 °F	64 °F	64 °F	64 °F
Pressure -- On Test					
Pressure -- End of Test					

### Unrestrained Pipe

Sum:	Vo	2,375.02 gal 304,003 oz.	Vtp1	2,374.52 gal 303,938 oz.	Vtp2	2,374.30 gal 303,911 oz.
Vo Unrestrained	1,326 gal		1 gal	279 gal	768 gal	
Fwp 1	1.000000		1.000000	1.000000	1.000000	
Fpp 1	1.000000		1.000000	1.000000	1.000000	
Fpt 1	1.000055		1.000055	1.000055	1.000055	
Fwt 1	1.000267		1.000267	1.000267	1.000267	
Fpwt 1 = Fpt/Fwt	0.999788		0.999788	0.999788	0.999788	
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	1,326.18 gal		1.35 gal	279.20 gal	767.79 gal	
Fwp 2	1.000000		1.000000	1.000000	1.000000	
Fpp 2	1.000000		1.000000	1.000000	1.000000	
Fpt 2	1.000073		1.000073	1.000073	1.000073	
Fwt 2	1.000375		1.000375	1.000375	1.000375	
Fpwt = Fpt/Fwt	0.999698		0.999698	0.999698	0.999698	
Vtp = Vo(Fwp)(Fpp)(Fpwt)	1,326.06 gal		1.35 gal	279.17 gal	767.72 gal	

### Restrained Pipe

Sum:	Vo	230,664.59 gal 29,525,067 oz.	Vtp1	230,592.69 gal 29,515,865 oz.	Vtp2	230,574.92 gal 29,513,590 oz.
Vo Restrained		230,665 gal				
Fwp 1		1.000000				
Fpp 1		1.000014				
Fpt 1		1.000048				
Fwt 1		1.000375				
Fpwt 1 = Fpt/Fwt		0.999674				
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)		230,593 gal				
Fwp 2		1.000000				
Fpp 2		1.000018				
Fpt 2		1.000061				
Fwt 2		1.000467				
Fpwt = Fpt/Fwt		0.999593				
Vtp = Vo(Fwp)(Fpp)(Fpwt)		230,575 gal				

### Combined Pipe

Sum:	Vo	233,039.61 gal 29,829,070 oz.	Vtp1	232,967.21 gal 29,819,803 oz.	Vtp2	232,949.23 gal 29,817,501 oz.
1 °F Change	17.98 gal					2,301.58 oz.




### Hydrostatic Test Pipe Data Table

Pipe Type	Length	Restrained / Unrestrained	Outside Diameter	Wall Thickness	Specification & Grade	Pipe Yield Pressure	Material	Joint Type	Seam Type
1	38 ft	Unrestrained	30.000 in.	0.3750 in.	API5L-X65	1,625 psig	Steel	Arc Weld	DSAW
2	6,608 ft	Restrained	30.000 in.	0.3750 in.	API5L-X52	1,300 psig	Steel	Arc Weld	DSAW
3	1 ft	Unrestrained	6.625 in.	0.4320 in.	API5L-Grade B	4,565 psig	Steel	Arc Weld	SM
4	8 ft	Unrestrained	30.000 in.	0.3750 in.	API5L-X65	1,625 psig	Steel	Arc Weld	DSAW
5	22 ft	Unrestrained	30.000 in.	0.3750 in.	API5L-X52	1,300 psig	Steel	Arc Weld	DSAW

### Hydrostatic Test Project Owner & Participants

Owner Company	Pacific Gas and Electric Company	Job Number
Address	3600 Adobe Rd Petaluma, Ca 94954 Attention: Joel Mannie	41474079
Construction Company	ARB	Job Number
Address	1875 Loveridge Road Pittsburg, CA 94565 Attention: Redacted	0629-53-3500
Hydrostatic Test Co.	Akri	Project No.
Address	1414 Valhalla Drive Bakerfield, CA 93309 Attention: Redacted	PG&E 6-13-11
Test Section	PG&E T-36B, Line 132 From: 125+00 To: 190+82	
File Name	RCP 61362 - T-36B, L-132	


PG&E T-36B, Line 132



Redacted  
C:\d\Redacted\Excel\RCP, Inc. Projects\PG&E\Hydrostatic Testing\  
RCP 61362, T-36B, L-132RB (1).xls  
PlotT



Spike Pressure Test  
Stress Strain Curve -- PG&E T-36B, Line 132








Exposed Pipe and Test Header



Test Pump Name Plate



**Pressure Recording Chart**

**Dead Weight Pressure  
Gage**

**Buried Pipe Temperature  
Recorder**

**Exposed Pipe  
Temperature Recorder**



# Hydrostatic Test Log Sheet

Owner Company	Pacific Gas & Electric	Job Number	41474078-T36B
Construction Co.	ARB	Job Number	0629-53-3500
Testing Co.	AKRI	Job Number	PG&E 6-13-11

Test Section	Name	RCP 6132 - T36B, L-132	
	Station (0+00)		Elevation (Feet)
	Test Location	125+00	44 FT
	Begin	125+00	44 FT.
	End	140+82	220 FT.
	High Elevation	140+52	220 FT.
Low Elevation	129+50	38 FT	

Pipe Data	Section	Length (ft.)	O. D. (in.)	W.T. (in.)	Restrained (ft.)	Unrestrained (ft.)	Grade	Seam/Joint Type
	1	38	30	0.375		38	X65	DSAW/ARC WELD
	2	6,608	30	0.375	6,608		X52	DSAW/ARC WELD
	3	1	6.625	0.430		1	GRB-B	SM/ARC WELD
	4	8	30	0.375		8	X65	DSAW/ARC WELD
	5	22	30	0.375		22	X52	DSAW/ARC WELD
	6							
	7							
	8							
	9							
	10							
11								

Test Period	Date	6/13/11	Time	6:45 AM	Test Medium	Water	<input checked="" type="checkbox"/>
	Begin	6/13/11		3:15 PM		Nitrogen	<input type="checkbox"/>
	End	6/13/11				Other	<input type="checkbox"/>

Test Instrumentation	Description	Calibration Checked	Serial Number	Date Calibrated/Certified	Installation Correct
	Dead Weight Pressure Tester		21495	10-26-10	<input checked="" type="checkbox"/> Yes
	Pressure Recorder	<input checked="" type="checkbox"/> Yes	242E-39611	6-7-11	<input checked="" type="checkbox"/> Yes
	Ambient Temperature Recorder	<input checked="" type="checkbox"/> Yes	L98002476	9-16-10	<input checked="" type="checkbox"/> Yes
	Restrained Pipe Temperature Recorder	<input checked="" type="checkbox"/> Yes	3561	2-4-11	<input checked="" type="checkbox"/> Yes
	Unrestrained Pipe Temperature Recorder	<input checked="" type="checkbox"/> Yes	242E-441018	6-7-11	<input checked="" type="checkbox"/> Yes

## Hydrostatic Test Log

Log No.	Time	Test Pressure (psig)	Temperature (°F)			Volume		Comments	Model Check: Is test good?
			Ambient	Pipe		<input checked="" type="checkbox"/> Ounces	<input type="checkbox"/> Gallons		
				Restrained	Unrestrained	Bleed	Inject		
1	6:45 AM	582	54	64	63				
2	6:55	582	54	64	64			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
3	7:05	582	54	64	64			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
4	7:15	582	54	64	63	1632 oz		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
5	7:30	562	54	64	63	1632 oz		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
6	7:45	536	54	64	63	4243 oz		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
7	8:00	536	55	64	63			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
8	8:15	536	55	64	63			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
9	8:30	536	55	64	62			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
10	8:45	536	56	64	62			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
11	9:00	536	57	64	62			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	



# Hydrostatic Test Log

Log No.	Time	Test Pressure (psig)	Temperature (°F)			Volume		Comments	Model Check: Is test good?
			Ambient	Pipe		<input type="checkbox"/> Ounces	<input type="checkbox"/> Gallons		
				Restrained	Unrestrained	Bleed	Inject		
12	9:15	536	57	64	62			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
13	9:30	536	58	64	62			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
14	9:45	536	58	64	62			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
15	10:00	536	59	64	62			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
16	10:15	536	59	64	62			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
17	10:30	536	59	64	62			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
18	10:45	536	60	64	62			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
19	11:00	536	61	64	62			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
20	11:15	536	61	64	62			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
21	11:30	536	62	64	62			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
22	11:45	536	62	65	62			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
23	12:00 P.M.	536	62	65	63			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
24	12:15	536	65	65	63			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
25	12:30	536	65	65	63			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
26	12:45	536	66	65	63			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
27	1:00	536	66	65	63			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
28	1:15	536	67	65	63			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
29	1:30	536	67	66	63/64			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
30	1:45	536	67	66	64			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
31	2:00	536	67	66	65			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
32	2:15	537	66	66	65			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
33	2:30	537	66	66	65			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
34	2:45	537	65	66	65			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
35	3:00	537	63	65	65			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
36	3:15	537	64	65	65			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
37								<input type="checkbox"/> Yes <input type="checkbox"/> No	
38								<input type="checkbox"/> Yes <input type="checkbox"/> No	
39								<input type="checkbox"/> Yes <input type="checkbox"/> No	
40								<input type="checkbox"/> Yes <input type="checkbox"/> No	
41								<input type="checkbox"/> Yes <input type="checkbox"/> No	
42								<input type="checkbox"/> Yes <input type="checkbox"/> No	
43								<input type="checkbox"/> Yes <input type="checkbox"/> No	
44								<input type="checkbox"/> Yes <input type="checkbox"/> No	
45								<input type="checkbox"/> Yes <input type="checkbox"/> No	
46								<input type="checkbox"/> Yes <input type="checkbox"/> No	
47								<input type="checkbox"/> Yes <input type="checkbox"/> No	
48								<input type="checkbox"/> Yes <input type="checkbox"/> No	

Was a leak observed during test Period?  Yes  No

If "Yes", Explain:

High Test Pressure: 582  
Low Test Pressure: 536

### Certification:

Date: 6-13-11

Test Supervisor:

Signature

Company Representative:

Signature

# HYDROSTATIC TEST RESULTS

## PIPELINE DATA

Test Date <b>6-13-11</b>	Line # <b>LINE 132</b>	Test ID #	Test # <b>AKRI TEST # 13-102</b>
Pipeline Operator <b>PACIFIC GAS &amp; ELECTRIC COMPANY</b>		Independent Testing Firm <b>Akri Hydrotesting</b>	
Kind of Test <input type="checkbox"/> Annual <input type="checkbox"/> 2 year <input type="checkbox"/> 3 year <input type="checkbox"/> 5 year <input type="checkbox"/> 10 year <input type="checkbox"/> Pre-tested pipe <input type="checkbox"/> New <input type="checkbox"/> Replacement <input type="checkbox"/> Station Piping <input checked="" type="checkbox"/> Other			
Pipeline Identification (description, line number, name, pre-tested pipe, etc.) <b>LINE 132 TEST 36B</b>			
Pipeline Location (mile post, street, station, etc.) <b>SOUTH SAN FRANCISCO, CA.</b> From: <b>LOCATION B STA. # 125+00</b> To: <b>LOCATION C STA. # 190+82</b>			
Normal Product Transported <b>NATURAL GAS</b>			
Test Medium <input checked="" type="checkbox"/> Water <input type="checkbox"/> Diesel <input type="checkbox"/> Fuel Oil <input type="checkbox"/> JP-5 <input type="checkbox"/> Other			
Location of Deadweight Tester <b>LOCATION B</b>		Elevation <b>44'</b>	
Elevation of Pipeline - High Point <b>220'</b>		Elevation of Pipeline - Low Point <b>38'</b>	

## PIPE DATA

FURNISHED BY

Redacted

Pipe O.D.	Wall Thickness	Specification & Grade (SYMS)	Length of Pipe Being tested (Ft.)	Volume (Barrels)
<b>SEE</b>	<b>AKRI</b>	<b>PIPE WALL DATA</b>	<b>SHEET</b>	

## TEST EQUIPMENT

Make of Deadweight Tester <b>CHANDLER ENGINEERING</b>	Serial # <b>21495</b>	Date Last Calibrated <b>10-26-10</b>
Make of Pressure Chart Recorder <b>BARTON</b>	Serial # <b>242E-36911</b>	Date Last Calibrated <b>6-7-11</b>
Make of Temperature Recorder <b>CLIF-MOLK (RESTRAINED)</b>	Serial # <b>3561</b>	Date Last Calibrated <b>2-4-11</b>

## COMMENTS (Additional Information)

<b>BAATA<sup>1</sup> (UNRESTRAINED)</b>	Serial # <b>242E-441018</b>	Date Last Calibrated <b>6-7-11</b>
<b>Minimum pressure on the DWT = 536 PSIG 1<sup>ST</sup> 4HR &amp; 536 PSIG 2<sup>ND</sup> 4HR</b>		

Akri Test #  
13-102

TEST DATA								
Date	Time	Dead-weight Pressure (psig)	Chart Pressure (psig)	RESTRAINED Pipe Wall Temp (°F)	Ambient Air Temp (°F)	UNRESTRAINED Medium Temp (°F)	Test Medium Change (+) Added (-) Drained	Comments
6-13-11	11:00	536	540	64	61	62	0	
	11:15	536	540	64	61	62		
	11:30	536	540	64.65	62	62		
	11:45	536	540	65	62	62		
	12:00 P.M.	536	540	65	62	63		
	12:15	536	540	65	65	63		
	12:30	536	540	65	65	63		
	12:45	536	540	65	66	63		
	1:00	536	540	65	66	63		
	1:15	536	540	65	67	63		
	1:30	536	540	66	67	64		
	1:45	536	540	66	67	64		
	2:00	536	540	66	67	65		
	2:15	537	540	66	66	65		
	2:30	537	540	66	66	65		
	2:45	537	540	66	65	65		
	3:00	537	540	65	63	65		
↓	3:15	537	540	65	64	65	↓	
Net Change:		-45	-43	+1	+10	+2	0	
FAILURES DURING TEST								
Location				Cause				
NONE DETECTED								
CERTIFICATION								
Name of Company Conducting Test ARB, INC								
Name of Independent Testing Firm Witnessing Test Akri Hydrotesting								
Redacted						Date 6-13-11		
Redacted						Date 6-13-11		
Name of Person Certifying Test						Data for Witnessing Firm		Date



Akri Test #  
13-102

TEST DATA

Date	Time	Dead-weight Pressure (psig)	Chart Pressure (psig)	RESTRAINED Pipe Wall Temp (°F)	Ambient Air Temp (°F)	UNRESTRAINED Medium Temp (°F)	Test Medium Change (+) Added (-) Drained	Comments
6-13-11	6:45 AM	582	585	64	54	63	0	
	6:55	582	585	64	54	64		
	7:05	582	585	64	54	64		
	7:15	582	585	64	54	63		
	7:30	562	565	64	54	63		
	7:45	536	542	64	54	63		
	8:00	536	542	64	55	63		
	8:15	536	542	64	55	63		
	8:30	536	542	64	55	62		
	8:45	536	542	64	56	62		
	9:00	536	542	64	57	62		
	9:15	536	542	64	57	62		
	9:30	536	542	64	58	62		
	9:45	536	542	64	58	62		
	10:00	536	542	64	59	62		
	10:15	536	542	64	59	62		
	10:30	536	542	64	59	62		
↓	10:45	536	542	64	60	62	↓	
Net Change:								

FAILURES DURING TEST

Location	Cause
NONE DETECTED	

CERTIFICATION

Name of Company Conducting Test

ARB, INC

Name of Independent Testing Firm Witnessing Test

Akri Hydrotesting

Redacted

Date

6-13-11

Date

6-13-11

Name of Person Certifying Test Data for Witnessing Firm

Date

# HYDROSTATIC TEST RESULTS

## PIPELINE DATA

Test Date <b>6-13-11</b>	Line # <b>LINE 132</b>	Test ID #	Test # <b>AKAI TEST # 13-102</b>
Pipeline Operator <b>PACIFIC GAS &amp; ELECTRIC COMPANY</b>		Independent Testing Firm <b>Akri Hydrotesting</b>	
Kind of Test <input type="checkbox"/> Annual <input type="checkbox"/> 2 year <input type="checkbox"/> 3 year <input type="checkbox"/> 5 year <input type="checkbox"/> 10 year <input type="checkbox"/> Pre-tested pipe <input type="checkbox"/> New <input type="checkbox"/> Replacement <input type="checkbox"/> Station Piping <input checked="" type="checkbox"/> Other			
Pipeline Identification (description, line number, name, pre-tested pipe, etc.)  			
Pipeline Location (mile post, street, station, etc.) From: To:			
Normal Product Transported			
Test Medium <input type="checkbox"/> Water <input type="checkbox"/> Diesel <input type="checkbox"/> Fuel Oil <input type="checkbox"/> JP-5 <input type="checkbox"/> Other			
Location of Deadweight Tester			Elevation
Elevation of Pipeline - High Point		Elevation of Pipeline - Low Point	

## PIPE DATA

## FURNISHED BY


Pipe O.D.	Wall Thickness	Specification & Grade (SYMS)	Length of Pipe Being tested (Ft.)	Volume (Barrels)

## TEST EQUIPMENT

Make of Deadweight Tester	Serial #	Date Last Calibrated
Make of Pressure Chart Recorder	Serial #	Date Last Calibrated
Make of Temperature Recorder	Serial #	Date Last Calibrated

## COMMENTS (Additional Information)


SEE SHEET 1 OF 1



GRAPHIC CONTROLS CORPORATION  
 BUFFALO, NEW YORK  
**TEST PRESSURE**  
 CHART NO. MC MP-1000  
 PACIFIC GAS & ELECTRIC COMPANY  
 METER 2426-36911  
 6-13-11  
 CHART PUT ON M  
 AKRI TEST #13-102  
 TAKEN OFF M  
 LOCATION LINE 132 TEST T-368  
 REMARKS

*Spencer*  
*James Adams*  
 6/13/11

Redacted

Witnessed By  
**AKRI HYDROTESTING**  
 Signature: *[Signature]*  
 Date: 6-13-11

Witnessed By  
**AKRI HYDROTESTING**  
Signature: *[Signature]*  
Date: 6-13-11

GRAPHIC CONTROL CORPORATION  
UNRESTRAINED PIPE TEMPERATURE  
CHART NO. MO 100-100  
METRIC GAS & ELECTRIC COMPANY  
6-13-11  
AKRI TEST  
# 13-102  
LOCATION LINE 132 TEST T-36B  
TAKEN OFF  
REMARKS

*[Handwritten Signature]*  
6/13/11


*[Handwritten Signature]*  
Bryan Thomas

Redacted

END TEST

START TEST

Witnessed By  
**AKRI HYDROTESTING**<sup>1/40</sup>  
Signature: *R. A. Holt*  
Date: 6-13-11



RESTRIKED THE CONTRACTOR  
PACIFIC GAS & ELECTRIC COMPANY  
CHART NO. MC MP-150  
METER 3561  
6-13-11  
CHART PUT ON  
AKRI TEST  
# 13-102  
TAKEN OFF  
LOCATION LINE 132 TEST T-36B

*Handwritten signatures and notes*  
11/10/11  
10/10/11

Redacted

# VALLEY INSTRUMENT

## ***CERTIFICATE OF CALIBRATION***

VALLEY INSTRUMENT SERVICE, INC. Hereby certifies that the instrument listed below has been calibrated to meet all published manufacturer's specifications using standards whose accuracies are traceable to the NATIONAL INSTITUTE OF STANDARDS AND TECHNOLOGY. Records pertaining to these standards are on file and available for examination.


CALIBRATION STANDARD (Traceable to NIST)  
FLUKE MODEL 5500 A  
Cert. # 945162-8840001:1264779099  
SERIAL # 8840001  
Date of Calibration: JANUARY 29, 2010  
Due Date : JANUARY 29, 2011

### UNIT UNDER CALIBRATION

COMPANY NAME: AKRI HYDROTESTING	
BRAND NAME: COLE-PARMER	UNIT MODEL: 91100-50
SERIAL NO.: L98002476	CALIBRATION DATE: September 16, 2010
TEMPERATURE : 80 DEG. F.	DUE DATE: September 16, 2011

  
SERVICE MANAGER

**VALLEY INSTRUMENT**  
**3536 BRIAN WAY**  
**BAKERSFIELD, CA 93308**  
(661)327-8681 (800)638-3774 FAX(661)327-1660  
e-mail: valleyin@valleyinstrument.com



2900 Main St Alameda CA 94501 Phone (510)522-8326 Fax (510)522-3136

## Certificate of Calibration

**ARB, INC. PITTSBURG  
1875 LOVRIDGE ROAD  
PITTSBURG  
CALIFORNIA 94565**

*Customer ID #* **3773**

*Rated Accuracy* **2%**

*File #* **1329**

*Pass/Fail as Found* **PASS**

*Instrument Type* **TEMPERATURE  
RECORDER**

*Pass/Fail as Left* **PASS**

*1st (Mfg) S/N* **3561**

*Range* **0-150**

*Units* **DEG F**

*2nd S/N* **AC-25**

*Resolution* **2**

*Mfg.* **CLIF-MOCK**

*Model* **N/A**

*Cal By* **Redacted**

*Cal Date* **2/4/2011**

*Cal Due* **2/4/2012**

*Notes*

*Current Cal Cycle (Months)* **12**

*Previous Cal Cycle* **12**

*Standards Used* **FLUKE 515A SN 10520  
6/24/2012 NIST F25325**

**TECHNICAL SERVICES GROUP CERTIFIES THAT THIS INSTRUMENT  
HAS BEEN CALIBRATED TRACEABLE TO THE NATIONAL INSTITUTE  
OF STANDARDS AND TECHNOLOGY AND CONFORMS TO ISO 10012  
AND ANSI / NCSL Z-540. UNLESS OTHERWISE SPECIFIED  
MEASUREMENT UNCERTAINTIES ARE LESS THAN 1/4 OF TOLERANCE  
OR 1 MINOR DIVISION.**

AC 25



2900 Main St Alameda CA 94501 Phone (510)522-8326 Fax (510)522-3136

## Certificate of Calibration

**AKRI CORPORATION**  
**1414 VALHALLA DRIVE**  
**BAKERSFIELD**  
**CA 93309**

Customer ID # 4276

File # 0

Instrument Type **PRESSURE  
RECORDER**

Range 0-1,000

Units PSIG

Resolution 20

Mfg. **ITT BARTON**

Model N/A

Cal By Redacted

Current Cal Cycle (Months) 12

Previous Cal Cycle N/A

Standards Used **AMETEK PK-654WC S/N73272  
DUE 1.28.2012**

Rated Accuracy 2%

Pass/Fail as Found **PASS**

Pass/Fail as Left **PASS**

1st (Mfg) S/N **242E-39611**

2nd S/N **N/A**

Cal Date **6/7/2011**

Cal Due **6/7/2012**

Notes

**TECHNICAL SERVICES GROUP CERTIFIES THAT THIS INSTRUMENT  
HAS BEEN CALIBRATED TRACEABLE TO THE NATIONAL INSTITUTE  
OF STANDARDS AND TECHNOLOGY AND CONFORMS TO ISO 10012  
AND ANSI / NCSL Z-540. UNLESS OTHERWISE SPECIFIED  
MEASUREMENT UNCERTAINTIES ARE LESS THAN 1/4 OF TOLERANCE  
OR 1 MINOR DIVISION.**





2900 Main St Alameda CA 94501 Phone (510)522-8326 Fax (510)522-3136

## Certificate of Calibration

**AKRI CORPORATION**  
**1414 VALHALLA DRIVE**  
**BAKERSFIELD**  
**CA 93309**

Customer ID # 4276

File # 0

Instrument Type **PRESSURE  
RECORDER**

Range 0-1,000

Units **PSIG**

Resolution 20

Mfg. **ITT BARTON**

Model **N/A**

Cal By Redacted

Current Cal Cycle (Months) 12

Previous Cal Cycle **N/A**

Standards Used **AMETEK PK-654WC S/N73272  
DUE 1.28.2012**

Rated Accuracy **2%**

Pass/Fail as Found **PASS**

Pass/Fail as Left **PASS**

1st (Mfg) S/N **242E-39611**

2nd S/N **N/A**

Cal Date **6/7/2011**

Cal Due **6/7/2012**

Notes

**TECHNICAL SERVICES GROUP CERTIFIES THAT THIS INSTRUMENT  
HAS BEEN CALIBRATED TRACEABLE TO THE NATIONAL INSTITUTE  
OF STANDARDS AND TECHNOLOGY AND CONFORMS TO ISO 10012  
AND ANSI / NCSL Z-540. UNLESS OTHERWISE SPECIFIED  
MEASUREMENT UNCERTAINTIES ARE LESS THAN 1/4 OF TOLERANCE  
OR 1 MINOR DIVISION.**



# TECHNICAL SERVICES GROUP

2900 Main St Alameda CA 94501 Phone (510)522-8326 Fax (510)522-3136

## Certificate of Calibration

**AKRI CORPORATION**  
**1414 VALHALLA DRIVE**  
**BAKERSFIELD**  
**CA 93309**

Customer ID # 4276

File # 0

Instrument Type **TEMPERATURE  
RECORDER**

Range 0-150

Units DEG F

Resolution\* 2

Mfg. **ITT BARTON**

Model **N/A**

Cal By Redacted

Current Cal Cycle (Months) 12

Previous Cal Cycle **N/A**

Standards Used **EUTECHNICS 139200-1.2 DUE  
2/2/2012 TE 188.192.195**

Rated Accuracy **2%**

Pass/Fail as Found **PASS**

Pass/Fail as Left **PASS**

1st (Mfg) S/N **2685E-27758**

2nd S/N **N/A**

Cal Date **6/7/2011**

Cal Due **6/7/2012**

Notes

**TECHNICAL SERVICES GROUP CERTIFIES THAT THIS INSTRUMENT  
HAS BEEN CALIBRATED TRACEABLE TO THE NATIONAL INSTITUTE  
OF STANDARDS AND TECHNOLOGY AND CONFORMS TO ISO 10012  
AND ANSI / NCSL Z-540. UNLESS OTHERWISE SPECIFIED  
MEASUREMENT UNCERTAINTIES ARE LESS THAN 1/4 OF TOLERANCE  
OR 1 MINOR DIVISION.**




# CALIBRATION DATA SHEET PRESSURE / TEMPERATURE

2900 MAIN ST ALAMEDA, CA 94501 PHONE (510) 522-8326 FAX (510) 522-3136

CUSTOMER: **AKRI CORPORATION** TSG JOB & ITEM #: **4276** CAL DATE: **6/7/2011** CAL DUE: **6/7/2012**  
 MFG.: **ITT BARTON** MODEL: **N/A** CAL BY: **Redacted** MFG S/N: **2685E-27758**  
 RANGE: **MIN 0 MAX 150** UNITS: **DEG F** RESOLUTION: **2** RATED ACCURACY, % FULL SCALE: **2.00 %** 2ND S/N: **N/A**  
 INSTRUMENT DISCRPTION: **RECORDER** CONN. SIZE: **N/A** CONN. LOCATION: **BACK** THREAD TYPE: **N/A**  
 PRESS.: **X** TEMP.: **X** VACUUM: **X** CASE SIZE: **RECORDER** STANDARDS USED: **N/A**  
 MFG.: **AMETEK** MODEL: **PK-654WC** S/N: **73272** RECAL: **1/28/2012** N.I.S.T #: **35817.001**  
 MFG.: **EUTECHN ICS** MODEL: **139200-1.2.5** S/N: **100049** RECAL: **2/2/2012** N.I.S.T #: **TE188.192.195**

### CALIBRATION DETAIL

% SPAN	APPLIED VALUE	OBSERVED INDICATION		ERROR		% DEVIATION		PASS / FAIL	
		AS FOUND	AS LEFT	AS FOUND	AS LEFT	AS FOUND	AS LEFT	AS FOUND	AS LEFT
	DEG F								
0	0	0	0	0.00	0.00	0.00	0.00	PASS	PASS
25	38	38	38	0.50	0.50	0.33	0.33	PASS	PASS
50	75	75	75	0.00	0.00	0.00	0.00	PASS	PASS
75	113	113	113	0.50	0.50	0.33	0.33	PASS	PASS
100	150	150	150	0.00	0.00	0.00	0.00	PASS	PASS



IMPACT / NOTES :

TECHNICAL SERVICES GROUP CERTIFIES THAT THIS INSTRUMENT HAS BEEN CALIBRATED TRACEABLE TO THE NATIONAL INSTITUTE OF STANDARDS & TECHNOLOGY AND CONFORMS TO ISO 10012 AND ANSI / NCSL Z-540. UNLESS OTHERWISE SPECIFIED MEASUREMENT UNCERTAINTIES ARE LESS THAN 1/4 OF TOLERANCE OR 1 MINOR DIVISION. LABRATORY CONDITIONS AT TECHNICAL SERVICES GROUP 68-72 DEG F. < 40% R.H.

TSG CALIBRATION / Q.A. SUPERVISOR