



RCP, Inc

801 Louisiana, Ste.200
Houston, Texas 77002
(713)655-8080

Redacted

July 26, 2011

Pacific Gas and Electric Company
350 N. Wiget
Walnut Creek, CA 94598
Attention: Redacted

COPY

JUL 26 2011

PG & E

Test Contractor:	Contra Costa Inspection Co. -- T-20 7/26/2011
Asset Owner:	Pacific Gas and Electric Company -- 41502565
Construction Contractor:	ARB -- 0629-53-3500
Test Section:	PG&E T-20 Line 131, MP 42.34 - 42.42
Test Date:	July 26, 2011
Certificate Number:	RCP 61362 - T-20, L-131 MP 42.34 - 42.42

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by Contra Costa Inspection Co. met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 1).

The test segment was subjected to a spike pressure test of 736 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.25 hour test duration period.

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 8.25 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 677 psig and the established MAOP is 616 psig.

Pressure decreased 44 psi during the test. 866.05 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 142.64 ounces, gain, which is equivalent to a 1.24 °F change in pipe temperature and larger than the anticipated error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the inherent error associated with physically attempting to measure the average temperature of 438 feet of buried and 137 feet of exposed pipe from a single point on the line.

Sincerely,

Redacted

cc. file

C:\Documents and Settings\Redacted\My Documents\Redacted\PG&E Hydrotest Project\Hydrotest T-20\
RCP 61362 T-20 Line 131 MP 42 34 - 42 42.xlsm

Letter



Hydrostatic Test Certification

Company	Pacific Gas and Electric Company	Job Number	41502565
Construction Co.	ARB	Job Number	0629-53-3500
Hydro. Test Co.	Contra Costa Inspection Co.	Project No.	T-20 7/26/2011
Test Section	PG&E T-20 Line 131, MP 42.34 - 42.42		
File Name	RCP 61362 - T-20, L-131 MP 42.34 - 42.42		

Hydrostatic Test Pressure

APPLICABLE CODE FOR CERTIFICATION: Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 1) Test Date: 26-Jul-11

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

Pipeline: PG&E T-20 Line 131, MP 42.34 - 42.42
 From: 4+16 To: 0+00

Pipe Data

Segment	Length	Diameter	Wall Thickness	Specification	100% SMYS
1	50 ft	24.000 in.	0.375 in.	API5L-X60, DSAW, Arc Weld, Steel	1,875 psi
2	106 ft	24.000 in.	0.281 in.	API5L-Grade B, SM, Arc Weld, Steel	820 psi
3	282 ft	24.000 in.	0.500 in.	API5L-X60, DSAW, Arc Weld, Steel	2,500 psi
4	55 ft	3.500 in.	0.216 in.	API5L-Grade B, SM, Arc Weld, Steel	4,320 psi

Initial Test Conditions

Pressure at Test Point:	736 psig	Date/Time:	7/26/11 8:00 AM	Pipe Temperature	
Ambient Temperature:	63.0 °F	Elevation @ Test Point:	29.0 ft	Unrestrained:	67.0 °F
Pressure @ High Point (Cal/Measure):	722 psig	Elevation @ High Point:	62.0 ft	Restrained:	64.0 °F
Pressure @ Low Point (Cal/Measure):	736 psig	Elevation @ Low Point:	29.0 ft	Location:	4+16
				Location:	0+00
				Location:	4+16

Final Test Conditions

Pressure at Test Point:	692 psig	Date/Time:	7/26/11 4:15 PM	Pipe Temperature	
Ambient Temperature:	85.0 °F	Elevation @ Test Point:	29.0 ft	Unrestrained:	81.0 °F
Pressure @ High Point (Cal/Measure):	678 psig	Elevation @ High Point:	62.0 ft	Restrained:	65.0 °F
Pressure @ Low Point (Cal/Measure):	692 psig	Elevation @ Low Point:	29.0 ft	Location:	4+16
				Location:	0+00
				Location:	4+16

Total Fluid Injected:			Volume gain	
Total Fluid Withdrawn:	866.05 fluid ounces			
Net Change in Volume of the Test Section ± (+ Gain, - Loss):	142.64 oz	gain	0.0100%	1.243 °F equivalent
Test Duration:	8.25 hours			

Minimum Test Pressure:	675 psig	Max Elevation	661 psig	Min Elevation	675 psig
Maximum Test Pressure:	737 psig		723 psig		737 psig
% SMYS:	89.9%		88.2%		89.9%

Minimum Test Pressure (Calculated/Measured):	678 psig
Maximum Allowable Operating Pressure:	DOT Part 192 Test Factor= 1.10 616 psig

Were leaks observed?	No	Explain:
Acceptable Hydrostatic Test?	Yes	<p>The test segment was subjected to a spike pressure test of 736 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.25 hour test duration period.</p> <p>No leaks were observed during the test period. The test section included 438 feet of buried and 137 feet of exposed pipe. Pressure lost 44 psi during the test. The buried pipe segment gained 1°F fluid temperature and the exposed pipe segment gained 14°F.</p> <p>866.05 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 142.64 ounces, gain, which is equivalent to a 1.24 °F change in pipe temperature and larger than the anticipated error attributed to the temperature measurement instrumentation utilized.</p> <p>Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the inherent error associated with physically attempting to measure the average temperature of 438 feet of buried and 137 feet of exposed pipe from a single point on the line.</p>

Remarks

Redacted

COPY

JUL 26 2011

PG & E

26-Jul-11



Dead Weight Log Sheet

COPY

JUL 26 2011

PG & E

Owner Company	Pacific Gas and Electric Company	Job Number	41502565
Construction Co.	ARB	Job Number	0629-53-3500
Testing Co.	Contra Costa Inspection Co.	Project No.	T-20 7/26/2011
Test Section	PG&E T-20 Line 131, MP 42.34 - 42.42		
File Name	RCP 61362 - T-20, L-131 MP 42.34 - 42.42		

Date	26-Jul-11	Test Log
------	-----------	----------

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
1	7/26/11	7:36 AM	503 psig	63 °F	67 °F	64 °F	Start Spike		
2	7/26/11	7:37 AM	513 psig	63 °F	67 °F	64 °F	Inject		92 oz.
3	7/26/11	7:38 AM	523 psig	63 °F	67 °F	64 °F	Inject		96 oz.
4	7/26/11	7:39 AM	533 psig	63 °F	67 °F	64 °F	Inject		67 oz.
5	7/26/11	7:40 AM	543 psig	63 °F	67 °F	64 °F	Inject		63 oz.
6	7/26/11	7:41 AM	553 psig	63 °F	67 °F	64 °F	Inject		75 oz.
7	7/26/11	7:42 AM	563 psig	63 °F	67 °F	64 °F	Inject		75 oz.
8	7/26/11	7:43 AM	573 psig	63 °F	67 °F	64 °F	Inject		75 oz.
9	7/26/11	7:44 AM	583 psig	63 °F	67 °F	64 °F	Inject		63 oz.
10	7/26/11	7:45 AM	593 psig	63 °F	67 °F	64 °F	Inject		84 oz.
11	7/26/11	7:46 AM	603 psig	63 °F	67 °F	64 °F	Inject		71 oz.
12	7/26/11	7:47 AM	613 psig	63 °F	67 °F	64 °F	Inject		71 oz.
13	7/26/11	7:48 AM	623 psig	63 °F	67 °F	64 °F	Inject		71 oz.
14	7/26/11	7:49 AM	633 psig	63 °F	67 °F	64 °F	Inject		71 oz.
15	7/26/11	7:50 AM	643 psig	63 °F	67 °F	64 °F	Inject		75 oz.
16	7/26/11	7:51 AM	653 psig	63 °F	67 °F	64 °F	Inject		75 oz.
17	7/26/11	7:52 AM	663 psig	63 °F	67 °F	64 °F	Inject		67 oz.
18	7/26/11	7:53 AM	673 psig	63 °F	67 °F	64 °F	Inject		80 oz.
19	7/26/11	7:54 AM	683 psig	63 °F	67 °F	64 °F	Inject		67 oz.
20	7/26/11	7:55 AM	693 psig	63 °F	67 °F	64 °F	Inject		75 oz.
21	7/26/11	7:56 AM	703 psig	63 °F	67 °F	64 °F	Inject		67 oz.
22	7/26/11	7:57 AM	713 psig	63 °F	67 °F	64 °F	Inject		71 oz.
23	7/26/11	7:58 AM	723 psig	63 °F	67 °F	64 °F	Inject		75 oz.
24	7/26/11	7:59 AM	733 psig	63 °F	67 °F	64 °F	Inject		67 oz.
25	7/26/11	8:00 AM	736 psig	63 °F	67 °F	64 °F	Inject		34 oz.
26	7/26/11	8:00 AM	736 psig	63 °F	67 °F	64 °F	On Test		
27	7/26/11	8:10 AM	737 psig	63 °F	67 °F	64 °F			
28	7/26/11	8:20 AM	737 psig	63 °F	67 °F	64 °F			
29	7/26/11	8:30 AM	737 psig	63 °F	67 °F	64 °F	End Spike		
30	7/26/11	8:31 AM	727 psig	63 °F	67 °F	64 °F	Bleed	74 oz.	
31	7/26/11	8:32 AM	717 psig	63 °F	67 °F	64 °F		74 oz.	
32	7/26/11	8:33 AM	707 psig	63 °F	67 °F	64 °F		74 oz.	
33	7/26/11	8:34 AM	697 psig	63 °F	67 °F	64 °F		74 oz.	
34	7/26/11	8:35 AM	687 psig	63 °F	67 °F	64 °F		74 oz.	
35	7/26/11	8:36 AM	685 psig	63 °F	67 °F	64 °F		15 oz.	
36	7/26/11	8:45 AM	685 psig	67 °F	68 °F	64 °F			
37	7/26/11	9:00 AM	685 psig	67 °F	68 °F	64 °F			
38	7/26/11	9:15 AM	686 psig	68 °F	68 °F	64 °F			
39	7/26/11	9:30 AM	687 psig	69 °F	68 °F	64 °F	Sun Shine		
40	7/26/11	9:45 AM	688 psig	71 °F	68 °F	64 °F			
41	7/26/11	10:00 AM	688 psig	71 °F	68 °F	64 °F			
42	7/26/11	10:15 AM	692 psig	72 °F	68 °F	64 °F			
43	7/26/11	10:30 AM	694 psig	73 °F	68 °F	64 °F			



Dead Weight Log Sheet

COPY

JUL 26 2011

PG & E

Owner Company Pacific Gas and Electric Company

Job Number 41502565

Construction Co. ARB

Job Number 0629-53-3500

Testing Co. Contra Costa Inspection Co.

Project No. T-20 7/26/2011

Test Section PG&E T-20 Line 131, MP 42.34 - 42.42

File Name RCP 61362 - T-20, L-131 MP 42.34 - 42.42

Date 26-Jul-11

Test Log

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
44	7/26/11	10:45 AM	697 psig	73 °F	72 °F	64 °F			
45	7/26/11	10:46 AM	675 psig	73 °F	72 °F	64 °F	Bleed	160.00 oz.	
46	7/26/11	11:00 AM	676 psig	72 °F	72 °F	64 °F			
47	7/26/11	11:15 AM	678 psig	73 °F	72 °F	64 °F			
48	7/26/11	11:30 AM	681 psig	72 °F	72 °F	64 °F			
49	7/26/11	11:45 AM	684 psig	74 °F	72 °F	64 °F	Clear		
50	7/26/11	12:00 PM	687 psig	75 °F	74 °F	64 °F			
51	7/26/11	12:15 PM	690 psig	77 °F	74 °F	64 °F			
52	7/26/11	12:30 PM	693 psig	77 °F	74 °F	65 °F			
53	7/26/11	12:45 PM	696 psig	77 °F	74 °F	65 °F	Bleed	160.00 oz.	
54	7/26/11	12:49 PM	675 psig	77 °F	74 °F	65 °F			
55	7/26/11	1:00 PM	677 psig	80 °F	74 °F	65 °F			
56	7/26/11	1:15 PM	680 psig	80 °F	74 °F	65 °F			
57	7/26/11	1:30 PM	684 psig	82 °F	76 °F	65 °F	Clear		
58	7/26/11	1:45 PM	687 psig	84 °F	76 °F	65 °F			
59	7/26/11	2:00 PM	690 psig	82 °F	78 °F	65 °F			
60	7/26/11	2:15 PM	694 psig	82 °F	78 °F	65 °F			
61	7/26/11	2:30 PM	697 psig	83 °F	78 °F	65 °F	Bleed	160.00 oz.	
62	7/26/11	2:34 PM	675 psig	83 °F	78 °F	65 °F			
63	7/26/11	2:45 PM	677 psig	83 °F	78 °F	65 °F			
64	7/26/11	3:00 PM	680 psig	83 °F	80 °F	65 °F			
65	7/26/11	3:15 PM	683 psig	83 °F	80 °F	65 °F			
66	7/26/11	3:30 PM	686 psig	84 °F	80 °F	65 °F			
67	7/26/11	3:45 PM	689 psig	85 °F	80 °F	65 °F			
68	7/26/11	4:00 PM	689 psig	85 °F	81 °F	65 °F			
69	7/26/11	4:15 PM	692 psig	85 °F	81 °F	65 °F	End of Test		



Pipe Segment Volume Calculations

JUL 26 2011

PG & E

Company	Pacific Gas and Electric Company	Job Number	41502565
Construction Co.	ARB	Job Number	0629-53-3500
Hydro. Test Co.	Contra Costa Inspection Co.	Project No.	T-20 7/26/2011
Test Section	PG&E T-20 Line 131, MP 42.34 - 42.42	WATER	
File Name	RCP 61362 - T-20, L-131 MP 42.34 - 42.42		

Description	Segment							
	1	2	3	4	5	6	7	8
Restrained or Unrestrained?	Restrained	Restrained	Restrained	Unrestrained	Unrestrained	Unrestrained	Unrestrained	Unrestrained
Outside Diameter	24.000 in.	24.000 in.	24.000 in.	3.500 in.	2.375 in.	24.000 in.	24.000 in.	24.000 in.
Wall Thickness	0.375 in.	0.281 in.	0.500 in.	0.216 in.	0.154 in.	0.500 in.	0.500 in.	0.375 in.
Inside Diameter	23.250 in.	23.438 in.	23.000 in.	3.068 in.	2.067 in.	23.000 in.	23.000 in.	23.250 in.
Spec./Grade	API5L-X60	API5L-Grade B	API5L-X60	API5L-Grade B	API5L-Grade B	API5L-X60	API5L-X60	API5L-X60
Length Unrestrained				55 ft	12 ft	4 ft	22 ft	44 ft
Length Restrained	50 ft	106 ft	282 ft					
Temperature -- On Test	64 °F	64 °F	64.0 °F	67.0 °F	67.0 °F	67.0 °F	67.0 °F	67.0 °F
Temperature -- End of Test	65 °F	65 °F	65.0 °F	81.0 °F	81.0 °F	81.0 °F	81.0 °F	81.0 °F
Pressure -- On Test	736 psig	736 psig	736 psig	736 psig	736 psig	736 psig	736 psig	736 psig
Pressure -- End of Test	692 psig	692 psig	692 psig	692 psig	692 psig	692 psig	692 psig	692 psig

Unrestrained Pipe									
Sum:	Vo	1,554.79 gal		Vtp1	1,560.08 gal			Vtp2	1,557.19 gal
		199,013 oz.			199,691 oz.				199,321 oz.
Vo Unrestrained				21 gal	2 gal	86 gal	475 gal	970 gal	
Fwp 1				1.002254	1.002254	1.002254	1.002254	1.002254	
Fpp 1				1.000436	1.000412	1.001411	1.001411	1.001901	
Fpt 1				1.000127	1.000127	1.000127	1.000127	1.000127	
Fwt 1				1.000681	1.000681	1.000681	1.000681	1.000681	
Fpwt 1 = Fpt/Fwt				0.999447	0.999447	0.999447	0.999447	0.999447	
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)				21.17 gal	2.10 gal	86.60 gal	476.31 gal	973.91 gal	
Fwp 2				1.002119	1.002119	1.002119	1.002119	1.002119	
Fpp 2				1.000410	1.000387	1.001326	1.001326	1.001788	
Fpt 2				1.000382	1.000382	1.000382	1.000382	1.000382	
Fwt 2				1.002556	1.002556	1.002556	1.002556	1.002556	
Fpwt = Fpt/Fwt				0.997832	0.997832	0.997832	0.997832	0.997832	
Vtp = Vo(Fwp)(Fpp)(Fpwt)				21.13 gal	2.09 gal	86.44 gal	475.43 gal	972.10 gal	

Restrained Pipe									
Sum:	Vo	9,564.97 gal		Vtp1	9,595.76 gal			Vtp2	9,593.00 gal
		1,224,316 oz.			1,228,258 oz.				1,227,904 oz.
Vo Unrestrained	1,103 gal	2,376 gal	6,086 gal						
Fwp 1	1.002254	1.002254	1.002254						
Fpp 1	1.001399	1.001877	1.001041						
Fpt 1	1.000048	1.000048	1.000048						
Fwt 1	1.000375	1.000375	1.000375						
Fpwt 1 = Fpt/Fwt	0.999674	0.999674	0.999674						
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	1,106 gal	2,385 gal	6,105 gal						
Fwp 2	1.002119	1.002119	1.002119						
Fpp 2	1.001319	1.001769	1.000984						
Fpt 2	1.000061	1.000061	1.000061						
Fwt 2	1.000467	1.000467	1.000467						
Fpwt = Fpt/Fwt	0.999593	0.999593	0.999593						
Vtp = Vo(Fwp)(Fpp)(Fpwt)	1,106 gal	2,384 gal	6,103 gal						

Combined Pipe									
Sum:	Vo	11,119.76 gal		Vtp1	11,155.85 gal			Vtp2	11,150.20 gal
		1,423,330 oz.			1,427,949 oz.				1,427,225 oz.



Pipe Segment Volume Allowance Calculations

COPY
JUL 26 2011
PG & E

Company	Pacific Gas and Electric Company	Job Number	41502565
Construction Co.	ARB	Job Number	0629-53-3500
Hydro. Test Co.	Contra Costa Inspection Co.	Project No.	T-20 7/26/2011
Test Section	PG&E T-20 Line 131, MP 42.34 - 42.42	WATER	
File Name	RCP 61362 - T-20, L-131 MP 42.34 - 42.42		

General Pipe Data

Description	Segment							
	1	2	3	4	5	6	7	8
Restrained or Unrestrained?	Restrained	Restrained	Restrained	Unrestrained	Unrestrained	Unrestrained	Unrestrained	Unrestrained
Outside Diameter	24.000 in.	24.000 in.	24.000 in.	3.500 in.	2.375 in.	24.000 in.	24.000 in.	24.000 in.
Wall Thickness	0.375 in.	0.281 in.	0.500 in.	0.216 in.	0.154 in.	0.500 in.	0.500 in.	0.375 in.
Inside Diameter	23.250 in.	23.438 in.	23.000 in.	3.068 in.	2.067 in.	23.000 in.	23.000 in.	23.250 in.
Spec./Grade	API5L-X60	API5L-Grade B	API5L-X60	API5L-Grade B	API5L-Grade B	API5L-X60	API5L-X60	API5L-X60
Length Unstrained				55 ft	12 ft	4 ft	22 ft	44 ft
Length Restrained	50 ft	106 ft	282 ft					
Temperature -- On Test	64 °F	64 °F	64 °F	73 °F	73 °F	73 °F	73 °F	73 °F
Temperature -- End of Test	65 °F	65 °F	65 °F	74 °F	74 °F	74 °F	74 °F	74 °F
Pressure -- On Test	714 psig	714 psig	714 psig	714 psig	714 psig	714 psig	714 psig	714 psig
Pressure -- End of Test	714 psig	714 psig	714 psig	714 psig	714 psig	714 psig	714 psig	714 psig

Unrestrained Pipe

Sum:	Vo	1,554.79 gal 199,013 oz.		Vtp1	1,558.91 gal 199,541 oz.		Vtp2	1,558.76 gal 199,521 oz.	
Vo Unrestrained				21 gal	2 gal	86 gal	475 gal	970 gal	
Fwp 1				1.002186	1.002186	1.002186	1.002186	1.002186	
Fpp 1				1.000423	1.000399	1.001369	1.001369	1.001845	
Fpt 1				1.000237	1.000237	1.000237	1.000237	1.000237	
Fwt 1				1.001423	1.001423	1.001423	1.001423	1.001423	
Fpwt 1 = Fpt/Fwt				0.998815	0.998815	0.998815	0.998815	0.998815	
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)				21.15 gal	2.09 gal	86.54 gal	475.95 gal	973 gal	
Fwp 2				1.002186	1.002186	1.002186	1.002186	1.002186	
Fpp 2				1.000423	1.000399	1.001369	1.001369	1.001845	
Fpt 2				1.000255	1.000255	1.000255	1.000255	1.000255	
Fwt 2				1.001542	1.001542	1.001542	1.001542	1.001542	
Fpwt = Fpt/Fwt				0.998715	0.998715	0.998715	0.998715	0.998715	
Vtp = Vo(Fwp)(Fpp)(Fpwt)				21.15 gal	2.09 gal	86.53 gal	475.91 gal	973 gal	

Restrained Pipe

Sum:	Vo	9,564.97 gal 1,224,316 oz.		Vtp1	9,594.75 gal 1,228,128 oz.		Vtp2	9,594.01 gal 1,228,034 oz.	
Vo Restrained	1,103 gal	2,376 gal	6,086 gal						
Fwp 1	1.002186	1.002186	1.002186						
Fpp 1	1.001357	1.001821	1.001011						
Fpt 1	1.000048	1.000048	1.000048						
Fwt 1	1.000375	1.000375	1.000375						
Fpwt 1 = Fpt/Fwt	0.999674	0.999674	0.999674						
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	1,106 gal	2,385 gal	6,104 gal						
Fwp 2	1.002186	1.002186	1.002186						
Fpp 2	1.001361	1.001824	1.001014						
Fpt 2	1.000061	1.000061	1.000061						
Fwt 2	1.000467	1.000467	1.000467						
Fpwt = Fpt/Fwt	0.999593	0.999593	0.999593						
Vtp = Vo(Fwp)(Fpp)(Fpwt)	1,106 gal	2,384 gal	6,103 gal						

Combined Pipe

Sum:	Vo	11,119.76 gal 1,423,330 oz.		Vtp1	11,153.67 gal 1,427,669 oz.		Vtp2	11,152.77 gal 1,427,555 oz.	
1 °F Change	0.90 gal	114.74 oz.							



Hydrostatic Test Pipe Data Table


Pipe Type	Length	Restrained / Unrestrained	Outside Diameter	Wall Thickness	Specification & Grade	Pipe Yield Pressure	Material	Joint Type	Seam Type
1	50 ft	Restrained	24.000 in.	0.3750 in.	API5L-X60	1,875 psig	Steel	Arc Weld	DSAW
2	106 ft	Restrained	24.000 in.	0.2810 in.	API5L-Grade B	820 psig	Steel	Arc Weld	SM
3	282 ft	Restrained	24.000 in.	0.5000 in.	API5L-X60	2,500 psig	Steel	Arc Weld	DSAW
4	55 ft	Unrestrained	3.500 in.	0.2160 in.	API5L-Grade B	4,320 psig	Steel	Arc Weld	SM
5	12 ft	Unrestrained	2.375 in.	0.1540 in.	API5L-Grade B	4,539 psig	Steel	Arc Weld	SM
6	4 ft	Unrestrained	24.000 in.	0.5000 in.	API5L-X60	2,500 psig	Steel	Arc Weld	DSAW
7	22 ft	Unrestrained	24.000 in.	0.5000 in.	API5L-X60	2,500 psig	Steel	Arc Weld	SM
8	44 ft	Unrestrained	24.000 in.	0.3750 in.	API5L-X60	1,875 psig	Steel	Arc Weld	DSAW

Hydrostatic Test Project Owner & Participants


Owner Company	Pacific Gas and Electric Company	Job Number
Address	350 N. Wiget Walnut Creek, CA 94598 Attention: Redacted	41502565
Construction Company	ARB	Job Number
Address	1875 Loveridge Road Pittsburg, CA 94565 Attention: Redacted	0629-53-3500
Hydrostatic Test Co.	Contra Costa Inspection Co.	Project No.
Address	2820 LaJolla Drive Antioch, Ca. 94531 Attention: Redacted	T-20 7/26/2011
Test Section	PG&E T-20 Line 131, MP 42.34 - 42.42 From: 4+16 To: 0+00	
File Name	RCP 61362 - T-20, L-131 MP 42.34 - 42.42	

Part II - Test Data (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)				Note: Minimum test pressure and duration are not to be charged without written approval.			
Time and Date Test Pressure Reached	7/26/11 8:00 AM	Elevation at Test Point	29 ft	Min. Required Test Press At Test Point (1)	672 psig	Max. Allowable Test Press at Test Point (4)	750 psig
Time and Date Test Ended	7/26/11 4:15 PM	Max. Elevation in Test Section	62 ft	Min. Indicated Test Pressure (2)	675 psig	Max. Indicated Test Pressure (5)	737 psig
Actual Duration of Test	8.25 hrs <i>15 min.</i>	Min. Elevation in Test Section	29 ft	Min. Test Pressure at Max. Elevation (3)	661 psig	Max. Test Pressure at Min. Elevation (6)	737 psig


PG&E T-20 Line 131, MP 42.34 - 42.42



Spike Pressure Test
Stress Strain Curve -- PG&E T-20 Line 131, MP 42.34 - 42.42




Actual Pressure Volume Plot Data			Predicted Pressure Volume Plot Data	Slope		Spike Pressure Test Stress Strain Curve -- PG&E T-20 Line 131, MP 42.34 - 42.42	
Pressure	Strokes	Gallons	Gallons	Actual	Predicted		
503 psig	0	0.00 gal		0	0.00 gal	Pump gal per stroke	0.056 gal/stroke
513 psig	22	0.72 gal	0.54 gal	0.072	0.054	Pump Piston Diameter	1.250 in
523 psig	45	1.47 gal	1.09 gal	0.075	0.054	Pump Piston Stroke	3.50 in
533 psig	61	2.00 gal	1.63 gal	0.052	0.054	Pump Cylinders	3 ea
543 psig	76	2.49 gal	2.17 gal	0.049	0.054	Volume check gal per stroke	0.033 gal/stroke
553 psig	94	3.08 gal	2.72 gal	0.059	0.054	Volume Released (gallons)	0.58 gal
563 psig	112	3.66 gal	3.26 gal	0.059	0.054	Pressure Reduced (psi)	10 psi
573 psig	130	4.25 gal	3.80 gal	0.059	0.054	Maximum2	20 gal
583 psig	145	4.74 gal	4.35 gal	0.049	0.054	Minimum2	0 gal
593 psig	165	5.40 gal	4.89 gal	0.065	0.054	Maximum1	920 psig
603 psig	182	5.96 gal	5.43 gal	0.056	0.054	Minimum1	400 psig
613 psig	199	6.51 gal	5.98 gal	0.056	0.054	Gallons/Stroke Used	0.033 gal/stroke
623 psig	216	7.07 gal	6.52 gal	0.056	0.054	Predicted Gallons/Stroke	0.031 gal/stroke
633 psig	233	7.62 gal	7.06 gal	0.056	0.054	1160	10 psi
643 psig	251	8.21 gal	7.61 gal	0.059	0.054	Max Pressure	736 psig
653 psig	269	8.80 gal	8.15 gal	0.059	0.054	Buried Pipe Temperature	64 °F
663 psig	285	9.33 gal	8.69 gal	0.052	0.054	Exposed Pipe Temperature	67 °F
673 psig	304	9.95 gal	9.24 gal	0.062	0.054	ASME B31.8 Appendix N-5	
683 psig	320	10.47 gal	9.78 gal	0.052	0.054		
693 psig	338	11.06 gal	10.32 gal	0.059	0.054	Average Actual Elastic Slope	0.058
703 psig	354	11.58 gal	10.87 gal	0.052	0.054	Average Predicted Elastic Slope	0.054
713 psig	371	12.14 gal	11.41 gal	0.056	0.054	Code Prescribed Minimum Yield Slope (less 10%) B31.8 N-5 (c)(2)	0.110
723 psig	389	12.73 gal	11.96 gal	0.059	0.054	Established Minimum Yield Pressure B31.8 N-5 (c)(2)	736 psig
733 psig	405	13.25 gal	12.50 gal	0.052	0.054	Maximum Allowed Volume (After Slope Deviation) B31.8 N-5 (c)(2)	418 gal
736 psig	413	13.51 gal	12.66 gal	0.087	0.054	Volume (After Slope Deviation) B31.8 N-5 (c)(2)	0 gal
736 psig		13.51 gal	12.66 gal	0.000	0.000	<div style="text-align: center;"> <p>COPY</p> <p>JUL 26 2011</p> <p>PG & E</p> <p>7-26-11</p> <p>Date</p> </div>	
736 psig		13.51 gal	12.66 gal	0.000	0.000		
736 psig		13.51 gal	12.66 gal	0.000	0.000		
736 psig		13.51 gal	12.66 gal	0.000	0.000		
736 psig		13.51 gal	12.66 gal	0.000	0.000		
736 psig		13.51 gal	12.66 gal	0.000	0.000		
736 psig		13.51 gal	12.66 gal	0.000	0.000		
736 psig		13.51 gal	12.66 gal	0.000	0.000		
736 psig		13.51 gal	12.66 gal	0.000	0.000		
736 psig		13.51 gal	12.66 gal	0.000	0.000		
736 psig		13.51 gal	12.66 gal	0.000	0.000		
736 psig		13.51 gal	12.66 gal	0.000	0.000		
736 psig		13.51 gal	12.66 gal	0.000	0.000		
736 psig		13.51 gal	12.66 gal	0.000	0.000		
736 psig		13.51 gal	12.66 gal	0.000	0.000		




Unrestrained Temp. Rec.



Primary Restrained Temp. Rec.



Test End




Dead Weight Tester


COPY

JUL 26 2011


PG & E




Injection Pump



Test Head



Alt Restrained Temp. Rec.



Pressure Recorder



Hydrostatic Test Log Sheet

Owner Company	PGE	Job Number	41502565
Construction Co.	ARB	Job Number	0629-053C
Testing Co.	CCI	Job Number	

Test Section	Name	Redacted		CCI
	Station (0+00)			Elevation (Feet)
	Test Location	4+16		29'
	Begin	0+00	4+16	29'
	End	4+16	0+00	62'
	High Elevation	0+00		62'
Low Elevation	4+16		29'	

Pipe Data	Section	Length (ft.)	O. D. (in.)	W. T. (in.)	Restrained (ft.)	Unrestricted (ft.)	Grade	Seam/Joint Type
	1	146	24 in	0.3750		146	X60	<p style="text-align: center; font-size: 2em; margin: 0;">COPY</p> <p style="text-align: center; font-size: 1.2em; margin: 0;">JUL 26 2011</p> <p style="text-align: center; font-size: 2em; margin: 0;">PG & E</p>
	2	106	24 in	0.2810	106		GR. B	
	3	286	24 in	0.5000	286		X60	
	4	55	3.500	0.2160		55	GR. B	
	5	12	2.375	0.1540		12	GR. B	
	6	4	24 in	0.5000		4	X60	
	7	22	24 in	0.5000		22	X60	
	8							
	9							
	10							
	11							

Test Period	Date	7/26/2011		Time	8:00 Am - 4:15 Pm		Test Medium	Water	<input checked="" type="checkbox"/>
	Begin	7/26/2011						Nitrogen	<input type="checkbox"/>
	End	7/26/2011						Other	<input type="checkbox"/>

Test Instrumentation	Description	Calibration Checked	Serial Number	Date Calibrated/Certified	Installation Correct
	Dead Weight Pressure Tester		AMETEK 6301	6/7/2011	<input checked="" type="checkbox"/> Yes
	Pressure Recorder	<input checked="" type="checkbox"/> Yes	CIP 1703	5/2/2011	<input checked="" type="checkbox"/> Yes
	Ambient Temperature Recorder	<input checked="" type="checkbox"/> Yes	FLOKE 54	Daily	<input checked="" type="checkbox"/> Yes
	Restrained Pipe Temperature Recorder	<input checked="" type="checkbox"/> Yes	METSERLO 782406	3/2/2011	<input checked="" type="checkbox"/> Yes
	Unrestricted Pipe Temperature Recorder	<input checked="" type="checkbox"/> Yes	CIP 1701	5/2/2011	<input checked="" type="checkbox"/> Yes

Hydrostatic Test Log

Log No.	Time	Test Pressure (psig)	Temperature (°F)			Volume		Comments	Model Check: Is test good?
			Ambient	Pipe		<input checked="" type="checkbox"/> Ounces	<input type="checkbox"/> Gallons		
				Restrained	Unrestricted	Bleed	Inject		
1	8:00 Am	736	63	64	67			ON test 8:00 Am	
2	8:10	737	63	64	67				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
3	8:20	737	63.5	64	67				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
4	8:30	737	64	64	68				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
5	8:45	685	66	64	68				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
6	9:00	685	67	64	68				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
7	9:15	686	68	64	69				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
8	9:30	687	69	64	69				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
9	9:45	688	71	64	70				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
10	10:00	690	72	64	70				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
11	10:15	692	72	64	70				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No

Log No.	Time	Test Pressure (psig)	Temperature (°F)			Volume		Comments	Model Check: Is test good?
			Ambient	Pipe		<input checked="" type="checkbox"/> Ounces	<input type="checkbox"/> Gallons		
				Restrained	Unrestrained	Bleed	Inject		
12	10:30	694	73	64	71			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
13	10:45	697	72	64	72	-160		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
14	11:00	676	72	64	72			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
15	11:15	678	73	64	72			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
16	11:30	681	72	64	72			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
17	11:45	684	74	64	73			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
18	12:00	687	75	64	74			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
19	12:15	690	77	65	74			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
20	12:30	693	77	65	74			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
21	12:45	696	77	65	74	-160	COPY JUL 26 2011 PG & E	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
22	1:00	677	80	65	74			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
23	1:15	680	80	65	74			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
24	1:30	684	82	65	76			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
25	1:45	687	84	65	77			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
26	2:00	690	82	65	78			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
27	2:15	694	82	65	78			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
28	2:30	697	83	65	78	-160		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
29	2:45	677	83	65	79			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
30	3:00	680	83	65	80			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
31	3:15	683	83	65	80			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
32	3:30	686	84	65	80			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
33	3:45	689	85	65	80			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
34	4:00	692	85	65	81			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
35	4:15	695	85	65	81		END TEST	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
36								<input type="checkbox"/> Yes <input type="checkbox"/> No	
37								<input type="checkbox"/> Yes <input type="checkbox"/> No	
38								<input type="checkbox"/> Yes <input type="checkbox"/> No	
39								<input type="checkbox"/> Yes <input type="checkbox"/> No	
40								<input type="checkbox"/> Yes <input type="checkbox"/> No	
41								<input type="checkbox"/> Yes <input type="checkbox"/> No	
42								<input type="checkbox"/> Yes <input type="checkbox"/> No	
43								<input type="checkbox"/> Yes <input type="checkbox"/> No	
44								<input type="checkbox"/> Yes <input type="checkbox"/> No	
45								<input type="checkbox"/> Yes <input type="checkbox"/> No	
46								<input type="checkbox"/> Yes <input type="checkbox"/> No	
47								<input type="checkbox"/> Yes <input type="checkbox"/> No	
48								<input type="checkbox"/> Yes <input type="checkbox"/> No	

Was a leak observed during test Period? Yes No

If "Yes", Explain: _____ High Test Pressure: 737
 Low Test Pressure: 675

Certification: Date: 7-26-11
 Test Supervisor: Redacted Signature
 Company Representative: [Signature] Signature