



RCP, Inc

801 Louisiana, Ste.200  
Houston, Texas 77002  
(713)655-8080

Redacted

July 23, 2011

Pacific Gas and Electric Company  
350 N. Wiget  
Walnut Creek, CA 94598  
Attention: Redacted  
Attention:

Test Contractor:	Milbar Hydro-test Incorporated -- FY12-112
Asset Owner:	Pacific Gas and Electric Company -- 41497329-T84
Construction Contractor:	Snelson -- 41474005-T84-2
Test Section:	PG&E T- 84-2 Line 300B, C-A, MP 353.54 - 354.31
Test Date:	July 23, 2011
Certificate Number:	RCP 61362 - T-84-2 C-A, L-300B

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by Milbar Hydro-test Incorporated met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 1).

The test segment was subjected to a spike pressure test of 1202 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.72 hour test duration period.

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 8.72 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 1127 psig and the established MAOP is 1024 psig.

Pressure decreased 75 psi during the test. 4,696.32 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 815.15 ounces, gain, which is equivalent to a 0.63 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the error characteristic of the temperature measurement instrumentation utilized.

Sincerely,

Redacted

cc. file

C:\Documents and Settings\Redacted\My Documents\Redacted\PG&E Hydrotest Project\Hydro-test T-84\Hydrostatic Test T-84 C-A.xlsm

Letter



### Hydrostatic Test Certification

Company	Pacific Gas and Electric Company	Job Number	41497329-T84
Construction Co.	Snelson	Job Number	41474005-T84-2
Hydro. Test Co.	Milbar Hydro-test Incorporated	Project No.	FY12-112
Test Section	PG&E T- 84-2 Line 300B, C-A, MP 353.54 - 354.31		
File Name	RCP 61362 - T-84-2 C-A, L-300B		

#### Hydrostatic Test Pressure

APPLICABLE CODE FOR CERTIFICATION:	Test Date:	23-Jul-11
------------------------------------	------------	-----------

Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 1)

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

Pipeline:	PG&E T- 84-2 Line 300B, C-A, MP 353.54 - 354.31		
From:	00+00	To:	11+67

#### Pipe Data

Segment	Length	Diameter	Wall Thickness	Specification	100% SMYS
1	85 ft	34.000 in.	0.505 in.	API5L-X60, DSAW, Arc Weld, Steel	1,782 psi
2	548 ft	34.000 in.	0.500 in.	API5L-X46, DSAW, Arc Weld, Steel	1,353 psi
3	619 ft	34.000 in.	0.438 in.	API5L-X48, DSAW, Arc Weld, Steel	1,235 psi
4	40 ft	34.000 in.	0.500 in.	API5L-X65, DSAW, Arc Weld, Steel	1,912 psi

#### Initial Test Conditions

Pressure at Test Point:	1,202 psig	Date/Time:	7/23/11 9:17 AM	Pipe Temperature	
Ambient Temperature:	82.0 °F	Elevation @ Test Point:	504.0 ft	Unrestrained:	94.0 °F
Pressure @ High Point (Cal/Measure):	1,202 psig	Elevation @ High Point:	504.0 ft	Restrained:	89.0 °F
Pressure @ Low Point (Cal/Measure):	1,213 psig	Elevation @ Low Point:	479.0 ft	Location:	00+00
				Location:	0+00
				Location:	11+67

#### Final Test Conditions

Pressure at Test Point:	1,127 psig	Date/Time:	7/23/11 6:00 PM	Pipe Temperature	
Ambient Temperature:	92.0 °F	Elevation @ Test Point:	504.0 ft	Unrestrained:	100.0 °F
Pressure @ High Point (Cal/Measure):	1,127 psig	Elevation @ High Point:	504.0 ft	Restrained:	89.0 °F
Pressure @ Low Point (Cal/Measure):	1,138 psig	Elevation @ Low Point:	479.0 ft	Location:	00+00
				Location:	0+00
				Location:	11+67
Total Fluid Injected:			Volume gain		
Total Fluid Withdrawn:	4696.32 fluid ounces				
Net Change in Volume of the Test Section ± (+ Gain, - Loss):	815.15 oz	gain	0.0109%	0.632 °F equivalent	
Test Duration:	8.72 hours				

Minimum Test Pressure:	1,124 psig	1,124 psig	1,135 psig
Maximum Test	1,202 psig	1,202 psig	1,213 psig
% SMYS :	97.3%	97.3%	98.2%

Minimum Test Pressure (Calculated/Measured): 1,127 psig

Maximum Allowable Operating Pressure:	DOT Part 192	Test Factor= 1.10	1,024 psig
---------------------------------------	--------------	-------------------	------------

Were leaks observed?	<b>No</b>	Explain:
----------------------	-----------	----------

Acceptable Hydrostatic Test?	<b>Yes</b>	<p>The test segment was subjected to a spike pressure test of 1202 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.72 hour test duration period.</p> <p>No leaks were observed during the test period. The test section included 1,167 feet of buried and 144 feet of exposed pipe. Pressure lost 75 psi during the test. The buried pipe segment fluid temperature remained steady and the exposed pipe segment gained 6°F.</p> <p>4,696.32 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 815.15 ounces, gain, which is equivalent to a 0.63 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.</p> <p>Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the error characteristic of the temperature measurement instrumentation utilized.</p>
------------------------------	------------	--

Remarks

Redacted

23-Jul-11



# Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41497329-T84
Construction Co.	Snelson	Job Number	41474005-T84-2
Testing Co.	Milbar Hydro-test Incorporated	Project No.	FY12-112
Test Section	PG&E T- 84-2 Line 300B, C-A, MP 353.54 - 354.31		
File Name	RCP 61362 - T-84-2 C-A, L-300B		

Date	23-Jul-11	<b>Test Log</b>
------	-----------	-----------------

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
1	7/23/11	8:41 AM	835 psig	82 °F	90 °F	89 °F	Start Spike		
2	7/23/11	8:42 AM	845 psig	82 °F	90 °F	89 °F	Inject		485 oz.
3	7/23/11	8:43 AM	855 psig	82 °F	90 °F	89 °F	Inject		405 oz.
4	7/23/11	8:44 AM	865 psig	82 °F	90 °F	89 °F	Inject		405 oz.
5	7/23/11	8:45 AM	875 psig	82 °F	90 °F	89 °F	Inject		364 oz.
6	7/23/11	8:46 AM	885 psig	82 °F	90 °F	89 °F	Inject		405 oz.
7	7/23/11	8:47 AM	895 psig	82 °F	90 °F	89 °F	Inject		364 oz.
8	7/23/11	8:48 AM	905 psig	82 °F	90 °F	89 °F	Inject		405 oz.
9	7/23/11	8:49 AM	915 psig	82 °F	90 °F	89 °F	Inject		405 oz.
10	7/23/11	8:50 AM	925 psig	82 °F	90 °F	89 °F	Inject		405 oz.
11	7/23/11	8:51 AM	935 psig	82 °F	90 °F	89 °F	Inject		364 oz.
12	7/23/11	8:52 AM	945 psig	82 °F	90 °F	89 °F	Inject		405 oz.
13	7/23/11	8:53 AM	955 psig	82 °F	90 °F	89 °F	Inject		405 oz.
14	7/23/11	8:54 AM	965 psig	82 °F	90 °F	89 °F	Inject		364 oz.
15	7/23/11	8:55 AM	975 psig	82 °F	90 °F	89 °F	Inject		405 oz.
16	7/23/11	8:56 AM	985 psig	82 °F	90 °F	89 °F	Inject		405 oz.
17	7/23/11	8:57 AM	995 psig	82 °F	90 °F	89 °F	Inject		364 oz.
18	7/23/11	8:58 AM	1,005 psig	82 °F	90 °F	89 °F	Inject		405 oz.
19	7/23/11	8:59 AM	1,015 psig	82 °F	90 °F	89 °F	Inject		405 oz.
20	7/23/11	9:00 AM	1,025 psig	82 °F	90 °F	89 °F	Inject		405 oz.
21	7/23/11	9:01 AM	1,035 psig	82 °F	90 °F	89 °F	Inject		364 oz.
22	7/23/11	9:02 AM	1,045 psig	82 °F	90 °F	89 °F	Inject		405 oz.
23	7/23/11	9:03 AM	1,055 psig	82 °F	90 °F	89 °F	Inject		405 oz.
24	7/23/11	9:04 AM	1,065 psig	82 °F	90 °F	89 °F	Inject		405 oz.
25	7/23/11	9:05 AM	1,075 psig	82 °F	90 °F	89 °F	Inject		364 oz.
26	7/23/11	9:06 AM	1,085 psig	82 °F	90 °F	89 °F	Inject		405 oz.
27	7/23/11	9:07 AM	1,095 psig	82 °F	90 °F	89 °F	Inject		405 oz.
28	7/23/11	9:08 AM	1,105 psig	82 °F	90 °F	89 °F	Inject		405 oz.
29	7/23/11	9:09 AM	1,115 psig	82 °F	90 °F	89 °F	Inject		364 oz.
30	7/23/11	9:10 AM	1,125 psig	82 °F	90 °F	89 °F	Inject		405 oz.
31	7/23/11	9:11 AM	1,135 psig	82 °F	90 °F	89 °F	Inject		405 oz.
32	7/23/11	9:12 AM	1,145 psig	82 °F	90 °F	89 °F	Inject		405 oz.
33	7/23/11	9:13 AM	1,155 psig	82 °F	90 °F	89 °F	Inject		364 oz.
34	7/23/11	9:14 AM	1,165 psig	82 °F	90 °F	89 °F	Inject		405 oz.
35	7/23/11	9:15 AM	1,175 psig	82 °F	90 °F	89 °F	Inject		405 oz.
36	7/23/11	9:16 AM	1,185 psig	82 °F	90 °F	89 °F	Inject		405 oz.
37	7/23/11	9:17 AM	1,195 psig	82 °F	94 °F	89 °F	Inject		364 oz.
38	7/23/11	9:17 AM	1,202 psig	82 °F	94 °F	89 °F	Inject		324 oz.
39	7/23/11	9:17 AM	1,202 psig	82 °F	94 °F	89 °F	On Test		
40	7/23/11	9:27 AM	1,202 psig	82 °F	95 °F	89 °F			
41	7/23/11	9:37 AM	1,202 psig	82 °F	96 °F	89 °F			
42	7/23/11	9:47 AM	1,202 psig	83 °F	96 °F	89 °F	End Spike		
43	7/23/11	9:48 AM	1,192 psig	83 °F	96 °F	89 °F	Bleed	397 oz.	





# Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41497329-T84
Construction Co.	Snelson	Job Number	41474005-T84-2
Testing Co.	Milbar Hydro-test Incorporated	Project No.	FY12-112
Test Section	PG&E T- 84-2 Line 300B, C-A, MP 353.54 - 354.31		
File Name	RCP 61362 - T-84-2 C-A, L-300B		

Date	23-Jul-11	<b>Test Log</b>
------	-----------	-----------------

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
44	7/23/11	9:49 AM	1,182 psig	83 °F	96 °F	89 °F		397 oz.	
45	7/23/11	9:50 AM	1,172 psig	83 °F	96 °F	89 °F		397 oz.	
46	7/23/11	9:51 AM	1,162 psig	83 °F	96 °F	89 °F		397 oz.	
47	7/23/11	9:52 AM	1,152 psig	83 °F	96 °F	89 °F		397 oz.	
48	7/23/11	9:53 AM	1,142 psig	83 °F	96 °F	89 °F		397 oz.	
49	7/23/11	9:55 AM	1,132 psig	83 °F	97 °F	89 °F		397 oz.	
50	7/23/11	10:10 AM	1,128 psig	84 °F	98 °F	89 °F		159 oz.	
51	7/23/11	10:15 AM	1,128 psig	84 °F	98 °F	89 °F	Warm		
52	7/23/11	10:30 AM	1,129 psig	84 °F	98 °F	89 °F			
53	7/23/11	10:45 AM	1,131 psig	85 °F	100 °F	89 °F			
54	7/23/11	11:00 AM	1,132 psig	86 °F	100 °F	89 °F			
55	7/23/11	11:15 AM	1,133 psig	86 °F	101 °F	89 °F			
56	7/23/11	11:30 AM	1,135 psig	87 °F	101 °F	89 °F			
57	7/23/11	11:45 AM	1,136 psig	87 °F	102 °F	89 °F			
58	7/23/11	12:00 PM	1,138 psig	88 °F	102 °F	89 °F			
59	7/23/11	12:15 PM	1,140 psig	88 °F	102 °F	89 °F	Bleed	608.00 oz.	
60	7/23/11	12:21 PM	1,124 psig	88 °F	102 °F	89 °F			
61	7/23/11	12:30 PM	1,126 psig	88 °F	102 °F	89 °F			
62	7/23/11	12:45 PM	1,128 psig	89 °F	102 °F	89 °F			
63	7/23/11	1:00 PM	1,129 psig	89 °F	102 °F	89 °F	Hot		
64	7/23/11	1:15 PM	1,131 psig	90 °F	102 °F	89 °F			
65	7/23/11	1:30 PM	1,133 psig	90 °F	102 °F	89 °F			
66	7/23/11	1:45 PM	1,134 psig	90 °F	102 °F	89 °F			
67	7/23/11	2:00 PM	1,136 psig	90 °F	102 °F	89 °F			
68	7/23/11	2:15 PM	1,138 psig	90 °F	102 °F	89 °F			
69	7/23/11	2:30 PM	1,140 psig	91 °F	102 °F	89 °F	Bleed	576.00 oz.	
70	7/23/11	2:33 PM	1,125 psig	91 °F	102 °F	89 °F			
71	7/23/11	2:45 PM	1,126 psig	91 °F	102 °F	89 °F			
72	7/23/11	3:00 PM	1,128 psig	92 °F	103 °F	89 °F	Hot		
73	7/23/11	3:15 PM	1,129 psig	92 °F	104 °F	89 °F			
74	7/23/11	3:30 PM	1,131 psig	92 °F	104 °F	89 °F			
75	7/23/11	3:45 PM	1,132 psig	92 °F	104 °F	89 °F			
76	7/23/11	4:00 PM	1,134 psig	92 °F	104 °F	89 °F			
77	7/23/11	4:15 PM	1,136 psig	92 °F	105 °F	89 °F			
78	7/23/11	4:30 PM	1,136 psig	92 °F	105 °F	89 °F			
79	7/23/11	4:45 PM	1,138 psig	92 °F	104 °F	89 °F			
80	7/23/11	5:00 PM	1,139 psig	92 °F	104 °F	89 °F			
81	7/23/11	5:15 PM	1,140 psig	92 °F	104 °F	89 °F	Bleed	576.00 oz.	
82	7/23/11	5:18 PM	1,125 psig	92 °F	104 °F	89 °F			
83	7/23/11	5:30 PM	1,126 psig	92 °F	104 °F	89 °F			
84	7/23/11	5:45 PM	1,127 psig	92 °F	102 °F	89 °F			
85	7/23/11	6:00 PM	1,127 psig	92 °F	100 °F	89 °F	End of Test		



# Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41497329-T84
Construction Co.	Snelson	Job Number	41474005-T84-2
Testing Co.	Milbar Hydro-test Incorporated	Project No.	FY12-112
Test Section	PG&E T- 84-2 Line 300B, C-A, MP 353.54 - 354.31		
File Name	RCP 61362 - T-84-2 C-A, L-300B		

Date		23-Jul-11		<b>Test Log</b>									
Log No.	Test Period		Test Pressure	Temperature °F			Remarks						
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject				
					Unrestrained	Restrained							
							Spike Test		14,562.6 oz.				
							Hydrostatic Test	4,696.3 oz.					
Were leaks observed during the test period?			Exposed and buried pipe, no leaks observed.			<table border="1"> <tr> <td>High Test Pressure:</td> <td>1,202 psig</td> </tr> <tr> <td>Low Test Pressure:</td> <td>1,124 psig</td> </tr> </table>				High Test Pressure:	1,202 psig	Low Test Pressure:	1,124 psig
High Test Pressure:	1,202 psig												
Low Test Pressure:	1,124 psig												



## Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company	Job Number	41497329-T84
Construction Co.	Snelson	Job Number	41474005-T84-2
Hydro. Test Co.	Milbar Hydro-test Incorporated	Project No.	FY12-112
Test Section	PG&E T-84-2 Line 300B, C-A, MP 353.54 - 354.31	<b>WATER</b>	
File Name	RCP 61362 - T-84-2 C-A, L-300B		

### General Pipe Data

Description	Segment					
	1	2	3	4	5	6
Restrainted or Unrestrained?	Unrestrained	Restrained	Restrained	Unrestrained	Unrestrained	Unrestrained
Outside Diameter	34.000 in.	34.000 in.	34.000 in.	34.000 in.	34.000 in.	34.000 in.
Wall Thickness	0.505 in.	0.500 in.	0.438 in.	0.500 in.	0.375 in.	0.375 in.
Inside Diameter	32.990 in.	33.000 in.	33.125 in.	33.000 in.	33.250 in.	33.250 in.
Spec./Grade	API5L-X60	API5L-X46	API5L-X48	API5L-X65	API5L-X60	API5L-X65
Length Unrestrained	85 ft			40 ft	7 ft	12 ft
Length Restrained		548 ft	619 ft			
Temperature -- On Test	94 °F	89 °F	89.0 °F	94.0 °F	94.0 °F	94.0 °F
Temperature -- End of Test	100 °F	89 °F	89.0 °F	100.0 °F	100.0 °F	100.0 °F
Pressure -- On Test	1,202 psig	1,202 psig	1,202 psig	1,202 psig	1,202 psig	1,202 psig
Pressure -- End of Test	1,127 psig	1,127 psig	1,127 psig	1,127 psig	1,127 psig	1,127 psig

### Unrestrained Pipe

Sum:	Vo			Vtp1			Vtp2		
		6,408.63 gal			6,427.52 gal			6,417.63 gal	
		820,304 oz.			822,722 oz.			821,456 oz.	
Vo Unrestrained	3,774 gal			1,777 gal	316 gal	541 gal			
Fwp 1	1.003686			1.003686	1.003686	1.003686			
Fpp 1	1.003272			1.003306	1.004441	1.004441			
Fpt 1	1.000619			1.000619	1.000619	1.000619			
Fwt 1	1.004797			1.004797	1.004797	1.004797			
Fpwt 1 = Fpt/Fwt	0.995842			0.995842	0.995842	0.995842			
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	3,784.86 gal			1,782.25 gal	317.00 gal	543.42 gal			
Fwp 2	1.003455			1.003455	1.003455	1.003455			
Fpp 2	1.003068			1.003099	1.004164	1.004164			
Fpt 2	1.000728			1.000728	1.000728	1.000728			
Fwt 2	1.006009			1.006009	1.006009	1.006009			
Fpwt = Fpt/Fwt	0.994751			0.994751	0.994751	0.994751			
Vtp = Vo(Fwp)(Fpp)(Fpwt)	3,779.07 gal			1,779.52 gal	316.49 gal	542.55 gal			

### Restrained Pipe

Sum:	Vo			Vtp1			Vtp2		
		52,059.84 gal			52,207.36 gal			52,186.92 gal	
		6,663,659 oz.			6,682,542 oz.			6,679,926 oz.	
Vo Unrestrained		24,348 gal	27,712 gal						
Fwp 1		1.003686	1.003686						
Fpp 1		1.002511	1.002865						
Fpt 1		1.000351	1.000351						
Fwt 1		1.003903	1.003903						
Fpwt 1 = Fpt/Fwt		0.996461	0.996461						
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)		24,413 gal	27,795 gal						
Fwp 2		1.003455	1.003455						
Fpp 2		1.002361	1.002693						
Fpt 2		1.000351	1.000351						
Fwt 2		1.003903	1.003903						
Fpwt = Fpt/Fwt		0.996461	0.996461						
Vtp = Vo(Fwp)(Fpp)(Fpwt)		24,403 gal	27,784 gal						

### Combined Pipe

Sum:	Vo			Vtp1			Vtp2		
		58,468.47 gal			58,634.87 gal			58,604.55 gal	
		7,483,964 oz.			7,505,264 oz.			7,501,383 oz.	



## Pipe Segment Volume Allowance Calculations

Company	Pacific Gas and Electric Company	Job Number	41497329-T84
Construction Co.	Snelson	Job Number	41474005-T84-2
Hydro. Test Co.	Milbar Hydro-test Incorporated	Project No.	FY12-112
Test Section	PG&E T-84-2 Line 300B, C-A, MP 353.54 - 354.31	<b>WATER</b>	
File Name	RCP 61362 - T-84-2 C-A, L-300B		

### General Pipe Data

Description	Segment					
	1	2	3	4	5	6
Restrained or Unrestrained?	Unrestrained	Restrained	Restrained	Unrestrained	Unrestrained	Unrestrained
Outside Diameter	34.000 in.	34.000 in.	34.000 in.	34.000 in.	34.000 in.	34.000 in.
Wall Thickness	0.505 in.	0.500 in.	0.438 in.	0.500 in.	0.375 in.	0.375 in.
Inside Diameter	32.990 in.	33.000 in.	33.125 in.	33.000 in.	33.250 in.	33.250 in.
Spec./Grade	API5L-X60	API5L-X46	API5L-X48	API5L-X65	API5L-X60	API5L-X65
Length Unrestrained	85.00 ft			40 ft	7 ft	12 ft
Length Restrained		548 ft	619 ft			
Temperature -- On Test	96 °F	88 °F	88 °F	96 °F	96 °F	96 °F
Temperature -- End of Test	97 °F	89 °F	89 °F	97 °F	97 °F	97 °F
Pressure -- On Test	1,164 psig	1,164 psig	1,164 psig	1,164 psig	1,164 psig	1,164 psig
Pressure -- End of Test	1,164 psig	1,164 psig	1,164 psig	1,164 psig	1,164 psig	1,164 psig

### Unrestrained Pipe

Sum:	Vo	6,408.63 gal 820,304 oz.	Vtp1	6,423.64 gal 822,226 oz.	Vtp2	6,422.63 gal 822,096 oz.
Vo Unrestrained	3,774 gal		1,777 gal	316 gal	541 gal	
Fwp 1	1.003569		1.003569	1.003569	1.003569	
Fpp 1	1.003168		1.003201	1.004300	1.004300	
Fpt 1	1.000655		1.000655	1.000655	1.000655	
Fwt 1	1.005214		1.005214	1.005214	1.005214	
Fpwt 1 = Fpt/Fwt	0.995465		0.995465	0.995465	0.995465	
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	3,782.59 gal		1,781.18 gal	316.79 gal	543.08 gal	
Fwp 2	1.003569		1.003569	1.003569	1.003569	
Fpp 2	1.003168		1.003201	1.004300	1.004300	
Fpt 2	1.000673		1.000673	1.000673	1.000673	
Fwt 2	1.005392		1.005392	1.005392	1.005392	
Fpwt = Fpt/Fwt	0.995307		0.995307	0.995307	0.995307	
Vtp = Vo(Fwp)(Fpp)(Fpwt)	3,781.99 gal		1,780.90 gal	316.74 gal	542.99 gal	

### Restrained Pipe

Sum:	Vo	52,059.84 gal 6,663,659 oz.	Vtp1	52,206.07 gal 6,682,377 oz.	Vtp2	52,197.00 gal 6,681,216 oz.
Vo Restrained		24,348 gal	27,712 gal			
Fwp 1		1.003569	1.003569			
Fpp 1		1.002431	1.002774			
Fpt 1		1.000339	1.000339			
Fwt 1		1.003713	1.003713			
Fpwt 1 = Fpt/Fwt		0.996638	0.996638			
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)		24,412 gal	27,794 gal			
Fwp 2		1.003569	1.003569			
Fpp 2		1.002435	1.002778			
Fpt 2		1.000351	1.000351			
Fwt 2		1.003903	1.003903			
Fpwt = Fpt/Fwt		0.996461	0.996461			
Vtp = Vo(Fwp)(Fpp)(Fpwt)		24,408 gal	27,789 gal			

### Combined Pipe

Sum:	Vo	58,468.47 gal 7,483,964 oz.	Vtp1	58,629.71 gal 7,504,603 oz.	Vtp2	58,619.63 gal 7,503,312 oz.
1 °F Change	10.08 gal					1,290.62 oz.





## Hydrostatic Test Pipe Data Table

Pipe Type	Length	Restrained / Unrestrained	Outside Diameter	Wall Thickness	Specification & Grade	Pipe Yield Pressure	Material	Joint Type	Seam Type
1	85 ft	Unrestrained	34.000 in.	0.5050 in.	API5L-X60	1,782 psig	Steel	Arc Weld	DSAW
2	548 ft	Restrained	34.000 in.	0.5000 in.	API5L-X46	1,353 psig	Steel	Arc Weld	DSAW
3	619 ft	Restrained	34.000 in.	0.4375 in.	API5L-X48	1,235 psig	Steel	Arc Weld	DSAW
4	40 ft	Unrestrained	34.000 in.	0.5000 in.	API5L-X65	1,912 psig	Steel	Arc Weld	DSAW
5	7 ft	Unrestrained	34.000 in.	0.3750 in.	API5L-X60	1,324 psig	Steel	Arc Weld	DSAW
6	12 ft	Unrestrained	34.000 in.	0.3750 in.	API5L-X65	1,434 psig	Steel	Arc Weld	DSAW


### Hydrostatic Test Project Owner & Participants

Owner Company	Pacific Gas and Electric Company	Job Number
Address	350 N. Wiget Walnut Creek, CA 94598 Attention: Redacted	41497329-T84
Construction Company	Snelson	Job Number
Address	601 West State Street Sedro-Woolley, WA 98284 Attention: Redacted	41474005-T84-2
Hydrostatic Test Co.	Milbar Hydro-test Incorporated	Project No.
Address	P.O. Box 7701 Shreveport, Louisiana 71137-7701	FY12-112
Test Section	PG&E T- 84-2 Line 300B, C-A, MP 353.54 - 354.31 From: 00+00 To: 11+67	
File Name	RCP 61362 - T-84-2 C-A, L-300B	




RCP

PG&E T- 84-2 Line 300B, C-A, MP 353.54 - 354.31




**Spike Pressure Test**  
**Stress Strain Curve -- PG&E T- 84-2 Line 300B, C-A, MP 353.54 - 354.31**




Actual Pressure Volume Plot Data			Predicted Pressure Volume Plot Data	Slope		Spike Pressure Test Stress Strain Curve -- PG&E T- 84-2 Line 300B, C-A, MP 353.54 - 354.31	
Pressure	Strokes	Gallons	Gallons	Actual	Predicted		
835 psig	0	0.00 gal		0	0.00 gal	Pump gal per stroke	0.551 gal/stroke
845 psig	12	3.79 gal	3.11 gal	0.379	0.311	Pump Piston Diameter	3.000 in
855 psig	22	6.95 gal	6.22 gal	0.316	0.311	Pump Piston Stroke	6.00 in
865 psig	32	10.11 gal	9.33 gal	0.316	0.311	Pump Cylinders	3 ea
875 psig	41	12.96 gal	12.44 gal	0.284	0.311	Volume check gal per stroke	0.316 gal/stroke
885 psig	51	16.12 gal	15.55 gal	0.316	0.311	Volume Released (gallons)	3.10 gal
895 psig	60	18.96 gal	18.66 gal	0.284	0.311	Pressure Reduced (psi)	10 psi
905 psig	70	22.12 gal	21.77 gal	0.316	0.311	Maximum2	120 gal
915 psig	80	25.28 gal	24.88 gal	0.316	0.311	Minimum2	0 gal
925 psig	90	28.44 gal	27.99 gal	0.316	0.311	Maximum1	1,336 psig
935 psig	99	31.29 gal	31.10 gal	0.284	0.311	Minimum1	700 psig
945 psig	109	34.45 gal	34.21 gal	0.316	0.311	Gallons/Stroke Used	0.316 gal/stroke
955 psig	119	37.61 gal	37.32 gal	0.316	0.311	Predicted Gallons/Stroke	0.317 gal/stroke
965 psig	128	40.45 gal	40.43 gal	0.284	0.311	1160	10 psi
975 psig	138	43.61 gal	43.54 gal	0.316	0.311		
985 psig	148	46.77 gal	46.66 gal	0.316	0.311	Max Pressure	1,202 psig
995 psig	157	49.62 gal	49.77 gal	0.284	0.311		
1,005 psig	167	52.78 gal	52.88 gal	0.316	0.311	Buried Pipe Temperature	89 °F
1,015 psig	177	55.94 gal	55.99 gal	0.316	0.311		
1,025 psig	187	59.10 gal	59.10 gal	0.316	0.311	Exposed Pipe Temperature	95 °F
1,035 psig	196	61.94 gal	62.22 gal	0.284	0.311		
1,045 psig	206	65.10 gal	65.33 gal	0.316	0.311	ASME B31.8 Appendix N-5	
1,055 psig	216	68.26 gal	68.44 gal	0.316	0.311		
1,065 psig	226	71.42 gal	71.56 gal	0.316	0.311	Average Actual Elastic Slope	0.311
1,075 psig	235	74.27 gal	74.67 gal	0.284	0.311		
1,085 psig	245	77.43 gal	77.78 gal	0.316	0.311	Average Predicted Elastic Slope	0.311
1,095 psig	255	80.59 gal	80.90 gal	0.316	0.311		
1,105 psig	265	83.75 gal	84.01 gal	0.316	0.311	Code Prescribed Minimum Yield Slope (less 10%) B31.8 N-5 (c)(2)	0.591
1,115 psig	274	86.59 gal	87.12 gal	0.284	0.311		
1,125 psig	284	89.75 gal	90.24 gal	0.316	0.311	Established Minimum Yield Pressure B31.8 N-5 (c)(2)	1,202 psig
1,135 psig	294	92.91 gal	93.35 gal	0.316	0.311		
1,145 psig	304	96.07 gal	96.47 gal	0.316	0.311	Maximum Allowed Volume (After Slope Deviation) B31.8 N-5 (c)(2)	418 gal
1,155 psig	313	98.92 gal	99.58 gal	0.284	0.311		
1,165 psig	323	102.08 gal	102.70 gal	0.316	0.312	Volume (After Slope Deviation) B31.8 N-5 (c)(2)	0 gal
1,175 psig	333	105.24 gal	105.81 gal	0.316	0.312		
1,185 psig	343	108.40 gal	108.93 gal	0.316	0.312		
1,195 psig	352	111.24 gal	112.04 gal	0.284	0.312		
1,202 psig	360	113.77 gal	114.23 gal	0.361	0.312		
1,202 psig		113.77 gal	114.23 gal	0.000	0.000		
1,202 psig		113.77 gal	114.23 gal	0.000	0.000		
1,202 psig		113.77 gal	114.23 gal	0.000	0.000		
1,202 psig		113.77 gal	114.23 gal	0.000	0.000		
1,202 psig		113.77 gal	114.23 gal	0.000	0.000		
1,202 psig		113.77 gal	114.23 gal	0.000	0.000		

Redacted


7-23-11  
Date



Test Location Test Header



Test Location Test Header to existing pipe



Test location Test Head



Dual Unrestrained Temp. recorder/  
Restrained Temp. recorder Alternate






Injection pump



Restrained Temp Recorder



Deadweight and Pressure Recorder



End of test segment header



Pacific Gas and Electric Company  
**Gas Pipeline Facilities Strength Test Pressure Report**  
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

62-4921 (Rev. 2/04)  
 California Gas Transmission  
 (Use in accordance with Gas Standard A-31 and GO 1120)

Sheet 1 of 4

**PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)**

Feeder/Main Number, Line Number, or Station Name <b>L-300B</b>	Area <b>Central</b>	Division/District <b>Fresno</b>	Job Number <b>41497329-T84</b>	Date Job Authorized <b>6-22-11</b>
---	------------------------	------------------------------------	-----------------------------------	---------------------------------------

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts  
**Test 1 - Segment A-C - Existing 34" materials listed are from the "Material of Record" (refer to DWG 41497329-T84, sheet 7)**  
**Hydrostatically test 34" tie-in piping, hydrostatic test piping and existing 34" L-300B**  
**Hydrotest L-300B from MP 353.54 - 354.31 Test Segment A-C Kettleman, CA (Test section-84)**

Location Class <b>1</b>	Design Factor (F) <b>.72</b>	MAOP to be Established for this Piping by this Test <b>890 PSIG</b>	Future Design Pressure <b>890 PSIG</b>
----------------------------	---------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation <b>504</b> Ft.	Static Head Calculation. For Water <b>0.433 X Elev. Diff. = 10.83 PSIG</b> X Elev. Diff. = _____ PSIG
	Min. Elevation <b>479</b> Ft.	
	Elev. Diff. <b>25</b> Ft.	

Pipe Specification		Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
Size O.D. W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)			At MAOP	At Min. Test Press.	At Max. Test Press.	
34.00 .505	API 5L, GR X60, DSAW (item#101)	60'	85.34' BA	49.93	62.42	68.73	1604
34.00 .500	API 5L, GR X46, DSAW (item#2)	548'		65.78	82.27	90.54	1218
34.00 .4375	API 5L, GR X48, DSAW (item#5)	619'		72.05	90.10	99.17	1112
34.00 .375	API 5L, GR X60 DSAW		6.5' BA	67.24	89.09	92.56	1191
34.00 .375	API 5L, GR X65 DSAW		11.96' BA	62.07	77.62	85.44	1291

Minimum Test Pressure @ Max. Elevation <b>1113 PSIG</b>	Test Fluid To Be Used <b>WATER</b>	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	<b>8 HOURS</b>
Maximum Test Pressure @ Min. Elevation <b>1225 PSIG</b>			

Prepared By: **Redacted** Date: **06/22/11** For Information or Changes, Call: **Redacted** Approved By: **Redacted**

**PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)**

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached <b>7-23-11 9:17 AM</b>	Elevation at Test Point <b>504 FT</b>	Min. Required Test Press. at Test Point (1) <b>1113 PSIG</b>	Max. Allowable Test Press at Test Point (4) <b>1214 PSIG</b>
Time and Date Test Ended <b>7-23-11 10:00 PM</b>	Max. Elevation in Test Section <b>504 FT</b>	Min. Indicated Test Pressure (2) <b>1124 PSIG</b>	Max. Indicated Test Pressure (5) <b>1204 PSIG</b>
Actual Duration of Test <b>8 Hr. 43 min</b>	Min. Elevation in Test Section <b>479 FT</b>	Min. Test Pressure at Max. Elevation (3) <b>1124 PSIG</b>	Max. Test Pressure at Min. Elevation (6) <b>1213 PSIG</b>

Test Fluid Used <b>WATER</b>	Pipe Specification and Footage Verified (See Part I) <b>BA</b>
Make, Range, and Serial No. of Pressure Recording Gauge <b>BARTON 0-3000 S/N 6240816</b>	Date Last Calibrated <b>6-17-11</b>
Make, Range, and Serial No. of Dead Weight Tester (See Note 7) <b>CHANDLER 50-3000 S/N 7850</b>	Date Last Calibrated <b>6-17-11</b>
Test Supervised By <b>Redacted</b>	Date: <b>7-23-11</b>
	Approved By: <b>Redacted</b>

**PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET**  
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- |  |  |
|--|--|
| <p><b>NOTES:</b></p> <ol style="list-style-type: none"> <li>Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.</li> <li>Use lowest pressure on test gauge at any time during test.</li> <li>Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.</li> <li>Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.</li> <li>Highest pressure on test gauge at any time during test.</li> <li>Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.</li> <li>A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.</li> </ol> | <p><b>DISTRIBUTION</b></p> <p>JOB FILE (AT SPONSORING ORGANIZATION)</p> <p>GSM&amp;TS RESPONSIBLE DISTRICT SUPERINTENDENT</p> <p>PROJECT MANAGER/PROJECT ENGINEER</p> <p>TECHNICAL &amp; CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY</p> <p>CAPITAL/ACCOUNTING (FOREMAN'S COPY OF JOB)</p> <p>RECORDS SECTION (W/C), GSM&amp;TS</p> <p>REPORT FAILURES UNDER TEST TO GAS ENGINEERING &amp; PLANNING</p> |
|--|--|



Pacific Gas and Electric Company  
**Gas Pipeline Facilities Strength Test Pressure Report**  
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

62-4921 (Rev. 2/04)  
 California Gas Transmission  
 (Use in accordance with Gas Standard ASME B31.4-2004)

Sheet 1 of 4

**PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)**

Feeder/Main Number, Line Number, or Station Name <b>L-300B</b>	Area <b>Central</b>	Division/District <b>Fresno</b>	Job Number <b>41497329-T84</b>	Date Job Authorized <b>6-22-11</b>
---	------------------------	------------------------------------	-----------------------------------	---------------------------------------

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts  
**Test 1 - Segment A-C - Existing 34" materials listed are from the "Material of Record" (refer to DWG 41497329-T84, sheet 7)**  
**Hydrostatically test 34" tie-in piping, hydrostatic test piping and existing 34" L-300B**

Hydrotest L-300B from MP 353.54 - 354.31 Test Segment A-C Kettleman, CA (Test section: 84)

Location Class <b>1</b>	Design Factor (F) <b>.72</b>	MAOP to be Established for this Piping by this Test <b>890 PSIG</b>	Future Design Pressure <b>890 PSIG</b>
----------------------------	---------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation <b>504</b> Ft.	Static Head Calculation: For Water $0.433 \times \text{Elev. Diff.} =$ <b>10.83</b> PSIG Other (Specify) _____ $\times \text{Elev. Diff.} =$ _____ PSIG
	Min. Elevation <b>479</b> Ft.	
	Elev. Diff. <b>25</b> Ft.	

Size		API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)	Footage to Be Tested	Pipe Spec. and Footage Verified in Field	% of SMYS			Pressure to Give 90% SMYS
O.D.	W.T.				At MAOP	At Min. Test Press.	At Max. Test Press.	
34.00	.505	API 5L, GR X60, DSAW (item#101)	.60'	85.39' <i>BA</i>	49.93	62.42	68.73	1604
34.00	.500	API 5L, GR X46, DSAW (item#2)	.548'		65.78	82.27	90.54	1218
34.00	.4375	API 5L, GR X48, DSAW (item#5)	.619'		72.05	90.10	99.17	1112
34.00	.375	API 5L, GR X60 DSAW		6.5' <i>BA</i>	67.24	84.09	92.56	1191
34.00	.375	API 5L, GR X46 DSAW		11.916' <i>BA</i>	62.07	77.62	85.44	1291

Minimum Test Pressure @ Max. Elevation <b>1113 PSIG</b>	Test Fluid To Be Used <b>WATER</b>	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	<b>8 HOURS</b>
Maximum Test Pressure @ Min. Elevation <b>1225 PSIG</b>			

Redacted Date: **06/22/11** For Information or Change, Call: **Redacted** Date: **6/22/11**

**PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)**

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached <b>7-23-11 9:17 AM</b>	Elevation at Test Point <b>504 FT</b>	Min. Required Test Press. At Test Point (1) <b>1113 PSIG</b>	Max. Allowable Test Press. at Test Point (4) <b>1214 PSIG</b>
Time and Date Test Ended <b>7-23-11 6:00 PM</b>	Max. Elevation in Test Section <b>504 FT</b>	Min. Indicated Test Pressure (2) <b>1124 PSIG</b>	Max. Indicated Test Pressure (5) <b>1204 PSIG</b>
Actual Duration of Test <b>8 Hr. 43 min</b>	Min. Elevation in Test Section <b>479 FT</b>	Min. Test Pressure at Max. Elevation (3) <b>1124 PSIG</b>	Max. Test Pressure at Min. Elevation (6) <b>1213 PSIG</b>

Test Fluid Used: **WATER** Pipe Specification and Footage Verified (See Part I): **BA**

Make, Range, and Serial No. of Pressure Recording Gauge <b>BARTON 0-3000 S/N 6240816</b>	Date Last Calibrated <b>6-17-11</b>	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) <b>CHANDLER 50-3000 S/N 7850</b>	Date Last Calibrated <b>6-17-11</b>
Test Supervised By: <b>Redacted</b>	Date: <b>7-23-11</b>	Approved By:	Date:

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET  
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- NOTES:**
- Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.
  - Use lowest pressure on test gauge at any time during test.
  - Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.
  - Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.
  - Highest pressure on test gauge at any time during test.
  - Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.
  - A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.
- DISTRIBUTION:**
- JOB FILE (AT SPONSORING ORGANIZATION)
  - GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT
  - PROJECT MANAGER/PROJECT ENGINEER
  - TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY
  - CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)
  - RECORDS SECTION (W/C), GSM&TS
  - REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING