



Actual Pressure Volume Plot Data			Predicted Pressure Volume Plot Data	Slope		Spike Pressure Test Stress Strain Curve -- PG&E T-72 Line 300A, MP 493.59 - 496.05	
Pressure	Strokes	Gallons	Gallons	Actual	Predicted		
760 psig	0	0.00 gal		0	0.00 gal	Pump gal per stroke	0.551 gal/stroke
770 psig	56	29.51 gal	29.86 gal	2.951	2.986	Pump Piston Diameter	3.000 in
780 psig	117	61.65 gal	59.71 gal	3.214	2.986	Pump Piston Stroke	6.00 in
790 psig	172	90.64 gal	89.57 gal	2.898	2.986	Pump Cylinders	3 ea
800 psig	233	122.78 gal	119.43 gal	3.214	2.986	Volume check gal per stroke	0.527 gal/stroke
810 psig	289	152.29 gal	149.30 gal	2.951	2.986	Volume Released (gallons)	30.40 gal
820 psig	348	183.38 gal	179.16 gal	3.109	2.986	Pressure Reduced (psi)	10 psi
830 psig	404	212.89 gal	209.03 gal	2.951	2.987	Maximum2	1,140 gal
840 psig	462	243.45 gal	238.90 gal	3.056	2.987	Minimum2	0 gal
850 psig	520	274.02 gal	268.77 gal	3.056	2.987	Maximum1	1,424 psig
860 psig	577	304.05 gal	298.64 gal	3.004	2.987	Minimum1	700 psig
870 psig	636	335.14 gal	328.51 gal	3.109	2.987	Gallons/Stroke Used	0.527 gal/stroke
880 psig	692	364.65 gal	358.39 gal	2.951	2.988	Predicted Gallons/Stroke	0.518 gal/stroke
890 psig	749	394.69 gal	388.26 gal	3.004	2.988	1160	10 psi
900 psig	806	424.72 gal	418.14 gal	3.004	2.988	Max Pressure	1,115 psig
910 psig	864	455.29 gal	448.03 gal	3.056	2.988	Buried Pipe Temperature	77 °F
920 psig	922	485.85 gal	477.91 gal	3.056	2.988	Exposed Pipe Temperature	78 °F
930 psig	979	515.89 gal	507.79 gal	3.004	2.988	ASME B31.8 Appendix N-5	
940 psig	1036	545.92 gal	537.68 gal	3.004	2.989		
950 psig	1096	577.54 gal	567.57 gal	3.162	2.989		
960 psig	1154	608.10 gal	597.46 gal	3.056	2.989		
970 psig	1211	638.14 gal	627.35 gal	3.004	2.989		
980 psig	1268	668.18 gal	657.24 gal	3.004	2.989		
990 psig	1327	699.27 gal	687.14 gal	3.109	2.990		
1,000 psig	1384	729.30 gal	717.04 gal	3.004	2.990		
1,010 psig	1442	759.87 gal	746.94 gal	3.056	2.990		
1,020 psig	1499	789.90 gal	776.84 gal	3.004	2.990		
1,030 psig	1557	820.47 gal	806.74 gal	3.056	2.990	Average Actual Elastic Slope	3.037
1,040 psig	1614	850.50 gal	836.65 gal	3.004	2.990	Average Predicted Elastic Slope	2.989
1,050 psig	1672	881.07 gal	866.55 gal	3.056	2.991	Code Prescribed Minimum Yield Slope (less 10%) B31.8 N-5 (c)(2)	5.770
1,060 psig	1730	911.63 gal	896.46 gal	3.056	2.991	Established Minimum Yield Pressure B31.8 N-5 (c)(2)	1,115 psig
1,070 psig	1787	941.67 gal	926.37 gal	3.004	2.991	Maximum Allowed Volume (After Slope Deviation) B31.8 N-5 (c)(2)	418 gal
1,080 psig	1845	972.23 gal	956.28 gal	3.056	2.991	Volume (After Slope Deviation) B31.8 N-5 (c)(2)	0 gal
1,090 psig	1901	1,001.74 gal	986.20 gal	2.951	2.991	<div style="border: 1px solid black; width: 150px; height: 40px; display: flex; align-items: center; justify-content: center;"> Redacted </div> <div style="margin-left: 20px; text-align: right;"> <p>8-2-11</p> <p>Date</p> </div>	
1,100 psig	1959	1,032.30 gal	1,016.11 gal	3.056	2.992		
1,110 psig	2018	1,063.39 gal	1,046.03 gal	3.109	2.992		
1,115 psig	2048	1,079.20 gal	1,060.99 gal	3.162	2.992		
1,115 psig		1,079.20 gal	1,060.99 gal	0.000	0.000		
1,115 psig		1,079.20 gal	1,060.99 gal	0.000	0.000		
1,115 psig		1,079.20 gal	1,060.99 gal	0.000	0.000		
1,115 psig		1,079.20 gal	1,060.99 gal	0.000	0.000		
1,115 psig		1,079.20 gal	1,060.99 gal	0.000	0.000		
1,115 psig		1,079.20 gal	1,060.99 gal	0.000	0.000		


COPY
 AUG 02 2011
PG & E




Test Location Test Header



Test Location Test Header Crossover



Test location Test Head
Unrestrained Temp. Transmitter




Restrained Temp. Transmitter

COPY
AUG 02 2011
PG & E



Injection pump



Pressure Recorder



Deadweight and Pressure Recorder



End of test segment header

COPY
AUG 02 2011
PG & E



Hydrostatic Test Log Sheet

Owner Company	Pacific Gas and Electric	Job Number	41497310
Construction Co.	Snellson	Job Number	41474005-T72
Testing Co.	MilBar Hydro Test	Job Number	Fy 12-112

Test Section	Name	L-300A T-72 MP 493.59 - 496.05	
		Station (0+00)	Elevation (Feet)
	Test Location	0+00	126
	Begin	0+00	126
	End	129+37	122
	High Elevation	0+00	126
Low Elevation	69+10	99	

Pipe Data	Section	Length (ft.)	O. D. (in.)	W.T. (in.)	Restrained (ft.)	Unrestricted (ft.)	Grade	Seam/Joint Type	
	1	52	34	.505		52	x-60	DSAW	arc weld
	2	15	34	.375		15	x-65	DSAW	arc weld
	3	11,759	34	.500	11759		x-45	DSAW	arc weld
	4	983.2	34	.380	983		x-60	DSAW	arc weld
	5	212	34	.505	212		x-60	DSAW	arc weld
	6	2.4	34	.375		2.4	x-60	DSAW	arc weld
	7	20	12.75	.375		20	B	SMLS	arc weld
	8	40	34	.500		40	x65	DSAW	arc weld
	9								
	10								
	11								
12									

Test Period	Date	8-1-2011	Time	5:25 PM	Test Medium	Water	<input checked="" type="checkbox"/>
	Begin	8-1-2011	5:25 PM	Nitrogen		<input type="checkbox"/>	
	End	8-2-2011	2:15 AM	Other		<input type="checkbox"/>	

Test Instrumentation	Description	Calibration Checked	Serial Number	Date Calibrated/Certified	Installation Correct
	Dead Weight Pressure Tester		6106	5-19-2011	<input checked="" type="checkbox"/> Yes
	Pressure Recorder	<input checked="" type="checkbox"/> Yes	202A-175572	6-7-2011	<input checked="" type="checkbox"/> Yes
	Ambient Temperature Recorder	<input checked="" type="checkbox"/> Yes	04042809	5-20-2011	<input checked="" type="checkbox"/> Yes
	Restrained Pipe Temperature Recorder	<input checked="" type="checkbox"/> Yes	04042809	5-20-2011	<input checked="" type="checkbox"/> Yes
Unrestricted Pipe Temperature Recorder	<input checked="" type="checkbox"/> Yes	04042809	5-20-2011	<input checked="" type="checkbox"/> Yes	

Hydrostatic Test Log

Log No.	Time	Test Pressure (psig)	Temperature (°F)			Volume		Comments	Model Check: Is test good?
			Ambient	Pipe		<input type="checkbox"/> Ounces	<input checked="" type="checkbox"/> Gallons		
				Restrained	Unrestricted	Bleed	Inject		
1	11:15 AM	150	72	76	78				
2	3:18 PM	152	77	76	81			<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
3	3:52	760	78	76	80		1925	75% 3494 ft ³	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
4	4:07	760	77	71	78				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
5	4:22	760	77	76	78				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
6	4:37	760	78	71	78				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
7	4:52	760	77	77	79				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
8	4:54	760	78	77	79				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
9	5:25	1115	78	77	79		1125	at spike 2045 ft ³	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
10	5:35	1115	76	77	78				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No

Log No.	Time	Test Pressure (psig)	Temperature (°F)			Volume		Comments	Model Check: Is test good?
			Ambient	Pipe		<input type="checkbox"/> Ounces	<input checked="" type="checkbox"/> Gallons		
				Restrained	Unrestrained	Bleed	Inject		
11	5:45	1115	77	77	78				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
12	5:55	1115	77	77	77				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
13	5:57	1115	77	77	77			Bleed to Test	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
14	6:15	1105	76	77	77	30.4h		10 pounds bleed	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
15	6:21	1105	76	77	77			Bleed to Test	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
16	6:25	1031	76	77	77	243.2		9+ Pressure	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
17	6:30	1031	76	77	77				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
18	6:45	1031	75	76	78				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
19	7:00	1031	74	77	78				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
20	7:15	1031	73	77	77				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
21	7:30	1031	73	77	77			COPY	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
22	7:45	1031	72	77	77				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
23	8:00	1031	70	77	76			AUG 02 2011	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
24	8:15	1031	69	77	76				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
25	8:30	1030	68	77	75			PG & E	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
26	8:45	1030	68	77	75				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
27	9:00	1030	67	77	74				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
28	9:15	1030	67	77	74				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
29	9:30	1030	66	77	74				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
30	9:45	1030	66	77	74				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
31	10:00	1029	65	77	73				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
32	10:15	1029	65	77	73				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
33	10:30	1029	65	77	73				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
34	10:45	1029	64	77	73				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
35	11:00	1029	64	77	73				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
36	11:15	1029	63	76	73				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
37	11:30	1029	63	77	72				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
38	11:45	1029	63	76	72				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
39	12:00	1029	62	77	72				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
40	12:15	1029	62	76	72				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
41	12:30	1029	62	76	72				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
42	12:45	1028	62	76	71				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
43	1:00	1028	61	76	71				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
44	1:15	1028	61	76	71				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
45	1:30	1028	60	76	71				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
46	1:45	1028	60	76	71				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
47	2:00	1028	60	76	71				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
48	2:15	1028	60	76	71			end test	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No

Was a leak observed during test Period? Yes No

If "Yes", Explain:

High Test Pressure:

1115

Low Test Pressure:

1028

Certification:

Date: 8-2-11

Test Supervisor:

Redacted

Signature

Company Representative:

Redacted

Signature



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

COPY

AUG 02 2011

62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in Accordance With Gas Standard A-34 and GO 112.4)

Sheet **2** of **2**

PG & E

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-300A		Area 3	Division/District San Jose	Job Number 41497310	Date Job Authorized 6/24/11
Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts TEST 2 - Hydrostatically test tie-in piping, hydrostatic test piping and existing 34" and 12.75" L-300A. Existing pipeline material listed; ie. Pipe, elbows, sleeves, etc. are from the "Material of Record" (refer to Dwg. 41497310, Sheet 6) Hydrotest L-300A from MP 493.59 - 496.05 San Jose, CA (Test section 72)					
Location Class 3	Design Factor (F) 0.5	MAOP to be Established for this Piping by this Test 676 PSIG		Future Design Pressure 676 PSIG	
STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)		Max. Elevation 126 Ft.	Static Head Calculation		
		Min. Elevation 99 Ft.	For Water 0.433 X Elev. Diff. = 11.691 PSIG		
		Elev. Diff. 27 Ft.	Other (Specify) X Elev. Diff. = PSIG		

Pipe Specification			Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
Size O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)			At MAOP	At Min. Test Press.	At Max. Test Press.	
34.00	0.505	API 5L, GR X-60, DSAW (Item#101)	52'		37.93	56.89	64.52	1604
34.00	0.375	API 5L, GR X-65, DSAW (Item#102)	14.5'		47.15	70.72	80.21	1290
34.00	0.500	API 5L, GR X-46 (item#1)	11759'		49.97	74.95	85.00	1218
34.00	0.380	API 5L, GR X-60, DSAW (item#2)	983.2'		50.40	75.61	85.75	1207
34.00	0.505	API 5L, GR X-60, DSAW (item#3)	212'		37.93	56.89	64.52	1604
34.00	0.500	EII, Forged, LR, Y-46 (item#5)	3 Ea.		49.97	74.95	85.00	1218
34.00	0.380	EII, Forged, LR, Y-60 (item#6)	2 Ea.		50.40	75.61	85.75	1207
34.00	0.505	EII, Forged, LR, Y-60 (item#7)	4 Ea.		37.93	56.89	64.52	1604
34.00	0.375	API 5L, GR X-60, DSAW	2.4'		51.08	76.61	86.89	1191
12.75	0.375	API 5L, GR B, SMLS	20'		32.83	49.25	55.86	1853

Minimum Test Pressure @ Max. Elevation 1014 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A' GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation 1150 PSIG			
Prepared By: Mark Cabral Date: 8-1-11	For Information or Changes, Call: Redacted	Approved By: [Signature] Date: 8/1/11	

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Time and Date Test Pressure Reached 5:25am 8-1-2011	Elevation at Test Point 126 FT	Min. Required Test Press. At Test Point (1) 1014 PSIG	Max. Allowable Test Press at Test Point (4) 1138 PSIG
Time and Date Test Ended 2:15am 8-2-2011	Max. Elevation in Test Section 126 FT	Min. Indicated Test Pressure (2) 1028 PSIG	Max. Indicated Test Pressure (5) 1115 PSIG
Actual Duration of Test 8 hours 30 min	Min. Elevation in Test Section 99 FT	Min. Test Pressure at Max. Elevation (3) 1028 PSIG	Max. Test Pressure at Min. Elevation (6) 1126 PSIG
Test Fluid Used water	Pipe Specification and Footage Verified (See Part I)		
Make, Range, and Serial No. of Pressure Recording Gauge Barton 0-3000 202A-175512	Date Last Calibrated 6-7-2011	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) Chandler 50-3000 6106	Date Last Calibrated 5-19-2011
Test Supervised By Redacted	Date: 8-2-2011	Approved By:	Date:

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

NOTES:	DISTRIBUTION
(1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.	JOB FILE (AT SPONSORING ORGANIZATION)
(2) Use lowest pressure on test gauge at any time during test.	GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT
(3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.	PROJECT MANAGER/PROJECT ENGINEER
(4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.	TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY
(5) Highest pressure on test gauge at any time during test.	CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)
(6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.	RECORDS SECTION (WC), GSM&TS
(7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.	REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING




STROKE / PRESSURE PLOT

Date: 08/01/11

Page: 2 of 2

Company & Contractor: PG&E / Snelson		Project: PG&E Hydro Test Existing lines	
Contract Number: FY12-112	Location: San Jose ,CA	Pipe Description: 34 " O.D. 0.380 " W.T. X-60 Grade	
Section Number(s): 72	From: 493.59 MP / 0+00	To: 496.05 MP / 129+37	Length: 2.45
Gallons Deviation: -1.68 gallons	Elevation@HP: 126.0	Total Gallons Pumped: 1128	Gallons/Stroke: 0.551
Stress: 49882 psi/83.1 %	Elevation@TS: 126.0	Strokes/PSI: 5.77	Gallons/PSI: 3.18
Deviation/Mile: -0.68 gallons	Stress: 49882 psi/83.1 %	Strokes/Min: 65.96	PSI/Min: 11.43
Equation of Line: $y=0.1731x+759.99$	Elevation@LP: 99.0		
	Stress: 50405 psi/84 %		



COPY
AUG 02 2011
PG & E

Redacted

8-1-2011

Redacted

Milbar Superintendent

Date

Company Representative

Date



STROKE / PRESSURE LOG

Date: 8/1/11

Page: 1 of 2

Company & Contractor: PG&E / Snelson		Project: PG&E Hydro Test Existing lines	
Contract Number: FY12-112	Location: San Jose ,CA	Pipe Description: 34 " O.D. 0.380 " W.T. X-60 Grade	
Section Number(s): 72	From: 493.59 MP / 0+00	To: 496.05 MP / 129+37	Length: 2.45 Mi.

Pressure Unit Location: 0+00	Pressure Unit Number: PT 930	Gallons/Stroke: 0.551
------------------------------	------------------------------	-----------------------

Date & Time Start Pump: 8/1/11 4:54 PM	Pressure: 760	Date & Time Stop Pump: 8/1/11 5:25 PM	Pressure: 1115
--	---------------	---------------------------------------	----------------

Time	Pressure (psig)	Strokes	Difference	Time	Pressure (psig)	Strokes	Difference
4:54:56 PM	760	0	0	5:20:14 PM	1050	1672	58
4:55:47 PM	770	56	56	5:21:05 PM	1060	1730	58
4:56:42 PM	780	117	61	5:21:56 PM	1070	1787	57
4:57:34 PM	790	172	55	5:22:49 PM	1080	1845	58
4:58:29 PM	800	233	61	5:23:40 PM	1090	1901	56
4:59:21 PM	810	289	56	5:24:35 PM	1100	1959	58
5:00:15 PM	820	348	59	5:25:29 PM	1110	2018	59
5:01:08 PM	830	404	56	5:25:59 PM	1115	2048	30
5:01:59 PM	840	462	58				
5:02:50 PM	850	520	58				
5:03:42 PM	860	577	57				
5:04:36 PM	870	636	59				
5:05:26 PM	880	692	56				
5:06:18 PM	890	749	57				
5:07:08 PM	900	806	57				
5:08:00 PM	910	864	58				
5:08:50 PM	920	922	58				
5:09:41 PM	930	979	57				
5:10:33 PM	940	1036	57				
5:11:26 PM	950	1096	60				
5:12:18 PM	960	1154	58				
5:13:09 PM	970	1211	57				
5:14:01 PM	980	1268	57				
5:14:54 PM	990	1327	59				
5:15:48 PM	1000	1384	57				
5:16:40 PM	1010	1442	58				
5:17:33 PM	1020	1499	57				
5:18:27 PM	1030	1557	58				
5:19:21 PM	1040	1614	57				

COPY
AUG 02 2011
PG & E

Log Continued: Yes No

Remarks:

Redacted	8-1-2011	Redacted	
Milbar Superintendent	Date	Company Representative	Date

Company & Contractor: PG & E / Snelson		Project: PG & E Hydro Test Existing lines	
Contract Number: F 12-112	Location: San JOSE, CA	Pipe Description: 34" O.D. .380" W.T. X-60 Grade	
Section Number(s): 72	From: MP/STA 0+00 / 493.59	To: MP/STA 129+37 / 496.05	Length: 2.45 miles
Pressure Unit Location: 0+00	Pressure Unit #: PT 930	Gallons/Stroke: .551	Strokes/10psi: 57.7
Test Pressure Maximum: 1115	Test Pressure Minimum: 1014	Test Medium: water	Weather: Sunny

Instruments	Dead Weight Gauge	Pressure	Temperature (Ambient)	Temperature (Pipe / Ground)	PT 15 (Other)	Temp 39 (Other)
Range	50-3000	0-3000	-40 - 140	-20 - 120	0-3000	0 - 150
Manufacturer	Chandler	Chessell	Chessell	Chessell	Barton	Barton
Serial #	606	04042809	04042809	04042809	202A-175512	242A-34945
Certification	5/19/2011	5/20/2011	5/20/2011	5/20/2011	6/7/2011	5/18/2011

Date & Time Test Started: 8/1/2011 5:25	<input type="checkbox"/> AM <input checked="" type="checkbox"/> PM	Date & Time Test Ended: 8/2/2011 2:15	<input checked="" type="checkbox"/> AM <input type="checkbox"/> PM
--	--	--	--

Time	Pressure (psig)	Temperature (°F)		Remarks	Time	Pressure (psig)	Temperature (°F)		Remarks
		Ambient	Pipe / Ground				Ambient	Pipe / Ground	
11:15 ^{am}	150	72	78/76		8:45	1030	68	75/77	
3:15 ^{pm}	152	77	81/76	Bumping	8:00	1030	67	74/77	
3:52	760	78	80/76	75% 3494 strokes	9:15	1030	67	74/77	
4:07	760	77	78/77		9:30	1030	66	74/77	
4:22	760	77	78/76		9:45	1030	66	74/77	
4:37	760	78	78/77		10:00	1029	65	73/77	
4:52	760	77	79/77		10:15	1029	65	73/77	
4:54	760	78	79/77	Bumping	10:30	1029	65	73/77	
5:25	1115	78	79/77	at spike 2015 strokes	10:45	1029	64	73/77	
5:35	1115	76	78/77		11:00	1029	64	73/77	
5:45	1115	77	78/77		11:15	1029	63	73/77	COPY
5:55	1115	77	77/77		11:30	1029	63	72/77	
5:57	1115	77	77/77	Bleed to Test	11:45	1029	63	72/76	AUG 02 2011
6:15	1105	76	77/77	First 10 rounds 30.4% ⁹⁹	12:00	1029	62	72/77	PG & E
6:21	1105	76	77/77	Bleeding to Test	12:15	1029	62	72/77	
6:25	1031	76	77/77	at pressure 242.2%	12:30	1029	62	72/76	
6:30	1031	76	77/77		12:45	1028	62	71/76	
6:45	1031	75	78/76		1:00	1028	61	71/76	
7:00	1031	74	78/76		1:15	1028	61	71/76	
7:15	1031	73	77/77		1:30	1028	60	71/76	
7:45	1031	72	77/77		1:45	1028	60	71/76	
8:00	1031	70	76/77		2:00	1028	60	71/76	
8:15	1031	69	76/77		2:15	1028	60	71/76	End Test
8:30	1030	68	75/77		Log Continued: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No				

Remarks: **Total bleed 242.2**

Section Accepted <input checked="" type="checkbox"/> Yes	P-V Plot <input checked="" type="checkbox"/> Yes	Section Ruptured <input type="checkbox"/> Yes	Section Leaking <input type="checkbox"/> Yes
Redacted	8-1-2011	Redacted	
Milbar Superintendent	Date	Company Representative	Date