From:	Ramaiya, Shilpa R
Sent:	9/16/2011 3:58:26 PM
To:	'Cooke, Michelle' (michelle.cooke@cpuc.ca.gov) (michelle.cooke@cpuc.ca.gov)
Cc:	Horner, Trina (/O=PG&E/OU=CORPORATE/CN=RECIPIENTS/CN=TNHC); Dowdell, Jennifer (/O=PG&E/OU=CORPORATE/CN=RECIPIENTS/CN=JKD5)
Bcc:	
Subject:	San Carlos Hydrotesting
Michelle,	

Jennifer passed on your message regarding the delay in the San Carlos hydrotesting schedule. Here's what I learned about the cause:

There was erosion discovered stemming from high flow/rain at the San Francisquito Creek in the middle of the Stanford Golf Course. As a result, Line 109 will needed to be repaired immediately before the winter. With this unplanned work on Line 109 which will result in some shut-in and lowering of pressure on the line, the test in San Carlos cannot proceed until this work is done.

On a separate but related note, our T-29 hydrotest on Line 109 also ran long because there was mercury in the line that needed to be washed away several times and a pig got stuck.

If the Creek work and T-29 are completed as scheduled, we expect that the San Carlos hydrotesting will begin Sept 30/Oct 1 and be complete by Oct 18.

Thanks.

Shilpa

415-973-3186