

**PACIFIC GAS AND ELECTRIC COMPANY  
GAS DISTRIBUTION PIPELINE SAFETY REPORT  
JANUARY 1 – JUNE 30, 2011  
IN COMPLIANCE WITH  
CALIFORNIA PUBLIC UTILITIES COMMISSION  
DECISION 11-05-018**

**SEPTEMBER 30, 2011**

PACIFIC GAS AND ELECTRIC COMPANY  
 GAS DISTRIBUTION PIPELINE SAFETY REPORT  
 JANUARY 1 – JUNE 30, 2011  
 IN COMPLIANCE WITH  
 CALIFORNIA PUBLIC UTILITIES COMMISSION  
 DECISION 11-05-018

TABLE OF CONTENTS

Introduction and Background .....	1
Summary.....	2
Use of June 2011 Budget Data.....	2
Applicability of Certain Reporting Requirements.....	3
Reporting on Capital Projects.....	3
Decision-Making Process.....	5
1. Distribution Planning .....	5
Budgeting, Spending and Project Reprioritization.....	8
2. Settlement Agreement Allocations .....	8
3. Budget by Major Work Category.....	10
4. Capital Spending by Major Work Category .....	11
5. O&M Spending by Major Work Category.....	12
6. Comparison of Settlement Agreement Allocations to Actual Spending.....	13
7. Capital Project Status.....	15
8. Completed Capital Project Cost.....	22
9. Comparability of Actual Costs and Settlement Agreement Allocations.....	24
10. 2011 GRC Forecasted Capital Project Status.....	26
11. 2011 Planned Capital Projects.....	30
12. Variance Explanations Between Settlement Agreement Allocations and Actual Spending .....	31
Project Descriptions and Status.....	34
13a. Capital Project Status.....	34
13b. Pipeline Records.....	35

PACIFIC GAS AND ELECTRIC COMPANY  
GAS DISTRIBUTION PIPELINE SAFETY REPORT  
JANUARY 1 – JUNE 30, 2011  
IN COMPLIANCE WITH  
CALIFORNIA PUBLIC UTILITIES COMMISSION  
DECISION 11-05-018

TABLE OF CONTENTS

(CONTINUED)

14a. Regulatory Requirement Driven Capital Projects .....	38
14b. Risk Management “Top 100” Projects.....	39
15. Most Recent Risk Management “Top 100” .....	40
16. Distribution Pipeline Inspection Plan.....	41
17. Project Descriptions .....	43
Appendix A – Gas Distribution Five-Year Capital Forecast, by Project, as Provided in the 2011 GRC .....	A-1
Appendix B – GRC Methodology and Imputed Regulatory Values.....	B-1

**PACIFIC GAS AND ELECTRIC COMPANY  
GAS DISTRIBUTION PIPELINE SAFETY REPORT  
JANUARY 1 – JUNE 30, 2011  
IN COMPLIANCE WITH  
CALIFORNIA PUBLIC UTILITIES COMMISSION  
DECISION 11-05-018**

## **Introduction and Background**

This report is being submitted in compliance with California Public Utilities Commission (CPUC or Commission) Decision 11-05-018 concerning Pacific Gas and Electric Company's (PG&E or the Company) 2011 General Rate Case (GRC). Ordering Paragraph (OP) 44 of that decision requires that:

Pacific Gas and Electric Company shall submit gas distribution pipeline safety reports to the Directors of the Commission's Consumer Protection and Safety Division and Energy Division. The requirements of the reports are detailed in Attachment 5 to this decision.

Attachment 5, page 1, of Decision 11-05-018 further specifies:

Reports shall cover activity over the first six months of the calendar year and the second six months of the calendar year and continue until further notice of the Commission. Reports shall be submitted no later than three months after the end of each six-month period.

As directed, this first semi-annual report covers gas distribution pipeline safety information for January 1 through June 30, 2011. In a separate report being submitted concurrently in compliance with Decision 11-04-031, which concerned PG&E's Gas Transmission and Storage Services application, the Company reports on related gas transmission pipeline and storage safety information.

This report is organized consistent with the issues set forth in Attachment 5 to Decision 11-05-018:

- ffi Decision-Making Process (Item 1);
- ffi Budgeting, Spending and Project Reprioritization (Items 2-12); and
- ffi Project Descriptions and Status (Items 13-17).

This report includes distribution-level Major Work Categories (MWC) that relate to gas distribution safety, integrity and reliability. Other MWCs, such as New Business (MWC EV) and Work Requested by Others (MWC EW), are not included in this report,

but are addressed in the August 3, 2011 budget report submitted in compliance with OP 42 of Decision 11-05-018.

## **Summary**

For 2011, PG&E has budgeted more overall on gas distribution safety, integrity and reliability than the Settlement Agreement<sup>[1]</sup> allocations for both capital and expense programs. For capital, PG&E expects to spend \$191.1 million in 2011, which is \$33.6 million more than provided for in the Settlement Agreement. For operations and maintenance (O&M or expense) activities, PG&E expects to spend \$140.2 million in 2011, which is \$2.1 million more than provided for in the Settlement Agreement. Currently, PG&E is on track to spend the entire amount budgeted for gas distribution safety, integrity and reliability. Although PG&E expects to spend more than the amount allocated in the Settlement Agreement on gas distribution safety, reliability and integrity, the Company is spending less on some Gas Distribution programs to fund higher priority Gas Distribution work.

In this first six-month report period, PG&E has completed approximately 4 million inspections through O&M activities in areas such as leak survey, cathodic protection, isolated services program, district regulator station maintenance, valve maintenance, atmospheric corrosion and standby/field meets. (See Item 16, Distribution Pipeline Inspection Plan.) These activities include 298,000 services surveyed for leaks, 245,000 mark and locate tags completed, and 6,300 service leaks repaired. (See Item 7, Capital Project Status.)

This report also includes information on 124 capital projects, of which 38 projects are complete. (See Tables and 7-2 and 17-1.) These projects have current-year expenditures greater than \$10,000 and are forecasted to exceed \$250,000. These projects include the replacement of approximately 11 miles of main and the replacement of 3,700 services. (See Items 10 and 17.)

## **Use of June 2011 Budget Data**

Consistent with PG&E's August 3, 2011 budget report referenced above, the budgets for 2011 contained in this report reflect those developed in June 2011. This is because the final decision for the 2011 GRC was issued in May 2011, and hence PG&E

---

**[1]** References throughout this report to the Settlement Agreement are meant to refer to the multi-party settlement of Phase 1 of PG&E's 2011 GRC, adopted in Decision 11-05-018.

first prepared a 2011 budget that incorporated the final decision later that month. The June 2011 capital budget data also includes PG&E's estimate of increased spending as a result of the Tax Relief, Unemployment Insurance Reauthorization, and Job Creation Act of 2010, which includes provisions on bonus depreciation.

## **Applicability of Certain Reporting Requirements**

As explained in PG&E's March 14, 2011 comments on the Proposed Decision and Alternate Proposed Decision leading up to D.11-05-018,<sup>[2]</sup> certain requirements identified for inclusion in this report are not applicable to distribution-level gas operations. Where no analogous information is available, PG&E has so indicated in this report. In other instances, PG&E has provided analogous information in order to meet the Commission's intent.

For example, Items 14 and 15 request information on Gas Distribution capital projects or pipelines that are on PG&E's "Risk Management Top 100" list or are in high consequence areas. Gas Distribution pipelines have never been part of the Top 100 list, which has historically been applied only to gas transmission pipeline segments. Similarly, "high consequence areas" is a term of art that does not apply to Gas Distribution pipelines. For the current report, PG&E has indicated that these two items are inapplicable. However, as part of PG&E's new Distribution Integrity Management Program (DIMP), PG&E is performing a risk ranking of the Gas Distribution system and the Company will report on the results when they are available.

Also, Items 17e, 17f, 17g, and 17i regarding "pipeline numbers," "mileposts," "geographical coordinates and location," and "class location" are factors that relate to gas transmission pipelines and are not generally available for Gas Distribution pipelines. Nonetheless, PG&E has provided as much information as is available to be responsive.

## **Reporting on Capital Projects**

The reporting on capital projects in this report follows the instructions set forth in Attachment 5 of Decision 05-11-018. The Decision explains:

For capital projects proposed or forecasted in the test year 2011 general rate case (GRC), PG&E shall report on capital projects at the level set forth in the workpapers for PG&E's GRC Gas Capital testimony. For more generally referenced capital projects, PG&E shall provide information for every project with total forecasted spending in excess of \$250,000 and with actual expenditures in the year of over

---

<sup>[2]</sup> March 14, 2011 Opening Comments of Pacific Gas and Electric Company on the Proposed Decision of ALJ Fukutome and the Alternate Proposed Decision of Commissioner Peevey (Not Including Non-Tariffed Products and Services Issue).

\$10,000, within each gas capital MWC. These thresholds are consistent with PG&E's annual Gas Pipeline Replacement Program reports. (D.11-05-018, Attachment 5, p. 4.)

Accordingly, where the Commission has requested information on projects proposed or forecasted in the GRC, PG&E provides project-specific data at the level of detail set forth in Table 19-3 of the workpapers for PG&E's Gas Capital testimony (Exhibit PG&E-3, Chapter 19). Table 19-3 is attached as Appendix A to this report.

And, where the Commission has generally requested information about capital projects, PG&E provides project-specific data using the monetary thresholds described above.

In other areas, the Commission has requested data concerning projects specified in the Settlement Agreement. Because the Settlement Agreement did not include allocations for specific gas capital projects, PG&E provides information in this report at the MWC level.

## Decision-Making Process

### 1. Distribution Planning

#### Request

*A thorough description and explanation of the strategic planning and decision-making approach used to determine and rank which capital projects, operation and maintenance (O&M) activities, and inspections are undertaken for gas distribution pipeline, safety, integrity and reliability are to be undertaken.*

#### Response

PG&E established plans and budgets for 2011 Gas Distribution capital and expense expenditures as part of the Company-wide operating plan development process. This planning and decision-making process is outlined below.

In 2010, the managers with day-to-day responsibility for Gas Distribution capital and expense expenditures (program managers) gathered information from gas engineering, integrity management, maintenance and operations directors, managers, field superintendents, Gas Distribution engineers, and project managers to develop a preliminary work plan and proposed budget for 2011. The work planned for the Gas Distribution system each year is based on a number of factors. Compliance with regulation is a key factor driving many inspection, maintenance and replacement programs. In addition, the maintenance, repair and replacement activities required to maintain system integrity and safety are determined for the planning period. Work is also planned to provide capacity to meet customer needs and to achieve operational efficiency and reliability. In developing the preliminary work plan, the program managers start with the plan from the prior year and the forecast from the last rate case as the initial point of reference. This annual planning process was used to establish a preliminary budget and work plan for 2011, which was subsequently updated to reflect the final GRC decision.

Once this preliminary work plan was developed, the Gas Distribution program managers categorized the proposed work, capital projects and expense programs (O&M activities), according to the following priorities:

- ffi Mandatory: Work that is required to maintain system safety, mandated by rule or regulation (e.g., CPUC or Federal Energy Regulatory Commission), or is essential to maintaining the Company's business operations.



- ffi Priority 1: Work that is deemed critical to the Company's operational goals and that could not be deferred without impact to system operations or reliability.
- ffi Priority 2: Work that would have a moderate impact on the Company's operational goals but for which deferral may be considered.
- ffi Priority 3: Work that is necessary to successfully realize the Company's long-term objectives but for which deferral may be considered.

These categories were used to determine relative priorities for work in the upcoming year in order to develop the proposed 2011 budget and operating plan. Except for work within the mandatory category, the program managers further prioritized specific work within the same risk category (Priority 1, Priority 2, Priority 3) according to factors such as the impact of the work on system safety, system reliability and integrity, capacity needs, customer needs, and other operational requirements. Capital and expense work were prioritized separately. Gas distribution work was not combined with gas transmission or electric transmission for purposes of this prioritization process. Gas distribution was prioritized with electric distribution in 2010 for the 2011 budget year.

The work included in the mandatory category, the prioritization of Gas Distribution work in priority Categories 1, 2 and 3, as well as the proposed Gas Distribution plan and budget, were reviewed by senior management in the Company's Gas and Electric Transmission and Distribution (T&D) lines of business. The result of this process formed the basis for the Gas Distribution proposed budget request and plan.

After review by the Finance Department, the proposed Gas Distribution budget and plan were submitted for further review and approval to PG&E's Operating Plan Committee (OPC), the team of senior officers responsible for PG&E's Company-wide planning and budgeting. For the 2011 budget request, the Gas Distribution business was included within the presentations prepared for the overall T&D lines of business for OPC approval. Upon completion of their review of all the budget requests for all PG&E lines of business, in conjunction with the Company's senior leadership, the OPC communicated the approved annual budgets for 2011 at the line of business level (i.e., at the Gas Distribution

level, not specifically allocated by MWC or program). These approved budgets were also presented to the Company's Board of Directors for its concurrence.

After the approved budgets are presented, the line of business reviews the budget relative to the initial request. If the approved budget is different from the request, the line of business either defers lower priority work or funds additional work activities using the prioritization previously developed to support the budget request, taking into consideration any emergent issues. For instance, if the approved budget is lower than the original request, the line of business removes activities from that year's work plan, starting with funding levels for the lowest priority areas (i.e., starting with Priority 3, if any). In general, work which is deferred in one year is considered in future years. Because work within Priorities 1, 2 and 3 are prioritized within that category, the work plan supporting the initial request can be modified to accommodate the approved budget.

#### Mid-Year Updates

Throughout the year, Gas Distribution occasionally adjusts the work plan. As such, during the course of the January through June 2011 reporting period, the detailed Gas Distribution budget and work plan were adjusted to address changes in work scope, adjustments in work execution plans or to address operational and other emergent issues. This re-planning effort (referred to as the Cycle 1 Budget) included an update to reflect the GRC decision in May 2011 and included minor changes to improve the accuracy of the 2011 work plan.

## Budgeting, Spending and Project Reprioritization

### 2. Settlement Agreement Allocations

#### Request

*Amount of funds allocated in the Settlement Agreement to each Major Work Category (MWC) related to gas distribution pipeline safety, integrity and reliability for capital expenditures and for O&M expenses. To the extent they are specified in the Settlement Agreement, amounts of funds expected to be incurred for each capital project used as the basis for the settled capital expenditures. If capital projects are not specified in the Settlement Agreement, show the capital projects proposed by PG&E in its Application (A.) 09-12-020.*

#### Response

Table 2-1 reflects the funds allocated by MWC for O&M, as specified in the Settlement Agreement. Table 2-2 reflects the funds allocated by MWC for capital. These capital amounts are calculated as shown in Appendix B. The MWCs shown on both tables are those that relate to gas distribution pipeline safety, integrity and reliability.

**TABLE 2-1  
PACIFIC GAS AND ELECTRIC COMPANY  
SUMMARY OF 2011 O&M ALLOCATIONS  
FOR GAS DISTRIBUTION PIPELINE SAFETY, INTEGRITY AND RELIABILITY  
BASED ON THE GRC SETTLEMENT AGREEMENT (D.11-05-018, APPENDIX A, PAGE 1-A3)  
(IN THOUSANDS OF 2011 DOLLARS)**

MWC	MWC Description	Settlement Agreement Allocation
DE	Leak Survey	15,482
DF	Mark and Locate	29,902
DG	Cathodic Protection	10,757
EX	Meter Protection	1,200
FG	Operate Gas Distribution System	3,945
FH	Gas Distribution Preventative Maintenance	16,924
FI	Gas Distribution Corrective Maintenance	35,656
GF	Operations Distribution – Gas Mapping	1,600
GG	Gas Engineering	3,060
JS	Distribution Integrity Management Program	19,500
<b>Total</b>		<b>138,026</b>

MWC KF “GT&D Impl Regulatory Change” is not included in the Settlement Agreement allocations in Table 2-1 because it was not included in the GRC;

however, this MWC does have a budget allocation for 2011 as indicated in Table 3-1.

**TABLE 2-2  
PACIFIC GAS AND ELECTRIC COMPANY  
SUMMARY OF CAPITAL ALLOCATIONS  
FOR GAS DISTRIBUTION PIPELINE SAFETY, INTEGRITY AND RELIABILITY  
BASED ON THE GRC SETTLEMENT AGREEMENT  
(IN THOUSANDS OF 2011 DOLLARS)**

MWC	MWC Description	Settlement Agreement Allocation
14	Gas Pipeline Replacement Program	123,266
27	Gas Meter Protection - Capital	593
47	Gas Distribution New Capacity	12,760
50	Gas Distribution Reliability	20,660
52	Gas Distribution Emergency Response	264
<b>Total</b>		<b>157,543</b>

MWCs 2J and 2K are not included in the GRC Settlement Agreement allocation amounts in Table 2-2 because they were not included in the GRC; however, these new MWCs have either a budget allocation for 2011 or actual spending as indicated in Tables 3-2 and 6-2.

### 3. Budget by Major Work Category

#### Request

Amount budgeted for each MWC at the beginning of each calendar year.

#### Response

Tables 3-1 and 3-2 reflect the funds budgeted by MWC for O&M and capital, respectively.

**TABLE 3-1  
PACIFIC GAS AND ELECTRIC COMPANY  
SUMMARY OF BUDGETED O&M EXPENSE BY MWC  
(IN THOUSANDS OF 2011 DOLLARS)**

MWC	MWC Description	Budget
DE	Leak Survey	18,609
DF	Mark & Locate - G&E	26,978
DG	Cathodic Protection	8,748
EX	Meter Protection-Inspect&Corr	199
FG	Opr Distribution Sys - Gas	3,038
FH	Preventive Maintenance Gas	19,173
FI	Perf Maint to Corr Fail - Gas	39,550
GF	Opr Distribution Sys - Gas Map	934
GG	Opr Distribution Sys - Gas Eng	3,070
JS	G Dist Integrity Mgt Pgm (DIMP)	19,500
KF	GT&D Impl Regulatory Change	367
<b>Gas Distribution Expense</b>		<b>140,166</b>

**TABLE 3-2  
PACIFIC GAS AND ELECTRIC COMPANY  
SUMMARY OF BUDGETED CAPITAL BY MWC  
(IN THOUSANDS OF 2011 DOLLARS)**

MWC	MWC Description	Budget
14	Gas Pipeline Replacement Pgm	123,707
27	Gas Meter Protection-Capital	332
47	G Dist New Capacity - Gas	12,000
50	G Dist Reliability	39,390
52	G Dist Emergency Response	702
2J	GT&D Impl Regulatory Change	0
2K	G Cust HPR	15,000
<b>Gas Distribution Capital</b>		<b>191,131</b>

#### 4. Capital Spending by Major Work Category

##### Request

Amount spent during the reporting period, year-to-date [YTD], and annual totals by MWC and for each capital project within each MWC.

##### Response

Table 4-1 provides a summary, by capital MWC, of the spending from January 1 through June 30, 2011, on gas distribution pipeline safety, reliability and integrity.

**TABLE 4-1  
PACIFIC GAS AND ELECTRIC COMPANY  
SUMMARY OF CAPITAL SPENDING BY MWC  
(IN THOUSANDS OF 2011 DOLLARS)**

MWC	MWC Description	Actuals 1/1 - 6/30
14	Gas Pipeline Replacement Pgm	60,962
27	Gas Meter Protection-Capital	0
47	G Dist New Capacity - Gas	4,953
50	G Dist Reliability	24,253
52	G Dist Emergency Response	366
2J	GT&D Impl Regulatory Change	66
2K	G Cust HPR	761
<b>Gas Distribution Capital</b>		<b>91,361</b>

Table 4-2 provides additional project-by-project spending detail. The column titled "Project No." corresponds to the type of work by division. Within each "Project No." are many orders for specific projects. Orders for these specific projects that meet the criteria for this report are noted with an eight digit number and an order description. Orders noted as "OTHER" reflect a grouping of smaller projects that are forecasted to be less than \$250,000. This level of detail shows all projects or grouping of projects within each MWC.

**TABLE 4-2  
PACIFIC ELECTRIC AND GAS COMPANY  
PROJECTS WITH 2011 EXPENDITURE > \$10,000 and FORECAST > \$250,000**

\$ in thousands

**Gas Distribution - Capital**

MWC	Project No	Project No Description	Order	Order Description	YTD Actual	Order Costs Since Inception
14	5500108	<b>Pipeline Replacement</b>	<b>TOTAL</b>		\$ 11	
14	5500725	Pipeline Replacement-East Bay	30616134	OC1 G BERKELEY GPRP - PH 1: ASHBY UPRATE	\$ 168	\$ 1,703
14	5500725	Pipeline Replacement-East Bay	30810294	BERKELEY GPRP - PHASE 2 [Redacted]	\$ 1,029	\$ 1,431
14	5500725	Pipeline Replacement-East Bay	30814275	R2L G [Redacted] GPRP	\$ 33	\$ 223
14	5500725	Pipeline Replacement-East Bay		OTHER	\$ -3	
14	5500725	<b>Pipeline Replacement-East Bay</b>	<b>TOTAL</b>		\$ 1,226	
14	5500726	Pipeline Replacement-Fresno	30750011	WEST FRESNO GPRP 2010	\$ 161	\$ 2,228
14	5500726	Pipeline Replacement-Fresno	30807391	[Redacted]	\$ 971	\$ 1,277
14	5500726	Pipeline Replacement-Fresno	30807430		\$ 274	\$ 700
14	5500726	Pipeline Replacement-Fresno	30808712		\$ 32	\$ 52
14	5500726	Pipeline Replacement-Fresno		OTHER	\$ 1	
14	5500726	<b>Pipeline Replacement-Fresno</b>	<b>TOTAL</b>		\$ 1,439	
14	5500910	Pipeline Replacement-North Bay	30737244	OC4 GPRP SANTA MARGARITA, SAN RAFAEL	\$ 37	\$ 392
14	5500910	Pipeline Replacement-North Bay	30835701	GPRP [Redacted]	\$ 12	\$ 62
14	5500910	Pipeline Replacement-North Bay		OTHER	\$ 30	
14	5500910	<b>Pipeline Replacement-North Bay</b>	<b>TOTAL</b>		\$ 83	
14	5500912	Pipeline Replacement-SO	30737291	OC4 GPRP [Redacted]	\$ 85	\$ 1,073
14	5500912	Pipeline Replacement-SO	30826696	GD GPRP WEST AND VARIOUS, PETALUMA	\$ 14	\$ 16
14	5500912	Pipeline Replacement-SO	30835636	OC4 GD GPRP [Redacted]	\$ 369	\$ 381
14	5500912	Pipeline Replacement-SO		OTHER	\$ 8	
14	5500912	<b>Pipeline Replacement-SO</b>	<b>TOTAL</b>		\$ 476	
14	5500914	Pipeline Replacement-North Valley	30795703	RED BLUFF GPRP [Redacted]	\$ 2	\$ 138
14	5500914	Pipeline Replacement-North Valley		OTHER	\$ 0	
14	5500914	<b>Pipeline Replacement-North Valley</b>	<b>TOTAL</b>		\$ 2	
14	5500917	Pipeline Replacement-Peninsula	30736194	OC1 GPRP REDWOOD CITY	\$ 195	\$ 1,476
14	5500917	Pipeline Replacement-Peninsula	30796765	HOOVER GPRP (2011 CRITICAL PROJECT)	\$ 118	\$ 174
14	5500917	Pipeline Replacement-Peninsula		OTHER	\$ 29	
14	5500917	<b>Pipeline Replacement-Peninsula</b>	<b>TOTAL</b>		\$ 341	
14	5500919	Pipeline Replacement-Sacramento	30616128	OC4 G PRP [Redacted]	\$ 27	\$ 491
14	5500919	Pipeline Replacement-Sacramento	30616130	OC4 GP PRP [Redacted]	\$ 63	\$ 718
14	5500919	Pipeline Replacement-Sacramento		OTHER	\$ 23	
14	5500919	<b>Pipeline Replacement-Sacramento</b>	<b>TOTAL</b>		\$ 113	
14	5500923	Pipeline Replacement-San Jose	30680560	G S [Redacted] GPRP	\$ 14	\$ 1,202
14	5500923	Pipeline Replacement-San Jose	30746089	PH [Redacted] GPRP--2010	\$ 641	\$ 772
14	5500923	Pipeline Replacement-San Jose	30753678	G [Redacted] GPRP--SAN JOSE	\$ 528	\$ 672
14	5500923	Pipeline Replacement-San Jose	30801105	G [Redacted] GPRP, SJ	\$ 21	\$ 231
14	5500923	Pipeline Replacement-San Jose		OTHER	\$ 16	
14	5500923	<b>Pipeline Replacement-San Jose</b>	<b>TOTAL</b>		\$ 1,218	
14	5500926	Pipeline Replacement-Stockton	30668852	GPRP [Redacted] LODI PHAS	\$ 959	\$ 1,460
14	5500926	Pipeline Replacement-Stockton		OTHER	\$ 0	
14	5500926	<b>Pipeline Replacement-Stockton</b>	<b>TOTAL</b>		\$ 959	
14	5500928	Pipeline Replacement-Yosemite	30741372	OC2 GPRP [Redacted] PHASE 2	\$ 35	\$ 754
14	5500928	Pipeline Replacement-Yosemite		OTHER	\$ 16	
14	5500928	<b>Pipeline Replacement-Yosemite</b>	<b>TOTAL</b>		\$ 51	
14	5505699	Pipeline Replacement - Kern	30793853	OC2 REPL MAIN [Redacted]	\$ 24	\$ 332
14	5505699	Pipeline Replacement - Kern		OTHER	\$ 0	
14	5505699	<b>Pipeline Replacement - Kern</b>	<b>TOTAL</b>		\$ 24	
14	5505701	Pipeline Replacement - Sierra	30804511	REPL LP GPRP [Redacted]	\$ 450	\$ 474
14	5505701	Pipeline Replacement - Sierra		OTHER	\$ 0	
14	5505701	<b>Pipeline Replacement - Sierra</b>	<b>TOTAL</b>		\$ 450	
14	5506443	Pipeline Replacement-San Francisco	30649246	OC1 GPRP [Redacted]	\$ 20	\$ 2,088
14	5506443	Pipeline Replacement-San Francisco	30674899	OC1 G GPRP [Redacted]	\$ 68	\$ 1,609
14	5506443	Pipeline Replacement-San Francisco	30674922	OC1 G GPRP [Redacted]	\$ 83	\$ 4,099
14	5506443	Pipeline Replacement-San Francisco	30753677	OC1 G GPRP [Redacted]	\$ 264	\$ 2,951
14	5506443	Pipeline Replacement-San Francisco	30754768	OC1 G GPRP [Redacted]	\$ 239	\$ 1,439
14	5506443	Pipeline Replacement-San Francisco	30754774	OC1 G GPRP [Redacted]	\$ 334	\$ 3,242
14	5506443	Pipeline Replacement-San Francisco	30804481	OC1 GPRP [Redacted]	\$ 408	\$ 409
14	5506443	Pipeline Replacement-San Francisco	30806806	GPRP OUTER MISSION 2	\$ 1,672	\$ 2,169
14	5506443	Pipeline Replacement-San Francisco	30806814	G GPRP OXFORD, SF	\$ 3,051	\$ 3,619
14	5506443	Pipeline Replacement-San Francisco	30806816	OC1 R4E G GPRP SAN BRUNO, SF	\$ 1,699	\$ 1,921
14	5506443	Pipeline Replacement-San Francisco	30806817	R4E GPRP MISSION DISTRICT 3, SAN FRANC	\$ 2,576	\$ 3,217
14	5506443	Pipeline Replacement-San Francisco	30807801	OC1 G GPRP [Redacted]	\$ 2,839	\$ 2,848
14	5506443	Pipeline Replacement-San Francisco	30807861	GPRP [Redacted]	\$ 3,302	\$ 3,921
14	5506443	Pipeline Replacement-San Francisco	30807977	G GPRP [Redacted]	\$ 2,025	\$ 2,229
14	5506443	Pipeline Replacement-San Francisco	30808096	G GPRP [Redacted]	\$ 2,578	\$ 3,088
14	5506443	Pipeline Replacement-San Francisco	30808140	G GPRP [Redacted]	\$ 1,222	\$ 1,516
14	5506443	Pipeline Replacement-San Francisco	30808157	G GPRP [Redacted]	\$ 1,100	\$ 1,110
14	5506443	Pipeline Replacement-San Francisco	30808260	G GPRP [Redacted]	\$ 2,257	\$ 2,333

**TABLE 4-2  
PACIFIC ELECTRIC AND GAS COMPANY  
PROJECTS WITH 2011 EXPENDITURE > \$10,000 and FORECAST > \$250,000**

MWC	Project No	Project No Description	Order	Order Description	YTD Actual	Order Costs Since Inception
14	5506443	Pipeline Replacement-San Francisco	30808261	R4E G GPRP [Redacted]	\$ 1,400	\$ 1,647
14	5506443	Pipeline Replacement-San Francisco	30808590	GPRP MISSION DISTRICT 4, SAN FRAN	\$ 1,249	\$ 1,656
14	5506443	Pipeline Replacement-San Francisco	30815779	OC1 G GPRP [Redacted]	\$ 358	\$ 489
14	5506443	Pipeline Replacement-San Francisco	30820278	G GPRP [Redacted]	\$ 508	\$ 997
14	5506443	Pipeline Replacement-San Francisco	30821410	G GPRP [Redacted]	\$ 18	\$ 174
14	5506443	Pipeline Replacement-San Francisco	30821601	R1 E G GPRP BERNAL HEIGHTS, SF	\$ 202	\$ 513
14	5506443	Pipeline Replacement-San Francisco	30823194	M GPRP [Redacted]	\$ 559	\$ 1,041
14	5506443	Pipeline Replacement-San Francisco	30829620	M GPRP [Redacted] - SF	\$ 158	\$ 348
14	5506443	Pipeline Replacement-San Francisco	30829626	OC1 E G GPRP [Redacted]	\$ 499	\$ 501
14	5506443	Pipeline Replacement-San Francisco	OTHER		-\$ 121	
14	5506443	Pipeline Replacement-San Francisco	TOTAL		\$ 30,567	
14	5507199	EB Copper Service Replacement	TOTAL		\$ 82	
14	5507399	PN Copper Service Replacement	TOTAL		\$ 527	
14	5507600	SJ A67 Services Replacement	TOTAL		-\$ 4	
14	5507601	MI A67 Services Replacement	TOTAL		-\$ 2	
14	5507659	DI A67 Services Replacement	TOTAL		\$ 96	
14	5507660	CC A67 Services Replacement	TOTAL		\$ 0	
14	5507661	FR A67 Services Replacement	TOTAL		\$ 28	
14	5507664	YO A67 Services Replacement	TOTAL		\$ 1	
14	5507668	NB A67 Services Replacement	TOTAL		\$ 51	
14	5507669	A67 Services Replacement - SO	TOTAL		\$ 56	
14	5507781	SF A67 Services Replacement	TOTAL		-\$ 2	
14	5508319	EB A67 Services Replacement	TOTAL		\$ 137	
14	5508320	PN A67 Services Replacement	TOTAL		\$ 78	
14	5508321	DA A67 Services Replacement	TOTAL		\$ 112	
14	5508322	CC Copper Services Replacement	TOTAL		\$ 1	
14	5508323	SJ Copper Service Replacement	TOTAL		\$ 33	
14	5508325	SF Copper Service Replacement	TOTAL		\$ 608	
14	5508326	YO Copper Service Replacement	TOTAL		\$ 35	
14	5508366	NB Copper Service Replacement	TOTAL		\$ 7,435	
14	5508369	SA A67 Services Replacement	TOTAL		\$ 121	
14	5508371	FR Copper Service Replacement	TOTAL		\$ 2,591	
14	5508372	DI Copper Service Replacement	TOTAL		\$ 12,308	
14	5509247	Est - Int Est/DesignDist - SCV MWC 14	TOTAL		\$ 449	
14	5509273	Mapping - Other Mapping - SCV MWC 14	TOTAL		\$ 102	
14	5734818	SCV - MWC 14 planning	TOTAL		-\$ 901	
14	5507666	Econ Stim SA Copper Srv Repl	TOTAL		\$ 1	
14	5510177	Econ Stim Pipeline Replacement San Jose	TOTAL		\$ 6	
14	5510178	Econ Stim Pipeline Replacement San Franc	30820364	R4 G GPRP [Redact]	\$ 21	\$ 42
14	5510178	Econ Stim Pipeline Replacement San Franc	OTHER		\$ 0	
14	5510178	Econ Stim Pipeline Replacement San Franc	TOTAL		\$ 21	
14	5510179	Econ Stim PN Copper Inaccessible Tees	TOTAL		\$ 33	
14	5510180	Econ Stim SJ Copper Inaccessible Tees	TOTAL		\$ 0	
<b>14 TOTAL</b>					<b>\$ 60,962</b>	
27	5500885	Meter Protect Capital-East Bay	TOTAL		\$ 0	
<b>27 TOTAL</b>					<b>\$ 0</b>	
47	5500748	Incr. Capacity G-DI	30789549	OC1 [Redacted]	\$ 754	\$ 806
47	5500748	Incr. Capacity G-DI	30820811	MAIN REINFORC [Redacted]	\$ 462	\$ 604
47	5500748	Incr. Capacity G-DI	OTHER		\$ 10	
47	5500748	Incr. Capacity G-DI	TOTAL		\$ 1,226	
47	5500749	Incr. Capacity G-EB	TOTAL		\$ 0	
47	5500750	Incr. Capacity G-FR	30757861	R2 INST 17000 FT OF 8" PL MAIN FRESNO	\$ 85	\$ 1,856
47	5500750	Incr. Capacity G-FR	30784111	OC2 CAPACITY INCREASE [Redacted]	\$ 25	\$ 571
47	5500750	Incr. Capacity G-FR	OTHER		\$ 0	
47	5500750	Incr. Capacity G-FR	TOTAL		\$ 110	
47	5500752	Incr. Capacity G-MI	30747707	OC1 [Redacted] NSTALL 4100 FT O	\$ 141	\$ 1,186
47	5500752	Incr. Capacity G-MI	OTHER		\$ 85	
47	5500752	Incr. Capacity G-MI	TOTAL		\$ 226	
47	5500753	Incr. Capacity G-NB	TOTAL		-\$ 3	
47	5500754	47B - Cons/Acq New Fac-G-Mains - SO	TOTAL		\$ 179	
47	5500755	Incr. Capacity G-NV	30742428	OC4 INST 1700FT 6-IN PL [Redacted]	\$ 386	\$ 572
47	5500755	Incr. Capacity G-NV	OTHER		\$ 5	
47	5500755	Incr. Capacity G-NV	TOTAL		\$ 391	
47	5500756	Incr. Capacity G-PN	30783043	OC1 [Redacted]	\$ 397	\$ 458
47	5500756	Incr. Capacity G-PN	OTHER		\$ 49	
47	5500756	Incr. Capacity G-PN	TOTAL		\$ 446	
47	5500757	Incr. Capacity G-SA	TOTAL		\$ 231	
47	5500759	Incr. Capacity G-SJ	30675123	OC2 G 1.270-FT 4"PL [Redacted]	\$ 94	\$ 281
47	5500759	Incr. Capacity G-SJ	OTHER		\$ 7	
47	5500759	Incr. Capacity G-SJ	TOTAL		\$ 101	
47	5500760	Incr. Capacity G-SI	30798844	INST. 1050' OF 6" PL. [Red] LIVE	\$ 291	\$ 298



**TABLE 4-2  
PACIFIC ELECTRIC AND GAS COMPANY  
PROJECTS WITH 2011 EXPENDITURE > \$10,000 and FORECAST > \$250,000**

MWC	Project No	Project No Description	Order	Order Description	YTD Actual	Order Costs Since Inception
47	5500760	Incr. Capacity G-SI	OTHER		\$ 52	
47	<b>5500760</b>	<b>Incr. Capacity G-SI</b>	<b>TOTAL</b>		<b>\$ 343</b>	
47	5500761	Incr. Capacity G-ST	30790929	R5 [Redacted]	\$ 25	\$ 56
47	5500761	Incr. Capacity G-ST	30797736	[Redacted]	\$ 331	\$ 338
47	5500761	Incr. Capacity G-ST	OTHER		\$ 0	
47	<b>5500761</b>	<b>Incr. Capacity G-ST</b>	<b>TOTAL</b>		<b>\$ 357</b>	
47	5500762	Incr. Capacity G-YO	30749118	GPCAPACITY:6"HP PARALLEL MAIN OAKDALE	\$ 21	\$ 50
47	5500762	Incr. Capacity G-YO	30749119	GPCAPACITY:6"HP PARALLEL MAIN MODESTO	\$ 31	\$ 771
47	5500762	Incr. Capacity G-YO	OTHER		\$ 19	
47	<b>5500762</b>	<b>Incr. Capacity G-YO</b>	<b>TOTAL</b>		<b>\$ 71</b>	
47	5508860	47C - Cons/Acq New Fac-G-Cap-RegSta - PN2	30676477	R2 INSTALL DRS [Redacted]	\$ 35	\$ 136
47	5508860	47C - Cons/Acq New Fac-G-Cap-RegSta - PN2	30783042	[Redacted]	\$ 250	\$ 408
47	5508860	47C - Cons/Acq New Fac-G-Cap-RegSta - PN2	OTHER		\$ 0	
47	<b>5508860</b>	<b>47C - Cons/Acq New Fac-G-Cap-RegSta - PN2</b>	<b>TOTAL</b>		<b>\$ 285</b>	
47	<b>5508861</b>	<b>47C - Cons/Acq New Fac-G-Cap-RegSta - EB</b>	<b>TOTAL</b>		<b>\$ 1</b>	
47	5508862	47C - Cons/Acq New Fac-G-Cap-RegSta - DI	30813671	REBUILD [Redacted]	\$ 23	\$ 25
47	5508862	47C - Cons/Acq New Fac-G-Cap-RegSta - DI	OTHER		\$ 2	
47	<b>5508862</b>	<b>47C - Cons/Acq New Fac-G-Cap-RegSta - DI</b>	<b>TOTAL</b>		<b>\$ 25</b>	
47	5508863	47C - Cons/Acq New Fac-G-Cap-RegSta - MI	30786843	OC1 RH-06-INSTALL DR [Redacted]	\$ 142	\$ 1,016
47	5508863	47C - Cons/Acq New Fac-G-Cap-RegSta - MI	30787989	INST DUAL DR. STATION	\$ 417	\$ 836
47	5508863	47C - Cons/Acq New Fac-G-Cap-RegSta - MI	OTHER		\$ 0	
47	<b>5508863</b>	<b>47C - Cons/Acq New Fac-G-Cap-RegSta - MI</b>	<b>TOTAL</b>		<b>\$ 559</b>	
47	<b>5508871</b>	<b>47C - Cons/Acq New Fac-G-Cap-RegSta - YO</b>	<b>TOTAL</b>		<b>- \$ 2</b>	
47	<b>5508872</b>	<b>47C - Cons/Acq New Fac-G-Cap-RegSta - NV</b>	<b>TOTAL</b>		<b>\$ 8</b>	
47	5508873	47C - Cons/Acq New Fac-G-Cap-RegSta - SA	30740781	OC4 [Redacted] INSTL R	\$ 174	\$ 410
47	5508873	47C - Cons/Acq New Fac-G-Cap-RegSta - SA	OTHER		\$ 8	
47	<b>5508873</b>	<b>47C - Cons/Acq New Fac-G-Cap-RegSta - SA</b>	<b>TOTAL</b>		<b>\$ 181</b>	
47	5508874	47C - Cons/Acq New Fac-G-Cap-RegSta - SI	30810188	REBLD DR MRC-12 [Redacted]	\$ 44	\$ 139
47	5508874	47C - Cons/Acq New Fac-G-Cap-RegSta - SI	OTHER		\$ 0	
47	<b>5508874</b>	<b>47C - Cons/Acq New Fac-G-Cap-RegSta - SI</b>	<b>TOTAL</b>		<b>\$ 44</b>	
47	5508875	47C - Cons/Acq New Fac-G-RegSta - SO	30826697	R4 GD REBUILD DR [Redacted]	\$ 16	\$ 16
47	5508875	47C - Cons/Acq New Fac-G-RegSta - SO	OTHER		\$ 0	
47	<b>5508875</b>	<b>47C - Cons/Acq New Fac-G-RegSta - SO</b>	<b>TOTAL</b>		<b>\$ 16</b>	
47	5508876	47C - Cons/Acq New Fac-G-Cap-RegSta - NB	30797133	G CAP_REG 118 REBUILD_YOUNTVILLE	\$ 22	\$ 35
47	5508876	47C - Cons/Acq New Fac-G-Cap-RegSta - NB	OTHER		\$ 0	
47	<b>5508876</b>	<b>47C - Cons/Acq New Fac-G-Cap-RegSta - NB</b>	<b>TOTAL</b>		<b>\$ 22</b>	
47	<b>5508878</b>	<b>47D - Cons/Acq New Fac-G-Cap-Rep/Reg - PN</b>	<b>TOTAL</b>		<b>\$ 9</b>	
47	<b>5508888</b>	<b>47D - Cons/Acq New Fac-G-Cap-Rep/Reg - ST</b>	<b>TOTAL</b>		<b>\$ 57</b>	
47	<b>5508891</b>	<b>47E - Cons/Acq New Fac G-Cap-Betr - SA</b>	<b>TOTAL</b>		<b>\$ 4</b>	
47	<b>5508896</b>	<b>47E - Cons/Acq New Fac G-Cap-Betr - PN</b>	<b>TOTAL</b>		<b>\$ 0</b>	
47	<b>5508913</b>	<b>47F - Cons/Acq New Fac G-Cap-Oth - SF</b>	<b>TOTAL</b>		<b>\$ 0</b>	
47	<b>5508916</b>	<b>47F - Cons/Acq New Fac G-Cap-Oth - DI</b>	<b>TOTAL</b>		<b>\$ 3</b>	
47	<b>5508917</b>	<b>47F - Cons/Acq New Fac G-Cap-Oth - MI</b>	<b>TOTAL</b>		<b>\$ 4</b>	
47	5508972	47B - Cons/Acq New Fac-G-Cap-Mains - HB	30762994	OC4 GD CAPACITY [Redacted]	\$ 18	\$ 521
47	5508972	47B - Cons/Acq New Fac-G-Cap-Mains - HB	OTHER		\$ 15	
47	<b>5508972</b>	<b>47B - Cons/Acq New Fac-G-Cap-Mains - HB</b>	<b>TOTAL</b>		<b>\$ 33</b>	
47	<b>5509250</b>	<b>Est - Int Est/DesignDist - SCV MWC 47</b>	<b>TOTAL</b>		<b>\$ 26</b>	
<b>47 TOTAL</b>					<b>\$ 4,953</b>	
50	<b>5500640</b>	<b>Impr Rel/Dep G-CC</b>	<b>TOTAL</b>		<b>\$ 51</b>	
50	<b>5500641</b>	<b>Impr Rel/Dep G-DA</b>	<b>TOTAL</b>		<b>\$ 14</b>	
50	<b>5500643</b>	<b>Impr Rel/Dep G-DI</b>	<b>TOTAL</b>		<b>\$ 48</b>	
50	<b>5500645</b>	<b>Impr Rel/Dep G-EB</b>	<b>TOTAL</b>		<b>\$ 30</b>	
50	5500646	Impr Rel/Dep G-FR	30805155	GP [Redacted]	\$ 183	\$ 344
50	5500646	Impr Rel/Dep G-FR	OTHER		\$ 225	
50	<b>5500646</b>	<b>Impr Rel/Dep G-FR</b>	<b>TOTAL</b>		<b>\$ 408</b>	
50	<b>5500648</b>	<b>Impr Rel/Dep G-KE</b>	<b>TOTAL</b>		<b>\$ 86</b>	
50	<b>5500649</b>	<b>Impr Rel/Dep G-MI</b>	<b>TOTAL</b>		<b>\$ 43</b>	
50	5500650	Impr Rel/Dep G-NB	30679552	G RM [Redacted]	\$ 22	\$ 47
50	5500650	Impr Rel/Dep G-NB	30751625	OC4 GP RM REPL [Redacted]	\$ 50	\$ 626
50	5500650	Impr Rel/Dep G-NB	30761915	=P RM REPL [Redacted]	\$ 19	\$ 50
50	5500650	Impr Rel/Dep G-NB	30813051	GP REPL [Redacted]	\$ 15	\$ 18
50	5500650	Impr Rel/Dep G-NB	30813057	G RM REPL MAIN [Redacted]	\$ 260	\$ 362
50	5500650	Impr Rel/Dep G-NB	30827211	GP RM [Redacted]	\$ 668	\$ 877
50	5500650	Impr Rel/Dep G-NB	OTHER		\$ 35	
50	<b>5500650</b>	<b>Impr Rel/Dep G-NB</b>	<b>TOTAL</b>		<b>\$ 1,068</b>	
50	5500651	Impr Rel/Dep G - SO	30679554	G RM [Redacted]	\$ 18	\$ 44
50	5500651	Impr Rel/Dep G - SO	30810993	R4 RP [Redacted]	\$ 17	\$ 19
50	5500651	Impr Rel/Dep G - SO	OTHER		\$ 46	
50	<b>5500651</b>	<b>Impr Rel/Dep G - SO</b>	<b>TOTAL</b>		<b>\$ 81</b>	
50	<b>5500652</b>	<b>Impr Rel/Dep G-NV</b>	<b>TOTAL</b>		<b>\$ 213</b>	
50	5500657	Impr Rel/Dep G-PN	30760327	OC1 REPL 700' OF 2" WITH 2"PL ESPL. PAC	\$ 36	\$ 244

**TABLE 4-2  
PACIFIC ELECTRIC AND GAS COMPANY  
PROJECTS WITH 2011 EXPENDITURE > \$10,000 and FORECAST > \$250,000**

MWC	Project No	Project No Description	Order	Order Description	YTD Actual	Order Costs Since Inception
50	5500657	Impr Rel/Dep G-PN	OTHER		\$ 195	
50	5500657	Impr Rel/Dep G-PN	TOTAL		\$ 230	
50	5500658	Impr Rel/Dep G-SA	30846074	GP [Redacted]	\$ 313	\$ 486
50	5500658	Impr Rel/Dep G-SA	OTHER		\$ 473	
50	5500658	Impr Rel/Dep G-SA	TOTAL		\$ 786	
50	5500659	Impr Rel/Dep G-SF	30759573	OC1 GREPL MAIN [Redacted]	\$ 489	\$ 631
50	5500659	Impr Rel/Dep G-SF	30761621	OC1 GREPL 6"STLHR [Redacted]	\$ 122	\$ 793
50	5500659	Impr Rel/Dep G-SF	30833648	DOLORES MFRP, SF	\$ 54	\$ 72
50	5500659	Impr Rel/Dep G-SF	OTHER		\$ 204	
50	5500659	Impr Rel/Dep G-SF	TOTAL		\$ 870	
50	5500660	Impr Rel/Dep G-SJ	TOTAL		\$ 416	
50	5500661	Impr Rel/Dep G-SI	TOTAL		\$ 148	
50	5500662	Impr Rel/Dep G-ST	30755040	GRANTLINE & L-2 +	\$ 14	\$ 792
50	5500662	Impr Rel/Dep G-ST	30756701	[Redacted]	\$ 455	\$ 597
50	5500662	Impr Rel/Dep G-ST	OTHER		\$ 288	
50	5500662	Impr Rel/Dep G-ST	TOTAL		\$ 757	
50	5500663	Impr Rel/Dep G-YO	30742231	MERCED PHASE 3 RELIABILITY	\$ 249	\$ 333
50	5500663	Impr Rel/Dep G-YO	OTHER		\$ 38	
50	5500663	Impr Rel/Dep G-YO	TOTAL		\$ 287	
50	5502643	System-wide unscheduled main replacement	TOTAL		\$ 87	
50	5506942	Imp Rel / Dep, Gas Services - EB	TOTAL		\$ 1,066	
50	5506943	Imp Rel / Dep, Gas Services - MI	TOTAL		\$ 433	
50	5506944	Imp Rel / Dep, Gas Svcs - CC	TOTAL		\$ 187	
50	5506945	Imp Rel / Dep, Gas Svcs - DA	TOTAL		\$ 110	
50	5506946	Imp Rel / Dep, Gas Svcs - DI	TOTAL		\$ 421	
50	5506947	Imp Rel / Dep, Gas Svcs - FR	TOTAL		\$ 152	
50	5506948	Imp Rel / Dep, Gas Svcs - KE	TOTAL		\$ 122	
50	5506949	Imp Rel / Dep, Gas Svcs - NB	TOTAL		\$ 462	
50	5506950	Imp Rel / Dep, Gas Svcs - SO	TOTAL		\$ 457	
50	5506951	Imp Rel / Dep, Gas Svcs - NV	TOTAL		\$ 110	
50	5506952	Imp Rel / Dep, Gas Svcs - PN	TOTAL		\$ 460	
50	5506953	Imp Rel / Dep, Gas Svcs - SA	TOTAL		\$ 646	
50	5506954	Imp Rel / Dep, Gas Svcs - SF	TOTAL		\$ 436	
50	5506955	Imp Rel / Dep, Gas Svcs - SI	TOTAL		\$ 348	
50	5506956	Imp Rel / Dep, Gas Svcs - SJ	TOTAL		\$ 734	
50	5506957	Imp Rel / Dep, Gas Svcs - ST	TOTAL		\$ 207	
50	5506958	Imp Rel / Dep, Gas Svcs - YO	TOTAL		\$ 144	
50	5506959	Impr Relb/Sys Depnd-G-CP Sys - CC	TOTAL		\$ 61	
50	5506960	Impr Relb/Sys Depnd-G-CP Sys - DA	TOTAL		\$ 38	
50	5506961	Impr Relb/Sys Depnd-G-CP Sys - DI	TOTAL		\$ 88	
50	5506962	Impr Relb/Sys Depnd-G-CP Sys - EB	TOTAL		\$ 92	
50	5506963	Impr Relb/Sys Depnd-G-CP Sys - FR	30766290	OC2 2010 INST ANODES (15) FRESNO DIVISN	\$ 383	\$ 434
50	5506963	Impr Relb/Sys Depnd-G-CP Sys - FR	OTHER		\$ 15	
50	5506963	Impr Relb/Sys Depnd-G-CP Sys - FR	TOTAL		\$ 378	
50	5506964	Impr Relb/Sys Depnd-G-CP Sys - KE	TOTAL		\$ 16	
50	5506966	Impr Relb/Sys Depnd-G-CP Sys - NB	TOTAL		\$ 63	
50	5506967	Impr Relb/Sys Depnd-G-CP Sys - SO	TOTAL		\$ 134	
50	5506968	Impr Relb/Sys Depnd-G-CP Sys - NV	TOTAL		\$ 85	
50	5506969	Impr Relb/Sys Depnd-G-CP Sys - PN	TOTAL		\$ 13	
50	5506970	Impr Relb/Sys Depnd-G-CP Sys - SA	TOTAL		\$ 135	
50	5506971	Impr Relb/Sys Depnd-G-CP Sys - SF	TOTAL		\$ 20	
50	5506972	Impr Relb/Sys Depnd-G-CP Sys - SI	TOTAL		\$ 5	
50	5506973	Impr Relb/Sys Depnd-G-CP Sys - SJ	TOTAL		\$ 85	
50	5506974	Impr Relb/Sys Depnd-G-CP Sys - ST	TOTAL		\$ 57	
50	5506975	Impr Relb/Sys Depnd-G-CP Sys - YO	TOTAL		\$ 29	
50	5506976	Impr Relb/Sys Depnd-G-Oth Equip - CC	TOTAL		\$ 18	
50	5506978	Impr Relb/Sys Depnd-G-Oth Equip - DI	TOTAL		\$ 161	
50	5506979	Impr Relb/Sys Depnd-G-Oth Equip - EB	TOTAL		\$ 110	
50	5506980	Impr Relb/Sys Depnd-G-Oth Equip - FR	TOTAL		\$ 2	
50	5506981	Impr Relb/Sys Depnd-G-Oth Equip - KE	TOTAL		\$ 2	
50	5506982	Impr Relb/Sys Depnd-G-Oth Equip - MI	TOTAL		-5	
50	5506983	Impr Relb/Sys Depnd-G-Oth Equip - NB	TOTAL		\$ 76	
50	5506984	Impr Relb/Sys Depnd-G-Oth Equip - SO	TOTAL		\$ 11	
50	5506985	Impr Relb/Sys Depnd-G-Oth Equip - NV	TOTAL		\$ 6	
50	5506986	Impr Relb/Sys Depnd-G-Oth Equip - PN	30758821	OC1 INSTLL 400" PL AND ABANDON DR STN 2	\$ 278	\$ 290
50	5506986	Impr Relb/Sys Depnd-G-Oth Equip - PN	OTHER		\$ 17	
50	5506986	Impr Relb/Sys Depnd-G-Oth Equip - PN	TOTAL		\$ 295	
50	5506987	Impr Relb/Sys Depnd-G-Oth Equip - SA	TOTAL		\$ 19	
50	5506988	Impr Relb/Sys Depnd-G-Oth Equip - SF	TOTAL		\$ 152	
50	5506989	Impr Relb/Sys Depnd-G-Oth Equip - SI	TOTAL		-1	
50	5506990	Impr Relb/Sys Depnd-G-Oth Equip - SJ	TOTAL		\$ 236	

**TABLE 4-2  
PACIFIC ELECTRIC AND GAS COMPANY  
PROJECTS WITH 2011 EXPENDITURE > \$10,000 and FORECAST > \$250,000**

MWC	Project No	Project No Description	Order	Order Description	YTD Actual	Order Costs Since Inception
50	5506991	Impr Relb/Sys Depnd-G-Oth Equip - ST	TOTAL		\$ 43	
50	5506992	Impr Relb/Sys Depnd-G-Oth Equip - YO	TOTAL		\$ 23	
50	5506993	Impr Relb/Sys Depnd-G-Regs - CC	TOTAL		\$ 331	
50	5506994	Impr Relb/Sys Depnd-G-Regs - DA	30758394	A-10 [Redacted] BLOCK VALVE	\$ 256	\$ 297
50	5506994	Impr Relb/Sys Depnd-G-Regs - DA	OTHER		\$ 519	
50	5506994	Impr Relb/Sys Depnd-G-Regs - DA	TOTAL		\$ 776	
50	5506995	Impr Relb/Sys Depnd-G-Regs - DI	30692911	OC1 G REBUILD [Redacted]	\$ 28	\$ 485
50	5506995	Impr Relb/Sys Depnd-G-Regs - DI	30757351	OC1 G REBUILD DR STA [Redacted]	\$ 19	\$ 424
50	5506995	Impr Relb/Sys Depnd-G-Regs - DI	30757362	OC1 G DR STATION [Redacted]	\$ 11	\$ 262
50	5506995	Impr Relb/Sys Depnd-G-Regs - DI	30812259	REBUILD [Redacted]	\$ 148	\$ 344
50	5506995	Impr Relb/Sys Depnd-G-Regs - DI	30826505	R1 G REBUILD [Redacted]	\$ 26	\$ 26
50	5506995	Impr Relb/Sys Depnd-G-Regs - DI	OTHER		\$ 17	
50	5506995	Impr Relb/Sys Depnd-G-Regs - DI	TOTAL		\$ 248	
50	5506996	Impr Relb/Sys Depnd-G-Regs - EB	30712896	GF [Redacted]	\$ 210	\$ 351
50	5506996	Impr Relb/Sys Depnd-G-Regs - EB	OTHER		\$ 69	
50	5506996	Impr Relb/Sys Depnd-G-Regs - EB	TOTAL		\$ 279	
50	5506997	Impr Relb/Sys Depnd-G-Regs - FR	30784975	RBLD DR D-36 [Redacted]	\$ 6	\$ 42
50	5506997	Impr Relb/Sys Depnd-G-Regs - FR	OTHER		\$ 39	
50	5506997	Impr Relb/Sys Depnd-G-Regs - FR	TOTAL		\$ 46	
50	5506998	Impr Relb/Sys Depnd-G-Regs - KE	TOTAL		\$ 18	
50	5506999	Impr Relb/Sys Depnd-G-Regs - MI	TOTAL		\$ 147	
50	5507000	Impr Relb/Sys Depnd-G-Regs - NB	TOTAL		\$ 193	
50	5507001	Impr Relb/Sys Depnd-G-Regs - SO	30762547	G GREPLACE REG STA R42 [Redacted]	\$ 195	\$ 364
50	5507001	Impr Relb/Sys Depnd-G-Regs - SO	30785447	GR-UPGRADE R585 [Redacted]	\$ 28	\$ 38
50	5507001	Impr Relb/Sys Depnd-G-Regs - SO	30803970	R7 12 REPL U25 REG STA / UKIAH	\$ 57	\$ 82
50	5507001	Impr Relb/Sys Depnd-G-Regs - SO	OTHER		\$ 19	
50	5507001	Impr Relb/Sys Depnd-G-Regs - SO	TOTAL		\$ 299	
50	5507002	Impr Relb/Sys Depnd-G-Regs - NV	30753589	R6 GD REBUILD REF [Redacted]	\$ 34	\$ 61
50	5507002	Impr Relb/Sys Depnd-G-Regs - NV	30754754	OC4 R-003 [Redacted]	\$ 275	\$ 669
50	5507002	Impr Relb/Sys Depnd-G-Regs - NV	30755085	ORB-008 [Redacted]	\$ 29	\$ 686
50	5507002	Impr Relb/Sys Depnd-G-Regs - NV	30755086	ORB-01 [Redacted]	\$ 240	\$ 283
50	5507002	Impr Relb/Sys Depnd-G-Regs - NV	30755087	ORB-38 [Redacted]	\$ 62	\$ 71
50	5507002	Impr Relb/Sys Depnd-G-Regs - NV	30774980	D-S REBUILD DR-56 [Redacted]	\$ 254	\$ 290
50	5507002	Impr Relb/Sys Depnd-G-Regs - NV	OTHER		\$ 505	
50	5507002	Impr Relb/Sys Depnd-G-Regs - NV	TOTAL		\$ 1,898	
50	5507003	Impr Relb/Sys Depnd-G-Regs - PN	30741812	R7 C45 [Redacted]	\$ 15	\$ 63
50	5507003	Impr Relb/Sys Depnd-G-Regs - PN	30741815	A89 [Redacted]	\$ 22	\$ 53
50	5507003	Impr Relb/Sys Depnd-G-Regs - PN	OTHER		\$ 686	
50	5507003	Impr Relb/Sys Depnd-G-Regs - PN	TOTAL		\$ 723	
50	5507004	Impr Relb/Sys Depnd-G-Regs - SA	30714055	OC [Redacted] [A-62] REG RPI	\$ 20	\$ 382
50	5507004	Impr Relb/Sys Depnd-G-Regs - SA	30787993	R4 NEW REG STATION - [Redacted]	\$ 38	\$ 51
50	5507004	Impr Relb/Sys Depnd-G-Regs - SA	OTHER		\$ 157	
50	5507004	Impr Relb/Sys Depnd-G-Regs - SA	TOTAL		\$ 216	
50	5507005	Impr Relb/Sys Depnd-G-Regs - SF	30759576	OC1 G REPL R-11 [Redacted]	\$ 495	\$ 820
50	5507005	Impr Relb/Sys Depnd-G-Regs - SF	OTHER		\$ 38	
50	5507005	Impr Relb/Sys Depnd-G-Regs - SF	TOTAL		\$ 533	
50	5507006	Impr Relb/Sys Depnd-G-Regs - SI	30799615	R4E REBUILD DR MRC-10, OLIVEHRST	\$ 27	\$ 30
50	5507006	Impr Relb/Sys Depnd-G-Regs - SI	OTHER		\$ 40	
50	5507006	Impr Relb/Sys Depnd-G-Regs - SI	TOTAL		\$ 67	
50	5507007	Impr Relb/Sys Depnd-G-Regs - SJ	TOTAL		\$ 58	
50	5507008	Impr Relb/Sys Depnd-G-Regs - ST	TOTAL		\$ 48	
50	5507009	Impr Relb/Sys Depnd-G-Regs - YO	TOTAL		\$ 7	
50	5507010	Impr Relb/Sys Depnd-G-Valves - CC	TOTAL		\$ 352	
50	5507012	Impr Relb/Sys Depnd-G-Valves - DI	TOTAL		\$ 244	
50	5507013	Impr Relb/Sys Depnd-G-Valves - EB	TOTAL		\$ 216	
50	5507014	Impr Relb/Sys Depnd-G-Valves - FR	TOTAL		\$ 82	
50	5507015	Impr Relb/Sys Depnd-G-Valves - KE	TOTAL		\$ 28	
50	5507016	Impr Relb/Sys Depnd-G-Valves - MI	TOTAL		\$ 355	
50	5507017	Impr Relb/Sys Depnd-G-Valves - NB	TOTAL		\$ 286	
50	5507018	Impr Relb/Sys Depnd-G-Valves - SO	TOTAL		\$ 20	
50	5507019	Impr Relb/Sys Depnd-G-Valves - NV	TOTAL		\$ 148	
50	5507020	Impr Relb/Sys Depnd-G-Valves - PN	TOTAL		\$ 14	
50	5507021	Impr Relb/Sys Depnd-G-Valves - SA	TOTAL		\$ 99	
50	5507022	Impr Relb/Sys Depnd-G-Valves - SF	TOTAL		\$ 400	
50	5507024	Impr Relb/Sys Depnd-G-Valves - SJ	TOTAL		\$ 35	
50	5507025	Impr Relb/Sys Depnd-G-Valves - ST	30762887	R2L REPL VALVES STHP-24 [Redacted]	\$ 398	\$ 620
50	5507025	Impr Relb/Sys Depnd-G-Valves - ST	OTHER		\$ 324	
50	5507025	Impr Relb/Sys Depnd-G-Valves - ST	TOTAL		\$ 722	
50	5507026	Impr Relb/Sys Depnd-G-Valves - YO	TOTAL		\$ 290	
50	5508123	North Coast Service Replacements	TOTAL		\$ 1	
50	5509084	HB - Impr Rel/Dep G	TOTAL		\$ 106	

TABLE 4-2  
PACIFIC ELECTRIC AND GAS COMPANY  
PROJECTS WITH 2011 EXPENDITURE > \$10,000 and FORECAST > \$250,000

MWC	Project No	Project No Description	Order	Order Description	YTD Actual	Order Costs Since Inception
50	5509085	HB - Impr Rel / Dep. Gas Svcs	TOTAL		\$ 82	
50	5509100	HB - Impr Relb/Sys Depnd-G-Regs	30767694	R7 RC REBUILD <span style="background-color: #cccccc;">Redacted</span>	\$ 54	\$ 81
50	5509100	HB - Impr Relb/Sys Depnd-G-Regs	OTHER		\$ 258	
50	5509100	HB - Impr Relb/Sys Depnd-G-Regs	TOTAL		\$ 312	
50	5509101	HB - Impr Relb/Sys Depnd-G-CP Sys	TOTAL		\$ 27	
50	5509102	HB - Impr Relb/Sys Depnd-G-Valves	TOTAL		\$ 21	
50	5509252	Est - Int Est/DesignDist - SCV MWC 50	TOTAL		\$ 80	
50	5509277	Mapping - Other Mapping - SCV MWC 50	TOTAL		\$ 18	
50	5710899	Imp Rel / Dep, Gas Svcs - DA	TOTAL		\$ 145	
50	5710902	Imp Rel / Dep, Gas Svcs - FR	TOTAL		\$ 65	
50	5710905	Imp Rel / Dep, Gas Svcs - NB	TOTAL		\$ 2	
50	5710910	Imp Rel / Dep, Gas Svcs - SF	TOTAL		\$ 13	
50	5710911	Imp Rel / Dep, Gas Svcs - SJ	TOTAL		\$ 5	
50	5712641	Impr Relb/Sys Depnd-G-CP Sys - MI	TOTAL		\$ 1	
50	5737258	MWC 50 SCV Allocation	TOTAL		-387	
50	5510176	Econ Stim Imp Rel / Dep G Remote CP SA	TOTAL		\$ 0	
50	5510239	Econ Stim Impr Rel/Dep G-SA	TOTAL		\$ 7	
50	5510240	Econ Stim Impr Rel/Dep G-YO	30814788	R2 MODESTO RELIABILITY PHASE 1 - MODESTO	\$ 13	\$ 15
50	5510240	Econ Stim Impr Rel/Dep G-YO	OTHER		\$ 0	
50	5510240	Econ Stim Impr Rel/Dep G-YO	TOTAL		\$ 13	
<b>50 TOTAL</b>					<b>\$ 24,253</b>	
52	5500664	Repl Plant Corr G-CC	TOTAL		\$ 30	
52	5500665	Repl Plant Corr G-DA	TOTAL		\$ 24	
52	5500666	Repl Plant Corr G-DI	TOTAL		\$ 6	
52	5500667	Repl Plant Corr G-EB	TOTAL		\$ 2	
52	5500670	Repl Plant Corr G-FR	TOTAL		\$ 0	
52	5500672	Repl Plant Corr G-KE	TOTAL		\$ 0	
52	5500674	Repl Plant Corr G-MI	TOTAL		-2	
52	5500675	Repl Plant Corr G-NB	TOTAL		\$ 80	
52	5500737	Repl Plant Corr G - SO	TOTAL		\$ 0	
52	5500738	Repl Plant Corr G-NV	TOTAL		-5	
52	5500739	Repl Plant Corr G-PN	TOTAL		\$ 33	
52	5500740	Repl Plant Corr G-SA	TOTAL		\$ 4	
52	5500741	Repl Plant Corr G-SF	TOTAL		\$ 0	
52	5500742	Repl Plant Corr G-SJ	TOTAL		\$ 52	
52	5500743	Repl Plant Corr G-SI	TOTAL		\$ 2	
52	5500744	Repl Plant Corr G-ST	TOTAL		\$ 1	
52	5500745	Repl Plant Corr G-YO	TOTAL		\$ 3	
52	5509104	HB - Repl Plant Corr G	TOTAL		\$ 1	
52	5509324	Emerg Resp-G-Dig-Ins - HB	TOTAL		\$ 62	
52	5509328	Emerg Resp-G-Dig-Ins - NB	TOTAL		\$ 19	
52	5509330	Emerg Resp-G-Dig-Ins - PN	TOTAL		\$ 30	
52	5509331	Emerg Resp-G-Dig-Ins - SA	TOTAL		\$ 12	
52	5509334	Emerg Resp-G-Dig-Ins - SJ	TOTAL		\$ 11	
<b>52 TOTAL</b>					<b>\$ 366</b>	
2J	5742638	PRESIDIO LNG INJECTION PROJECT, SF	TOTAL		\$ 37	
2J	5742639	SBI Gas Distribution Restoration	TOTAL		\$ 29	
<b>2J TOTAL</b>					<b>\$ 66</b>	
2K	5510222	Econ Stim HPR Convert Main-CC	TOTAL		\$ 12	
2K	5510230	Econ Stim HPR Convert Main-NB	TOTAL		\$ 2	
2K	5510231	Econ Stim HPR Convert Main-NV	TOTAL		\$ 6	
2K	5510232	Econ Stim HPR Convert Main-PN	TOTAL		\$ 96	
2K	5510233	Econ Stim HPR Convert Main-SA	TOTAL		\$ 2	
2K	5510235	Econ Stim HPR Convert Main-SJ	TOTAL		\$ 150	
2K	5510238	Econ Stim HPR Convert Main-ST	30840277	R2 CONVERT <span style="background-color: #cccccc;">Redact</span> DFM TO DISTRIBUTION	\$ 12	\$ 18
2K	5510238	Econ Stim HPR Convert Main-ST	OTHER		\$ 7	
2K	5510238	Econ Stim HPR Convert Main-ST	TOTAL		\$ 19	
2K	5510259	Econ Stim HPR Convert Main-YO	TOTAL		\$ 4	
2K	5510260	Econ Stim HPR Convert Distr Reg-CC	TOTAL		\$ 2	
2K	5510270	Econ Stim HPR Convert Distr Reg-PN	30676390	R1 <span style="background-color: #cccccc;">Redacted</span>	\$ 48	\$ 191
2K	5510270	Econ Stim HPR Convert Distr Reg-PN	30676310	OC1 <span style="background-color: #cccccc;">Redacted</span> HPR TO DRS	\$ 49	\$ 669
2K	5510270	Econ Stim HPR Convert Distr Reg-PN	OTHER		\$ 2	
2K	5510270	Econ Stim HPR Convert Distr Reg-PN	TOTAL		\$ 99	
2K	5510271	Econ Stim HPR Convert Distr Reg-SA	TOTAL		\$ 9	
2K	5510273	Econ Stim HPR Convert Distr Reg-SJ	TOTAL		\$ 0	
2K	5510275	Econ Stim HPR Convert Distr Reg- SO	TOTAL		\$ 0	
2K	5510277	Econ Stim HPR Convert Distr Reg-YO	TOTAL		\$ 1	
2K	5510280	Econ Stim HPR Replacement-DA	TOTAL		\$ 133	
2K	5510283	Econ Stim HPR Replacement-FR	TOTAL		\$ 11	
2K	5510285	Econ Stim HPR Replacement-KE	TOTAL		\$ 1	
2K	5510287	Econ Stim HPR Replacement-NB	TOTAL		\$ 125	

TABLE 4-2  
 PACIFIC ELECTRIC AND GAS COMPANY  
 PROJECTS WITH 2011 EXPENDITURE > \$10,000 and FORECAST > \$250,000

MWC	Project No	Project No Description	Order	Order Description	YTD Actual	Order Costs Since Inception
2K	5510288	Econ Stim HPR Replacement-NV	TOTAL		\$ 9	
2K	5510290	Econ Stim HPR Replacement-SA	TOTAL		\$ 3	
2K	5510292	Econ Stim HPR Replacement-SJ	TOTAL		\$ 16	
2K	5510293	Econ Stim HPR Replacement-SI	TOTAL		\$ 0	
2K	5510295	Econ Stim HPR Replacement-ST	TOTAL		\$ 62	
<b>2K TOTAL</b>					\$ 761	
<b>TOTAL</b>					\$ 91,361	

## 5. O&M Spending by Major Work Category

### Request

Amount spent during the reporting period, year-to-date, and annual totals on O&M for safety, integrity and reliability.

### Response

Table 5-1 provides a summary, by expense MWC, of the spending from January 1 through June 30, 2011, on gas distribution pipeline safety, reliability and integrity.

**TABLE 5-1**  
**PACIFIC GAS AND ELECTRIC COMPANY**  
**SUMMARY OF EXPENSE SPENDING ON O&M FOR SAFETY, INTEGRITY AND RELIABILITY**  
**(IN THOUSANDS OF 2011 DOLLARS)**

MWC	MWC Description	Actuals 1/1 - 6/30
DE	Leak Survey	9,669
DF	Mark & Locate - G&E	12,823
DG	Cathodic Protection	5,101
EX	Meter Protection-Inspect&Corr	28
FG	Opr Distribution Sys - Gas	1,756
FH	Preventive Maintenance Gas	14,026
FI	Perf Maint to Corr Fail - Gas	18,738
GF	Opr Distribution Sys - Gas Map	474
GG	Opr Distribution Sys - Gas Eng	890
JS	G Dist Integrity Mgt Pgm (DIMP)	5,957
KF	GT&D Impl Regulatory Change	319
<b>Gas Distribution Expense</b>		<b>69,782</b>

## 6. Comparison of Settlement Agreement Allocations to Actual Spending Request

*Comparison of amounts spent on capital projects and O&M to Settlement Agreement allocation, showing remaining balance or amount spent in excess of allocation.*

### Response

Table 6-1 repeats the information found in Table 2-1 (Settlement Agreement Allocation), Table 3-1 (Budget), and Table 6-1 (Actuals) and shows the difference between year-to-date spending and the Settlement Agreement allocations for O&M MWCs. Table 6-2 repeats the information found in Table 2-2 (Settlement Agreement Allocation), Table 3-2 (Budget), and Table 4-1 (Actuals) and shows the difference between year-to-date spending and the Settlement Agreement allocations for capital MWCs.

**TABLE 6-1  
PACIFIC GAS AND ELECTRIC COMPANY  
COMPARISON OF O&M SPENDING TO SETTLEMENT AGREEMENT ALLOCATION  
(IN THOUSANDS OF 2011 DOLLARS)**

MWC	MWC Description	Budget	Settlement Agreement Allocation	Actuals 1/1 - 6/30	Difference Between Allocation and Actuals
DE	Leak Survey	18,609	15,482	9,669	5,813
DF	Mark & Locate - G&E	26,978	29,902	12,823	17,079
DG	Cathodic Protection	8,748	10,757	5,101	5,656
EX	Meter Protection-Inspect&Corr	199	1,200	28	1,172
FG	Opr Distribution Sys - Gas	3,038	3,945	1,756	2,189
FH	Preventive Maintenance Gas	19,173	16,924	14,026	2,898
FI	Perf Maint to Corr Fail - Gas	39,550	35,656	18,738	16,917
GF	Opr Distribution Sys - Gas Map	934	1,600	474	1,126
GG	Opr Distribution Sys - Gas Eng	3,070	3,060	890	2,170
JS	G Dist Integrity Mgt Pgm (DIMP)	19,500	19,500	5,957	13,543
KF	GT&D Impl Regulatory Change	367	0	319	-319
<b>Gas Distribution Expense</b>		<b>140,166</b>	<b>138,026</b>	<b>69,782</b>	<b>68,243</b>

**TABLE 6-2  
PACIFIC GAS AND ELECTRIC COMPANY  
COMPARISON OF CAPITAL SPENDING TO SETTLEMENT AGREEMENT ALLOCATION  
(IN THOUSANDS OF 2011 DOLLARS)**

<b>MWC</b>	<b>MWC Description</b>	<b>Budget</b>	<b>Settlement Agreement Allocation</b>	<b>Actuals 1/1 - 6/30</b>	<b>Difference Between Allocation and Actuals</b>
14	Gas Pipeline Replacement Pgm	123,707	123,266	60,962	62,304
27	Gas Meter Protection-Capital	332	593	0	593
47	G Dist New Capacity - Gas	12,000	12,760	4,953	7,807
50	G Dist Reliability	39,390	20,660	24,253	-3,593
52	G Dist Emergency Response	702	264	366	-102
2J	GT&D Impl Regulatory Change	0	0	66	-66
2K	G Cust HPR	15,000	0	761	-761
<b>Gas Distribution Capital</b>		<b>191,131</b>	<b>157,543</b>	<b>91,361</b>	<b>66,182</b>



## 7. Capital Project Status

### Request

*Identify and describe capital projects and O&M work that has been started and completed during reporting period including completion date and report on the status of work-in-progress.*

### Response

Table 7-1 includes all O&M MWCs, showing, where applicable, work that is measured in units. Where possible, the table includes detail on the units of work and expected spending included in PG&E's budget, the actual data for this reporting period on units of work completed and spending, as well as a comparison (in percentage form) of the completed units compared to the budgeted units. All work in this table reflects the plan for calendar year 2011.

Table 7-2 identifies the status of capital projects. The construction of a number of projects reflected in Table 7-2 were completed before the reporting period, however, since the project recorded more than \$10,000 in expenditures (i.e., trailing costs and adjustments) during this reporting period, these projects were also included in the table. The projects in Table 7-2 show, as applicable, (i) a planned construction start date, (ii) an actual construction start date for those projects that have started construction, (iii) a forecasted finish construction date and (iv) an actual finished construction date for those projects that are complete.

Capital projects may be in one of five stages of progress: Complete, Documentation, Construction, Pre-Construction and Design. Figure 7-1 explains the definition of each status, as well as the number of projects in each status that are addressed in this report.

**FIGURE 7-1  
PACIFIC GAS AND ELECTRIC COMPANY  
PROJECT STAGE DEFINITION**

<b>Status</b>	<b>Description</b>	<b>Number of Projects</b>
Complete	Projects that do not expect to have any more construction labor charges and have documentation completed.	38
Documentation	Projects that do not anticipate anymore construction charges but still require documentation, such as as-builts and job closure documents.	17
Construction	Projects that are currently being constructed.	48
Pre-Construction	Projects that are being evaluated for financial authorization or pending third-party permits.	19
Design	Projects that are currently being engineered or estimated.	2
	Total	124

**TABLE 7-1  
PACIFIC GAS AND ELECTRIC COMPANY  
GAS DISTRIBUTION O&M PROGRESS BY CATEGORY  
(IN THOUSANDS OF 2011 DOLLARS)**

Work Category	Unit of Measure	2011 Budget		2011 Actual Through June		2011 YTD Progress
		Units	Budget	Units	Actual	% Complete Units
Routine Leak Survey <sup>1</sup>	Services Surveyed	735,000	\$ 10,618	298,395	\$ 5,230	40.6%
Special Leak Survey	Miles Surveyed	1,008	\$ 7,991	660	\$ 4,439	65.5%
<b>MWC DE Total</b>			<b>\$ 18,609</b>		<b>\$ 9,669</b>	
General			\$ 800		\$ 423	
Mark & Locate	USA Tags	503,423	\$ 26,178	245,321	\$ 12,399	48.7%
<b>MWC DF Total</b>			<b>\$ 26,978</b>		<b>\$ 12,823</b>	
Cathodic Protection (CP) Monitoring	Pipe-to-Soil Measurements Taken	55,437	\$ 3,372	29,687	\$ 1,863	53.6%
CP Resurveying	CP Areas Resurveyed	391	\$ 829	170	\$ 594	43.5%
CP Troubleshooting	CP Areas Diagnosed	2,068	\$ 3,049	1,703	\$ 2,168	82.4%
CP Isolated Services	Isolated Services Evaluated	13,469	\$ 898	344	\$ 19	2.6%
CP Field Support			\$ 600		\$ 457	
<b>MWC DG Total</b>			<b>\$ 8,748</b>		<b>\$ 5,101</b>	
Meter Protection - Posts	Meter Sites	98	\$ 199	31	\$ 28	31.6%
<b>MWC EX Total</b>			<b>\$ 199</b>		<b>\$ 28</b>	
General			\$ 345		\$ 135	
Gas System Monitoring (Pressure Charts)	Number of Operations	24,722	\$ 2,142	14,258	\$ 1,307	57.7%
Gas System Operations (Winter Ops)	Number of Operations	1,798	\$ 551	1,020	\$ 314	56.7%
<b>MWC FG Total</b>			<b>\$ 3,038</b>		<b>\$ 1,756</b>	

**TABLE 7-1  
PACIFIC GAS AND ELECTRIC COMPANY  
GAS DISTRIBUTION O&M PROGRESS BY CATEGORY  
(IN THOUSANDS OF 2011 DOLLARS)  
(CONTINUED)**

Work Category	Unit of Measure	2011 Budget		2011 Actual Through June		2011 YTD Progress
		Units	Budget	Units	Actual	% Complete Units
General			\$ 757		\$ 703	
Regulator Station Maintenance	Regulator Station Runs Maintained	3,167	\$ 4,846	3,006	\$ 2,920	94.9%
Misc. Maintenance of Mains	Feet of Main Maintained	5,400	\$ 949	1,462	\$ 663	27.1%
Misc. Maintenance of Services	No. of Services Maintained	2,483	\$ 1,648	1,099	\$ 1,322	44.3%
Distribution Valve Maintenance	Distribution Valves Maintained	6,805	\$ 1,339	3,767	\$ 670	55.4%
Service Valve Replacements	Service Valves Replaced	7,505	\$ 1,859	4,672	\$ 917	62.3%
Atmospheric Corrosion Inspections/Repairs <sup>2</sup>	Above Ground Locations Inspected	3,352,781	\$ 7,775	3,442,129	\$ 6,645	102.7%
Non-Recurring Project (Safety Enhancements)			0		\$ 187	
<b>MWC FH Total</b>			<b>\$ 19,173</b>		<b>\$ 14,026</b>	
Main Leak Repairs	Leaks Repaired	1,816	\$ 10,822	1,136	\$ 6,173	62.6%
Service Leak Repairs	Leaks Repaired	15,414	\$ 22,863	6,314	\$ 9,153	41.0%
Main Dig-in Repairs	Dig-In Leaks Repaired	216	\$ 241	23	\$ (185)	10.6%
Service Dig-in Repairs	Dig-In Leaks Repaired	990	\$ 590	272	\$ 125	27.5%
Cathodic Protection Restoration	Corrosion Work Tags Completed	1,329	\$ 2,356	791	\$ 1,356	59.5%
Regulator Station Repairs	Regulator Station Repairs	1,079	\$ 1,977	671	\$ 1,678	62.2%
Valve Repair	Valves Repaired	331	\$ 700	149	\$ 438	45.0%
<b>MWC FI Total</b>			<b>\$ 39,550</b>		<b>\$ 18,738</b>	
Gas Mapping			\$ 934		\$ 474	
<b>MWC GF Total</b>			<b>\$ 934</b>		<b>\$ 474</b>	
General			\$ 225		\$ -	
Gas Planning <sup>3</sup>			\$ 2,845		\$ 890	
<b>MWC GG Total</b>			<b>\$ 3,070</b>		<b>\$ 890</b>	
DIMP Related Activities			\$ 19,500		\$ 5,957	
<b>MWC JS Total</b>			<b>\$ 19,500</b>		<b>\$ 5,957</b>	
GT&D Impl Regulatory Change			\$ 367		\$ 319	
<b>MWC KF Total</b>			<b>\$ 367</b>		<b>\$ 319</b>	

---

Notes:

1. In the 2011 GRC Exhibit 3, Chapters 17 and 18, MWC DE routine survey forecasted units as miles surveyed. The GRC forecast units have been converted to number of services. Since the current tracking distribution survey is captured by number of services, subsequent reports will use services for routine survey units.
2. MWC FH originally included Atmospheric Corrosion correction on meters. An improved process was implemented and this work is now being accounted for under MWC JS DIMP. This change in MWC designation will be reflected in the next reporting period.
3. MWC GG consists of costs associated with the Gas Distribution Planning Engineers. An accounting error occurred within this reporting period that will be reversed in the second half of the year.

**TABLE 7-2  
PACIFIC GAS AND ELECTRIC COMPANY  
STATUS OF CAPITAL PROJECTS**

Line No:	Project Status	Order Number	Project Name	Planned Construction Start Date	Actual Construction Start Date	Actual Construction Finish Date	Forecasted Construction Finish Date
1	Complete	30829626	OC1 E G GPRP [Redacted]	3/10/11	2/16/11	5/9/11	
2	Complete	30815779	OC1 G GPRP [Redacted]	1/26/11	12/10/10	7/11/11	
3	Complete	30807801	OC1 G GPRP [Redacted]	1/3/11	10/29/10	6/30/11	
4	Complete	30805155	GP [Redacted]	10/15/10	9/24/10	10/26/10	
5	Complete	30804481	OC1 GPRP [Redacted]	1/25/11	11/20/10	5/10/11	
6	Complete	30793853	OC2 REPL MAIN [Redacted]	10/20/10	9/27/10	3/24/11	
7	Complete	30789549	OC1 [Redacted]	10/4/10	8/11/10	5/12/11	
8	Complete	30786843	OC1 RH-06:INSTALL DR [Redacted]	8/2/10	7/19/10	3/11/11	
9	Complete	30784111	OC2 CAPACITY INCREASE [Redacted]	7/20/10	7/26/10	3/17/11	
10	Complete	30783043	OC1 [Redacted]	7/21/10	7/12/10	2/17/11	
11	Complete	30766290	OC2 2010 INST ANODES (15) FRESNO DIVISN	6/7/10	5/12/10	4/27/11	
12	Complete	30762994	OC4 GD,CAPACITY [Redacted]	3/22/10	3/12/10	10/28/10	
13	Complete	30761621	OC1 GREPL 6"STLHR [Redacted]	5/3/10	4/6/10	4/22/11	
14	Complete	30760327	OC1 REPL 700" OF 2" WITH 2"PLESPL PAC	9/13/10	9/7/10	11/17/10	
15	Complete	30759576	OC1 G REPL R-1 [Redacted]	3/29/10	2/25/10	6/24/11	
16	Complete	30759573	OC1 GREPL MAIN [Redacted]	3/29/10	2/26/10	7/21/11	
17	Complete	30758821	OC1 INSTALL 400" PL AND ABANDON DR STN 2	3/29/10	2/26/10	6/6/11	
18	Complete	30757362	OC1 G DR STATION [Redacted]	3/24/10	2/11/10	11/0/11	
19	Complete	30754774	OC1 G GPRP [Redacted]	6/2/10	2/1/10	1/31/11	
20	Complete	30754768	OC1 G GPRP [Redacted]	7/19/10	1/22/10	1/14/11	
21	Complete	30753677	OC1 G GPRP [Redacted]	7/11/10	4/21/10	11/21/11	
22	Complete	30751625	OC4 GP RW REPL [Redacted]	9/1/10	1/6/10	12/1/10	
23	Complete	30749119	GPCAPACITY 6"HP PARALLEL [Redacted]	2/9/10	12/16/09	11/1/10	
24	Complete	30747707	OC1 [Redacted] INSTALL 4100 FT O	3/8/10	1/20/10	3/18/11	
25	Complete	30744248	OC4 INST 1700FT 6-IN PL [Redacted]	11/1/09	11/3/09	6/17/11	
26	Complete	30741372	OC2 GPRP [Redacted] PHASE 2	1/1/10	11/4/09	12/20/10	
27	Complete	30740781	OC4 [Redacted] INSTLR	1/4/10	12/1/09	5/13/11	
28	Complete	30737291	OC4 GPRP [Redacted]	4/19/10	10/14/09	2/11/11	
29	Complete	30737244	OC4 GPRP [Redacted]	9/1/10	10/14/09	10/29/10	
30	Complete	30714055	OC4 [Redacted] A-62) REG RPL	7/23/09	5/29/09	6/27/11	
31	Complete	30692911	OC1 G REBUILD [Redacted]	3/30/09	2/23/09	1/31/11	
32	Complete	30675123	OC2 G 1,270-FT 4"PL [Redacted]	4/1/10	12/23/08	4/5/11	
33	Complete	30674922	OC1 G GPRP [Redacted]	5/10/10	12/8/09	3/1/11	
34	Complete	30674899	OC1 G GPRP [Redacted]	7/1/10	12/8/08	3/10/11	
35	Complete	30649246	OC1 GPRP [Redacted]	5/28/10	2/18/09	11/30/10	
36	Complete	30616134	OC1 G BERKELEY GPRP - PH 1; ASHBY UPRATE	2/8/10	10/22/08	2/10/11	
37	Complete	30616130	OC4 GP PRP [Redacted]	3/2/09	10/21/08	1/26/11	
38	Complete	30616128	OC4 G PRP [Redacted]	3/2/09	10/21/08	11/9/10	
39	Documentation	30835636	OC4 GD GPRP [Redacted]	2/16/11	2/18/11	6/17/11	
40	Documentation	30807861	OC1 [Redacted]	10/25/10	10/14/10	8/8/11	
41	Documentation	30806816	OC1 R4E G GPRP [Redacted]	1/14/10	12/11/10	8/5/11	
42	Documentation	30797736	INST-1050" OF 6" PL [Redacted]	1/12/11	10/15/10	6/13/11	
43	Documentation	30798844	[Redacted]	10/4/10	10/4/10	5/2/11	
44	Documentation	30762887	R2L REPL VALVES STHP-24 [Redacted]	1/18/10	3/10/10	8/4/11	
45	Documentation	30759394	A-10 [Redacted] LOCK VALVE	7/2/10	6/14/10	3/7/11	
46	Documentation	30757861	R2 INST 17000 FT OF 8" PL MAIN FRESNO	4/28/10	3/25/10	3/9/11	
47	Documentation	30757351	OC1 G REBUILD DR STA [Redacted]	3/16/10	2/11/10	12/7/10	
48	Documentation	30756701	[Redacted]	6/25/10	24/10	4/7/11	
49	Documentation	30755040	GRANTLINE & L-2 +	3/10/10	1/25/10	10/4/10	
50	Documentation	30754754	OC4 R-003 [Redacted]	4/13/10	2/10/10	7/28/11	
51	Documentation	30753678	G [Redacted]	6/17/10	1/15/10	3/11/11	
52	Documentation						

**TABLE 7-2  
PACIFIC GAS AND ELECTRIC COMPANY  
STATUS OF CAPITAL PROJECTS  
(CONTINUED)**

Line No:	Project Status	Order Number	Project Name	Planned Construction Start Date	Actual Construction Start Date	Actual Construction Finish Date	Forecasted Construction Finish Date
53	Documentation	30750011	WEST FRESNO GPRP 2010	1/12/10	2/2/10	1/21/11	
54	Documentation	30680560	G [Redacted] SPRP	2/19/09	12/23/08	3/8/10	
55	Documentation	30668852	GPRP [Redacted] PHAS	2/17/09	11/5/08	6/29/11	
56	Construction	30846074	GP [Redacted]	4/22/11	4/29/11		7/13/11
57	Construction	30840277	R2 CONVER [Redacted] DFM TO DISTRIBUTION	5/2/11	3/16/11		6/18/2012
58	Construction	30835701	GPRP [Redacted]	1/5/11	3/4/11		10/28/11
59	Construction	30829620	M GPRP - CONGO 1 - SF	1/24/11	4/13/11		12/30/11
60	Construction	30827211	GP RM [Redacted]	1/18/11	1/8/11		12/29/11
61	Construction	30823194	M GPRP [Redacted]	12/17/10	2/17/11		10/21/11
62	Construction	30821601	R1 E G GPRP [Redacted]	1/18/11	3/31/11		1/12/12
63	Construction	30821410	G GPRP [Redacted]	2/22/11	4/6/11		3/27/12
64	Construction	30820811	OC1 MAIN REINFORC - [Redacted]	2/24/11	1/26/11		7/23/11
65	Construction	30820364	R4 G GPRP [Redacted]	12/6/10	1/5/11		11/30/11
66	Construction	30820278	G GPRP [Redacted]	12/6/10	3/14/11		6/26/12
67	Construction	30814275	R2L GP [Redacted] GPRP	1/3/11	11/23/10		11/10/11
68	Construction	30813057	G RM REPL MAIN [Redacted]	12/2/10	12/7/10		6/30/11
69	Construction	30813051	GP REPL [Redacted]	12/13/10	12/30/10		8/31/11
70	Construction	30812259	REBUILD [Redacted] DR STATION	12/8/10	1/6/11		8/19/11
71	Construction	30810294	BERKELEY GPRP - PHASE 2 [Redacted]	10/18/10	11/1/10		9/30/11
72	Construction	30810188	REBLD DR MRC-12 [Redacted]	3/3/11	10/21/10		9/1/11
73	Construction	30808712	[Redacted]	12/7/10	11/6/10		9/18/11
74	Construction	30808590	GPRP [Redacted]	1/18/11	2/11/11		11/30/11
75	Construction	30808261	R4E G GPRP [Redacted]	11/1/10	12/17/10		12/22/11
76	Construction	30808260	G GPRP [Redacted]	10/8/10	11/30/10		12/22/11
77	Construction	30808157	G GPRP [Redacted]	1/3/11	11/20/10		12/29/11
78	Construction	30808140	G GPRP [Redacted]	10/8/10	11/20/10		11/30/11
79	Construction	30808096	G GPRP [Redacted]	10/8/10	10/25/10		12/30/11
80	Construction	30807977	G GPRP [Redacted]	10/7/10	11/23/10		12/22/11
81	Construction	30807430	[Redacted]	12/13/10	4/13/11		11/25/2011
82	Construction	30806817	R4E GPRP [Redacted]	9/29/10	10/25/10		8/12/2011
83	Construction	30806814	G GPRP [Redacted]	10/1/10	10/19/10		12/22/2011
84	Construction	30806806	M027972GPRP OUTER MISSION 2	9/24/10	10/19/10		9/30/2011
85	Construction	30804511	REPL LP GPRP [Redacted]	1/3/11	11/30/10		12/30/2011
86	Construction	30801105	G [Redacted] SPRP, SJ	10/8/10	9/21/10		12/30/2011
87	Construction	30797133	G CAP_REG 118 REBUILD_YOUNTVILLE	9/22/10	8/19/10		3/22/2012
88	Construction	30796765	HOOVER GPRP (2011 CRITICAL PROJECT)	9/17/10	10/12/10		11/29/2011
89	Construction	30795703	[Redacted]	1/3/11	2/10/11		10/14/2011
90	Construction	30787989	INST DUAL DR. STATION [Redacted]	8/31/10	8/2/10		4/27/2011
91	Construction	30785447	GR-UPGRADE R585 [Redacted]	9/10/10	8/20/10		9/5/2011
92	Construction	30783042	[Redacted]	7/16/10	8/27/10		8/31/2011
93	Construction	30774980	D-S REBUILD DR-56 [Redacted]	5/31/10	12/8/10		6/17/2011
94	Construction	30762547	G REPLACE REG STA R42 [Redacted]	4/5/10	10/15/09		12/28/2011
95	Construction	30755086	ORB-01 [Redacted]	8/16/10	2/8/10		9/30/2011
96	Construction	30755085	ORB-008 [Redacted]	5/17/10	2/8/10		7/20/2011
97	Construction	30749118	GPCAPACITY 6"HP [Redacted]	5/4/10	12/16/09		10/1/2011
98	Construction	30746089	PH [Redacted] SPRP-2010	4/27/10	12/1/09		3/21/2011
99	Construction	30742231	MERCED PHASE 3 RELIABILITY	4/20/10	11/9/09		6/10/2011
100	Construction	30741815	A8 [Redacted]	8/6/10	11/18/09		12/31/2011
101	Construction	30736194	OC1 GPRP REDWOOD CITY	1/11/10	1/20/10		5/16/2011
102	Construction	30712896	GP [Redacted]	5/21/09	11/24/09		12/31/2010
103	Construction	30676310	OC [Redacted] HPR TO DRS	8/13/09	12/8/08		7/5/11
104	Pre-construction	30833648	[Redacted]	5/9/11			10/21/2011
105	Pre-construction	30826697	R4 GD REBUILD DR# [Redacted]	3/7/11			11/10/2011
106	Pre-construction	30826696	GD GPRP [Redacted]	3/11/11			12/29/2011
107	Pre-construction	30826505	R1 G REBUILD [Redacted]	1/17/11			3/1/2012
108	Pre-construction	30814788	R2 MODESTO RELIABILITY PHASE 1 - MODESTO	2/14/11			3/16/2012
109	Pre-construction	30813671	REBUILD [Redacted]	1/19/11			11/30/2011
110	Pre-construction	30810993	R4_RPL [Redacted]	3/28/11			11/23/2011
111	Pre-construction	30803970	R7 12 REPL U25 REG STA / UKIAH	2/1/11			2/29/2012
112	Pre-construction	30790929	R2 [Redacted]	8/17/10			10/7/2011
113	Pre-construction	30787993	R4 NEW REG STATION - [Redacted]	9/13/10			11/16/2011
114	Pre-construction	30784975	RBLD DR D-36 [Redacted]	12/31/10			7/27/2011
115	Pre-construction	30767694	R7 RC REBUILD REGULATOR [Redacted]	8/30/10			10/31/2012
116	Pre-construction	30761915	=P RM REPL [Redacted]	5/25/10			9/23/2011
117	Pre-construction	30755087	ORB-38 [Redacted]	7/23/10			5/25/2012
118	Pre-construction	30753589	R6 GD REBUILD [Redacted]	5/10/10			3/30/2012
119	Pre-construction	30679554	G RM [Redacted]	2/3/09			3/30/2012
120	Pre-construction	30679552	G RM [Redacted]	1/8/09			10/28/2011
121	Pre-construction	30678477	R2 INSTALL DR [Redacted]	3/23/09			12/30/2011
122	Pre-construction	30676390	R1 [Redacted]	5/15/09			9/30/2011
123	Design	30799615	R4E REBUILD DR MRC-10 [Redacted]	11/29/10			9/28/2012
124	Design	30741812	R7 C48 [Redacted] FILTER, RTA	3/15/10			10/31/2011

## 8. Completed Capital Project Cost

### Request

*Total costs of each completed capital project*

### Response

The 38 capital projects that were completed from January 1 to June 30, 2011, are listed in Table 8-1. As explained previously, a completed project will have construction complete, documentation complete, and no longer expects labor charges.

**TABLE 8-1  
PACIFIC GAS AND ELECTRIC COMPANY  
COSTS FOR COMPLETED PROJECTS  
(IN THOUSANDS OF 2011 DOLLARS)**

Order Number	Project Description	Cost (1/1/2011 to 6/30/2011)	Cost Since Inception Ending 6/30/2011
30616128	OC4 G PRP Redacted	\$ 26.55	\$ 491.42
30616130	OC4 GP PRP Redacted	\$ 63.47	\$ 718.35
30616134	OC1 G BERKELEY GPRP - PH 1: ASHBY UPRATE	\$ 167.89	\$ 1,703.30
30649246	OC1 GPRP Redacted	\$ 19.94	\$ 2,087.84
30674899	OC1 G GPRP Redacted	\$ 68.32	\$ 1,608.69
30674922	OC1 G GPRP Redacted	\$ 82.97	\$ 4,099.49
30675123	OC2G 1,270-FT4"PL Redacted	\$ 94.06	\$ 281.25
30692911	OC1 G REBUILD Redacted	\$ 28.19	\$ 484.75
30714055	OC4 Redacted (A-62) REG RPL	\$ 20.48	\$ 381.78
30737244	OC4 GPRP Redacted	\$ 37.02	\$ 391.62
30737291	OC4 GPRP Redacted	\$ 85.41	\$ 1,073.09
30740781	OC4 Redacted -INSTLR	\$ 173.72	\$ 409.98
30741372	OC2 GPRP Redacted	\$ 35.31	\$ 753.95
30742428	OC4 INST 1700FT 6-IN PL Redacted	\$ 386.24	\$ 572.20
30747707	OC1 Redacted INSTALL 4100 FT O	\$ 140.69	\$ 1,186.00
30749119	GPCAPACITY:6"HP PARALLEL Redacted	\$ 30.98	\$ 770.65
30751625	OC4 GP RM REPL Redacted	\$ 50.39	\$ 626.01
30753677	OC1 G GPRP Redacted	\$ 263.86	\$ 2,950.88



**TABLE 8-1  
PACIFIC GAS AND ELECTRIC COMPANY  
COSTS FOR COMPLETED PROJECTS  
(IN THOUSANDS OF 2011 DOLLARS)  
(CONTINUED)**

Order Number	Project Description	Cost (1/1/2011 to 6/30/2011)	Cost Since Inception Ending 6/30/2011
30754768	OC1 G GPRP Redacted	\$ 238.81	\$ 1,439.37
30754774	OC1 G GPRP Redacted	\$ 334.06	\$ 3,242.10
30757362	OC1 G DR STATION Redacted	\$ 11.31	\$ 261.97
30758821	OC1 INSTLL 400" PL AND ABANDON DR STN 2	\$ 277.82	\$ 290.23
30759573	OC1 GREPL MAIN Redacted	\$ 489.08	\$ 631.37
30759576	OC1 G REPL R-11 Redacted	\$ 495.03	\$ 820.47
30760327	OC1 REPL 700' OF 2" WITH 2" PL ESPL. PAC	\$ 35.66	\$ 244.24
30761621	OC1 GREPL 6" STLHP Redacted	\$ 122.38	\$ 792.74
30762994	OC4 GD CAPACITY Redacted	\$ 18.11	\$ 521.13
30766290	OC2 2010 INST ANODES (15) FRESNO DIVISN	\$ 362.71	\$ 434.06
30783043	OC1 Redacted	\$ 396.59	\$ 457.76
30784111	OC2 CAPACITY INCREASE Redacted	\$ 24.70	\$ 571.19
30786843	OC1 RH-06-INSTALL DR Redacted	\$ 142.00	\$ 1,016.08
30789549	OC1 BYRON MAIN EXTENSION Redacted	\$ 754.16	\$ 806.11
30793853	OC2 REPL. MAIN Redacted	\$ 23.58	\$ 331.71
30804481	OC1 GPRP Redacted	\$ 408.36	\$ 408.77
30805155	GP Redacted	\$ 183.36	\$ 343.61
30807801	OC1 G GPRP Redacted	\$ 2,839.06	\$ 2,847.79
30815779	OC1 G GPRP Redacted	\$ 357.74	\$ 488.81
30829626	OC1 E G GPRP Redacted	\$ 499.34	\$ 500.78

**9. Comparability of Actual Costs and Settlement Agreement Allocations Request**

*Reported actual costs should be directly comparable to amounts approved in the Settlement Agreement. Identify whether any reported amounts include administrative and general [A&G] expenses, indirect and/or overhead costs and, if so, show these amounts.*

**Response**

All actual costs set forth in this report are directly comparable to amounts set forth in the Settlement Agreement. Tables 9-1 and 9-2 show the payroll taxes and benefits for expense MWCs and Capitalized A&G for capital MWCs, respectively.

**TABLE 9-1  
PACIFIC GAS AND ELECTRIC COMPANY  
A&G AND TAXES IN EXPENSE  
RECORDED PAYROLL TAXES AND BENEFITS BY MWC  
(IN THOUSANDS OF 2011 DOLLARS)**

MWC	MWC Description	M&O Expense	Payroll Taxes	Benefits	Total For MWC
DE	Leak Survey	8,227	429	1,013	9,669
DF	Mark & Locate - G&E	10,655	652	1,515	12,823
DG	Cathodic Protection	4,214	255	632	5,101
EX	Meter Protection-Inspect&Corr	24	1	3	28
FG	Opr Distribution Sys - Gas	1,440	90	226	1,756
FH	Preventive Maintenance Gas	11,981	608	1,437	14,026
FI	Perf Maint to Corr Fail - Gas	15,978	821	1,920	18,738
GF	Gas Dist Mapping	371	28	75	474
GG	Opr Distribution Sys - Gas Eng	693	45	152	890
JS	Gas Dist Integrity Management	5,438	140	379	5,957

**TABLE 9-2  
PACIFIC GAS AND ELECTRIC COMPANY  
A&G TAXES IN CAPITAL  
RECORDED CAPITALIZED A&G BY MWC  
(IN THOUSANDS OF 2011 DOLLARS)**

MWC	MWC Description	Capitalized A&G	Total For MWC
14	G Dist Pipeline Repl Program	4,482	60,962
27	Gas Meter Protection - Capital	-	-
47	G Dist Capacity	416	4,953
50	G Dist Reliability General	2,328	24,253
52	G Dist Leak Repl/Emergency	30	366

## 10. 2011 GRC Forecasted Capital Project Status

### Request

*Identify whether capital projects forecasted in A.09-12-020 have been started, completed, remain to be undertaken (include anticipated start and completion date) or have been reprioritized. If reprioritized, provide the reasons for the reprioritization and the justification for the new project(s). Describe the new capital project(s) including estimated start and completion date. Discuss whether funding will be requested in a future rate case application for forecasted capital projects that were reprioritized and identify these projects.*

### Response

Table 10-1 provides the status of the safety, integrity and reliability-related capital projects forecasted in Application 09-12-020. The table shows (i) units of work (where applicable) and costs forecasted in the GRC, (ii) actual units of work undertaken (where applicable) and costs incurred for this reporting period, and (iii) a mid-year update on units of work forecast to be completed and costs to be spent by the end of the year.

**TABLE 10-1**  
**PACIFIC GAS AND ELECTRIC COMPANY**  
**SUMMARY GAS DISTRIBUTION CAPITAL PROGRAMS GRC FORECAST, ACTUALS AND YEAR END COMPARISON**  
**(IN THOUSANDS OF 2011 DOLLARS)**

Work Category	Unit of Measure	2011 GRC Forecast <sup>1</sup>			2011 Actual Through June			2011 Full Year Forecast <sup>2</sup>		
		Units	Unit Cost (\$)	Forecast (\$)	Units <sup>3</sup>	Unit Cost (\$)	Actuals (\$)	Units	Unit Cost (\$)	Forecast (\$)
Gas Pipeline Replacement (GPRP)	Ft of Main Installed	185,044	472	87,305	67,237	547	36,776	123,707	571	70,628
Copper Service (CSRP)	Services Replaced	6,500	6,707	43,595	3,037	7,964	24,186	7,000	6,904	48,329
<b>MWC 14 GPRP Total</b>				<b>130,900</b>			<b>60,962</b>			<b>118,957</b>
Capacity Main Install	Ft of Main Installed	55,000	151	8,320	38,614	96	3,698	37,898	271	10,252
Capacity Reg Station	Reg Station Installed	11	338,182	3,720	2	568,493	1,137	11	355,182	3,907
Capacity Miscellaneous				1,510			118			341
<b>MWC 47 Capacity Total</b>				<b>13,550</b>			<b>4,953</b>			<b>14,500</b>
Main Replace	Ft of Main Installed	4,500	493	2,220	12,984	345	4,479	25,773	493	12,706
Service Replace	Services Replaced	740	8,533	6,315	701	8,880	6,225	1,159	8,533	9,890
Regulator Station	Reg Station	24	244,414	5,866	36	179,898	6,476	141	80,759	11,387
Cathodic Protection				2,350			1,384			1,912
Miscellaneous <sup>4</sup>				1,677			5,688			4,745
Electronic Pressure Monitor <sup>4</sup>	Units Monitored	220	5,000	1,100	19	- <sup>5</sup>		19	- <sup>5</sup>	
CP Remote Monitor <sup>4</sup>	Pipe-to-Soil Reads	1,723	1,400	2,412				300	3,333	1,000
<b>MWC 50 Reliability Total</b>				<b>21,940</b>			<b>24,253</b>			<b>41,640</b>
Meter Protection Relocations (MPP)	Services Relocated	76	8,289	630	0		0	40	8,289	332
<b>MWC 27 MPP Total</b>				<b>630</b>			<b>0</b>			<b>332</b>
<b>MWC 52 Emergency Response Total</b>				<b>280</b>			<b>366</b>			<b>656</b>
<b>MWC 2J GT&amp;D Impl Reg Change Total</b>							<b>66</b>			<b>66</b>
Cust High Pressure Reg (HPR)	HPR Replace/Remove						761	500	30,000	15,000
<b>MWC 2K HPR Total</b>							<b>761</b>			<b>15,000</b>
<b>Total</b>				<b>167,300</b>			<b>91,361</b>			<b>191,151</b>

<sup>1</sup> 2011 GRC Forecast based on 2011 GRC Testimony Exhibit 3 Chapter 19.

<sup>2</sup> 2011 Full Year Forecast based on mid-year forecast.

<sup>3</sup> 2011 Actual Units are based on projects with completed documentation.

<sup>4</sup> MWC 50 Miscellaneous includes various actual costs such as Electronic Pressure Monitoring and CP Remote Monitor.

<sup>5</sup> See narrative discussion on this item.

In Application 09-12-020, PG&E forecast the number of units it expected to complete within broad project categories, such as Gas Pipeline Replacement Program (GPRP) and Gas Distribution New Capacity. In total, PG&E expects to spend over \$23 million more than the capital forecasted in GRC Application 09-12-020 for gas distribution pipeline safety, integrity and reliability-related capital programs. Specifically, PG&E expects to spend more on capacity, reliability main and service replacements and regulator stations than forecasted in Application 09-12-020. However, PG&E expects to spend less than originally forecast on GPRP, Cathodic Protection (CP), Electronic Pressure Monitoring, CP Remote Monitoring and Meter Protection.

MWC 14 – Gas Pipeline Replacement Program. In PG&E's testimony in Application 09-12-020, PG&E stated: "The financial forecast for MWC 14 for the years 2011-2013 was developed assuming the continuation of the GPRP and CSRP [Copper Service Replacement Program]. As DIMP is developed, funding for the traditional GPRP and CSRP programs will be reallocated to support new DIMP-driven expenditures." (Exhibit PG&E-3, Chapter 19, p. 19-4.) PG&E plans to spend \$16.7 million less than the Application 09-12-020 forecast. The decreased GPRP spending in 2011 compared to the original GRC forecast is being offset by increased spending on CSRP, reliability main replacements with equivalent priorities to GPRP, and reliability regulator stations. PG&E plans to spend \$20.7 million more than forecasted in Application 09-12-020 for CSRP, reliability main replacements, and regulator stations. Though PG&E does not expect to spend the GPRP full amount forecast in Application 09-12-020, PG&E does expect to spend more on GPRP than allocated in the Settlement Agreement. PG&E expects to request additional funding in a future rate case for GPRP, but this funding would supplement, rather than replace, the funding received through the Settlement Agreement.

MWC 50 – Cathodic Protection. This work category involves replacing or installing new anodes. This work is expected to be completed as required.

MWC 50 – Electronic Pressure Monitoring Program. Spending in the Electronic Pressure Monitoring Program has been delayed to assess optimal technologies for this program. Existing pressure recorders are being replaced as required with the currently approved electronic technology, but the systematic

program to replace these units has been delayed pending the assessment of technologies. PG&E may seek additional funding for this program in a future rate.

MWC 50 – CP Remote Project. The CP Remote Project is being piloted this year for system-wide deployment in subsequent years. Depending on the results of the pilot, PG&E may seek additional funding for this program in a future rate case.

MWC 27 – Meter Protection. The reduced spending on meter protection is being offset by higher spending on higher priority safety-related work. PG&E may still complete the planned meter protection work within the 2011-2013 rate case cycle and thus, at this time, PG&E does not know whether it will seek additional funding in a future rate case.

## 11. 2011 Planned Capital Projects

### **Request**

*At the beginning of each calendar year, describe the capital projects planned to be undertaken for the year.*

### **Response**

The projects planned to be undertaken for 2011 are set forth in Table 17-1. Table 17-1, Column 17A (Project Name) lists all the capital projects planned to be undertaken in 2011.



## 12. Variance Explanations Between Settlement Agreement Allocations and Actual Spending

### Request

*To the extent PG&E does not fully spend the amounts for capital projects or O&M related to pipeline safety, integrity management, and reliability specified in the Settlement Agreement, explain the reasons for doing so.*

### Response

PG&E has included in Tables 12-1 and 12-2 information responsive to this request for those projects where PG&E is able to determine, as of June 30, 2011 that it will likely not spend the annual allocated amount by the end of the year. In total, PG&E expects to spend in excess of the Settlement Agreement amounts for both expense and capital related to gas distribution pipeline safety, integrity and reliability.

**TABLE 12-1**  
**PACIFIC GAS AND ELECTRIC COMPANY**  
**SUMMARY OF DISTRIBUTION EXPENSE SETTLEMENT AGREEMENT AMOUNT VS. SPENDING COMPARISON**  
**(IN THOUSANDS OF 2011 DOLLARS)**

MWC	MWC Description	Budget	GRC (2011 Settlement Agreement Allocation)	Actual (as of 6/30/11)	Difference (Settlement Agreement Allocation - Actual)	Explanation
DE	Leak Survey	\$18,609	\$15,482	\$9,669	\$5,813	Spending planned to exceed Settlement Agreement.
DF	Mark and Locate	26,978	29,902	12,823	17,079	Decrease primarily due to a reduction in the forecasted volume of Underground Service Alert requests due to the slow down of third-party construction. Forecast volume changes year over year primarily based on the economy.
DG	Cathodic Protection	8,748	10,757	5,101	5,656	Forecast has been revised and spending is planned to exceed Settlement Agreement.
EX	Meter Protection	199	1,200	28	1,172	Decrease primarily due to decision not to pursue non-critical meter protection work in 2011 to support higher priority work. PG&E anticipates completing the program before or by the original proposed target time in 2016.
FG	Operate Gas Distribution System	3,038	3,945	1,756	2,189	Decrease due to a reduction in general support costs for Gas Distribution operations.
FH	Gas Distribution Preventative Maintenance	19,173	16,924	14,026	2,898	MWC FH originally included Atmospheric Corrosion correction on Meters. An improved process is being implemented and this work is now being accounted for under MWC JS (DIMP). This will be reflected in the next reporting period. Based on May forecast, spending will be slightly less due to decrease in non-recurring expense projects for other higher priority work.
FI	Gas Distribution Corrective Maintenance	39,550	35,656	18,738	16,917	Spending planned to exceed Settlement Agreement.
GF	Operations Distribution – Gas Mapping	934	1,600	474	1,126	Decrease primarily due to lower gas mapping labor costs than originally forecasted and a reduction in non-critical mapping improvement projects to support higher priority work.
GG	Gas Engineering	3,070	3,060	890	2,170	Spending planned to exceed Settlement Agreement.
JS	Distribution Integrity Management Program	19,500	19,500	5,957	13,543	Spending planned to exceed Settlement Agreement.
KF	Implement Regulatory Change	367	0	319	-319	Work not planned in the GRC.
	Total	\$140,166	\$138,026	\$69,782	\$68,243	Total spending planned to exceed Settlement Agreement.

**TABLE 12-2**  
**PACIFIC GAS AND ELECTRIC COMPANY**  
**SUMMARY OF DISTRIBUTION CAPITAL SETTLEMENT AGREEMENT VS. SPENDING COMPARISON**  
**(IN THOUSANDS OF 2011 DOLLARS)**

<b>MWC</b>	<b>MWC Description</b>	<b>Budget</b>	<b>GRC (2011 Settlement Agreement Allocation)</b>	<b>Actual (as of 6/30/11)</b>	<b>Difference (Settlement Agreement Allocation - Actual)</b>	<b>Explanation</b>
14	Gas Pipeline Replacement Program	\$123,707	\$123,266	\$60,962	\$62,304	Spending planned to exceed Settlement Agreement.
27	Gas Meter Protection	332	593	0	593	Work is a result of expense MWC EX – Meter Protection. Please refer to MWC EX.
47	Gas Distribution New Capacity	12,000	12,760	4,953	7,807	Spending planned to exceed Settlement Agreement.
50	Gas Distribution Reliability	39,390	20,660	24,253	-3,593	Spending has already exceeded Settlement Agreement.
52	Gas Distribution Emergency Response	702	264	366	-102	Spending has already exceeded Settlement Agreement.
2J	GT&D Impl Regulatory Change	0	0	66	-66	MWC not included in Settlement Agreement.
2K	G Cust HPR	15,000	0	761	-761	MWC not included in Settlement Agreement.
	<b>Total</b>	<b>\$191,131</b>	<b>\$157,543</b>	<b>\$91,361</b>	<b>\$66,182</b>	<b>Total spending planned to exceed Settlement Agreement.</b>

## **Project Descriptions and Status**

### **13a. Capital Project Status**

#### **Request**

*Discuss status and progress of capital projects previously started and not completed.*

#### **Response**

This information is set forth in Table 7-2, and is reflected as well in Table 17-1, Column 13 (Project Status).

## 13b. Pipeline Records

### Request

Identify and explain any discrepancies found with pipeline records. Report if no records exist.

### Response

Discrepancies found with pipeline records are reported when active facilities are not mapped, the facilities are on the map but not in the field, or when other inaccuracies are found in PG&E's maps. Gas Mapping encompasses tracking the size, material type, location, configuration, and other essential information needed to identify over 42,000 miles of underground gas main and nearly 3.3 million gas services in support of the Company's 4.3 million residential, commercial and industrial gas customers (accounts). Table 13B-1 includes mapping corrections reported from January 1 to June 30, 2011, which includes mapping corrections found during capital and O&M work.

**TABLE 13B-1  
PACIFIC GAS AND ELECTRIC COMPANY  
GAS MAPPING CORRECTIONS REPORT**

Division	Date Rec'd by Mapping	Dept Reported	Location Description of Discrepancy	Map #	# of Locations on Map	Related Job #	Comments Cause for Discrepancy	Date Corrected
DA	4/27/2011	Construction	Redacted	T 3349-E6	1		UPDATED DIAGRAM	M 5/13/2011
DA	4/27/2011	Construction		T 3410-A4	1		UPDATED DIAGRAM	M 5/13/2011
DI	2/10/2011	Estimating		L 45F15	1		Mapping Discrepancy	M 2/11/2011
KE	4/13/2011	Construction	Service not found in field.	4573-J7	1		Mapping had yet to receive a completed Job package by the construction department	J 4/13/2011
KE	4/13/2011	Construction	Service not found in field.	4573-J7	1		Mapping had yet to receive a completed Job package by the construction department	J 4/13/2011
KE	4/13/2011	Construction	Service not found in field.	4573-J7	1		Mapping had yet to receive a completed Job package by the construction department	J 4/13/2011
KE	5/5/2011	Construction	service posted off of plat boundary	6026-G5	1		Plat boundary issue. No change made	5/9/2011
KE	5/6/2011	Construction	Service info swapped	6026-G5	2		Mapped single service as a branch	M 5/9/2011
KE	5/13/2011	Construction	Service info swapped	L 6025-D2	2		Mapped single service as a branch	M 5/16/2011
KE	5/16/2011	Construction	Branch service found in field that was not mapped	6026-G5	3		Mapping had yet to receive a completed Job package by the construction department	J 5/16/2011
KE	6/7/2011	Construction	Service found in field that was not on plat	6027-B6	1		Mapping had yet to receive a completed Job package by the construction department	J 6/8/2011
KE	6/10/2011	Construction	Branch service found in field that was not mapped	6025-D4	1		Mapping had yet to receive a completed Job package by the construction department	J 6/13/2011
KE	6/20/2011	Construction	Branch service found in field that was not mapped	6025-E3	1		Mapping had yet to receive a completed Job package by the construction department	J 7/11/2011
MI	1/26/2011	Mapping	Incorrect material on Goshen	P 16E16	10	GM444490-70	Mapping Discrepancy	M 1/28/2011
MI	1/31/2011	Construction	Redacted	L 23B02	1	30220193	As-built gave wrong measurement for valve	A 2/3/2011
MI	2/16/2011	Mapping		L 29F07	3	30517058	3 services posted in wrong location	M 2/17/2011

**TABLE 13B-1  
PACIFIC GAS AND ELECTRIC COMPANY  
GAS MAPPING CORRECTIONS REPORT  
(CONTINUED)**

Division	Date Rec'd by Mapping	Dept Reported	Location Description of Discrepancy	Map #	# of Locations on Map	Related Job #	Comments Cause for Discrepancy	Code	Date Corrected	
MI	2/17/2011	Construction	Parkshore, different ETS location	L 20A04	2		1 ETS removed, 1 new	U	2/17/2011	
MI	2/17/2011	Construction	Sailwood, different ETS location	L 20A05	2		1 ETS removed, 1 new	U	2/17/2011	
MI	3/17/2011	Mapping	<b>Redacted</b>	T 25D07	1	GM440653-68	Job # on map differed from actual Job #	M	3/17/2011	
MI	3/18/2011	Construction		L 20A06	1		Service was posted in 2 locations	M	3/18/2011	
MI	3/18/2011	Construction		20A06	1		Paperwork not received by Mapping notifying of a service cut-off	U	3/18/2011	
MI	4/26/2011	Construction		29F07	1	GM4749057-89	Mapping Discrepancy	M	4/26/2011	
MI	4/18/2011	Construction		L 13B14	2		Mapping Discrepancy	M	5/19/2011	
MI	5/27/2011	Mapping		Wrong street names	T 11C15.16	3		Notification of street name changes were not received by Mapping to make the appropriate updates.	U	5/27/2011
PN	1/21/2011	Mapping	<b>Redacted</b>	T 3279-F3-3	1		This was in the queue to be updated	B	1/21/2011	
PN	1/20/2011	Construction		T 3280-J2	8		This was in the queue to be updated	B	1/25/2011	
PN	1/28/2011	Construction		I	3		Switched address locations	a	2/1/2011	
PN	2/16/2011	Construction		3275-E5	1		Mapping had yet to receive a completed Job package by the construction department	J	3/1/2011	
PN	2/10/2011	Construction		3275-E5	1		Mapping had yet to receive a completed Job package by the construction department	J	3/1/2011	
PN	4/18/2011	Other Division Personnel		3279-J2	1		Added missing information from Gas Service Record	A	4/19/2011	
PN	4/18/2011	Other Division Personnel		3279-J2	1		This was in the queue to be updated	B	4/19/2011	
PN	4/4/2011	Other Division Personnel		3275-I7	1		Mapping had yet to receive a completed Job package by the construction department	J	4/19/2011	
PN	3/1/2011	Other Division Personnel		3275-E5	1		Mapping had yet to receive a completed Job package by the construction department	J	4/19/2011	
PN	7/15/2011	Other Division Personnel		3280-I1	4		Verified map correction from construction and subsequently corrected the map	A	4/21/2011	
PN	4/28/2011	Estimating		WRONG LOC & ADDRESSES	3279-I5	2		Mapping Discrepancy	M	4/28/2011
PN	4/28/2011	Mapping		UPDATED BLOCK & ST NAME	7-D9	15		This was in the queue to be updated	B	4/29/2011
PN	5/20/2011	Construction		<b>Redacted</b>	3279-G6	1		No previous Gas Service Record, service was never mapped	U	5/20/2011
PN	5/27/2011	Mapping		CORRECTION DATES WAS MOVED	5-D09, 9B6, 8A2, 9A10	4		Mapping Discrepancy	M	5/27/2011
SA	2/1/2011	Construction		<b>Redacted</b>	T 2525 I7	1		No Excess Flow Valve	A	2/2/2011
SF	1/18/2011	Planning	4-E06		1		Missing Main line Valve	M	1/18/2011	
SF	2/24/2011	Planning	B 3-E11		1		Main was deleted	M	2/24/2011	
SF	2/24/2011	Compliance	T 4-F04		1		Mapping Discrepancy	M	2/24/2011	
SF	3/17/2011	Estimating	3-E13		1		Mapping Discrepancy	M	3/17/2011	
SF	3/22/2011	Planning	L 3-E13		1		The service was posted twice	M	3/22/2011	
SF	3/29/2011	Planning	3-A16D		1		Mapping Discrepancy	M	3/29/2011	
SF	3/29/2011	Planning	P 3-A16D		1		Mapping Discrepancy	M	3/29/2011	
SF	3/30/2011	Planning	1-F14		1		Valve number was missing	M	3/30/2011	
SF	3/30/2011	Planning	T 3-F14		1		Mapping Discrepancy	M	3/30/2011	
SF	3/30/2011	Planning	4-D05		1		The service was never labeled	M	3/30/2011	
SF	3/30/2011	Planning	4-D06		1		Too many unnecessary lines	M	3/30/2011	
SF	3/30/2011	Planning	3-E15		1		Mapping records do not indicate why a low pressure valve is recorded in the HP valve book.	M	3/30/2011	
SF	3/31/2011	Planning	4-C03		1		Mapping Discrepancy	M	4/1/2011	
SF	4/6/2011	Planning	T 4-B02B		1		Removed valve number, unmaintained valve should be un-numbered.	M	4/6/2011	
SF	4/7/2011	Planning	4-E04A		1		Mapping Discrepancy	M	4/7/2011	
SF	4/8/2011	Planning	T 3-A13C		1		Removed valve number, unmaintained valve should be un-numbered.	M	4/8/2011	
SF	4/8/2011	Planning	T 3-F15B		1		Service was never updated in 1972.	M	4/8/2011	
SF	4/12/2011	Planning	4-E04D		1		Main was replaced in 1987 but never updated.	M	4/12/2011	
SF	5/2/2011	Planning	Various Locations		Various	15		Wrong valve symbol	M	5/2/2011
SF	5/3/2011	Planning	<b>Redacted</b>	4-E01	1		Service was posted incorrectly.	M	5/3/2011	
SF	5/3/2011	Planning	<b>Redacted</b>	4-E05A	1		Removed cut & cap symbols.	M	5/3/2011	
SF	5/16/2011	Planning	Various Locations	Various	12		Wrong valve symbol	M	5/16/2011	
SF	6/6/2011	Planning	Various Locations	Various	4		Wrong valve symbol	M	6/6/2011	
SI	1/12/2011	Construction	<b>Redacted</b>	2102-G1	1		Service found in field	J	1/13/2011	
SI	2/10/2011	Construction		2215-C8	1		service no longer exists	U	4/2/2011	
SI	3/8/2011	Construction		L 2154-D6	2	30832971	Corrected Main dimentions	U	3/15/2011	
SI	4/14/2011	Construction		L 2214-A3	1		Wrong Location on map	M	4/15/2011	
SJ	1/12/2011	Construction		E 3410-F6	1		added m-2 to plat	M	1/13/2011	
SJ	3/22/2011			3413-E6			add EM	M	3/22/2011	
SJ	3/9/2011			3352-G4			add EM	M	3/9/2011	
SJ	3/9/2011			3351-E5			Show valve-V4 & V3	M	3/9/2011	
SJ	3/11/2011			3414-F2			show valve-14-F2C & D	M	3/11/2011	
SJ	6/23/2011			E 3413-C1	1		WELDED OVER M-2	M	6/23/2011	
SJ	6/27/2011	Planning		T 3413-E1	2		WRONG VALVE #S	M	6/27/2011	
SJ	6/27/2011	Construction		3413-G8	1		Valve is in the closed position	M	6/27/2011	

## Legend to Table 13B-1:

### Discrepancy Code (D-Code):

E	Wrong size/type of equipment (tx, line equipment, valve, etc.)
P	Wrong size/type of conductor/cable, main, or service (i.e. pipes & wires)
L	Facilities shown in wrong location (e.g. wrong distance or dimension from P/L)
S	Wrong size/type of support structure or enclosure (pole, guy, box, conduit, etc.)
T	Wrong text information on map not associated with any symbol (e.g. address, notes, etc.)
B	Land base discrepancy (e.g. streets or property lines don't match)

### Root Cause Code (C-Code):

A	As-built not accurate
J	Completed job not received by Mapping
B	Maps pending update
M	Mapping discrepancy
U	Undocumented field change (no job or documentation for installation)

## 14a. Regulatory Requirement Driven Capital Projects

### Request

*Explain if a capital project is undertaken in response to a federal and/or Commission regulatory requirement or advisory and/or National Transportation Safety Board (NTSB) recommendation.*

### Response

Table 17-1, Column 14, identifies projects initiated in response to federal and/or Commission regulatory requirements or advisory and/or NTSB recommendations, including projects that were initiated as a result of a CPUC audit.



## 14b. Risk Management “Top 100” Projects

### Request

*Identify if project was/is on Risk Management Top 100 list or was/is in a “high-consequence area”.*

### Response

Items 14b and 15 request information on Gas Distribution projects or pipelines that are on PG&E’s “Risk Management Top 100” list, or are in high consequence areas. Gas distribution pipelines have never been part of the Top 100 list, which has historically been applied only to gas transmission pipeline segments. Similarly, “high consequence areas” is a term of art that does not apply to Gas Distribution pipelines. These two items are thus inapplicable. However, as part of PG&E’s new DIMP, a risk ranking of Gas Distribution pipeline is being performed and the Company will report on the results in upcoming semi-annual reports, when available.

**15. Most Recent Risk Management “Top 100”**

**Request**

*Include most recent Risk Management Top 100 report if it includes gas distribution pipelines; identify changes from the prior report and explain why the changes were made.*

**Response**

As explained in response to Item 14b, the Top 100 list applied only to gas transmission pipeline segments and was never applied to Gas Distribution. However, PG&E is performing distribution risk ranking as part of the new DIMP. Subsequent reports will identify any changes to that ranking and explain the basis for such changes.

## 16. Distribution Pipeline Inspection Plan

### Request

*Include most recent distribution pipeline inspection plan showing inspection methods to be used for specific pipeline segments and progress to plan. Note and explain any changes to the prior plan. Report on inspection results, identify and describe any discrepancies found with pipeline records. Report if no records exist.*

### Response

PG&E's Gas Distribution pipeline inspection plan is shown in Table 16-1. The table shows the MWC that the inspection activity is under as well as the inspection method along with a brief description. Progress toward the inspection plan is shown under the "Units Planned" and "Units Completed" columns. A summary of the results of each inspection method is also included. For a list of records discrepancies, please see Table 13B-1.

**TABLE 16-1  
PACIFIC GAS AND ELECTRIC COMPANY  
DISTRIBUTION PIPELINE INSPECTION PLAN AND PROGRESS-TO-PLAN**

MWC	Inspection Method	Description	Units Planned (1/1/2011- 12/31/2011)	Units Completed (1/1/2011- 6/30/2011)	Results
DE	Leak Survey	Gas Distribution leak survey is conducted either annually, every 3 years, or every 5 years depending on the type of facility. Leak survey involves taking instrument reads over the pipeline in order to determine the presence of any gas leaks. All leaks that are found are either fixed immediately if deemed hazardous (Grade 1) or graded and scheduled for repair or recheck (Grade 2, 2+, or 3).	735,000	298,395	As a result of the leak survey inspections during the first reporting period of 2011, 8268 total leaks were found:  723 of Grade 1 leaks 2363 of Grade 2 leaks 969 of Grade 2+ leaks 4213 of Grade 3 leaks
DG	Cathodic Protection (CP) Monitoring	CP Monitoring includes taking pipe-to-soil reads (which provides information about the cathodic protection levels on the pipeline) and rectifier reads. On Gas Distribution, pipe-to-soil reads are taken every other month and rectifiers are required to be read, at a minimum, annually.	55,437	29,687	As a result of the cathodic protection monitoring during the first reporting period of 2011, 1717 corrective trouble shooting notifications were issued.
DG	Isolated Service Program	All distribution services that have been identified as being cathodically isolated from the distribution main are visited once every 10 years. A pipe-to-soil read is taken to make sure the service is under adequate cathodic protection.	13,469	344	As a result of the isolated service inspections during the first reporting period of 2011, 6 corrective trouble shooting notifications were issued (inspector installed anode on the gas service riser)
FH	District Regulator Maintenance	Gas Distribution district regulator stations receive two different types of inspection maintenance. An "A" inspection consists of a diagnostic test of the regulator function, visual inspection of the regulator environment and operation of all valves, and is conducted annually. A "B" inspection consists of everything that is required in the "A" inspection and it also includes an internal inspection of the regulator equipment and replacement of all rubber goods. The "B" inspection is performed, at a minimum, once every 8 years.	3,167	3,006	As a result of the district regulator maintenance inspections during the first reporting period of 2011, 671 corrective notifications were issued.
FH	Valve Maintenance	Gas Distribution valve maintenance involves operating and inspecting the valves on an annual basis.	6,805	3,767	As a result of the valve maintenance inspections during the first reporting period of 2011, 149 corrective notifications were issued.
FH / JS	Atmospheric Corrosion (AC) Inspections	AC Inspections involve a visual inspection of all above ground/exposed pipeline facilities that could be subject to atmospheric corrosion. This inspection is performed every 3 years.	3,352,781	3,442,129	As a result of the AC inspections during the first reporting period of 2011, 28,426 locations were identified for follow-up.
DF	Standby/Field Meets	Whenever excavation work is being performed on Gas Distribution critical facilities, a field meet with the contractor and a standby employee, present on site while the pipeline is exposed, are both required. These inspections are performed "as-needed" based on the location of excavation.	503,423	245,321	Out of the Mark & Locate tags received in the reporting period, 518 required a field meet and/or standby.

Note: MWC FH originally included Atmospheric Corrosion correction on Meters. An improved process was implemented and this work is now being accounted for under MWC JS (DIMP). This change will be reflected in the next reporting period.

## 17. Project Descriptions

### Request

*Project descriptions shall include the following:*

- a) Project name*
- b) Work description: Provide details of work to be undertaken*
- c) Purpose: Explain why the work is necessary.*
- d) Timeframe: Start to completion, including significant milestones.*
- e) Pipeline number*
- f) Mileposts*
- g) Geographical coordinates and location (city, place name, county)*
- h) Pipeline map*
- i) Class location*
- j) Identify if pipeline is in a high consequence area*
- k) Vintage of each pipeline segment and year installed*
- l) Manufacturer of the pipe*
- m) Whether the pipe is seamless or non-seamless*
- n) Maximum allowable operating pressure of the pipeline*
- o) Operating pressure*
- p) Pipeline dimensions (diameter, thickness, length) of each segment*
- q) Areas and communities the pipeline is providing service to*
- r) Explain how work on pipeline will affect service*
- s) Explain how work on pipeline might affect (such as operating pressure) the operation of other distribution pipelines and facilities connected to the project*
- t) For exposed pipelines: Examine for external defects and report results*
- u) For removed pipelines: Examine for external and internal defects and report results*

### Response

Tables 17-1 through 17- 4 provide the information requested and are described below:

- ffi Table 17-1 lists all projects with applicable project details.*
- ffi Table 17-2 describes the history of plastic pipe and plastic pipe dimensions.*
- ffi Table 17-3 describes the steel pipe dimensions.*

- ffi Table 17-4 shows the results of all gas inspection reports for the period January 1 to June 30, 2011. Table 17-4 is a summary of the results from inspections performed when a pipeline is exposed. This can also include the internal inspection when applicable.
- a) Table 17-1, Column 17a – The project name is the order description.
- b) Table 17-1, Column 17b – Work description is the Maintenance Activity Type (MAT) code which describes the category of work for this project. This includes the range of years the pipe deactivated was installed by material. Also included is the length in footage and diameter of the pipe deactivated by material.
- c) Table 17-1, Column 17c – Purpose of the work is the program that the work is being funded under.
- d) See Table 7-2 – Timeframe includes the planned and actual start and finish dates for construction.
- e) Not Applicable – Pipeline number is used specifically for transmission.
- f) Not Applicable – Mileposts are used specifically for transmission, however, location information is provided in Columns 17g and 17h.
- g) Table 17-1, Column 17g – GIS coordinates are not available for Gas Distribution, however the division and city for the project is provided.
- h) Table 17-1, Column 17h – Pipeline Map is the Map and Plat or Facility.
- i) Not Applicable – Class location does not apply to distribution facilities.
- j) Not Applicable – “High Consequence Area” is a term of art that does not apply to distribution facilities.
- k) Table 17-1, Column 17k – Vintage of pipe is the range of years the pipe installed was manufactured by material. This information is only available for projects that are completed. The year installed is the year the project was completed, by material.
- l) Table 17-1, Column 17l – Manufacturer is noted for pipe installed on the completed project. The information in Table 17-1 is based on construction as-builts. Tables 17-2 and 17-3 list the approved manufacturers for plastic and steel pipe.
- m) Table 17-1, Column 17m – For steel pipe, Table 17-1 sets forth whether the pipe is seamless or non-seamless on the completed project.

- n) Table 17-1, Column 17n – Table 17-1 sets forth the Maximum Allowable Operating Pressure (MAOP) of the pipeline for the final system at the completion of the project. For regulator stations, the MAOP is for the system at the outlet of the station.
- o) Table 17-1, Column 17o – Table 17-1 sets forth the operating pressure of the pipeline for the final system at the completion of the project. For regulator stations, the operating will be for the system at the outlet of the station.
- p) Table 17-1, Column 17p – Pipeline dimensions sets forth the diameter and length in footage by material for pipe installed. Tables 17-2 and 17-3 set forth the standard thickness for plastic and steel pipe.
- q) Table 17-1, Column 17g – Areas and communities the pipeline serves.
- r) Table 17-1, Column 17r – Sets forth the number of gas services anticipated to have a service interruption due to the project.
- s) Table 17-1, Column 17s – The effect on the operation of other distribution pipelines and facilities connected to the project are described as the pressure changes due to the project. This notes the changes in the MAOP or Net Open Percentage of the system or the increase in capacity for the low pressure point the gas system.
- t) Table 17-4 – For exposed pipelines, external defect report results are included.
- u) Table 17-4 – For removed pipelines, external and internal defects and report results are included.













TABLE 17-2  
PACIFIC GAS AND ELECTRIC COMPANY  
PLASTIC PIPE HISTORY

<b>Manufacturers and Brands</b>				
Manufacturer/Brand	From	To	PE Grade	Notes
DuPont Aldyl A	1965	1990	PE2306/2406	
Nipak	1972	1985	PE2306/2406	Went out of business in 1985
Phillips Driscopipe	1972	2000	PE2306/2406 PE3408 (1/4" only)	Merged with Plexco in 2000 to form Performance Pipe
Plexco	1986	2000	PE2306/2406	Merged with Driscopipe in 2000 to form Performance Pipe
CSR/PolyPipe	1991	present	PE2406/2708	Purchased by CSR in 1995, kept PolyPipe name
Uponor	1992	2004	PE2406	Purchased by US Poly
Performance Pipe Driscoplex	2000	present	PE2406/2708 PE4710 (1/4" only)	
US Poly UAC 2000	2004	present	PE2406/2708	Now owned by JM Eagle
KWH Wehogas	2006	present	PE2406/2708	
Note: dates based on best available information and may be approximate.				

### PLASTIC PIPE DIMENSIONS

<b>Dimensions and Tolerances</b>					
Nominal Size (inches)	SDR	Outside Diameter (inches)	Outside Diameter Tolerance (inches)	Minimum Wall Thickness (inches)	Wall Thickness Tolerance (inches)
¼ CTS	6	0.375	±0.004	0.062	+0.006
½ CTS	7	0.625	±0.004	0.090	+0.009
1 CTS	11.5	1.125	±0.005	0.099	+0.012
1-1/4 IPS	10	1.660	±0.005	0.166	+0.020
2 IPS	11	2.375	±0.006	0.216	+0.026
3 IPS	11.5	3.500	±0.008	0.304	+0.036
4 IPS	13.5	4.500	±0.009	0.333	+0.040
4 IPS <sup>1</sup>	11.5	4.500	±0.009	0.391	+0.047
6 IPS	13.5	6.625	±0.011	0.491	+0.059
6 IPS <sup>1</sup>	11.5	6.625	±0.011	0.576	+0.069
8 IPS	13.5	8.625	±0.013	0.639	+0.077
<sup>1</sup> 4" IPS and 6" IPS purchased by PG&E was SDR 11.5 until 1996, at which point a switch was made to SDR 13.5 (per Gas Bulletin 90.) Given a three-year storage life, SDR 11.5 pipe could have been used through 1999.					

	<b>CODE NUMBERS FOR STEEL PIPE</b>		<b>A-15</b>
	<b>Asset Type:</b> Gas Transmission and Distribution <b>Issued by:</b> <span style="border: 1px solid black; padding: 2px;">Redacted</span>	 <span style="border: 1px solid black; padding: 2px;">Original Signed By</span>	<b>Function:</b> Design <b>Date:</b> 04-21-08
<b>Rev. #06:</b> This document replaces Revision #05. For a description of the changes, see Page 2.			

This document also appears in the following manual:

☐☐ Gas Applicant Design Manual

### Purpose and Scope

This numbered document provides code numbers for steel pipe.

### Acronyms

ARC: abrasive resistant coating  
 DSAW: double-submerged arc welded  
 ERW: electric resistance welded  
 FBE: fusion bonded epoxy  
 SMLS: seamless

**Table 1 PG&E Standard Pipe Sizes**

Nominal Pipe Diameter (Inches)	Pipe Outside Diameter (Inches)	Wall Thickness (Inches)	Grade	Seam Type	Code for Bare	Code for Wrapped	Code for FBE	Code for FBE+ARC
3/4	1.050	0.113	B	SMLS	011574	010067	-	-
		0.154	B	SMLS	011951	011036	-	-
1	1.315	0.133	B	SMLS	011575	-	-	-
		0.179	B	SMLS	011935	-	-	-
1-1/4	1.660	0.140	B	SMLS	011576	010163	-	-
2	2.375	0.154	B	SMLS	011578	010147	-	-
3	3.500	0.216	B	SMLS	011692	010178	-	-
4	4.500	0.188	X42	ERW	010941	-	010914	-
		0.237	B	SMLS	011693	-	010364	010716
6	6.625	0.188	X52	ERW	011004	-	010944	-
		0.280	B	SMLS	011688	-	010014	010844
8	8.625	0.188	X52	ERW	010717	-	010718	010795
		0.250	X42	ERW	010237	-	010838	010848
		0.322	B	SMLS	011689	-	010029	010849
10	10.750	0.250	X52	ERW	010797	-	010798	010803
		0.365	B	SMLS	011804	-	010034	010851
12	12.750	0.281	X52	ERW	010806	-	010935	010939
		0.375	B	SMLS	011948	-	010037	010853

## Code Numbers for Steel Pipe

Table 1 PG&amp;E Standard Pipe Sizes, continued

Nominal Pipe Diameter (Inches)	Pipe Outside Diameter (Inches)	Wall Thickness (Inches)	Grade	Seam Type	Code for Bare	Code for Wrapped	Code for FBE	Code for FBE+ARC
16	16.000	0.312	X52	ERW	011051	-	010038	010854
		0.375	B	SMLS	011819	-	010039	010855
20	20.000	0.375	X60	ERW	010898	-	-	-
24	24.000	0.375	X60	DSAW	010901	-	010790	010903
		0.500	X60	DSAW	010052	-	010057	010863
26	26.000	0.375	X60	DSAW	010864	-	010866	010867
		0.500	X60	DSAW	010904	-	010905	010908
30	30.000	0.375 <sup>1</sup>	X60	DSAW	010722	-	010767	010868
		0.500	X60	DSAW	010500	-	010869	010871
34	34.000	0.505	X60	DSAW	010889	-	010780	010876
36	36.000	0.500	X65	DSAW	010909	-	010910	010913

<sup>1</sup> Pipe with this wall thickness requires 42" minimum cover, when installing, to ensure adequate protection from traffic loads.

## Revision Notes

Revision 06 has the following changes:

1. Updated the data in Table 1.
2. This document is part of Change 60.

TABLE 17-4  
 PACIFIC GAS AND ELECTRIC COMPANY  
 GAS INSPECTION RESULTS: January 01, 2011 - June 30, 2011

DIVISION	DISTRICT	ADDRESS STREET	ADDRESS CITY	REPORT DATE	WALL MAP	PLAT	BLOCK	SYSTEM PRESSURE	YEAR INSTALL	CATHODIC PROT Y/N	FEET EXPOSED	MATERIAL	LINE SIZE	COATING TYPE	COATING COND	CIRCUM WELD COND	EXTERNAL GOUGING	COATING DAMAGED Y/N	COATING REPAIRED Y/N	SUPPORT COND	GOUGING Y/N	DISCOLOR Y/N	CRACKING Y/N	TEECAP CRACK Y/N						
Fresno	Fresno	Redacted	Redacted	1/3/11				HP (<=60psig)			5.00	Steel	0.75	Single wrap	Good		None					n	n	n						
Kern	Kern			1/3/11						HP (<=60psig)	1979	n	2.00	PE 2406 (Orange)	0.50									n	n	n				
North Coast	Arcata			1/4/11						HP (<=60psig)	1972	n												Good						
Fresno	Fresno			1/5/11						HP (<=60psig)			5.00	Steel	2.00	Hot Applied Asphalt	Good		None	n				n	n	n	n			
North Coast	Ukiah			1/5/11						HP (<=60psig)	1992	n	1.00	PE 2406 (Orange)	2.00									n	n	n	n			
Fresno	Fresno			1/6/11						HP (<=60psig)			96.00	Steel	2.00		Good		None											
Fresno	Fresno			1/7/11						HP (<=60psig)			5.00	PE 2406 (Orange)	3.00									n	n		n			
Kern	Kern			1/7/11						HP (<=60psig)	1939		4.00	Steel	2.00	Hot Applied Asphalt	Fair		None	y	y									
Fresno	Fresno			1/8/11						HP (<=60psig)			4.00	PE 2406 (Orange)	0.50										n	n	n			
North Coast	Eureka			1/8/11						HP (<=60psig)	1947	y	4.00	Steel	3.00	Somastic	Good		None	n										
North Bay	Napa			1/10/11						HP (<=60psig)	1964	y	8.00	Steel	0.75	Other	Good		None	y	y	Good								
Fresno	Fresno			1/10/11						HP (<=60psig)			1.00	Steel	0.75	Hot Applied Asphalt	Excellent		None	n				Good						
Fresno	Fresno			1/10/11						HP (<=60psig)				PE 2406/2708 (Yellow)	1.00		Good		None	n			Good							
Kern	Kern			1/10/11						HP (<=60psig)	1963		3.00	Steel	2.00	Hot Applied Asphalt	Good		None	n	n									
Kern	Kern			1/10/11						HP (<=60psig)	1961	y	3.00	Steel	0.75	Double wrap	Good		None	y	y									
North Coast	Arcata			1/10/11						HP (<=60psig)	1949		4.00	Steel	2.00	Somastic	Good		None	n	n									
North Coast	Ukiah			1/11/11						SHHP (<=25psig)	1971	n	3.00	Aldyl A	0.50									n	n	n	n			
Fresno	Fresno			1/11/11						HP (<=60psig)				PE 2406/2708 (Yellow)																
Fresno	Fresno			1/11/11						HP (<=60psig)				PE 2406/2708 (Yellow)	1.00				None											
Fresno	Fresno			1/11/11						HP (<=60psig)				Steel	0.75															
Fresno	Fresno			1/11/11						HP (<=60psig)			4.00	Steel	4.00	Hot Applied Asphalt			None	n										
Fresno	Fresno			1/11/11						HP (<=60psig)			7.00	Steel	3.00	Hot Applied Asphalt	Fair		None											
Kern	Kern			1/11/11						HP (<=60psig)	1986	n	3.00	PE 2406 (Orange)	1.25									n	n	n	n			
North Valley	Redding			1/11/11						HP (<=60psig)	1967	y	5.00	Steel	0.75	Double wrap	Good		None											
San Jose	San Jose			1/12/11						HP (<=60psig)	1962		3.00	Steel																
Fresno	Fresno			1/12/11						HP (<=60psig)			3.00	PE 2406 (Orange)	1.00									n	n	n	n			
Fresno	Fresno			1/12/11						HP (<=60psig)						Single wrap	Fair	Acceptable	None	n										
Fresno	Fresno			1/12/11						HP (<=60psig)			7.00	Steel	3.00															
Kern	Kern			1/12/11						HP (<=60psig)	1949	y	3.00	Steel	0.75	Hot Applied Asphalt	Good	Acceptable	None	y	y	Good								
Fresno	Fresno			1/13/11						HP (<=60psig)				PE 2406/2708 (Yellow)	1.00		Good						Good							
Fresno	Fresno			1/13/11						HP (<=60psig)				Copper	1.00	Double wrap	Excellent		None					n	n	n	n	n		
Kern	Kern			1/13/11						LP (<=10.5"wc)			8.00	Steel	4.00	Hot Applied Asphalt	Poor		None	y	y									
Kern	Kern			1/13/11						LP (<=10.5"wc)			4.00	PE 2406 (Orange)	4.00									n	n	n	n	n		
North Coast	Ukiah			1/14/11						HP (<=60psig)	1967	y	6.00	Steel	2.00	Other	Excellent		None	n	n									
Kern	Kern			1/14/11						HP (<=60psig)	1998	n	2.00	PE 2406 (Orange)	1.00									n	n	n	n	n		
Diablo	Diablo			1/14/11																										
Diablo	Diablo			1/14/11									4.00	Steel	2.00	Other	Good		None	n										
Diablo	Diablo			1/14/11						HP (<=60psig)	1979	y	4.00	Steel	2.00	Other	Good		None	n										
Fresno	Fresno			1/15/11						HP (<=60psig)			3.00	Steel	2.00															
San Jose	San Jose			1/18/11									5.00	Steel	4.00	Hot Applied Asphalt	Good		None	n	n									
Fresno	Fresno			1/18/11						HP (<=60psig)		y	4.00	Copper	0.50	Hot Applied Asphalt	Good		None	y	y	Good								
Fresno	Fresno			1/18/11						HP (<=60psig)				PE 2406/2708 (Yellow)			Good													
Kern	Kern			1/18/11						HP (<=60psig)	1966	y	5.00	Steel	3.00	Hot Applied Asphalt	Good		None											
Kern	Kern			1/18/11						HP (<=60psig)	1966	y	4.00	Steel	3.00	Hot Applied Asphalt	Good		None	n	n									
Kern	Kern			1/18/11						HP (<=60psig)	1966	y	5.00	Steel	3.00	Hot Applied Asphalt	Good		None	n	n									
Kern	Kern			1/18/11						HP (<=60psig)			4.00	Steel																
Fresno	Fresno			1/18/11						HP (<=60psig)		y	4.00	Copper	0.50	Hot Applied Asphalt	Good		None	y	y	Good								
North Coast	Ukiah			1/19/11						SHHP (<=25psig)	1967	y	5.00	Steel	6.00	Hot Applied Asphalt	Good	Acceptable	None	n	n									
Fresno	Fresno			1/19/11						HP (<=60psig)		y	4.00	Steel	0.75	Hot Applied Asphalt	Good		None	y	y									
Fresno	Fresno			1/19/11						HP (<=60psig)			5.00	Wrought Iron	0.75	Hot Applied Asphalt	Excellent		None											
Fresno	Fresno			1/19/11						HP (<=60psig)			7.00	Steel	2.00	Single wrap	Fair		None	n										
Fresno	Fresno			1/19/11						HP (<=60psig)		y	1.00	Steel	3.00	Other	Excellent		None											
Kern	Kern			1/19/11						HP (<=60psig)	1961	y	1.00	Steel	2.00	Hot Applied Asphalt	Good	Acceptable	None	y	y	Good								
Kern	Kern			1/19/11						HP (<=60psig)	1958	y	3.00	Steel	2.00	Double wrap	Good		None	n	n									
North Valley	Redding			1/19/11						HP (<=60psig)	1965	y	6.00	Steel	0.75	Double wrap	Good		None											
North Valley	Redding			1/19/11						HP (<=60psig)	1964	y	2.00	Steel	0.75	Double wrap	Good		None											
Fresno	Fresno			1/20/11						HP (<=60psig)			4.00	Steel	0.75	Somastic	Excellent		None	y	y									
Fresno	Fresno			1/20/11						HP (<=60psig)																				
Fresno	Fresno			1/20/11						HP (<=60psig)			7.00	Steel	2.00	Single wrap	Fair	Acceptable	None	n										
Kern	Kern			1/20/11						HP (<=60psig)	1956		3.00	Steel	2.00	Double wrap	Good	Acceptable	None	y	y	Good								
Stockton	Dalla	1/21/11						HP (<=60psig)	1948	y	5.00	Steel	2.00																	
Fresno	Fresno	1/21/11						HP (<=60psig)			6.00	Steel	1.00	Somastic	Good		None	y	y											
Kern	Kern	1/21/11						HP (<=60psig)	1958	y	2.00	Steel	2.00	Double wrap	Good	Acceptable	None													
Kern	Kern	1/21/11						SHHP (<=25psig)	1951	y	3.00	Steel	2.00	Hot Applied Asphalt	Good		None	y	y											
Fresno	Fresno	1/22/11						HP (<=60psig)			6.00	Steel	2.00	Hot Applied Asphalt	Good		None	y	y											
Fresno	Fresno	1/22/11						HP (<=60psig)			8.00	PE 2406/2708 (Yellow)	2.00									n	n	n	n	n				
Fresno	Fresno	1/22/11						HP (<=60psig)			8.00	PE 2406/2708 (Yellow)	2.00										n	n	n	n	n			

TABLE 17-4  
PACIFIC GAS AND ELECTRIC COMPANY  
GAS INSPECTION RESULTS: January 01, 2011 - June 30, 2011

DIVISION	DISTRICT	ADDRESS STREET	ADDRESS CITY	REPORT DATE	WALL MAP	PLAT	BLOCK	SYSTEM PRESSURE	YEAR INSTALL	CATHODIC PROT Y/N	FEET EXPOSED	MATERIAL	LINE SIZE	COATING TYPE	COATING COND	CIRCUM WELD COND	EXTERNAL GOUGING	COATING DAMAGED Y/N	COATING REPAIRED Y/N	SUPPORT COND	GOUGING Y/N	DISCOLOR Y/N	CRACKING Y/N	TEECAP CRACK Y/N				
Fresno	Fresno	Redacted	Redacted	1/22/11				HP (<=60psig)			10.00	PE 2406/2708 (Yellow)	4.00									n	n	n	n			
Fresno	Fresno			1/23/11				1.00	Steel	0.75				Hot Applied Asphalt	Fair			None	n	n								
Fresno	Fresno			1/24/11				5.00	Steel	2.00				Single wrap	Fair	Acceptable		None	n									
Fresno	Fresno			1/24/11				2.00	Steel	4.00					Other	Good		None										
Fresno	Fresno			1/24/11												Other	Good			n				n	n	n		
Kern	Kern			1/24/11						HP (<=60psig)	1983		2.00	PE 2406 (Orange)	2.00										n	n	n	
Kern	Kern			1/24/11						HP (<=60psig)	1983		2.00	PE 2406 (Orange)	2.00										n	n	n	
Fresno	Fresno			1/25/11						HP (<=60psig)			2.00	Steel	4.00	Hot Applied Asphalt	Excellent		None				Good					
Fresno	Fresno			1/25/11						HP (<=60psig)			5.00	Steel	2.00	Single wrap	Fair		None	n								
Fresno	Fresno			1/25/11						HP (<=60psig)			3.00	Steel	1.00		Good		n									
Fresno	Fresno			1/25/11						HP (<=60psig)			3.00	Steel	0.75													
Fresno	Fresno			1/25/11						HP (<=60psig)			3.00	Steel	0.50	Hot Applied Asphalt	Excellent		None	n								
Fresno	Fresno			1/26/11						HP (<=60psig)		y	4.00	Steel	2.00	Hot Applied Asphalt	Fair		None	n			Good					
Fresno	Fresno			1/26/11						HP (<=60psig)			6.00	Steel	2.00	Single wrap	Fair	Acceptable		None	n							
Fresno	Fresno			1/26/11						HP (<=60psig)			2.00	Steel	8.00			None										
Fresno	Fresno			1/26/11						HP (<=60psig)			4.00	Steel	0.75	Hot Applied Asphalt	Fair		None				Good					
Kern	Kern			1/26/11						HP (<=60psig)	2002	n	1.00	Steel	2.00													
Kern	Kern			1/26/11						HP (<=60psig)	1955	y	2.00	Steel	2.00	Double wrap	Good	Acceptable		None			Good					
Fresno	Fresno			1/27/11						HP (<=60psig)			6.00	Steel	4.00	Hot Applied Asphalt	Good		n	y								
Fresno	Fresno			1/27/11						HP (<=60psig)			6.00	Steel	2.00	Single wrap	Fair		None									
Fresno	Fresno			1/27/11						HP (<=60psig)			4.00	Steel	1.00		Good		n									
Fresno	Fresno			1/27/11						HP (<=60psig)			4.00	Steel	4.00	Hot Applied Asphalt	Good		None	n								
Fresno	Fresno			1/27/11						HP (<=60psig)			4.00	Steel	2.00	Tape	Good		None	n								
North Coast	Ukiah			1/28/11						SHH (<=25psig)	1956	y	20.00	Steel	4.00	Single wrap	Good	Acceptable		n	y		Good					
Fresno	Fresno			1/28/11						HP (<=60psig)			4.00	Steel	4.00	Hot Applied Asphalt	Good		None	n			Good					
Fresno	Fresno			1/28/11						HP (<=60psig)		y	2.00	Steel	2.00	Somastic	Excellent		None	n								
North Coast	Ukiah			1/31/11						HP (<=60psig)	1973	n	3.00	PE 2406 (Orange)	0.50								n	n	n	n		
Fresno	Fresno			1/31/11						HP (<=60psig)			5.00	Steel	2.00	Single wrap	Fair		n	n								
Fresno	Fresno			1/31/11						HP (<=60psig)			5.00	Steel	2.00	Single wrap	Fair		n	n								
North Coast	Ukiah			1/31/11						HP (<=60psig)	1973	n	4.00	Aldyl A	2.00								n	n	n	n		
Fresno	Fresno			2/1/11						HP (<=60psig)			1.00	Steel	2.00	Extru Coat	Good		None									
Fresno	Fresno			2/1/11						HP (<=60psig)			2.00	PE 2406 (Orange)	2.00								n	n	n	n	n	
Fresno	Fresno			2/1/11						HP (<=60psig)			2.00	PE 2406/2708 (Yellow)	1.00		Good		n	n			n	n	n	n	n	
Fresno	Fresno			2/1/11						HP (<=60psig)			1.00	Steel	2.00	Hot Applied Asphalt	Excellent		None									
Fresno	Fresno			2/1/11						HP (<=60psig)			3.00	Steel	2.00	Extru Coat	Excellent		None									
Fresno	Fresno			2/2/11						HP (<=60psig)				PE 2406/2708 (Yellow)			Good		n	n								
Fresno	Fresno			2/2/11						HP (<=60psig)			5.00	Steel	2.00	Single wrap	Fair	Acceptable		None								
Fresno	Fresno			2/2/11						HP (<=60psig)			5.00	Steel	2.00	Single wrap	Fair	Acceptable		None								
Fresno	Fresno			2/2/11						HP (<=60psig)			2.00	Steel	3.00		Good		None									
Fresno	Fresno			2/2/11						HP (<=60psig)			6.00	Steel	4.00	Somastic			n									
Kern	Kern			2/2/11						HP (<=60psig)			3.00	Steel	4.00	Hot Applied Asphalt	Good		None	n	n							
San Francisco	San Francisco			2/2/11						HP (<=60psig)			4.00	Copper	1.00													
North Coast	Ukiah			2/3/11						SHH (<=25psig)	1966	y	6.00	Steel	2.00	Hot Applied Asphalt			None	y	y							
Fresno	Fresno			2/3/11						HP (<=60psig)				PE 2406/2708 (Yellow)	1.00									n	n	n	n	
Fresno	Fresno			2/3/11						HP (<=60psig)			6.00	Steel		Single wrap			None	n								
Fresno	Fresno			2/3/11						HP (<=60psig)			3.00	Steel	4.00	Hot Applied Asphalt	Good		None	n								
Fresno	Fresno			2/3/11						HP (<=60psig)			3.00	PE 2406/2708 (Yellow)	1.00								n	n	n	n		
Kern	Kern			2/3/11						HP (<=60psig)		y	5.00	Steel	3.00	Hot Applied Asphalt	Fair		y	y								
Fresno	Fresno			2/4/11						HP (<=60psig)			2.00	PE 2406/2708 (Yellow)	2.00								n	n	n	n	n	
Fresno	Fresno			2/4/11						HP (<=60psig)			9.00	PE 2406 (Orange)	0.50								n	n	n	n	n	
Fresno	Fresno	2/4/11						HP (<=60psig)			3.00	PE 2406 (Orange)	2.00								n	n	n	n	n			
Fresno	Fresno	2/7/11						HP (<=60psig)				PE 2406/2708 (Yellow)	1.00								n	n	n	n	n			
Fresno	Fresno	2/7/11						HP (<=60psig)			2.00	Steel	2.00	Hot Applied Asphalt	Excellent		None			Good								
Fresno	Fresno	2/7/11						HP (<=60psig)			2.00	Steel	4.00	Hot Applied Asphalt	Good		None			Good								
Kern	Kern	2/7/11						HP (<=60psig)		n	3.00	PE 2406 (Orange)	2.00								n	n	n	n	n			
Fresno	Fresno	2/8/11						HP (<=60psig)			5.00	Steel	2.00	Single wrap	Fair	Acceptable		None	n									
Fresno	Fresno	2/8/11						HP (<=60psig)			5.00	Steel		Somastic	Good													
Fresno	Fresno	2/8/11						HP (<=60psig)			3.00	Steel	4.00	Hot Applied Asphalt	Fair		None											
Fresno	Fresno	2/8/11						HP (<=60psig)			2.00	PE 2406/2708 (Yellow)	4.00								n	n	n	n	n			
Fresno	Fresno	2/8/11						HP (<=60psig)			14.00	PE 2406/2708 (Yellow)	4.00								n	n	n	n	n			
Kern	Kern	2/8/11						HP (<=60psig)	1954	y	4.00	Steel	2.00	Hot Applied Asphalt	Fair		None											
North Valley	Redding	2/8/11						HP (<=60psig)	1964	y	2.00	Steel	0.75	Hot Applied Asphalt	Good		None											
North Coast	Ukiah	2/9/11						SHH (<=25psig)	1968	y	6.00	Steel	2.00	Somastic			None	n	y									
Fresno	Fresno	2/9/11						HP (<=60psig)			5.00	Steel	2.00	Single wrap	Fair	Acceptable		None	n	n								
Fresno	Fresno	2/9/11						HP (<=60psig)			8.00	Steel	1.00	Hot Applied Asphalt	Good		None			n	n	n	n	n	n			
Fresno	Fresno	2/9/11						HP (<=60psig)				Steel	3.00	Single wrap	Fair		None	n										



TABLE 17-4  
PACIFIC GAS AND ELECTRIC COMPANY  
GAS INSPECTION RESULTS - January 01, 2011 - June 30, 2011

DIVISION	DISTRICT	ADDRESS STREET	ADDRESS CITY	REPORT DATE	WALL MAP	PLAT	BLOCK	SYSTEM PRESSURE	YEAR INSTALL	CATHODIC PROT Y/N	FEET EXPOSED	MATERIAL	LINE SIZE	COATING TYPE	COATING COND	CIRCUM WELD COND	EXTERNAL COUING	COATING DAMAGED Y/N	COATING REPAIRED Y/N	SUPPORT COND	COUING Y/N	DISCOLOR Y/N	CRACKING Y/N	TECAP CRACK Y/N
Kern	Kern			2/28/11				HP (-=60psig)	2011	n	4.00	PE 2406/2708 (Yellow)	2.00											
Kern	Kern			2/29/11				HP (-=60psig)	2011	n	4.00	PE 2406/2708 (Yellow)	2.00	Hot Applied Asphalt	Good		None	n		Good				
North Valley	Reading		Reading	2/29/11				HP (-=60psig)	1964	y	2.00	Steel	0.75											
North Valley	Reading		Reading	2/29/11				HP (-=60psig)	1915	n	1.00	Adj P	0.50											
North Valley	Reading		Reading	2/29/11				HP (-=60psig)	1915	n	1.00	Adj P	0.50											
North Coast	Ukiah			2/10/11				SHF (-=20psig)	1966	y	3.00	Steel	2.00	Hot Applied Asphalt	Good		None	n						
Fresno	Fresno			2/10/11				HP (-=60psig)			2.00	PE 2406 (Orange)	2.00											
Fresno	Fresno			2/10/11				HP (-=60psig)			5.00	Steel	2.00	Single wrap	Fair		None	n		Good				
Fresno	Fresno			2/10/11				HP (-=60psig)			1.00	PE 2406/2708 (Yellow)	1.00	Hot Applied Asphalt	Good		None	n						
Fresno	Fresno			2/10/11				HP (-=60psig)			4.00	Steel	4.00	Hot Applied Asphalt	Fair		None	n	y					
Fresno	Fresno			2/10/11				LP (-=10.5 w/c)		n	3.00	Steel	4.00	Hot Applied Asphalt	Poor		None	n						
Fresno	Fresno			2/10/11				HP (-=60psig)			6.00	PE 2406 (Orange)	1.00	Hot Applied Asphalt	Good		None	n						
Fresno	Fresno			2/10/11				LP (-=10.5 w/c)			3.00	Steel	8.00	Single wrap	Good		None	y						
North Bay	Vallejo			2/10/11				HP (-=60psig)	1942	y	3.00	Steel	2.00	Other	Fair		None	y						
Fresno	Fresno			2/14/11				HP (-=60psig)			5.00	PE 2406/2708 (Yellow)	1.00											
Fresno	Mission			2/14/11				HP (-=60psig)			3.00	Steel	1.00	Hot Applied Asphalt	Good		None	n		Good				
Fresno	Fresno			2/14/11				HP (-=60psig)			5.00	Steel	2.00	Single wrap	Fair		None	n						
Fresno	Fresno			2/14/11				HP (-=60psig)			1.00	PE 2406 (Orange)	0.50											
Fresno	Fresno			2/15/11				SHF (-=20psig)	1964	n	2.00	Steel	0.75	Double wrap	Good		None	y						
Fresno	Kern			2/16/11				HP (-=60psig)	2011	y	5.00	Steel	8.00	Somastic	Fair	Acceptable	None	y						
Fresno	Fresno			2/16/11				HP (-=60psig)			4.00	PE 2406/2708 (Yellow)	1.00							Good				
Fresno	Fresno			2/16/11				HP (-=60psig)			3.00	Steel	2.00	Extru Coat	Excellent		None	n		Good				
Kern	Kern			2/16/11				HP (-=60psig)			3.00	Steel	0.75	Single wrap	Good		None	n						
Kern	Kern			2/16/11				HP (-=60psig)	1997		4.00	Steel	2.00	Extru Coat	Good		None	n		Good				
Fresno	Fresno			2/17/11				HP (-=60psig)			3.00	Steel	2.00	Double wrap	Good		None	n						
Fresno	Fresno			2/17/11				HP (-=60psig)			4.00	Steel	2.00	Double wrap	Good		None	n						
Fresno	Fresno			2/17/11				HP (-=60psig)			5.00	Steel	1.00	Single wrap	Fair		None	n						
Fresno	Fresno			2/17/11				HP (-=60psig)			4.00	Steel	2.00	Double wrap	Good		None	n						
Mission	Mission			2/18/11				HP (-=60psig)	1956	y	4.00	Steel	0.75	Hot Applied Asphalt	Fair		None	n		Good				
Fresno	Fresno			2/18/11				HP (-=60psig)			4.00	Steel	2.00	Double wrap	Good		None	n						
Fresno	Fresno			2/22/11				HP (-=60psig)			5.00	PE 2406/2708 (Yellow)	1.00											
Fresno	Fresno			2/22/11				HP (-=60psig)			4.00	Steel	3.00	Hot Applied Asphalt	Fair		None	n		Good				
Fresno	Fresno			2/23/11				HP (-=60psig)			4.00	Steel	3.00	Somastic	Fair	Acceptable	Light							
Fresno	Fresno			2/23/11				HP (-=60psig)			5.00	PE 2406/2708 (Yellow)	1.00							Good				
Fresno	Fresno			2/23/11				HP (-=60psig)			6.00	Steel	2.00	Somastic	Fair	Acceptable	None	n						
Fresno	Fresno			2/23/11				HP (-=60psig)			15.00	Steel	4.00											
Fresno	Fresno			2/24/11				HP (-=60psig)		y	3.00	Steel	2.00	Single wrap	Good		None	n						
San Francisco	San Francisco			2/24/11				HP (-=60psig)			3.00	Steel	1.00	Single wrap	Good		None	n						
Fresno	Fresno			2/24/11				HP (-=60psig)			5.00	Steel	2.00	Single wrap	Good		None	n						
Fresno	Fresno			2/24/11				HP (-=60psig)			5.00	Steel	1.00	Single wrap	Fair	Acceptable	None	n						
Fresno	Fresno			2/24/11				HP (-=60psig)			5.00	Steel	3.00	Single wrap	Good		None	n		Good				
Fresno	Fresno			2/25/11				HP (-=60psig)		n	2.00	PE 2406/2708 (Yellow)	1.25											
Fresno	Kern			2/28/11				HP (-=60psig)			3.00	Steel	2.00	Extru Coat	Excellent		None	y		Good				
Fresno	Fresno			2/28/11				HP (-=60psig)			4.00	PE 2406/2708 (Yellow)	2.00							Good				
Fresno	Fresno			2/28/11				HP (-=60psig)			5.00	Steel	3.00	Single wrap	Good	Acceptable	None	n		Good				
Fresno	Fresno			2/28/11				HP (-=60psig)			4.00	PE 2406/2708 (Yellow)	1.00							Good				
Fresno	Fresno			2/28/11				HP (-=60psig)			5.00	Steel	3.00	Single wrap	Fair	Acceptable	None	n						
Fresno	Fresno			2/28/11				HP (-=60psig)			4.00	Steel	3.00	Single wrap	Good		None	n						
Fresno	Fresno			2/28/11				HP (-=60psig)			4.00	Steel	2.00	Single wrap	Good		None	n						
Fresno	Fresno			3/1/11				HP (-=60psig)			4.00	Steel	4.00	Single wrap	Good		None	n						
Fresno	Fresno			3/1/11				HP (-=60psig)			5.00	Steel	2.00	Single wrap	Excellent		None	n						
Fresno	Fresno			3/1/11				HP (-=60psig)			4.00	Steel	4.00	Single wrap	Good		None	n						
Fresno	Fresno			3/1/11				HP (-=60psig)			5.00	Steel	2.00	Single wrap	Good		None	n						
Fresno	Fresno			3/1/11				HP (-=60psig)			5.00	Copper	0.50	Hot Applied Asphalt	Fair		None	n						
Fresno	Fresno			3/2/11				HP (-=60psig)	2011	n	3.00	Steel	2.00	Hot Applied Asphalt	Good		None	n						
Fresno	Fresno			3/3/11				HP (-=60psig)			4.00	Steel	3.00	Hot Applied Asphalt	Good		None	n						
Fresno	Fresno			3/3/11				HP (-=60psig)			5.00	Steel	3.00	Somastic	Fair	Acceptable	None	n	y					
Fresno	Fresno			3/3/11				HP (-=60psig)			5.00	Steel	3.00	Single wrap	Fair	Acceptable	None	n						

TABLE 17-4  
PACIFIC GAS AND ELECTRIC COMPANY  
GAS INSPECTION RESULTS: January 01, 2011 - June 30, 2011

DIVISION	DISTRICT	ADDRESS STREET	ADDRESS CITY	REPORT DATE	WALL MAP	PLAT	BLOCK	SYSTEM PRESSURE	YEAR INSTALL	CATHODIC PROT Y/N	FEET EXPOSED	MATERIAL	LINE SIZE	COATING TYPE	COATING COND	CIRCUM WELD COND	EXTERNAL GOUGING	COATING DAMAGED Y/N	COATING REPAIRED Y/N	SUPPORT COND	GOUGING Y/N	DISCOLOR Y/N	CRACKING Y/N	TEECAP CRACK Y/N
Fresno	Fresno			3/3/11				HP (<=60psig)				PE 2406/2708 (Yellow)	1.00		Good			n		Good	n	n	n	n
Fresno	Fresno			3/3/11				HP (<=60psig)			1.00	PE 2406/2708 (Yellow)	1.00								n	n	n	n
Fresno	Fresno			3/3/11				HP (<=60psig)			4.00	Steel	2.00	Double wrap	Excellent		None	y	y		n	n	n	n
Fresno	Fresno			3/3/11				HP (<=60psig)			4.00	Steel	2.00											
Kern	Kern			3/4/11				HP (<=60psig)	1952		1.00	Steel	0.75	Double wrap	Good		None							
Fresno	Fresno			3/4/11				HP (<=60psig)	2011		6.00	Steel	3.00	Hot Applied Asphalt	Fair		None	y	y					
Kern	Kern			3/5/11				SHHP (<=25psig)			4.00	Steel	2.00	Somastic	Fair	Acceptable	None	y	y	Good	n	n	n	n
Fresno	Fresno			3/7/11				HP (<=60psig)				PE 2406/2708 (Yellow)			Good		None	n		Good	n	n	n	n
Kern	Kern			3/7/11				HP (<=60psig)			2.00	PE 2406 (Orange)	2.00								n	n	n	n
North Valley	Redding			3/7/11				HP (<=60psig)	1963	y		Steel	0.75	Double wrap	Good		None							
Fresno	Fresno			3/8/11				HP (<=60psig)				PE 2406/2708 (Yellow)	1.00		Good		Light	n	n					
Fresno	Fresno			3/8/11				HP (<=60psig)				PE 2406/2708 (Yellow)	1.00		Good		n	n	Good					
Fresno	Fresno			3/8/11				HP (<=60psig)			7.00	Steel		Single wrap	Fair		None	n						
Fresno	Fresno			3/8/11				HP (<=60psig)				PE 2406/2708 (Yellow)	1.00		Good				Good	n	n	n	n	
Fresno	Fresno			3/8/11				HP (<=60psig)			7.00	Steel	3.00	Single wrap	Fair		None	n						
Kern	Kern			3/8/11				HP (<=60psig)	2011	n	7.00	PE 2406/2708 (Yellow)	2.00								n		n	n
North Coast	Eureka			3/9/11				HP (<=60psig)			7.00	Steel	2.00											
Fresno	Fresno			3/9/11				HP (<=60psig)			7.00	Steel	3.00	Single wrap	Fair	Acceptable	None							
Fresno	Fresno			3/9/11				HP (<=60psig)			4.00	PE 2406/2708 (Yellow)	2.00								n	n	n	n
Fresno	Fresno			3/9/11				HP (<=60psig)			2.00	Steel	4.00	Hot Applied Asphalt	Good		None	y	y					
North Valley	Red Bluff			3/9/11																				
Fresno	Fresno			3/10/11				HP (<=60psig)			5.00	Steel	3.00	Single wrap	Fair	Acceptable	None	n	n					
Fresno	Fresno			3/10/11				HP (<=60psig)			5.00	Steel	3.00	Single wrap	Fair		None	n	n					
Kern	Kern			3/10/11				SHHP (<=25psig)	2011		4.00	Steel	2.00	Hot Applied Asphalt	Fair		None	y	y					
Kern	Kern			3/11/11				HP (<=60psig)		n	1.00	PE 2406/2708 (Yellow)	0.50								n	n	n	n
Fresno	Fresno			3/11/11				HP (<=60psig)			3.00	PE 2406/2708 (Yellow)	0.50								n	n	n	n
San Francisco	San Francisco			3/11/11				HP (<=60psig)	2011	y	2.00	Steel	2.00	Double wrap	Excellent		None							
North Bay	Marin			3/12/11				HP (<=60psig)	1952	y	4.00	Steel	2.00	Hot Applied Asphalt	Excellent		None	y	y	Good				
Kern	Kern			3/14/11				HP (<=60psig)	2011	y	2.00	Steel	0.75	Double wrap	Fair		None	y	n	Good	n			
North Coast	Ukiah			3/14/11				HP (<=60psig)	1975	n	1.00	PE 2406 (Orange)	4.00									n	n	
Fresno	Fresno			3/14/11				HP (<=60psig)			9.00	Steel	3.00	Single wrap	Fair	Acceptable	None	n						
Fresno	Fresno			3/14/11				HP (<=60psig)				PE 2406/2708 (Yellow)	1.00		Good		None	n	n					
Fresno	Fresno			3/14/11				HP (<=60psig)			3.00	PE 2406 (Orange)	1.00								n	n	n	n
Fresno	Fresno			3/14/11				HP (<=60psig)			3.00	PE 2406 (Orange)	1.25								n	n	n	n
Fresno	Fresno			3/14/11				HP (<=60psig)			3.00	Steel	3.00	Somastic	Excellent		None			Good	n	n	n	n
Fresno	Fresno			3/14/11				HP (<=60psig)			3.00	PE 2406 (Orange)	1.25								n	n	n	n
Kern	Kern			3/14/11				HP (<=60psig)	1983		4.00	Steel	6.00	Extru Coat	Excellent	Acceptable	None			Good				
Fresno	Fresno			3/15/11				HP (<=60psig)			7.00	Steel	3.00	Single wrap	Fair	Acceptable	None	n						
Fresno	Fresno			3/15/11				HP (<=60psig)				PE 2406/2708 (Yellow)	1.00		Good	Acceptable		n	n	Good				
San Francisco	San Francisco			3/16/11							2.00	Steel												
Fresno	Fresno			3/16/11				HP (<=60psig)			4.00	PE 2406/2708 (Yellow)	0.50								n	n	n	n
Fresno	Fresno			3/16/11				HP (<=60psig)		y	7.00	Steel	3.00	Single wrap	Fair	Acceptable	None							
Fresno	Fresno			3/16/11				HP (<=60psig)		y		Steel	3.00	Other	Good					Good	n	n	n	n
Fresno	Fresno			3/16/11				HP (<=60psig)		y		Steel	2.00	Other	Good						n	n	n	n
Fresno	Fresno			3/16/11				HP (<=60psig)			4.00	Steel	4.00											
Kern	Kern			3/16/11				HP (<=60psig)		n	6.00	PE 2406 (Orange)	4.00								n	y	n	n
North Valley	Redding			3/16/11				HP (<=60psig)	1968	y	1.00	Steel	0.75	Tape	Good		None							
North Bay	Marin			3/16/11				HP (<=60psig)	1994	n	13.00	PE 2406/2708 (Yellow)	1.00								n	n	n	n
North Coast	Ukiah			3/17/11				HP (<=60psig)	1975	n	3.00	PE 2406 (Orange)	0.50									n	n	
North Coast	Ukiah			3/17/11				HP (<=60psig)	1975	n	3.00	PE 2406 (Orange)	0.50								n	n	n	n
Fresno	Fresno			3/17/11				HP (<=60psig)		y		Steel	3.00	Other	Good		n			Good	n	n	n	n
Fresno	Fresno			3/17/11				HP (<=60psig)			5.00	Steel	2.00	Somastic	Good		None							
Fresno	Fresno			3/17/11				HP (<=60psig)			6.00	PE 2406/2708 (Yellow)	2.00								n	n	n	n
North Coast	Eureka			3/17/11				HP (<=60psig)	1946	y	4.00	Steel	4.00	Somastic	Excellent		None	n	y					
North Coast	Eureka			3/17/11				HP (<=60psig)	1946	y	4.00	Steel	4.00	Somastic	Excellent		None	n	y					
North Coast	Eureka			3/17/11				HP (<=60psig)	1946	y	4.00	Steel	4.00	Somastic	Excellent		None	n	y					
Fresno	Fresno			3/18/11				HP (<=60psig)	1955	y	6.00	Steel	0.75	Hot Applied Asphalt	Good		None	y	y	Good				
North Coast	Eureka			3/18/11				HP (<=60psig)	1946	y	4.00	Steel	4.00											
North Bay	Marin			3/18/11				HP (<=60psig)		n	5.00	PE 2406/2708 (Yellow)	1.00								n	n	n	n
Fresno	Fresno			3/20/11				HP (<=60psig)			3.00	Steel	0.75								n	n	n	n
Kern	Kern			3/21/11				HP (<=60psig)	1996	n	3.00	PE 2406/2708 (Yellow)	0.50								n	n	n	n
Fresno	Fresno			3/21/11				HP (<=60psig)			3.00	Steel	4.00	Double wrap	Good		None							
Fresno	Fresno			3/21/11				HP (<=60psig)			3.00	Steel	4.00	Double wrap	Good		None							
Fresno	Fresno			3/22/11				HP (<=60psig)		y		Steel	3.00	Other	Good		None	n		Good	n	n	n	n

Redacted

Redacted

TABLE 17-4  
PACIFIC GAS AND ELECTRIC COMPANY  
GAS INSPECTION RESULTS: January 01, 2011 - June 30, 2011

DIVISION	DISTRICT	ADDRESS STREET	ADDRESS CITY	REPORT DATE	WALL MAP	PLAT	BLOCK	SYSTEM PRESSURE	YEAR INSTALL	CATHODIC PROT Y/N	FEET EXPOSED	MATERIAL	LINE SIZE	COATING TYPE	COATING COND	CIRCUIT WELD COND	EXTERNAL GOUGING	COATING DAMAGED Y/N	COATING REPAIRED Y/N	SUPPORT COND	GOUGING Y/N	DISCOLOR Y/N	CRACKING Y/N	TEECAP CRACK Y/N
Fresno	Fresno			3/22/11				HP (<=60psig)		y	6.00	Steel	2.00	Single wrap	Fair	Acceptable	None	n						
Fresno	Fresno			3/22/11				HP (<=60psig)			3.00	Steel	3.00	Hot Applied Asphalt	Fair		None	y	y	Good				
Kern	Kern			3/22/11				HP (<=60psig)	1958	y	3.00	Steel	0.75	Hot Applied Asphalt	Poor		None	y	y					
North Valley	Redding			3/22/11				HP (<=60psig)	1965	y	3.00	Steel	0.75	Double wrap	Good		None	n						
Fresno	Fresno			3/23/11				HP (<=60psig)		y	6.00	Steel	2.00	Single wrap	Fair		None	n						
Kern	Kern			3/23/11				HP (<=60psig)			3.00	PE 2406 (Orange)	2.00								n	n	n	n
Kern	Kern			3/23/11				HP (<=60psig)			4.00	Steel	2.00	Hot Applied Asphalt	Fair		None	y	y	Good				
Fresno	Fresno			3/24/11				HP (<=60psig)			4.00	Steel	3.00	Bare/None			None							
Fresno	Fresno			3/24/11				HP (<=60psig)			5.00	PE 2406/2708 (Yellow)	1.00								n	n	n	n
Kern	Kern			3/24/11				HP (<=60psig)			5.00	PE 2406 (Orange)	0.50								n	n	n	n
North Coast	Eureka			3/24/11				HP (<=60psig)	1960	y	1.00	Steel	0.75	Single wrap	Poor		None	y	y	Good				
Fresno	Fresno			3/25/11				HP (<=60psig)			6.00	PE 2406/2708 (Yellow)									n	n	n	n
Fresno	Fresno			3/26/11																				
Fresno	Fresno			3/28/11				HP (<=60psig)		y	6.00	Steel	3.00	Single wrap	Fair		None	n						
Fresno	Fresno			3/29/11				HP (<=60psig)		y		Steel	3.00	Other	Good					Good	n	n	n	n
Fresno	Fresno			3/28/11				HP (<=60psig)			1.00	PE 2406 (Orange)	0.50								n	n	n	n
Fresno	Fresno			3/28/11				HP (<=60psig)			1.00	Steel	0.75	Hot Applied Asphalt	Excellent		None							
Fresno	Fresno			3/28/11				HP (<=60psig)			2.00	Aldyl A	1.00								n	y	n	n
Fresno	Fresno			3/28/11				HP (<=60psig)			6.00	Steel	2.00	Single wrap	Fair		None	n						
Kern	Kern			3/28/11				HP (<=60psig)	1976		3.00	PE 2406 (Orange)	0.50								n	n	n	n
Kern	Kern			3/28/11				HP (<=60psig)			3.00	PE 2406 (Orange)	2.00											
Fresno	Fresno			3/29/11				HP (<=60psig)			4.00	Steel	4.00	Single wrap	Good		None							
Fresno	Fresno			3/29/11				HP (<=60psig)				PE 2406/2708 (Yellow)	1.00											
Fresno	Fresno			3/29/11				HP (<=60psig)			2.00	Steel	0.75	Hot Applied Asphalt	Good		None	n			n	n	n	n
Kern	Kern			3/29/11				SHR (<=2psig)			3.00	Steel	2.00	Hot Applied Asphalt	Good					Good				
Fresno	Fresno			3/30/11				HP (<=60psig)			3.00	Steel	3.00	Hot Applied Asphalt	Good		None							
Fresno	Fresno			3/30/11				HP (<=60psig)			3.00	PE 2406/2708 (Yellow)	1.00								n	n	n	n
Fresno	Fresno			3/30/11				HP (<=60psig)			4.00	Steel	2.00											
North Valley	Redding			3/30/11				HP (<=60psig)	1955	n	6.00	PE 2406/2708 (Yellow)	4.00								n	n	n	n
North Valley	Redding			3/30/11				HP (<=60psig)	1955	n	6.00	PE 2406/2708 (Yellow)	4.00								n	n	n	n
North Coast	Sanita Rosa			3/31/11				HP (<=60psig)	1946	y	4.00	Steel	2.00	Hot Applied Asphalt	Good		None	n	n					
Fresno	Fresno			3/31/11				HP (<=60psig)			11.00	Steel	3.00	Single wrap	Fair		None	n	n					
Fresno	Fresno			3/31/11				HP (<=60psig)			1.00	PE 2406 (Orange)	1.00								n	n	n	n
Fresno	Fresno			3/31/11				HP (<=60psig)			3.00	PE 2406/2708 (Yellow)	1.00								n	n	n	n
Fresno	Fresno			3/31/11				HP (<=60psig)			7.00	PE 2406 (Orange)	1.00								n	n	n	n
Fresno	Fresno			4/1/11				HP (<=60psig)			1.00	PE 2406/2708 (Yellow)	1.00								n	n	n	n
Fresno	Fresno			4/4/11				HP (<=60psig)			6.00	Steel	2.00	Single wrap	Fair	Acceptable	None	n						
Fresno	Fresno			4/4/11				HP (<=60psig)			4.00	PE 2406/2708 (Yellow)	1.00							Good	n	n	n	n
Fresno	Fresno			4/4/11				HP (<=60psig)			4.00	Steel	4.00	Single wrap	Good		None							
Kern	Kern			4/4/11				HP (<=60psig)	1987	n	4.00	PE 2406 (Orange)	2.00								n	n	n	n
Fresno	Fresno			4/5/11				HP (<=60psig)																
Fresno	Fresno			4/5/11				HP (<=60psig)			6.00	PE 2406/2708 (Yellow)	2.00								n	n	n	n
Fresno	Fresno			4/5/11				HP (<=60psig)			5.00	Steel	0.75	Other	Excellent		None	n						
Fresno	Fresno			4/5/11				HP (<=60psig)			1.00	Steel	3.00	Hot Applied Asphalt	Good		None	n						
Fresno	Fresno			4/5/11				HP (<=60psig)			6.00	Steel	2.00	Single wrap	Fair		None	n						
Fresno	Fresno			4/6/11				HP (<=60psig)			4.00	PE 2406/2708 (Yellow)	1.00							Good	n	n	n	n
Fresno	Fresno			4/6/11				HP (<=60psig)			5.00	Steel	2.00	Single wrap	Fair		None	n	n					
Fresno	Fresno			4/6/11				HP (<=60psig)			2.00	Steel	0.75	Hot Applied Asphalt	Excellent		None	n						
Fresno	Fresno			4/6/11				HP (<=60psig)			4.00	PE 2406/2708 (Yellow)	0.50								n	n	n	n
North Valley	Redding			4/6/11				HP (<=60psig)	1976	n	4.00	Aldyl A	1.25								n	n	n	n
Fresno	Fresno			4/7/11				HP (<=60psig)			4.00	PE 2406/2708 (Yellow)	1.00								n	n	n	n
Kern	Kern			4/8/11				HP (<=60psig)	1954		3.00	Steel	2.00	Double wrap	Poor		None	n			Good			
Fresno	Fresno			4/8/11				HP (<=60psig)			3.00	Steel	3.00	Hot Applied Asphalt	Good		None	n						
Fresno	Fresno			4/8/11				HP (<=60psig)			3.00	Steel	6.00	Hot Applied Asphalt	Good		None							
North Coast	Ukiah			4/8/11				HP (<=60psig)	1978	n	1.00	PE 2406 (Orange)	0.50								n	n	n	n
Peninsula	Peninsula			4/11/11				HP (<=60psig)	1951	y	1.00	Steel	2.00								Good			
Fresno	Fresno			4/11/11				HP (<=60psig)			5.00	Steel		Single wrap	Fair	Acceptable	None	n						
Fresno	Fresno			4/11/11				HP (<=60psig)			5.00	Steel	2.00								Good			
Kern	Kern			4/11/11				HP (<=60psig)			4.00	Steel	2.00	Hot Applied Asphalt	Fair		None	y	y	Good				
North Coast	Ukiah			4/12/11				HP (<=60psig)	1965	n	8.00	PE 2406 (Orange)	1.25								n	n	n	n
Fresno	Fresno			4/12/11				HP (<=60psig)			5.00	Steel	2.00											
Fresno	Fresno			4/12/11				HP (<=60psig)			4.00	PE 2406/2708 (Yellow)	1.00							Good	n	n	n	n
Kern	Kern			4/13/11				HP (<=60psig)	1955	y	3.00	Steel	0.75	Hot Applied Asphalt	Good		None	v	y	Good				
Fresno	Fresno			4/13/11				HP (<=60psig)			4.00	PE 2406/2708 (Yellow)	1.00							Good				
Fresno	Fresno			4/13/11				HP (<=60psig)			8.00	Steel	2.00	Single wrap	Fair	Acceptable	None	n	n		Good			
Fresno	Fresno			4/13/11				HP (<=60psig)			4.00	Steel	3.00	Hot Applied Asphalt	Excellent		None	v	v	Good				

Redacted

Redacted

TABLE 17.4  
 PACIFIC GAS AND ELECTRIC COMPANY  
 GAS INSPECTION RESULTS - January 01, 2011 - June 30, 2011

DIVISION	DISTRICT	ADDRESS STREET	ADDRESS CITY	REPORT DATE	WALL MAP	PLAT	BLOCK	SYSTEM PRESSURE	YEAR INSTAL	CATROPIC PROT Y/N	FEET EXPOSED	MATERIAL	LINE SIZE	COATING TYPE	COATING COND	ORICUM FIELD COND	EXTERNAL GOUGING	COATING DAMAGED Y/N	COATING REPAIRED Y/N	SUPPORT COND	GOUGING Y/N	DISCOLOR Y/N	CRACKING Y/N	TEE/CAP CRACK Y/N
Fresno	Fresno		Redacted	4/13/11			Redacted	HP (-<=0.5psi)	1949	Y	4.00	PE 2406 (Change)	2.00	Single wrap	Fair		None	Y	n	Good	n	n	n	n
Kern	Kern		Redacted	4/13/11			Redacted	HP (-<=0.5psi)	1887	n	2.00	PE 2406 (Change)	0.75	Single wrap	Fair		None	n	n	Good	n	n	n	n
Kern	Kern		Redacted	4/13/11			Redacted	HP (-<=0.5psi)	1983	n	4.00	PE 2406 (Change)	0.50	Double wrap	Good		None	n	n	Good	n	n	n	n
North Valley	North Valley		Redacted	4/13/11			Redacted	HP (-<=0.5psi)	1982	Y	2.00	PE 2406 (Change)	0.75	Double wrap	Good		None	n	n	Good	n	n	n	n
Fresno	Fresno		Redacted	4/14/11			Redacted	HP (-<=0.5psi)			6.00	Steel	2.00	Single wrap	Fair		None	n	n	Good	n	n	n	n
Fresno	Fresno		Redacted	4/14/11			Redacted	HP (-<=0.5psi)			6.00	Steel	2.00	Single wrap	Fair		None	n	n	Good	n	n	n	n
Fresno	Fresno		Redacted	4/15/11			Redacted	HP (-<=0.5psi)			4.00	PE 3408 (Back)	0.25	Hot Applied Asphalt	Good		None	Y	Y	Good	n	n	n	n
Fresno	Fresno		Redacted	4/15/11			Redacted	HP (-<=0.5psi)			10.00	Steel	4.00	Double wrap	Good		None	n	n	Good	n	n	n	n
Fresno	Fresno		Redacted	4/18/11			Redacted	HP (-<=0.5psi)			6.00	Steel	2.00	Double wrap	Fair		None	n	n	Good	n	n	n	n
Fresno	Fresno		Redacted	4/18/11			Redacted	HP (-<=0.5psi)			3.00	Steel	4.00	Other	Excellent		None	n	n	Good	n	n	n	n
North Bay	North Bay		Redacted	4/19/11			Redacted	HP (-<=0.5psi)	2011	n	3.00	PE 2406 (Change)	1.00	Other	Good		None	n	n	Good	n	n	n	n
Kern	Kern		Redacted	4/19/11			Redacted	HP (-<=0.5psi)	1997	n	2.00	PE 2406 (Change)	0.50	Other	Good		None	n	n	Good	n	n	n	n
North Valley	North Valley		Redacted	4/19/11			Redacted	LP (-<=10.5psi)	1983	n	6.00	PE 2406 (Change)	2.00	Single wrap	Good		None	n	n	Good	n	n	n	n
North Coast	North Coast		Redacted	4/20/11			Redacted	HP (-<=0.5psi)	1998	n	6.00	PE 2406 (Change)	2.00	Single wrap	Good		None	n	n	Good	n	n	n	n
Fresno	Fresno		Redacted	4/20/11			Redacted	HP (-<=0.5psi)			5.00	PE 2406 (Change)	1.00				None	n	n	Good	n	n	n	n
Kern	Kern		Redacted	4/20/11			Redacted	HP (-<=0.5psi)			5.00	PE 2406 (Change)	1.00				None	n	n	Good	n	n	n	n
Kern	Kern		Redacted	4/20/11			Redacted	HP (-<=0.5psi)			1.00	Steel	16.00				None	n	n	Good	n	n	n	n
Fresno	Fresno		Redacted	4/20/11			Redacted	HP (-<=0.5psi)			4.00	Steel	3.00	Hot Applied Asphalt	Excellent		None	Y	Y	Good	n	n	n	n
San Jose	San Jose		Redacted	4/25/11			Redacted	HP (-<=0.5psi)			2.00	Steel	2.00	Double wrap	Good		None	Y	Y	Good	n	n	n	n
Fresno	Fresno		Redacted	4/25/11			Redacted	HP (-<=0.5psi)			4.00	Steel	4.00	Double wrap	Good		None	Y	Y	Good	n	n	n	n
Fresno	Fresno		Redacted	4/25/11			Redacted	HP (-<=0.5psi)			3.00	PE 2406 (Change)	2.00	Double wrap	Good		None	Y	Y	Good	n	n	n	n
Fresno	Fresno		Redacted	4/26/11			Redacted	HP (-<=0.5psi)			3.00	Steel	4.00	Hot Applied Asphalt	Good		None	Y	Y	Good	n	n	n	n
Fresno	Fresno		Redacted	4/26/11			Redacted	HP (-<=0.5psi)			3.00	Steel	2.00	Double wrap	Good		None	Y	Y	Good	n	n	n	n
Fresno	Fresno		Redacted	4/27/11			Redacted	HP (-<=0.5psi)	2011	Y	3.00	PE 2406 (Change)	2.00	Double wrap	Good		None	n	n	Good	n	n	n	n
Kern	Kern		Redacted	4/27/11			Redacted	HP (-<=0.5psi)	1971	Y	3.00	PE 2406 (Change)	0.75	Double wrap	Excellent		None	n	n	Good	n	n	n	n
North Valley	North Valley		Redacted	4/27/11			Redacted	HP (-<=0.5psi)	2010	Y	10.00	PE 2406 (Change)	4.00	Other	Good		None	n	n	Good	n	n	n	n
Fresno	Fresno		Redacted	4/28/11			Redacted	HP (-<=0.5psi)	2010	Y	8.00	PE 2406 (Change)	2.00	Other	Good		None	n	n	Good	n	n	n	n
North Valley	North Valley		Redacted	4/28/11			Redacted	HP (-<=0.5psi)	1967	Y	3.00	PE 2406 (Change)	0.50	Double wrap	Good		None	n	n	Good	n	n	n	n
Fresno	Fresno		Redacted	4/28/11			Redacted	SHHP (-<=5.0psi)	1972	n	1.00	PE 2406 (Change)	2.00	Double wrap	Good		None	n	n	Good	n	n	n	n
Kern	Kern		Redacted	4/28/11			Redacted	HP (-<=0.5psi)	2011	Y	2.00	Steel	2.00				None	n	n	Good	n	n	n	n
Fresno	Fresno		Redacted	4/28/11			Redacted	HP (-<=0.5psi)			1.00	Steel	2.00				None	n	n	Good	n	n	n	n
Fresno	Fresno		Redacted	4/28/11			Redacted	HP (-<=0.5psi)			6.00	PE 2406 (Change)	2.00				None	Y	Y	Good	n	n	n	n
Fresno	Fresno		Redacted	4/28/11			Redacted	LP (-<=10.5psi)	2011	n	6.00	Steel	1.25	Hot Applied Asphalt	Excellent		None	Y	Y	Good	n	n	n	n
Kern	Kern		Redacted	4/29/11			Redacted	HP (-<=0.5psi)	2011	Y	4.00	Steel	2.00	Single wrap	Good		None	Y	Y	Good	n	n	n	n
North Valley	North Valley		Redacted	4/29/11			Redacted	HP (-<=0.5psi)	1987	Y	2.00	Steel	0.75	Double wrap	Good		None	n	n	Good	n	n	n	n
Fresno	Fresno		Redacted	4/29/11			Redacted	HP (-<=0.5psi)	1940	Y	2.00	Steel	2.00	Other	Fair		None	n	n	Good	n	n	n	n
Fresno	Fresno		Redacted	5/2/11			Redacted	HP (-<=0.5psi)	2011	Y	2.00	Steel	1.00	Other	Fair		None	n	n	Good	n	n	n	n
Fresno	Fresno		Redacted	5/2/11			Redacted	HP (-<=0.5psi)			6.00	Algal A	2.00				None	n	n	Good	n	n	n	n
De Anza	De Anza		Redacted	5/3/11			Redacted	HP (-<=0.5psi)	1947	Y	3.00	Steel	0.75	Hot Applied Asphalt	Excellent		None	n	n	Good	n	n	n	n
Central Coast	Central Coast		Redacted	5/3/11			Redacted	HP (-<=0.5psi)	1952	Y	16.00	Steel	4.00	Hot Applied Asphalt	Good		None	n	n	Good	n	n	n	n
North Bay	North Bay		Redacted	5/3/11			Redacted	HP (-<=0.5psi)	1990	n	2.00	PE 2406 (Change)	1.00				None	n	n	Good	n	n	n	n
Kern	Kern		Redacted	5/3/11			Redacted	HP (-<=0.5psi)	2011	Y	2.00	Steel	2.00	Hot Applied Asphalt	Good		None	Y	Y	Good	n	n	n	n
North Valley	North Valley		Redacted	5/3/11			Redacted	HP (-<=0.5psi)	1982	Y	2.00	Steel	2.00	Double wrap	Good		None	Y	Y	Good	n	n	n	n
North Valley	North Valley		Redacted	5/3/11			Redacted	HP (-<=0.5psi)	1982	Y	4.00	Steel	2.00	Double wrap	Good		None	n	n	Good	n	n	n	n
Kern	Kern		Redacted	5/4/11			Redacted	HP (-<=0.5psi)	1978	n	4.00	PE 2406 (Change)	0.50	Single wrap	Good		None	Y	Y	Good	n	n	n	n
Kern	Kern		Redacted	5/4/11			Redacted	HP (-<=0.5psi)	1978	n	2.00	Steel	0.50	Single wrap	Good		None	n	n	Good	n	n	n	n
Fresno	Fresno		Redacted	5/6/11			Redacted	HP (-<=0.5psi)	1991	n	5.00	PE 2406 (Change)	0.50				None	n	n	Good	n	n	n	n
North Bay	North Bay		Redacted	5/9/11			Redacted	HP (-<=0.5psi)	1995	n	3.00	PE 2406 (Change)	0.50				None	n	n	Good	n	n	n	n
Fresno	Fresno		Redacted	5/9/11			Redacted	HP (-<=0.5psi)	1940	n	4.00	PE 2406 (Change)	2.00				None	n	n	Good	n	n	n	n
Fresno	Fresno		Redacted	5/9/11			Redacted	HP (-<=0.5psi)		n	3.00	PE 2406 (Change)	2.00				None	n	n	Good	n	n	n	n
Kern	Kern		Redacted	5/9/11			Redacted	HP (-<=0.5psi)		n	3.00	PE 2406 (Change)	2.00				None	n	n	Good	n	n	n	n
North Valley	North Valley		Redacted	5/9/11			Redacted	HP (-<=0.5psi)	1864	Y	3.00	Steel	0.75	Hot Applied Asphalt	Good		None	n	n	Good	n	n	n	n
Kern	Kern		Redacted	5/10/11			Redacted	HP (-<=0.5psi)	2011	n	6.00	PE 2406 (Change)	2.00				None	n	n	Good	n	n	n	n
Kern	Kern		Redacted	5/11/11			Redacted	HP (-<=0.5psi)	1966	Y	2.00	PE 2406 (Change)	0.50				None	n	n	Good	n	n	n	n
Fresno	Fresno		Redacted	5/12/11			Redacted	HP (-<=0.5psi)		Y	2.00						None	n	n	Fair	n	n	n	n
Fresno	Fresno		Redacted	5/12/11			Redacted	HP (-<=0.5psi)	1965	Y	6.00	Steel	0.75	Tape	Good		None	n	n	Good	n	n	n	n
North Valley	North Valley		Redacted	5/12/11			Redacted	HP (-<=0.5psi)	1930	Y	3.00	Steel					None	n	n	Good	n	n	n	n

TABLE 17-4  
 PACIFIC GAS AND ELECTRIC COMPANY  
 GAS INSPECTION RESULTS: January 01, 2011 - June 30, 2011

DIVISION	DISTRICT	ADDRESS STREET	ADDRESS CITY	REPORT DATE	WALL MAP	PLAT	BLOCK	SYSTEM PRESSURE	YEAR INSTALL	CATHODIC PROT Y/N	FEET EXPOSED	MATERIAL	LINE SIZE	COATING TYPE	COATING COND	CIRCUM WELD COND	EXTERNAL GOUGING	COATING DAMAGED Y/N	COATING REPAIRED Y/N	SUPPORT COND	GOUGING Y/N	DISCOLOR Y/N	CRACKING Y/N	TEECAP CRACK Y/N		
Fresno	Fresno	Redacted	Redacted	5/13/11				HP (<=60psig)		y	2.00															
Fresno	Fresno			5/18/11					HP (<=60psig)		y	3.00														
Fresno	Fresno			5/18/11					HP (<=60psig)		y	3.00	PE 2406 (Orange)													
Fresno	Fresno			5/18/11					HP (<=60psig)	2011	y	2.00														
Kern	Kern			5/18/11					HP (<=60psig)	1945	y	7.00	Steel	0.75	Single wrap	Fair		None	y	y	Good					
Fresno	Fresno			5/17/11					HP (<=60psig)		y															
Central Coast	Coast			5/18/11					HP (<=60psig)	1946	y	1.00	Steel	4.00	Somastic	Excellent		None	n	n	Good					
North Coast	Ukiah			5/18/11					SHP (<=25psig)	2011	n	80.00	PE 2406/2708 (Yellow)	1.00									n	n	n	n
Fresno	Fresno			5/18/11					HP (<=60psig)		y															
North Bay	Vallejo			5/19/11					HP (<=60psig)	1955	n	5.00	Steel	0.75	Other	Good		None			Good					
Fresno	Fresno			5/19/11					HP (<=60psig)		y	2.00	PE 2406 (Orange)	0.50									n	n	n	n
Kern	Kern			5/19/11					HP (<=60psig)		n	2.00	Aldyl A	0.50									n	n	n	n
Kern	Kern			5/19/11					HP (<=60psig)	2011	y	3.00	PE 2406/2708 (Yellow)	8.00									n	n	n	n
Central Coast	Hollister			5/19/11					HP (<=60psig)	1987	y	4.00	Steel	2.00	Hot Applied Asphalt	Good	Acceptable	None	n	y	Good	n	n	n	n	n
Central Coast	Coast			5/24/11					HP (<=60psig)	1970	y	3.00	Steel	2.00	Extru Coat	Excellent		None	n	n	Good					
Fresno	Fresno			5/24/11					HP (<=60psig)	2011	n	6.00	PE 2406 (Orange)	2.00									n	n	n	n
Kern	Kern			5/24/11					HP (<=60psig)		n	3.00	PE 2406/2708 (Yellow)	2.00									n	n	n	n
Kern	Kern			5/24/11					HP (<=60psig)		n	3.00	PE 2406 (Orange)	2.00									n	n	n	n
Kern	Kern			5/24/11					HP (<=60psig)		n	3.00	PE 2406 (Orange)	2.00									n	n	n	n
Central Coast	Coast			5/25/11					HP (<=60psig)	1930	y	11.00	Steel	3.00	Single wrap	Poor		None	y	y	Good					
Fresno	Fresno			5/25/11					HP (<=60psig)		y															
Fresno	Fresno			5/25/11					HP (<=60psig)			6.00	PE 2406/2708 (Yellow)	2.00												
Fresno	Fresno			5/25/11					HP (<=60psig)		y	4.00	PE 2406/2708 (Yellow)	1.00									n	n	n	n
North Coast	Ukiah			6/2/11					HP (<=60psig)	1982	n	4.00	PE 2406 (Orange)	1.25												
Fresno	Fresno			6/2/11					HP (<=60psig)	2010	n	7.00	PE 2406/2708 (Yellow)	4.00									n	n	n	n
Kern	Kern			6/2/11							n	8.00	PE 2406/2708 (Yellow)	2.00									n	n	n	n
Kern	Kern			6/2/11							n	2.00	Aldyl A	0.50									n	n	n	n
North Bay	Napa			6/3/11					HP (<=60psig)			6.00	PE 2406 (Orange)	2.00									n	n	n	n
North Bay	Napa			6/3/11								8.00	PE 2406 (Orange)	1.25									n	n	n	n
Fresno	Fresno			6/3/11																						
Fresno	Fresno			6/3/11					HP (<=60psig)	1937		3.00	Steel	2.00	Hot Applied Asphalt	Good		None	n		Good					
Fresno	Fresno			6/6/11					HP (<=60psig)	1937		3.00	Steel	2.00	Hot Applied Asphalt	Good		None	n		Good					
North Bay	Napa			6/6/11						1977		4.00	PE 2406 (Orange)	0.50									n	n	n	n
Fresno	Fresno	6/6/11					HP (<=60psig)	1937	y	3.00	Steel	2.00	Hot Applied Asphalt	Good		None	n		Good							
Kern	Kern	6/6/11					SHP (<=25psig)	1972	n	1.00	Aldyl A	0.50									n	n	n	n		
Central Coast	Monterey	6/7/11					SHP (<=25psig)	1953	y	9.00	Steel	0.75	Single wrap	Poor		None	y	y	Good							
Central Coast	King City	6/7/11					HP (<=60psig)	2007	y	2.00	PE 2406/2708 (Yellow)	1.00									n	n	n	n		
Fresno	Fresno	6/7/11					HP (<=60psig)	2011		4.00	Steel	2.00	Other	Good		None										
Fresno	Fresno	6/7/11					HP (<=60psig)	2011	y	6.00	Steel	2.00	Hot Applied Asphalt	Excellent		None	y	y	Good							
Kern	Kern	6/7/11					HP (<=60psig)		n	1.00	PE 2406 (Orange)	0.50														
North Coast	Ukiah	6/7/11					SHP (<=25psig)	1992	n	4.00	PE 2406/2708 (Yellow)	0.50									n	n	n	n		
Central Coast	Monterey	6/7/11					SHP (<=25psig)	1953	y	5.00	Steel	2.00	Somastic	Fair		None	y	y	Good							
North Coast	Ukiah	6/8/11					HP (<=60psig)	1970	y	4.00	Steel	2.00	Extru Coat	Good		None	n	n	Good							
Central Coast	Salinas	6/8/11					HP (<=60psig)	1999	n	2.00	PE 2406/2708 (Yellow)	0.50									n	n	n	n		
Fresno	Fresno	6/8/11					HP (<=60psig)	1953	y	5.00	Steel	0.75	Hot Applied Asphalt	Good		None	n	n								
North Bay	Vallejo	6/8/11								3.00	Steel	2.00	Hot Applied Asphalt	Good		None			Good							
Fresno	Fresno	6/8/11					HP (<=60psig)	2003	n	2.00	PE 2406/2708 (Yellow)	0.50									n	n	n	n		
Kern	Kern	6/8/11					HP (<=60psig)			3.00	PE 2406 (Orange)	1.25														
Kern	Kern	6/8/11					HP (<=60psig)	1981		5.00	Steel	4.00	Double wrap	Good		None	y	y								
Kern	Kern	6/10/11					HP (<=60psig)	1975		3.00	PE 2406 (Orange)	0.50														
Kern	Kern	6/10/11					HP (<=60psig)	1985	n	10.00	PE 2406 (Orange)	2.00									n	n	n	n		
Central Coast	Coast	6/10/11					HP (<=60psig)	1953	y	3.00	Steel	2.00	Hot Applied Asphalt	Fair		None	y	y	Good							
Central Coast	King City	6/13/11					HP (<=60psig)	2011	y	2.00	PE 2406/2708 (Yellow)	1.00									n	n	n	n		
Kern	Kern	6/13/11					HP (<=60psig)		n	2.00	PE 2406 (Orange)	4.00									n	n	n	n		
Kern	Kern	6/13/11					SHP (<=25psig)	1950	y	3.00	Steel	2.00	Hot Applied Asphalt	Fair		None	y	y								
Central Coast	Monterey	6/14/11					LP (<=10.5"vc)	1955	y	5.00	Steel			Somastic	Good		n	y								
Central Coast	Monterey	6/14/11					HP (<=60psig)	1988	y	5.00	Steel	0.75	Somastic	Good		None	n	n	Good							
North Bay	Vallejo	6/14/11					HP (<=60psig)			2.00	PE 2406 (Orange)	0.50									n	n	n	n		
Central Coast	Monterey	6/14/11					HP (<=60psig)	1950	y	3.00	Steel	0.75	Hot Applied Asphalt	Fair		n										
Central Coast	Monterey	6/14/11					HP (<=60psig)	1958	y	6.00	Steel	0.75	Somastic	Good		None	n	n	Good							
Kern	Kern	6/14/11					HP (<=60psig)			2.00	PE 2406/2708 (Yellow)	4.00									n	n	n	n		
Kern	Kern	6/14/11					HP (<=60psig)		y	3.00	PE 2406/2708 (Yellow)	0.50									n	n	n	n		
Fresno	Fresno	6/14/11					HP (<=60psig)			5.00	Steel	2.00	Hot Applied Asphalt	Excellent		None	y	y	Good							
Central Coast	Monterey	6/15/11					HP (<=60psig)	1960	y	1.00	Steel	0.75	Double wrap	Good		None	n	n	Good							
Central Coast	Monterey	6/15/11					HP (<=60psig)	1960	y	1.00	Steel	0.75	Hot Applied Asphalt	Good		None	n	y	Good							
Central Coast	King City	6/15/11					HP (<=60psig)	2007	y	2.00	PE 2406/2708 (Yellow)	1.00									n	n	n	n		
Central Coast	King City	6/15/11					HP (<=60psig)	2011	y	2.00	PE 2406/2708 (Yellow)	1.00									n	n	n	n		
North Bay	Napa	6/15/11								4.00	Steel		Hot Applied Asphalt			Heavy	n									

TABLE 17-4  
PACIFIC GAS AND ELECTRIC COMPANY  
GAS INSPECTION RESULTS - January 01, 2011 - June 30, 2011

DIVISION	DISTRICT	ADDRESS STREET	ADDRESS CITY	REPORT DATE	WALL MAP	PLAT	BLOCK	SYSTEM PRESSURE	YEAR INSTALL	CATHODIC PROT Y/N	FEET EXPOSED	MATERIAL	LINE SIZE	COATING TYPE	COATING COND	CIRCUM WELD COND	EXTERNAL GOUGING	COATING DAMAGED Y/N	COATING REPAIRED Y/N	SUPPORT COND	GOUGING Y/N	DISCOLOR Y/N	CRACKING Y/N	TEECAP CRACK Y/N
De Anza	De Anza			6/15/11				HP (<=60psig)	1844		3.00	Steel	2.00	Hot Applied Asphalt	Good		None	y	y	Good				
Kern	Kern			8/19/11				HP (<=60psig)		y	3.00	Steel	3.00	Hot Applied Asphalt	Good		None	y	y	Good	n	n	n	n
Kern	Kern			8/19/11				HP (<=60psig)			2.00	PE 24062708 (Yellow)	0.50	Hot Applied Asphalt	Good		None	n	n	Good				
Kern	Kern			8/19/11				HP (<=60psig)		y	6.00	Steel	2.00	Hot Applied Asphalt	Good		None	n	n	Good	n	n	n	n
North Coast	North Coast			8/19/11				SHIP (<=20psig)	1866		2.00	Steel	1.00	Hot Applied Asphalt	Good		None	n	n	Good	n	n	n	n
Central Coast	Central Coast			8/19/11				HP (<=60psig)	2011	y	2.00	PE 24062708 (Yellow)	1.00	Hot Applied Asphalt	Good		None	n	n	Good	n	n	n	n
Central Coast	Central Coast			8/19/11				HP (<=60psig)	2011	y	2.00	PE 24062708 (Yellow)	1.00	Hot Applied Asphalt	Good		None	n	n	Good	n	n	n	n
North Bay	North Bay			8/16/11				HP (<=60psig)		y	4.00	Steel	6.00	Hot Applied Asphalt	Good		None	y	y	Good				
Fresno	Fresno			8/17/11				SHIP (<=20psig)	1855	y	4.00	Steel	2.00	Somastic	Fair	Acceptable		n	y	Good				
Central Coast	Central Coast			8/20/11				HP (<=60psig)	1974	n	4.00	Atty A	0.50					n	n	Good	n	n	n	n
North Valley	North Valley			8/20/11				HP (<=60psig)	1864	y	5.00	Steel	0.75	Double wrap	Good		None	n	n	Good				
Central Coast	Central Coast			8/21/11				HP (<=60psig)	1971	y	1.00	Steel	0.75	Hot Applied Asphalt	Good		None	n	n	Good	n	n	n	n
Kern	Kern			8/22/11				HP (<=60psig)		n	2.00	PE 24062708 (Yellow)	2.00	Hot Applied Asphalt	Good		None	n	n	Good	n	n	n	n
Kern	Kern			8/22/11				SHIP (<=20psig)			1.00	PE 2406 (Orange)	0.50											
North Valley	North Valley			8/22/11				HP (<=60psig)	1973	n	10.00	Atty A	0.50								n	y	n	n
North Valley	North Valley			8/23/11				HP (<=60psig)	1977	n	2.00	Atty A	0.50											
Fresno	Fresno			8/23/11				HP (<=60psig)		n	4.00	Steel	3.00	Hot Applied Asphalt	Good		None	y	y	Good				
Kern	Kern			8/25/11				SHIP (<=20psig)		n	2.00	PE 24062708 (Yellow)	2.00								n	n	n	n
Central Coast	Central Coast			8/28/11				HP (<=60psig)	1965	y	6.00	Steel	4.00	Paint	Poor		Light	y	y	Good				
North Coast	North Coast			8/29/11				HP (<=60psig)	1878	y	6.00	Steel	3.00	Hot Applied Asphalt	Good		None	n	n	Good				
Central Coast	Central Coast			8/29/11				HP (<=60psig)	1985	y	5.00	PE 2406 (Orange)	3.00	Hot Applied Asphalt	Good		None	n	n	Good	n	n	n	n
Central Coast	Central Coast			8/29/11				HP (<=60psig)	1985	y	6.00	Steel	2.00	Double wrap	Excellent		None	y	y	Good				
North Bay	North Bay			8/29/11				HP (<=60psig)			4.00	Steel	2.00	Hot Applied Asphalt	Fair		None	n	n	Good				
San Francisco	San Francisco			8/29/11				HP (<=60psig)	1943	y	4.00	Atty A	3.00	Hot Applied Asphalt	Fair		None	y	y	Good	n	n	n	n
North Bay	North Bay			8/30/11				HP (<=60psig)			2.00	PE 2406 (Orange)	0.50								n	n	n	n
Fresno	Fresno			8/30/11				SHIP (<=20psig)			2.00	Atty A	0.50								n	n	n	n
North Bay	North Bay			8/30/11				HP (<=60psig)		y	5.00	Steel	2.00	Hot Applied Asphalt	Fair		None	n	n	Good	n	n	n	n
San Francisco	San Francisco			8/30/11				HP (<=60psig)		n	2.00	PE 24062708 (Yellow)	2.00								n	n	n	n
San Francisco	San Francisco			8/30/11				HP (<=60psig)		n	2.00	PE 24062708 (Yellow)	2.00								n	n	n	n
North Bay	North Bay			8/30/11				HP (<=60psig)		y	8.00	Cupifer	2.00	Bare/None	Poor		None	n	n	Good	n	n	n	n

Redacted

Redacted

**PACIFIC GAS AND ELECTRIC COMPANY**  
**APPENDIX A**  
**GAS DISTRIBUTION FIVE-YEAR CAPITAL FORECAST,**  
**BY PROJECT, AS PROVIDED IN THE 2011 GRC**

APPENDIX A  
PACIFIC GAS AND ELECTRIC COMPANY  
GAS DISTRIBUTION  
5-YEAR CAPITAL FORECAST, BY PROJECT, AS PROVIDED IN THE 2011 GRC  
TABLE 19-3 (2011 GRC, EXHIBIT (PG&E-3), WORKPAPERS SUPPORTING CHAPTER 19)  
NOMINAL DOLLARS

Line No	Work Category	Unit of Measure	2009 Results			2010 Forecast			2011 Forecast			2012 Forecast			2013 Forecast		
			Units Completed *	Unit Cost	Total Spend	Units Completed	Unit Cost	Total Spend	Units Completed	Unit Cost	Total Spend	Units Completed	Unit Cost	Total Spend	Units Completed	Unit Cost	EOY Actuals
1	MWC 14 - Table 19-3																
2	GPRP	Feet of Main Installed	149,438	\$ 408	\$ 60,983,849	132,729	\$ 457	\$ 60,657,000	185,044	\$ 472	\$ 87,305,000	189,351	\$ 486	\$ 92,017,000	258,613	\$ 500	\$ 129,320,000
3	CSRFP	Services Replaced	5,629	\$ 6,851	\$ 38,566,770	6,227	\$ 6,424	\$ 40,000,000	6,500	\$ 6,707	\$ 43,595,000	6,485	\$ 7,002	\$ 45,408,000	2,138	\$ 7,310	\$ 15,629,000
4	<b>MWC 14 Total</b>				<b>\$ 99,550,619</b>			<b>\$ 100,657,000</b>			<b>\$ 130,900,000</b>			<b>\$ 137,425,000</b>			<b>\$ 144,949,000</b>
5	MWC 47- Table 19-4																
6	Capacity Main Installation	Feet of main installed	24,100	\$ 212	\$ 5,104,653	42,755	\$ 147	\$ 6,285,000	55,000	\$ 151	\$ 8,320,000	55,000	\$ 156	\$ 8,570,000	55,000	\$ 160	\$ 8,820,000
7	Capacity Regulator Station	Regulation Station Installed	4	\$ 377,196	\$ 1,508,785	10	\$ 328,000	\$ 3,280,000	11	\$ 338,182	\$ 3,720,000	12	\$ 348,333	\$ 4,180,000	12	\$ 358,333	\$ 4,300,000
8	Capacity Miscellaneous	N/A			\$ 1,789,252			\$ 1,435,000			\$ 1,510,000			\$ 1,200,000			\$ 1,240,000
9	<b>MWC 47 Total</b>				<b>\$ 8,402,691</b>			<b>\$ 11,000,000</b>			<b>\$ 13,550,000</b>			<b>\$ 13,950,000</b>			<b>\$ 14,360,000</b>
10	MWC 50- Table 19-5																
11	Main Replacement	Feet of Main Installed	11,231	\$ 297	\$ 3,334,823	6,274	\$ 478	\$ 3,000,000	4,500	\$ 493	\$ 2,220,000	5,075	\$ 509	\$ 2,582,279	5,275	\$ 523	\$ 2,758,071
12	Service Replacement	Services Replaced	1,624	\$ 7,681	\$ 12,474,292	907	\$ 8,269	\$ 7,500,000	740	\$ 8,533	\$ 6,314,667	740	\$ 8,780	\$ 6,497,200	740	\$ 9,040	\$ 6,689,600
13	Regulator Station	Regulator Station (2)	51	\$ 139,791	\$ 7,129,356	41	\$ 195,122	\$ 8,000,000	24	\$ 244,414	\$ 5,865,931	24	\$ 251,897	\$ 6,045,517	24	\$ 258,966	\$ 6,215,172
14	Cathodic Protection	N/A			\$ 2,395,994			\$ 1,850,000			\$ 2,350,000			\$ 2,430,000			\$ 2,490,000
15	Miscellaneous	N/A			\$ 3,248,194			\$ 3,000,000			\$ 1,677,402			\$ 1,730,003			\$ 1,782,156
16	Electronic Pres Monitoring							220	\$ 5,000	\$ 1,100,000	225	\$ 5,156	\$ 1,160,000	225	\$ 5,289	\$ 1,190,000	
17	CP Remote Monitoring							1723	\$ 1,400	\$ 2,412,000	1723	\$ 1,442	\$ 2,485,000	1722	\$ 1,484	\$ 2,555,000	
18	<b>MWC 50 Total</b>				<b>\$ 28,582,659</b>			<b>\$ 23,350,000</b>			<b>\$ 21,940,000</b>			<b>\$ 22,930,000</b>			<b>\$ 23,680,000</b>
19	MWC 27 - Table 19-8																
20	MPP Relocations	Services Relocated	-	N/A	\$ 17,108	12	\$ 8,333	\$ 100,000	76	\$ 8,289	\$ 630,000	76	\$ 8,553	\$ 650,000	76	\$ 8,816	\$ 670,000
21	<b>MWC 27 Total</b>				<b>\$ 17,108</b>			<b>\$ 100,000</b>			<b>\$ 630,000</b>			<b>\$ 650,000</b>			<b>\$ 670,000</b>

A-1  
22 (1) PG&E SAP costs were not separated by these categories for MWC 47 until 2005.  
23 (2) Units Completed for "MWC 50 Reg Stations" is a count of jobs involving regulator stations, which include full regulator station rebuilds and individual component replacements.  
\* 2009 Units Completed are preliminary.



**PACIFIC GAS AND ELECTRIC COMPANY**  
**APPENDIX B**  
**GRC METHODOLOGY AND IMPUTED REGULATORY VALUES**

**APPENDIX B  
PACIFIC GAS AND ELECTRIC COMPANY  
GRC METHODOLOGY AND IMPUTED REGULATORY VALUES**

**Capital Expenditures**

To develop the capital expenditure regulatory values, any reductions specifically identified in the Settlement Agreement were applied directly to PG&E's request at the specific MWC level. Any reductions that were not specifically identified were applied proportionately to PG&E's request across all MWCs not otherwise called-out in the Settlement Agreement. Also, since the Settlement Agreement did not specifically identify capital expenditures for the attrition years of 2012 and 2013, and the adopted attrition revenues would not provide adequate funding to maintain the 2011 spending profile, the 2011 capital expenditure values were further adjusted to yield an evenly distributed spending profile over the 2011-2013 period.

Note: capital imputed values have been adjusted to include capitalized pension A&G costs at the adopted 2011 level.

**2011 GRC CAPITAL EXPENDITURES IMPUTED REGULATORY VALUE - GAS DISTRIBUTION PIPELINE SAFETY  
THOUSANDS OF 2011 SAP DOLLARS**

B-1

MWC Description	Comparison Exhibit Forecast	Settlement Reduction			2011 Imputed Regulatory Value	Pension Adder	Revised Imputed Value
		Settlement Reduction	Attrition Reduction	Total Reduction			
	(A)	(B)	(C)	(D) = (B)+ (C)	(E) = (A)+ (D)	(F)	(G)=(E) + (F)
<b>Gas Distribution</b>							
14 Gas Pipeline Replacement Pgm	130,900	-	(9,245)	(9,245)	121,655	1,611	123,266
27 Gas Meter Protection-Capital	630	-	(44)	(44)	586	8	593
47 G Dist New Capacity - Gas	13,550	-	(957)	(957)	12,593	167	12,760
50 G Dist Reliability	21,940	-	(1,550)	(1,550)	20,390	270	20,660
52 G Dist Emergency Response	280	-	(20)	(20)	260	3	264
<b>Sub-total Gas Distribution Pipeline Safety</b>	<b>167,300</b>	<b>-</b>	<b>(11,816)</b>	<b>(11,816)</b>	<b>155,484</b>	<b>2,059</b>	<b>157,543</b>