

Redacted

August 24, 2011

Pacific Gas and Electric Company
350 N. Wiget
Walnut Creek, CA 94598
Attention: Redacted

Test Contractor: Redacted
Asset Owner: Pacific Gas and Electric Company -- 41497332-3
Construction Contractor: Redacted
Test Section: PG&E T-76 L-1300B, MP 0.2241 - 0.459
Test Date: August 24, 2011
Certificate Number: RCP 61362 - T-76, L-300B, MP 0.2241 - 0.459

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by Redacted met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 1).

The test segment was subjected to a spike pressure test of 1008 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.33 hour test duration period.

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 8.33 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 895 psig and the established MAOP is 716 psig.

Pressure decreased 67 psi during the test. 3,474.78 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 1,192.45 ounces, gain, which is equivalent to a 1 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the error characteristic of the temperature measurement instrumentation utilized.

Sincerely

Redacted

cc. file

C:\Redacted\Projects\PG&E\Redacted\

RCP 61362 T-76 L-300B MP 0 2241- 0 459.xlsm

Letter

Page 1 of 16

8/24/2011

SB_GT&S_0056768

Redacted

Hydrostatic Test Certification

| | | | |
|------------------|---|-------------|---------------|
| Company | Pacific Gas and Electric Company | Job Number | 41497332-3 |
| Construction Co. | Redacted | Job Number | 41497332-T-76 |
| Hydro. Test Co. | | Project No. | FY12-112 |
| Test Section | PG&E T-76 L-1300B, MP 0.2241 - 0.459 | | |
| File Name | RCP 61362 - T-76, L-300B, MP 0.2241 - 0.459 | | |

Hydrostatic Test Pressure:

APPLICABLE CODE FOR CERTIFICATION: Test Date: 24-Aug-11

Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 1)

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

| | | | |
|-----------|--------------------------------------|-----|-------|
| Pipeline: | PG&E T-76 L-1300B, MP 0.2241 - 0.459 | To: | 10+24 |
| From: | 0+00 | | |

Pipe Data

| Segment | Length | Diameter | Wall Thickness | Specification | 100% SMYS |
|---------|----------|------------|----------------|--------------------------------------|-----------|
| 1 | 136 ft | 34.000 in. | 0.500 in. | API5L-X65, DSAW, Arc Weld, Steel | 1,912 psi |
| 2 | 1,096 ft | 34.000 in. | 0.500 in. | API5L-X52, DSAW, Arc Weld, Steel | 1,529 psi |
| 3 | 20 ft | 4.500 in. | 0.237 in. | API5L-Grade B, DSAW, Arc Weld, Steel | 3,687 psi |
| 4 | 20 ft | 34.000 in. | 0.500 in. | API5L-X65, DSAW, Arc Weld, Steel | 1,912 psi |

Initial Test Conditions

| Pressure at Test Point: | 1,008 psig | Date/Time: | 8/24/11 8:10 AM | Pipe Temperature | |
|--------------------------------------|------------|------------|-------------------------|------------------|-----------|
| | | | | Unrestrained: | 98.0 °F |
| Ambient Temperature: | 100.0 °F | | | Restrained: | 94.0 °F |
| Pressure @ High Point (Cal/Measure): | 963 psig | | Elevation @ Test Point: | 509.0 ft | Location: |
| Pressure @ Low Point (Cal/Measure): | 1,008 psig | | Elevation @ High Point: | 614.0 ft | Location: |
| | | | Elevation @ Low Point: | 509.0 ft | Location: |

Final Test Conditions

| Pressure at Test Point: | 941 psig | Date/Time: | 8/24/11 4:30 PM | Pipe Temperature | |
|--------------------------------------|----------|------------|-------------------------|------------------|-------------|
| | | | | Unrestrained: | 121.0 °F |
| Ambient Temperature: | 119.0 °F | | Elevation @ Test Point: | 509.0 ft | Restrained: |
| Pressure @ High Point (Cal/Measure): | 896 psig | | Elevation @ High Point: | 614.0 ft | Location: |
| Pressure @ Low Point (Cal/Measure): | 941 psig | | Elevation @ Low Point: | 509.0 ft | Location: |

Total Fluid Injected:

3474.78 fluid ounces

Volume gain

| | | | | |
|--|-------------|------|---------|---------------------|
| Net Change in Volume of the Test Section ± (+ Gain, - Loss): | 1,192.45 oz | gain | 0.0167% | 0.997 °F equivalent |
|--|-------------|------|---------|---------------------|

Test Duration: 8.33 hours

| | | | | | |
|------------------------|------------|---------------|----------|---------------|------------|
| Minimum Test Pressure: | 925 psig | Max Elevation | 880 psig | Min Elevation | 925 psig |
| Maximum Test Pressure: | 1,008 psig | | 963 psig | | 1,008 psig |
| % SMYS : | | | 33.9% | | 40.1% |

Test Segment Observed % SMYS :

Minimum

14.1%

Maximum

50.3%

Minimum Test Pressure (Calculated/Measured): 896 psig

| | | | |
|---------------------------------------|--------------|-------------------|----------|
| Maximum Allowable Operating Pressure: | DOT Part 192 | Test Factor= 1.25 | 716 psig |
|---------------------------------------|--------------|-------------------|----------|

| | | |
|------------------------------|-----|---|
| Were leaks observed? | No | Explain: |
| Acceptable Hydrostatic Test? | Yes | <p>The test segment was subjected to a spike pressure test of 1008 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.33 hour test duration period.</p> <p>No leaks were observed during the test period. The test section included 1,116 feet of buried and 156 feet of exposed pipe. Pressure lost 67 psi during the test. The buried pipe segment lost 4°F fluid temperature and the exposed pipe segment gained 23°F.</p> <p>3,474.78 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 1,192.45 ounces, gain, which is equivalent to a 1 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.</p> <p>Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the error characteristic of the temperature measurement instrumentation utilized.</p> |

Remarks

Redacted

24-Aug-11

Redacted hc. Projects\PG&E Redacted

RCP 61362 T-76 L-300B MP 0 2241- 0 459.xlsx

Certification

Page 2 of 16

8/24/2011

SB_GT&S_0056769

Redacted

Dead Weight Log Sheet

| | | | |
|------------------|---|-------------|---------------|
| Owner Company | Pacific Gas and Electric Company | Job Number | 41497332-3 |
| Construction Co. | Redacted | Job Number | 41497332-T-76 |
| Testing Co. | Redacted | Project No. | FY12-112 |
| Test Section | PG&E T-76 L-1300B, MP 0.2241 - 0.459 | | 0.30787037 |
| File Name | RCP 61362 - T-76, L-300B, MP 0.2241 - 0.459 | | |

Date: 24-Aug-11

Test Log

| Log No. | Test Period | | Test Pressure | Temperature °F | | | Remarks | | | |
|---------|-------------|---------|---------------|----------------|------------|-------|-------------|-------|-----------|--|
| | Date | Time | | Ambient | Pipe | | | | | |
| | | | | Unrestrained | Restrained | | Comment | Bleed | Inject | |
| 1 | 8/24/11 | 7:33 AM | 690 psig | 97 °F | 96 °F | 94 °F | Start Spike | | | |
| 2 | 8/24/11 | 7:34 AM | 700 psig | 97 °F | 96 °F | 94 °F | Inject | | 347 oz. | |
| 3 | 8/24/11 | 7:35 AM | 710 psig | 97 °F | 96 °F | 94 °F | Inject | | 347 oz. | |
| 4 | 8/24/11 | 7:36 AM | 720 psig | 97 °F | 96 °F | 94 °F | Inject | | 347 oz. | |
| 5 | 8/24/11 | 7:37 AM | 730 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. | |
| 6 | 8/24/11 | 7:38 AM | 740 psig | 97 °F | 96 °F | 94 °F | Inject | | 347 oz. | |
| 7 | 8/24/11 | 7:40 AM | 750 psig | 97 °F | 96 °F | 94 °F | Inject | | 377 oz. | |
| 8 | 8/24/11 | 7:41 AM | 760 psig | 97 °F | 96 °F | 94 °F | Inject | | 367 oz. | |
| 9 | 8/24/11 | 7:42 AM | 770 psig | 97 °F | 96 °F | 94 °F | Inject | | 347 oz. | |
| 10 | 8/24/11 | 7:43 AM | 780 psig | 97 °F | 96 °F | 94 °F | Inject | | 347 oz. | |
| 11 | 8/24/11 | 7:44 AM | 790 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. | |
| 12 | 8/24/11 | 7:45 AM | 800 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. | |
| 13 | 8/24/11 | 7:47 AM | 810 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. | |
| 14 | 8/24/11 | 7:48 AM | 820 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. | |
| 15 | 8/24/11 | 7:49 AM | 830 psig | 97 °F | 96 °F | 94 °F | Inject | | 347 oz. | |
| 16 | 8/24/11 | 7:50 AM | 840 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. | |
| 17 | 8/24/11 | 7:51 AM | 850 psig | 97 °F | 96 °F | 94 °F | Inject | | 367 oz. | |
| 18 | 8/24/11 | 7:52 AM | 860 psig | 97 °F | 96 °F | 94 °F | Inject | | 367 oz. | |
| 19 | 8/24/11 | 7:54 AM | 870 psig | 97 °F | 96 °F | 94 °F | Inject | | 347 oz. | |
| 20 | 8/24/11 | 7:55 AM | 880 psig | 97 °F | 96 °F | 94 °F | Inject | | 347 oz. | |
| 21 | 8/24/11 | 7:56 AM | 890 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. | |
| 22 | 8/24/11 | 7:57 AM | 900 psig | 97 °F | 96 °F | 94 °F | Inject | | 337 oz. | |
| 23 | 8/24/11 | 7:58 AM | 910 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. | |
| 24 | 8/24/11 | 7:59 AM | 920 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. | |
| 25 | 8/24/11 | 8:01 AM | 930 psig | 97 °F | 96 °F | 94 °F | Inject | | 347 oz. | |
| 26 | 8/24/11 | 8:02 AM | 940 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. | |
| 27 | 8/24/11 | 8:03 AM | 950 psig | 97 °F | 96 °F | 94 °F | Inject | | 367 oz. | |
| 28 | 8/24/11 | 8:04 AM | 960 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. | |
| 29 | 8/24/11 | 8:05 AM | 970 psig | 97 °F | 96 °F | 94 °F | Inject | | 337 oz. | |
| 30 | 8/24/11 | 8:06 AM | 980 psig | 97 °F | 96 °F | 94 °F | Inject | | 377 oz. | |
| 31 | 8/24/11 | 8:08 AM | 990 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. | |
| 32 | 8/24/11 | 8:09 AM | 1,000 psig | 97 °F | 96 °F | 94 °F | Inject | | 337 oz. | |
| 33 | 8/24/11 | 8:10 AM | 1,008 psig | 97 °F | 98 °F | 94 °F | Inject | | 278 oz. | |
| 34 | 8/24/11 | 8:10 AM | 1,008 psig | 100 °F | 98 °F | 94 °F | On Test | | | |
| 35 | 8/24/11 | 8:20 AM | 1,008 psig | 100 °F | 99 °F | 94 °F | | | | |
| 36 | 8/24/11 | 8:30 AM | 1,008 psig | 100 °F | 99 °F | 94 °F | | | | |
| 37 | 8/24/11 | 8:40 AM | 1,007 psig | 100 °F | 100 °F | 94 °F | End Spike | | | |
| 38 | 8/24/11 | 8:58 AM | 939 psig | 102 °F | 100 °F | 94 °F | Bleed | | 2,411 oz. | |
| 39 | 8/24/11 | 9:15 AM | 939 psig | 104 °F | 102 °F | 94 °F | | | | |
| 40 | 8/24/11 | 9:30 AM | 941 psig | 105 °F | 103 °F | 94 °F | | | | |
| 41 | 8/24/11 | 9:45 AM | 942 psig | 106 °F | 103 °F | 93 °F | | | | |

C:\Redacted\Projects\PG&E\Redacted

RCP 61362 T-76 L-300B MP 0.2241-0.459.xlsx

Dead Weight Sheet

Redacted

Dead Weight Log Sheet

| | | | |
|------------------|---|-------------|---------------|
| Owner Company | Pacific Gas and Electric Company | Job Number | 41497332-3 |
| Construction Co. | Redacted | Job Number | 41497332-T-76 |
| Testing Co. | | Project No. | FY12-112 |
| Test Section | PG&E T-76 L-1300B, MP 0.2241 - 0.459 | | |
| File Name | RCP 61362 - T-76, L-300B, MP 0.2241 - 0.459 | | |

Date

24-Aug-11

Test Log

| Log No. | Test Period | | Test Pressure | Temperature °F | | Remarks | | | |
|---------|-------------|---------|---------------|----------------|--------------|------------|-------------|-----------|---------|
| | Date | Time | | Ambient | Unrestrained | Restrained | Comment | Bleed | Inject |
| 1 | 8/24/11 | 7:33 AM | 690 psig | 97 °F | 96 °F | 94 °F | Start Spike | | |
| 2 | 8/24/11 | 7:34 AM | 700 psig | 97 °F | 96 °F | 94 °F | Inject | | 347 oz. |
| 3 | 8/24/11 | 7:35 AM | 710 psig | 97 °F | 96 °F | 94 °F | Inject | | 347 oz. |
| 4 | 8/24/11 | 7:36 AM | 720 psig | 97 °F | 96 °F | 94 °F | Inject | | 347 oz. |
| 5 | 8/24/11 | 7:37 AM | 730 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. |
| 6 | 8/24/11 | 7:38 AM | 740 psig | 97 °F | 96 °F | 94 °F | Inject | | 347 oz. |
| 7 | 8/24/11 | 7:40 AM | 750 psig | 97 °F | 96 °F | 94 °F | Inject | | 377 oz. |
| 8 | 8/24/11 | 7:41 AM | 760 psig | 97 °F | 96 °F | 94 °F | Inject | | 367 oz. |
| 9 | 8/24/11 | 7:42 AM | 770 psig | 97 °F | 96 °F | 94 °F | Inject | | 347 oz. |
| 10 | 8/24/11 | 7:43 AM | 780 psig | 97 °F | 96 °F | 94 °F | Inject | | 347 oz. |
| 11 | 8/24/11 | 7:44 AM | 790 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. |
| 12 | 8/24/11 | 7:45 AM | 800 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. |
| 13 | 8/24/11 | 7:47 AM | 810 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. |
| 14 | 8/24/11 | 7:48 AM | 820 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. |
| 15 | 8/24/11 | 7:49 AM | 830 psig | 97 °F | 96 °F | 94 °F | Inject | | 347 oz. |
| 16 | 8/24/11 | 7:50 AM | 840 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. |
| 17 | 8/24/11 | 7:51 AM | 850 psig | 97 °F | 96 °F | 94 °F | Inject | | 367 oz. |
| 18 | 8/24/11 | 7:52 AM | 860 psig | 97 °F | 96 °F | 94 °F | Inject | | 367 oz. |
| 19 | 8/24/11 | 7:54 AM | 870 psig | 97 °F | 96 °F | 94 °F | Inject | | 347 oz. |
| 20 | 8/24/11 | 7:55 AM | 880 psig | 97 °F | 96 °F | 94 °F | Inject | | 347 oz. |
| 21 | 8/24/11 | 7:56 AM | 890 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. |
| 22 | 8/24/11 | 7:57 AM | 900 psig | 97 °F | 96 °F | 94 °F | Inject | | 337 oz. |
| 23 | 8/24/11 | 7:58 AM | 910 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. |
| 24 | 8/24/11 | 7:59 AM | 920 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. |
| 25 | 8/24/11 | 8:01 AM | 930 psig | 97 °F | 96 °F | 94 °F | Inject | | 347 oz. |
| 26 | 8/24/11 | 8:02 AM | 940 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. |
| 27 | 8/24/11 | 8:03 AM | 950 psig | 97 °F | 96 °F | 94 °F | Inject | | 367 oz. |
| 28 | 8/24/11 | 8:04 AM | 960 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. |
| 29 | 8/24/11 | 8:05 AM | 970 psig | 97 °F | 96 °F | 94 °F | Inject | | 337 oz. |
| 30 | 8/24/11 | 8:06 AM | 980 psig | 97 °F | 96 °F | 94 °F | Inject | | 377 oz. |
| 31 | 8/24/11 | 8:08 AM | 990 psig | 97 °F | 96 °F | 94 °F | Inject | | 357 oz. |
| 32 | 8/24/11 | 8:09 AM | 1,000 psig | 97 °F | 96 °F | 94 °F | Inject | | 337 oz. |
| 33 | 8/24/11 | 8:10 AM | 1,008 psig | 97 °F | 98 °F | 94 °F | Inject | | 278 oz. |
| 34 | 8/24/11 | 8:10 AM | 1,008 psig | 100 °F | 98 °F | 94 °F | On Test | | |
| 35 | 8/24/11 | 8:20 AM | 1,008 psig | 100 °F | 99 °F | 94 °F | | | |
| 36 | 8/24/11 | 8:30 AM | 1,008 psig | 100 °F | 99 °F | 94 °F | | | |
| 37 | 8/24/11 | 8:40 AM | 1,007 psig | 100 °F | 100 °F | 94 °F | End Spike | | |
| 38 | 8/24/11 | 8:58 AM | 939 psig | 102 °F | 100 °F | 94 °F | Bleed | 2,411 oz. | |
| 39 | 8/24/11 | 9:15 AM | 939 psig | 104 °F | 102 °F | 94 °F | | | |
| 40 | 8/24/11 | 9:30 AM | 941 psig | 105 °F | 103 °F | 94 °F | | | |
| 41 | 8/24/11 | 9:45 AM | 942 psig | 106 °F | 103 °F | 93 °F | | | |

Redacted

Pipe Segment Volume Calculations

| | | | | | |
|------------------|---|--|--|-------------|---------------|
| Company | Pacific Gas and Electric Company | | | Job Number | 41497332-3 |
| Construction Co. | Redacted | | | Job Number | 41497332-T-76 |
| Hydro. Test Co. | | | | Project No. | FY12-112 |
| Test Section | PG&E T-76 L-300B, MP 0.2241 - 0.459 | | | | |
| File Name | RCP 61362 - T-76, L-300B, MP 0.2241 - 0.459 | | | WATER | |

General Pipe Data

| Description | Segment | | | | |
|-----------------------------|--------------|------------|---------------|--------------|--|
| | 1 | 2 | 3 | 4 | |
| Restrained or Unrestrained? | Unrestrained | Restrained | Restrained | Unrestrained | |
| Outside Diameter | 34.000 in. | 34.000 in. | 4.500 in. | 34.000 in. | |
| Wall Thickness | 0.500 in. | 0.500 in. | 0.237 in. | 0.500 in. | |
| Inside Diameter | 33.000 in. | 33.000 in. | 4.026 in. | 33.000 in. | |
| Spec./Grade | API5L-X65 | API5L-X52 | API5L-Grade B | API5L-X65 | |
| Length Unrestrained | 136 ft | | | 20 ft | |
| Length Restrained | | 1,096 ft | 20 ft | | |
| Temperature -- On Test | 98 °F | 94 °F | 94.0 °F | 98.0 °F | |
| Temperature -- End of Test | 121 °F | 90 °F | 90.0 °F | 121.0 °F | |
| Pressure -- On Test | 1,008 psig | 1,008 psig | 1,008 psig | 1,008 psig | |
| Pressure -- End of Test | 941 psig | 941 psig | 941 psig | 941 psig | |

Unrestrained Pipe

| Sum: | Vo | 6,931.25 gal | | Vtp1 | 6,937.86 gal | | Vtp2 | 6,904.04 gal | |
|----------------------------|--------------|--------------|--|------------|--------------|--|------|--------------|--|
| | | 887,200 oz. | | | 888,046 oz. | | | 883,717 oz. | |
| Vo Unrestrained | 6,043 gal | | | 589 gal | | | | | |
| Fwp 1 | 1.003089 | | | 1,003089 | | | | | |
| Fpp 1 | 1.002772 | | | 1,002772 | | | | | |
| Fpt 1 | 1.000692 | | | 1,000692 | | | | | |
| Fwt 1 | 1.005807 | | | 1,005807 | | | | | |
| Fpwt 1 = Fpt/Fwt | 0.995112 | | | 0.995112 | | | | | |
| Vtp 1 = Vo(Fwp)(Fpp)(Fpwt) | 6,048.39 gal | | | 889.47 gal | | | | | |
| Fwp 2 | 1.002883 | | | 1,002883 | | | | | |
| Fpp 2 | 1.002588 | | | 1,002588 | | | | | |
| Fpt 2 | 1.001110 | | | 1,001110 | | | | | |
| Fwt 2 | 1.010562 | | | 1,010562 | | | | | |
| Fpwt 2 = Fpt/Fwt | 0.990647 | | | 0.990647 | | | | | |
| Vtp = Vo(Fwp)(Fpp)(Fpwt) | 6,018.91 gal | | | 885.13 gal | | | | | |

Restrained Pipe

| Sum: | Vo | 48,709.71 gal | | Vtp1 | 48,751.01 gal | | Vtp2 | 48,766.99 gal | |
|----------------------------|----|---------------|----------|------|---------------|--|------|---------------|--|
| | | 6,234,843 oz. | | | 6,240,129 oz. | | | 6,242,175 oz. | |
| Vo Unrestrained | | 48,696 gal | 13 gal | | | | | | |
| Fwp 1 | | 1,003089 | 1,003089 | | | | | | |
| Fpp 1 | | 1,002140 | 1,000642 | | | | | | |
| Fpt 1 | | 1,000411 | 1,000411 | | | | | | |
| Fwt 1 | | 1,004797 | 1,004797 | | | | | | |
| Fpwt 1 = Fpt/Fwt | | 0.996335 | 0.995635 | | | | | | |
| Vtp 1 = Vo(Fwp)(Fpp)(Fpwt) | | 48,738 gal | 13 gal | | | | | | |
| Fwp 2 | | 1,002883 | 1,002883 | | | | | | |
| Fpp 2 | | 1,001992 | 1,000593 | | | | | | |
| Fpt 2 | | 1,000363 | 1,000363 | | | | | | |
| Fwt 2 | | 1,004064 | 1,004064 | | | | | | |
| Fpwt 2 = Fpt/Fwt | | 0.996314 | 0.996314 | | | | | | |
| Vtp = Vo(Fwp)(Fpp)(Fpwt) | | 48,754 gal | 13 gal | | | | | | |

Combined Pipe

| Sum: | Vo | 55,640.96 gal | | Vtp1 | 55,688.86 gal | | Vtp2 | 55,671.03 gal | |
|------|----|---------------|--|------|---------------|--|------|---------------|--|
| | | 7,122,043 oz. | | | 7,128,175 oz. | | | 7,125,892 oz. | |
| | | | | | | | | | |

Redacted

Pipe Segment Volume Allowance Calculations

| | | | | | | | | | | | | | |
|--|---|--------------------------------|---------------|------------------|--------------------------------|---------------|------------------|--------------------------------|--|--|--|--|--|
| Company | Pacific Gas and Electric Company | | | | Job Number | 41497332-3 | | | | | | | |
| Construction Co. | Redacted | | | | Job Number | 41497332-T-76 | | | | | | | |
| Hydro. Test Co. | | | | | Project No. | FY12-112 | | | | | | | |
| Test Section | PG&E T-76 L-1300B, MP 0.2241 - 0.459 | | | | WATER | | | | | | | | |
| File Name | RCP 61362 - T-76, L-300B, MP 0.2241 - 0.459 | | | | General Pipe Data | | | | | | | | |
| Description | 1 | 2 | 3 | 4 | Segment | | | | | | | | |
| Restrained or Unrestrained? | Unrestrained | Restrained | Restrained | Unrestrained | | | | | | | | | |
| Outside Diameter | 34.000 in. | 34.000 in. | 4.500 in. | 34.000 in. | | | | | | | | | |
| Wall Thickness | 0.500 in. | 0.500 in. | 0.237 in. | 0.500 in. | | | | | | | | | |
| Inside Diameter | 33.000 in. | 33.000 in. | 4.026 in. | 33.000 in. | | | | | | | | | |
| Spec./Grade | API5L-X65 | API5L-X52 | API5L-Grade B | API5L-X65 | | | | | | | | | |
| Length Unstrained | 136.00 ft | | | 20 ft | | | | | | | | | |
| Length Restrained | | 1,096 ft | 20 ft | | | | | | | | | | |
| Temperature -- On Test | 109 °F | 91 °F | 91 °F | 109 °F | | | | | | | | | |
| Temperature -- End of Test | 110 °F | 92 °F | 92 °F | 110 °F | | | | | | | | | |
| Pressure -- On Test | 974 psig | 974 psig | 974 psig | 974 psig | | | | | | | | | |
| Pressure -- End of Test | 974 psig | 974 psig | 974 psig | 974 psig | | | | | | | | | |
| Unrestrained Pipe | | | | | | | | | | | | | |
| Sum: | V _o | 6,931.25 gal 887,200 oz. | | V _{tp1} | 6,919.66 gal 885,716 oz. | | V _{tp2} | 6,918.07 gal 885,513 oz. | | | | | |
| V _o Unrestrained | 6,043 gal | | | 889 gal | | | | | | | | | |
| F _{wp} 1 | 1.002984 | | | 1.002984 | | | | | | | | | |
| F _{pp} 1 | 1.002679 | | | 1.002679 | | | | | | | | | |
| F _{pt} 1 | 1.000892 | | | 1.000892 | | | | | | | | | |
| F _{wt} 1 | 1.008254 | | | 1.008254 | | | | | | | | | |
| F _{pwt} 1 = F _{pt} /F _{wt} | 0.992698 | | | 0.992698 | | | | | | | | | |
| V _{tp} 1 = V _o (F _{wp})(F _{pp})(F _{pwt}) | 6,032.52 gal | | | 887.14 gal | | | | | | | | | |
| F _{wp} 2 | 1.002984 | | | 1.002984 | | | | | | | | | |
| F _{pp} 2 | 1.002679 | | | 1.002679 | | | | | | | | | |
| F _{pt} 2 | 1.000910 | | | 1.000910 | | | | | | | | | |
| F _{wt} 2 | 1.008504 | | | 1.008504 | | | | | | | | | |
| F _{pwt} = F _{pt} /F _{wt} | 0.992470 | | | 0.992470 | | | | | | | | | |
| V _{tp} = V _o (F _{wp})(F _{pp})(F _{pwt}) | 6,031.14 gal | | | 886.93 gal | | | | | | | | | |
| Restrained Pipe | | | | | | | | | | | | | |
| Sum: | V _o | 48,709.71 gal 6,234,843 oz. | | V _{tp1} | 48,766.39 gal 6,242,098 oz. | | V _{tp2} | 48,758.63 gal 6,241,105 oz. | | | | | |
| V _o Restrained | 48,696 gal | 13 gal | | | | | | | | | | | |
| F _{wp} 1 | 1.002984 | 1.002984 | | | | | | | | | | | |
| F _{pp} 1 | 1.002062 | 1.000613 | | | | | | | | | | | |
| F _{pt} 1 | 1.000375 | 1.000375 | | | | | | | | | | | |
| F _{wt} 1 | 1.004260 | 1.004260 | | | | | | | | | | | |
| F _{pwt} 1 = F _{pt} /F _{wt} | 0.996131 | 0.996131 | | | | | | | | | | | |
| V _{tp} 1 = V _o (F _{wp})(F _{pp})(F _{pwt}) | 48,753 gal | 13 gal | | | | | | | | | | | |
| F _{wp} 2 | 1.002984 | 1.002984 | | | | | | | | | | | |
| F _{pp} 2 | 1.002065 | 1.000617 | | | | | | | | | | | |
| F _{pt} 2 | 1.000387 | 1.000387 | | | | | | | | | | | |
| F _{wt} 2 | 1.004436 | 1.004436 | | | | | | | | | | | |
| F _{pwt} = F _{pt} /F _{wt} | 0.995969 | 0.995969 | | | | | | | | | | | |
| V _{tp} = V _o (F _{wp})(F _{pp})(F _{pwt}) | 48,745 gal | 13 gal | | | | | | | | | | | |
| Combined Pipe | | | | | | | | | | | | | |
| Sum: | V _o | 55,640.96 gal 7,122,043 oz. | | V _{tp1} | 55,686.05 gal 7,127,814 oz. | | V _{tp2} | 55,676.70 gal 7,126,618 oz. | | | | | |
| 1 °F Change | 9.35 gal | 1,196.36 oz. | | | | | | | | | | | |

Redacted

Projects\PG&E\Redacted

RCP 61362 T-76 L-300B MP 0.2241-0.459.xlsx

Allowance

Redacted

Hydrostatic Test Pipe Data Table

| Pipe Type | Length | Restrained / Unrestrained | Outside Diameter | Wall Thickness | Specification & Grade | Pipe Yield Pressure | Material | Joint Type | Seam Type |
|-----------|-----------|---------------------------|------------------|----------------|-----------------------|---------------------|----------|------------|-----------|
| 1 | 136 ft | Unrestrained | 34.000 in. | 0.5000 in. | API5L-X65 | 1,912 psig | Steel | Arc Weld | DSAW |
| 2 | 11,096 ft | Restrained | 34.000 in. | 0.5000 in. | API5L-X52 | 1,529 psig | Steel | Arc Weld | DSAW |
| 3 | 20 ft | Restrained | 4.500 in. | 0.2370 in. | API5L-Grade B | 3,687 psig | Steel | Arc Weld | DSAW |
| 4 | 20 ft | Unrestrained | 34.000 in. | 0.5000 in. | API5L-X65 | 1,912 psig | Steel | Arc Weld | DSAW |

Hydrostatic Test Project Owner & Participants

| | | |
|----------------------|--|---------------|
| Owner Company | Pacific Gas and Electric Company | Job Number |
| Address | 350 N. Wiget | |
| | Walnut Creek, CA 94598 | 41497332-3 |
| | Attention: Redacted | |
| Construction Company | Redacted | Job Number |
| Address | | |
| | | 41497332-T-76 |
| Hydrostatic Test Co. | | Project No. |
| Address | | |
| | | FY12-112 |
| Test Section | PG&E T-76 L-1300B, MP 0.2241 - 0.459 Redacted From: 0+00 To: 10+24 | |
| File Name | RCP 61362 - T-76, L-300B, MP 0.2241 - 0.459 | |

Part II – Test Data (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST) Note: Minimum test pressure and duration are not to be charged without written approval.

| | | | | | | | |
|-------------------------------------|--------------------|--------------------------------|--------|--|-------------|---|---------------|
| Time and Date Test Pressure Reached | 8/24/11 8:10 AM | Elevation at Test Point | 509 ft | Min. Required Test Press At Test Point (1) | 920.50 psig | Max. Allowable Test Press at Test Point (4) | 1,008.00 psig |
| Time and Date Test Ended | 8/24/11 4:30 PM | Max. Elevation in Test Section | 614 ft | Min. Indicated Test Pressure (2) | 925.00 psig | Max. Indicated Test Pressure (5) | 1,008.00 psig |
| Actual Duration of Test | 8 hours 20 minutes | Min. Elevation in Test Section | 509 ft | Min. Test Pressure at Max. Elevation (3) | 879.50 psig | Max. Test Pressure at Min. Elevation (6) | 1,008.00 psig |

Redacted Projects\PG&E\Hydrostatic Testing\

RCP 61362 T-76 L-300B MP 0.2241-0.459.xlsx

Pipe


Page 7 of 16

8/24/2011

SB_GT&S_0056774

Redacted


PG&E T-76 L-1300B, MP 0.2241 - 0.459



Redacted

Projects\PG&E
RCP 61362 T-76 L-300B MP 0.2241-0.459.dac
PlotT

Spike Pressure Test
Stress Strain Curve -- PG&E T-76 L-1300B, MP 0.2241 - 0.459



Redacted

Redacted

8/24/2017 Date

Redacted

Test Piping


Redacted

Redacted


Test Header

Fill Pump


Redacted




Pressure Pump



Redacted




**Pressure Pump
Nameplate**



**Pressure Pump
Stroke Counter**


Redacted



**Test Trailer
Location**



Test Trailer




**Dead Weight
Pressure Guage,
Pressure
Recorder Chart &
Ambient
Temperature
Chart**

Redacted



Unrestrained
Pipe
Temperature
Recording
Chart

08/24/2011



Restrained
Pipe
Temperature
Recording
Chart

08/24/2011