



RCP, Inc

801 Louisiana, Ste.200
Houston, Texas 77002
(713)655-8080

Redacted

November 12, 2011

Pacific Gas and Electric Company
350 N. Wiget
Walnut Creek, CA 94598
Attention: Redacted

| | |
|--------------------------|---------------------------------------------------|
| Test Contractor: | ARB -- T-31 |
| Asset Owner: | Pacific Gas and Electric Company -- 41497349-T-31 |
| Construction Contractor: | ARB -- 0629-53-3500 T-31 |
| Test Section: | PG&E T-31 L-132, MP 18.4621 - 23.1638 |
| Test Date: | November 12, 2011 |
| Certificate Number: | RCP 61362 - PG&E T-31 L-132, MP 18.4621 - 23.1638 |

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by ARB met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3).

The test segment was subjected to a spike pressure test of 684 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.4 hour test duration period.

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 8.4 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 611 psig and the MAOP per 49 CFR Part 192, Subpart J can be as high as 407 psig. The MAOP established by this test is sufficient to qualify for Pacific Gas and Electric Company's desired MAOP of 400 psig.



Pressure decreased 54 psi during the test. 26,593.28 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 1,700.42 ounces gain, which is equivalent to a 0.27 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the error characteristic of the temperature measurement instrumentation utilized.

Sincerely,

Redacted

cc. file



C:\1__PG&E FILES\TESTS\Test T-31\
Test 31 NEW
Letter



Hydrostatic Test Certification

| | | | |
|------------------|---------------------------------------------------|-------------|-------------------|
| Company | Pacific Gas and Electric Company | Job Number | 41497349-T-31 |
| Construction Co. | ARB | Job Number | 0629-53-3500 T-31 |
| Hydro. Test Co. | ARB | Project No. | T-31 |
| Test Section | PG&E T-31 L-132, MP 18.4621 - 23.1638 | | |
| File Name | RCP 61362 - PG&E T-31 L-132, MP 18.4621 - 23.1638 | | |

Hydrostatic Test Pressure

APPLICABLE CODE FOR CERTIFICATION: _____ Test Date: 12-Nov-11

Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3)

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

Pipeline: PG&E T-31 L-132, MP 18.4621 - 23.1638
 From: 0+20 To: 261+12

Pipe Data

| Segment | Length | Diameter | Wall Thickness | Specification | 100% SMYS |
|---------|-----------|------------|----------------|------------------------------------|-----------|
| 1 | 605 ft | 30.000 in. | 0.375 in. | API5L-X42, DSAW, Arc Weld, Steel | 1,050 psi |
| 2 | 22 ft | 30.000 in. | 0.375 in. | API5L-X65, DSAW, Arc Weld, Steel | 1,625 psi |
| 3 | 3,802 ft | 30.000 in. | 0.313 in. | API5L-X52, DSAW, Arc Weld, Steel | 1,083 psi |
| 4 | 119 ft | 24.000 in. | 0.375 in. | API5L-X60, DSAW, Arc Weld, Steel | 1,875 psi |
| 5 | 357 ft | 24.000 in. | 0.313 in. | API5L-X42, DSAW, Arc Weld, Steel | 1,094 psi |
| 6 | 580 ft | 24.000 in. | 0.313 in. | API5L-Grade B, SM, Arc Weld, Steel | 911 psi |
| 7 | 20,215 ft | 24.000 in. | 0.281 in. | 45ksmys, SM, Arc Weld, Steel | 1,054 psi |
| 8 | 20 ft | 24.000 in. | 0.281 in. | API5L-X42, DSAW, Arc Weld, Steel | 984 psi |
| 9 | 16 ft | 24.000 in. | 0.250 in. | API5L-X42, DSAW, Arc Weld, Steel | 875 psi |
| 10 | 3 ft | 4.500 in. | 0.237 in. | API5L-Grade B, SM, Arc Weld, Steel | 3,667 psi |
| 11 | 3 ft | 3.500 in. | 0.216 in. | API5L-Grade B, SM, Arc Weld, Steel | 4,320 psi |
| 12 | 9 ft | 30.000 in. | 0.750 in. | API5L-X60, DSAW, Arc Weld, Steel | 3,000 psi |
| 13 | 10 ft | 24.000 in. | 0.500 in. | API5L-X52, DSAW, Arc Weld, Steel | 2,167 psi |
| 14 | 8 ft | 3.500 in. | 0.188 in. | API5L-Grade B, SM, Arc Weld, Steel | 3,760 psi |
| 15 | 6 ft | 2.375 in. | 0.154 in. | API5L-Grade B, SM, Arc Weld, Steel | 4,539 psi |
| 16 | 5 ft | 1.315 in. | 0.140 in. | API5L-Grade B, SM, Arc Weld, Steel | 7,452 psi |
| 17 | 10 ft | 1.315 in. | 0.113 in. | API5L-Grade B, SM, Arc Weld, Steel | 6,015 psi |

Initial Test Conditions

| | | | | | |
|--------------------------------------|----------|-------------------------|-------------------|------------------|---------|
| Pressure at Test Point: | 684 psig | Date/Time: | 11/12/11 10:31 AM | Pipe Temperature | |
| Ambient Temperature: | 62.0 °F | Elevation @ Test Point: | 508.0 ft | Unrestrained: | 52.0 °F |
| Pressure @ High Point (Cal/Measure): | 665 psig | Elevation @ High Point: | 553.0 ft | Restrained: | 60.0 °F |
| Pressure @ Low Point (Cal/Measure): | 831 psig | Elevation @ Low Point: | 168.0 ft | Location: | 251+12 |
| | | | | Location: | 232+26 |
| | | | | Location: | 167+55 |

Final Test Conditions

| | | | | | |
|--------------------------------------|----------|-------------------------|------------------|------------------|---------|
| Pressure at Test Point: | 630 psig | Date/Time: | 11/12/11 6:55 PM | Pipe Temperature | |
| Ambient Temperature: | 50.0 °F | Elevation @ Test Point: | 508.0 ft | Unrestrained: | 55.0 °F |
| Pressure @ High Point (Cal/Measure): | 611 psig | Elevation @ High Point: | 553.0 ft | Restrained: | 60.0 °F |
| Pressure @ Low Point (Cal/Measure): | 777 psig | Elevation @ Low Point: | 168.0 ft | Location: | 251+12 |
| | | | | Location: | 232+26 |
| | | | | Location: | 167+55 |

| | | | | | |
|--------------------------------------------------------------|-------------|------------------------|-----------------------|-------------|---------------------|
| Total Fluid Injected: | | Total Fluid Withdrawn: | 26593.28 fluid ounces | Volume gain | |
| Net Change in Volume of the Test Section ± (+ Gain, - Loss): | 1,700.42 oz | gain | | 0.0021% | 0.272 °F equivalent |

Test Duration: 8.40 hours

| | | | | | |
|-------------------------------|----------|------------------------|----------|---------------|----------|
| Minimum Test Pressure: | 630 psig | Maximum Test Pressure: | 611 psig | Test Point | 777 psig |
| | 684 psig | | 665 psig | Max Elevation | 831 psig |
| % SMYS: | 63.1% | | 63.1% | Min Elevation | 79.2% |
| Test Segment Observed % SMYS: | Minimum | 9.4% | Maximum | 91.9% | |

Minimum Test Pressure (Calculated/Measured): 611 psig

Maximum Allowable Operating Pressure: DOT Part 192 Test Factor= 1.50 407 psig

The MAOP established by this test is sufficient to qualify for Pacific Gas and Electric Company's desired MAOP of 400 psig.

| | | | |
|----------------------|----|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Were leaks observed? | No | Explain: | |
| | | | The test segment was subjected to a spike pressure test of 684 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.4 hour test duration period. |

NOV 12 2011

PG & E



Hydrostatic Test Certification

| | | | |
|------------------|---------------------------------------------------|-------------|-------------------|
| Company | Pacific Gas and Electric Company | Job Number | 41497349-T-31 |
| Construction Co. | ARB | Job Number | 0629-53-3500 T-31 |
| Hydro. Test Co. | ARB | Project No. | T-31 |
| Test Section | PG&E T-31 L-132, MP 18.4621 - 23.1638 | | |
| File Name | RCP 61362 - PG&E T-31 L-132, MP 18.4621 - 23.1638 | | |

Hydrostatic Test Pressure

| | | |
|------------------------------|------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Acceptable Hydrostatic Test? | Yes | <p>No leaks were observed during the test period. The test section included 25,630 feet of buried and 160 feet of exposed pipe. Pressure lost 54 psi during the test. The buried pipe segment fluid temperature remained steady and the exposed pipe segment gained 4°F.</p> <p>26,593.28 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 1,700.42 ounces, gain, which is equivalent to a 0.27 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.</p> <p>Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the error characteristic of the temperature measurement instrumentation utilized.</p> |
|------------------------------|------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

| | |
|---------|----------|
| Remarks | Redacted |
|---------|----------|

COPY

NOV 12 2011

PG & E



Dead Weight Log Sheet

| | | | |
|------------------|---------------------------------------------------|-------------|-------------------|
| Owner Company | Pacific Gas and Electric Company | Job Number | 41497349-T-31 |
| Construction Co. | ARB | Job Number | 0629-53-3500 T-31 |
| Testing Co. | ARB | Project No. | T-31 |
| Test Section | PG&E T-31 L-132, MP 18.4621 - 23.1638 | | |
| File Name | RCP 61362 - PG&E T-31 L-132, MP 18.4621 - 23.1638 | | |

| | | | | |
|------|-----------|----------|--|--|
| Date | 12-Nov-11 | Test Log | | |
|------|-----------|----------|--|--|

| Log No. | Test Period | | Test Pressure | Temperature °F | | | Remarks | | |
|---------|-------------|----------|---------------|----------------|--------------|------------|-------------|-----------|-----------|
| | Date | Time | | Ambient | Pipe | | Comment | Bleed | Inject |
| | | | | | Unrestrained | Restrained | | | |
| 1 | 11/12/11 | 9:52 AM | 465 psig | 58 °F | 51 °F | 60 °F | Start Spike | | |
| 2 | 11/12/11 | 9:54 AM | 475 psig | 58 °F | 51 °F | 60 °F | Inject | | 5,740 oz. |
| 3 | 11/12/11 | 9:56 AM | 485 psig | 58 °F | 51 °F | 60 °F | Inject | | 5,484 oz. |
| 4 | 11/12/11 | 9:58 AM | 495 psig | 58 °F | 51 °F | 60 °F | Inject | | 5,439 oz. |
| 5 | 11/12/11 | 10:00 AM | 505 psig | 58 °F | 51 °F | 60 °F | Inject | | 5,514 oz. |
| 6 | 11/12/11 | 10:02 AM | 515 psig | 58 °F | 51 °F | 60 °F | Inject | | 5,369 oz. |
| 7 | 11/12/11 | 10:04 AM | 525 psig | 58 °F | 51 °F | 60 °F | Inject | | 5,253 oz. |
| 8 | 11/12/11 | 10:06 AM | 535 psig | 58 °F | 51 °F | 60 °F | Inject | | 5,133 oz. |
| 9 | 11/12/11 | 10:07 AM | 545 psig | 58 °F | 51 °F | 60 °F | Inject | | 5,228 oz. |
| 10 | 11/12/11 | 10:09 AM | 555 psig | 58 °F | 51 °F | 60 °F | Inject | | 5,068 oz. |
| 11 | 11/12/11 | 10:11 AM | 565 psig | 58 °F | 51 °F | 60 °F | Inject | | 5,018 oz. |
| 12 | 11/12/11 | 10:13 AM | 575 psig | 58 °F | 51 °F | 60 °F | Inject | | 4,962 oz. |
| 13 | 11/12/11 | 10:15 AM | 585 psig | 58 °F | 51 °F | 60 °F | Inject | | 4,862 oz. |
| 14 | 11/12/11 | 10:17 AM | 595 psig | 58 °F | 51 °F | 60 °F | Inject | | 4,942 oz. |
| 15 | 11/12/11 | 10:19 AM | 605 psig | 58 °F | 51 °F | 60 °F | Inject | | 4,797 oz. |
| 16 | 11/12/11 | 10:21 AM | 615 psig | 58 °F | 51 °F | 60 °F | Inject | | 4,817 oz. |
| 17 | 11/12/11 | 10:23 AM | 625 psig | 58 °F | 51 °F | 60 °F | Inject | | 4,772 oz. |
| 18 | 11/12/11 | 10:25 AM | 635 psig | 58 °F | 51 °F | 60 °F | Inject | | 4,661 oz. |
| 19 | 11/12/11 | 10:26 AM | 645 psig | 58 °F | 51 °F | 60 °F | Inject | | 4,661 oz. |
| 20 | 11/12/11 | 10:27 AM | 655 psig | 58 °F | 51 °F | 60 °F | Inject | | 4,671 oz. |
| 21 | 11/12/11 | 10:28 AM | 665 psig | 58 °F | 51 °F | 60 °F | Inject | | 4,586 oz. |
| 22 | 11/12/11 | 10:29 AM | 675 psig | 58 °F | 51 °F | 60 °F | Inject | | 4,596 oz. |
| 23 | 11/12/11 | 10:30 AM | 684 psig | 58 °F | 51 °F | 60 °F | Inject | | 4,310 oz. |
| 24 | 11/12/11 | 10:31 AM | 684 psig | 62 °F | 52 °F | 60 °F | On Test | | |
| 25 | 11/12/11 | 10:41 AM | 684 psig | 63 °F | 52 °F | 60 °F | | | |
| 26 | 11/12/11 | 10:51 AM | 683 psig | 62 °F | 55 °F | 60 °F | | | |
| 27 | 11/12/11 | 11:01 AM | 683 psig | 62 °F | 56 °F | 59 °F | End Spike | | |
| 28 | 11/12/11 | 11:07 AM | 674 psig | 62 °F | 56 °F | 59 °F | Bleed | 4,516 oz. | |
| 29 | 11/12/11 | 11:13 AM | 664 psig | 62 °F | 56 °F | 59 °F | Bleed | 5,018 oz. | |
| 30 | 11/12/11 | 11:18 AM | 654 psig | 62 °F | 56 °F | 59 °F | Bleed | 5,018 oz. | |
| 31 | 11/12/11 | 11:24 AM | 644 psig | 62 °F | 56 °F | 59 °F | Bleed | 5,018 oz. | |
| 32 | 11/12/11 | 11:30 AM | 634 psig | 62 °F | 56 °F | 59 °F | Bleed | 5,018 oz. | |
| 33 | 11/12/11 | 11:36 AM | 630 psig | 62 °F | 56 °F | 59 °F | Bleed | 2,007 oz. | |
| 34 | 11/12/11 | 11:40 AM | 630 psig | 62 °F | 57 °F | 59 °F | | | |
| 35 | 11/12/11 | 11:55 AM | 631 psig | 63 °F | 58 °F | 59 °F | | | |
| 36 | 11/12/11 | 12:10 PM | 631 psig | 62 °F | 58 °F | 59 °F | | | |
| 37 | 11/12/11 | 12:25 PM | 631 psig | 62 °F | 58 °F | 60 °F | | | |
| 38 | 11/12/11 | 12:40 PM | 631 psig | 61 °F | 58 °F | 60 °F | | | |
| 39 | 11/12/11 | 12:55 PM | 631 psig | 62 °F | 58 °F | 60 °F | | | |
| 40 | 11/12/11 | 1:10 PM | 631 psig | 62 °F | 58 °F | 60 °F | | | |
| 41 | 11/12/11 | 1:25 PM | 631 psig | 62 °F | 58 °F | 60 °F | | | |
| 42 | 11/12/11 | 1:40 PM | 631 psig | 63 °F | 58 °F | 60 °F | | | |
| 43 | 11/12/11 | 1:55 PM | 631 psig | 63 °F | 58 °F | 60 °F | | | |
| 44 | 11/12/11 | 2:10 PM | 631 psig | 63 °F | 58 °F | 60 °F | | | |
| 45 | 11/12/11 | 2:25 PM | 631 psig | 63 °F | 58 °F | 60 °F | | | |
| 46 | 11/12/11 | 2:40 PM | 631 psig | 63 °F | 58 °F | 60 °F | | | |
| 47 | 11/12/11 | 2:55 PM | 630 psig | 63 °F | 58 °F | 60 °F | | | |

COPY

NOV 12 2011

PG & E



Dead Weight Log Sheet

| | | | |
|------------------|---------------------------------------------------|-------------|-------------------|
| Owner Company | Pacific Gas and Electric Company | Job Number | 41497349-T-31 |
| Construction Co. | ARB | Job Number | 0629-53-3500 T-31 |
| Testing Co. | ARB | Project No. | T-31 |
| Test Section | PG&E T-31 L-132, MP 18.4621 - 23.1638 | | |
| File Name | RCP 61362 - PG&E T-31 L-132, MP 18.4621 - 23.1638 | | |

| Date | | 12-Nov-11 | | Test Log | | | | | | | | | |
|---------------------------------------------|-------------|-----------|---------------|---------------------------------------------|--------------|------------------------------------------------------------------------------------------------------------------------------------------------|------------------|--------------|---------------|---------------------|----------|--------------------|----------|
| Log No. | Test Period | | Test Pressure | Temperature °F | | | Remarks | | | | | | |
| | Date | Time | | Ambient | Pipe | | Comment | Bleed | Inject | | | | |
| | | | | | Unrestrained | Restrained | | | | | | | |
| 48 | 11/12/11 | 3:10 PM | 630 psig | 63 °F | 58 °F | 60 °F | | | | | | | |
| 49 | 11/12/11 | 3:25 PM | 630 psig | 59 °F | 58 °F | 60 °F | | | | | | | |
| 50 | 11/12/11 | 3:40 PM | 630 psig | 58 °F | 58 °F | 60 °F | | | | | | | |
| 51 | 11/12/11 | 3:55 PM | 630 psig | 58 °F | 58 °F | 60 °F | | | | | | | |
| 52 | 11/12/11 | 4:10 PM | 630 psig | 57 °F | 58 °F | 60 °F | | | | | | | |
| 53 | 11/12/11 | 4:25 PM | 630 psig | 57 °F | 58 °F | 60 °F | | | | | | | |
| 54 | 11/12/11 | 4:40 PM | 630 psig | 56 °F | 58 °F | 60 °F | | | | | | | |
| 55 | 11/12/11 | 4:55 PM | 630 psig | 54 °F | 58 °F | 60 °F | | | | | | | |
| 56 | 11/12/11 | 5:10 PM | 630 psig | 54 °F | 58 °F | 60 °F | | | | | | | |
| 57 | 11/12/11 | 5:25 PM | 630 psig | 53 °F | 58 °F | 60 °F | | | | | | | |
| 58 | 11/12/11 | 5:40 PM | 630 psig | 52 °F | 57 °F | 60 °F | | | | | | | |
| 59 | 11/12/11 | 5:55 PM | 630 psig | 52 °F | 57 °F | 60 °F | | | | | | | |
| 60 | 11/12/11 | 6:10 PM | 630 psig | 51 °F | 56 °F | 60 °F | | | | | | | |
| 61 | 11/12/11 | 6:25 PM | 630 psig | 51 °F | 56 °F | 60 °F | | | | | | | |
| 62 | 11/12/11 | 6:40 PM | 630 psig | 51 °F | 56 °F | 60 °F | | | | | | | |
| 63 | 11/12/11 | 6:55 PM | 630 psig | 50 °F | 56 °F | 60 °F | End of Test | | | | | | |
| | | | | | | | Spike Test | | 109,885.4 oz. | | | | |
| | | | | | | | Hydrostatic Test | 26,593.3 oz. | | | | | |
| Were leaks observed during the test period? | | | | Exposed and buried pipe, no leaks observed. | | <table border="1"> <tr> <td>High Test Pressure:</td> <td>684 psig</td> </tr> <tr> <td>Low Test Pressure:</td> <td>630 psig</td> </tr> </table> | | | | High Test Pressure: | 684 psig | Low Test Pressure: | 630 psig |
| High Test Pressure: | 684 psig | | | | | | | | | | | | |
| Low Test Pressure: | 630 psig | | | | | | | | | | | | |

COPY

NOV 12

PG&E COPY

NOV 12

PG & E



Pipe Segment Volume Calculations

| | | | |
|------------------|---------------------------------------------------|-------------|-------------------|
| Company | Pacific Gas and Electric Company | Job Number | 41497349-T-31 |
| Construction Co. | ARB | Job Number | 0629-53-3500 T-31 |
| Hydro. Test Co. | ARB | Project No. | T-31 |
| Test Section | PG&E T-31 L-132, MP 18.4621 - 23.1638 | | |
| File Name | RCP 61362 - PG&E T-31 L-132, MP 18.4621 - 23.1638 | | |

WATER

General Pipe Data

| Description | Segment | | | | | | | |
|-----------------------------|------------|--------------|------------|--------------|------------|---------------|------------|------------|
| | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| Restrained or Unrestrained? | Restrained | Unrestrained | Restrained | Unrestrained | Restrained | Restrained | Restrained | Restrained |
| Outside Diameter | 30.000 in. | 30.000 in. | 30.000 in. | 24.000 in. | 24.000 in. | 24.000 in. | 24.000 in. | 24.000 in. |
| Wall Thickness | 0.375 in. | 0.375 in. | 0.313 in. | 0.375 in. | 0.313 in. | 0.313 in. | 0.281 in. | 0.281 in. |
| Inside Diameter | 29.250 in. | 29.250 in. | 29.375 in. | 23.250 in. | 23.375 in. | 23.375 in. | 23.438 in. | 23.438 in. |
| Spec./Grade | API5L-X42 | API5L-X65 | API5L-X52 | API5L-X60 | API5L-X42 | API5L-Grade B | 45ksmys | API5L-X42 |
| Length Unrestrained | | 22 ft | | 119 ft | | | | |
| Length Restrained | 605 ft | | 3,802 ft | | 357 ft | 580 ft | 20,215 ft | 20 ft |
| Temperature -- On Test | 60 °F | 52 °F | 60.0 °F | 52.0 °F | 60.0 °F | 60.0 °F | 60.0 °F | 60.0 °F |
| Temperature -- End of Test | 60 °F | 56 °F | 60.0 °F | 56.0 °F | 60.0 °F | 60.0 °F | 60.0 °F | 60.0 °F |
| Pressure -- On Test | 684 psig | 684 psig | 684 psig | 684 psig | 684 psig | 684 psig | 684 psig | 684 psig |
| Pressure -- End of Test | 630 psig | 630 psig | 630 psig | 630 psig | 630 psig | 630 psig | 630 psig | 630 psig |

Unrestrained Pipe

| | | | | | |
|----------------------------|-----------------------------|-------------|-----------------------------|-------------|-----------------------------|
| Vo | 3,917.05 gal 501,382 oz. | Vtp1 | 3,933.98 gal 503,549 oz. | Vtp2 | 3,932.05 gal 503,303 oz. |
| Vo Unrestrained | | | 2,825 gal | | |
| Fwp 1 | | | 1.002094 | | |
| Fpp 1 | | | 1.002223 | | |
| Fpt 1 | | | 0.999854 | | |
| Fwt 1 | | | 0.999411 | | |
| Fpwt 1 = Fpt/Fwt | | | 1.000443 | | |
| Vtp 1 = Vo(Fwp)(Fpp)(Fpwt) | | | 782.13 gal | | |
| Fwp 2 | | | 1.001928 | | |
| Fpp 2 | | | 1.002048 | | |
| Fpt 2 | | | 0.999927 | | |
| Fwt 2 | | | 0.999668 | | |
| Fpwt = Fpt/Fwt | | | 1.000259 | | |
| Vtp = Vo(Fwp)(Fpp)(Fpwt) | | | 781.72 gal | | |

Restrained Pipe

| | | | | | |
|----------------------------|----------------------------------|-------------|----------------------------------|-------------|----------------------------------|
| Vo | 629,755.46 gal 80,608,699 oz. | Vtp1 | 632,189.71 gal 80,920,283 oz. | Vtp2 | 631,997.16 gal 80,895,637 oz. |
| Vo Unrestrained | 21,119 gal | 133,853 gal | 7,958 gal | 12,930 gal | 453,079 gal |
| Fwp 1 | 1.002094 | 1.002094 | 1.002094 | 1.002094 | 1.002094 |
| Fpp 1 | 1.001618 | 1.001950 | 1.001552 | 1.001552 | 1.001731 |
| Fpt 1 | 1.000000 | 1.000000 | 1.000000 | 1.000000 | 1.000000 |
| Fwt 1 | 1.000000 | 1.000000 | 1.000000 | 1.000000 | 1.000000 |
| Fpwt 1 = Fpt/Fwt | 1.000000 | 1.000000 | 1.000000 | 1.000000 | 1.000000 |
| Vtp 1 = Vo(Fwp)(Fpp)(Fpwt) | 21,197 gal | 134,395 gal | 7,988 gal | 12,977 gal | 454,814 gal |
| Fwp 2 | 1.001928 | 1.001928 | 1.001928 | 1.001928 | 1.001928 |
| Fpp 2 | 1.001491 | 1.001796 | 1.001429 | 1.001429 | 1.001594 |
| Fpt 2 | 1.000000 | 1.000000 | 1.000000 | 1.000000 | 1.000000 |
| Fwt 2 | 1.000000 | 1.000000 | 1.000000 | 1.000000 | 1.000000 |
| Fpwt = Fpt/Fwt | 1.000000 | 1.000000 | 1.000000 | 1.000000 | 1.000000 |
| Vtp = Vo(Fwp)(Fpp)(Fpwt) | 21,191 gal | 134,352 gal | 7,985 gal | 12,973 gal | 454,676 gal |

Combined Pipe

| | | | | | |
|-----------|----------------------------------|-------------|----------------------------------|-------------|----------------------------------|
| Vo | 633,672.51 gal 81,110,081 oz. | Vtp1 | 636,123.69 gal 81,423,833 oz. | Vtp2 | 635,929.22 gal 81,398,940 oz. |
|-----------|----------------------------------|-------------|----------------------------------|-------------|----------------------------------|

COPY
NOV 12 2011
PG & E



Pipe Segment Volume Calculations

| | |
|------------------|---------------------------------------------------|
| Company | Pacific Gas and Electric Company |
| Construction Co. | ARB |
| Hydro. Test Co. | ARB |
| Test Section | PG&E T-31 L-132, MP 18.4621 - 23.1638 |
| File Name | RCP 81382 - PG&E T-31 L-132, MP 18.4621 - 23.1638 |

General Pipe Data

| Description | | | | | | | | | |
|-----------------------------|------------|---------------|---------------|--------------|--------------|---------------|---------------|---------------|--|
| | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | |
| Restrained or Unrestrained? | Restrained | Restrained | Restrained | Unrestrained | Unrestrained | Restrained | Restrained | Restrained | |
| Outside Diameter | 24.000 in. | 4.500 in. | 3.500 in. | 30.000 in. | 24.000 in. | 3.600 in. | 2.375 in. | 1.315 in. | |
| Wall Thickness | 0.250 in. | 0.237 in. | 0.216 in. | 0.750 in. | 0.500 in. | 0.188 in. | 0.154 in. | 0.140 in. | |
| Inside Diameter | 23.500 in. | 4.026 in. | 3.068 in. | 28.500 in. | 23.000 in. | 3.124 in. | 2.067 in. | 1.035 in. | |
| Spec./Grade | API5L-X42 | API5L-Grade B | API5L-Grade B | API5L-X60 | API5L-X52 | API5L-Grade B | API5L-Grade B | API5L-Grade B | |
| Length Unrestrained | | | | 9 ft | 10 ft | | | | |
| Length Restrained | 16 ft | 3 ft | 3 ft | | | 8 ft | 6 ft | 5 ft | |
| Temperature -- On Test | 60.0 °F | 60.0 °F | 60.0 °F | 52.0 °F | 52.0 °F | 60.0 °F | 60.0 °F | 60.0 °F | |
| Temperature -- End of Test | 60.0 °F | 60.0 °F | 60.0 °F | 56.0 °F | 56.0 °F | 60.0 °F | 60.0 °F | 60.0 °F | |
| Pressure -- On Test | 684 psig | 684 psig | 684 psig | 684 psig | 684 psig | 684 psig | 684 psig | 684 psig | |
| Pressure -- End of Test | 630 psig | 630 psig | 630 psig | 630 psig | 630 psig | 630 psig | 630 psig | 630 psig | |

Unrestrained Pipe

| Vo | | | | | | | | | |
|----------------------------|--|--|--|------------|------------|--|--|--|--|
| Vo Unrestrained | | | | 298 gal | 216 gal | | | | |
| Fwp 1 | | | | 1.002094 | 1.002094 | | | | |
| Fpp 1 | | | | 1.001083 | 1.001311 | | | | |
| Fpt 1 | | | | 0.999854 | 0.999854 | | | | |
| Fwt 1 | | | | 0.999411 | 0.999411 | | | | |
| Fpwt 1 = Fpt/Fwt | | | | 1.000443 | 1.000443 | | | | |
| Vtp 1 = Vo(Fwp)(Fpp)(Fpwt) | | | | 299.34 gal | 216.66 gal | | | | |
| Fwp 2 | | | | 1.001928 | 1.001928 | | | | |
| Fpp 2 | | | | 1.000998 | 1.001208 | | | | |
| Fpt 2 | | | | 0.999927 | 0.999927 | | | | |
| Fwt 2 | | | | 0.999668 | 0.999668 | | | | |
| Fpwt 2 = Fpt/Fwt | | | | 1.000259 | 1.000259 | | | | |
| Vtp 2 = Vo(Fwp)(Fpp)(Fpwt) | | | | 299.21 gal | 216.56 gal | | | | |

Restrained Pipe

| Vo | | | | | | | | | |
|----------------------------|----------|----------|----------|--|--|----------|----------|----------|--|
| Vo Unrestrained | 381 gal | 2 gal | 1 gal | | | 3 gal | 1 gal | 0 gal | |
| Fwp 1 | 1.002094 | 1.002094 | 1.002094 | | | 1.002094 | 1.002094 | 1.002094 | |
| Fpp 1 | 1.001950 | 1.000352 | 1.000295 | | | 1.000345 | 1.000278 | 1.000153 | |
| Fpt 1 | 1.000000 | 1.000000 | 1.000000 | | | 1.000000 | 1.000000 | 1.000000 | |
| Fwt 1 | 1.000000 | 1.000000 | 1.000000 | | | 1.000000 | 1.000000 | 1.000000 | |
| Fpwt 1 = Fpt/Fwt | 1.000000 | 1.000000 | 1.000000 | | | 1.000000 | 1.000000 | 1.000000 | |
| Vtp 1 = Vo(Fwp)(Fpp)(Fpwt) | 382 gal | 2 gal | 1 gal | | | 3 gal | 1 gal | 0 gal | |
| Fwp 2 | 1.001928 | 1.001928 | 1.001928 | | | 1.001928 | 1.001928 | 1.001928 | |
| Fpp 2 | 1.001796 | 1.000325 | 1.000271 | | | 1.000318 | 1.000256 | 1.000141 | |
| Fpt 2 | 1.000000 | 1.000000 | 1.000000 | | | 1.000000 | 1.000000 | 1.000000 | |
| Fwt 2 | 1.000000 | 1.000000 | 1.000000 | | | 1.000000 | 1.000000 | 1.000000 | |
| Fpwt 2 = Fpt/Fwt | 1.000000 | 1.000000 | 1.000000 | | | 1.000000 | 1.000000 | 1.000000 | |
| Vtp 2 = Vo(Fwp)(Fpp)(Fpwt) | 382 gal | 2 gal | 1 gal | | | 3 gal | 1 gal | 0 gal | |

Combined Pipe

| Vo | | | | | | | | | |
|----|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | |

COPY

NOV 12 2011

PG & E



Pipe Segment Volume Calculations

| | |
|------------------|---------------------------------------------------|
| Company | Pacific Gas and Electric Company |
| Construction Co. | ARB |
| Hydro. Test Co. | ARB |
| Test Section | PG&E T-31 L-132, MP 18.4621 - 23.1638 |
| File Name | RCP 61362 - PG&E T-31 L-132, MP 18.4621 - 23.1638 |

General Pipe Data

| Description | | | | |
|-----------------------------|---------------|--|--|--|
| Restrained or Unrestrained? | 17 | | | |
| Restrained or Unrestrained? | Restrained | | | |
| Outside Diameter | 1.315 in. | | | |
| Wall Thickness | 0.113 in. | | | |
| Inside Diameter | 1.089 in. | | | |
| Spec./Grade | API5L-Grade B | | | |
| Length Unrestrained | | | | |
| Length Restrained | 10 ft | | | |
| Temperature -- On Test | 60.0 °F | | | |
| Temperature -- End of Test | 60.0 °F | | | |
| Pressure -- On Test | 684 psig | | | |
| Pressure -- End of Test | 630 psig | | | |

Unrestrained Pipe

| Vo | | | | |
|----------------------------|--|--|--|--|
| Vo Unrestrained | | | | |
| Fwp 1 | | | | |
| Fpp 1 | | | | |
| Fpt 1 | | | | |
| Fwt 1 | | | | |
| Fpwt 1 = Fpt/Fwt | | | | |
| Vtp 1 = Vo(Fwp)(Fpp)(Fpwt) | | | | |
| Fwp 2 | | | | |
| Fpp 2 | | | | |
| Fpt 2 | | | | |
| Fwt 2 | | | | |
| Fpwt 2 = Fpt/Fwt | | | | |
| Vtp 2 = Vo(Fwp)(Fpp)(Fpwt) | | | | |

Restrained Pipe

| Vo | | | | |
|----------------------------|----------|--|--|--|
| Vo Unrestrained | 0 gal | | | |
| Fwp 1 | 1.002094 | | | |
| Fpp 1 | 1.000200 | | | |
| Fpt 1 | 1.000000 | | | |
| Fwt 1 | 1.000000 | | | |
| Fpwt 1 = Fpt/Fwt | 1.000000 | | | |
| Vtp 1 = Vo(Fwp)(Fpp)(Fpwt) | 0 gal | | | |
| Fwp 2 | 1.001928 | | | |
| Fpp 2 | 1.000184 | | | |
| Fpt 2 | 1.000000 | | | |
| Fwt 2 | 1.000000 | | | |
| Fpwt 2 = Fpt/Fwt | 1.000000 | | | |
| Vtp 2 = Vo(Fwp)(Fpp)(Fpwt) | 0 gal | | | |

Combined Pipe

| Vo | | | | |
|----|--|--|--|--|
| Vo | | | | |

COPY
 NOV 12 2011
 PG & E



Pipe Segment Volume Allowance Calculations

| | | | |
|------------------|---------------------------------------------------|-------------|-------------------|
| Company | Pacific Gas and Electric Company | Job Number | 41497349-T-31 |
| Construction Co. | ARB | Job Number | 0629-53-3500 T-31 |
| Hydro. Test Co. | ARB | Project No. | T-31 |
| Test Section | PG&E T-31 L-132, MP 18.4621 - 23.1638 | | |
| File Name | RCP 61362 - PG&E T-31 L-132, MP 18.4621 - 23.1638 | | WATER |

| General Pipe Data | | | | | | | | |
|-----------------------------|------------|--------------|------------|--------------|------------|---------------|------------|------------|
| Description | Segment | | | | | | | |
| | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| Restrained or Unrestrained? | Restrained | Unrestrained | Restrained | Unrestrained | Restrained | Restrained | Restrained | Restrained |
| Outside Diameter | 30.000 in. | 30.000 in. | 30.000 in. | 24.000 in. | 24.000 in. | 24.000 in. | 24.000 in. | 24.000 in. |
| Wall Thickness | 0.375 in. | 0.375 in. | 0.313 in. | 0.375 in. | 0.313 in. | 0.313 in. | 0.281 in. | 0.281 in. |
| Inside Diameter | 29.250 in. | 29.250 in. | 29.375 in. | 23.250 in. | 23.375 in. | 23.375 in. | 23.438 in. | 23.438 in. |
| Spec./Grade | API5L-X42 | API5L-X65 | API5L-X52 | API5L-X60 | API5L-X42 | API5L-Grade B | 45ksmys | API5L-X42 |
| Length Unstrained | | 22 ft | | 119 ft | | | | |
| Length Restrained | 605 ft | | 3,802 ft | | 357 ft | 580 ft | 20,215 ft | 20 ft |
| Temperature - On Test | 59 °F | 53 °F | 59 °F | 53 °F | 59 °F | 59 °F | 59 °F | 59 °F |
| Temperature - End of Test | 60 °F | 54 °F | 60 °F | 54 °F | 60 °F | 60 °F | 60 °F | 60 °F |
| Pressure - On Test | 657 psig | 657 psig | 657 psig | 657 psig | 657 psig | 657 psig | 657 psig | 657 psig |
| Pressure - End of Test | 657 psig | 657 psig | 657 psig | 657 psig | 657 psig | 657 psig | 657 psig | 657 psig |

| Unrestrained Pipe | | | | | |
|----------------------------|--------------|------------|--------------|-----|--------------|
| Vo | 3,917.05 gal | Vp1 | 3,933.21 gal | Vp2 | 3,933.05 gal |
| | 501,382 oz. | | 503,451 oz. | | 503,430 oz. |
| Vo Unrestrained | | 778 gal | 2,625 gal | | |
| Fwp 1 | | 1.002011 | 1.002011 | | |
| Fpp 1 | | 1.002135 | 1.001697 | | |
| Fpt 1 | | 0.999873 | 0.999873 | | |
| Fwt 1 | | 0.999472 | 0.999472 | | |
| Fpwt 1 = Fpt/Fwt | | 1.000401 | 1.000401 | | |
| Vtp 1 = Vo(Fwp)(Fpp)(Fpwt) | | 781.97 gal | 2,635.33 gal | | |
| Fwp 2 | | 1.002011 | 1.002011 | | |
| Fpp 2 | | 1.002135 | 1.001697 | | |
| Fpt 2 | | 0.999891 | 0.999891 | | |
| Fwt 2 | | 0.999532 | 0.999532 | | |
| Fpwt = Fpt/Fwt | | 1.000359 | 1.000359 | | |
| Vtp = Vo(Fwp)(Fpp)(Fpwt) | | 781.93 gal | 2,635.22 gal | | |

| Restrained Pipe | | | | | | |
|----------------------------|----------------|-------------|----------------|------------|----------------|----------|
| Vo | 629,755.46 gal | Vp1 | 632,142.05 gal | Vp2 | 632,093.43 gal | |
| | 80,608,699 oz. | | 80,914,182 oz. | | 80,807,959 oz. | |
| Vo Restrained | 21,119 gal | 133,853 gal | 7,958 gal | 12,930 gal | 453,079 gal | 448 gal |
| Fwp 1 | 1.002011 | 1.002011 | 1.002011 | 1.002011 | 1.002011 | 1.002011 |
| Fpp 1 | 1.001551 | 1.001870 | 1.001487 | 1.001487 | 1.001659 | 1.001659 |
| Fpt 1 | 0.999988 | 0.999988 | 0.999988 | 0.999988 | 0.999988 | 0.999988 |
| Fwt 1 | 0.999907 | 0.999907 | 0.999907 | 0.999907 | 0.999907 | 0.999907 |
| Fpwt 1 = Fpt/Fwt | 1.000081 | 1.000081 | 1.000081 | 1.000081 | 1.000081 | 1.000081 |
| Vtp 1 = Vo(Fwp)(Fpp)(Fpwt) | 21,196 gal | 134,383 gal | 7,987 gal | 12,976 gal | 454,780 gal | 450 gal |
| Fwp 2 | 1.002011 | 1.002011 | 1.002011 | 1.002011 | 1.002011 | 1.002011 |
| Fpp 2 | 1.001554 | 1.001873 | 1.001491 | 1.001491 | 1.001662 | 1.001662 |
| Fpt 2 | 1.000000 | 1.000000 | 1.000000 | 1.000000 | 1.000000 | 1.000000 |
| Fwt 2 | 1.000000 | 1.000000 | 1.000000 | 1.000000 | 1.000000 | 1.000000 |
| Fpwt = Fpt/Fwt | 1.000000 | 1.000000 | 1.000000 | 1.000000 | 1.000000 | 1.000000 |
| Vtp = Vo(Fwp)(Fpp)(Fpwt) | 21,194 gal | 134,373 gal | 7,986 gal | 12,975 gal | 454,745 gal | 450 gal |

| Combined Pipe | | | | | |
|---------------|----------------|-----|----------------|-----|----------------|
| Vo | 633,672.51 gal | Vp1 | 636,075.26 gal | Vp2 | 636,026.48 gal |
| | 81,110,081 oz. | | 81,417,633 oz. | | 81,411,389 oz. |
| 1 °F Change | 48.78 gal | | 6,244.31 oz. | | |

COPY
NOV 12 2011
PG & E



Pipe Segment Volume Allowance Calculations

| | |
|------------------|---------------------------------------------------|
| Company | Pacific Gas and Electric Company |
| Construction Co. | ARB |
| Hydro. Test Co. | ARB |
| Test Section | PG&E T-31 L-132, MP 18.4621 - 23.1638 |
| File Name | RCP 61362 - PG&E T-31 L-132, MP 18.4621 - 23.1638 |

| General Pipe Data | | | | | | | | |
|-----------------------------|------------|---------------|---------------|--------------|--------------|---------------|---------------|---------------|
| Description | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 |
| Restrained or Unrestrained? | Restrained | Restrained | Restrained | Unrestrained | Unrestrained | Restrained | Restrained | Restrained |
| Outside Diameter | 24.000 in. | 4.500 in. | 3.500 in. | 30.000 in. | 24.000 in. | 3.500 in. | 2.375 in. | 1.315 in. |
| Wall Thickness | 0.250 in. | 0.237 in. | 0.216 in. | 0.750 in. | 0.500 in. | 0.188 in. | 0.154 in. | 0.140 in. |
| Inside Diameter | 23.500 in. | 4.026 in. | 3.088 in. | 28.500 in. | 23.000 in. | 3.124 in. | 2.067 in. | 1.035 in. |
| Spec./Grade | API5L-X42 | API5L-Grade B | API5L-Grade B | API5L-X60 | API5L-X52 | API5L-Grade B | API5L-Grade B | API5L-Grade B |
| Length Unrestrained | | | | 9 ft | 10 ft | | | |
| Length Restrained | 16 ft | 3 ft | 3 ft | | | 8 ft | 6 ft | 5 ft |
| Temperature -- On Test | 59 °F | 59 °F | 59 °F | 53 °F | 53 °F | 59 °F | 59 °F | 59 °F |
| Temperature -- End of Test | 60 °F | 60 °F | 60 °F | 54 °F | 54 °F | 60 °F | 60 °F | 60 °F |
| Pressure -- On Test | 657 psig | 657 psig | 657 psig | 657 psig | 657 psig | 657 psig | 657 psig | 657 psig |
| Pressure -- End of Test | 657 psig | 657 psig | 657 psig | 657 psig | 657 psig | 657 psig | 657 psig | 657 psig |

| Unrestrained Pipe | | | | | | | | |
|----------------------------|--|--|--|------------|------------|--|--|--|
| Vo | | | | | | | | |
| Vo Unrestrained | | | | 298 gal | 216 gal | | | |
| Fwp 1 | | | | 1.002011 | 1.002011 | | | |
| Fpp 1 | | | | 1.001040 | 1.001259 | | | |
| Fpt 1 | | | | 0.999873 | 0.999873 | | | |
| Fwt 1 | | | | 0.999472 | 0.999472 | | | |
| Fpwt 1 = Fpt/Fwt | | | | 1.000401 | 1.000401 | | | |
| Vtp 1 = Vo(Fwp)(Fpp)(Fpwt) | | | | 299.29 gal | 216.62 gal | | | |
| Fwp 2 | | | | 1.002011 | 1.002011 | | | |
| Fpp 2 | | | | 1.001040 | 1.001259 | | | |
| Fpt 2 | | | | 0.999891 | 0.999891 | | | |
| Fwt 2 | | | | 0.999532 | 0.999532 | | | |
| Fpwt 2 = Fpt/Fwt | | | | 1.000359 | 1.000359 | | | |
| Vtp 2 = Vo(Fwp)(Fpp)(Fpwt) | | | | 299.28 gal | 216.62 gal | | | |

| Restrained Pipe | | | | | | | | |
|----------------------------|----------|----------|----------|--|--|----------|----------|----------|
| Vo | | | | | | | | |
| Vo Restrained | 361 gal | 2 gal | 1 gal | | | 3 gal | 1 gal | 0 gal |
| Fwp 1 | 1.002011 | 1.002011 | 1.002011 | | | 1.002011 | 1.002011 | 1.002011 |
| Fpp 1 | 1.001870 | 1.000335 | 1.000279 | | | 1.000328 | 1.000264 | 1.000144 |
| Fpt 1 | 0.999988 | 0.999988 | 0.999988 | | | 0.999988 | 0.999988 | 0.999988 |
| Fwt 1 | 0.999907 | 0.999907 | 0.999907 | | | 0.999907 | 0.999907 | 0.999907 |
| Fpwt 1 = Fpt/Fwt | 1.000081 | 1.000081 | 1.000081 | | | 1.000081 | 1.000081 | 1.000081 |
| Vtp 1 = Vo(Fwp)(Fpp)(Fpwt) | 362 gal | 2 gal | 1 gal | | | 3 gal | 1 gal | 0 gal |
| Fwp 2 | 1.002011 | 1.002011 | 1.002011 | | | 1.002011 | 1.002011 | 1.002011 |
| Fpp 2 | 1.001873 | 1.000339 | 1.000283 | | | 1.000331 | 1.000287 | 1.000147 |
| Fpt 2 | 1.000000 | 1.000000 | 1.000000 | | | 1.000000 | 1.000000 | 1.000000 |
| Fwt 2 | 1.000000 | 1.000000 | 1.000000 | | | 1.000000 | 1.000000 | 1.000000 |
| Fpwt 2 = Fpt/Fwt | 1.000000 | 1.000000 | 1.000000 | | | 1.000000 | 1.000000 | 1.000000 |
| Vtp 2 = Vo(Fwp)(Fpp)(Fpwt) | 362 gal | 2 gal | 1 gal | | | 3 gal | 1 gal | 0 gal |

| Combined Pipe | | | | | | | | |
|---------------|--|--|--|--|--|--|--|--|
| Vo | | | | | | | | |
| 1 °F Change | | | | | | | | |

COPY
NOV 12 2011
PG & E



Pipe Segment Volume Allowance Calculations

| | |
|------------------|---------------------------------------------------|
| Company | Pacific Gas and Electric Company |
| Construction Co. | ARB |
| Hydro. Test Co. | ARB |
| Test Section | PG&E T-31 L-132, MP 18.4621 - 23.1638 |
| File Name | RCP 61362 - PG&E T-31 L-132, MP 18.4621 - 23.1638 |

General Pipe Data

| Description | | | | |
|-----------------------------|---------------|--|--|--|
| Restrained or Unrestrained? | 17 | | | |
| | Restrained | | | |
| Outside Diameter | 1.315 in. | | | |
| Wall Thickness | 0.113 in. | | | |
| Inside Diameter | 1.089 in. | | | |
| Spec./Grade | API5L-Grade B | | | |
| Length Unstrained | | | | |
| Length Restrained | 10 ft | | | |
| Temperature -- On Test | 59 °F | | | |
| Temperature -- End of Test | 60 °F | | | |
| Pressure -- On Test | 657 psig | | | |
| Pressure -- End of Test | 657 psig | | | |

Unrestrained Pipe

| Vo | | | | |
|----------------------------|--|--|--|--|
| Vo Unrestrained | | | | |
| Fwp 1 | | | | |
| Fpp 1 | | | | |
| Fpt 1 | | | | |
| Fwt 1 | | | | |
| Fpwt 1 = Fpt/Fwt | | | | |
| Vtp 1 = Vo(Fwp)(Fpp)(Fpwt) | | | | |
| Fwp 2 | | | | |
| Fpp 2 | | | | |
| Fpt 2 | | | | |
| Fwt 2 | | | | |
| Fpwt = Fpt/Fwt | | | | |
| Vtp = Vo(Fwp)(Fpp)(Fpwt) | | | | |

Restrained Pipe

| Vo | | | | |
|----------------------------|----------|--|--|--|
| Vo Restrained | 0 gal | | | |
| Fwp 1 | 1.002011 | | | |
| Fpp 1 | 1.000188 | | | |
| Fpt 1 | 0.999988 | | | |
| Fwt 1 | 0.999907 | | | |
| Fpwt 1 = Fpt/Fwt | 1.000081 | | | |
| Vtp 1 = Vo(Fwp)(Fpp)(Fpwt) | 0 gal | | | |
| Fwp 2 | 1.002011 | | | |
| Fpp 2 | 1.000192 | | | |
| Fpt 2 | 1.000000 | | | |
| Fwt 2 | 1.000000 | | | |
| Fpwt = Fpt/Fwt | 1.000000 | | | |
| Vtp = Vo(Fwp)(Fpp)(Fpwt) | 0 gal | | | |

Combined Pipe

| Vo | | | | |
|-------------|--|--|--|--|
| 1 °F Change | | | | |

COPY
NOV 12 2011
PG & E



Hydrostatic Test Pipe Data Table

| Pipe Type | Length | Restrained / Unrestrained | Outside Diameter | Wall Thickness | Specification & Grade | Pipe Yield Pressure | Material | Joint Type | Seam Type |
|-----------|-----------|---------------------------|------------------|----------------|-----------------------|---------------------|----------|------------|-----------|
| 1 | 605 ft | Restrained | 30.000 in. | 0.3750 in. | API5L-X42 | 1,050 psig | Steel | Arc Weld | DSAW |
| 2 | 22 ft | Unrestrained | 30.000 in. | 0.3750 in. | API5L-X65 | 1,625 psig | Steel | Arc Weld | DSAW |
| 3 | 3,802 ft | Restrained | 30.000 in. | 0.3125 in. | API5L-X52 | 1,083 psig | Steel | Arc Weld | DSAW |
| 4 | 119 ft | Unrestrained | 24.000 in. | 0.3750 in. | API5L-X60 | 1,875 psig | Steel | Arc Weld | DSAW |
| 5 | 357 ft | Restrained | 24.000 in. | 0.3125 in. | API5L-X42 | 1,094 psig | Steel | Arc Weld | DSAW |
| 6 | 580 ft | Restrained | 24.000 in. | 0.3125 in. | API5L-Grade B | 911 psig | Steel | Arc Weld | SM |
| 7 | 20,215 ft | Restrained | 24.000 in. | 0.2810 in. | 45ksmys | 1,054 psig | Steel | Arc Weld | SM |
| 8 | 20 ft | Restrained | 24.000 in. | 0.2810 in. | API5L-X42 | 984 psig | Steel | Arc Weld | DSAW |
| 9 | 16 ft | Restrained | 24.000 in. | 0.2500 in. | API5L-X42 | 875 psig | Steel | Arc Weld | DSAW |
| 10 | 3 ft | Restrained | 4.500 in. | 0.2370 in. | API5L-Grade B | 3,687 psig | Steel | Arc Weld | SM |
| 11 | 3 ft | Restrained | 3.500 in. | 0.2160 in. | API5L-Grade B | 4,320 psig | Steel | Arc Weld | SM |
| 12 | 9 ft | Unrestrained | 30.000 in. | 0.7500 in. | API5L-X60 | 3,000 psig | Steel | Arc Weld | DSAW |
| 13 | 10 ft | Unrestrained | 24.000 in. | 0.5000 in. | API5L-X52 | 2,167 psig | Steel | Arc Weld | DSAW |
| 14 | 8 ft | Restrained | 3.500 in. | 0.1880 in. | API5L-Grade B | 3,760 psig | Steel | Arc Weld | SM |
| 15 | 6 ft | Restrained | 2.375 in. | 0.1540 in. | API5L-Grade B | 4,539 psig | Steel | Arc Weld | SM |
| 16 | 5 ft | Restrained | 1.315 in. | 0.1400 in. | API5L-Grade B | 7,452 psig | Steel | Arc Weld | SM |
| 17 | 10 ft | Restrained | 1.315 in. | 0.1130 in. | API5L-Grade B | 6,015 psig | Steel | Arc Weld | SM |

Hydrostatic Test Project Owner & Participants

| | | |
|----------------------|---------------------------------------------------------------------|-------------------|
| Owner Company | Pacific Gas and Electric Company | Job Number |
| Address | 350 N. Wiget Walnut Creek, CA 94598 Attention: [Redacted] | 41497349-T-31 |
| Construction Company | ARB | Job Number |
| Address | 1875 Loveridge Road Pittsburg, CA 94565 Attention: [Redacted] | 0629-53-3500 T-31 |
| Hydrostatic Test Co. | ARB | Project No. |
| Address | 1875 Loveridge Road Pittsburg, CA 94565 Attention: [Redacted] | T-31 |
| Test Section | PG&E T-31 L-132, MP 18.4621 - 23.1638 From: 0+20 To: 261+12 | |
| File Name | RCP 61362 - PG&E T-31 L-132, MP 18.4621 - 23.1638 | |

Part II - Test Data (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

| | | | | | | | |
|-------------------------------------|--------------------|--------------------------------|--------|--------------------------------------------|-------------|---------------------------------------------|-------------|
| Time and Date Test Pressure Reached | 11/12/11 10:31 AM | Elevation at Test Point | 508 ft | Min. Required Test Press At Test Point (1) | 619.50 psig | Max. Allowable Test Press at Test Point (4) | 687.67 psig |
| Time and Date Test Ended | 11/12/11 6:55 PM | Max. Elevation in Test Section | 553 ft | Min. Indicated Test Pressure (2) | 630.00 psig | Max. Indicated Test Pressure (5) | 684.00 psig |
| Actual Duration of Test | 8 hours 24 minutes | Min. Elevation in Test Section | 168 ft | Min. Test Pressure at Max. Elevation (3) | 610.50 psig | Max. Test Pressure at Min. Elevation (6) | 831.33 psig |


COPY

NOV 12 2011

PG & E


RCP

PG&E T-31 L-132, MP 18.4621 - 23.1638



COPY
NOV 12 2011
PG & E

Spike Pressure Test
Stress Strain Curve -- PG&E T-31 L-132, MP 18.4621 - 23.1638




COPY
NOV 12 2011
PG & E




| Actual Pressure Volume Plot Data | | | Predicted Pressure Volume Plot Data | Slope | | Spike Pressure Test Stress Strain Curve -- PG&E T-31 L-132, MP 18.4621 - 23.1638 | |
|----------------------------------|---------|------------|-------------------------------------|--------|-----------|--------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|
| Pressure | Strokes | Gallons | Gallons | Actual | Predicted | | |
| 465 psig | 0 | 0.00 gal | | 0 | 0.000 | 39250 | 0.094 gal/stroke |
| 475 psig | 1144 | 44.84 gal | 40.55 gal | 4.484 | 4.055 | Pump Piston Diameter | 1.625 in |
| 485 psig | 2237 | 87.69 gal | 81.11 gal | 4.285 | 4.056 | Pump Piston Stroke | 3.50 in |
| 495 psig | 3321 | 130.18 gal | 121.67 gal | 4.249 | 4.056 | Pump Cylinders | 3 ea |
| 505 psig | 4420 | 173.26 gal | 162.23 gal | 4.308 | 4.056 | Volume check gal per stroke | 0.039 gal/stroke |
| 515 psig | 5490 | 215.21 gal | 202.79 gal | 4.194 | 4.056 | Volume Released (gallons) | 39.20 gal |
| 525 psig | 6537 | 256.25 gal | 243.35 gal | 4.104 | 4.057 | Pressure Reduced (psi) | 10 psi |
| 535 psig | 7560 | 296.35 gal | 283.92 gal | 4.010 | 4.057 | Maximum2 | 940 gal |
| 545 psig | 8602 | 337.20 gal | 324.49 gal | 4.085 | 4.057 | Minimum2 | 0 gal |
| 555 psig | 9612 | 376.79 gal | 365.06 gal | 3.959 | 4.057 | Maximum1 | 975 psig |
| 565 psig | 10612 | 415.99 gal | 405.64 gal | 3.920 | 4.058 | Minimum1 | 400 psig |
| 575 psig | 11601 | 454.76 gal | 446.22 gal | 3.877 | 4.058 | Gallons/Stroke Used | 0.039 gal/stroke |
| 585 psig | 12570 | 492.74 gal | 486.80 gal | 3.798 | 4.058 | Predicted Gallons/Stroke | 0.041 gal/stroke |
| 595 psig | 13555 | 531.36 gal | 527.38 gal | 3.861 | 4.058 | Pressure Increment | 10 psi |
| 605 psig | 14511 | 568.83 gal | 567.96 gal | 3.748 | 4.059 | Max Pressure | 684 psig |
| 615 psig | 15471 | 606.46 gal | 608.55 gal | 3.763 | 4.059 | Buried Pipe Temperature | 60 °F |
| 625 psig | 16422 | 643.74 gal | 649.14 gal | 3.728 | 4.059 | Exposed Pipe Temperature | 52 °F |
| 635 psig | 17351 | 680.16 gal | 689.73 gal | 3.642 | 4.059 | ASME B31.8 Appendix N-5 | |
| 645 psig | 18280 | 716.58 gal | 730.33 gal | 3.642 | 4.059 | Average Actual Elastic Slope | 3.919 |
| 655 psig | 19211 | 753.07 gal | 770.93 gal | 3.650 | 4.060 | Average Predicted Elastic Slope | 4.058 |
| 665 psig | 20125 | 788.90 gal | 811.53 gal | 3.583 | 4.060 | Code Prescribed Minimum Yield Slope (less 10%) B31.8 N-5 (c)(2) | 7.446 |
| 675 psig | 21041 | 824.81 gal | 852.13 gal | 3.591 | 4.060 | Established Minimum Yield Pressure B31.8 N-5 (c)(2) | 684 psig |
| 684 psig | 21900 | 858.48 gal | 888.67 gal | 3.741 | 4.060 | Maximum Allowed Volume (After Slope Deviation) B31.8 N-5 (c)(2) | 418 gal |
| 684 psig | | 858.48 gal | 888.67 gal | 0.000 | 0.000 | Volume (After Slope Deviation) B31.8 N-5 (c)(2) | 0 gal |
| 684 psig | | 858.48 gal | 888.67 gal | 0.000 | 0.000 | <div style="border: 1px solid black; padding: 5px; display: inline-block;">Redacted</div> <div style="text-align: right;">11/12/2011 Date</div> | |
| 684 psig | | 858.48 gal | 888.67 gal | 0.000 | 0.000 | | |
| 684 psig | | 858.48 gal | 888.67 gal | 0.000 | 0.000 | | |
| 684 psig | | 858.48 gal | 888.67 gal | 0.000 | 0.000 | | |
| 684 psig | | 858.48 gal | 888.67 gal | 0.000 | 0.000 | | |
| 684 psig | | 858.48 gal | 888.67 gal | 0.000 | 0.000 | | |
| 684 psig | | 858.48 gal | 888.67 gal | 0.000 | 0.000 | | |
| 684 psig | | 858.48 gal | 888.67 gal | 0.000 | 0.000 | | |
| 684 psig | | 858.48 gal | 888.67 gal | 0.000 | 0.000 | | |
| 684 psig | | 858.48 gal | 888.67 gal | 0.000 | 0.000 | | |


COPY
 NOV 12 2011
PG & E




Test End




T- Test Header




Tie-in pipe Included in Test.



Connection to Main Line




Pressure Pump.




Deadweight Test Equipment

COPY
NOV 12 2011
PG & E



Unrestrained Temp Chart Recorder



Pressure Chart Recorder



Restrained Temperature Chart Recorder



Restrained Temperature Chart Recorder (Backup)



22 Ft Pup For T-32

COPY
NOV 12 2011
PG & E