



RCP, Inc

801 Louisiana, Ste.200
Houston, Texas 77002

Redacted

September 29, 2011

Pacific Gas and Electric Company
350 N. Wiget
Walnut Creek, CA 94598
Attention Redacted

Test Contractor:	Contra Costa Inspection Co. – T-7 9/29/2011
Asset Owner:	Pacific Gas and Electric Company – 41474064-T7&9
Construction Contractor:	ARB – 0629-53-3500
Test Section:	PG&E T-7&9 L-105A, MP 38.00-41.00 L-105A-1
Test Date:	September 29, 2011
Certificate Number:	RCP 61362 - T-7&9, L-105A, MP 38.00-4100 L-105A-1

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by Contra Costa Inspection Co. met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3).

The test segment was subjected to a spike pressure test of 395 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.58 hour test duration period.

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 8.58 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 359 psig and the established MAOP is 239 psig.

Pressure decreased 29 psi during the test. 11,262.72 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 2,395.08 ounces, gain, which is equivalent to a 0.66 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the error characteristic of the temperature measurement instrumentation utilized.

COPY
SEP 29 2011
PG&E

Sincerely,

Redacted

cc. file

C:\Documents and Settings\Redacted\My Documents\Redacted\PG&E Hydrotest Project\Hydro-test T-7\
Test T-7 (2).xism
Letter



Hydrostatic Test Certification

Company	Pacific Gas and Electric Company	Job Number	41474064-17&9
Construction Co.	ARB	Job Number	0629-53-3500
Hydro. Test Co.	Contra Costa Inspection Co.	Project No.	T-7 9/29/2011
Test Section	PG&E T-7&9 L-105A, MP 38.00-41.00 L-105A-1		
File Name	RCP 61362 - T-7&9, L-105A, MP 38.00-41.00 L-105A-1		

Hydrostatic Test Pressure

APPLICABLE CODE FOR CERTIFICATION: Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3) Test Date: 29-Sep-11

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

Pipeline: PG&E T-7&9 L-105A, MP 38.00-41.00 L-105A-1
 From: 0+00 To: 111+79

Pipe Data

Segment	Length	Diameter	Wall Thickness	Specification	100% SMYS
1	11,141 ft	30.000 in.	0.313 in.	API5L-Grade B, DSAW, Arc Weld, Steel	729 psi
2	13 ft	6.625 in.	0.280 in.	API5L-Grade B, SM, Arc Weld, Steel	2,958 psi
3	6 ft	4.500 in.	0.237 in.	API5L-Grade B, SM, Arc Weld, Steel	3,667 psi
4	10 ft	3.500 in.	0.216 in.	API5L-Grade B, SM, Arc Weld, Steel	4,320 psi
5	75 ft	2.375 in.	0.154 in.	API5L-Grade B, SM, Arc Weld, Steel	4,539 psi
6	104 ft	1.315 in.	0.113 in.	API5L-Grade B, SM, Arc Weld, Steel	6,015 psi
7	45 ft	30.000 in.	0.500 in.	API5L-X85, DSAW, Arc Weld, Steel	2,167 psi
8	97 ft	30.000 in.	0.375 in.	API5L-X65, DSAW, Arc Weld, Steel	1,625 psi
9	1 ft	3.500 in.	0.216 in.	API5L-Grade B, SM, Arc Weld, Steel	4,320 psi

Initial Test Conditions

Pressure at Test Point:	395 psig	Date/Time:	9/29/11 9:25 AM	Pipe Temperature	
Ambient Temperature:	60.0 °F	Elevation @ Test Point:	22.0 ft	Unrestrained:	59.0 °F
Pressure @ High Point (Cal/Measure):	388 psig	Elevation @ High Point:	38.0 ft	Restrained:	63.0 °F
Pressure @ Low Point (Cal/Measure):	401 psig	Elevation @ Low Point:	8.0 ft	Location:	11+16
				Location:	106+82
				Location:	45+09

Final Test Conditions

Pressure at Test Point:	366 psig	Date/Time:	9/29/11 6:00 PM	Pipe Temperature	
Ambient Temperature:	66.0 °F	Elevation @ Test Point:	22.0 ft	Unrestrained:	62.0 °F
Pressure @ High Point (Cal/Measure):	359 psig	Elevation @ High Point:	38.0 ft	Restrained:	63.0 °F
Pressure @ Low Point (Cal/Measure):	372 psig	Elevation @ Low Point:	8.0 ft	Location:	11+16
				Location:	106+82
				Location:	45+09

Total Fluid Injected:		Total Fluid Withdrawn:	11262.72 fluid ounces	Volume gain	
Net Change in Volume of the Test Section ± (+ Gain, - Loss):	2,395.08 oz	gain		0.0047%	0.664 °F equivalent

Test Duration: 8.58 hours

Minimum Test Pressure:	360 psig	353 psig	366 psig	
Maximum Test Pressure:	395 psig	388 psig	401 psig	
% SMYS:	18.2%	53.2%	55.0%	
Test Segment Observed % SMYS:	Minimum	6.5%	Maximum	58.0%

Minimum Test Pressure (Calculated/Measured):	359 psig
Test Factor = 1.50	239 psig
Maximum Allowable Operating Pressure:	

Were leaks observed? **No** Explain: **PG&E**

Acceptable Hydrostatic Test? **Yes**

The test segment was subjected to a spike pressure test of 395 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.58 hour test duration period.

No leaks were observed during the test period. The test section included 11,336 feet of buried and 156 feet of exposed pipe. Pressure lost 29 psi during the test. The buried pipe segment fluid temperature remained steady and the exposed pipe segment gained 3°F.

11,262.72 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 2,395.08 ounces, gain, which is equivalent to a 0.66 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the error characteristic of the temperature measurement instrumentation utilized.

Remarks: **Redacted**

29 Sep 11



Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41474064-T7&9
Construction Co.	ARB	Job Number	0629-53-3500
Testing Co.	Contra Costa Inspection Co.	Project No.	T-7 9/29/2011
Test Section	PG&E T-7&9 L-105A, MP 38.00-41.00 L-105A-1		
File Name	RCP 61362 - T-7&9, L-105A, MP 38.00-4100 L-105A-1		

Date 29-Sep-11

Test Log

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
1	9/29/11	9:08 AM	258 psig	59 °F	58 °F	63 °F	Start Spike		
2	9/29/11	9:09 AM	268 psig	59 °F	58 °F	63 °F	Inject		2,923 oz.
3	9/29/11	9:10 AM	278 psig	59 °F	58 °F	63 °F	Inject		2,734 oz.
4	9/29/11	9:11 AM	288 psig	59 °F	58 °F	63 °F	Inject		2,881 oz.
5	9/29/11	9:12 AM	298 psig	59 °F	58 °F	63 °F	Inject		3,174 oz.
6	9/29/11	9:13 AM	308 psig	59 °F	58 °F	63 °F	Inject		3,091 oz.
7	9/29/11	9:14 AM	318 psig	59 °F	58 °F	63 °F	Inject		3,070 oz.
8	9/29/11	9:15 AM	328 psig	59 °F	58 °F	63 °F	Inject		3,337 oz.
9	9/29/11	9:16 AM	338 psig	59 °F	58 °F	63 °F	Inject		3,316 oz.
10	9/29/11	9:17 AM	348 psig	59 °F	58 °F	63 °F	Inject		3,421 oz.
11	9/29/11	9:18 AM	358 psig	59 °F	58 °F	63 °F	Inject		3,347 oz.
12	9/29/11	9:19 AM	368 psig	59 °F	58 °F	63 °F	Inject		3,468 oz.
13	9/29/11	9:20 AM	378 psig	59 °F	58 °F	63 °F	Inject		3,400 oz.
14	9/29/11	9:21 AM	388 psig	59 °F	58 °F	63 °F	Inject		3,384 oz.
15	9/29/11	9:22 AM	395 psig	59 °F	58 °F	63 °F	Inject		2,541 oz.
16	9/29/11	9:25 AM	395 psig	60 °F	59 °F	63 °F	On Test		
17	9/29/11	9:35 AM	395 psig	60 °F	60 °F	63 °F			
18	9/29/11	9:45 AM	395 psig	60 °F	60 °F	63 °F			
19	9/29/11	9:55 AM	395 psig	60 °F	60 °F	63 °F	End Spike		
20	9/29/11	9:56 AM	385 psig	60 °F	60 °F	63 °F	Bleed	3,218 oz.	
21	9/29/11	9:57 AM	375 psig	60 °F	60 °F	63 °F	Bleed	3,218 oz.	
22	9/29/11	9:58 AM	365 psig	60 °F	60 °F	63 °F	Bleed	3,218 oz.	
23	9/29/11	10:00 AM	360 psig	60 °F	60 °F	63 °F	Bleed	1,609 oz.	
24	9/29/11	10:15 AM	360 psig	61 °F	60 °F	63 °F			
25	9/29/11	10:30 AM	360 psig	61 °F	60 °F	63 °F			
26	9/29/11	10:45 AM	360 psig	61 °F	60 °F	63 °F			
27	9/29/11	11:00 AM	361 psig	61 °F	60 °F	63 °F			
28	9/29/11	11:15 AM	361 psig	62 °F	60 °F	63 °F			
29	9/29/11	11:30 AM	361 psig	62 °F	60 °F	63 °F			
30	9/29/11	11:45 AM	361 psig	63 °F	60 °F	63 °F			
31	9/29/11	12:00 PM	361 psig	63 °F	60 °F	63 °F			
32	9/29/11	12:15 PM	361 psig	64 °F	60 °F	63 °F			
33	9/29/11	12:30 PM	362 psig	64 °F	60 °F	63 °F			
34	9/29/11	12:45 PM	362 psig	64 °F	60 °F	63 °F			
35	9/29/11	1:00 PM	362 psig	64 °F	60 °F	63 °F			
36	9/29/11	1:15 PM	362 psig	65 °F	60 °F	63 °F			
37	9/29/11	1:30 PM	362 psig	65 °F	60 °F	63 °F			
38	9/29/11	1:45 PM	363 psig	66 °F	60 °F	63 °F			
39	9/29/11	2:00 PM	363 psig	66 °F	61 °F	63 °F			
40	9/29/11	2:15 PM	363 psig	66 °F	61 °F	63 °F			
41	9/29/11	2:30 PM	363 psig	66 °F	61 °F	63 °F			
42	9/29/11	2:45 PM	363 psig	66 °F	61 °F	63 °F			
43	9/29/11	3:00 PM	363 psig	66 °F	61 °F	63 °F			

COPY
SEP 29 2011
PG&E



Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company	Job Number	41474084-T7&9
Construction Co.	ARB	Job Number	0629-53-3500
Hydro. Test Co.	Contra Costa Inspection Co.	Project No.	T-7 9/29/2011
Test Section	PG&E T-7&9 L-105A, MP 38.00-41.00 L-105A-1		
File Name	RCP 61362 - T-7&9, L-105A, MP 38.00-4100 L-105A-1		WATER

Description	Segment								
	1	2	3	4	5	6	7	8	9
Restrained or Unrestrained?	Restrained	Unrestrained	Restrained	Restrained	Restrained	Restrained	Unrestrained	Unrestrained	Unrestrained
Outside Diameter	30.000 in.	6.625 in.	4.500 in.	3.500 in.	2.375 in.	1.315 in.	30.000 in.	30.000 in.	3.500 in.
Wall Thickness	0.313 in.	0.280 in.	0.237 in.	0.216 in.	0.154 in.	0.113 in.	0.500 in.	0.375 in.	0.216 in.
Inside Diameter	29.375 in.	6.065 in.	4.026 in.	3.068 in.	2.067 in.	1.089 in.	29.000 in.	29.250 in.	3.068 in.
Spec./Grade	API5L-Grade B	API5L-Grade B	API5L-Grade B	API5L-Grade B	API5L-Grade B	API5L-Grade B	API5L-X65	API5L-X65	API5L-Grade B
Length Unrestrained		13 ft					45 ft	97 ft	1 ft
Length Restrained	11,141 ft		6 ft	10 ft	75 ft	104 ft			
Temperature -- On Test	63 °F	59 °F	63.0 °F	63.0 °F	63.0 °F	63.0 °F	59.0 °F	59.0 °F	59.0 °F
Temperature -- End of Test	63 °F	62 °F	63.0 °F	63.0 °F	63.0 °F	63.0 °F	62.0 °F	62.0 °F	62.0 °F
Pressure -- On Test	395 psig	395 psig	395 psig	395 psig	395 psig	395 psig	395 psig	395 psig	395 psig
Pressure -- End of Test	366 psig	366 psig	366 psig	366 psig	366 psig	366 psig	366 psig	366 psig	366 psig

Unrestrained Pipe									
Sum:	Vo	4,949.93 gal		Vtp1	4,962.12 gal		Vtp2		4,960.16 gal
		633,591 oz.			635,151 oz.				634,901 oz.
Vo Unrestrained		20 gal					1,544 gal	3,386 gal	0 gal
Fwp 1		1.001208					1.001208	1.001208	1.001208
Fpp 1		1.000356					1.000955	1.001284	1.000234
Fpt 1		0.999982					0.999982	0.999982	0.999982
Fwt 1		0.999907					0.999907	0.999907	0.999907
Fpwt 1 = Fpt/Fwt		1.000074					1.000074	1.000074	1.000074
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)		19.54 gal					1,547.53 gal	3,394.66 gal	0.38 gal
Fwp 2		1.001119					1.001119	1.001119	1.001119
Fpp 2		1.000330					1.000885	1.001190	1.000217
Fpt 2		1.000036					1.000036	1.000036	1.000036
Fwt 2		1.000181					1.000181	1.000181	1.000181
Fpwt = Fpt/Fwt		0.999856					0.999856	0.999856	0.999856
Vtp = Vo(Fwp)(Fpp)(Fpwt)		19.54 gal					1,546.95 gal	3,393.30 gal	0.38 gal

Restrained Pipe									
Sum:	Vo	392,254.35 gal		Vtp1	393,084.08 gal		Vtp2		393,016.75 gal
		50,208,556 oz.			50,314,762 oz.				50,306,144 oz.
Vo Unrestrained	392,228 gal	4 gal		4 gal	13 gal	5 gal			
Fwp 1	1.001208	1.001208		1.001208	1.001208	1.001208			
Fpp 1	1.001137	1.000214		1.000181	1.000172	1.000126			
Fpt 1	1.000036	1.000036		1.000036	1.000036	1.000036			
Fwt 1	1.000267	1.000267		1.000267	1.000267	1.000267			
Fpwt 1 = Fpt/Fwt	0.999769	0.999769		0.999769	0.999769	0.999769			
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	393,058 gal	4 gal		4 gal	13 gal	5 gal			
Fwp 2	1.001119	1.001119		1.001119	1.001119	1.001119			
Fpp 2	1.001054	1.000199		1.000168	1.000160	1.000118			
Fpt 2	1.000036	1.000036		1.000036	1.000036	1.000036			
Fwt 2	1.000267	1.000267		1.000267	1.000267	1.000267			
Fpwt = Fpt/Fwt	0.999769	0.999769		0.999769	0.999769	0.999769			
Vtp = Vo(Fwp)(Fpp)(Fpwt)	392,991 gal	4 gal		4 gal	13 gal	5 gal			

Combined Pipe									
Sum:	Vo	397,204.28 gal		Vtp1	398,046.19 gal		Vtp2		397,976.92 gal
		50,842,148 oz.			50,949,913 oz.				50,941,045 oz.

COPY
SEP 29 2011
PG&E



Pipe Segment Volume Allowance Calculations

Company	Pacific Gas and Electric Company	Job Number	41474064-T7&9
Construction Co.	ARB	Job Number	0629-53-3500
Hydro. Test Co.	Contra Costa Inspection Co.	Project No.	T-7 9/29/2011
Test Section	PG&E T-7&9 L-105A, MP 38.00-41.00 L-105A-1		
File Name	RCP 81362 - T-7&9, L-105A, MP 38.00-4100 L-105A-1		WATER

General Pipe Data

Description	Segment								
	1	2	3	4	5	6	7	8	9
Restrained or Unrestrained?	Restrained	Unrestrained	Restrained	Restrained	Restrained	Restrained	Unrestrained	Unrestrained	Unrestrained
Outside Diameter	30.000 in.	6.625 in.	4.500 in.	3.500 in.	2.375 in.	1.315 in.	30.000 in.	30.000 in.	3.500 in.
Wall Thickness	0.313 in.	0.280 in.	0.237 in.	0.216 in.	0.154 in.	0.113 in.	0.500 in.	0.375 in.	0.216 in.
Inside Diameter	29.375 in.	6.065 in.	4.026 in.	3.068 in.	2.067 in.	1.089 in.	29.000 in.	29.250 in.	3.068 in.
Spec./Grade	API5L-Grade B	API5L-Grade B	API5L-Grade B	API5L-Grade B	API5L-Grade B	API5L-Grade B	API5L-X65	API5L-X65	API5L-Grade B
Length Unstrained		13.00 ft					45 ft	97 ft	1 ft
Length Restrained	11,141 ft		6 ft	10 ft	75 ft	104 ft			
Temperature -- On Test	62 °F	60 °F	62 °F	62 °F	62 °F	62 °F	60 °F	60 °F	60 °F
Temperature -- End of Test	63 °F	61 °F	63 °F	63 °F	63 °F	63 °F	61 °F	61 °F	61 °F
Pressure -- On Test	380 psig	380 psig	380 psig	380 psig	380 psig	380 psig	380 psig	380 psig	380 psig
Pressure -- End of Test	380 psig	380 psig	380 psig	380 psig	380 psig	380 psig	380 psig	380 psig	380 psig

Unrestrained Pipe

Sum:	Vo	Vtp1	Vtp2
	4,949.93 gal 633,591 oz.	4,961.30 gal 635,046 oz.	4,960.99 gal 635,007 oz.
Vo Unrestrained	20 gal		1,544 gal 3,386 gal 0 gal
Fwp 1	1.001162		1.001162
Fpp 1	1.000343		1.000918 1.001235 1.000225
Fpt 1	1.000000		1.000000 1.000000 1.000000
Fwt 1	1.000000		1.000000 1.000000 1.000000
Fpwt 1 = Fpt/Fwt	1.000000		1.000000 1.000000 1.000000
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	19.54 gal		1,547.29 gal 3,394 gal 0 gal
Fwp 2	1.001162		1.001162
Fpp 2	1.000343		1.000918 1.001235 1.000225
Fpt 2	1.000018		1.000018 1.000018 1.000018
Fwt 2	1.000080		1.000080 1.000080 1.000080
Fpwt 2 = Fpt/Fwt	0.999938		0.999938 0.999938 0.999938
Vtp 2 = Vo(Fwp)(Fpp)(Fpwt)	19.54 gal		1,547.19 gal 3,394 gal 0 gal

Restrained Pipe

Sum:	Vo	Vtp1	Vtp2
	392,254.35 gal 50,208,556 oz.	393,077.11 gal 50,313,871 oz.	393,049.25 gal 50,310,304 oz.
Vo Restrained	392,228 gal	4 gal 4 gal 13 gal 5 gal	
Fwp 1	1.001162	1.001162	1.001162
Fpp 1	1.001091	1.000203 1.000171 1.000162 1.000118	
Fpt 1	1.000024	1.000024 1.000024 1.000024 1.000024	
Fwt 1	1.000181	1.000181 1.000181 1.000181 1.000181	
Fpwt 1 = Fpt/Fwt	0.999844	0.999844 0.999844 0.999844 0.999844	
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	393,051 gal	4 gal 4 gal 13 gal 5 gal	
Fwp 2	1.001162	1.001162	1.001162
Fpp 2	1.001094	1.000207 1.000175 1.000166 1.000122	
Fpt 2	1.000036	1.000036 1.000036 1.000036 1.000036	
Fwt 2	1.000267	1.000267 1.000267 1.000267 1.000267	
Fpwt 2 = Fpt/Fwt	0.999769	0.999769 0.999769 0.999769 0.999769	
Vtp 2 = Vo(Fwp)(Fpp)(Fpwt)	393,023 gal	4 gal 4 gal 13 gal 5 gal	

Combined Pipe

Sum:	Vo	Vtp1	Vtp2
	397,204.28 gal 50,842,148 oz.	398,038.41 gal 50,948,917 oz.	398,010.24 gal 50,945,311 oz.
1 °F Change	28.17 gal	3,605.80 oz.	



Hydrostatic Test Pipe Data Table


Pipe Type	Length	Restrained / Unrestrained	Outside Diameter	Wall Thickness	Specification & Grade	Pipe Yield Pressure	Material	Joint Type	Seam Type
1	11,141 ft	Restrained	30.000 in.	0.3125 in.	API5L-Grade B	729 psig	Steel	Arc Weld	DSAW
2	13 ft	Unrestrained	6.625 in.	0.2800 in.	API5L-Grade B	2,958 psig	Steel	Arc Weld	SM
3	6 ft	Restrained	4.500 in.	0.2370 in.	API5L-Grade B	3,687 psig	Steel	Arc Weld	SM
4	10 ft	Restrained	3.500 in.	0.2160 in.	API5L-Grade B	4,320 psig	Steel	Arc Weld	SM
5	75 ft	Restrained	2.375 in.	0.1540 in.	API5L-Grade B	4,539 psig	Steel	Arc Weld	SM
6	104 ft	Restrained	1.315 in.	0.1130 in.	API5L-Grade B	6,015 psig	Steel	Arc Weld	SM
7	45 ft	Unrestrained	30.000 in.	0.5000 in.	API5L-X65	2,167 psig	Steel	Arc Weld	DSAW
8	97 ft	Unrestrained	30.000 in.	0.3750 in.	API5L-X65	1,625 psig	Steel	Arc Weld	DSAW
9	1 ft	Unrestrained	3.500 in.	0.2160 in.	API5L-Grade B	4,320 psig	Steel	Arc Weld	SM

Hydrostatic Test Project Owner & Participants


Owner Company	Pacific Gas and Electric Company	Job Number
Address	350 N. Wiget Walnut Creek, CA 94598 Attention: Redacted	41474064-T7&9
Construction Company	ARB	Job Number
Address	1875 Loveridge Road Antioch, CA 94565 Attention: Redacted	0629-53-3500
Hydrostatic Test Co.	Contra Costa Inspection Co.	Project No.
Address	2820 LaJolla Drive Antioch, CA 94565 Attention: Redacted	T-7 9/29/2011
Test Section	PG&E T-7&9 L-105A, MP 38.00-41.00 L-105A-1 From: 0+00 To: 111+79	
File Name	RCP 61362 - T-7&9, L-105A, MP 38.00-41.00 L-105A-1	

Part II – Test Data (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)				Note: Minimum test pressure and duration are not to be changed without written approval.			
Time and Date Test Pressure Reached	9/29/11 9:25 AM	Elevation at Test Point	22 ft	Min. Required Test Press At Test Point (1)	343.93 psig	Max. Allowable Test Press at Test Point (4)	403.93 psig
Time and Date Test Ended	9/29/11 6:00 PM	Max. Elevation in Test Section	38 ft	Min. Indicated Test Pressure (2)	360.00 psig	Max. Indicated Test Pressure (5)	395.00 psig
Actual Duration of Test	8 hours 35 minutes	Min. Elevation in Test Section	8 ft	Min. Test Pressure at Max. Elevation (3)	353.07 psig	Max. Test Pressure at Min. Elevation (6)	401.07 psig

PG&E T-7&9 L-105A, MP 38.00-41.00 L-105A-1



Spike Pressure Test
Stress Strain Curve -- PG&E T-7&9 L-105A, MP 38.00-41.00 L-105A-1



Actual Pressure Volume Plot Data			Predicted Pressure Volume Plot Data	Slope		Spike Pressure Test Stress Strain Curve -- PG&E T-7&9 L-105A, MP 38.00-41.00 L-105A-1	
Pressure	Strokes	Gallons	Gallons	Actual	Predicted		
258 psig	0	0.00 gal		0	0.000	Pump gal per stroke	0.056 gal/stroke
268 psig	558	22.84 gal	23.50 gal	2.284	2.350	Pump Piston Diameter	1.250 in
278 psig	1080	44.20 gal	47.01 gal	2.136	2.350	Pump Piston Stroke	3.50 in
288 psig	1630	66.71 gal	70.51 gal	2.251	2.350	Pump Cylinders	3 ea
298 psig	2236	91.51 gal	94.02 gal	2.480	2.351	Volume check gal per stroke	0.041 gal/stroke
308 psig	2826	115.65 gal	117.52 gal	2.415	2.351	Volume Released (gallons)	25.14 gal
318 psig	3412	139.63 gal	141.03 gal	2.398	2.351	Pressure Reduced (psi)	10 psi
328 psig	4049	165.70 gal	164.54 gal	2.607	2.351	Maximum2	370 gal
338 psig	4682	191.61 gal	188.06 gal	2.591	2.351	Minimum2	0 gal
348 psig	5335	218.33 gal	211.57 gal	2.672	2.351	Maximum1	830 psig
358 psig	5974	244.48 gal	235.08 gal	2.615	2.351	Minimum1	200 psig
368 psig	6636	271.57 gal	258.60 gal	2.709	2.352	Gallons/Stroke Used	0.041 gal/stroke
378 psig	7285	298.13 gal	282.12 gal	2.656	2.352	Predicted Gallons/Stroke	0.038 gal/stroke
388 psig	7931	324.57 gal	305.64 gal	2.644	2.352	Pressure Increment	10 psi
395 psig	8416	344.42 gal	322.10 gal	2.835	2.352	Max Pressure	395 psig
395 psig		344.42 gal	322.10 gal	0.000	0.000	Buried Pipe Temperature	63 °F
395 psig		344.42 gal	322.10 gal	0.000	0.000	Exposed Pipe Temperature	60 °F
395 psig		344.42 gal	322.10 gal	0.000	0.000	ASME B31.8 Appendix N-5	
395 psig		344.42 gal	322.10 gal	0.000	0.000	Average Actual Elastic Slope	2.521
395 psig		344.42 gal	322.10 gal	0.000	0.000	Average Predicted Elastic Slope	2.351
395 psig		344.42 gal	322.10 gal	0.000	0.000	Code Prescribed Minimum Yield Slope (less 10%) B31.8 N-5 (c)(2)	4.790
395 psig		344.42 gal	322.10 gal	0.000	0.000	Established Minimum Yield Pressure B31.8 N-5 (c)(2)	395 psig
395 psig		344.42 gal	322.10 gal	0.000	0.000	Maximum Allowed Volume (After Slope Deviation) B31.8 N-5 (c)(2)	418 gal
395 psig		344.42 gal	322.10 gal	0.000	0.000	Volume (After Slope Deviation) B31.8 N-5 (c)(2)	0 gal
395 psig		344.42 gal	322.10 gal	0.000	0.000	<div style="border: 1px solid black; width: 150px; height: 100px; display: flex; align-items: center; justify-content: center;"> Redacted </div> <div style="margin-top: 10px; text-align: right;"> <u>9-29-11</u> Date </div>	
395 psig		344.42 gal	322.10 gal	0.000	0.000		
395 psig		344.42 gal	322.10 gal	0.000	0.000		
395 psig		344.42 gal	322.10 gal	0.000	0.000		
395 psig		344.42 gal	322.10 gal	0.000	0.000		
395 psig		344.42 gal	322.10 gal	0.000	0.000		
395 psig		344.42 gal	322.10 gal	0.000	0.000		
395 psig		344.42 gal	322.10 gal	0.000	0.000		
395 psig		344.42 gal	322.10 gal	0.000	0.000		
395 psig		344.42 gal	322.10 gal	0.000	0.000		

COPY

SEP 29 2011

PG&E

Redacted


Test T-7 Test Head



Test T-7 Test Head



Test T-7 Restrained
Temp. Rec



Test T-7 Test Head
Transision

Test T-7 Unrestrained
Temp. Recorder

COPY
SEP 29 2011
PG&E



Redacted

Redacted

Redacted

Test T-7 Restrained Temp.
Alternate Recorder

Test T-7 Test End



Test T-7 Deadweight and Press.
Recorder

Test T-7 Pressure Pump

COPY

SEP 29 2011

PG&E