



RCP, Inc

801 Louisiana, Ste.200
Houston, Texas 77002

Redacted

October 20, 2011

Pacific Gas and Electric Company
350 N. Wiget
Walnut Creek, CA 94598

Attention: Redacted

Test Contractor: ARB – T-34 10/20/11
Asset Owner: Pacific Gas and Electric Company – 41497355
Construction Contractor: ARB – 0629-53-3500 T-34
Test Section: PG&E T-34 , L-132 , MP31.95 - 34.68
Test Date: October 20, 2011
Certificate Number: RCP 61362 - T-34, L-132, MP 31.95 - 34.68

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by ARB met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3).

The test segment was subjected to a spike pressure test of 717 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.17 hour test duration period.

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 8.17 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 612 psig and the MAOP per 49 CFR Part 192, Subpart J can be as high as 408 psig. The MAOP established by this test is sufficient to qualify for Pacific Gas and Electric Company's desired MAOP of 400 psig.

Pressure decreased 48 psi during the test. 25,568.00 ounces of fluid was intentionally released from the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 4,540.87 ounces, gain, which is equivalent to a 0.94 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the error characteristic of the temperature measurement instrumentation utilized.

Sincerely,

Redacted

COPY

OCT 20 2011

PG&E

cc. file

Redacted

Master_Standard_Hydrostatic_Test_Plan_(Large_Elevation)_10.20.2011[1]
Letter

10/20/2011



Hydrostatic Test Certification

Company	Pacific Gas and Electric Company		Job Number	41497355
Construction Co.	ARB		Job Number	0629-S3-3500 T-34
Hydro. Test Co.	ARB		Project No.	T-34 10/20/11
Test Section	PG&E T-34, L-132, MP31.95 - 34.68			
Pipe Name	RCP 61362 - T-34, L-132, MP 31.95 - 34.68			

Hydrostatic Test Pressure

APPLICABLE CODE FOR CERTIFICATION:	Test Date:	20-Oct-11
Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3)		

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

Pipeline:	PG&E T-34, L-132, MP31.95 - 34.68
Front:	0+00
To:	145+54

Pipe Data

Segment	Length	Diameter	Wall Thickness	Specification	100% SMYS
1	5 ft	36,000 in.	0.500 in.	AP5L-X65, DSAW, Arc Weld, Steel	1,805 psi
2	44 ft	30,000 in.	0.375 in.	AP5L-X65, DSAW, Arc Weld, Steel	1,625 psi
3	4,676 ft	36,000 in.	0.315 in.	AP5L-X65, DSAW, Arc Weld, Steel	903 psi
4	9,764 ft	30,000 in.	0.375 in.	AP5L-X65, DSAW, Arc Weld, Steel	1,500 psi
5	15 ft	30,000 in.	0.313 in.	AP5L-X65, DSAW, Arc Weld, Steel	1,065 psi
6	3 ft	12,750 in.	0.375 in.	AP5L-Grade B, SML, Arc Weld, Steel	2,250 psi
7	71 ft	2,375 in.	0.163 in.	AP5L-Grade B, SML, Arc Weld, Steel	4,320 psi
8	30 ft	1,315 in.	0.191 in.	AP5L-Grade B, SML, Arc Weld, Steel	10,187 psi
9	115 ft	1,315 in.	0.113 in.	AP5L-Grade B, SML, Arc Weld, Steel	5,013 psi
10	8 ft	36,000 in.	0.250 in.	AP5L-X65, DSAW, Arc Weld, Steel	2,500 psi
11	5 ft	30,000 in.	0.150 in.	AP5L-X70, DSAW, Arc Weld, Steel	3,500 psi

Initial Test Conditions

Pressure at Test Point:	717 psig	Date/Time:	10/20/11 1:05 PM	Pipe Temperature	Unrestrained: 64.0 °F
Ambient Temperature:	68.0 °F			Restrained:	61.0 °F
Pressure @ High Point (Call/Measure):	660 psig	Elevation @ Test Point:	568.0 ft	Location:	0+00
Pressure @ Low Point (Call/Measure):	717 psig	Elevation @ High Point:	699.0 ft	Location:	61+68
		Elevation @ Low Point:	567.0 ft	Location:	0+55

Final Test Conditions

Pressure at Test Point:	669 psig	Date/Time:	10/20/11 9:15 PM	Pipe Temperature	Unrestrained: 63.0 °F
Ambient Temperature:	58.0 °F			Restrained:	61.0 °F
Pressure @ High Point (Call/Measure):	612 psig	Elevation @ Test Point:	568.0 ft	Location:	0+00
Pressure @ Low Point (Call/Measure):	669 psig	Elevation @ High Point:	699.0 ft	Location:	61+68
		Elevation @ Low Point:	567.0 ft	Location:	0+55
Total Fluid Injected:					
Total Fluid Withdrawn:					
Net Change in Volume of the Test Section: (- Gain, + Loss):	25568.00 fluid ounces				
Test Duration:	8.17 hours				
Volume gain:	0.0061%				
Equivalent:	0.938 °F equivalent				

Minimum Test Pressure:	669 psig	Maximum Test Pressure:	717 psig	Minimum Test Pressure (Calculated/Measured):	612 psig
Maximum Test Pressure:	717 psig	Test Point:	660 psig	Maximum Test Pressure (Calculated/Measured):	408 psig
% SMYS:	15.0%	Test Segment Observed % SMYS:	50.8%	Minimum Test Pressure (Calculated/Measured):	612 psig
		Minimum:	7.1%	Test Factor=	1.50
		Maximum:	71.4%	DOT Part 192:	Test Factor= 400 psig

The MAOP established by this test is sufficient to qualify for Pacific Gas and Electric Company's desired MAOP of 400 psig.

Were leaks observed?	No	Explain:
Acceptable Hydrostatic Test?	Yes	The test segment was subjected to a spike pressure test of 717 psig for 30 minutes, without observed leakage or yielding of the pipe segment. The 30 minute spike test and subsequent pressure reduction with volume bleed was included and is part of the 8.17 hour test duration period.

No leaks were observed during the test period. The test section included 14,448 feet of buried and 283 feet of exposed pipe. Pressure lost 48 psi during the test. The buried pipe segment fluid temperature remained steady and the exposed pipe segment lost 1°F.

25,568.00 ounces of fluid was intentionally released from the test section. Net connected volumetric change from beginning of the test to the end of the test is calculated to be 4,540.87 ounces, gain, which is equivalent to a 0.94 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure did not remain steady even though no leaks were observed. The volumetric gain is attributed to the exact characteristics of the temperature measurement instrumentation utilized.

Redacted

20-Oct-11

COPY

OCT 20 2011

PG&E



Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company		Job Number	41497350
Construction Co.	ARB	Job Number	0629-53-3500 T 34	
Testing Co.	ARB	Project No.	T-34 10/20/11	
Test Section	PG&E T-34, L-132, MP31.95 - 34.68			
File Name	RCP 61362 - T-34, L-132, MP 31.95 - 34.68			

Test Log

Date: 20-Oct-11

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
1	10/20/11	12:00 PM	493 psig	66 °F	62 °F	61 °F	Start Spike		
2	10/20/11	12:03 PM	503 psig	66 °F	62 °F	61 °F	Inject		5,444 oz.
3	10/20/11	12:06 PM	513 psig	66 °F	62 °F	61 °F	Inject		6,028 oz.
4	10/20/11	12:09 PM	523 psig	66 °F	62 °F	61 °F	Inject		6,145 oz.
5	10/20/11	12:12 PM	533 psig	66 °F	62 °F	61 °F	Inject		5,744 oz.
6	10/20/11	12:15 PM	543 psig	66 °F	62 °F	61 °F	Inject		6,162 oz.
7	10/20/11	12:18 PM	553 psig	66 °F	62 °F	61 °F	Inject		5,844 oz.
8	10/20/11	12:21 PM	563 psig	66 °F	62 °F	61 °F	Inject		5,778 oz.
9	10/20/11	12:24 PM	573 psig	66 °F	62 °F	61 °F	Inject		5,894 oz.
10	10/20/11	12:27 PM	583 psig	66 °F	62 °F	61 °F	Inject		5,728 oz.
11	10/20/11	12:30 PM	593 psig	66 °F	62 °F	61 °F	Inject		5,444 oz.
12	10/20/11	12:33 PM	603 psig	66 °F	62 °F	61 °F	Inject		5,627 oz.
13	10/20/11	12:36 PM	613 psig	66 °F	62 °F	61 °F	Inject		5,577 oz.
14	10/20/11	12:38 PM	623 psig	66 °F	62 °F	61 °F	Inject		5,193 oz.
15	10/20/11	12:40 PM	633 psig	66 °F	62 °F	61 °F	Inject		5,450 oz.
16	10/20/11	12:42 PM	643 psig	66 °F	62 °F	61 °F	Inject		5,377 oz.
17	10/20/11	12:44 PM	653 psig	66 °F	62 °F	61 °F	Inject		5,243 oz.
18	10/20/11	12:47 PM	663 psig	66 °F	62 °F	61 °F	Inject		5,327 oz.
19	10/20/11	12:50 PM	673 psig	66 °F	62 °F	61 °F	Inject		4,926 oz.
20	10/20/11	12:53 PM	683 psig	66 °F	62 °F	61 °F	Inject		5,527 oz.
21	10/20/11	12:56 PM	693 psig	66 °F	62 °F	61 °F	Inject		5,360 oz.
22	10/20/11	12:58 PM	703 psig	67 °F	64 °F	61 °F	Inject		5,060 oz.
23	10/20/11	1:01 PM	713 psig	68 °F	64 °F	61 °F	Inject		3,707 oz.
24	10/20/11	1:03 PM	717 psig	68 °F	64 °F	61 °F	Inject	On Test	1,461 oz.
26	10/20/11	1:15 PM	717 psig	68 °F	64 °F	61 °F			
27	10/20/11	1:25 PM	717 psig	68 °F	64 °F	61 °F			
28	10/20/11	1:35 PM	717 psig	68 °F	64 °F	61 °F			
29	10/20/11	1:50 PM	695 psig	69 °F	64 °F	61 °F	End Spike		11,968 oz.
30	10/20/11	2:05 PM	670 psig	69 °F	64 °F	61 °F			13,600 oz.
31	10/20/11	2:20 PM	670 psig	69 °F	65 °F	61 °F			
32	10/20/11	2:35 PM	670 psig	69 °F	66 °F	61 °F			
33	10/20/11	2:50 PM	670 psig	69 °F	66 °F	61 °F			
34	10/20/11	3:05 PM	671 psig	69 °F	66 °F	61 °F			
35	10/20/11	3:20 PM	671 psig	68 °F	66 °F	61 °F			
36	10/20/11	3:35 PM	671 psig	69 °F	66 °F	61 °F			
37	10/20/11	3:50 PM	671 psig	69 °F	66 °F	61 °F			
38	10/20/11	4:05 PM	671 psig	69 °F	66 °F	61 °F			
39	10/20/11	4:20 PM	671 psig	68 °F	66 °F	61 °F			
40	10/20/11	4:35 PM	671 psig	67 °F	66 °F	61 °F			
41	10/20/11	4:50 PM	671 psig	67 °F	66 °F	61 °F			
42	10/20/11	5:05 PM	671 psig	67 °F	66 °F	61 °F			
43	10/20/11	5:20 PM	671 psig	65 °F	66 °F	61 °F			
44	10/20/11	5:35 PM	671 psig	64 °F	66 °F	61 °F			
45	10/20/11	5:50 PM	671 psig	64 °F	66 °F	61 °F			
46	10/20/11	6:05 PM	671 psig	62 °F	66 °F	61 °F			
47	10/20/11	6:20 PM	671 psig	63 °F	65 °F	61 °F			

COPY

OCT 20 2011

PG & E

Redacted



Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41497355
Construction Co.	ARB	Job Number	0629-53-3500 T 34
Testing Co.	ARB	Project No.	T-34 10/20/11
Test Section	PG&E T-34, L-132, MP31.95 - 34.68		
File Name	RCP 61362 - T-34, L-132, MP 31.95 - 34.68		

Log No.	Test Period		Test Pressure	Ambient	Temperature °F		Remarks
	Date	Time			Pipe		
					Unrestrained	Restrained	
48	10/20/11	6:35 PM	671 psig	61 °F	64 °F	61 °F	
49	10/20/11	6:50 PM	671 psig	58 °F	64 °F	61 °F	
50	10/20/11	7:05 PM	670 psig	58 °F	64 °F	61 °F	
51	10/20/11	7:20 PM	670 psig	58 °F	64 °F	61 °F	
52	10/20/11	7:35 PM	670 psig	58 °F	64 °F	61 °F	
53	10/20/11	7:50 PM	670 psig	58 °F	64 °F	61 °F	
54	10/20/11	8:05 PM	670 psig	57 °F	63 °F	61 °F	
55	10/20/11	8:20 PM	670 psig	58 °F	63 °F	61 °F	
56	10/20/11	8:35 PM	670 psig	58 °F	63 °F	61 °F	
57	10/20/11	8:50 PM	669 psig	58 °F	63 °F	61 °F	
58	10/20/11	9:05 PM	669 psig	58 °F	63 °F	61 °F	
59	10/20/11	9:15 PM	669 psig	58 °F	63 °F	61 °F	End of Test
Spike Test							
Hydrostatic Test							
				25,568.0 oz			121,856.0 oz

Were leaks observed during the test period? Exposed and burned pipe, no leaks observed

High Test Pressure:	717 psig
Low Test Pressure:	669 psig

COPY
OCT 20 2011
PG&E

Redacted



Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company		Job Number	41497355
Construction Co.	ARB		Job Number	0629-53-3500 T-34
Hydro. Test Co.	ARB		Project No.	T-34 10/20/11
Test Section	PG&E T-34, L-132, MP31.95 - 34.68		WATER	
Pipe Name	RCP 61952 - T-34, L-132, MP 31.95 - 34.68			

Description	Segment							
	1	2	3	4	5	6	7	8
Restrained or Unrestrained?	Unrestrained	Unrestrained	Restrained	Restrained	Restrained	Restrained	Unrestrained	Unrestrained
Outside Diameter	36.000 in.	30.000 in.	36.000 in.	30.000 in.	30.000 in.	12.750 in.	2.375 in.	1.315 in.
Wall Thickness	0.500 in.	0.375 in.	0.313 in.	0.375 in.	0.313 in.	0.375 in.	0.154 in.	0.191 in.
Inside Diameter	35.000 in.	29.250 in.	35.375 in.	29.250 in.	29.375 in.	12.000 in.	2.067 in.	0.953 in.
Spec./Grade	API5L-X65	API5L-X65	API5L-X52	API5L-X52	API5L-X52	API5L-Grade B	API5L-Grade B	API5L-Grade B
Length Unrestrained	5 ft	44 ft	4,679 ft	8,754 ft	15 ft	3 ft	71 ft	30 ft
Length Restrained								
Temperature - On Test	64 °F	64 °F	61.0 °F	61.0 °F	61.0 °F	61.0 °F	64.0 °F	64.0 °F
Temperature - End of Test	63 °F	63 °F	61.0 °F	61.0 °F	61.0 °F	61.0 °F	63.0 °F	63.0 °F
Pressure - On Test	717 psig	717 psig	717 psig	717 psig	717 psig	717 psig	717 psig	717 psig
Pressure - End of Test	669 psig	669 psig	669 psig	669 psig	669 psig	669 psig	669 psig	669 psig

Unrestrained Pipe	Vo		Vvp1		Vvp2	
	2,540.12 gal	325,136 oz.	2,549.99 gal	326,369 oz.	2,549.50 gal	326,337 oz.
Vo Unrestrained	250 gal	1,536 gal			12 gal	1 gal
Fwp 1	1,002,195	1,002,195			1,002,195	1,002,195
Fpp 1	1,002,091	1,002,390			1,004,401	1,000,468
Fpr 1	1,000,073	1,000,075			1,000,073	1,000,073
Fwr 1	1,000,037	1,000,037			1,000,075	1,000,037
Fpw1 = Fpr/Fwr	0.999898	0.999898			0.999898	0.999898
Vp1 = Vo(Fwp)/(Fpp)(Fpw)	250.90 gal	1,542.40 gal			12.40 gal	1.07 gal
Fwp 2	1,002,048	1,002,048			1,002,048	1,002,048
Fpp 2	1,001,951	1,002,174			1,000,374	1,000,136
Fpr 2	1,000,055	1,000,055			1,000,055	1,000,055
Fwr 2	1,000,267	1,000,267			1,000,267	1,000,267
Fpw2 = Fpr/Fwr	0.999788	0.999788			0.999788	0.999788
Vp2 = Vo(Fwp)/(Fpp)(Fpw)	250.85 gal	1,542.07 gal			12.40 gal	1.07 gal

COPY
OCT 20 2011
PG & E

Restrained Pipe	Vo		Vvp1		Vvp2	
	579,759.05 gal	74,210,311 oz.	582,172.20 gal	74,518,042 oz.	582,008.41 gal	74,497,077 oz.
Vo Unrestrained			238,741 gal	340,482 gal	18 gal	
Fwp 1			1,002,195	1,002,195	1,002,195	
Fpp 1			1,002,466	1,001,700	1,002,048	
Fpr 1			1,000,012	1,000,012	1,000,012	
Fwr 1			1,000,090	1,000,090	1,000,090	
Fpw1 = Fpr/Fwr			0.999932	0.999932	0.999932	
Vp1 = Vo(Fwp)/(Fpp)(Fpw)			239.838 gal	341,786 gal	530 gal	
Fwp 2			1,002,048	1,002,048	1,002,048	
Fpp 2			1,002,301	1,001,396	1,001,911	
Fpr 2			1,000,012	1,000,012	1,000,012	
Fwr 2			1,000,090	1,000,090	1,000,090	
Fpw2 = Fpr/Fwr			0.999932	0.999932	0.999932	
Vp2 = Vo(Fwp)/(Fpp)(Fpw)			239.764 gal	341,697 gal	530 gal	
Combined Pipe						
Vo	582,308.18 gal	74,535,447 oz.	584,722.19 gal	74,844,440 oz.	584,557.91 gal	74,823,413 oz.

Redacted



Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company
Construction Co.	ARB
Hydro. Test Co.	ARB
Test Section	PG&E T-34, L-132, MP31.95 - 34.68
File Name	RCP 61362 - T-34, L-132, MP 31.95 - 34.68

General Pipe Data							
Description	9	10	11				
Restrained or Unrestrained?	Unrestrained	Unrestrained	Unrestrained				
Outside Diameter	1.315 in.	35.000 in.	30.000 in.				
Wall Thickness	0.113 in.	0.750 in.	0.750 in.				
Inside Diameter	1.089 in.	34.500 in.	28.500 in.				
Spec./Grade	API5L-Grade B	API5L-X80	API5L-X70				
Length Unrestrained	115 ft	9 ft	9 ft				
Length Restrained							
Temperature - On Test	64.0 °F	64.0 °F	64.0 °F				
Temperature - End of Test	63.0 °F	63.0 °F	63.0 °F				
Pressure - On Test	717 psig	717 psig	717 psig				
Pressure - End of Test	669 psig	669 psig	669 psig				

Unrestrained Pipe							
Vo							
Vo Unrestrained	6 gal	437 gal	298 gal				
Fwp 1	1.002195	1.002195	1.002195				
Fpp 1	1.000288	1.001374	1.001135				
Fpt 1	1.000073	1.000073	1.000073				
Fwt 1	1.000375	1.000375	1.000375				
Fpwt 1 = Fpt/Fwt	0.999698	0.999698	0.999698				
Vb 1 = Vo(Fwp)(Fpp)(Fpwt)	5.58 gal	438.49 gal	299.16 gal				
Fwp 2	1.002048	1.002048	1.002048				
Fpp 2	1.000269	1.001282	1.001059				
Fpt 2	1.000055	1.000055	1.000055				
Fwt 2	1.000267	1.000267	1.000267				
Fpwt = Fpt/Fwt	0.999788	0.999788	0.999788				
Vb 2 = Vo(Fwp)(Fpp)(Fpwt)	5.58 gal	438.42 gal	299.12 gal				

Restrained Pipe							
Vo							
Vo Unrestrained							
Fwp 1							
Fpp 1							
Fpt 1							
Fwt 1							
Fpwt 1 = Fpt/Fwt							
Vb 1 = Vo(Fwp)(Fpp)(Fpwt)							
Fwp 2							
Fpp 2							
Fpt 2							
Fwt 2							
Fpwt = Fpt/Fwt							
Vb 2 = Vo(Fwp)(Fpp)(Fpwt)							

Combined Pipe							
Vo							

COPY
OCT 20 2011
PG & E

Redacted



Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company
Construction Co.	ARB
Hydra Test Co.	ARB
Test Section	PG&E T-34, L-132, MP31.95 - 34.68
File Name	RCP 61362 - T-34, L-132, MP 31.95 - 34.68

General Pipe Data	
Description	
Restrained or Unrestrained?	
Outside Diameter	
Wall Thickness	
Inside Diameter	
Spec/Grade	
Length Unrestrained	
Length Restrained	
Temperature - On Test	
Temperature - End of Test	
Pressure - On Test	
Pressure - End of Test	
Unrestrained Pipe	
Vo	
Vo Unrestrained	
Fwp 1	
Fpp 1	
Frt 1	
Fwt 1	
Fpw1 = Fp1/Fwt	
Vp 1 = Vo(Fwp)(Fpp)(Fpw)	
Fwp 2	
Fpp 2	
Frt 2	
Fwt 2	
Fpw2 = Fp2/Fwt	
Vp 2 = Vo(Fwp)(Fpp)(Fpw)	
Restrained Pipe	
Vo	
Vo Unrestrained	
Fwp 1	
Fpp 1	
Frt 1	
Fwt 1	
Fpw1 = Fp1/Fwt	
Vp 1 = Vo(Fwp)(Fpp)(Fpw)	
Fwp 2	
Fpp 2	
Frt 2	
Fwt 2	
Fpw2 = Fp2/Fwt	
Vp 2 = Vo(Fwp)(Fpp)(Fpw)	
Combined Pipe	
Vo	

Redacted

COPY
 DGT 20 2011
PG & E



Pipe Segment Volume Allowance Calculations

Company Pacific Gas and Electric Company	Job Number 41497355	Job Number 0829-53-3500 T-34
ARB	Job Number 0829-53-3500 T-34	Project No. T-34-10/20/11
ARB	Project No. T-34-10/20/11	
PG&E T-34, L-132, MP31.95 - 34.68	WATER	
Test Section		
File Name RCP 61362 - T-34, L-132, MP 31.95 - 34.68		

Description	Segment							
	1	2	3	4	5	6	7	8
Restrained or Unrestrained?	Unrestrained	Unrestrained	Restrained	Restrained	Restrained	Restrained	Unrestrained	Unrestrained
Outside Diameter	36.000 in.	30.000 in.	36.000 in.	30.000 in.	30.000 in.	12.750 in.	2.375 in.	1.315 in.
Wall Thickness	0.500 in.	0.375 in.	0.313 in.	0.375 in.	0.313 in.	0.375 in.	0.154 in.	0.181 in.
Inside Diameter	35.000 in.	29.250 in.	35.375 in.	29.250 in.	29.375 in.	12.000 in.	2.067 in.	0.933 in.
Spec/Grade	API5L-X65	API5L-X65	API5L-X52	API5L-X52	API5L-X52	API5L-Grade B	API5L-Grade B	API5L-Grade B
Length Unrestrained	5 ft	44 ft					71 ft	30 ft
Length Restrained			4.676 ft	9.754 ft	15 ft	3 ft		
Temperature - On Test	63 °F	63 °F	60 °F	60 °F	60 °F	60 °F	63 °F	63 °F
Temperature - End of Test	64 °F	64 °F	61 °F	61 °F	61 °F	61 °F	64 °F	64 °F
Pressure - On Test	693 psig	693 psig	693 psig	693 psig	693 psig	693 psig	693 psig	693 psig
Pressure - End of Test	693 psig	693 psig	693 psig	693 psig	693 psig	693 psig	693 psig	693 psig
Unrestrained Pipe	2,540.12 gal		2,549.86 gal		2,549.86 gal		2,549.86 gal	
Vo	325,136 oz		Vtp1	326,392 oz	Vtp2		326,353 oz	
No Unrestrained	250 gal	1,556 gal					12 gal	1 gal
Fwp 1	1.002021	1.002122	1.002122				1.002122	1.002122
Fcp 1	1.002021	1.002252	1.002252				1.000366	1.000141
Fst 1	1.000055	1.000055	1.000055				1.000055	1.000055
Fwt 1	1.000267	1.000267	1.000267				1.000267	1.000267
Fwt 1 = Fst/Fwt	0.999788	0.999788	0.999788				0.999788	0.999788
Vtp 1 = Vo(Fwp)/(Fcp)(Fpw)	250.86 gal	1,542.30 gal					12.40 gal	1.07 gal
Pwp 2	1.002122						1.002122	
Fcp 2	1.002021	1.002252					1.000366	1.000141
Fst 2	1.000073	1.000073					1.000073	1.000073
Fwt 2	1.000375	1.000375					1.000375	1.000375
Fwt 2 = Fst/Fwt	0.999698	0.999698					0.999698	0.999698
Vtp 2 = Vo(Fwp)/(Fcp)(Fpw)	250.86 gal	1,542.16 gal					12.40 gal	1.07 gal
Restrained Pipe	579,768.05 gal		582,127.91 gal		582,090.30 gal		582,090.30 gal	
Vo	74,210,311 oz		Vtp1	74,512,372 oz	Vtp2		74,507,568 oz	
No Restrained			238,741 gal	340,482 gal	528 gal			
Fwp 1			1.002122	1.002122	1.002122		1.002122	
Fcp 1			1.002390	1.001640	1.001976		1.000673	
Fst 1			1.000000	1.000000	1.000000		1.000000	
Fwt 1			1.000000	1.000000	1.000000		1.000000	
Fwt 1 = Fst/Fwt			1.000000	1.000000	1.000000		1.000000	
Vtp 1 = Vo(Fwp)/(Fcp)(Fpw)			239,817 gal	341,763 gal	530 gal		18 gal	
Pwp 2			1.002122	1.002122	1.002122		1.002122	
Fcp 2			1.002393	1.001643	1.001880		1.000676	
Fst 2			1.000012	1.000012	1.000012		1.000012	
Fwt 2			1.000080	1.000080	1.000080		1.000080	
Fwt 2 = Fst/Fwt			0.999932	0.999932	0.999932		0.999932	
Vtp 2 = Vo(Fwp)/(Fcp)(Fpw)			239,801 gal	341,741 gal	530 gal		18 gal	
Combined Pipe	582,308.18 gal		584,677.77 gal		584,639.83 gal		584,639.83 gal	
Vo	74,335,447 oz		Vtp1	74,838,754 oz	Vtp2		74,833,911 oz	
1" Change	37.63 gal		4,842.76 oz					

Redacted



Pipe Segment Volume Allowance Calculations

Company		Pacific Gas and Electric Company		
Construction Co.		ARB		
Hydro. Test Co.		ARB		
Test Section		PG&E T-34, L-132, MP31.95 - 34.68		
Pipe Name		RCP 61352 - T-34, L-132, MP 31.95 - 34.68		
General Pipe Data				
Description	9	10	11	
Restrained or Unrestrained?	Unrestrained	Unrestrained	Unrestrained	
Outside Diameter	1.315 in.	36.000 in.	30.000 in.	
Wall Thickness	0.113 in.	0.750 in.	0.750 in.	
Inside Diameter	1.089 in.	34.500 in.	28.500 in.	
Spec. Grade	API5L-Grade B	API5L-X60	API5L-X70	
Length Unrestrained	115 ft	9 ft	9 ft	
Length Restrained				
Temperature - On Test	63 °F	63 °F	63 °F	
Temperature - End of Test	64 °F	64 °F	64 °F	
Pressure - On Test	693 psig	693 psig	693 psig	
Pressure - End of Test	693 psig	693 psig	693 psig	
Unrestrained Pipe				
Vo				
Vo Unrestrained	8 gal	437 gal	298 gal	
Fwp 1	1.002122	1.002122	1.002122	
Fp2 1	1.000278	1.001328	1.001097	
Fst 1	1.000055	1.000055	1.000055	
Fwt 1	1.000267	1.000267	1.000267	
Fwt 1 = Fst/Fwt	0.999788	0.999788	0.999788	
Vp 1 = Vo(Fwp)/(Fp2)(Fwt)	5.58 gal	438.47 gal	289.15 gal	
Fwp 2	1.002122	1.002122	1.002122	
Fp2 2	1.000278	1.001328	1.001097	
Fst 2	1.000073	1.000073	1.000073	
Fwt 2	1.000375	1.000375	1.000375	
Fwt 2 = Fst/Fwt	0.999698	0.999698	0.999698	
Vp 2 = Vo(Fwp)/(Fp2)(Fwt)	5.58 gal	438.44 gal	289.13 gal	
Restrained Pipe				
Vo				
Vo Restrained				
Fwp 1				
Fst 1				
Fwt 1				
Fwt 1 = Fst/Fwt				
Vp 1 = Vo(Fwp)/(Fp2)(Fwt)				
Fwp 2				
Fst 2				
Fwt 2				
Fwt 2 = Fst/Fwt				
Vp 2 = Vo(Fwp)/(Fp2)(Fwt)				
Combined Pipe				
Vo				
1 °F Change				

COPY

OCT 20 2011

PG&E

Redacted



Pipe Segment Volume Allowance Calculations

Company	Pacific Gas and Electric Company		
Construction Co.	ARB		
Hydro. Test Co.	ARB		
Test Section	PG&E T-34, L-132, MP31.95 - 34.68		
File Name	RCP 61362 - T-34, L-132, MP 31.95 - 34.68		
General Pipe Data			
Description			
Restrained or Unrestrained?			
Outside Diameter			
Wall Thickness			
Inside Diameter			
Spec./Grade			
Length Unrestrained			
Length Restrained			
Temperature - On Test			
Temperature - End of Test			
Pressure - On Test			
Pressure - End of Test			
Unrestrained Pipe			
Vo			
No Unrestrained			
Fwp 1			
Fpp 1			
Fwt 1			
Fpwt 1 = Fpp/Fwt			
Vp 1 = Vo(Fwp)(Fpp)(Fpwt)			
Fwp 2			
Fpp 2			
Fwt 2			
Fpwt 2 = Fpp/Fwt			
Vp 2 = Vo(Fwp)(Fpp)(Fpwt)			
Restrained Pipe			
Vo			
No Restrained			
Fwp 1			
Fpp 1			
Fwt 1			
Fpwt 1 = Fpp/Fwt			
Vp 1 = Vo(Fwp)(Fpp)(Fpwt)			
Fwp 2			
Fpp 2			
Fwt 2			
Fpwt 2 = Fpp/Fwt			
Vp 2 = Vo(Fwp)(Fpp)(Fpwt)			
Contained Pipe			
Vo			
1°F Change			

COPY
OCT 20 2011
PG & E

RCP		Hydrostatic Test Pipe Data Table							
Pipe Type	Length	Restrained / Unrestrained	Outside Diameter	Wall Thickness	Specification & Grade	Pipe Yield Pressure	Material	Joint Type	Seam Type
1	5 ft	Unrestrained	36.000 in.	0.5000 in.	API5L-X65	1,806 psig	Steel	Arc Weld	DSAW
2	44 ft	Unrestrained	30.000 in.	0.3750 in.	API5L-X65	1,625 psig	Steel	Arc Weld	DSAW
3	4,676 ft	Restrained	36.000 in.	0.3125 in.	API5L-X52	903 psig	Steel	Arc Weld	DSAW
4	9,754 ft	Restrained	30.000 in.	0.3750 in.	API5L-X52	1,300 psig	Steel	Arc Weld	DSAW
5	15 ft	Restrained	30.000 in.	0.3125 in.	API5L-X52	1,083 psig	Steel	Arc Weld	DSAW
6	3 ft	Restrained	12.750 in.	0.3750 in.	API5L-Grade B	2,059 psig	Steel	Arc Weld	SM
7	71 ft	Unrestrained	2.375 in.	0.1540 in.	API5L-Grade B	4,539 psig	Steel	Arc Weld	SM
8	30 ft	Unrestrained	1.315 in.	0.1910 in.	API5L-Grade B	10,167 psig	Steel	Arc Weld	SM
9	115 ft	Unrestrained	1.315 in.	0.1130 in.	API5L-Grade B	6,015 psig	Steel	Arc Weld	SM
10	9 ft	Unrestrained	36.000 in.	0.7500 in.	API5L-X60	2,500 psig	Steel	Arc Weld	DSAW
11	9 ft	Unrestrained	30.000 in.	0.7500 in.	API5L-X70	3,500 psig	Steel	Arc Weld	DSAW

Hydrostatic Test Project Owner & Participants		
Owner Company	Pacific Gas and Electric Company	Job Number
Address	350 N. Wiget Walnut Creek, CA 94598 Attention: Redacted	41497355
Construction Company	ARB	Job Number
Address	1875 Loverridge Road Pittsburg, CA 94565 Attention: Redacted	0629-53-3500 T-34
Hydrostatic Test Co.	ARB	Project No.
Address	1875 Loverridge Road Pittsburg, Ca. 94565 attention: Redacted	T-34 10/20/11
Test Section	PG&E T-34, L-132, MP31.95 - 34.68 From: 0+00 To: 146+54	
File Name	RCP 61362 - T-34, L-132, MP 31.95 - 34.68	

Part II - Test Data (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)				Note: Minimum test pressure and duration are not to be changed without written approval.			
Time and Date Test Pressure Reached	10/20/11 1:05 PM	Elevation at Test Point	568 ft	Min. Required Test Press At Test Point (1)	656.77 psig	Max. Allowable Test Press at Test Point (4)	812.57 psig
Time and Date Test Ended	10/20/11 9:15 PM	Max. Elevation in Test Section	699 ft	Min. Indicated Test Pressure (2)	669.00 psig	Max. Indicated Test Pressure (5)	717.00 psig
Actual Duration of Test	8 hours 10 minutes	Min. Elevation in Test Section	567 ft	Min. Test Pressure at Max. Elevation (3)	612.23 psig	Max. Test Pressure at Min. Elevation (6)	717.43 psig

COPY

OCT 20 2011

PG & E

Redacted

Master_Standard_Hydrostatic_Test_Plan_(Large_Elevation)_10.20.2011[1]
Pipe


Page 11 of 16

10/20/2011

SB_GT&S_0502904




PG&E T-34 , L-132 , MP31.95 - 34.68



Redacted

COPY
OCT 20 2011
PG & E
10/20/2011

Spike Pressure Test
Stress Strain Curve -- PG&E T-34 , L-132 , MP31.95 - 34.68



COPY
OCT 20 2011
PG & E

Actual Pressure Volume Plot Data				Predicted Pressure Volume Plot Data		Slope		Stress Strain Curve - PG&E T-34, L-132, MP31.95 - 34.68
Pressure	Strokes	Gallons	Gallons	Actual	Predicted			
433 psig	0	0.00 gal		0	0.000		39250	0.048 gal/stroke
533 psig	3250	42.53 gal	34.23 gal	4.253	3.423		Pump Piston Diameter	1.250 in
513 psig	5970	89.62 gal	68.47 gal	4.709	3.423		Pump Piston Stroke	3.00 in
523 psig	10350	137.63 gal	102.70 gal	4.801	3.424		Pump Cylinders	3 ea
533 psig	13950	182.57 gal	136.94 gal	4.488	3.424		Volume check gal per stroke	0.013 gal/stroke
543 psig	17650	230.65 gal	171.18 gal	4.814	3.424		Volume Released (gallons)	42.59 gal
533 psig	21150	276.31 gal	205.43 gal	4.566	3.424		Pressure Released (psi)	10 psi
533 psig	24540	321.44 gal	239.67 gal	4.514	3.425		Maximum2	1,000 gal
513 psig	28050	365.93 gal	273.92 gal	4.449	3.425		Minimum2	0 gal
533 psig	31460	410.67 gal	308.17 gal	4.475	3.425		Maximum1	1,003 psig
533 psig	34740	453.20 gal	342.42 gal	4.253	3.425		Minimum1	400 psig
503 psig	38110	497.17 gal	376.67 gal	4.386	3.425		Gallons/Stroke Used	0.013 gal/stroke
513 psig	41450	540.74 gal	410.93 gal	4.357	3.426		Predicted Gallons/Stroke	0.011 gal/stroke
523 psig	42550	561.31 gal	445.19 gal	4.057	3.426		Pressure Increment	10 psi
533 psig	47830	623.97 gal	479.45 gal	4.266	3.426		Max Pressure	717 psig
543 psig	51050	666.98 gal	513.71 gal	4.201	3.426			
533 psig	54150	706.84 gal	547.97 gal	4.095	3.425			
533 psig	57380	748.55 gal	582.24 gal	4.162	3.427		Buried Pipe Temperature	80 °F
513 psig	60330	787.04 gal	616.51 gal	3.848	3.427		Exposed Pipe Temperature	62 °F
533 psig	63840	830.22 gal	650.78 gal	4.318	3.427			
533 psig	66950	872.10 gal	686.05 gal	4.188	3.427			
703 psig	69680	911.62 gal	719.33 gal	3.953	3.427			
713 psig	72100	940.59 gal	753.60 gal	2.896	3.428			
717 psig	72975	952.00 gal	767.31 gal	2.854	3.428			
717 psig		952.00 gal	767.31 gal	0.000	0.000		Average Actual Elastic Slope	4.214
717 psig		952.00 gal	767.31 gal	0.000	0.000		Average Predicted Elastic Slope	3.426
717 psig		952.00 gal	767.31 gal	0.000	0.000		Code Prescribed Minimum Yield Slope (less 10%) B31.8 N-5 (c)(2)	8.005
717 psig		952.00 gal	767.31 gal	0.000	0.000		Established Minimum Yield Pressure B31.8 N-5 (c)(2)	717 psig
717 psig		952.00 gal	767.31 gal	0.000	0.000		Maximum Allowed Volume (After Slope Deviation) B31.8 N-5 (c)(2)	418 gal
717 psig		952.00 gal	767.31 gal	0.000	0.000		Volume (After Slope Deviation) B31.8 N-5 (c)(2)	0 gal
717 psig		952.00 gal	767.31 gal	0.000	0.000			
717 psig		952.00 gal	767.31 gal	0.000	0.000			
717 psig		952.00 gal	767.31 gal	0.000	0.000			
717 psig		952.00 gal	767.31 gal	0.000	0.000			
717 psig		952.00 gal	767.31 gal	0.000	0.000			
717 psig		952.00 gal	767.31 gal	0.000	0.000			
717 psig		952.00 gal	767.31 gal	0.000	0.000			
717 psig		952.00 gal	767.31 gal	0.000	0.000			
717 psig		952.00 gal	767.31 gal	0.000	0.000			
717 psig		952.00 gal	767.31 gal	0.000	0.000			

Spike Pressure Test

Stress Strain Curve - PG&E T-34, L-132, MP31.95 - 34.68

Redacted


10/22/11
Date

COPY


OCT 20 2011

PG&E


RCP




test 34 Loc. B deadweights for test



Test 34 Loc. B remote restrained temp. recorder




Test 34 Loc. B testhead and riser



Test 34 Loc. B restrained pipe temp. recorder



Test 34 Loc. B restrained temp. recorder




Test 34 loc. B pressure recorder


COPY

OCT 20 2011

PG & E



Test 34 Loc. B unrestrained pipe temp. recorder



Test 34 Loc.A test head



Test 34 Loc. A riser and test head

COPY
OCT 20 2011
PG & E