



RCP, Inc

801 Louisiana, Ste.200
Houston, Texas 77002

Redacted

November 3, 2011

Pacific Gas and Electric Company
350 N. Wiget
Walnut Creek, CA 94598
Attention: Redacted

Test Contractor:	Milbar Hydro-Test Inc. -- FY12-112
Asset Owner:	Pacific Gas and Electric Company -- 41497325 -T68
Construction Contractor:	Snelson -- 0629-53-3500 T-68
Test Section:	PG&E T-68 L-300A, MP 480.7432 - 483.7562
Test Date:	November 3, 2011
Certificate Number:	RCP 61362 - T-68 L-300A, MP 480.7432 - 483.7562

To whom it may concern,

This letter is to certify that the hydrostatic test performed on pipe owned by Pacific Gas and Electric Company and tested by Milbar Hydro-Test Inc. met the requirements of the Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3).

This hydrostatic test was completed successfully. Pressure was maintained on the test facilities in excess of 8.27 continuous hours without evidence of a leak failure. Water was the test medium. At the highest elevation point in the test section, the calculated test pressure was 970 psig and the MAOP per 49 CFR Part 192, Subpart J can be as high as 646 psig. The MAOP established by this test is sufficient to qualify for Pacific Gas and Electric Company's desired MAOP of 631 psig.

Pressure increased 1 psi during the test. 3,666.12 ounces of fluid was intentionally injected into the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 321.24 ounces, gain, which is equivalent to a 0.04 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized.

Test pressure remained steady and no leaks were observed. The volumetric gain is attributed to the error characteristic of the temperature measurement instrumentation utilized.

Sincerely,

Redacted

cc. file



Hydrostatic Test Certification

Company	Pacific Gas and Electric Company	Job Number	41497325 -T68
Construction Co.	Snelson	Job Number	0629-53-3500 T-68
Hydro. Test Co.	Milbar Hydro- Test Inc.	Project No.	FY12-112
Test Section	PG&E T-68 L-300A, MP 480.7432 - 483.7562		
File Name	RCP 61362 - T-68 L-300A, MP 480.7432 - 483.7562		

Hydrostatic Test Pressure

APPLICABLE CODE FOR CERTIFICATION:	Test Date:	3-Nov-11
Code of Federal Regulations, Title 49, Part 192, Subpart J (Class 3)		

This is to certify that the pipeline or pipeline section(s) described below was hydrostatically pressure tested in accordance with the following procedure:

Pipeline:	PG&E T-68 L-300A, MP 480.7432 - 483.7562		
From:	163+89	To:	0+00

Pipe Data

Segment	Length	Diameter	Wall Thickness	Specification	100% SMYS
1	10 ft	2.375 in.	0.154 in.	API5L-Grade B, SM, Arc Weld, Steel	4,539 psi
2	10 ft	1.315 in.	0.140 in.	API5L-Grade B, SM, Arc Weld, Steel	7,452 psi
3	37 ft	34.000 in.	0.375 in.	API5L-X65, DSAW, Arc Weld, Steel	1,434 psi
4	337 ft	34.000 in.	0.507 in.	API5L-X60, DSAW, Arc Weld, Steel	1,789 psi
5	3,107 ft	34.000 in.	0.406 in.	API5L-X60, DSAW, Arc Weld, Steel	1,433 psi
6	12,290 ft	34.000 in.	0.344 in.	API5L-X52, DSAW, Arc Weld, Steel	1,052 psi
7	108 ft	12.750 in.	0.500 in.	API5L-Grade B, SM, Arc Weld, Steel	2,745 psi
8	40 ft	34.000 in.	0.500 in.	API5L-X65, DSAW, Arc Weld, Steel	1,912 psi
9	34 ft	34.000 in.	0.500 in.	API5L-X65, DSAW, Arc Weld, Steel	1,912 psi
10	1,010 ft	34.000 in.	0.344 in.	API5L-X52, DSAW, Arc Weld, Steel	1,052 psi

Initial Test Conditions

Pressure at Test Point:	1,030 psig	Date/Time:	11/3/11 10:44 AM	Pipe Temperature	
Ambient Temperature:	68.0 °F	Elevation @ Test Point:	309.0 ft	Unrestrained:	65.0 °F
Pressure @ High Point (Cal/Measure):	970 psig	Elevation @ High Point:	448.0 ft	Restrained:	65.0 °F
Pressure @ Low Point (Cal/Measure):	1,030 psig	Elevation @ Low Point:	309.0 ft	Location:	163+89
				Location:	121+69
				Location:	163+89

Final Test Conditions

Pressure at Test Point:	1,031 psig	Date/Time:	11/3/11 7:00 PM	Pipe Temperature	
Ambient Temperature:	49.0 °F	Elevation @ Test Point:	309.0 ft	Unrestrained:	58.0 °F
Pressure @ High Point (Cal/Measure):	971 psig	Elevation @ High Point:	448.0 ft	Restrained:	65.0 °F
Pressure @ Low Point (Cal/Measure):	1,031 psig	Elevation @ Low Point:	309.0 ft	Location:	163+89
				Location:	121+69
				Location:	163+89
Total Fluid Injected:	3666.12 fluid ounces		Volume gain		
Total Fluid Withdrawn:					
Net Change in Volume of the Test Section ± (+ Gain, - Loss):	321.24 oz	gain	0.0003%	0.042 °F equivalent	

Test Duration: 8.27 hours

Minimum Test Pressure:	Test Point	1,030 psig	Max Elevation	970 psig	Min Elevation	1,030 psig
Maximum Test Pressure:		1,034 psig		974 psig		1,034 psig
% SMYS:		35.9%		67.9%		54.1%
Test Segment Observed % SMYS:		Minimum	13.7%	Maximum	98.0%	

Minimum Test Pressure (Calculated/Measured): 970 psig

Maximum Allowable Operating Pressure: DOT Part 192 Test Factor= 1.50 646 psig

The MAOP established by this test is sufficient to qualify for Pacific Gas and Electric Company's desired MAOP of 631 psig.

Were leaks observed?	No	Explain:
Acceptable Hydrostatic Test?	Yes	No leaks were observed during the test period. The test section included 15,862 feet of buried and 1,121 feet of exposed pipe. Pressure gained 1 psi during the test. The buried pipe segment fluid temperature remained steady and the exposed pipe segment lost 7°F. 3,666.12 ounces of fluid was intentionally injected into the test section. Net corrected volumetric change from beginning of the test to the end of the test is calculated to be 321.24 ounces, gain, which is equivalent to a 0.04 °F change in pipe temperature and within the error attributed to the temperature measurement instrumentation utilized. Test pressure remained steady and no leaks were observed. The volumetric gain is attributed to the error characteristic of the temperature measurement instrumentation utilized.

Remarks	Redacted
---------	----------

3-Nov-11

C:\PG&E FILES\TESTS\7akTest T-68 Reda



Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41497325 -T68
Construction Co.	Snelson	Job Number	0629-53-3500 T-68
Testing Co.	Milbar Hydro-Test Inc.	Project No.	FY12-112
Test Section	PG&E T-68 L-300A, MP 480.7432 - 483.7562		
File Name	RCP 61362 - T-68 L-300A, MP 480.7432 - 483.7562		

Date	3-Nov-11	Test Log
------	----------	----------

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
1	11/3/11	10:15 AM	755 psig	61 °F	62 °F	65 °F			
2	11/3/11	10:16 AM	765 psig	61 °F	62 °F	65 °F	Inject		5,852 oz.
3	11/3/11	10:17 AM	775 psig	61 °F	62 °F	65 °F	Inject		6,063 oz.
4	11/3/11	10:18 AM	785 psig	61 °F	62 °F	65 °F	Inject		5,852 oz.
5	11/3/11	10:19 AM	795 psig	61 °F	62 °F	65 °F	Inject		6,204 oz.
6	11/3/11	10:20 AM	805 psig	61 °F	62 °F	65 °F	Inject		5,993 oz.
7	11/3/11	10:21 AM	815 psig	61 °F	62 °F	65 °F	Inject		5,922 oz.
8	11/3/11	10:22 AM	825 psig	61 °F	62 °F	65 °F	Inject		5,852 oz.
9	11/3/11	10:23 AM	835 psig	61 °F	62 °F	65 °F	Inject		5,852 oz.
10	11/3/11	10:24 AM	845 psig	61 °F	62 °F	65 °F	Inject		6,134 oz.
11	11/3/11	10:25 AM	855 psig	61 °F	62 °F	65 °F	Inject		5,993 oz.
12	11/3/11	10:26 AM	865 psig	61 °F	62 °F	65 °F	Inject		5,922 oz.
13	11/3/11	10:27 AM	875 psig	61 °F	62 °F	65 °F	Inject		5,922 oz.
14	11/3/11	10:28 AM	885 psig	61 °F	62 °F	65 °F	Inject		6,134 oz.
15	11/3/11	10:29 AM	895 psig	61 °F	65 °F	65 °F	Inject		6,063 oz.
16	11/3/11	10:30 AM	905 psig	61 °F	65 °F	65 °F	Inject		5,640 oz.
17	11/3/11	10:31 AM	915 psig	61 °F	65 °F	65 °F	Inject		6,345 oz.
18	11/3/11	10:32 AM	925 psig	61 °F	65 °F	65 °F	Inject		5,922 oz.
19	11/3/11	10:33 AM	935 psig	61 °F	65 °F	65 °F	Inject		5,852 oz.
20	11/3/11	10:34 AM	945 psig	61 °F	65 °F	65 °F	Inject		6,204 oz.
21	11/3/11	10:35 AM	955 psig	61 °F	65 °F	65 °F	Inject		5,922 oz.
22	11/3/11	10:37 AM	965 psig	61 °F	65 °F	65 °F	Inject		5,922 oz.
23	11/3/11	10:38 AM	975 psig	61 °F	65 °F	65 °F	Inject		6,134 oz.
24	11/3/11	10:39 AM	985 psig	61 °F	65 °F	65 °F	Inject		6,134 oz.
25	11/3/11	10:40 AM	995 psig	61 °F	65 °F	65 °F	Inject		5,781 oz.
26	11/3/11	10:41 AM	1,005 psig	61 °F	65 °F	65 °F	Inject		5,993 oz.
27	11/3/11	10:42 AM	1,015 psig	61 °F	65 °F	65 °F	Inject		5,922 oz.
28	11/3/11	10:43 AM	1,030 psig	61 °F	65 °F	65 °F	Inject		6,063 oz.
29	11/3/11	10:44 AM	1,030 psig	68 °F	65 °F	65 °F	On Test		3,666 oz.
30	11/3/11	10:45 AM	1,030 psig	68 °F	65 °F	65 °F			
31	11/3/11	11:00 AM	1,030 psig	68 °F	66 °F	65 °F			
32	11/3/11	11:15 AM	1,030 psig	70 °F	66 °F	65 °F			
33	11/3/11	11:30 AM	1,030 psig	70 °F	66 °F	65 °F			
34	11/3/11	11:45 AM	1,030 psig	70 °F	67 °F	65 °F			
35	11/3/11	12:00 PM	1,030 psig	71 °F	68 °F	65 °F			
36	11/3/11	12:15 PM	1,030 psig	71 °F	68 °F	65 °F			
37	11/3/11	12:30 PM	1,030 psig	72 °F	68 °F	65 °F			
38	11/3/11	12:45 PM	1,031 psig	73 °F	69 °F	65 °F			
39	11/3/11	1:00 PM	1,031 psig	70 °F	69 °F	65 °F			
40	11/3/11	1:15 PM	1,031 psig	71 °F	69 °F	65 °F			
41	11/3/11	1:30 PM	1,031 psig	72 °F	69 °F	65 °F			
42	11/3/11	1:45 PM	1,032 psig	73 °F	69 °F	65 °F			
43	11/3/11	2:00 PM	1,032 psig	74 °F	70 °F	65 °F			
44	11/3/11	2:15 PM	1,033 psig	71 °F	69 °F	65 °F			
45	11/3/11	2:30 PM	1,033 psig	71 °F	69 °F	65 °F			
46	11/3/11	2:45 PM	1,033 psig	67 °F	68 °F	65 °F			
47	11/3/11	3:00 PM	1,033 psig	66 °F	68 °F	65 °F			

C:\1_PG&E FILES\TESTS\7akTest T-68 Redact

T68- version_10.20.2011

Dead Weight Sheet



Dead Weight Log Sheet

Owner Company	Pacific Gas and Electric Company	Job Number	41497325 -T68
Construction Co.	Snelson	Job Number	0629-53-3500 T-68
Testing Co.	Milbar Hydro-Test Inc.	Project No.	FY12-112
Test Section	PG&E T-68 L-300A, MP 480.7432 - 483.7562		
File Name	RCP 61362 - T-68 L-300A, MP 480.7432 - 483.7562		

Date	3-Nov-11	Test Log
------	----------	-----------------

Log No.	Test Period		Test Pressure	Temperature °F			Remarks		
	Date	Time		Ambient	Pipe		Comment	Bleed	Inject
					Unrestrained	Restrained			
48	11/3/11	3:15 PM	1,033 psig	62 °F	67 °F	65 °F			
49	11/3/11	3:30 PM	1,033 psig	58 °F	65 °F	65 °F			
50	11/3/11	3:45 PM	1,034 psig	57 °F	64 °F	65 °F			
51	11/3/11	4:00 PM	1,034 psig	56 °F	64 °F	66 °F			
52	11/3/11	4:15 PM	1,034 psig	56 °F	63 °F	66 °F			
53	11/3/11	4:30 PM	1,034 psig	56 °F	63 °F	65 °F			
54	11/3/11	4:45 PM	1,033 psig	56 °F	63 °F	65 °F			
55	11/3/11	5:00 PM	1,033 psig	55 °F	62 °F	65 °F			
56	11/3/11	5:15 PM	1,033 psig	54 °F	62 °F	66 °F			
57	11/3/11	5:30 PM	1,033 psig	51 °F	61 °F	65 °F			
58	11/3/11	5:45 PM	1,033 psig	50 °F	59 °F	66 °F			
59	11/3/11	6:00 PM	1,032 psig	50 °F	59 °F	66 °F			
60	11/3/11	6:15 PM	1,032 psig	50 °F	59 °F	66 °F			
61	11/3/11	6:30 PM	1,032 psig	50 °F	59 °F	66 °F			
62	11/3/11	6:45 PM	1,031 psig	49 °F	58 °F	65 °F			
63	11/3/11	7:00 PM	1,031 psig	49 °F	58 °F	65 °F	End of Test		

Spike Test									
Hydrostatic Test									3,666.1 oz.

Were leaks observed during the test period?	Exposed and buried pipe, no leaks observed.	<table border="1"> <tr> <td>High Test Pressure:</td> <td>1,034 psig</td> </tr> <tr> <td>Low Test Pressure:</td> <td>1,030 psig</td> </tr> </table>	High Test Pressure:	1,034 psig	Low Test Pressure:	1,030 psig
High Test Pressure:	1,034 psig					
Low Test Pressure:	1,030 psig					



Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company	Job Number	41497325 -T68
Construction Co.	Snelson	Job Number	0629-53-3500 T-68
Hydro. Test Co.	Milbar Hydro-Test Inc.	Project No.	FY12-112
Test Section	PG&E T-68 L-300A, MP 480.7432 - 483.7562	WATER	
File Name	RCP 61362 - T-68 L-300A, MP 480.7432 - 483.7562		

General Pipe Data								
Description	Segment							
	1	2	3	4	5	6	7	8
Restrained or Unrestrained?	Restrained	Restrained	Unrestrained	Restrained	Restrained	Restrained	Restrained	Unrestrained
Outside Diameter	2.375 in.	1.315 in.	34.000 in.	34.000 in.	34.000 in.	34.000 in.	12.750 in.	34.000 in.
Wall Thickness	0.154 in.	0.140 in.	0.375 in.	0.507 in.	0.406 in.	0.344 in.	0.500 in.	0.500 in.
Inside Diameter	2.067 in.	1.035 in.	33.250 in.	32.986 in.	33.188 in.	33.312 in.	11.750 in.	33.000 in.
Spec./Grade	API5L-Grade B	API5L-Grade B	API5L-X65	API5L-X60	API5L-X60	API5L-X52	API5L-Grade B	API5L-X65
Length Unrestrained			37 ft					40 ft
Length Restrained	10 ft	10 ft		337 ft	3,107 ft	12,290 ft	108 ft	
Temperature -- On Test	65 °F	65 °F	65.0 °F	65.0 °F	65.0 °F	65.0 °F	65.0 °F	65.0 °F
Temperature -- End of Test	65 °F	65 °F	58.0 °F	65.0 °F	65.0 °F	65.0 °F	65.0 °F	58.0 °F
Pressure -- On Test	1,030 psig	1,030 psig	1,030 psig	1,030 psig	1,030 psig	1,030 psig	1,030 psig	1,030 psig
Pressure -- End of Test	1,031 psig	1,031 psig	1,031 psig	1,031 psig	1,031 psig	1,031 psig	1,031 psig	1,031 psig

Unrestrained Pipe					
Vo	50,684.83 gal	Vtp1	51,031.96 gal	Vtp2	51,058.91 gal
	6,487,658 oz.		6,532,092 oz.		6,535,540 oz.
Vo Unrestrained		1,669 gal			1,777 gal
Fwp 1		1.003157			1.003157
Fpp 1		1.003805			1.002833
Fpt 1		1.000091			1.000091
Fwt 1		1.000467			1.000467
Fpwt 1 = Fpt/Fwt		0.999624			0.999624
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)		1,679.96 gal			1,787.23 gal
Fwp 2		1.003160			1.003160
Fpp 2		1.003809			1.002835
Fpt 2		0.999964			0.999964
Fwt 2		0.999819			0.999819
Fpwt = Fpt/Fwt		1.000145			1.000145
Vtp = Vo(Fwp)(Fpp)(Fpwt)		1,680.85 gal			1,788.17 gal

Restrained Pipe					
Vo	711,628.36 gal	Vtp1	715,673.81 gal	Vtp2	715,678.02 gal
	91,088,430 oz.		91,606,248 oz.		91,606,787 oz.
Vo Unrestrained	2 gal	0 gal	14.961 gal	139.625 gal	556.432 gal
Fwp 1	1.003157	1.003157	1.003157	1.003157	1.003157
Fpp 1	1.000437	1.000249	1.002051	1.002572	1.003044
Fpt 1	1.000061	1.000061	1.000061	1.000061	1.000061
Fwt 1	1.000467	1.000467	1.000467	1.000467	1.000467
Fpwt 1 = Fpt/Fwt	0.999593	0.999593	0.999593	0.999593	0.999593
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	2 gal	0 gal	15.032 gal	140,369 gal	559,660 gal
Fwp 2	1.003160	1.003160	1.003160	1.003160	1.003160
Fpp 2	1.000438	1.000249	1.002053	1.002574	1.003046
Fpt 2	1.000061	1.000061	1.000061	1.000061	1.000061
Fwt 2	1.000467	1.000467	1.000467	1.000467	1.000467
Fpwt = Fpt/Fwt	0.999593	0.999593	0.999593	0.999593	0.999593
Vtp = Vo(Fwp)(Fpp)(Fpwt)	2 gal	0 gal	15,033 gal	140,369 gal	559,663 gal

Combined Pipe					
Vo	762,313.19 gal	Vtp1	766,705.78 gal	Vtp2	766,736.93 gal
	97,576,088 oz.		98,138,340 oz.		98,142,327 oz.



Pipe Segment Volume Calculations

Company	Pacific Gas and Electric Company
Construction Co.	Snelson
Hydro. Test Co.	Milbar Hydro-Test Inc.
Test Section	PG&E T-68 L-300A, MP 480.7432 - 483.7562
File Name	RCP 61362 - T-68 L-300A, MP 480.7432 - 483.7562

General Pipe Data							
Description	9	10					
Restrained or Unrestrained?	Unrestrained	Unrestrained					
Outside Diameter	34.000 in.	34.000 in.					
Wall Thickness	0.500 in.	0.344 in.					
Inside Diameter	33.000 in.	33.312 in.					
Spec./Grade	API5L-X65	API5L-X52					
Length Unrestrained	34 ft	1,010 ft					
Length Restrained							
Temperature -- On Test	65.0 °F	65.0 °F					
Temperature -- End of Test	58.0 °F	58.0 °F					
Pressure -- On Test	1,030 psig	1,030 psig					
Pressure -- End of Test	1,031 psig	1,031 psig					

Unrestrained Pipe							
Vo							
Vo Unrestrained	1,511 gal	45,728 gal					
Fwp 1	1,003157	1,003157					
Fpp 1	1,002833	1,004156					
Fpt 1	1,000091	1,000091					
Fwt 1	1,000467	1,000467					
Fpwt 1 = Fpt/Fwt	0.999624	0.999624					
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	1,519.15 gal	46,045.63 gal					
Fwp 2	1,003160	1,003160					
Fpp 2	1,002835	1,004160					
Fpt 2	0.999964	0.999964					
Fwt 2	0.999819	0.999819					
Fpwt = Fpt/Fwt	1,000145	1,000145					
Vtp = Vo(Fwp)(Fpp)(Fpwt)	1,519.95 gal	46,069.94 gal					

Restrained Pipe							
Vo							
Vo Unrestrained							
Fwp 1							
Fpp 1							
Fpt 1							
Fwt 1							
Fpwt 1 = Fpt/Fwt							
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)							
Fwp 2							
Fpp 2							
Fpt 2							
Fwt 2							
Fpwt = Fpt/Fwt							
Vtp = Vo(Fwp)(Fpp)(Fpwt)							

Combined Pipe							
Vo							
Vo							



Pipe Segment Volume Allowance Calculations

Company	Pacific Gas and Electric Company	Job Number	41497325 -T68						
Construction Co.	Snelson	Job Number	0629-53-3500 T-68						
Hydro. Test Co.	Milbar Hydro-Test Inc.	Project No.	FY12-112						
Test Section	PG&E T-68 L-300A, MP 480.7432 - 483.7562	WATER							
File Name	RCP 61362 - T-68 L-300A, MP 480.7432 - 483.7562								
General Pipe Data									
Description	Segment								
	1	2	3	4	5	6	7	8	
Restrained or Unrestrained?	Restrained	Restrained	Unrestrained	Restrained	Restrained	Restrained	Restrained	Unrestrained	
Outside Diameter	2.375 in.	1.315 in.	34.000 in.	34.000 in.	34.000 in.	34.000 in.	12.750 in.	34.000 in.	
Wall Thickness	0.154 in.	0.140 in.	0.375 in.	0.507 in.	0.406 in.	0.344 in.	0.500 in.	0.500 in.	
Inside Diameter	2.067 in.	1.035 in.	33.250 in.	32.986 in.	33.188 in.	33.312 in.	11.750 in.	33.000 in.	
Spec./Grade	API5L-Grade B	API5L-Grade B	API5L-X65	API5L-X60	API5L-X60	API5L-X52	API5L-Grade B	API5L-X65	
Length Unstrained			37 ft					40 ft	
Length Restrained	10 ft	10 ft		337 ft	3,107 ft	12,290 ft		108 ft	
Temperature -- On Test	64 °F	64 °F	61 °F	64 °F	64 °F	64 °F	64 °F	61 °F	
Temperature -- End of Test	65 °F	65 °F	62 °F	65 °F	65 °F	65 °F	65 °F	62 °F	
Pressure -- On Test	1,030 psig	1,030 psig	1,030 psig	1,030 psig	1,030 psig	1,030 psig	1,030 psig	1,030 psig	
Pressure -- End of Test	1,030 psig	1,030 psig	1,030 psig	1,030 psig	1,030 psig	1,030 psig	1,030 psig	1,030 psig	
Unrestrained Pipe									
Vo	50,684.83 gal		Vtp1	51,048.00 gal		Vtp2	51,043.82 gal		
	6,487,658 oz.			6,534,144 oz.			6,533,609 oz.		
Vo Unrestrained			1,669 gal					1,777 gal	
Fwp 1			1.003157					1.003157	
Fpp 1			1.003805					1.002833	
Fpt 1			1.000018					1.000018	
Fwt 1			1.000080					1.000080	
Fpwt 1 = Fpt/Fwt			0.999938					0.999938	
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)			1,680.49 gal					1,787.79 gal	
Fwp 2			1.003157					1.003157	
Fpp 2			1.003805					1.002833	
Fpt 2			1.000036					1.000036	
Fwt 2			1.000181					1.000181	
Fpwt = Fpt/Fwt			0.999856					0.999856	
Vtp = Vo(Fwp)(Fpp)(Fpwt)			1,680.35 gal					1,787.65 gal	
Restrained Pipe									
Vo	711,628.36 gal		Vtp1	715,728.97 gal		Vtp2	715,673.81 gal		
	91,088,430 oz.			91,613,309 oz.			91,606,249 oz.		
Vo Restrained	2 gal	0 gal		14,961 gal	139,625 gal	556,432 gal	608 gal		
Fwp 1	1.003157	1.003157		1.003157	1.003157	1.003157	1.003157		
Fpp 1	1.000434	1.000245		1.002047	1.002568	1.003040	1.000749		
Fpt 1	1.000048	1.000048		1.000048	1.000048	1.000048	1.000048		
Fwt 1	1.000375	1.000375		1.000375	1.000375	1.000375	1.000375		
Fpwt 1 = Fpt/Fwt	0.999674	0.999674		0.999674	0.999674	0.999674	0.999674		
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	2 gal	0 gal		15,034 gal	140,379 gal	559,703 gal	611 gal		
Fwp 2	1.003157	1.003157		1.003157	1.003157	1.003157	1.003157		
Fpp 2	1.000437	1.000249		1.002051	1.002572	1.003044	1.000752		
Fpt 2	1.000061	1.000061		1.000061	1.000061	1.000061	1.000061		
Fwt 2	1.000467	1.000467		1.000467	1.000467	1.000467	1.000467		
Fpwt = Fpt/Fwt	0.999593	0.999593		0.999593	0.999593	0.999593	0.999593		
Vtp = Vo(Fwp)(Fpp)(Fpwt)	2 gal	0 gal		15,032 gal	140,369 gal	559,660 gal	610 gal		
Combined Pipe									
Vo	762,313.19 gal		Vtp1	766,776.97 gal		Vtp2	766,717.63 gal		
	97,576,088 oz.			98,147,453 oz.			98,139,857 oz.		
1 °F Change	59.35 gal		7,596.25 oz.						



Pipe Segment Volume Allowance Calculations

Company	Pacific Gas and Electric Company						
Construction Co.	Snelson						
Hydro. Test Co.	Milbar Hydro-Test Inc.						
Test Section	PG&E T-68 L-300A, MP 480.7432 - 483.7562						
File Name	RCP 61362 - T-68 L-300A, MP 480.7432 - 483.7562						
General Pipe Data							
Description							
	9	10					
Restrained or Unrestrained?	Unrestrained	Unrestrained					
Outside Diameter	34.000 in.	34.000 in.					
Wall Thickness	0.500 in.	0.344 in.					
Inside Diameter	33.000 in.	33.312 in.					
Spec./Grade	API5L-X65	API5L-X52					
Length Unstrained	34 ft	1,010 ft					
Length Restrained							
Temperature -- On Test	61 °F	61 °F					
Temperature -- End of Test	62 °F	62 °F					
Pressure -- On Test	1,030 psig	1,030 psig					
Pressure -- End of Test	1,030 psig	1,030 psig					
Unrestrained Pipe							
Vo							
Vo Unrestrained	1,511 gal	45,728 gal					
Fwp 1	1.003157	1.003157					
Fpp 1	1.002833	1.004156					
Fpt 1	1.000018	1.000018					
Fwt 1	1.000080	1.000080					
Fpwt 1 = Fpt/Fwt	0.999938	0.999938					
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)	1,519.62 gal	46,060.10 gal					
Fwp 2	1.003157	1.003157					
Fpp 2	1.002833	1.004156					
Fpt 2	1.000036	1.000036					
Fwt 2	1.000181	1.000181					
Fpwt = Fpt/Fwt	0.999856	0.999856					
Vtp = Vo(Fwp)(Fpp)(Fpwt)	1,519.50 gal	46,056.32 gal					
Restrained Pipe							
Vo							
Vo Restrained							
Fwp 1							
Fpp 1							
Fpt 1							
Fwt 1							
Fpwt 1 = Fpt/Fwt							
Vtp 1 = Vo(Fwp)(Fpp)(Fpwt)							
Fwp 2							
Fpp 2							
Fpt 2							
Fwt 2							
Fpwt = Fpt/Fwt							
Vtp = Vo(Fwp)(Fpp)(Fpwt)							
Combined Pipe							
Vo							
1 °F Change							



Hydrostatic Test Pipe Data Table

Pipe Type	Length	Restrained / Unrestrained	Outside Diameter	Wall Thickness	Specification & Grade	Pipe Yield Pressure	Material	Joint Type	Seam Type
1	10 ft	Restrained	2.375 in.	0.1540 in.	API5L-Grade B	4,539 psig	Steel	Arc Weld	SM
2	10 ft	Restrained	1.315 in.	0.1400 in.	API5L-Grade B	7,452 psig	Steel	Arc Weld	SM
3	37 ft	Unrestrained	34.000 in.	0.3750 in.	API5L-X65	1,434 psig	Steel	Arc Weld	DSAW
4	337 ft	Restrained	34.000 in.	0.5070 in.	API5L-X60	1,789 psig	Steel	Arc Weld	DSAW
5	3,107 ft	Restrained	34.000 in.	0.4060 in.	API5L-X60	1,433 psig	Steel	Arc Weld	DSAW
6	12,290 ft	Restrained	34.000 in.	0.3440 in.	API5L-X52	1,052 psig	Steel	Arc Weld	DSAW
7	108 ft	Restrained	12.750 in.	0.5000 in.	API5L-Grade B	2,745 psig	Steel	Arc Weld	SM
8	40 ft	Unrestrained	34.000 in.	0.5000 in.	API5L-X65	1,912 psig	Steel	Arc Weld	DSAW
9	T.K. 34 ft	Unrestrained	34.000 in.	0.5000 in.	API5L-X65	1,912 psig	Steel	Arc Weld	DSAW
10	1,010 ft	Unrestrained	34.000 in.	0.3440 in.	API5L-X52	1,052 psig	Steel	Arc Weld	DSAW

Hydrostatic Test Project Owner & Participants

Owner Company	Pacific Gas and Electric Company	Job Number
Address	350 N. Wiget Walnut Creek, CA 94598 Attention: Redacted	41497325 -T68
Construction Company	Snelson	Job Number
Address	601 West State Street Sedro-Wooley, WA 98284 Attention: Redacted	0629-53-3500 T-68
Hydrostatic Test Co.	Milbar Hydro-Test Inc.	Project No.
Address	P O Box 7701 Shreveport, La. 71137-7701	FY12-112
Test Section	PG&E T-68 L-300A, MP 480.7432 - 483.7562 From: 163+89 To: 0+00	
File Name	RCP 61362 - T-68 L-300A, MP 480.7432 - 483.7562	


Part II - Test Data (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached	11/3/11 10:44 AM	Elevation at Test Point	309 ft	Min. Required Test Press At Test Point (1)	1,007.23 psig	Max. Allowable Test Press at Test Point (4)	1,045.00 psig
Time and Date Test Ended	11/3/11 7:00 PM	Max. Elevation in Test Section	448 ft	Min. Indicated Test Pressure (2)	1,030.00 psig	Max. Indicated Test Pressure (5)	1,034.00 psig
Actual Duration of Test	8 hours 16 minutes	Min. Elevation in Test Section	309 ft	Min. Test Pressure at Max. Elevation (3)	969.77 psig	Max. Test Pressure at Min. Elevation (6)	1,034.00 psig




PG&E T-68 L-300A, MP 480.7432 - 483.7562



C:\1_PG&E FILES\TESTS\7aKTest T-68 Redacted
T68- version_10.20.2011
PlotT


Spike Pressure Test
Stress Strain Curve -- PG&E T-68 L-300A, MP 480.7432 - 483.7562




Actual Pressure Volume Plot Data			Predicted Pressure Volume Plot Data	Slope		Spike Pressure Test Stress Strain Curve -- PG&E T-68 L-300A, MP 480.7432 - 483.7562	
Pressure	Strokes	Gallons	Gallons	Actual	Predicted		
755 psig	0	0.00 gal		0	0.000	39250	0.551 gal/stroke
765 psig	83	45.72 gal	45.54 gal	4.572	4.554	Pump Piston Diameter	3.000 in
775 psig	169	93.08 gal	91.08 gal	4.737	4.554	Pump Piston Stroke	6.00 in
785 psig	252	138.80 gal	136.62 gal	4.572	4.554	Pump Cylinders	3 ea
795 psig	340	187.27 gal	182.17 gal	4.847	4.555	Volume check gal per stroke	0.000 gal/stroke
805 psig	425	234.09 gal	227.72 gal	4.682	4.555	Volume Released (gallons)	0.00 gal
815 psig	509	280.36 gal	273.27 gal	4.627	4.555	Pressure Reduced (psi)	10 psi
825 psig	592	326.07 gal	318.82 gal	4.572	4.555	Maximum2	1,360 gal
835 psig	675	371.79 gal	364.38 gal	4.572	4.556	Minimum2	0 gal
845 psig	762	419.71 gal	409.94 gal	4.792	4.556	Maximum1	1,153 psig
855 psig	847	466.53 gal	455.50 gal	4.682	4.556	Minimum1	700 psig
865 psig	931	512.79 gal	501.07 gal	4.627	4.557	Gallons/Stroke Used	0.551 gal/stroke
875 psig	1015	559.06 gal	546.64 gal	4.627	4.557	Predicted Gallons/Stroke	0.535 gal/stroke
885 psig	1102	606.98 gal	592.21 gal	4.792	4.557	Pressure Increment	10 psi
895 psig	1188	654.35 gal	637.78 gal	4.737	4.557	Max Pressure	1,030 psig
905 psig	1268	698.41 gal	683.36 gal	4.406	4.558	Buried Pipe Temperature	74 °F
915 psig	1358	747.98 gal	728.94 gal	4.957	4.558	Exposed Pipe Temperature	84 °F
925 psig	1442	794.25 gal	774.52 gal	4.627	4.558	ASME B31.8 Appendix N-5	
935 psig	1525	839.97 gal	820.11 gal	4.572	4.559		
945 psig	1613	888.44 gal	865.69 gal	4.847	4.559	Average Actual Elastic Slope	4.676
955 psig	1697	934.71 gal	911.29 gal	4.627	4.559	Average Predicted Elastic Slope	4.558
965 psig	1781	980.97 gal	956.88 gal	4.627	4.559	Code Prescribed Minimum Yield Slope (less 10%) B31.8 N-5 (c)(2)	8.884
975 psig	1868	1,028.89 gal	1,002.48 gal	4.792	4.560	Established Minimum Yield Pressure B31.8 N-5 (c)(2)	1,030 psig
985 psig	1955	1,076.81 gal	1,048.08 gal	4.792	4.560	Maximum Allowed Volume (After Slope Deviation) B31.8 N-5 (c)(2)	418 gal
995 psig	2037	1,121.98 gal	1,093.68 gal	4.517	4.560	Volume (After Slope Deviation) B31.8 N-5 (c)(2)	0 gal
1,005 psig	2122	1,168.79 gal	1,139.28 gal	4.682	4.560	Redacted	
1,015 psig	2206	1,215.06 gal	1,184.89 gal	4.627	4.561		
1,025 psig	2292	1,262.43 gal	1,230.50 gal	4.737	4.561		
1,030 psig	2344	1,291.07 gal	1,253.31 gal	5.728	4.561		
1,030 psig		1,291.07 gal	1,253.31 gal	0.000	0.000		
1,030 psig		1,291.07 gal	1,253.31 gal	0.000	0.000		
1,030 psig		1,291.07 gal	1,253.31 gal	0.000	0.000		
1,030 psig		1,291.07 gal	1,253.31 gal	0.000	0.000		
1,030 psig		1,291.07 gal	1,253.31 gal	0.000	0.000		
1,030 psig		1,291.07 gal	1,253.31 gal	0.000	0.000		
1,030 psig		1,291.07 gal	1,253.31 gal	0.000	0.000	11/3/2011	
1,030 psig		1,291.07 gal	1,253.31 gal	0.000	0.000	Date	
1,030 psig		1,291.07 gal	1,253.31 gal	0.000	0.000		




T-68 Test Header




Tie-in pipe included in test.



Main Line Pipe Connect



Test End



Restrained Temp Recorder (Back Up)



Unrestrained Temp Recorder

RCP



Deadweight Test Equipment



Pressure Pump.